

LIN	IKS<mark>SIGNS</mark>														Programme v1
ID Tas Mo		Duration	Start	er Nover	ber December	January	February March	April May	June M E P M E	July Augu	ust September M E B M E	October Nov	ember December	January Feb E B M E B	oruary March M E B M
1	Contract Information	44.96 days	Fri 25/10/19			D IVI E	D IVI E D IVI	E D IVI E D				D IVI E D			
2 📑	Tender Issued	0 days	Fri 25/10/19	♦ 25/10											
3 🖏	Tender Return	0 days	Fri 08/11/19		8/11										
4 🔩	Tender Award	0 days	Fri 29/11/19		♠ 29/11										
5 🔩	Project Deliverables	583.46 days	Fri 29/11/19												
6 🛋	Health & Safety	42.98 days	Fri 29/11/19			→ 01/01									
7	Create RAMS	9 days	Fri 29/11/19			-									
8 嘱	Submit to Client for approval	0 days	Fri 06/12/19		06/12										
9	Client Approval Period	10 days	Fri 06/12/19												
10	RAMS Approved	0 days	Mon 16/12/19		16/1	12									
11	Testing of Lamposts	10 days	Mon 16/12/19												
12	Test Results submitted to client for approval	0 days	Tue 24/12/19			24/12									
13	Client Review period	10 days	Tue 24/12/19			,									
14	Client Approval	0 days	Wed 01/01/20			01/01									
14	Create ITP for Manufacture & Install	9 days	Fri 29/11/19	_	+	v / • ·									
	Submit to Client for approval	0 days	Fri 06/12/19		06/12										
16	Client Approval Period	10 days	Fri 06/12/19												
17 -						12									
18 -		0 days	Mon 16/12/19		↓ 16/1	۱ <i>۲</i>									
19 록	Production	88.93 days	Fri 29/11/19		X 20 /11		-1								
20 록	Artwork issued by Client	0 days	Fri 29/11/19		29/11										
21 📑	Artwork checked and prepped	15 days	Fri 29/11/19												
22 록	Artwork pack issued to client for approval	0 days	Tue 10/12/19		10/12										
23 록	Client approval period	10 days	Tue 10/12/19												
24 록		0 days	Wed 18/12/19		18/										
25 록	Artwork issued to Links Print Studio	0 days	Wed 18/12/19		18/	/12									
26 록	Print sample for approval	2 days	Wed 18/12/19												
27 록	Issue to client for approval	0 days	Fri 20/12/19		20)/12									
28 📑	Client Approval Period	10 days	Fri 20/12/19		•	Ч									
29 록	Client Approval	0 days	Mon 30/12/19			30/12									
30 록	Printing Production	20 days	Mon 30/12/19												
31 📑	Print Finishing	5 days	Wed 15/01/20			1									
32 📑	Assembly	5 days	Mon 20/01/20			1									
33 🔩	QA Check	2 days	Mon 27/01/20			*									
34 록	Time Risk Allowance	10 days	Wed 29/01/20												
35 록	Banners Complete ready for install	0 days	Thu 06/02/20				↓ 06/02								
36 록	Installation	2 days	Fri 21/02/20				n								
37 🗾	Night 1	1 day	Fri 21/02/20				10								
38 🖏	Install Crew 1	1 day	Fri 21/02/20				10								
39 📑	8no Lamp Posts	1 day	Fri 21/02/20												
40	Install Crew 2	1 day	Fri 21/02/20				81								
41	8no Lamp Posts	1 day	Fri 21/02/20				T.								
42	Install Crew 3	1 day	Fri 21/02/20												
42	8no Lamp Posts	1 day	Fri 21/02/20												
43 -3	Night 2	1 day	Sat 22/02/20												
44 -	Install Crew 1	1 day	Sat 22/02/20												
	8no Lamp Posts	1 day	Sat 22/02/20												
46		1 day	Sat 22/02/20												
47							□								
48	8no Lamp Posts	1 day	Sat 22/02/20												
49 🗾	Install Crew 3	1 day	Sat 22/02/20				•								
50 록		1 day	Sat 22/02/20				ľ								
51 📑		350.68 days	Thu 28/05/20												
52 📑	QTR 1 Maintenance Check	0 days	Thu 28/05/20						🏅 28/05						
53 - 54 - 55 -	QTR 2 Maintenance Check	0 days	Thu 27/08/20								27/08				
54 📑	QTR 3 Maintenance Check	0 days	Thu 26/11/20										♦ 26/11		
55 🔫	Removal	0 days	Thu 25/02/21												♦ 25/02

Project: Links Signs - 20mph Ba Task Date: Fri 08/11/19

Split

Milestone

Summary

Progress