

# Hazardous Materials - TfL Engineering

## Re-inspection Sign-Off for Pimlico Station


Re-inspection Reference: V053-4RS-200422 *\*(LCS Station code -4RS-YYMMDD)*

Date of last re-inspection: 22nd April 2020

Original Management Report  
Reference:

R370097

Re-inspection Completed by  
4RS:



Scott Hagland

Date: 22/04/2020

Re-inspection Reviewed by  
4RS:



Joel Bailey

Date: 05/05/2020

Reviewed by HM TfL Senior  
Engineer/ Engineer :



Vanraj Chauhan

Date: 08/07/2020

Approved by HM TfL  
Senior Engineering Leader:



Paul Hewitt

Date: 13/07/2020

Station	Pimlico
Original Management Survey	R370097
Date of Original Management Survey Report	27th March 2013
Re-inspection Reference:	V053-4RS-200422
Next Planned Re-inspection	Periodical re-inspection according to HM Management Plan

ACM photographs referenced below are available from the Hazardous Materials Team - hazardousmaterials@tfl.gov.uk

Room Description	Room #	Asbestos?	Sample Type	Material Type	Material Use	Quantity/ Amount	ACM Photograph Reference / Comment	Risk Assessment	Management Option	Last inspection	Previous inspections	Comments
UMC	2/151	Yes	Chrysotile	Woven cable insulation	Cable sleeve	50m	photo DSC04937	Low	Reinspect	22nd April 2020	15th March 2020 26th January 2017	Contact HM if planned work impacts this ACM
UMC	2/151	Yes	Chrysotile	Woven cable insulation	Cable sleeve	50m	photo DSC04936	Low	Reinspect	22nd April 2020	15th March 2015 8th October 2013 27th March 2013	Contact HM if planned work impacts this ACM
UMC	2/151	Yes	Chrysotile	Woven cable insulation	Cable sleeve	50m	photo DSC04938	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
UMC	2/151	Yes	Chrysotile	Woven cable insulation	Cable sleeve	30m	photo DSC04935	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
UMC	2/151	Yes	Presumed Chrysotile	Tencore and electrical box	To wall 1	2 No.	photo DSC04934	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Switch Room E2	2/662	Yes	Chrysotile	Marley type floor tiles	To floor	<1m <sup>2</sup>	Most have now been removed photo DSC04929	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Switch Room E5	2/664	Yes	Presumed Chrysotile	Possible ACMs within switchgear	To wall	5 No.	photo DSC04930, photo DSC04931	Medium	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
CER	2/731	Yes	Presumed Chrysotile	Possible ACMs within switchgear	Switchgear	2 No.	photo DSC04969	Medium	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
SCR	2/746	Yes	Chrysotile	Marley floor tiles	To floor	8m <sup>2</sup>	Damage to floor - entrance photo DSC04970	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Pump Room	2/771	Yes	Presumed Chrysotile	Possible ACMs within switchgear	Switchgear	1 No.	photo DSC04933	Medium	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Pump Room	2/771	Yes	Chrysotile	Woven cable insulation	Cable sleeve	1.5m	photo DSC04934	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Vent Plant	2/776	Yes	Chrysotile	Woven cable insulation	Cable sleeve	0.5m <sup>2</sup>	photo DSC04932	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Circulation Area	3/081	Yes	Amosite	Asbestos boarding	Firebreak within ceiling void	5m <sup>2</sup>	photo DSC04954, photo DSC04955	Medium	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Circulation Area	3/081	Yes	Chrysotile	Cellactite sheeting	Within ceiling void	180m <sup>2</sup>	photo DSC04954, photo DSC04955 - not visible above fixed ceiling	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Circulation Area	3/081	Yes	Chrysotile & Amosite	Boarding material	Above vitreous enamel panel, right hand side		Too high to safely access during reinspection photo DSC04954, photo DSC04955 - not visible	Medium	Reinspect	15th March 2018		Contact HM if planned work impacts this ACM
Circulation Area	3/081	Yes	Chrysotile & Amosite	Fire break boarding	Above vitreous enamel panel, right hand side	5m <sup>2</sup>	Too high to safely access during reinspection photo DSC04954, photo DSC04955 - not visible	Medium	Reinspect	15th March 2018		Contact HM if planned work impacts this ACM
LMC	3/161	Yes	Strongly Presumed Chrysotile	Woven cable insulation	Within incline adjacent to escalator no 3, to j hanger no 1 - at high level	1 No	photo DSC04940	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
LMC	3/161	Yes	Strongly Presumed Chrysotile	Woven cable insulation	Throughout	Throughout	photo DSC04941	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
LMC Access	3/161	Yes	Chrysotile	Cellactite sheeting	Lining tunnel rings	10m <sup>2</sup>	photo DSC04942	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM

Station	Pimlico
Original Management Survey	R370097
Date of Original Management Survey Report	27th March 2013
Re-inspection Reference:	V053-4RS-200422
Next Planned Re-inspection	Periodical re-inspection according to HM Management Plan

ACM photographs referenced below are available from the Hazardous Materials Team - hazardousmaterials@tfl.gov.uk

Room Description	Room #	Asbestos?	Sample Type	Material Type	Material Use	Quantity/ Amount	ACM Photograph Reference / Comment	Risk Assessment	Management Option	Last inspection	Previous inspections	Comments
LMC	3/161	Yes	Chrysotile & Crocidolite	Cement	Cable sleeve	1 No	photo DSC04943	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
LMC	3/161	Yes	Chrysotile	Cement	Cable sleeve	1 No	photo DSC04944	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
LMC	3/161	Yes	Chrysotile	Woven cable insulation	Cable sleeve	30m	photo DSC04945	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
LMC	3/161	Yes	Chrysotile	Woven cable insulation	Cable sleeve	2 No.	photo DSC04947	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
LMC	3/161	Yes	Chrysotile	Asbestos gasket	Within pipe flanges	2 no.	photo DSC04948	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/201	Yes	Chrysotile	Cellactite sheeting	Within ceiling void	Through out	photo DSC04956 - not visible above false ceiling	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/202	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04957 - not visible above false ceiling	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/203	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04958 not visible above false ceiling	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/204	Yes	Strongly Presumed Chrysotile	Suspect Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04972, photo DSC04976	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/205	Yes	Strongly Presumed Chrysotile	Suspect Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04973	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/206	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04959	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/207	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04960	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Passage	3/208	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04961	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Lobby	3/236	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Ceiling now fixed, however material presumed to be still present.	Through out	photo DSC04962	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Station Supervisors Office	3/281	Yes	Strongly Presumed Chrysotile	Cellactite sheeting	Within ceiling void. Above fixed ceiling but presumed to be present.		photo DSC04963	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
CER	3/406	Yes	Chrysotile	Cellactite sheeting	Ceiling lining	16m <sup>2</sup>	photo DSC04572 not visible above false ceiling	Low	Reinspect	15th March 2018		Contact HM if planned work impacts this ACM
Vent to LMC	3/411	Yes	Chrysotile	Cellactite sheeting	Lining tunnel rings	12m2	photo DSC04953	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM

Station	Pimlico
Original Management Survey	R370097
Date of Original Management Survey Report	27th March 2013
Re-inspection Reference:	V053-4RS-200422
Next Planned Re-inspection	Periodical re-inspection according to HM Management Plan

ACM photographs referenced below are available from the Hazardous Materials Team - [hazardousmaterials@tfl.gov.uk](mailto:hazardousmaterials@tfl.gov.uk)

Room Description	Room #	Asbestos?	Sample Type	Material Type	Material Use	Quantity/ Amount	ACM Photograph Reference / Comment	Risk Assessment	Management Option	Last inspection	Previous inspections	Comments
Store	3/412	Yes	Chrysotile	Cellactite sheeting	Ceiling lining. Now above fixed ceiling. Presume still present.		photo DSC04573 not visible above false ceiling	Low	Reinspect	15th March 2018		Contact HM if planned work impacts this ACM
Switch Room E1 & E4	3/661	Yes	Chrysotile	Red floor tiles	To floor	2m <sup>2</sup> , some removed	photo DSC04964	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Switch Room E1 & E4	3/661	Yes	Chrysotile	Cellactite sheeting	Within ceiling void. Above fixed ceiling but presumed to be present.		photo DSC04965	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Switch Room	3/661	Yes	Strongly Presumed Chrysotile	1 x 15mm dia cable		1m	No access due to electrical equipment blocking doors. photo DSC04966	Low	Reinspect	15th March 2018		Contact HM if planned work impacts this ACM
Relay Room	3/711	Yes	Strongly Presumed Chrysotile	White cable insulation	In cable run	~25 No.	photo DSC04975	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Relay Room	3/712	Yes	Chrysotile	Woven cable insulation	Cable sleeve	10 No.	photo DSC04974	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Relay Room	3/713	Yes	Chrysotile	Woven cable insulation	Cable sleeve	5 No.	photo DSC04977	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Relay Room	3/713	Yes	Strongly Presumed Chrysotile	Woven cable insulation	In cable runs	8 No.	photo DSC04978	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Relay Room	3/714	Yes	Chrysotile	Woven cable insulation	Cable sleeve	7 No.	photo DSC04971	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
CER	3/731	Yes	Chrysotile	Woven cable insulation	Cable sleeve	1Lm	photo DSC04968	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Pump / Switch	3/771	Yes	Chrysotile	Marley floor tiles	To floor	5m <sup>2</sup>	photo DSC04967	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Cable Shaft	3/786	Yes	Strongly Presumed Chrysotile	Woven cable insulation	Cable shaft heavily congested with both asbestos and plastic cables entering through concrete ceiling and duct to wall	throughout	photo DSC04949	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Cable Shaft	3/786	Yes	Chrysotile	Cement	Cable sleeve	1 No.	photo DSC04950	Low	Reinspect	22nd April 2020		Contact HM if planned work impacts this ACM
Cable Shaft	3/787	Yes	Chrysotile	Woven cable insulation	Throughout cable shaft	Throughout	photo DSC04951	Low	Reinspect	22nd April 2020		Yearly inspection and record damage

Risk Assessment		
Risk	Value	Action
High	18 or Higher	Manage ACM and carry out planned remedial action to reduce the risk score, typically within 6 months or less, to below risk score 18 in accordance with the asbestos management policy
Medium	12 to 17 or higher	Manage as high risk but remedial action can be deferred until maintenance regimes change or demolition or major refurbishment is planned.
Low	11 or less	Manage and consider removal if the item falls within a demolition, major refurbishment or maintenance regimes change and works are likely to disturb the material

**SEE SURVEY BELOW FOR FURTHER INFORMATION**