



A3 Clapham Road Stockwell
Cycle lane Surface Treatment Failure
Progress Report 12/01/2017

Kier Highways
191 Tunnel Avenue
London
SE10 0GR

Incident Ref: RC 01-12-01-2017
Stockwell Gyratory

- Wednesday 11th January 2017

Works commence last night to carry out repairs to the failed surfacing on the cycle lane located on the A3 Clapham Road Stockwell, Between Binfield Road and Stockwell Terrace.

On site

[REDACTED] Construction Manager Kier
[REDACTED] Site Agent Kier
Amrit Jassal Project Manager TFL
[REDACTED] Project Manager WJ –Link Line
[REDACTED] Project Supervisor WJ-Link Line
7 operatives WJ- Link Line

WJ Link Line Carried out various SKRIM testing within the Cycle lanes North Bound and South Bound of the newly laid cycle lane, blue MMA Surfacing dressing and results will be forwarded to Kier over before Friday.



Once Traffic management was installed WJ Operatives investigated the defective areas of MMA cycle lane surface treatment, it was soon discovered the surface course material underneath the MMA surface treatment has been contaminated, causing the cycle lane MMA Surface treatment to fail – crack and lift.



To ensure we cause no unnecessary disruption to the commuting public and cyclists Kier and WJ – Link Line have carried out temporary works to the North bound cycle way between Binfield Road and Stockwell Terrace.

The temporary works included remove some of the contaminated MMA, fine mill scabbling around the defective areas with a pram scabbler and installing MMA scratch coat, once cured apply a temporary surface coat.









These temporary works will be monitored until further investigations have been carried out.

Investigations to be carried out.

Core samples will be taken from both North and South Bound Cycle Lanes where treatment has failed.

The cores will be sent to the laboratory to find out the root cause.

Over the next few days I will be requesting our surfacing contractor to attend site and prepare an action plan to plan out and replace the contaminated areas.

Further updates will be issued to Amrit Jassal once Kier have met with all parties and agreed the close planning of the remedial works.

Works Commenced at 21:00 Completed at 02:30

