

NORTHERN LINE
FINCHLEY CENTRAL - EAST FINCHLEY SOUTHBOUND TRACK
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management Survey survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. Prior to any intrusive works commencing a F3333 must be submitted to the HMU.

The information on this summary sheet does not include any data on contaminated ballast as results of analysis have a limited validation period due to possible changes in contaminants. Anyone who needs to remove ballast or shingle beds across the network must comply with the current Waste Classification & Disposal Procedure P-953.


All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials Unit (HMU) must be contacted before continuing.

Updated OCTOBER 2020


For further guidance contact the HMU - Email [REDACTED]


N072-N-SBFA - Finchley Central - East Finchley Southbound
All Surveys undertaken in the direction of travel

Colour Key to Summary Sheet

 Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (Tube Lines) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials Unit must be contacted before continuing.

 Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

 Lead paint is present in room/location

Track at Metres (BRS)	Track to Metres	Sample Type	Side	Material Type	Material Use	Quantity	Comment	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Reinspection	Mitigation	Date	Photo Reference	Maximo Incident Number
Significant removal/debris pick of asbestos troughing was carried out on this section. Some still remains and there is always the possibility that asbestos cement troughing debris may be uncovered																
0							Top of platform Grounds	-		-	-		Debris Pick	Removed 18/11/2010		
0.5		Asbestos - K	LHS		Woven cable sheath	~2no.	Entry: platform, route: 2x10mmØ, exit: signal NQ.12	LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-0.5-LHS	30688
0.5		Asbestos - SP	LHS		Signal N.Q.12 cable sheath			LOW	26/07/2013	C	Reinspect				N072-NSBFA-0.5-LHSa N072-NSBFA-0.5-LHSb	30689
0.5		Asbestos - P	LHS		Trackside equipment: westinghouse small x 2 tencore x 1		On platform ramp	LOW	26/07/2013	C	Reinspect				N072-NSBFA-0.5-LHSa N072-NSBFA-0.5-LHSb	30690 30691
0.5		Asbestos - SP See mitigation	LHS		Cement troughing	1		-	08/08/2008	-	-		Upon re-inspection surveyor concluded this was not present / removed	26/07/2013		
0.5	12	Non-visible See mitigation	LHS		Cable tray frame		Route: limited access due to shrubbery	-		-	-		Upon re-inspection surveyor concluded this was not present / removed	26/07/2013		
0.5		Asbestos - P	LHS		Trackside equipment: westinghouse large	2	Platform ramp behind cable run	LOW	26/07/2013	C	Reinspect				N072-NSBFA-0.5-LHSb	30692
5		Asbestos - SP	LHS		Cement troughing	1	1m in 4 foot	LOW	26/07/2013	C	Reinspect				N072-NSBFA-5-LHS	30693
5		Asbestos - P	LHS		Trackside equipment: Westinghouse large.	2	Route: @ 80m (RHS)	LOW	08/08/2008	C	Reinspect					33140
7		Asbestos - P	LHS		Trackside equipment: tencore	1		LOW	26/07/2013	C	Reinspect				N072-NSBFA-7-LHS	30694
12		Non visible	LHS				Route: plastic cables on jh	-		-	-	26/07/2013			N072-NSBFA-12-LHS	
12		Asbestos - P	LHS		Trackside equipment: westinghouse small	1		LOW	26/07/2013	C	Reinspect				N072-NSBFA-12-LHS	34374
14		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-14-LHS	30695
32		Asbestos - P	LHS		Trackside equipment: westinghouse small x 1 tencore x 1			LOW	26/07/2013	C	Reinspect				N072-NSBFA-32-LHS	30696 30697
61		Non visible	LHS		Points N56a			-		-	-	26/07/2013			N072-NSBFA-61-LHS N072-NSBFA-61-LHSa	
61		Asbestos - P	LHS		Trackside equipment: westinghouse small x 1 tencore x 2			LOW	26/07/2013	C	Reinspect				N072-NSBFA-61-LHS N072-NSBFA-61-LHSa	30698 30699
65		Asbestos - SP	LHS		630 volts DC Route: board lining box	2		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-65-LHS	30700
249		Non visible	LHS	Terracota	Cable ducts	6		-		-	-	26/07/2013	Previously recorded as troughing		N072-NSBFA-249-LHS	
270		Non visible	LHS	Terracota	Cable ducts	6		-		-	-	26/07/2013	Previously recorded as troughing		N072-NSBFA-270-LHS	
443		Asbestos - P	LHS		Signal fig repeater FR199 x 1 Tencore x 1			LOW	26/07/2013	C	Reinspect				N072-NSBFA-443-LHS	30701 30702
443		Asbestos - K	LHS		Woven cable sheath	1x0.2m		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-443-LHSa	30703
510		Asbestos - K	LHS		Under passage HB37		Entry: tencore, route: 1x10mmØ, exit: signal PR199	LOW	26/07/2013	C	Reinspect				N072-NSBFA-510-LHS N072-NSBFA-510-LHSa	30704
526		Asbestos - P	OTX		Woven cable sheath	Numerous		LOW	26/07/2013	C	Reinspect				N072-NSBFA-526-OTX	30705
535	837	Asbestos - K	LHS		Woven cable sheath	3 no. x 0.2m	Route: no access	LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-535-LHS	34978
570		Asbestos - P	LHS		Trackside equipment: type 79	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-570-LHS	35115
612	619	Asbestos - K	LHS		Signal section woven	Numerous	Route: 3x60mmØ, jh1, jh2 & jh3 cable frame adjacent track, exit: concrete trough	LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-612-LHS	30706
612		Asbestos - P	LHS		Trackside equipment: westinghouse large	6		LOW	26/07/2013	C	Reinspect				N072-NSBFA-612-LHS	30707
618		Asbestos - P	LHS		Cable frame 1 x 2 tencore x 1 westinghouse small x 1		Entry: trackside equipment, route: 10-15mmØ inbetween trackside equipment	LOW	26/07/2013	C	Reinspect				N072-NSBFA-618-LHS N072-NSBFA-618-LHSa N072-NSBFA-618-LHSb	30708 30709 34979
630		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-630-LHS	30710
821		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-821-LHS	30711
837		Non visible	LHS		Under passage hb35x			-		-	-				N072-NSBFA-837-LHS	
890		Non visible	LHS		Cable frame 1		Exit: ground utx	-		-	-				N072-NSBFA-890-LHS	
903		Asbestos - K	LHS		Woven	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-903-LHS	30712
903		Asbestos - P	LHS		Track box	1		LOW	26/07/2013	C	Reinspect				N072-NSBFA-903-LHS	30713
1077	1081	Asbestos - K	LHS		Fog repeater cable sheath	Numerous	Entry: concrete trough, route: 2x60mmØ jh1 and jh5	LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1077-LHS	30714
1081		Non visible	LHS		Woven	1 no.	Entry: trackside equipment, route: 15-10mmØ inbetween trackside equipment, exit: fog repeater	-		-	-	26/07/2013			N072-NSBFA-1081-LHS	
1081		Asbestos - P	LHS		Trackside equipment: westinghouse large	5		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1081-LHS	30715
1081		Asbestos - K	LHS		Woven cable sheath	3		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1081-LHSa N072-NSBFA-1081-LHSb	30716
1081		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1081-LHSa N072-NSBFA-1081-LHSb	30717
1200	1204	Asbestos - K	LHS		Signal NP1 cable sheath	Numerous	Entry: trackside equipment, route: facing fence 2x60mmØ jh 1+2, jh2 1x40mmØ track side	LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1200-LHS N072-NSBFA-1200-LHSa N072-NSBFA-1200-LHSb N072-NSBFA-1200-LHSc	30718
1200		Asbestos - P	LHS		Trackside equipment: westinghouse small x 1 tencore x 2			LOW	26/07/2013	C	Reinspect				N072-NSBFA-1200-LHS N072-NSBFA-1200-LHSa N072-NSBFA-1200-LHSb N072-NSBFA-1200-LHSc	30719 35116
1204		Asbestos - K	LHS		Woven		Route: 10-15mmØ in between	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1204-LHS N072-NSBFA-1204-LHSa N072-NSBFA-1204-LHSb	34483
1204		Asbestos - P	LHS		Trackside equipment: westinghouse large x 5 westinghouse small x 2			LOW	26/07/2013	C	Reinspect				N072-NSBFA-1204-LHS N072-NSBFA-1204-LHSa N072-NSBFA-1204-LHSb	30720 30721
1220		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1220-LHS	30722
1455		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1455-LHS	30723
1539		Asbestos - K	LHS		Under passage HB30 cable sheath			LOW	26/07/2013	C	Reinspect				N072-NSBFA-1539-LHS	30724
1555		Asbestos - K	LHS		Woven		Entry: blast, route: gaining 1x35mmØ jh2	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1555-LHS	30725
1707	1713	Asbestos - K	LHS		Signal fog box cable sheath	Numerous		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1707-LHS N072-NSBFA-1707-LHSa	30726
1713		Asbestos - K	LHS		Woven		Entry: trackside equipment, route: 10-15mmØ, exit: fog box	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1713-LHS	30727
1713		Asbestos - P	LHS		Trackside equipment: westinghouse large	5		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1713-LHS	30728
1820		Asbestos - K	LHS		Signal mp4, n.p.2 cable sheath	Numerous		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1820-LHS N072-NSBFA-1820-LHSa N072-NSBFA-1820-LHSb	30729
1820		Asbestos - P	LHS		Trackside equipment: westinghouse small x 1 tencore x 1			LOW	26/07/2013	C	Reinspect				N072-NSBFA-1820-LHS N072-NSBFA-1820-LHSa N072-NSBFA-1820-LHSb	30730 34980
1821		Asbestos - P	LHS		Trackside equipment: westinghouse small	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1821-LHS	30731
1823		Asbestos - P	LHS		Trackside equipment: type 79	1		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1823-LHS	30732
1833		Asbestos - K Asbestos - P	LHS		Signal n.p.22	2 no.	Entry: trackside equipment, route: 10-15mmØ inbetween trackside equipment	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1833-LHS	34375
1833		Asbestos - P	LHS		Trackside equipment: westinghouse large	7		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1833-LHS	30733
1847		Asbestos - P	LHS		Trackside equipment: westinghouse small	1 no.		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1847-LHS	34981

UNCONTROLLED COPY - PLEASE CONTACT THE HMU TO CONFIRM LATEST INFORMATION

**NORTHERN LINE
FINCHLEY CENTRAL - EAST FINCHLEY SOUTHBOUND TRACK
SUMMARY OF KNOWN/SUSPECTED HAZARDOUS MATERIALS**

The purpose of this summary report is to detail the presence of any known (K) Asbestos Containing Materials (ACMs) within the Asset. Any areas inaccessible during the Management Survey survey are presumed (P) or strongly presumed (SP) to contain ACMs until known otherwise. All inaccessible areas will need to be surveyed prior to work being undertaken in these areas. Prior to any intrusive works commencing a F3333 must be submitted to the HMU.

The information on this summary sheet does not include any data on contaminated ballast as results of analysis have a limited validation period due to possible changes in contaminants. Anyone who needs to remove ballast or shingle beds across the network must comply with the current Waste Classification & Disposal Procedure P-953.


All contractors working on JNP property must remain vigilant during their works and if any suspect material is encountered which is likely to be disturbed, the Hazardous Materials Unit (HMU) must be contacted before continuing.

Updated **OCTOBER 2020**


For further guidance contact the HMU - Email [REDACTED]


N072-N-SBFA - Finchley Central - East Finchley Southbound
All Surveys undertaken in the direction of travel

Colour Key to Summary Sheet

 Asbestos/Lead paint was present in room/location but was removed.

Historically asbestos has been used in unusual application throughout LUL (Tube Lines) network. Therefore, all contractors must remain vigilant during the course of their work and if any suspect materials are encountered, the Hazardous Materials Unit must be contacted before continuing.

 Asbestos is Presumed (P) Strongly Presumed (SP) or Known (K) to be present in location

 Lead paint is present in room/location

Track at Metres (BRS)	Track to Metres	Sample Type	Side	Material Type	Material Use	Quantity	Comment	Risk Assessment	Date Identified	ACA Rating	Management Option	Last Reinspection	Mitigation	Date	Photo Reference	Maximo Incident Number
Significant removal/debris pick of asbestos troughing was carried out on this section. Some still remains and there is always the possibility that asbestos cement troughing debris may be uncovered																
1847		Asbestos - K	RHS		Under passage hb29 cable sheath	Numerous		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1847-RHS	30734
1850		Asbestos - K Asbestos - P	LHS		Woven		Entry: trackside equipment, route: 10-15mmØ inbetween trackside equipment	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1850-LHS	30735
1886		Asbestos - K	LHS		Woven cable sheath	1 no.		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1886-LHS	30736
1908		Asbestos - K	LHS		Points cable sheath	1 no.	Entry: tencore, route: 1x10mmØ earth cables	LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1908-LHS	30737
1920		Asbestos - P	LHS		Signal n.p.4		Entry: tencore, route: 1x10mmØ earth cables	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1920-LHS	34173
1992		Asbestos - K	LHS		Woven			LOW	26/07/2013	C	Reinspect				N072-NSBFA-1992-LHS	34174
1992		Asbestos - K	LHS		Under passage hb25 cable sheath	~4no.		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-1992-LHSa N072-NSBFA-1992-LHSb	34175
1996		Asbestos - K Asbestos - P			Trackside equipment south, woven		Entry: tencore, route: 4x5mmØ, exit: signal n.p.4	LOW	26/07/2013	C	Reinspect				N072-NSBFA-1996-LHS	34176
1996		Asbestos - P	LHS		Trackside equipment: westinghouse large	6		LOW	26/07/2013	C	Reinspect				N072-NSBFA-1996-LHS	34314
2066		Asbestos - SP	LHS		Under passage hb27			LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-2066-LHS	34177
2066		See mitigation					Route: 6 whs large, 1 tencore, 5-10mmØ limited access inbetween trackside equipment	-		-	-		Upon re-inspection surveyor concluded this was not present / removed	26/07/2013		
2077		Asbestos - P	LHS		Trackside equipment: westinghouse small	1		LOW	26/07/2013	C	Reinspect				N072-NSBFA-2077-LHS	34178
2156		Asbestos - P	LHS		Signal n.p.4b x 1 westinghouse small x 4 tencore x 1			LOW	26/07/2013	C	Reinspect				N072-NSBFA-2156-LHS N072-NSBFA-2156-LHSa N072-NSBFA-2156-LHSb	34179 34180 34181
2156		Non visible			Telephone box	1		-		-	-	26/07/2013			N072-NSBFA-2156-RHS	
2184		Non visible	RHS		Hb 26b cable tray			-		-	-	26/07/2013			N072-NSBFA-2184-RHS	
2184		Asbestos - K	UTX		Woven			LOW	26/07/2013	C	Reinspect				N072-NSBFA-2184-UTX	34182
2210		Asbestos - K	LHS		Points cable sheath	Numerous		LOW	08/08/2008	C	Reinspect	26/07/2013			N072-NSBFA-2210-LHS	34183
2210		Asbestos - K Asbestos - P	LHS		Cable		Entry: trackside equipment, route: 10-15mmØ inbetween trackside equipment	LOW	26/07/2013	C	Reinspect				N072-NSBFA-2210-LHS	34184
2210		Asbestos - P	LHS		Trackside equipment: westinghouse large	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-2210-LHS	34185
2210		Asbestos - P	LHS		Trackside equipment: westinghouse small x 2 tencore x 1			LOW	26/07/2013	C	Reinspect				N072-NSBFA-2210-LHSa	34186 34187
2215		Asbestos - P	LHS		Trackside equipment: westinghouse large	1		LOW	26/07/2013	C	Reinspect				N072-NSBFA-2215-LHS	34188
2215		Asbestos - P	RHS		Trackside equipment: westinghouse large x 1 westinghouse small x 2 tencore x 1			LOW	26/07/2013	C	Reinspect				N072-NSBFA-2215-RHS	34189 34190 34191
2279		Asbestos - P	LHS		Signal box troughing			-		-	-				N072-NSBFA-2279-LHS	
2279		Asbestos - P	LHS		Trackside equipment: 630 volts DC 522	2		LOW	26/07/2013	C	Reinspect				N072-NSBFA-2279-LHS	34192
2290		Asbestos - P	RHS		Trackside equipment: westinghouse small x 2 tencore x 1 HB26 cable tray			LOW	26/07/2013	C	Reinspect				N072-NSBFA-2290-RHS	34597 34705 34193
2291			LHS	Terracotta			Top of platform ramp								N072-NSBFA-2291-LHS	

Risk Assessment Priority

Risk	Value	
High	18 or Higher	Manage ACM and carry out planned remedial action to reduce the risk score, typically within 6 months or less, to below risk score 18 in accordance with the asbestos management policy
Medium	12 to 17 or higher	Manage as high risk but remedial action can be deferred until maintenance regimes change or demolition or major refurbishment is planned.
Low	11 or less	Manage and consider removal if the item fails within falls within a demolition, major refurbishment or maintenance regimes change and works are likely to disturb the material

Survey Reports

LOCATION	EXAMINATION	DATE	REF NO.	COMPANY
Track Section	Type 2 Asbestos Survey	08/08/2008	R190432	4-Rail Services Ltd
Track Section	Re-inspection	26/07/2013	R190432R	4-Rail Services Ltd