



Hazardous Material Asset Register - Summary



Run date: 19/08/2024

Line:

Risk Assessment Status: Active, Draft, Inactive
Hazardous Material Status: All
Hazardous Material Type: All

D013-00 - Station Building - Upminster Bridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68823	ACTIVE	D	D013-00-1/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Upminster Bridge Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes		4			

D015-00 - Station Building - Hornchurch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68824	ACTIVE	D	D015-00-1/661/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Hornchurch Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes		2			
55118	ACTIVE	D	D015-00-2/761	Disused Room - Station Building - Hornchurch Stn	Cement Cowlings/Flues	Asbestos	Presumed				Cement. Cement flue.	2		R326548		

D019-00 - Station Building - Dagenham East Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68825	ACTIVE	D	D019-00-1/661/WAL-004	Wall: Internal - 4 - Switch Room - Station Building - Dagenham East Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes		3			
55125	ACTIVE	D	D019-00-2/417	Toilet - Station Building - Dagenham East Stn	Glazing Rope	Asbestos	Strongly Presumed				Skylight / glazing panels. Glazing panel rope seals			R326479		
68829	ACTIVE	D	D019-00-2/661	Switch Room - Station Building - Dagenham East Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes		1			
68830	ACTIVE	D	D019-00-2/662	Switch Cupboard - Station Building - Dagenham East Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes		1			
55130	ACTIVE	D	D019-00-2/662	Switch Cupboard - Station Building - Dagenham East Stn	Other Electrical Boxes	Asbestos	Presumed				Fuse / switch box. Rope seals, flash guards & arc chutes presumed within box		1	R326479		

D025-00 - Station Building - Becontree Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68832	ACTIVE	D	D025-00-1/661	Switch Room - Station Building - Becontree Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x wall 1, 1x wall 3		4			



Hazardous Material Asset Register - Summary



D027-00 - Station Building - Upney Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68834	ACTIVE	D	D027-00-1/661	Switch Room - Station Building - Upney Stn	Other Electrical Boxes	Asbestos	Presumed				Within Switch box. Possible asbestos containing materials - 1x wall 1, 7x wall 3		8	R326549		
68835	ACTIVE	D	D027-00-1/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Upney Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 4x wall 1		4			
68833	ACTIVE	D	D027-00-2/331	Mess Room - Station Building - Upney Stn	LUL Heaters	Asbestos	Presumed				LTB Heater. Possible AIB backing panel	1		R326549		

D033-00 - Station Building - East Ham Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68836	ACTIVE	D	D033-00-1/661	Switch Room - Station Building - East Ham Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x wall 1, 1x wall 2		4			

D035-00 - Station Building - Upton Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68849	ACTIVE	D	D035-00-1/661	Switch Room - Station Building - Upton Park Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x wall 1, 1x wall 2		4			
68850	ACTIVE	D	D035-00-2/662	Switch Room - Station Building - Upton Park Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer box		1			

D037-00 - Station Building - Plaistow Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68851	ACTIVE	D	D037-00-1/661	Switch Room - Station Building - Plaistow Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x wall 1, 1x wall 2		4			
55160	ACTIVE	D	D037-00-2/416	Toilet - Station Building - Plaistow Stn	LUL Heaters	Asbestos	Removed				LTB heater. Insulation REMOVED		2	R326452		

D051-00 - Station Building - Bow Road Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68911	ACTIVE	D	D051-00-1/031	Mess Room - Station Building - Bow Road Stn	LUL Heaters	Asbestos	Presumed				LTB heater. Insulation		2			
68914	ACTIVE	D	D051-00-1/664/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Bow Road Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x wall 3		3			
68254	ACTIVE	D	D051-00-2/261	Platform 1 - Station Building - Bow Road Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs behind VE panels			R679636		



Hazardous Material Asset Register - Summary



D051-00 - Station Building - Bow Road Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68255	ACTIVE	D	D051-00-2/262	Platform 2 - Station Building - Bow Road Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs behind VE panels			R679636		
55727	ACTIVE	D	D051-00-2/731/WAL-001	Wall: Internal - 1 - CER - Station Building - Bow Road Stn	Other Electrical Boxes	Asbestos	Presumed				Electrical box. Possible ACMs within electrical boxes		1	R326475		
55726	ACTIVE	D	D051-00-2/731/WAL-001	Wall: Internal - 1 - CER - Station Building - Bow Road Stn	Other Electrical Boxes	Asbestos	Presumed				Switch / fuse box. Possible ACMs within fuse boxes		2	R326475		

D071-00 - Station Building - Aldgate East Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69178	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 4 no -To ceiling - arrivals end.		4	R740901		Y
69177	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 4 no - To headwall arrivals end.		4	R740901		Y
69175	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 4 no - To ceiling at arrivals end.		4	R740901		Y
69179	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Wrap	Asbestos	Sampled – Not Detected				Invert - Hessian cable wrapping - Throughout - To hv cables throughout in j hangers.			R740901		
69180	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Wrap	Asbestos	Known				Invert - Woven cloth cable wrapping - total 4 no x 10m - To cables trackside wall j hangers midway.	10	4	R740901		
69181	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 8 no - To platform wall within concrete slab throughout.		8	R740901		Y
69183	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 4 no - To ceiling departure end.		4	R740901		Y
69184	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 2 no-To ceiling departure end.		2	R740901		Y
69182	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 1 no -To ceiling midway.		1	R740901		Y
69176	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 8 no - To platform wall within concrete slab throughout.		8	R740901		Y
69174	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/wood/lead - To tunnel rings flanges throughout.			R740901		
69173	ACTIVE	D	D071-00-3/261	Platform 1 - Station Building - Aldgate East Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill - To walls, floor throughout.			R740901		
69216	ACTIVE	D	D071-00-3/262	Platform 2 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 2 no - to ceiling.		2	R710051		Y
69217	ACTIVE	D	D071-00-3/262	Platform 2 - Station Building - Aldgate East Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total >9 no - to ceiling.		9	R710051		Y



Hazardous Material Asset Register - Summary



D085-00 - Station Building - Mansion House Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69321	ACTIVE	D	D085-00-3/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Mansion House Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - Wall 1		1			

D091-00 - Station Building - Blackfriars Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42291	INACTIVE	D	D091/ESC-08	Escalator - 08 - Station Building - Blackfriars Stn		Asbestos	Presumed									
42290	INACTIVE	D	D091/ESC-08	Escalator - 08 - Station Building - Blackfriars Stn		Asbestos	Presumed									

D093-00 - Station Building - Temple Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69225	ACTIVE	D	D093-00-1/664/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Temple Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x		3			

D103-00 - Station Building - St James Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68403	ACTIVE	D	D103-00-1/636	Overbridge - Station Building - St James's Park Stn		Asbestos	Sampled – Not Detected				Mortar between breeze blocks behind metal posters frame.			R740401		
69253	ACTIVE	D	D103-00-2/451	Disused Room - Station Building - St James's Park Stn		Asbestos	No Access: Presumed				NA at time of inspection.					
69249	ACTIVE	D	D103-00-2/668/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - St James Park Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 3x		3			
69250	ACTIVE	D	D103-00-2/669	Cable Shaft - Station Building - St James's Park Stn	Westinghouse Boxes	Asbestos	Presumed				WestingHouse Box. Wall 1		1			
69252	ACTIVE	D	D103-00-2/671	CER - Station Building - St James's Park Stn		Asbestos	Room: Surveyed – No Known Asbestos				No Asbestos identified					
69257	ACTIVE	D	D103-00-2/763	Plant Room - Station Building - St James's Park Stn	Pipe Lagging	Asbestos	Presumed				Possible lagging residue on ceilings. Identified encapsulation on structural beams. (Limited access, possible removals carried out before)					
69256	ACTIVE	D	D103-00-2/763	Plant Room - Station Building - St James's Park Stn	Gasket :Pipework	Asbestos	Presumed				Gaskets to flanges. Throughout					
69255	ACTIVE	D	D103-00-2/958	Disused Room - Station Building - St James's Park Stn		Asbestos	No Access: Presumed				NA at time of inspection.					



Hazardous Material Asset Register - Summary



D103-00 - Station Building - St James Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
------	--------	-------------	---------------------	----------------------------	------	---------------	-----------------	----------	-----------	-----------------	-------	-------------	------------	-------------	---------------------	-------------------

D107-00 - Station Building - Sloane Square Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69286	ACTIVE	D	D107-00-1/662/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Sloane Square Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer box - 1x		1			
69285	ACTIVE	D	D107-00-3/162	LMC - Station Building - Sloane Square Stn	Other Electrical Boxes	Asbestos	Presumed				Materials within combination fuse switch. Wall 2		1			
55318	ACTIVE	D	D107-00-3/261/ACH-01	Access: Hatch - 1 - Platform 1 - Station Building - Sloane Square Stn	Cable Duct: Other	Asbestos	Presumed				Cable pots. To high level ceiling by 3/712			R374826		

D109-00 - Station Building - South Kensington Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
55633	ACTIVE	D	D109-00-1/201	Passage - Station Building - South Kensington Stn	Glazing Rope	Asbestos	Strongly Presumed				Rope within glazing bar. To ceiling			R329651		
55392	ACTIVE	D	D109-00-1/201	Passage - Station Building - South Kensington Stn	Rope Gaskets	Asbestos	Strongly Presumed				Rope within glazing bar. To skylight to ceiling			R329651		
55598	INACTIVE	D	D109-00-2/201	Passage - Station Building - South Kensington Stn	Rope Gaskets	Asbestos	Strongly Presumed				Rope gasket to skylight. To ceiling of stairs of exit for Science Museum		1	R329651		
55594	INACTIVE	D	D109-00-2/311/WAL-003	Wall: Internal - 3 - Office - Station Building - South Kensington Stn	Other Electrical Boxes	Asbestos	Presumed				Materials within safe. Wall 3		1	R329651		
55619	INACTIVE	D	D109-00-3/261	Platform 1 - Station Building - South Kensington Stn	Cable Sheath	Asbestos	Strongly Presumed				Braided cable (green). To ceiling in cable run running length of platform			R329651		
55618	INACTIVE	D	D109-00-3/261	Platform 1 - Station Building - South Kensington Stn	Rope Gaskets	Asbestos	Strongly Presumed				To ceiling of canopy			R329651		
55616	INACTIVE	D	D109-00-3/262	Platform 2 - Station Building - South Kensington Stn	Boarding: AIB	Asbestos	Known				Insulation Board (AIB) panels. To canopy end bulkhead by stairs			R329651		
55617	INACTIVE	D	D109-00-3/262	Platform 2 - Station Building - South Kensington Stn	Rope Gaskets	Asbestos	Strongly Presumed				Rope gasket to skylight. To ceiling			R329651		
55592	INACTIVE	D	D109-00-3/341	Mess/Locker - Station Building - South Kensington Stn	Boarding / Panels	Asbestos	Strongly Presumed				Insulating Board within LTB heater. Wall 1	1				
55377	ACTIVE	D	D109-00-3/381	Store - Station Building - South Kensington Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Materials within combination fuse switch. Wall 4		1	R329651		
55591	INACTIVE	D	D109-00-3/902	Yard - Station Building - South Kensington Stn	Cable Sheath	Asbestos	Strongly Presumed				Braided cable (green). Running from end of platform on to platform ceiling cable run		1	R329651		



Hazardous Material Asset Register - Summary



D109-00 - Station Building - South Kensington Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
55602	INACTIVE	D	D109-00-4/161/WAL-001	Wall: Internal - 1 - LMC - Station Building - South Kensington Stn	Caulking	Asbestos	Known				Caulking. To tunnel ring flanges by wall 1 (sprayed red)			R329651		
55382	ACTIVE	D	D109-00-5/081	Lobby - Station Building - South Kensington Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Materials within combination fuse switch. Wall 3 by door		1	R329651		
55626	INACTIVE	D	D109-00-5/081/WAL-001	Wall: Internal - 1 - Lobby - Station Building - South Kensington Stn	Bitumen	Asbestos	Known				Sink pads. Under sink unit to wall 1		2	R329651		
55627	INACTIVE	D	D109-00-5/081/WAL-001	Wall: Internal - 1 - Lobby - Station Building - South Kensington Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Materials within combination fuse switch. To wall 1.		1	R329651		
55625	INACTIVE	D	D109-00-5/081/WAL-003	Wall: Internal - 3 - Lobby - Station Building - South Kensington Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Materials within combination fuse switch. To wall 3 by door.		1	R329651		
67606	INACTIVE	D	D109-00-7/263	Platform 3 - Station Building - South Kensington Stn		Asbestos	Sampled – Not Detected				Platform 3 Invert - Rubber gaskets to fire hydrant pipework. Refer to ID Report R739376. New pipework labelled to denote non asbestos joints					
69470	ACTIVE	D	D109-00-7/711	Relay Room - Station Building - South Kensington Stn	Bakerlite	Asbestos	Presumed				Components within Equipment.		2			

D115-00 - Station Building - High Street Kensington Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69351	ACTIVE	D	D115-00-2/281/WDW-01	Window - 1 - Office - Station Building - High Street Kensington Stn	Boarding: AIB	Asbestos	Presumed				Insulating Board. LTB Heater	1	1			
69362	ACTIVE	D	D115-00-2/342	Equipment Room - Station Building - High Street Kensington Stn	Other Boarding	Asbestos	Sampled – Not Detected				Insulation boards to cable penetration nodes to ceiling	1				
69360	ACTIVE	D	D115-00-2/342	Equipment Room - Station Building - High Street Kensington Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Lino and adhesive to floor	15		R679640		
69361	ACTIVE	D	D115-00-2/342	Equipment Room - Station Building - High Street Kensington Stn	Other Boarding	Asbestos	Sampled – Not Detected				Plasterboard to ceiling	15		R679640		
69347	ACTIVE	D	D115-00-2/901	Disused Room - Station Building - High Street Kensington Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement Panel. To wall 4	1	1			



Hazardous Material Asset Register - Summary



D157-00 - Station Building - Putney Bridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69644	ACTIVE	D	D157-00-1/661	Switch Room - Station Building - Putney Bridge Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed materials within combination fuse box		1	R326466		
69645	ACTIVE	D	D157-00-1/661	Switch Room - Station Building - Putney Bridge Stn	Cable Ducts: Cement	Asbestos	Presumed				Cable ducts. Concealed cable ducts		4	R326466		
69628	ACTIVE	D	D157-00-1/746	SCR - Station Building - Putney Bridge Stn	Boarding: AIB	Asbestos	Known				Boarding to ceiling	3		R326466		
69637	ACTIVE	D	D157-00-A/261	Platform 1 - Station Building - Putney Bridge Stn	Rope Gaskets	Asbestos	Strongly Presumed				Rope gasket to Roof glazing	220		R326466		
69638	ACTIVE	D	D157-00-A/261	Platform 1 - Station Building - Putney Bridge Stn	Westing house Boxes	Asbestos	Strongly Presumed				Presumed materials within boxing. Westinghouse boxes on platform		10	R326466		
69629	ACTIVE	D	D157-00-A/262	Platform 2 - Station Building - Putney Bridge Stn	Rope Gaskets	Asbestos	Strongly Presumed				Rope gasket to Roof glazing	460		R326466		
69634	ACTIVE	D	D157-00-A/263	Platform 3 - Station Building - Putney Bridge Stn	Rope Gaskets	Asbestos	Strongly Presumed				Rope gasket to Roof glazing	460		R326466		

D163-00 - Station Building - East Putney Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69715	ACTIVE	D	D163-00-A/661	Switch Room - Station Building - East Putney Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos within Transformer box. Wall 3		1			

D165-00 - Station Building - Southfields Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69821	ACTIVE	D	D165-00-2/661	Switch Room - Station Building - Southfields Stn	Other Electrical Boxes	Asbestos	Presumed				Transformer to floor. Possible asbestos materials within		1			

D177-00 - Station Building - Hammersmith Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
67671	ACTIVE	D	D177-00-2/441	Switch Room - Station Building - Hammersmith Stn	Cement Cowlings/ Flues	Asbestos	Known				Cement pipe/flue to wall 1 by corner within false ceiling		1			

D179-00 - Station Building - Ravenscourt Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69627	ACTIVE	D	D179-00-1/661	Switch Room - Station Building - Ravenscourt Park Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - Wall 2&4		4			



Hazardous Material Asset Register - Summary



D185-00 - Station Building - Turnham Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69478	ACTIVE	D	D185-00-1/451	Tenancy - Station Building - Turnham Green Stn		Asbestos	Presumed				Refer to In Station Retail (ISR) Asbestos Register for further details of this unit					

N113-00 - Station Building - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69207	ACTIVE	D	N113-00-1/663	Switch Room - Station Building - Embankment Stn	Other Electrical Boxes	Asbestos	Presumed				Possible asbestos materials within Transformer boxes - 6x wall 1,3		6			
68782	ACTIVE	D	N113-00-1/706	IMR - Station Building - Embankment Stn	Cable: Sheath	Asbestos	Known				Braided cable x1 Green to wall					
68826	ACTIVE	D	N113-00-1/706	IMR - Station Building - Embankment Stn		Asbestos	Strongly Presumed				Brown composite panel wall 2					
68831	ACTIVE	D	N113-00-1/706	IMR - Station Building - Embankment Stn	Bakerlite	Asbestos	Strongly Presumed				Brown composite panel to wall 2					
68781	ACTIVE	D	N113-00-1/706	IMR - Station Building - Embankment Stn	Bakerlite	Asbestos	Strongly Presumed				Brown composite panel to wall 1					
68785	ACTIVE	D	N113-00-1/711	Relay Room - Station Building - Embankment Stn	Boarding / Panels	Asbestos	Strongly Presumed				White panel to wall					
68784	ACTIVE	D	N113-00-1/711	Relay Room - Station Building - Embankment Stn	Bakerlite	Asbestos	Strongly Presumed				Brown composite numerous throughout room					
68783	ACTIVE	D	N113-00-1/711	Relay Room - Station Building - Embankment Stn	Cable Sheath	Asbestos	Known				Braided cables x12 Green and White					
69186	ACTIVE	D	N113-00-2/261	Platform 1 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts - total 8 no - to dividing wall.		8	R710053		Y
69187	ACTIVE	D	N113-00-2/261	Platform 1 - Station Building - Embankment Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts - total 26 no - to platform wall.		26	R710053		Y
69185	ACTIVE	D	N113-00-2/261	Platform 1 - Station Building - Embankment Stn	Cable Ducts: Cement	Asbestos	Known				Invert - cement cable ducts - total 4 no - to floor, MMMF within.		4	R710053		Y
69188	ACTIVE	D	N113-00-2/262	Platform 2 - Station Building - Embankment Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables - > 7 no - under track crossing - ceiling.		7	R710053		
69190	ACTIVE	D	N113-00-2/262	Platform 2 - Station Building - Embankment Stn	Cable Wrap	Asbestos	Known				Invert - Wrapping - total 1 no x8m - to J Hangers.	8	1	R710053		
69191	ACTIVE	D	N113-00-2/262	Platform 2 - Station Building - Embankment Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables red/ orange - total 2 no -to J Hangers.		2	R710053		
68885	ACTIVE	D	N113-00-2/951	Switch Room - Station Building - Embankment Stn	Paper Asbestos	Asbestos	Sampled – Not Detected				Cloth in PVC duct to wall 10	1		R679611		
68886	ACTIVE	D	N113-00-2/951	Switch Room - Station Building - Embankment Stn	Other Boarding	Asbestos	Sampled – Not Detected				Composite board by sink and to metal frame	1		R679611		



Hazardous Material Asset Register - Summary



N113-00 - Station Building - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68887	ACTIVE	D	N113-00-2/951	Switch Room - Station Building - Embankment Stn	Cable: Wrap	Asbestos	Sampled – Not Detected				Pipe wrapping to pipe to ceiling	1		R679611		
68875	ACTIVE	D	N113-00-2/951	Switch Room - Station Building - Embankment Stn	Gasket :Pipework	Asbestos	Presumed				Presumed asbestos gasket to flange at high level on wall 7		1	R679611		
68884	ACTIVE	D	N113-00-2/952	Disused Room - Station Building - Embankment Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Insulation board boxing to ceiling	5		R679611		
68883	ACTIVE	D	N113-00-2/952	Disused Room - Station Building - Embankment Stn	Cable: Wrap	Asbestos	Sampled – Not Detected				Cable wrapping to low level cables to wall 1	4		R679611		
68880	ACTIVE	D	N113-00-2/952	Disused Room - Station Building - Embankment Stn	Cable: Wrap	Asbestos	Known				Known asbestos woven cable insulation to low level cable bundle to wall 3	2		R679611		
68879	ACTIVE	D	N113-00-2/952	Disused Room - Station Building - Embankment Stn	Westing house Boxes	Asbestos	Presumed				Presumed asbestos materials within Westinghouse box to wall 3		1	R679611		
68868	ACTIVE	D	N113-00-3/205	Passage - Station Building - Embankment Stn	Gasket :Pipework	Asbestos	Presumed				Presumed asbestos Gaskets within the ceiling void	1		R679611		
68867	ACTIVE	D	N113-00-3/205	Passage - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Known				Known asbestos bitumen duct within the ceiling void	1		R679611		
68869	ACTIVE	D	N113-00-3/205	Passage - Station Building - Embankment Stn	Boarding: Cement	Asbestos	Strongly Presumed				Strongly presumed asbestos cement panels within ceiling void	1		R679611		
68848	ACTIVE	D	N113-00-3/205	Passage - Station Building - Embankment Stn	Cable: Wrap	Asbestos	Known				Known asbestos cable wrapping within the ceiling void	1		R679611	Y	
68845	ACTIVE	D	N113-00-3/207	Passage - Station Building - Embankment Stn	Caulking	Asbestos	Strongly Presumed				Strongly presumed asbestos caulking in passage to tunnel ring joints	10		R679611		
68881	ACTIVE	D	N113-00-3/208/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - Embankment Stn	Void	Asbestos	Surveyed – Not Detected				No ACMs above false ceiling					
69213	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - side wall - total 2 no - In cable pit 3.		2	R710054		Y
69215	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - side wall - total 7 no - In chamber 2.		7	R710054		Y
69212	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Wrap	Asbestos	Known				Invert - Braided cable wrapping on cables - 1 no 2m - In cable pit 2.	2	1	R710054		
69208	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 6 no - Trackside wall - in cable pit 1.		6	R710054		Y
69209	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - grout/ wood - Throughout.			R710054		
69210	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - trackside wall - total 24 no - In chamber 1.		24	R710054		Y
69214	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cables ducts - to trackside wall - total 16 no - In cable pit 3.		16	R710054		Y



Hazardous Material Asset Register - Summary



N113-00 - Station Building - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69211	ACTIVE	D	N113-00-4/263	Platform 3 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - trackside wall - total 3 no - In cable pit 2		3	R710054		Y
69201	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 2 no - To trackside walls.		2	R710054		Y
69195	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse - total 1 no - To trackside wall 2no braided cables.		1	R710054		
69192	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable duct - total 4 no - To trackside wall.		4	R710054		Y
69193	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables - total 2 no - J hangers.		2	R710054		
69196	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 6 no - To platform wall.		6	R710054		Y
69199	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse - total 1 no -To platform walls.		1	R710054		
69200	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 3 no -To trackside walls.		3	R710054		Y
69194	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 4 no -To ceiling.		4	R710054		Y
69202	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables - total 1 x large & 6xsmall - To J hangers.		7	R710054		
69198	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 2 no -To trackside.		2	R710054		Y
69197	ACTIVE	D	N113-00-4/264	Platform 4 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 3 no -To platform walls.		3	R710054		Y
53665	ACTIVE	D	N113-00-4/713	Relay Room - Station Building - Embankment Stn	Other Boarding	Asbestos	Sampled – Not Detected				Packing material to framework throughout room and loose on floor			R720351		
53667	ACTIVE	D	N113-00-4/713	Relay Room - Station Building - Embankment Stn	Cable: Sheath	Asbestos	Known				Various Asbestos Cables - from middle of wall 1 trackside going to floor invert wall 2 Asbestos cable x1 Top hanger from wall 2-3 invert floor Hanger 6 1 x asbestos cable green 10mm to fuse board to wall 2 Hanger 7 bottom hanger 1x white 35mm cable running to fuse board 1 x green 50mm cable running wall 1 to wall 2 approx. 7m long hanger 3					
53664	ACTIVE	D	N113-00-4/713/ WAL-001	Wall: Internal - 1 - Relay Room - Station Building - Embankment Stn	Other Boarding	Asbestos	Removed				2x rectifiers composite board to front Removed					
53666	ACTIVE	D	N113-00-4/713/ WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Embankment Stn	Other Electrical Boxes	Asbestos	Presumed				Green comms box - presumed board within		1			



Hazardous Material Asset Register - Summary



N113-00 - Station Building - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53668	ACTIVE	D	N113-00-4/713/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Embankment Stn	Other Boarding	Asbestos	Presumed				composite boarding x4 to top rack on wall 3		4			
53669	ACTIVE	D	N113-00-4/713/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Embankment Stn	Other Boarding	Asbestos	Presumed				5 x composite board to 68at rack Capacitor and 3 brown board base plates		5			
10398	ACTIVE	D	N113-00-4/715	SER - Station Building - Embankment Stn	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
68882	ACTIVE	D	N113-00-4/732	CER - Station Building - Embankment Stn	Bakerlite	Asbestos	Sampled – Not Detected				Composite board / Bakelite to metal framework to wall	1		R679611		
69313	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts - total 2 no - Trackside wall.		2	R710055REVC		Y
69311	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts -total 2 no - Platform wall - concrete slab.		2	R710055REVC		Y
69310	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Wrap	Asbestos	Known				Invert - Braided cable wrapping - total 1 no 1m - To cable throughout to platform wall.	1	1	R710055REVC		
69309	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 8 no - to Platform wall.		8	R710055REVC		Y
69303	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cement Cable Troughing & Debris	Asbestos	Known				Inver t - Cement troughing - total 2 no 2m - To floor - cable within.	2	2	R710055REVC		
69300	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 4 no - To Platform wall.		4	R710055REVC		Y
69299	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Wrap	Asbestos	Known				Invert - Braided cable wrapping - total 1 no 12m - To cable throughout platform wall.	12	1	R710055REVC		
69298	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 2 no - To trackside wall.		2	R710055REVC		Y
69296	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - grout/ wood - Throughout.			R710055REVC		
69312	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts - total 12 no - Trackside wall.		12	05/05/2022		Y
69315	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable wrapping - total 1 no 4m - To cables.	4	1	R710055REVC		
69297	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 12 no -To trackside wall.		12	R710055REVC		Y
69308	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct - total 2 no - To Trackside wall.		2	R710055REVC		Y
69314	ACTIVE	D	N113-00-5/265	Platform 5 - Station Building - Embankment Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small westing house - total 1 no - Trackside wall.		1	R710055REVC		



Hazardous Material Asset Register - Summary



N113-00 - Station Building - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69294	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 12 no - To platform wall.		12	R710055REVC		Y
69295	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - grout/ wood - Throughout.			R710055REVC		
69293	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse- total 3 no - To platform wall.		3	R710055REVC		
69292	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 1 no - To platform wall.		1	R710055REVC		Y
69291	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 12 no - Trackside wall.		12	R710055REVC		Y
69290	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 4 no - To platform ceiling.		4	R710055REVC		Y
69287	ACTIVE	D	N113-00-5/266	Platform 6 - Station Building - Embankment Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse - total 1 no - To platform wall.		1	R710055REVC		

P075-00 - Station Building - Gloucester Road Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69468	ACTIVE	D	P075-00-2/953	Disused Room - Station Building - Gloucester Road Stn	Other Electrical Boxes	Asbestos	Presumed				Materials within combination fuse switch. Wall 3		1	R679632		
55688	ACTIVE	D	P075-00-3/731	CER - Station Building - Gloucester Road Stn	Other Boarding	Asbestos	Presumed				Brown composite panel. To wall 3 to high level		1	R621451		

P077-00 - Station Building - Earls Court Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69344	ACTIVE	D	P077-00-A/663	Switch Room - Station Building - Earls Court Stn		Asbestos	Known				There are known asbestos containing materials present within this station. The asbestos register is currently being updated and will incorporate all the existing information held. Please consult with the HMT prior to intrusive works.					
69342	ACTIVE	D	P077-00-A/663	Switch Room - Station Building - Earls Court Stn	Rope Seals	Asbestos	Known				Known asbestos rope seal with fuse board switch box		1			
69343	ACTIVE	D	P077-00-A/663	Switch Room - Station Building - Earls Court Stn		Asbestos	Presumed				Asbestos webbing has been used on fuse bays on similar electrical equipment and maybe present behind existing fuses. It was not possible to check at the time of the survey due to equipment being live					



Hazardous Material Asset Register - Summary



P077-00 - Station Building - Earls Court Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
14147	ACTIVE	D	P077-00-A/751	Station Control Room - Station Building - Earls Court Stn	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									

DD205-01 - Training Centre (AC11) - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5861	ACTIVE	D	DD205-01-1/044	Mess Room - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5862	ACTIVE	D	DD205-01-1/047	Kitchen - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5863	ACTIVE	D	DD205-01-1/081	Lobby - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
43967	ACTIVE	D	DD205-01-1/081	Lobby - Training Centre - Acton Works		Asbestos	Known				Board / soffit to office, AC-17			R412301	N	N
43965	ACTIVE	D	DD205-01-1/081	Lobby - Training Centre - Acton Works		Asbestos	Sampled – Not Detected				Cement board from travessor outside AC-17,			R412301	N	N
43966	ACTIVE	D	DD205-01-1/081	Lobby - Training Centre - Acton Works		Asbestos	Known				Board / panels to window, AC-17,			R412301	N	N
5864	ACTIVE	D	DD205-01-1/236	Passage - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5865	ACTIVE	D	DD205-01-1/237	Passage - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5866	ACTIVE	D	DD205-01-1/406	Store - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5867	ACTIVE	D	DD205-01-1/407	Store Room - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5868	ACTIVE	D	DD205-01-1/416	Toilet: Female - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5869	ACTIVE	D	DD205-01-1/417	Toilet: Male - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5870	ACTIVE	D	DD205-01-1/801	Office - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-01 - Training Centre (AC11) - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5871	ACTIVE	D	DD205-01-1/802	Office - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5872	ACTIVE	D	DD205-01-1/803	Office - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5873	ACTIVE	D	DD205-01-1/804	Office - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5874	ACTIVE	D	DD205-01-1/805	Office - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5875	ACTIVE	D	DD205-01-1/806	Office - Training Centre - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									

DD205-02 - ERU - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5876	ACTIVE	D	DD205-02-1/047	Kitchen - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5877	ACTIVE	D	DD205-02-1/236	Passage - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5878	ACTIVE	D	DD205-02-1/316	Locker Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5879	ACTIVE	D	DD205-02-1/331	Mess Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5880	ACTIVE	D	DD205-02-1/332	Mess Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5881	ACTIVE	D	DD205-02-1/406	Store - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5882	ACTIVE	D	DD205-02-1/411	Store - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5883	ACTIVE	D	DD205-02-1/412	Store - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-02 - ERU - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5884	ACTIVE	D	DD205-02-1/413	Store - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5885	ACTIVE	D	DD205-02-1/414	Store - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5886	ACTIVE	D	DD205-02-1/415	Store - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5887	ACTIVE	D	DD205-02-1/416	Toilet: Female - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5888	ACTIVE	D	DD205-02-1/417	Toilet: Male - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5889	ACTIVE	D	DD205-02-1/776	Plant Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5890	ACTIVE	D	DD205-02-1/777	Plant Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5891	ACTIVE	D	DD205-02-1/801	Office - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5892	ACTIVE	D	DD205-02-1/802	Office - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5893	ACTIVE	D	DD205-02-1/803	Office - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5894	ACTIVE	D	DD205-02-1/804	Office - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5895	ACTIVE	D	DD205-02-1/805	Office - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5896	ACTIVE	D	DD205-02-1/806	Office - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5897	ACTIVE	D	DD205-02-A/316	Locker Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5898	ACTIVE	D	DD205-02-A/331	Cupboard- ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-02 - ERU - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5899	ACTIVE	D	DD205-02-A/416	Shower Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5900	ACTIVE	D	DD205-02-A/417	Toilet: Female - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5901	ACTIVE	D	DD205-02-A/418	Toilet: Male - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5902	ACTIVE	D	DD205-02-A/761	Equipment Room - ERU - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									

DD205-03 - DSM Office - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5903	ACTIVE	D	DD205-03-1/047	Kitchen - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5904	ACTIVE	D	DD205-03-1/048	Kitchen - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5905	ACTIVE	D	DD205-03-1/081	Station Entrance - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5906	ACTIVE	D	DD205-03-1/082	Lobby - Office Building - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5907	ACTIVE	D	DD205-03-1/083	Lobby - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5908	ACTIVE	D	DD205-03-1/084	Lobby - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5909	ACTIVE	D	DD205-03-1/236	Passage - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5910	ACTIVE	D	DD205-03-1/237	Passage - Office Building - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5911	ACTIVE	D	DD205-03-1/238	Passage - Office Building - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-03 - DSM Office - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5912	ACTIVE	D	DD205-03-1/239	Passage - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5913	ACTIVE	D	DD205-03-1/240	Passage - Office Building - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5914	ACTIVE	D	DD205-03-1/241	Shower Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5915	ACTIVE	D	DD205-03-1/316	Locker Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5916	ACTIVE	D	DD205-03-1/317	Locker Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5917	ACTIVE	D	DD205-03-1/331	Mess Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5918	ACTIVE	D	DD205-03-1/332	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5919	ACTIVE	D	DD205-03-1/333	Mess Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5920	ACTIVE	D	DD205-03-1/351	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5921	ACTIVE	D	DD205-03-1/411	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5922	ACTIVE	D	DD205-03-1/412	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5923	ACTIVE	D	DD205-03-1/413	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5924	ACTIVE	D	DD205-03-1/414	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5925	ACTIVE	D	DD205-03-1/415	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5926	ACTIVE	D	DD205-03-1/416	Toilet: Male - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-03 - DSM Office - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5927	ACTIVE	D	DD205-03-1/417	Toilet: Female - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5928	ACTIVE	D	DD205-03-1/418	Toilet: Unisex - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5929	ACTIVE	D	DD205-03-1/419	Toilet: Male - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5930	ACTIVE	D	DD205-03-1/420	Toilet: Unisex - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5931	ACTIVE	D	DD205-03-1/421	Toilet: Unisex - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5932	ACTIVE	D	DD205-03-1/422	Toilet: Male - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5933	ACTIVE	D	DD205-03-1/761	Equipment Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5934	ACTIVE	D	DD205-03-1/762	Tank Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5935	ACTIVE	D	DD205-03-1/763	SCR - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5936	ACTIVE	D	DD205-03-1/801	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5937	ACTIVE	D	DD205-03-1/802	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5938	ACTIVE	D	DD205-03-1/803	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5939	ACTIVE	D	DD205-03-1/804	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5940	ACTIVE	D	DD205-03-1/805	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5941	ACTIVE	D	DD205-03-1/806	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-03 - DSM Office - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5942	ACTIVE	D	DD205-03-1/807	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5943	ACTIVE	D	DD205-03-1/808	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5944	ACTIVE	D	DD205-03-1/809	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5945	ACTIVE	D	DD205-03-1/810	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5946	ACTIVE	D	DD205-03-1/811	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5947	ACTIVE	D	DD205-03-1/812	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5948	ACTIVE	D	DD205-03-1/813	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5949	ACTIVE	D	DD205-03-1/814	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5950	ACTIVE	D	DD205-03-1/815	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5951	ACTIVE	D	DD205-03-1/816	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5952	ACTIVE	D	DD205-03-1/817	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5953	ACTIVE	D	DD205-03-1/818	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5954	ACTIVE	D	DD205-03-1/819	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5955	ACTIVE	D	DD205-03-1/903	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5956	ACTIVE	D	DD205-03-1/904	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-03 - DSM Office - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5957	ACTIVE	D	DD205-03-1/905	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5958	ACTIVE	D	DD205-03-1/906	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5959	ACTIVE	D	DD205-03-1/907	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5960	ACTIVE	D	DD205-03-1/908	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5961	ACTIVE	D	DD205-03-1/909	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5962	ACTIVE	D	DD205-03-1/910	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5963	ACTIVE	D	DD205-03-1/911	Office - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
5964	ACTIVE	D	DD205-03-1/912	Store - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
43284	ACTIVE	D	DD205-03-1/912	Store - DSM Office - Acton Works		Asbestos	Sampled – Not Detected				Render, throughout, to ceiling throughout room in DSM PPE Store Room 17 at Acton Works Depot AC24.			R556201	N	N
43285	ACTIVE	D	DD205-03-1/912	Store - DSM Office - Acton Works		Asbestos	Sampled – Not Detected				Plaster/render, throughout, to ceiling throughout room in DSM PPE Store Room 17 at Acton Works Depot AC25.			R556201	N	N
5965	ACTIVE	D	DD205-03-1/913	Shower Room - DSM Office - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									

DD205-04 - Store - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5966	ACTIVE	D	DD205-04-1/571	Store Room - Store - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



DD205-05 - Store - Acton Works

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
5967	ACTIVE	D	DD205-05-1/571	Store Room - Store - Acton Works	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									