

List of escalator outages recorded

Period 2018-03

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW esc2 Unable to restart. Underspeed and brake lift sensor 2 C010180222	28-May-18 12:27	28-May-18 14:27	1:59
CAW 2	CAW:CAW - Escalator 2 is out of service.	28-May-18 17:55	28-May-18 22:29	4:34
CAW 2	CAW:CAW Escalator 2 OOS	28-May-18 23:30	29-May-18 01:04	1:29
CAW 2	CAW:CAW - ESC 2 unable to start. no brake lift sensor, underspeed, braking distance 2	29-May-18 08:02	29-May-18 11:57	3:54
CAW 2	CAW:CAW ESC2 - unable to start. Brake release sensor fault shown. C0101081235	22-Jun-18 22:39	23-Jun-18 02:30	2:20
CAW 3	CAW:CAW Esc3 - Handrail broken C01018909989	18-Jun-18 06:50	18-Jun-18 12:24	5:34
CAW 4	CAW:CAW ESC4 step running lower c010180626	07-Jun-18 09:56	07-Jun-18 11:12	1:16
CUS 2	Refurb refurb	29-May-18 05:00	15-Jun-18 05:00	335:00
CUS 3	Cutty Sark Station - Escalator No. 3	04-Jun-18 15:45	04-Jun-18 17:10	1:24
CUS 3	Cutty Sark Station - Escalator No. 3	05-Jun-18 18:50	06-Jun-18 03:00	6:09
CUS 4	Refurb refurb	10-May-18 05:00	29-May-18 05:00	37:30
CUS 4	CUS:CUS Escalator 4 OOS	23-Jun-18 05:50	23-Jun-18 12:33	6:43
HEQ 2	HEQ:HEQ - Escalator 2: Unable to restart. Circuit interrupting fault display.	19-Jun-18 04:29	19-Jun-18 05:10	0:10
HEQ 4	HEQ:HEQ Esc 4 Comb plate error	15-Jun-18 10:52	15-Jun-18 12:18	1:26
LCA 2	LCA:LCA esc 2 OOS - obstruction stuck in the comb.	10-Jun-18 18:52	10-Jun-18 20:55	2:02
SOQ 1	SOQ:SOQ - Escalator 1 stopped.	28-May-18 20:37	28-May-18 22:45	2:08
SOQ 1	SOQ:SOQ ESC1 OOS - 1st light beam defective.	02-Jun-18 15:43	02-Jun-18 17:57	2:13
SOQ 1	SOQ:SOQ ESC1 OOS - light beam defective.	02-Jun-18 19:49	03-Jun-18 00:27	4:38
SOQ 1	SOQ:SOQ Escalator 1 unable to start	03-Jun-18 06:24	03-Jun-18 09:34	3:04
SOQ 2	SOQ:SOQ - Escalator 2 has stopped. Stannah engineer already on site.	28-May-18 19:35	28-May-18 20:07	0:32
SOQ 4	SOQ:SOQ - Escalator 4 stopped, unable to reset.	28-May-18 17:58	28-May-18 20:00	2:01
SOQ 4	SOQ:SOQ ESC 4 Brake lift sensor Motor 1 Brake 2 Error	15-Jun-18 14:09	15-Jun-18 15:26	1:17
STI 2	STI:STI ESC2 stone stuck jammed underneath end comb plate C010180717	10-Jun-18 07:42	10-Jun-18 15:00	7:17
WOA 2	WOA:WOA ESC 2 - not running. It has error code F51 missing step C0180211	28-May-18 05:41	28-May-18 09:30	3:49
WOA 2	WOA:WOA ESC2 - Comb Plate teeth missing.	11-Jun-18 05:40	11-Jun-18 10:32	4:52
WOA 2	WOA:WOA ESC 2 - EPB C010181129	20-Jun-18 17:56	20-Jun-18 23:06	5:10
WOA 3	WOA:WOA ESC 3 - Cannot be reset C0180212	28-May-18 05:41	28-May-18 09:30	3:49

List of escalator outages recorded

Period 2018-04

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW - Escalator 2: Unable to restart, break lift and relay error display.	07-Jul-18 09:05	07-Jul-18 10:50	1:44
CAW 3	CAW:CAW ESC 3 Will not reset error step SAG lower logged Jody Ref C010181841	07-Jul-18 18:38	07-Jul-18 20:53	2:14
CAW 3	CAW:CAW - Escalator 3 won't restart, emergency stop upper and lower faults display.	08-Jul-18 09:39	08-Jul-18 12:00	2:20
CAW 3	CAW:CAW - Escalator 3 - Escalator will not Start	08-Jul-18 14:21	08-Jul-18 16:30	2:09
CAW 3	CAW:CAW Escalator 3 Tripped OOS	08-Jul-18 23:33	09-Jul-18 01:41	0:26
CUS 2	CUS:CUS Escalator 2 - unable to start after overnight works.	28-Jun-18 08:08	28-Jun-18 12:31	4:23
CUS 3	Cutty Sark Station - Escalator No. 3	30-Jun-18 18:12	30-Jun-18 18:12	0:00
CUS 3	Cutty Sark Station - Escalator No. 3	04-Jul-18 08:45	04-Jul-18 12:21	3:35
CUS 4	Cutty Sark Station - Escalator No. 4	12-Jul-18 05:47	14-Jul-18 15:27	49:40
EAI 2	EAI:EAI Esc 2 unable to restart - C010182017	11-Jul-18 04:53	11-Jul-18 05:56	0:56
EAI 2	EAI:EAI Escalator 2 will not reset	11-Jul-18 13:43	11-Jul-18 14:46	1:02
EAI 2	EAI:EAI Escalator 2 OOS - will not restart	18-Jul-18 16:51	18-Jul-18 18:18	1:27
HEQ 2	HEQ:HEQ - Escalator 2 - Will not Start after reset attempt	30-Jun-18 04:48	30-Jun-18 19:55	14:55
HEQ 2	Heron Quays Station - Escalator No. 2 Reset	02-Jul-18 08:52	02-Jul-18 12:07	3:14
LCA 2	LCA:LCA Esc 2 - cannot be reset. Fault code 14 - C010181440	28-Jun-18 07:24	28-Jun-18 09:01	1:37
SOQ 1	SOQ:SOQ ESC 1 OOS Eng required	14-Jul-18 17:19	17-Jul-18 00:02	44:13
SOQ 4	SOQ:SOQ - Escalator 4 - Will not Start - OOS	08-Jul-18 20:04	08-Jul-18 21:45	1:41
SOQ 4	SOQ:SOQ Escalator 4 tripped. Mobile unable to reset	08-Jul-18 21:32	08-Jul-18 21:32	0:00
SOQ 4	SOQ:SOQ - Escalator 4: Break release center fault display. Unable to reset.	09-Jul-18 15:33	09-Jul-18 19:20	3:46
SOQ 4	SOQ:SOQ Esc 4 will not restart	11-Jul-18 14:12	11-Jul-18 16:21	2:09
SOQ 4	SOQ:SOQ Esc 4 Brake fault keeps stopping	16-Jul-18 15:18	16-Jul-18 16:16	0:58
SOQ 4	SOQ:SOQ - Escalator 4: Brake lift sensor motor 2 fault display.	20-Jul-18 15:05	20-Jul-18 18:41	3:36
TOG 1	Tower Gateway Station - Escalator No. 1 Engineer Attended - NDF Escalator Available fr	17-Jul-18 13:05	17-Jul-18 15:15	2:10
TOG 2	TOG:TOG ESC 2 - C010181546	30-Jun-18 18:56	30-Jun-18 18:56	0:00
WOA 1	WOA:WOA - Escalator 1 - Will not Start - OOS	06-Jul-18 04:58	06-Jul-18 06:38	1:38
WOA 2	WOA:WOA Escalator 2 OOS - Missing Step Error	25-Jun-18 14:04	25-Jun-18 16:00	1:55
WOA 2	WOA:WOA Escalator 2 OOS - F51 Missing Step Error	05-Jul-18 17:32	05-Jul-18 21:51	4:19
WOA 2	WOA:WOA - Escalator 2: F51 missing step fault display	13-Jul-18 05:01	13-Jul-18 05:51	0:49
WOA 3	WOA:WOA - Escalator 3 - Will not start	17-Jul-18 19:49	18-Jul-18 00:59	5:10
WOA 3	WOA:WOA ESC 3 - Unable to start, fault code F73 C010182344	18-Jul-18 05:14	18-Jul-18 22:00	16:46
WOA 3	WOA:WOA - Escalator 3 - Will not Start - OOS	19-Jul-18 20:57	19-Jul-18 22:10	1:13
WOA 3	WOA:WOA Esc 3 F51 missing step - Wont restart	20-Jul-18 12:00	20-Jul-18 15:05	3:04
WOA 4	WOA:WOA - Escalator 4 is out of service, F101 fault display.	08-Jul-18 06:52	08-Jul-18 16:01	9:08
WOA 4	Woolwich Arsenal Station - Escalator No. 4 Repaired	14-Jul-18 18:14	14-Jul-18 20:18	2:03
WOA 4	Woolwich Arsenal Station - Escalator No. 4 Another Visit Required	14-Jul-18 18:14	14-Jul-18 20:18	0:00

List of escalator outages recorded

Period 2018-05

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW - Escalator 2 located on PLT 2/3 is not working.	15-Aug-18 04:17	15-Aug-18 05:14	0:14
CUS 1	Station Building - Cutty Sark	06-Aug-18 19:16	06-Aug-18 20:30	1:13
CUS 2	CUS:Cutty Sark Escalator 2 OOS	27-Jul-18 18:38	27-Jul-18 20:57	2:19
CUS 4	Cutty Sark Station - Escalator No. 4	22-Jul-18 21:37	23-Jul-18 12:45	10:08
HEQ 2	HEQ:HEQ ESC2 stopped due to passenger incident	08-Aug-18 15:45	08-Aug-18 20:30	4:44
HEQ 3	HEQ:HEQ Escalator 3 – will not restart	26-Jul-18 19:16	27-Jul-18 02:21	5:44
HEQ 4	HEQ:HEQ Escalator 4 will not reset. Error:- Induction Sensor INVK-B	26-Jul-18 14:49	27-Jul-18 02:21	10:10
HEQ 4	HEQ:HEQ Escalator 4 – OOS – Material trapped in comb	11-Aug-18 11:58	11-Aug-18 15:55	3:56
LCA 1	Auxiliaries - Escalator 1 - London City Airport Station Engineer Attended - NDF Escalator	24-Jul-18 12:17	24-Jul-18 16:16	3:59
LCA 1	London City Airport Station - Escalator No. 1 Repaired	31-Jul-18 09:57	31-Jul-18 11:58	2:01
LCA 1	London City Airport Station - Escalator No. 1 Repaired	03-Aug-18 09:07	03-Aug-18 11:33	2:26
LCA 1	LCA:LCA ESC 1 Stopped due to passenger action	06-Aug-18 14:30	06-Aug-18 16:13	1:43
LCA 1	LCA:LCA ESC 1 OOS	07-Aug-18 15:48	07-Aug-18 18:39	2:50
LCA 2	LCA:LCA Escalator 2 will not restart with FC14 code	02-Aug-18 06:43	02-Aug-18 10:05	3:21
LCA 2	London City Airport Station - Escalator No. 2 Removed	18-Aug-18 19:21	18-Aug-18 23:15	3:53
SOQ 1	SOQ:SOQ Escalator 1 - Step running lower C010182708	26-Jul-18 11:06	26-Jul-18 13:08	2:02
SOQ 4	SOQ:SOQ - Escalator 4: Break lift sensor motor 1 break 2 fault display.	31-Jul-18 21:49	31-Jul-18 23:05	1:16
SOQ 4	SOQ:SOQ Esc 4 - Escalator had to be stopped to clean graffiti and it won't restart	03-Aug-18 12:49	03-Aug-18 15:27	2:37
SOQ 4	SOQ:SOQ - Escalator 4 - Will not Start - OOS	03-Aug-18 21:09	03-Aug-18 23:14	2:05
STI 1	STI:STI - ESC 1 Lady fell.on Escalator Stannahs to investigate	15-Aug-18 21:02	15-Aug-18 21:58	0:56
STI 2	Stratford International Station - Escalator No. 2 Reset	07-Aug-18 18:47	07-Aug-18 21:01	2:13
STI 2	Stratford International Station - Escalator No. 2	07-Aug-18 18:47	07-Aug-18 21:01	0:00
WOA 2	WOA:WOA Escalator 2 OOS - Will not reset and has a missing step error	27-Jul-18 18:55	27-Jul-18 22:03	3:08
WOA 2	WOA:WOA ESC2- F51 Step supervision C010182856	29-Jul-18 08:06	29-Jul-18 10:27	2:20
WOA 2	WOA:WOA Esc 2 - unable to start, F51 step missing	30-Jul-18 05:40	30-Jul-18 09:37	3:57
WOA 2	WOA:WOA - Escalator 2 - Will not Start	31-Jul-18 05:24	31-Jul-18 07:04	1:40
WOA 2	WOA:WOA - Escalator 2 - Will not Start	31-Jul-18 08:33	31-Jul-18 13:07	4:34
WOA 2	WOA:WOA - Escalator 2: Unable to restart, fault 51 step supervision display.	09-Aug-18 08:07	09-Aug-18 11:24	3:17
WOA 2	WOA:WOA - Escalator 2 is out of service, F27 external missing step fault display.	16-Aug-18 11:49	16-Aug-18 11:49	0:00
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Removed	16-Aug-18 12:46	16-Aug-18 16:03	3:16

List of escalator outages recorded

Period 2018-06

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW Escalator 2 OOS will not start	29-Aug-18 09:18	29-Aug-18 09:54	0:36
CAW 4	CAW:CAW Escalator 4 - Tripped and OOS	29-Aug-18 07:39	29-Aug-18 09:44	2:04
CAW 4	CAW:CAW Esc 4 will not start - brake sensor fault.	15-Sep-18 05:19	15-Sep-18 12:01	6:41
CUS 1	Cutty Sark Station - Escalator No. 1	02-Sep-18 06:57	02-Sep-18 10:20	3:23
CUS 1	Cutty Sark Station - Escalator No. 1	02-Sep-18 23:00	03-Sep-18 13:20	9:20
CUS 1	Cutty Sark Station - Escalator No. 1	04-Sep-18 18:12	04-Sep-18 18:41	0:29
CUS 1	Cutty Sark Station - Escalator No. 1	05-Sep-18 17:36	05-Sep-18 19:34	1:58
CUS 1	Cutty Sark Station - Escalator No. 1	11-Sep-18 08:03	11-Sep-18 09:50	1:47
CUS 1	Cutty Sark Station - Escalator No. 1	11-Sep-18 12:06	12-Sep-18 05:54	13:48
CUS 1	Cutty Sark Station - Escalator No. 1	14-Sep-18 17:05	15-Sep-18 05:00	7:55
CUS 1	Cutty Sark Station - Escalator No. 1	15-Sep-18 08:30	15-Sep-18 20:33	12:03
EAI 2	EAI:EAI - Escalator 2 - Will not Start - OOS	30-Aug-18 05:58	30-Aug-18 22:00	16:02
HEQ 2	HEQ:HEQ Escalator 2 - will not re-set	11-Sep-18 16:27	11-Sep-18 22:30	6:03
HEQ 2	Heron Quays Station - Escalator No. 2 Reset	12-Sep-18 05:17	12-Sep-18 05:17	0:00
HEQ 3	HEQ:HEQ - Escalator 3 - Will not Start - OOS	27-Aug-18 04:37	27-Aug-18 05:33	0:33
HEQ 3	HEQ:HEQ - Escalator 3 - Will not Start - OOS	02-Sep-18 19:11	03-Sep-18 00:30	4:49
HEQ 4	HEQ:HEQ ESC4 - tripped on fault	07-Sep-18 14:20	08-Sep-18 03:29	10:40
LCA 1	LCA:LCA ESC No.1 tripped via EPB	07-Sep-18 14:29	07-Sep-18 15:34	1:04
LCA 2	LCA:LCA Escalator 2 OOS	20-Aug-18 06:42	20-Aug-18 10:42	4:00
LCA 2	LCA:LCA Escalator 2 taken OOS due to a loud clonking noise	21-Aug-18 05:52	22-Aug-18 00:20	18:28
SOQ 3	SOQ:SOQ Escalator 3 will not start	05-Sep-18 04:50	05-Sep-18 10:00	5:00
SOQ 4	SOQ:SOQ Escalator 4 will not start - showing a break fault	21-Aug-18 14:45	21-Aug-18 16:38	1:52
SOQ 4	SOQ:SOQ- Escalator 4 is out of service. Chain stretched.	24-Aug-18 05:00	#VALUE!	452:30
STI 1	STI:STI Escalator 1 OOS will not restart	20-Aug-18 19:11	20-Aug-18 20:54	1:43
WOA 2	WOA:WOA ESC 2 Not Resettting , Showing F15 Missing Step Fault	26-Aug-18 12:38	27-Aug-18 00:01	11:22
WOA 2	WOA:WOA - Escalator 2 - Will not Start - OOS	26-Aug-18 21:37	26-Aug-18 21:37	0:00
WOA 2	WOA:WOA Escalator 2 OOS missing step error	29-Aug-18 08:42	29-Aug-18 13:00	4:17
WOA 3	WOA:WOA - Escalator 3 - Will not Start - OOS	27-Aug-18 22:17	28-Aug-18 04:51	2:43
WOA 3	WOA:WOA Escalator 3 OOS FC33 - Lower contact plates	07-Sep-18 05:17	07-Sep-18 06:35	1:17
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Gearbox Shaft Seals - Cleaned	07-Sep-18 23:25	07-Sep-18 23:25	0:00
WOA 3	WOA:WOA - Escalator 3 - Will not Start - OOS	11-Sep-18 05:05	11-Sep-18 08:44	3:39

List of escalator outages recorded

Period 2018-07

Asset	Detail	actual start	actual end	duration
CAW 4	CAW:CAW - Escalator 4 - Will not Start - Relay Would not Start - OOS	22-Sep-18 05:05	22-Sep-18 06:15	1:10
CAW 4	CAW:CAW ESC 4 OOS - Step running	22-Sep-18 18:37	22-Sep-18 22:30	3:52
CAW 4	CAW:CAW - ESC 4- Unable to start. relay not open C010185190	27-Sep-18 04:33	27-Sep-18 05:33	0:33
CAW 4	CAW:CAW Escalator 4 OOS - Will not Start	08-Oct-18 05:57	08-Oct-18 05:57	0:00
CAW 4	CAW:CAW Escalator 4 OOS will not restart	08-Oct-18 08:21	08-Oct-18 10:51	2:29
CUS 1	Cutty Sark Station - Escalator No. 1	19-Sep-18 08:06	19-Sep-18 13:11	5:05
CUS 1	Cutty Sark Station - Escalator No. 1	20-Sep-18 08:39	20-Sep-18 08:43	0:04
CUS 1	Cutty Sark Station - Escalator No. 1	20-Sep-18 11:40	20-Sep-18 12:24	0:44
CUS 2	CUS:CUS Esc 2 - OOS	12-Oct-18 05:30	13-Oct-18 17:00	31:30
CUS 3	Cutty Sark Station - Escalator No. 3	21-Sep-18 11:05	21-Sep-18 15:26	4:21
CUS 3	Cutty Sark Station - Escalator No. 3	22-Sep-18 08:42	22-Sep-18 10:51	2:09
CUS 4	Cutty Sark Station - Escalator No. 4	21-Sep-18 11:10	21-Sep-18 15:51	4:41
CUS 4	CUS:CUS - Escalator 4 stopped working, 2 comb plates broken.	08-Oct-18 18:29	08-Oct-18 20:09	1:40
HEQ 1	HEQ:HEQ ESC1 OOS due to Error Saftey circuit interrupted	25-Sep-18 13:08	25-Sep-18 16:02	2:53
HEQ 2	HEQ:HEQ ESC2 - OOS - Brake solenoid worn	17-Sep-18 05:08	17-Sep-18 10:47	5:39
HEQ 2	HEQ:HEQ - Escalator 2 is out of service, recurrence of WO 238810.	17-Sep-18 18:19	18-Sep-18 02:40	6:40
HEQ 3	HEQ:HEQ Escalator 3 OOS	18-Sep-18 04:50	18-Sep-18 12:53	7:53
LCA 1	LCA:LCA Escalator 1 - Health check following a passenger falling over.	29-Sep-18 12:59	29-Sep-18 15:26	2:26
LCA 2	LCA:LCA Escalator 2 OOS - Step at bottom out of alignment	18-Sep-18 22:35	22-Sep-18 23:25	80:49
TOG 1	Tower Gateway Station - Escalator No. 1 Another Visit Required	17-Sep-18 14:40	25-Sep-18 01:30	147:49
TOG 1	Tower Gateway Station - Escalator No. 1 Replaced	17-Sep-18 14:40	25-Sep-18 01:30	0:00
WOA 1	WOA:WOA - Escalator 1 - Will not Start - OOS	12-Oct-18 05:00	12-Oct-18 07:08	2:08
WOA 2	WOA:WOA Esc 2 fault F51 Step missing - OOS	22-Sep-18 12:59	22-Sep-18 16:39	3:39
WOA 2	WOA:WOA Esc 2 tripped and cant restart	22-Sep-18 19:18	22-Sep-18 21:32	2:13
WOA 2	WOA:WOA ESC2 OOS Missing step supervision F51	23-Sep-18 09:37	23-Sep-18 12:09	2:32
WOA 2	WOA:WOA - Escalator 2 is out of service, F51 missing step fault display.	06-Oct-18 12:17	06-Oct-18 15:30	3:12

List of escalator outages recorded

Period 2018-08

Asset	Detail	actual start	actual end	duration
CAW 1	Canary Wharf Station - Escalator No. 1 Safety Device Other - Repaired	04-Nov-18 19:19	04-Nov-18 23:02	3:42
CAW 1	Canary Wharf Station - Escalator No. 1	04-Nov-18 19:19	04-Nov-18 23:02	0:00
CAW 2	CAW:CAW ESC 2 Brake lift sensor - step running lower fault	15-Oct-18 05:10	15-Oct-18 10:05	4:55
CAW 2	CAW:CAW - Escalator 2 has tripped 6 times through the day. Engineer required.	17-Oct-18 20:18	17-Oct-18 22:53	2:35
CAW 2	CAW:CAW ESC 2 will not re-start	19-Oct-18 19:11	19-Oct-18 21:49	2:38
CAW 2	CAW:CAW - Platforms 3/4 - Escalator 2 - Intentionally stopped after a passenger accident	09-Nov-18 09:11	09-Nov-18 10:45	1:34
CAW 4	CAW:CAW ESC 04 F51 Step missing fault	15-Oct-18 18:01	15-Oct-18 21:54	3:52
CAW 4	CAW:CAW - Escalator 4: Brake lift sensor brake 2 step 1 in lower fault display	17-Oct-18 20:22	17-Oct-18 22:53	2:30
CAW 4	CAW:CAW Esc 4 needs checking after someone fell over on it	18-Oct-18 08:19	18-Oct-18 13:35	5:16
CAW 4	CAW:CAW ESC 4 will not re-start	19-Oct-18 18:23	19-Oct-18 21:52	3:29
CAW 4	CAW:CAW ESC04 - Unable to restart escalator for start of service	21-Oct-18 06:05	21-Oct-18 08:52	2:22
CAW 4	Canary Wharf Station - Escalator No. 4 Repaired	24-Oct-18 18:35	24-Oct-18 21:49	3:13
CAW 4	CAW:CAW ESC04 - unable to start - relay did not open C010186201	26-Oct-18 04:18	26-Oct-18 05:27	0:27
CAW 4	CAW:CAW Escalator 4 will not start - error of 'relay did not open'	28-Oct-18 06:04	28-Oct-18 10:00	3:30
CAW 4	CAW:CAW - Escalator 4 - Will not Start - OOS	01-Nov-18 14:40	01-Nov-18 15:55	1:15
CAW 4	CAW:CAW ESC 4 keeps tripping out - step running fault	05-Nov-18 08:13	05-Nov-18 10:25	2:11
CUS 2	CUS:CUS , esc 02 is O/O/S , CGL have been informed and OTIS are on site	15-Oct-18 23:39	17-Oct-18 17:00	33:21
CUS 2	Cutty Sark Station - Escalator No. 2	18-Oct-18 07:39	18-Oct-18 13:05	5:26
CUS 4	Cutty Sark Station - Escalator No. 4	03-Nov-18 22:42	04-Nov-18 02:06	2:18
CUS 4	Cutty Sark Station - Escalator No. 4	06-Nov-18 05:28	07-Nov-18 17:00	31:31
LCA 2	LCA:LCA - Escalator 2 - Will not Start - OOS	20-Oct-18 07:44	20-Oct-18 09:35	1:51
SOQ 3	SOQ:SOQ ESC 3 OOS	02-Nov-18 09:14	02-Nov-18 11:10	1:56
SOQ 3	SOQ:SOQ Escalator 3 will not re-start Brake Lift Sensor Brake 2 Fault	08-Nov-18 16:17	08-Nov-18 16:51	0:33
SOQ 3	SOQ:SOQ Escalator 3 will not re-start	09-Nov-18 04:55	09-Nov-18 08:57	3:57
STI 1	STI:STI Escalator 1 OOS - unable to restart	27-Oct-18 10:09	27-Oct-18 17:24	7:14
TOG 1	TOG:TOG Esc 1 - Step running low	23-Oct-18 15:58	23-Oct-18 18:44	2:46
WOA 1	WOA:WOA ESC1 F51 Step Missing fault	15-Oct-18 15:34	15-Oct-18 23:26	7:51
WOA 1	WOA:WOA - Escalator 1: F59 drive chain fault display, escalator out of service.	17-Oct-18 19:28	17-Oct-18 21:55	2:27
WOA 1	WOA:WOA - Escalator 1 - Will not Start - OOS	23-Oct-18 04:58	23-Oct-18 17:45	12:45
WOA 1	WOA:WOA - Escalator 1 - Will not Start - OOS	02-Nov-18 22:00	03-Nov-18 00:55	2:55
WOA 2	WOA:WOA ESC 2 will not start showing error F51 missing step	01-Nov-18 07:19	01-Nov-18 10:15	2:55
WOA 2	WOA:WOA Escalator 2 OOS	07-Nov-18 08:29	07-Nov-18 11:00	2:31
WOA 2	WOA:WOA ESC 2 F50 FAULT step missing fault	08-Nov-18 04:48	08-Nov-18 08:36	3:36
WOA 3	WOA:WOA - Escalator 3: Missing step fault display. Escalator deemed out of service.	18-Oct-18 17:07	19-Oct-18 03:00	7:52
WOA 3	WOA:WOA - Escalator 3 - Will not Start - OOS	19-Oct-18 10:14	19-Oct-18 15:06	4:52
WOA 3	WOA:WOA ESC3 out of service F51 step missing	22-Oct-18 17:30	22-Oct-18 20:09	2:39
WOA 3	WOA:WOA ESC 3 will not restart showing step supervision fault 51, logged with Mandy (27-Oct-18 15:26	28-Oct-18 11:00	14:03
WOA 4	WOA:WOA - Escalator 4: drive chain fault display. escalator deemed out of service.	18-Oct-18 17:22	19-Oct-18 04:00	7:38
WOA 4	WOA:WOA - Escalator 4 - Will not Start - OOS	20-Oct-18 11:10	20-Oct-18 15:52	4:42

List of escalator outages recorded

Period 2018-09

Asset	Detail	actual start	actual end	duration
CAW 4	CAW:CAW Escalator 4 - Tripped and OOS	16-Nov-18 10:10	16-Nov-18 12:00	1:50
CAW 4	CAW:CAW ESC 4 OOS	29-Nov-18 06:48	29-Nov-18 08:33	1:45
CUS 3	Cutty Sark Station - Escalator No. 3	17-Nov-18 00:22	17-Nov-18 08:34	4:12
CUS 4	Cutty Sark Station - Escalator No. 4	23-Nov-18 21:41	25-Nov-18 17:00	33:49
HEQ 4	HEQ:HEQ ESC 4 PLAT 2 OOS	04-Dec-18 12:00	05-Dec-18 06:00	13:59
SOQ 3	SOQ:SOQ Escalator 3 OOS	29-Nov-18 09:15	29-Nov-18 10:44	1:29
SOQ 4	SOQ:SOQ- Escalator 4 is out of service. Chain stretched.	24-Aug-18 05:00	30-Nov-18 12:54	380:24
SOQ 4	SOQ:SOQ - ESC4 OOS	30-Nov-18 09:12	30-Nov-18 10:13	0:00
WOA 1	WOA:WOA escalator 1 out of service - F51 missing step -c010186804	12-Nov-18 14:15	12-Nov-18 17:00	2:44
WOA 1	WOA:WOA escalator 1 out of service - F51 missing step	12-Nov-18 20:04	12-Nov-18 21:51	1:47
WOA 1	WOA:WOA escalator 1 out of service - F51 missing step	12-Nov-18 22:04	13-Nov-18 00:25	2:20
WOA 1	WOA:WOA Escalator 1 OOS - No Power	20-Nov-18 23:40	21-Nov-18 01:02	1:19
WOA 1	WOA:WOA - Escalator 1 keeps tripping, missing step F52 fault display.	02-Dec-18 07:43	02-Dec-18 10:12	2:29
WOA 2	WOA:WOA ESC 2 - OOS AT 06:24	05-Dec-18 06:25	05-Dec-18 08:56	2:31
WOA 4	WOA:WOA ESC4 Fault code F33 Floor Plate contact	12-Nov-18 06:13	12-Nov-18 11:30	5:16
WOA 4	WOA:WOA ESC4 Examination after passenger fell	01-Dec-18 19:40	02-Dec-18 06:30	5:20

List of escalator outages recorded

Period 2018-10

Asset	Detail	actual start	actual end	duration
CAW 1	Canary Wharf Station - Escalator No. 1 Repaired	17-Dec-18 12:16	17-Dec-18 15:45	3:29
CAW 3	CAW:CAW Escalator 3 OOS - screw in top comb plate	20-Dec-18 18:30	21-Dec-18 00:11	5:40
HEQ 2	HEQ:HEQ ESC 2 OOS	09-Dec-18 08:18	09-Dec-18 10:43	2:24
HEQ 4	HEQ:HEQ ESC 4 OOS	14-Dec-18 09:03	14-Dec-18 13:30	4:27
LCA 1	LCA:LCA - ESC1 - OOS	21-Dec-18 06:27	06-Jan-19 10:00	292:02
SOQ 3	SOQ:SOQ ESC 3 - OOS	22-Dec-18 14:38	22-Dec-18 19:30	4:52
SOQ 3	SOQ:SOQ - Escalator 3: Brake sensor motor fault display.	28-Dec-18 18:09	29-Dec-18 02:25	6:50
STI 1	Stratford International Station - Escalator No. 1 Chain Linkage - Lubricated	10-Dec-18 11:52	10-Dec-18 17:05	5:13
STI 2	Stratford International Station - Escalator No. 2 Repaired	04-Jan-19 08:29	04-Jan-19 12:16	3:47
TOG 1	TOG:TOG ESC 1 OOS - Ladies long skirt caught in comb plate and she is unable to mov	27-Dec-18 14:40	27-Dec-18 16:45	2:05
WOA 1	WOA:WOA Escalator 1 OOS	20-Dec-18 15:19	22-Dec-18 23:15	47:55
WOA 2	WOA:WOA ESC 2 -OOS	16-Dec-18 12:59	16-Dec-18 16:42	3:42
WOA 2	WOA:WOA - Escalator 2 not working, unable to restart.	17-Dec-18 04:46	17-Dec-18 09:15	4:15
WOA 3	WOA:WOA ESC 3 - OOS	23-Dec-18 19:46	23-Dec-18 21:00	1:13
WOA 3	WOA:WOA ESC 3 - OOS	24-Dec-18 10:45	25-Dec-18 00:00	11:44
WOA 3	WOA:WOA ESC 3 OOS	26-Dec-18 17:32	27-Dec-18 01:01	7:28
WOA 3	WOA:WOA ESC3 - OOS	01-Jan-19 17:34	03-Jan-19 15:00	37:26
WOA 3	WOA:WOA ESC 4 - OOS	02-Jan-19 16:17	02-Jan-19 20:36	0:00
WOA 4	WOA:WOA ESC 4 -OOS	24-Dec-18 05:49	24-Dec-18 07:27	1:38

List of escalator outages recorded

Period 2018-11

Asset	Detail	actual start	actual end	duration
CAW 3	CAW:CAW ESC 3 - OOS	10-Jan-19 17:26	10-Jan-19 18:30	1:04
CAW 3	Canary Wharf Station - Escalator No. 3 Reset	18-Jan-19 22:25	19-Jan-19 00:45	2:20
CUS 3	Cutty Sark Station - Escalator No. 3	30-Jan-19 05:00	31-Jan-19 21:13	36:13
EAI 2	EAI:EAI Escalator 2 OOS - Screw stuck in comb plate at the top	28-Jan-19 17:21	28-Jan-19 20:39	3:17
HEQ 2	HEQ:HEQ - Escalator 2: Chain tension fault display.	25-Jan-19 05:34	25-Jan-19 11:31	5:56
LCA 1	LCA:LCA - ESC1 - OOS	21-Dec-18 06:27	06-Jan-19 10:37	4:07
LCA 1	London City Airport Station - Escalator No. 1	10-Jan-19 05:25	11-Jan-19 17:00	31:35
LCA 1	LCA:LCA Esc 1 - OOS	11-Jan-19 07:22	11-Jan-19 14:00	0:00
LIM 1	Limehouse Station - Escalator 01	21-Jan-19 18:07	#VALUE!	244:22
SOQ 1	SOQ:SOQ ESC01 OOS - unable to reset, trips with hand rail fault	08-Jan-19 08:19	08-Jan-19 08:34	0:14
SOQ 1	SOQ:SOQ ESC1 Hand rail fault	12-Jan-19 05:18	12-Jan-19 06:59	1:41
SOQ 3	SOQ:SOQ ESC3 OOS	09-Jan-19 20:09	09-Jan-19 22:11	2:01
SOQ 3	SOQ:SOQ ESC3 OOS	14-Jan-19 15:20	14-Jan-19 17:14	1:53
SOQ 3	SOQ:SOQ ESC 3 - OOS	22-Jan-19 22:58	23-Jan-19 02:33	2:01
SOQ 3	SOQ:SOQ ESC 3 OOS	23-Jan-19 18:22	23-Jan-19 20:14	1:51
SOQ 3	South Quay Station - Escalator No. 3 Repaired	26-Jan-19 13:16	26-Jan-19 15:26	2:10
TOG 1	Tower Gateway Station - Escalator No. 1	20-Jan-19 14:48	21-Jan-19 17:00	21:11
TOG 1	TOG:TOG ESC 1 - OOS	29-Jan-19 18:48	29-Jan-19 21:06	2:18
WOA 1	WOA:WOA Escalator 1 OOS	18-Jan-19 15:40	18-Jan-19 19:46	4:05
WOA 1	WOA:WOA - Escalator 1: Drive chain fault display.	20-Jan-19 07:54	20-Jan-19 12:25	4:30
WOA 1	WOA:WOA - Escalator 1: Step pile up	21-Jan-19 20:06	25-Jan-19 16:30	76:24
WOA 3	WOA:WOA ESC3 - OOS.	17-Jan-19 08:38	17-Jan-19 11:30	2:52
WOA 3	WOA:WOA - Escalator 3: Left side handrail fault display.	24-Jan-19 22:01	25-Jan-19 15:20	13:19
WOA 3	WOA:WOA - Escalator 3: will not start - F74 handrail speed supervisor	26-Jan-19 06:10	26-Jan-19 09:01	2:50
WOA 4	WOA:WOA - Escalator 4: F32 floor plate contact top fault display.	25-Jan-19 05:19	25-Jan-19 09:30	4:11

List of escalator outages recorded

Period 2018-12

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW - Escalator 2 has stopped, unable to restart.	11-Feb-19 15:15	11-Feb-19 15:15	0:00
CAW 2	CAW:CAW Escalator 2 OOS will not reset	16-Feb-19 17:23	16-Feb-19 18:45	1:21
CAW 2	Canary Wharf Station - Escalator No. 2 Removed	26-Feb-19 10:27	26-Feb-19 11:29	1:02
EAI 2	EAI:EAI Escalator 2 OOS Tripped and will not reset	16-Feb-19 18:15	16-Feb-19 19:45	1:30
HEQ 3	HEQ:HEQ ESC 3 - OOS	03-Feb-19 06:36	03-Feb-19 10:23	3:47
LCA 2	London City Airport Station - Escalator No. 2 Removed	07-Feb-19 19:23	08-Feb-19 01:14	5:37
LIM 2	LIM:LIM ESC 2 - OOS	20-Feb-19 10:14	20-Feb-19 14:09	3:55
SOQ 2	SOQ:SOQ ESC2 OOS	28-Feb-19 19:34	01-Mar-19 03:17	5:25
SOQ 3	South Quay Station - Escalator No. 3	24-Feb-19 14:06	24-Feb-19 14:06	0:00
SOQ 3	SOQ:SOQ ESC3 Reset tripped Brake lift sensor1 motor 2 fault	27-Feb-19 10:48	27-Feb-19 12:30	1:41
WOA 1	WOA:WOA ESC 1 OOS	05-Feb-19 04:45	05-Feb-19 23:11	18:11
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Chain Linkage - Lubricated	13-Feb-19 09:34	13-Feb-19 11:45	2:11
WOA 2	WOA:WOA Escalator 2 - Post Accident Safety Check	04-Feb-19 07:08	04-Feb-19 10:21	3:13
WOA 3	WOA:WOA ESC 3 F51 step missing error	27-Feb-19 06:15	27-Feb-19 13:43	7:27
WOA 3	WOA:WOA ESC3 OOS	28-Feb-19 19:52	01-Mar-19 00:53	5:01

List of escalator outages recorded

Period 2018-13

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW Escalator 2 - would not reset with 2 fault codes	06-Mar-19 07:56	06-Mar-19 15:21	7:24
CAW 3	CAW:CAW ESC3 OOS hand rail speed monitor fault	05-Mar-19 07:39	05-Mar-19 09:36	1:56
CAW 3	CAW:CAW ESC3 OOS hand rail speed monitor fault	05-Mar-19 12:06	05-Mar-19 13:58	1:52
CAW 3	CAW:CAW ESC3 scarf stuck in comb plate	29-Mar-19 22:22	30-Mar-19 00:04	1:41
HEQ 1	HEQ:HEQ ESC1 OOS	05-Mar-19 18:17	05-Mar-19 21:00	2:43
HEQ 4	HEQ:HEQ Escalator 4: Comb plate fault	04-Mar-19 10:01	04-Mar-19 17:00	6:58
LCA 2	LCA:LCA escalator 2 failed	06-Mar-19 17:18	06-Mar-19 22:01	4:43
LCA 2	London City Airport Station - Escalator No. 2 Repaired	22-Mar-19 15:46	22-Mar-19 15:46	0:00
LIM 2	LIM:Limehouse Down Escalator OOS	28-Mar-19 14:52	28-Mar-19 16:00	1:08
SOQ 1	South Quay Station - Escalator No. 1 Removed	07-Mar-19 20:49	07-Mar-19 22:46	1:56
SOQ 2	SOQ:SOQ ESC2 hand rail speed monitor fault.	05-Mar-19 06:11	07-Mar-19 01:30	38:49
SOQ 2	SOQ:SOQ 2 OOS	12-Mar-19 11:08	13-Mar-19 23:30	32:22
SOQ 2	SOQ:SOQ escalator 2 OOS	19-Mar-19 16:05	19-Mar-19 16:30	0:25
SOQ 3	SOQ:SOQ ESC3 OOS	14-Mar-19 14:55	14-Mar-19 16:38	1:43
SOQ 3	SOQ:SOQ ESC 3 Brake sensor motor fault.	19-Mar-19 15:10	19-Mar-19 17:00	1:49
SOQ 3	SOQ:SOQ ESC 3 OOS	21-Mar-19 15:25	21-Mar-19 16:00	0:35
SOQ 3	SOQ:SOQ ESC 3 OOS	30-Mar-19 16:35	30-Mar-19 17:20	0:44
STI 1	STI:STI Escalator 1 OOS - Screw stuck in comb plate	03-Mar-19 08:44	03-Mar-19 11:02	2:17
TOG 1	TOG:TOG - Escalator 1: Object stuck at the top level.	03-Mar-19 17:50	03-Mar-19 22:39	4:48
TOG 2	TOG:TOG ESC 2 OOS	29-Mar-19 08:05	29-Mar-19 10:42	2:37
TOG 2	TOG:TOG ESC 2 OOS	29-Mar-19 15:47	#VALUE!	46:42
WOA 1	WOA:WOA ESC1 will not restart, fault code= F51 missing step.	17-Mar-19 16:24	17-Mar-19 23:22	6:58
WOA 1	WOA:WOA - Escalator 1: F51 step supervision fault display.	22-Mar-19 18:18	23-Mar-19 02:45	6:41
WOA 1	WOA:WOA - Escalator 1 OOS	23-Mar-19 09:54	23-Mar-19 10:50	0:56
WOA 2	WOA:WOA ESC2 stopped. WOA staff went to investigate, WOA could not reset the esc:	15-Mar-19 08:48	15-Mar-19 10:43	1:55
WOA 2	WOA:WOA ESC 2 OOS	15-Mar-19 16:29	15-Mar-19 18:22	1:53
WOA 3	WOA:WOA - Escalator 3: S74 handrail speed supervision fault display.	10-Mar-19 11:56	10-Mar-19 13:35	1:39
WOA 3	WOA:WOA ESC3 will not restart, fault code= F26 emergency EPB active	17-Mar-19 17:25	17-Mar-19 23:26	6:00
WOA 4	WOA:WOA - Escalator 4: F51 missing step fault display.	03-Mar-19 19:56	03-Mar-19 23:41	3:44

List of escalator outages recorded

Period 2019-01

Asset	Detail	actual start	actual end	duration
CAW 1	CAW:CAW Escalator 1 - Stopped	02-Apr-19 10:05	02-Apr-19 11:15	1:10
CAW 3	CAW:CAW ESC3 OOS Turned its self off Brake lift sensor	10-Apr-19 17:44	10-Apr-19 22:13	4:28
CAW 3	CAW:CAW ESC3 OOS	11-Apr-19 09:41	11-Apr-19 11:38	1:56
CAW 3	CAW:CAW ESC3 Tripped	14-Apr-19 13:15	14-Apr-19 16:54	3:38
CAW 3	CAW:CAW ESC 3 underspeed	15-Apr-19 11:48	15-Apr-19 14:39	2:51
CAW 3	CAW:CAW Escalator No 3 not running.	17-Apr-19 13:09	17-Apr-19 14:13	1:04
CAW 3	CAW:CAW Escalator No 3 out of service.	17-Apr-19 17:18	17-Apr-19 19:22	2:04
CAW 4	CAW:Richard Wiggin reported CAW Down escalator not working	09-Apr-19 06:33	09-Apr-19 09:15	2:41
HEQ 1	HEQ:HEQ ESC1 - Mobile unable to startup unit	10-Apr-19 04:52	10-Apr-19 06:08	1:08
HEQ 2	HEQ:HEQ ESC2 stopped	24-Apr-19 19:41	24-Apr-19 21:57	2:15
LIM 1	LIM:LIM ESC1 Stopped	14-Apr-19 18:20	15-Apr-19 11:50	12:29
LIM 1	Limehouse Station - Escalator 01	15-Apr-19 21:22	26-Apr-19 14:53	211:01
LIM 2	LIM:LIM ESC 2 OOS	01-Apr-19 22:26	02-Apr-19 03:01	2:34
LIM 2	LIM:LIM ESC2 - Not Working	25-Apr-19 10:25	25-Apr-19 11:47	1:21
LIM 2	LIM:LIM Esc 2 oos Fault Light error	27-Apr-19 06:49	28-Apr-19 00:45	17:56
SOQ 3	SOQ:SOQ Escalator 3 will not start	02-Apr-19 23:33	03-Apr-19 02:00	1:27
SOQ 3	SOQ:SOQ ESC3 OOS due to screws in comb plate	06-Apr-19 12:40	06-Apr-19 14:00	1:19
STI 1	STI:TSO reported Escalator No1 at STI not working.	09-Apr-19 16:54	09-Apr-19 20:40	3:46
STI 2	STI:STI ESC 2 - high pitched screeching noises STI ESC 2 high pitched screeching noi	25-Apr-19 15:18	25-Apr-19 20:25	5:07
TOG 2	TOG:TOG esc 2 OOS	29-Mar-19 15:47		532:30
WOA 1	WOA:WOA Escalator 1 will not start	04-Apr-19 04:43	04-Apr-19 05:52	0:52
WOA 1	WOA:Escalator No.1 @ WOA failed	04-Apr-19 20:04	04-Apr-19 23:23	3:19
WOA 1	WOA:WOA ESC 1 not starting	14-Apr-19 06:26	14-Apr-19 08:20	1:50
WOA 1	WOA:WOA ESC 1 Inop	16-Apr-19 19:21	16-Apr-19 20:57	1:35
WOA 2	WOA:WOA ESC2 F51 missing step	11-Apr-19 06:03	11-Apr-19 11:36	5:33
WOA 2	WOA:WOA Escalator No.2 OOS	13-Apr-19 14:09	13-Apr-19 19:06	4:57
WOA 2	WOA:WOA esc 2 missing step fault	17-Apr-19 05:03	17-Apr-19 05:56	0:53
WOA 3	WOA:WOA ESC3 F44 fault will not start	11-Apr-19 05:58	12-Apr-19 00:16	18:18
WOA 3	WOA:WOA Staff reported ESC 3 not running (Handrail fault)	27-Apr-19 15:21	27-Apr-19 20:45	5:23

List of escalator outages recorded

Period 2019-02

Asset	Detail	actual start	actual end	duration
CAW 2	CAW:CAW ESC2 - Stopped	28-Apr-19 12:59	28-Apr-19 14:00	1:00
CAW 3	CAW:CAW ESC 3 OOS	30-Apr-19 18:32	30-Apr-19 20:26	1:53
CAW 3	CAW:CAW ESC3 - tripped for 4th time since 12:44 today	01-May-19 16:47	01-May-19 21:00	4:13
CAW 3	CAW:CAW ESC3 - tripped for 4th time since 12:11 today	02-May-19 19:01	02-May-19 23:03	4:01
LIM 1	LIM:Passenger fallen on Escalator LIM	15-May-19 15:34	15-May-19 16:00	0:26
LIM 2	LIM:LIM ESC2 - tripped for 2nd time since 12:08 today	02-May-19 19:01	03-May-19 03:17	5:59
SOQ 1	SOQ:SOQ ESC 1 Right hand side hand rail brush is loose is vibrating	24-May-19 16:39	25-May-19 02:50	8:21
STI 2	STI:STI - Escalator No.2 OOS	04-May-19 17:50	05-May-19 01:48	7:10
STI 2	STI:STI ESC2 (Down) not resetting	05-May-19 06:22	05-May-19 09:23	2:53
STI 2	STI:STI Escalator 2 will not start	06-May-19 06:21	06-May-19 13:31	7:09
TOG 2	TOG:TOG esc 2 OOS	29-Mar-19 15:47		550:00
WOA 1	WOA:WOA ESC1 OOS Error Code F40	11-May-19 13:51	11-May-19 17:12	3:20
WOA 1	WOA:WOA ESC1 OOS	21-May-19 18:22	21-May-19 22:58	4:35
WOA 3	WOA:WOA ESC3 - Out of service	06-May-19 09:44	06-May-19 10:58	1:14
WOA 4	WOA:WOA ESC4 OOS	30-Apr-19 09:07	30-Apr-19 15:30	6:23

List of escalator outages recorded

Period 2019-03

Asset	Detail	actual start	actual end	duration
CAW 2	Canary Wharf Station - Escalator No. 2	30-May-19 07:45	30-May-19 08:13	0:28
CAW 2	Canary Wharf Station - Escalator No. 2 Reset	07-Jun-19 09:49	07-Jun-19 15:06	5:16
CAW 2	Canary Wharf Station - Escalator No. 2 Removed	10-Jun-19 11:26	10-Jun-19 13:51	2:25
CAW 2	Canary Wharf Station - Escalator No. 2 Removed			0:00
CAW 4	Canary Wharf Station - Escalator No. 4 Comb Bearer / Plate: - Repaired	11-Jun-19 08:48	11-Jun-19 10:41	1:52
EAI 2	East India Station - Escalator No. 2 Removed	02-Jun-19 09:07	02-Jun-19 22:44	13:37
HEQ 1	Heron Quays Station - Escalator No. 1 Removed	04-Jun-19 04:38	04-Jun-19 06:43	1:43
HEQ 2	Heron Quays Station - Escalator No. 2 Removed	28-May-19 11:53	28-May-19 17:20	5:27
LCA 2	London City Airport Station - Escalator No. 2 Safety Device Other - Reset	09-Jun-19 18:05	09-Jun-19 21:17	3:11
STI 2	Stratford International Station - Escalator No. 2 Removed	02-Jun-19 18:39	03-Jun-19 01:56	5:20
STI 2	Stratford International Station - Escalator No. 2 Another Visit Required	05-Jun-19 09:03	05-Jun-19 12:28	3:24
STI 2	Stratford International Station - Escalator No. 2 Repaired	05-Jun-19 09:03	05-Jun-19 12:28	0:00
TOG 1	Controller - Escalator 1 - Tower Gateway Stn Reset	10-Jun-19 11:06	10-Jun-19 15:43	4:37
TOG 2	TOG:TOG esc 2 OOS	29-Mar-19 15:47		550:00
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Another Visit Required	03-Jun-19 19:44	03-Jun-19 21:48	2:04
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Repaired	03-Jun-19 19:44	03-Jun-19 21:48	0:00
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Repaired	04-Jun-19 22:00	05-Jun-19 03:12	3:00
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Reset	05-Jun-19 05:43	05-Jun-19 07:18	1:35
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Another Visit Required	06-Jun-19 08:09	07-Jun-19 16:13	28:04
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Missing Step Detector - Replaced	06-Jun-19 08:09	07-Jun-19 16:13	0:00
WOA 1	Auxiliaries - Escalator 1 - Woolwich Arsenal Station Safety Device Other - Reset	08-Jun-19 18:16	08-Jun-19 21:00	2:43
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Removed	13-Jun-19 22:03	13-Jun-19 23:14	1:11
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Reset	31-May-19 05:16	31-May-19 07:48	2:31
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	09-Jun-19 06:40	09-Jun-19 13:20	6:40
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Repaired			0:00

List of escalator outages recorded

Period 2019-04

Asset	Detail	actual start	actual end	duration
CAW 3	Canary Wharf Station - Escalator No. 3 Passenger Stop / Key Start: Top - Reset	30-Jun-19 00:53	30-Jun-19 02:17	0:07
CAW 3	Canary Wharf Station - Escalator No. 3 Safety Device Other - Reset	09-Jul-19 15:40	09-Jul-19 23:55	8:15
CAW 4	Canary Wharf Station - Escalator No. 4 Removed	25-Jun-19 07:59	25-Jun-19 12:37	4:38
CAW 4	Canary Wharf Station - Escalator No. 4 Removed	25-Jun-19 18:32	25-Jun-19 22:38	4:05
CAW 4	Canary Wharf Station - Escalator No. 4	25-Jun-19 18:32	25-Jun-19 22:38	0:00
CUS 1	Cutty Sark Station - Escalator No. 1 Replaced	24-Jun-19 10:52	26-Jun-19 07:01	36:08
CUS 1	Cutty Sark Station - Escalator No. 1	13-Jul-19 23:00		139:30
CUS 4	Cutty Sark Station - Escalator No. 4	16-Jul-19 10:23	16-Jul-19 15:50	5:27
EAI 2	East India Station - Escalator No. 2 Removed	09-Jul-19 15:48	09-Jul-19 23:13	7:25
HEQ 1	Heron Quays Station - Escalator No. 1 Repaired	13-Jul-19 20:38	13-Jul-19 21:55	1:17
HEQ 2	Heron Quays Station - Escalator No. 2 Removed	17-Jul-19 12:19	17-Jul-19 15:00	2:40
HEQ 3	Heron Quays Station - Escalator No. 3 Passenger Stop / Key Start: Top - Reset	29-Jun-19 18:59	29-Jun-19 21:20	2:20
HEQ 4	Heron Quays Station - Escalator No. 4 Safety Device Other - Reset	09-Jul-19 15:29	09-Jul-19 23:52	8:22
LCA 1	London City Airport Station - Escalator No. 1 Replaced	16-Jul-19 12:38	17-Jul-19 09:41	17:03
LCA 2	London City Airport Station - Escalator No. 2 Removed	15-Jul-19 17:17	15-Jul-19 22:00	4:43
LCA 2	London City Airport Station - Escalator No. 2 Another Visit Required	15-Jul-19 17:17	15-Jul-19 22:00	0:00
SOQ 4	South Quay Station - Escalator No. 4 Removed	05-Jul-19 17:17	05-Jul-19 22:33	5:15
STI 1	Stratford International Station - Escalator No. 1 Safety Device Other - Reset	04-Jul-19 20:57	04-Jul-19 23:50	2:53
STI 1	Stratford International Station - Escalator No. 1 Removed	10-Jul-19 05:58	10-Jul-19 10:30	4:31
STI 1	Stratford International Station - Escalator No. 1 Comb Bearer / Plate: - Repaired	11-Jul-19 11:15	11-Jul-19 14:20	3:04
TOG 1	Tower Gateway Station - Escalator No. 1 Another Visit Required	29-Jun-19 16:08	02-Jul-19 23:00	64:22
TOG 1	Tower Gateway Station - Escalator No. 1 Repaired	29-Jun-19 16:08	02-Jul-19 23:00	0:00
TOG 2	Tower gateway - Escalator No. 2	29-Mar-19 15:47		550:00
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Comb Cover Strip: - Repaired	29-Jun-19 19:25	29-Jun-19 20:34	1:08
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	03-Jul-19 06:04	03-Jul-19 08:14	2:10
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	06-Jul-19 05:05	06-Jul-19 08:20	3:14
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Adjusted	20-Jul-19 08:56	20-Jul-19 12:02	3:05
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Auxiliary Brake Lift Detector - Reset	20-Jul-19 17:52	20-Jul-19 23:40	5:48
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Missing Step Detector - Reset	05-Jul-19 15:50	05-Jul-19 18:30	2:40
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Safety Device Other - Reset	06-Jul-19 05:11	06-Jul-19 08:22	3:11
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Safety Device Other - Reset	06-Jul-19 12:09	06-Jul-19 17:34	5:24
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Missing Step Detector - Reset	10-Jul-19 14:16	10-Jul-19 16:30	2:14
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Safety Device Other - Reset	11-Jul-19 18:35	11-Jul-19 20:40	2:04

List of escalator outages recorded

Period 2019-05

Asset	Detail	actual start	actual end	duration
CAW 1	Canary Wharf Station - Escalator No. 1 Engineer Attended - NDF Escalator Available for	15-Aug-19 23:27	16-Aug-19 01:22	1:33
CUS 1	Cutty Sark Station - Escalator No. 1	13-Jul-19 23:00		550:00
CUS 3	Cutty Sark Station - Escalator No. 3 Comb Cover Strip: - Repaired	04-Aug-19 12:56	04-Aug-19 16:30	3:33
CUS 4	Cutty Sark Station - Escalator No. 4	31-Jul-19 19:54	31-Jul-19 20:03	0:10
EAI 2	East India Station - Escalator No. 2 Safety Device Other - Repaired	22-Jul-19 23:30	23-Jul-19 12:00	8:30
EAI 2	East India Station - Escalator No. 2 Safety Device Other - Reset	25-Jul-19 19:58	26-Jul-19 02:00	5:01
HEQ 3	Heron Quays Station - Escalator No. 3 Safety Device Other - Reset	25-Jul-19 15:03	25-Jul-19 22:00	6:57
HEQ 3	Heron Quays Station - Escalator No. 3 Comb Bearer / Plate: - Repaired	03-Aug-19 20:54	04-Aug-19 02:26	4:05
HEQ 4	Heron Quays Station - Escalator No. 4 Safety Device Other - Reset	24-Jul-19 19:54	25-Jul-19 00:40	4:46
HEQ 4	Heron Quays Station - Escalator No. 4 Safety Device Other - Reset	25-Jul-19 23:49	26-Jul-19 01:57	1:11
LCA 1	London City Airport Station - Escalator No. 1 Reset	23-Jul-19 13:11	24-Jul-19 00:01	10:50
LCA 2	London City Airport Station - Escalator No. 2 Safety Device Other - Reset	25-Jul-19 07:33	25-Jul-19 10:28	2:55
LCA 2	London City Airport Station - Escalator No. 2 Removed	29-Jul-19 08:59	29-Jul-19 17:30	8:31
LCA 2	London City Airport Station - Escalator No. 2 Safety Device Other - Reset	02-Aug-19 17:34	03-Aug-19 07:07	9:32
LCA 2	London City Airport Station - Escalator No. 2 Reset	15-Aug-19 16:25	15-Aug-19 18:50	2:25
SOQ 1	South Quay Station - Escalator No. 1 Repaired	02-Aug-19 16:16	02-Aug-19 22:00	5:43
TOG 2	Tower Gateway - Escalator No. 2	29-Mar-19 15:47	02-Sep-19 19:00	550:00
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	21-Jul-19 21:05	21-Jul-19 22:10	1:04
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Adjusted	23-Jul-19 10:35	23-Jul-19 17:15	6:39
WOA 2	Controller - Escalator 2 - Woolwich Arsenal Stn Missing Step Detector - Cleaned	23-Jul-19 17:41	23-Jul-19 22:30	4:49
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Safety Device Other - Reset	27-Jul-19 21:14	28-Jul-19 02:45	3:45
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Safety Device Other - Reset	29-Jul-19 06:00	29-Jul-19 09:47	3:47
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Safety Device Other - Reset	30-Jul-19 11:35	30-Jul-19 11:57	0:21
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Engineer Attended - NDF Escalator Available	31-Jul-19 21:06	31-Jul-19 23:11	2:05

List of escalator outages recorded

Period 2019-06

Asset	Detail	actual start	actual end	duration
CUS 1	Cutty Sark Station - Escalator No. 1	13-Jul-19 23:00		550:00
CUS 2	Cutty Sark Station - Escalator No. 2	25-Aug-19 18:45	27-Aug-19 06:47	27:02
CUS 2	Cutty Sark Station - Escalator No. 2	06-Sep-19 09:05	06-Sep-19 14:30	5:25
CUS 3	Cutty Sark Station - Escalator No. 3	24-Aug-19 20:13	25-Aug-19 04:05	4:47
CUS 3	Cutty Sark Station - Escalator No. 3	01-Sep-19 18:41	01-Sep-19 20:28	1:47
CUS 4	Cutty Sark Station - Escalator No. 4	31-Aug-19 19:35	01-Sep-19 07:03	5:58
HEQ 1	Heron Quays Station - Escalator No. 1 Another Visit Required	26-Aug-19 03:10	27-Aug-19 12:30	27:30
HEQ 1	Heron Quays Station - Escalator No. 1 Repaired	26-Aug-19 03:10	27-Aug-19 12:30	0:00
HEQ 3	Heron Quays Station - Escalator No. 3 Removed	26-Aug-19 03:10	26-Aug-19 04:20	0:00
HEQ 3	Heron Quays Station - Escalator No. 3 Repaired	27-Aug-19 18:12	27-Aug-19 19:13	1:01
HEQ 4	Heron Quays Station - Escalator No. 4 Repaired	25-Aug-19 18:37	25-Aug-19 21:01	2:23
LCA 2	London City Airport Station - Escalator No. 2 Repaired	25-Aug-19 18:35	25-Aug-19 22:26	3:51
LCA 2	London City Airport Station - Escalator No. 2 Repaired	29-Aug-19 07:42	29-Aug-19 09:27	1:45
SOQ 1	South Quay Station - Escalator No. 1 Replaced	22-Aug-19 07:06	30-Aug-19 01:00	155:23
SOQ 4	South Quay Station - Escalator No. 4 Overspeed / Underspeed Detector - Reset	13-Sep-19 13:03	13-Sep-19 16:30	3:26
STI 2	Stratford International Station - Escalator No. 2 Reset	02-Sep-19 07:25	02-Sep-19 12:18	4:53
STI 2	Stratford International Station - Escalator No. 2 Safety Device Other - Reset	06-Sep-19 18:11	07-Sep-19 13:27	15:16
TOG 1	Tower Gateway Station - Escalator No. 1 Replaced Component	22-Aug-19 09:36	22-Aug-19 13:00	3:23
TOG 2	Tower Gateway - Escalator No. 2	29-Mar-19 15:47	02-Sep-19 19:00	306:30
TOG 2	Tower Gateway Station - Escalator No. 2 Overspeed / Underspeed Detector - Reset	03-Sep-19 08:26	03-Sep-19 11:30	3:03
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	03-Sep-19 14:44	03-Sep-19 15:30	0:46
TOG 2	Tower Gateway Station - Escalator No. 2 Another Visit Required	04-Sep-19 14:43	05-Sep-19 15:30	20:47
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Replaced	04-Sep-19 14:43	05-Sep-19 15:30	0:00
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	04-Sep-19 14:43	05-Sep-19 15:30	0:00
TOG 2	Tower Gateway Station - Escalator No. 2 Overspeed / Underspeed Detector - Reset	05-Sep-19 16:41	06-Sep-19 02:44	8:19
TOG 2	Tower Gateway Station - Escalator No. 2 Overspeed / Underspeed Detector - Reset	06-Sep-19 08:54	06-Sep-19 16:49	7:55
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	09-Sep-19 16:04	09-Sep-19 17:58	1:53
TOG 2	Tower Gateway Station - Escalator No. 2 Reset	10-Sep-19 20:17	11-Sep-19 00:18	4:01
TOG 2	Tower Gateway Station - Escalator No. 2	10-Sep-19 20:17	11-Sep-19 00:18	0:00
TOG 2	Tower Gateway Station - Escalator No. 2 Another Visit Required	11-Sep-19 08:21	11-Sep-19 14:48	6:27
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	11-Sep-19 08:21	11-Sep-19 14:48	0:00
TOG 2	Tower Gateway Station - Escalator No. 2 Reset	14-Sep-19 07:49	14-Sep-19 09:52	2:02
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Missing Step Detector - Reset	03-Sep-19 07:01	03-Sep-19 13:45	6:44
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Missing Step Detector - Adjusted	06-Sep-19 07:08	06-Sep-19 09:37	2:28
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Repaired	25-Aug-19 06:46	25-Aug-19 11:15	4:29
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Repaired	25-Aug-19 16:45	25-Aug-19 19:38	2:52
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Repaired	27-Aug-19 12:37	27-Aug-19 15:00	2:23
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Repaired	27-Aug-19 20:15	27-Aug-19 23:00	2:45
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Reset	28-Aug-19 04:59	28-Aug-19 07:53	2:53
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Cleaned	01-Sep-19 08:57	01-Sep-19 11:27	2:29
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Reset	03-Sep-19 00:00	03-Sep-19 00:00	0:00
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Adjusted	03-Sep-19 20:37	03-Sep-19 23:28	2:51
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Reset	04-Sep-19 07:09	04-Sep-19 11:11	4:02
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Adjusted	04-Sep-19 13:50	04-Sep-19 17:30	3:40
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Missing Step Detector - Reset	04-Sep-19 20:00	05-Sep-19 04:02	4:59
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Reset	29-Aug-19 20:05	29-Aug-19 23:24	3:19

Asset	Detail	actual start		actual end		duration
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Adjusted	09-Sep-19	13:52	09-Sep-19	16:26	2:34
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Missing Step Detector - Reset	11-Sep-19	05:49	11-Sep-19	14:00	8:10

List of escalator outages recorded

Period 2019-07

Asset	Detail	actual start	actual end	duration
CAW 2	Canary Wharf Station - Escalator No. 2 Safety Device Other - Reset	23-Sep-19 18:40	23-Sep-19 20:24	1:43
CAW 2	Canary Wharf Station - Escalator No. 2 Engineer Attended - NDF Escalator Available for	01-Oct-19 08:31	01-Oct-19 10:03	1:31
CAW 3	Canary Wharf Station - Escalator No. 3 Safety Device Other - Reset	01-Oct-19 22:49	02-Oct-19 01:30	2:10
CAW 3	Canary Wharf Station - Escalator No. 3 Adjusted	06-Oct-19 09:24	06-Oct-19 15:05	5:40
CAW 3	Canary Wharf Station - Escalator No. 3 Handrail Entry Brush: - Repaired	07-Oct-19 08:56	07-Oct-19 11:52	2:55
CUS 1	Cutty Sark Station - Escalator No. 1	13-Jul-19 23:00		550:00
CUS 3	Cutty Sark Station - Escalator No. 3	20-Sep-19 08:54	20-Sep-19 14:14	5:20
CUS 3	Cutty Sark Station - Escalator No. 3	22-Sep-19 11:10	22-Sep-19 13:54	2:44
CUS 3	Cutty Sark Station - Escalator No. 3	25-Sep-19 16:27	25-Sep-19 17:16	0:49
LCA 1	London City Airport Station - Escalator No. 1 Motor - Repaired	29-Sep-19 08:05	14-Oct-19 15:00	273:25
STI 1	Stratford International Station - Escalator No. 1 Removed	28-Sep-19 12:28	28-Sep-19 16:50	4:21
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	08-Oct-19 18:50	08-Oct-19 20:26	1:36
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	09-Oct-19 07:50	09-Oct-19 15:30	7:40
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Missing Step Detector - Adjusted	01-Oct-19 19:40	02-Oct-19 06:27	6:47
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Missing Step Detector - Adjusted	21-Sep-19 10:46	21-Sep-19 17:06	6:20
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Reset	22-Sep-19 11:23	22-Sep-19 13:21	1:58
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Engineer Attended - NDF Escalator Available	24-Sep-19 17:42	24-Sep-19 18:20	0:38
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Reset	26-Sep-19 14:45	26-Sep-19 22:48	8:02
WOA 3	Woolwich Arsenal Station - Escalator No. 3 Removed	27-Sep-19 06:51	27-Sep-19 09:53	3:02

List of escalator outages recorded

Period 2019-08

Asset	Detail	actual start	actual end	duration
CAW 2	Canary Wharf Station - Escalator No. 2 Safety Device Other - Reset	21-Oct-19 17:11	21-Oct-19 18:30	1:18
CAW 2	Canary Wharf Station - Escalator No. 2 Removed	24-Oct-19 15:36	24-Oct-19 20:42	5:05
CAW 2	Canary Wharf Station - Escalator No. 2 Overspeed / Underspeed Detector - Reset	25-Oct-19 15:12	25-Oct-19 16:30	1:18
CAW 2	Canary Wharf Station - Escalator No. 2 Cleaned	04-Nov-19 17:34	04-Nov-19 22:35	5:01
CUS 1	Cutty Sark Station - Escalator No. 1	13-Jul-19 23:00		550:00
CUS 3	Cutty Sark Station - Escalator No. 3	24-Oct-19 10:47	24-Oct-19 11:47	1:00
CUS 4	Cutty Sark Station - Escalator No. 4	24-Oct-19 10:47	24-Oct-19 11:47	1:00
CUS 4	Cutty Sark Station - Escalator No. 4	03-Nov-19 21:55	06-Nov-19 06:01	43:06
CUS 4	Cutty Sark Station - Escalator No. 4	06-Nov-19 09:37	06-Nov-19 12:56	3:19
CUS 4	Cutty Sark Station - Escalator No. 4	06-Nov-19 13:15	08-Nov-19 05:09	31:54
HEQ 1	Heron Quays Station - Escalator No. 1 Safety Device Other - Reset	26-Oct-19 16:06	27-Oct-19 09:00	11:24
HEQ 4	Heron Quays Station - Escalator No. 4 Removed	28-Oct-19 13:51	28-Oct-19 16:20	2:28
LCA 1	London City Airport Station - Escalator No. 1 Reset	15-Oct-19 09:55	15-Oct-19 17:06	7:11
LCA 1	London City Airport Station - Escalator No. 1 Safety Device Other - Reset	15-Oct-19 18:40	15-Oct-19 21:38	2:58
LCA 1	London City Airport Station - Escalator No. 1 Safety Device Other - Reset	16-Oct-19 09:17	16-Oct-19 16:00	6:43
LCA 1	London City Airport Station - Escalator No. 1 Reset	21-Oct-19 18:29	21-Oct-19 21:01	2:31
LCA 1	London City Airport Station - Escalator No. 1 Repaired	22-Oct-19 07:14	22-Oct-19 10:30	3:15
LCA 1	London City Airport Station - Escalator No. 1 Repaired	22-Oct-19 20:04	22-Oct-19 23:43	3:38
LCA 1	London City Airport Station - Escalator No. 1 Safety Device Other - Reset	27-Oct-19 13:11	27-Oct-19 15:30	2:19
LCA 2	London City Airport Station - Escalator No. 2 Complete Step - Replaced	14-Oct-19 07:29	14-Oct-19 13:00	5:31
SOQ 1	South Quay Station - Escalator No. 1 Engineer Attended - NDF Escalator Available for S	21-Oct-19 12:45	21-Oct-19 14:12	1:26
STI 2	Stratford International Station - Escalator No. 2 Safety Device Other - Reset	19-Oct-19 20:10	19-Oct-19 21:20	1:10
TOG 1	Tower Gateway Station - Escalator No. 1 Another Visit Required	14-Oct-19 07:24	21-Oct-19 10:12	140:17
TOG 1	Tower Gateway Station - Escalator No. 1 Replaced	14-Oct-19 07:24	21-Oct-19 10:12	0:00
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	16-Oct-19 08:21	16-Oct-19 11:00	2:38
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	16-Oct-19 12:53	16-Oct-19 21:17	8:24
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	17-Oct-19 12:43	17-Oct-19 15:47	3:04
TOG 2	Tower Gateway Station - Escalator No. 2 Safety Device Other - Reset	23-Oct-19 15:43	23-Oct-19 17:00	1:16
TOG 2	Tower Gateway Station - Escalator No. 2 Overspeed / Underspeed Detector - Reset	24-Oct-19 17:47	24-Oct-19 21:28	3:40
TOG 2	Tower Gateway Station - Escalator No. 2 Overspeed / Underspeed Detector - Reset	25-Oct-19 11:30	25-Oct-19 16:00	4:29
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Safety Device Other - Reset	25-Oct-19 17:51	26-Oct-19 03:00	7:09
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Comb Cover Strip: - Replaced	04-Nov-19 16:15	05-Nov-19 09:34	13:18
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Another Visit Required	04-Nov-19 16:15	05-Nov-19 09:34	0:00
WOA 1	Woolwich Arsenal Station - Escalator No. 1 Safety Device Other - Reset	09-Nov-19 15:23	09-Nov-19 17:00	1:36
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	14-Oct-19 09:58	14-Oct-19 17:10	7:11
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	02-Nov-19 10:36	02-Nov-19 13:25	2:48
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Passenger Stop / Key Start: Top - Reset	02-Nov-19 21:11	03-Nov-19 01:26	3:48
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Another Visit Required	06-Nov-19 19:42	07-Nov-19 10:21	10:39
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Safety Device Other - Reset	06-Nov-19 19:42	07-Nov-19 10:21	0:00
WOA 2	Woolwich Arsenal Station - Escalator No. 2 Passenger Stop / Key Start: Top - Reset	08-Nov-19 05:57	08-Nov-19 09:23	3:26