

## Bridges & Structures Principal Inspection Report Referral A0g

LCS code	M134	Asset No	M134/	CW75					
Line	ne Metropolitan				BARBICAN - MOORGATE				
Owner	London Underground Ltd			Maintainer		Civils & Trk Mngr SSL			
Structure	Structure Covered Way				to s	V A C			
PI Inspection frequency	4years	Date of last PI	24/03/10	Date of this PI		19/07/2013 15/07/14	Ellipse order number	51870041- 001	

## Summary position

This structure has been examined in accordance with engineering standard S1060 and found to be:											
CCN http://linkdms.mr.int/livelink/livelink.exe?func=ll&objaction=overview&objid=309319090											
designed to standards – hence CR set ass 999											
From Principal Inspection Report	Assessment Rating from Structural Assessment Report										
Condition score 83.33% Lowest Item 6	No assessment Pass	Fail	Capacity Ratio 999								
30016 30016	assessment		Παιίο								

## Elements classified B2 or less (scoring 6 or less)

Element No Element

4 (north) (Abutment) \* 4 Condition (General Surface) (A4A) isolated vertical fractures and leaching
12 (Spanning Members) \* 12 Bottom Face (Flange and Deck Soffit) (A4A) isolate fractures and leaching to concrete slab

General Condition Standard (see asset condition assessment standa	*LU Information		
More Information required	Grey	,	
OR			
Failure to meet duty (Extra inspections or protection required)	E2		%
Failure to meet duty (Withdrawn from duty)	E1		%
Immediate replacement, modification or overhaul required Extraordinary operations or maintenance regime required	D		%
Major overhaul required after 1-5 years	С	✓	<b>1</b> %
Major overhaul required after 6-10 years	В		%
No major overhaul required Life > 10 years,	A	✓	<mark>99</mark> %
Indicate, tick as a	Total 100%		