



Hazardous Material Asset Register - Summary



Run date: 19/08/2024

Line: Jubilee

Risk Assessment Status: Active, Inactive
Hazardous Material Status: All
Hazardous Material Type: All

B077-J - JUB Line - Baker Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27635	ACTIVE	J	B077-J-NBLO	Road NBLO (Plt10) - JUB - Baker Street Stn	Pit Blocks	Asbestos	Known				Pit Blocks (Encapsulated by Forest ES10366)					
42880	ACTIVE	J	B077-J-NBLO	Road NBLO (Plt10) - JUB - Baker Street Stn	Pit Blocks	Asbestos	Known				Asbestos pit blocks					
45536	ACTIVE	J	B077-J-NBLO	Road NBLO (Plt10) - JUB - Baker Street Stn	Pit Blocks	Asbestos	Known				Material Within Pitblock at Following Locations: Pitblock 3 Platform Pitblock 3 Trackside Pitblock 72 Trackside Pitblock 104 Trackside Pitblock 105 Platform Notes from 2021 re-inspection: Not possible to inspect without track gang to lift the rail					
26519	ACTIVE	J	B077-J-NBLO	Road NBLO (Plt10) - JUB - Baker Street Stn	Cellactite Sheeting	Asbestos	Known	0		RHS	Tunnel wall Cellactite Sheeting, 100 sqm	100				
45535	ACTIVE	J	B077-J-NBLO	Road NBLO (Plt10) - JUB - Baker Street Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Material Within Pitblock 1 Platform & Trackside					
26520	ACTIVE	J	B077-J-NBLO	Road NBLO (Plt10) - JUB - Baker Street Stn	Cellactite Sheeting	Asbestos	Presumed	135		RHS	Tunnel wall Cellactite Sheeting, 60sqm	60				
45534	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Pit Blocks	Asbestos	Known				Material Within Pitblock at Following Locations: Pitblock 1 Trackside Pitblock 3 Platform Pitblock 6 Platform Pitblock 33 Trackside Pitblock 43 Platform Pitblock 49 Trackside Pitblock 68 Platform Pitblock 94 Trackside Pitblock 97 Trackside Notes from 2021 re-inspection: Not possible to inspect without track gang to lift the rail					
27573	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Ducts	Asbestos	Sampled – Not Detected			RHS	Bitumen ducts					
26521	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Pit Blocks	Asbestos	Known				Asbestos pit blocks					
26522	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Cellactite Sheeting	Asbestos	Known	3	7	RHS	Tunnel wall behind tunnel panels Cellactite sheeting, 100 sqm	100				
26523	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Cable Sheath	Asbestos	Presumed	3		RHS	Braided Cable, 1 x 30mm from Relay Room 6/711 to left		1			



Hazardous Material Asset Register - Summary



B077-J - JUB Line - Baker Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26524	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Cement Cable Troughing & Debris	Asbestos	Known	126		RHS	Cable troughing, 4Lm, Floor, from under nosing to pit	4				
26525	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Cement Cable Troughing & Debris	Asbestos	Presumed	128		RHS	Cable troughing, 5Lm, Floor, from under nosing to under positive rail	5				
26526	ACTIVE	J	B077-J-SBLO	Road SBLO (Plt7) - JUB - Baker Street Stn	Cement Cable Troughing & Debris	Asbestos	Presumed	129		RHS	Cable troughing, 4Lm, Floor, from under nosing to pit	4				

B081-J - JUB Line - Stanmore Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45627	ACTIVE	J	B081-J-NBLO	Road NBLO (Plt1) - JUB - Stanmore to Buffer	Cement Cable Troughing & Debris	Asbestos	Removed	0			Troughing & Cementitious Debris Notes from 2021 re-inspection: Removed now concrete troughing not ACM troughing		6			
27450	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Westinghouse Boxes	Asbestos	Presumed	0		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 30/03/2017 Notes from 2021 re-inspection: Tencore		1			
45628	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Cement Cable Troughing & Debris	Asbestos	Removed	0			Troughing & Cementitious Debris Notes from 2021 re-inspection: Removed not present during 2021 reinspection		6			
25978	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Westinghouse Boxes	Asbestos	Removed	17			Trackside equipment westinghouse train stop Manage. To be reinspected in 12 months 30/03/2017 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
25979	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Signal Boxes	Asbestos	Presumed	23		LHS	Trackside equipment tencore box Manage. To be reinspected in 12 months 30/03/2017		2			
25980	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Westinghouse Boxes	Asbestos	Removed	44		LHS	Trackside equipment westinghouse train stop Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		2			
25981	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Signal Boxes	Asbestos	Presumed	45		LHS	Trackside equipment tencore box Manage. To be reinspected in 12 months 30/03/2017		1			
27432	ACTIVE	J	B081-J-SBLO	Road SBLO (Plt2) - JUB - Stanmore to Buffer	Signal Boxes	Asbestos	Presumed	57		LHS	Trackside equipment tencore box Manage. To be reinspected in 12 months 30/03/2017		1			



Hazardous Material Asset Register - Summary



B082-J - JUB Line - Stanmore to Canons Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46288	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	10		LHS	Material within 4no. Westinghouse Signal Boxes Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		4			
46289	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	10		RHS	5no. large Westinghouse boxes Notes from 2021 re-inspection: 3x boxes remain other 2x removed		3			
46290	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	16		LHS	Woven cable insulation outside Canons Park Station Under Track and Running to LHS of Track Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			
26764	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	17		LHS	Trackside equipment - Westinghouse Boxes 3no Not found on 2017 re-inspection - removed by Signals		3			
26765	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	17	19	LHS	Trackside equipment tencore Not found on 2017 re-inspection - removed by Signals		1			
26766	INACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	20		LHS	Trackside equipment westinghouse small Not found on re-inspection 2017 Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
26767	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	21		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 30/03/2017		3			
27582	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	24		LHS	Trackside equipment westinghouse small Not Found on re-inspection 2017 Notes from 2021 re-inspection: Removed		1			
26769	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	30		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017 Notes from 2021 re-inspection: Removed		1			
27604	INACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Presumed	83		LHS	Trackside equipment tencore Duplicate of 44110		1			



Hazardous Material Asset Register - Summary



B082-J - JUB Line - Stanmore to Canons Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46291	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	100		RHS	7no. large Westinghouse boxes Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		7			
26771	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	103		LHS	Woven cable sheath, To earthing cables Not found during Re-inspection 2013 Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017					
26770	INACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	103		LHS	Trackside equipment tencore Removed		1			
26773	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	108	110	LHS	Woven cable sheath, To earthing cables Not found on 2017 re-inspection Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017					
26772	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	108	110	LHS	Trackside equipment westinghouse large Was 6no but only 2no found on 2017 Re-Inspection Manage. To be reinspected in 12 months 30/03/2017 Notes from 2021 re-inspection: Only 2no. found on re-inspection		2			
46292	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	110		LHS	Material within 6no. Westinghouse signal boxes Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		6			
26775	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	224		LHS	Woven cable sheath, To earthing cables Not found on 2017 re-inspection Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017					
26774	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	224		LHS	Trackside equipment tencore Not found on 2017 re-inspection Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			



Hazardous Material Asset Register - Summary



B082-J - JUB Line - Stanmore to Canons Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26776	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	229		LHS	Woven cable sheath, To earthing cables Not found on re-inspection 2017 Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017					
46293	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	230		LHS	Material within 2 no. Westinghouse signal boxes Notes from 2021 re-inspection: Removed		2			
46294	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	280		RHS	5no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		5			
27644	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	283		LHS	Trackside equipment westinghouse small Not found on re-inspection 2017		1			
26777	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	298		LHS	Trackside equipment westinghouse small Not found on re-inspection 2017 Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27498	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	300	303	LHS	Woven cable sheath, To earthing cables Not found on re-inspection 2017					
26779	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	304		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 30/03/2017		1			
46295	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	400		RHS	6no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		6			
26780	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	401		LHS	Trackside equipment tencore Not found on re-inspection 2017 Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
46296	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	420		LHS	Material within 4no. Westinghouse signal boxes Notes from 2021 re-inspection: Removed		4			
26781	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	423	424	LHS	Trackside equipment westinghouse large Only 2no found on re-inspection 2017 - originally 4no; Manage. To be reinspected in 12 months 30/03/2017		2			



Hazardous Material Asset Register - Summary



B082-J - JUB Line - Stanmore to Canons Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26782	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	437		LHS	Trackside equipment tencore Not found on re-inspection 2017 Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
46297	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	500		RHS	5no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		5			
27499	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	514		LHS	Trackside equipment westinghouse small		1			
46298	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	620		RHS	8no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		8			
46299	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	720		LHS	Material within 1no. Westinghouse signal box Notes from 2021 re-inspection: Removed		1			
26784	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	727		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 30/03/2017		1			
26783	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	727		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 30/03/2017		1			
26785	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Presumed	729		LHS	Trackside equipment westinghouse small		1			
26786	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	733		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
26787	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	740		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
26788	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	775		LHS	Trackside equipment tencore Not found on re-inspection 2017		1			
26789	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	904		LHS	Fog repeater JL42 Not found on re-inspection 2017		1			
46300	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1000		LHS	Material within 1no. Westinghouse signal box Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B082-J - JUB Line - Stanmore to Canons Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46301	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1020		LHS	Material within 1no. Westinghouse signal box Notes from 2021 re-inspection: Removed		1			
27645	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1042		LHS	Trackside equipment westinghouse small Not found on re-inspection 2017		1			
26790	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Signal Boxes	Asbestos	Removed	1047		LHS	Trackside equipment tencore Not found on re-inspection 2017		5			
44784	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Cable Sheath	Asbestos	Removed	1087			40mm Woven jumper cable either side of 19b,18b,18a & 19a Points Removed by Econ Construction 19/10/2012 ES4574	3				
46302	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1130		RHS	7no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		7			
46303	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1140		RHS	7no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		7			
46304	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1240		RHS	8no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		8			
46305	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1375		RHS	8no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		8			
46306	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1500		RHS	2no. large Westinghouse boxes Notes from 2021 re-inspection: Removed		2			
46307	ACTIVE	J	B082-J-NBLO	Road NBLO - JUB - Canons Park to Stanmore	Westinghouse Boxes	Asbestos	Removed	1555		RHS	11no. Large and small Westinghouse boxes Notes from 2021 re-inspection: Removed		11			
25965	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Signal Boxes	Asbestos	Removed	8			Signal JLI and rail gap indicator. Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
25966	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	10		LHS	Trackside equipment westinghouse small. Manage. To be reinspected in 12 months 30/03/2017 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
25967	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	11		LHS	Trackside equipment westinghouse lamp Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
25968	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Track Section Switches	Asbestos	Known	30		LHS	Current rail switch box Manage. To be reinspected in 12 months 30/03/2017		2			



Hazardous Material Asset Register - Summary



B082-J - JUB Line - Stanmore to Canons Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
44785	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Cable Sheath	Asbestos	Removed	55			40mm Woven Jumper cables either end of 19b, 18b, 18a & 19a points Removed by Econ Construction 19/10/2012. Job Reference ES4574	4				
44786	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Cable Sheath	Asbestos	Removed	65			40mm Woven Jumper cables either end of 19b, 18b, 18a & 19a. Removed by Econ Construction 19/10/2012. Job Reference: ES4574	4				
25969	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Presumed	78		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 30/03/2017		1			
25970	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	187			Trackside equipment westinghouse small		1			
25971	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Signal Boxes	Asbestos	Removed	188		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		2			
25972	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	188		LHS	Trackside equipment westinghouse small		1			
25973	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	195		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27551	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	200		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
25975	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Signal Boxes	Asbestos	Removed	318		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		2			
25974	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Removed	318		LHS	Trackside Westinghouse small Manage. To be reinspected in 12 months 30/03/2017 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
25976	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Westinghouse Boxes	Asbestos	Presumed	384		LHS	Trackside westinghouse small Manage. To be reinspected in 12 months 30/03/2017 Notes from 2021 re-inspection: 1x small westinghouse remains		1			
25977	ACTIVE	J	B082-J-SBLO	Road SBLO - JUB - Stanmore to Canons Park	Cable Sheath	Asbestos	No Access: Presumed	1118			Cable run diverts from track behind station					



Hazardous Material Asset Register - Summary



B083-J - JUB Line - Canons Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26791	ACTIVE	J	B083-J-NBLO	Road NBLO (Plt1) - JUB - Canons Park Stn	Signal Boxes	Asbestos	Removed	83		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
26792	ACTIVE	J	B083-J-NBLO	Road NBLO (Plt1) - JUB - Canons Park Stn	Westinghouse Boxes	Asbestos	Removed	98		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
26793	ACTIVE	J	B083-J-SBLO	Road SBLO (Plt2) - JUB - Canons Park Stn	Westinghouse Boxes	Asbestos	Removed	101		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			

B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27328	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath, Route: JH1-4 plastic cable					
45752	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	10		RHS	5 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		5			
27329	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Removed	17		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
27330	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Removed	17		LHS	Woven cable sheath, Route: 5mmØ earth cable to trackside equipmetn boxes Notes from 2021 re-inspection: Removed		1			
27661	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Removed	19		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
27331	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	24		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
27541	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Removed	24		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
27332	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	65		LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45753	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	100		RHS	7 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		7			
27333	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Removed	224		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
45754	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	260		LHS	2 no Westinghouse Box Signals Notes from 2021 re-inspection: Removed		2			
45755	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	280		RHS	5 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		5			
27334	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Presumed	361		LHS	Trackside equipment tencore					
27335	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Removed	366		LHS	Woven cable sheath, Route: 1x5mmØ severed tied onto JH 1 & 2 cables Notes from 2021 re-inspection: Removed		1			
45756	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	400		RHS	6 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		6			
27336	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Ducts	Asbestos	Strongly Presumed	496		LHS	Cable duct lining, plastic Notes from 2021 re-inspection: Plastic cable ducts		4			
45757	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	500		RHS	5 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		5			
45758	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	620		RHS	8 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		8			
45759	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Boarding: Cement	Asbestos	Removed				Boarding Notes from 2021 re-inspection: Removed		2		N	N
45760	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	1130		RHS	7 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		7			
45761	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	1140		RHS	7 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		7			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27337	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Removed	1186		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
45762	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	1240		RHS	8 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		8			
27338	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Presumed	1334		LHS	Trackside equipment tencore					
45763	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	1350		RHS	8 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		8			
45764	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	1400		RHS	2 no Large Westinghouse Box Signals Notes from 2021 re-inspection: Removed		2			
45765	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Presumed	1405		RHS	11 no Large & Small Westinghouse Box Signals Notes from 2021 re-inspection: 1x small westinghouse box		1			
45766	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Removed	1450		LHS	2 no Westinghouse Box Signals Notes from 2021 re-inspection: Removed		2			
27339	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Removed	1468		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
27340	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Removed	1468		LHS	Woven cable sheath, Route: 2x5mmØ earth cable, 1 cable exits into plastic bound cable, exit: ground Notes from 2021 re-inspection: Removed		2			
27341	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Presumed	1484		LHS	Trackside equipment westinghouse large					
27342	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Known	1484		LHS	Woven (remnant) cable sheath, 2 x <0.1m2, Remnant cloth around cable clamp		2			
27343	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Removed	1486		LHS	Woven cable sheath, On cable run facing fence, route: 2x60mmØ from substation Notes from 2021 re-inspection: Removed		2			
27344	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Removed	1490		LHS	Woven (remnant) cable sheath, <0.1m2 Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27446	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Signal Boxes	Asbestos	Strongly Presumed	1521		LHS	Kiosk, Flash guards and insulating panels		1			
27345	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Westinghouse Boxes	Asbestos	Presumed	1532		LHS	Trackside equipment westinghouse small					
27346	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Cable Sheath	Asbestos	Known	1538		LHS	Woven cable sheath Notes from 2021 re-inspection: 2x cable remain hessian		2			
27347	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Ducts	Asbestos	Strongly Presumed	1567		LHS	Cable duct lining		6			
27348	ACTIVE	J	B084-J-NBLO	Road NBLO - JUB - Queensbury to Canons Park	Ducts	Asbestos	Strongly Presumed	1574		LHS	Cable duct lining, plastic Notes from 2021 re-inspection: Plastic		8			
26687	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Other Electrical Boxes	Asbestos	Known				Trackside equipment kiosk, Insulator boarding, flash guards		1		N	N
26684	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Ducts	Asbestos	Removed	2		LHS	Cement duct lining, The rest are plastic Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26685	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	39		LHS	Woven cable sheath, Entry: OTX, route: ~3x60mmØ, ~3x10mmØ, ~1x15mmØ Manage. To be reinspected in 12 months 02/04/2017 Notes from 2021 re-inspection: Removed		7			
26686	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	40		LHS	Woven cable sheath, Route: 2x5mmØ severed cables Manage. To be reinspected in 12 months 02/04/2017 Notes from 2021 re-inspection: Removed		2			
26690	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	44		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26689	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	44		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present		1			
26688	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Known	44	50	LHS	Entry: trackside equipment boxes, route: 5-60mmØ inbetween trackside equipment boxes, JH & earth cables Manage. To be reinspected in 12 months 12/04/2017					
26691	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	45		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26692	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Presumed	48		LHS	Trackside equipment tencore Manage. To be reinspected in 12 months 02/04/2017		1			
26693	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	49		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months		1			
26694	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	50		LHS	Woven cable sheath, Route: 5-60mmØ inbetween JH cable frame facing fence Manage. To be reinspected in 12 months 02/04/2017 Notes from 2021 re-inspection: Removed		5			
27579	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Presumed	89		LHS	Trackside equipment tencore Manage. To be reinspected in 12 months 02/04/2017		1			
27489	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	91		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26695	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	92		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26696	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	93		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		3			
26697	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	100		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 02/04/2017 Notes from 2021 re-inspection: Upon re-inspection surveyor concluded this item was removed / not present		1			
26698	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Known	101		LHS	Woven cable sheath, Route: 1x15mmØ inbetween JH 3+4 Manage. To be reinspected in 12 months 02/04/2017		1			
26699	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	101		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 02/04/2017		1			
26700	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	267	276	LHS	Entry: trackside equipment boxes, route: 5-60mmØ inbetween trackside equipment boxes, JH & earth cables Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27490	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	267	276	LHS	Trackside equipment: cloth section Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26701	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Presumed	267		LHS	Trackside equipment tencore Manage. To be reinspected in 12 months 02/04/2017		1			
26702	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	271		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26703	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	273		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
27491	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	274		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
26706	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	276		LHS	Trackside equipment westinghouse small Manage. To be reinspected in 12 months 02/04/2017		1			
26705	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	276		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 10/06/2013		1			
26704	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Presumed	276		LHS	Woven cable sheath, Entry: trackside equipment boxes, route: ~1x15mmØ inbetween JH3&4 limited access Manage. To be reinspected in 12 months 02/04/2017		1			
26707	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	380	397	LHS	Trackside equipment box cloth section Several "Entry: trackside equipment boxes, route: 5-60mmØ in between trackside equipment boxes, earth cable" Manage. To be reinspected in 12 months 02/04/2017 Notes from 2021 re-inspection: Removed					
26708	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	389		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26709	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	393		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
27642	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	394		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26710	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	395		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
26711	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	396		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 10/06/2013		1			
26712	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	397		LHS	Woven cable sheath, Route: ~1x15mmØ inbetween JH3 & 4 limited access Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26714	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	503		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26713	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Known	503		LHS	Trackside equipment box cloth section numerous 5-60mmØ in between trackside equipment boxes, cables Manage. To be reinspected in 12 months 02/04/02017					
26715	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	504		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
26716	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	505		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26717	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	506		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
45572	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Other Electrical Boxes	Asbestos	Not Found during Inspection				Trackside equipment tencore x 1 Upon re-inspection surveyor concluded this item was removed / not present		1		N	N
26719	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	625		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26718	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	625	633	LHS	Trackside equipment box cloth section Several" Entry: trackside equipment boxes, route: 5-60mmØ in between trackside equipment boxes, earth cable" Manage. To be reinspected in 12 months 02/04/2017 Notes from 2021 re-inspection: Upon re-inspection surveyor concluded this item was removed/ not present					



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26720	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	627		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26721	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	628		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
27492	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	629		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		2			
27580	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	633		LHS	Woven cable sheath, Route: limited access inbetween JH3, ~1x15mmØ Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26722	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	640		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26723	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	641		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26724	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	737		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26725	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	738		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
27493	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	900		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26726	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	901		LHS	Trackside equipment westinghouse small		1			
26727	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1021		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26729	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1022		LHS	trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26730	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	1022		LHS	trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
26728	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	1022	1041	LHS	Woven cable sheath, Entry: trackside equipment boxes, route: 5-60mmØ inbetween trackside equipment boxes, earth cables & JH (numerous) Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
27494	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1023		LHS	trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26731	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1026		LHS	trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26732	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1027		LHS	trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26733	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1035		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26734	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1036		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 10/06/2013		1			
26735	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	1037		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
27643	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1038		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26736	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1039		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26737	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1040	1152	LHS	Trackside equipment cloth section numerous"Entry: trackside equipment boxes, route: 5-60mmØ in between trackside equipment boxes, earth cables & JH" Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26738	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1040		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26739	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1146		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26740	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1146		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present		1			
26741	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1147		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26742	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	1148		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
26743	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1149		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26744	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	1152		LHS	Woven cable sheath, Route: limited access to JH 3+4, ~1x15mmØ inbetween JH 3+4 Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26745	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1231		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26746	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1233		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26747	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1246		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26748	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1341		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26749	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1343		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
27495	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1354		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
27581	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	1356		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
26750	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1357		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 10/06/2013		1			
26751	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1359		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26752	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1526		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26753	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1552		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
45573	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Other Electrical Boxes	Asbestos	Not Found during Inspection				Trackside equipment tencore x 1 Upon re-inspection surveyor concluded this item was removed / not present		1		N	N
27496	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1555		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26754	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1556		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26755	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1557		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			



Hazardous Material Asset Register - Summary



B084-J - JUB Line - Canons Park to Queensbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26756	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1558		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26757	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1558		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			
26758	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Presumed	1559		LHS	Trackside equipment westinghouse large Manage. To be reinspected in 12 months 02/04/2017		2			
27497	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1560		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26759	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1561		LHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26760	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Signal Boxes	Asbestos	Removed	1562		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26762	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1565		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26761	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Westinghouse Boxes	Asbestos	Removed	1565		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017					
26763	ACTIVE	J	B084-J-SBLO	Road SBLO - JUB - Canons Park to Queensbury	Cable Sheath	Asbestos	Removed	1566		LHS	Woven cable sheath, Route: ~1x15mmØ inbetween JH1, exit: under platform Upon re-inspection surveyor concluded this item was removed / not present 02/04/2017		1			



Hazardous Material Asset Register - Summary



B085-J - JUB Line - Queensbury Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27380	ACTIVE	J	B085-J-SBLO	Road SBLO (Plt2) - JUB - Queensbury Stn	Cable Sheath	Asbestos	Removed	0	131	LHS	Woven cable sheath Route: JH 1x30mmØ Notes from 2021 re-inspection: Removed		1			
27381	ACTIVE	J	B085-J-SBLO	Road SBLO (Plt2) - JUB - Queensbury Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	104		LHS	Trackside equipment westinghouse small		1			
27382	ACTIVE	J	B085-J-SBLO	Road SBLO (Plt2) - JUB - Queensbury Stn	Signal Boxes	Asbestos	Removed	107		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
27383	ACTIVE	J	B085-J-SBLO	Road SBLO (Plt2) - JUB - Queensbury Stn	Cable Sheath	Asbestos	Removed	107		LHS	Woven cable sheath, Route: 5mmØ earth cable to tencore Notes from 2021 re-inspection: Removed		1			

B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45640	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	10		RHS	11 no Westinghouse boxes Notes from 2021 re-inspection: Removed		11			
26990	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	13		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26991	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	14		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27515	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	16		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26992	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	19		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
45641	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	20		RHS	7 no Westinghouse boxes Notes from 2021 re-inspection: Removed		7			
26993	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	21		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
45642	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	35		RHS	5 no Westinghouse boxes Notes from 2021 re-inspection: Removed		5			



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26994	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	80		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26995	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	81		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26996	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Presumed	85		LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: Large removed kiosk present		1			
45643	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	100		RHS	2 no Westinghouse boxes Notes from 2021 re-inspection: Removed		2			
45644	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	150		LHS	6 no Westinghouse boxes Notes from 2021 re-inspection: Removed		6			
26997	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	188		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26998	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	190		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26999	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	196		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27000	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	197		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27001	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	200		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27591	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Presumed	200	203	LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: 2x large westinghouses remains out of 6		2			
45645	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	200		RHS	10 no Westinghouse boxes Notes from 2021 re-inspection: Removed		10			
27002	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Cable Sheath	Asbestos	Removed	201		LHS	Woven cable sheath, 5mm earthing cable between box 3 & 4 low level Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27609	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	318		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27003	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	319		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
45647	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	350		LHS	6 no Westinghouse boxes Notes from 2021 re-inspection: Removed		6			
45646	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	350		RHS	5 no Westinghouse boxes Notes from 2021 re-inspection: Removed		5			
27005	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	355		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27004	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	355		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27006	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	377		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27007	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Presumed	378	381	LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: 2x large westinghouse remains out of 6		2			
27008	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Cable Sheath	Asbestos	Removed	378		LHS	5mm woven earth cable, Box 1 and 4 Notes from 2021 re-inspection: Removed					
45648	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	400		LHS	6 no Westinghouse boxes Notes from 2021 re-inspection: Removed		6			
27009	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	468		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27516	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	471		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27010	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	480		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27012	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Cable Sheath	Asbestos	Removed	481	484	LHS	5mm woven earth cable Notes from 2021 re-inspection: Removed					
27011	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Presumed	481	484	LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: 2x large westinghouse remains out of 6		2			
27651	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Westinghouse Boxes	Asbestos	Removed	485		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27013	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	865		LHS	Signal R708A Notes from 2021 re-inspection: Removed					
27517	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	913		LHS	Signal R708A Notes from 2021 re-inspection: Removed					
27014	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	1004		LHS	Signal R708A Notes from 2021 re-inspection: Removed					
27015	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	1167		LHS	Signal R708A Notes from 2021 re-inspection: Removed					
27016	ACTIVE	J	B086-J-NBLO	Road NBLO - JUB - Kingsbury to Queensbury	Signal Boxes	Asbestos	Removed	1178		LHS	Signal R708A Notes from 2021 re-inspection: Removed					
27349	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Cable Sheath	Asbestos	Removed	0		LHS	Woven cable sheath, Entry: platform, route: inbetween JH Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27350	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Cable Sheath	Asbestos	Removed	0		LHS	Woven cable sheath, Entry: platform wall, route: 1x60mmØ LHS to OTX / RHS, exit: cross over frame 59A Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27351	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Cable Sheath	Asbestos	Removed	28	62	LHS	Trackside equipment section cloth, Entry: trackside equipment boxes, route: 5-15mmØ inbetween trackside equipment boxes (numerous) Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017					



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27352	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	29		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27353	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	31			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27542	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	33			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27354	INACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	38			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27355	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	39			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017 Notes from 2021 re-inspection: 2x WH ID but initially stated removed		2			
27356	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	40			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017 Notes from 2021 re-inspection: 1x WH ID but initially stated removed		1			
27615	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	44			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27543	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	48			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27357	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	53			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27662	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	59			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27358	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	60			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27359	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	61			Trackside equipment westinghouse large Manage. To be reinspected every 12 months 30/03/2017		2			
27360	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	122			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27361	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	123			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27663	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	180			Trackside equipment westinghouse small		1			
27362	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	181			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		2			
27363	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	186			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27364	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	201			Trackside equipment westinghouse small Manage. To be re-inspected every 12 months		1			
27365	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	202			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017 Notes from 2021 re-inspection: 2x WH ID but initially stated removed		2			
27366	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	203			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27367	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	204			Trackside equipment westinghouse large Manage. To be reinspected every 12 months. 30/03/2017		2			
27368	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	315			Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27369	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Cable Sheath	Asbestos	Removed	315	347		Trackside equipment section cloth, Entry: trackside equipment boxes, route: 2-15mmØ inbetween trackside equipment boxes, earth cable (numerous) Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017					
27370	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	317			Trackside equipment westinghouse small Manage. To be reinspected every 12 months. 30/03/2017		1			
27372	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	318			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27373	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	319			Trackside equipment westinghouse large Manage. To be reinspected every 12 months. 30/03/2017 Notes from 2021 re-inspection: Removed		2			
27374	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	320			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27447	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Removed	321			Trackside equipment westinghouse large Upon re-inspection surveyor concluded this item was removed / not present 30/03/2017		1			
27375	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	372			Trackside equipment westinghouse small Manage. To be reinspected every 12 months. 30/03/2017		1			
27376	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Signal Boxes	Asbestos	Removed	701			Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			



Hazardous Material Asset Register - Summary



B086-J - JUB Line - Queensbury to Kingsbury

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27377	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Signal Boxes	Asbestos	Removed	747			Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27379	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Cable Sheath	Asbestos	Removed	1030			Woven cable sheath Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		2			
27378	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Signal Boxes	Asbestos	Presumed	1030			Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed/ not present 30/03/2017		1			
27544	ACTIVE	J	B086-J-SBLO	Road SBLO - JUB - Queensbury to Kingsbury	Cable Sheath	Asbestos	Known	1220			Woven cable sheath, No access due to height Manage. To be reinspected every 12 months. 30/03/2017		1			

B087-J - JUB Line - Kingsbury Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27085	ACTIVE	J	B087-J-NBLO	Road NBLO (Plt1) - JUB - Kingsbury Stn	Westinghouse Boxes	Asbestos	Presumed	43		LHS	Trackside equipment westinghouse small		1			
27086	ACTIVE	J	B087-J-NBLO	Road NBLO (Plt1) - JUB - Kingsbury Stn	Signal Boxes	Asbestos	Presumed	111		LHS	Trackside equipment tencore box		1			
27087	ACTIVE	J	B087-J-NBLO	Road NBLO (Plt1) - JUB - Kingsbury Stn	Signal Boxes	Asbestos	Presumed	133		LHS	Trackside equipment tencore box		1			
27088	ACTIVE	J	B087-J-SBLO	Road SBLO (Plt2) - JUB - Kingsbury Stn	Ducts	Asbestos	Strongly Presumed	2		LHS	Cable Duct lining		3			
27089	ACTIVE	J	B087-J-SBLO	Road SBLO (Plt2) - JUB - Kingsbury Stn	Ducts	Asbestos	Strongly Presumed	133		LHS	Cable Duct lining		3			

B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42340	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cement Troughing	Asbestos	Sampled – Not Detected				Cement troughing - new (MMMMF within matrix) throughout to right hand side			R491001	N	N
42339	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cement Troughing	Asbestos	Sampled – Not Detected				Cement troughing - new (MMMMF within matrix) throughout to left hand side			R491001	N	N
26140	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	6		LHS	Woven cable sheath Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26141	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Presumed	7		LHS	Electrical box electrical box Manage. To be reinspected within 12 months. 04/04/2017		5			
27558	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	15	247	LHS	Cement troughing, Damaged in some areas, 32m Later 4-Rail report R491001 confirms it is Fibre glass troughing		1			
26142	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment westinghouse small Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: EP valve		1			
26143	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment westinghouse small Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: EP valve		1			
26144	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	38		LHS	Cement troughing, Exit: ballast Later 4-Rail report R491001 confirms it is Fibre glass troughing 15/06/2015					
45649	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cement Troughing	Asbestos	Presumed				Troughing (possible troughing maybe within ballast to all buried areas)	1			N	N
46810	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Presumed	261		RHS	Rail gap indicator bagged and tapped redundant asset		1			
26145	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Presumed	261		RHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017 Notes from 2021 re-inspection: Item present					
27240	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	277		RHS	Cement troughing Later 4-Rail report R491001 confirms it is Fibre glass troughing 15/06/2015					
45650	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	300			Cut off woven cable insulation in J Hanger 2 in cable run between NB Met Line and Network Rail tracks Notes from 2021 re-inspection: Removed					
26146	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	540		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017					



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26147	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	540		LHS	Woven cable sheath, Entry: tencore, route: 2x5mmØ earth cable Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		2			
26148	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	623		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017					
26149	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Ducts	Asbestos	Removed	660		LHS	Cable duct lining cable duct lining Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		4			
26150	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	660		LHS	Woven cable sheath, Entry: cable duct lining Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27241	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	815		LHS	Electrical box electrical box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26151	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	820		LHS	Electrical box electrical box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26152	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	825		LHS	Trackside equipment westinghouse small Manage. To be reinspected within 12 months. 04/04/2017		1			
26153	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	860		LHS	Trackside equipment westinghouse large Manage. To be reinspected within 12 months. 04/04/2017		2			
26154	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	870		LHS	Fog repeater A700 Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: Removed		1			
27242	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	880		LHS	Electrical box electrical box Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: Removed					
26155	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	940		LHS	Electrical box electrical box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017					
26156	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	950		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26157	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	978	981	LHS	Trackside equipment westinghosue large Manage. To be reinspected within 12 months. 04/04/2017		2			
26158	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	978	981	LHS	Woven cable sheath, 5mm, Below all boxes Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: Removed		1			
26159	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	986		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27625	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	987		LHS	Trackside equipment westinghouse switch box Notes from 2021 re-inspection: Removed		1			
26160	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	988		LHS	Signal A700 Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26161	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	988		LHS	Electrical box electrical box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26163	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1000		LHS	Rail indicator rail indicator Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26162	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1000		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26164	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1025		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017 Notes from 2021 re-inspection: Removed		1			
26165	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	1240	1243	LHS	Trackside equipment westinghouse box Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: 2no., not 5no.		2			
26166	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	1240	1243	LHS	Woven cable sheath, Earth cable runs from box 1 to box 4 Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017					



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26167	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1246		LHS	Signal R702 Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26168	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1260		LHS	Trackside equipment westinghosue small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26169	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1262		LHS	Trackside equipment westinghosue small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26170	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1440		LHS	Trackside equipment westinghosue small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26171	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1441	1442	LHS	Trackside equipment westinghosue large Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		2			
26172	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	1441	1442	LHS	Woven cable sheath, 2 cables from each large westinghouse, 5m Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
45651	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury		Asbestos	Removed				Trackside equipment westinghouse box Notes from 2021 re-inspection: Removed				N	N
27559	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1454		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26173	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1456		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26174	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1534		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26175	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1540		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27243	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	1541	1544	LHS	Woven earth cable sheath, Below all westinghouse boxes, 5m Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26176	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	1541	1544	LHS	Trackside equipment westinghouse large Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: 2no., not 6no.		2			
26178	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1564		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26177	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1564		LHS	Trackside equipment switch box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26180	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	1565		LHS	Woven earth cable sheath, 5M Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017					
26179	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1566		LHS	Signal A702 Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26181	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1576		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26182	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1577		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27244	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1650		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26183	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1651		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26184	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1652		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26185	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1845		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26186	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1847		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017					



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26187	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1895		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26188	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1898		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26189	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1918		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26190	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	1921		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26192	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	1922	1925	LHS	Woven cable sheath, Bottom of large westinghouse box, 5M Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: Removed		1			
26191	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	1922		LHS	Trackside equipment westinghouse extra large and small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		2			
27560	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	1922	1925	LHS	Trackside equipment westinghouse extra large and small, Behind cable run		2			
26193	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2020		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26194	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2022		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26195	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	2035		LHS	Trackside equipment westinghouse large Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: 2no., not 5no.		2			
26196	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2035		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26198	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	2100		LHS	Trackside equipment westinghouse large Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: 2no., not 5no.		2			
26199	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	2100		LHS	Woven cable sheath, Below box, 5M Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017 Notes from 2021 re-inspection: Removed		1			
26197	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2100		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26200	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2102		LHS	Signal R704 Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26201	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2120		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26202	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2121		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26203	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2160		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		2			
27245	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2170		LHS	Trackside equipment tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26204	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2172		LHS	Trackside equipment westinghouse large Manage. To be reinspected within 12 months. 04/04/2017 Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27453	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	2172		LHS	Woven cable sheath, Below westinghouse box, 5M Notes from 2021 re-inspection: Removed		1			
26205	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2173		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26206	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2365		LHS	Trackside equipment signal R704 and tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27246	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2400		LHS	Trackside equipment fog repeater, signal A704 and tencore Notes from 2021 re-inspection: Removed		1			
26207	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2570		LHS	Signal A704 Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26208	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2600		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27626	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2601		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26209	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2604		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26210	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2678		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26211	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2679		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26212	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2745		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27561	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Presumed	2750		LHS	Trackside equipment westinghouse small		2			
26213	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2751		LHS	Trackside equipment westinghouse small Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		2			
26214	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2753		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
27454	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	2753		LHS	Woven earth cable sheath, Below box, 5M Notes from 2021 re-inspection: Removed		1			
26215	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2754		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26216	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Westinghouse Boxes	Asbestos	Removed	2754	2758	LHS	Trackside equipment westinghouse large and tencore Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		7			
26217	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	2754		LHS	Woven earth cable sheath, below tencore, 5MM Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26218	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Signal Boxes	Asbestos	Removed	2759		LHS	Trackside equipment tencore box Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
26219	ACTIVE	J	B088-J-NBLO	Road NBLO - JUB - Wembley Park to Kingsbury	Cable Sheath	Asbestos	Removed	2759		LHS	Woven cable sheath, Below all westinghouse boxes, 5M Upon re-inspection surveyor concluded this item was removed / not present 04/04/2017		1			
42342	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Cement Troughing	Asbestos	Sampled – Not Detected				Cement troughing - new (MMMM within matrix) throughout, to floor and both sides of the 10 foot			R491001	N	N
42341	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Cement Troughing	Asbestos	Sampled – Not Detected				Cement troughing - new (MMMM within matrix) throughout to floor to both sides of 10 foot			R491001	N	N
43437	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Cement Troughing	Asbestos	Known				Cement panel, 4 no <1m, to switch arc chutes in Siding Room 31 (Switch housing) at Wembley Park Station	5		R562526	N	N



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43438	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Cement Troughing	Asbestos	Removed				Cement troughing, 1m, to floor outside Siding Room 31 (Switch housing) at Wembley Park Station Notes from 2021 re-inspection: Removed			R562526	N	N
27554	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment westinghouse small and tencore, Quantity is 2 and 1		2			
26053	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment J.G stop signal and tencore		1			
26054	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Signal Boxes	Asbestos	Presumed	10		LHS	Trackside equipment tencore		1			
26057	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Signal Boxes	Asbestos	Presumed	45		LHS	Trackside equipment electrical box		1			
26060	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Track Section Switches	Asbestos	Presumed	45		RHS	Trackside equipment switch box		3			
26058	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Track Section Switches	Asbestos	Presumed	45		LHS	Trackside equipment switch box		2			
26059	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Signal Boxes	Asbestos	Presumed	45		RHS	Trackside equipment electrical box		1			
26055	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Westinghouse Boxes	Asbestos	Presumed	130		RHS	Trackside equipment westinghouse small		3			
26056	ACTIVE	J	B088-J-RD01	Road 01 - JUB - Wembley Park to Buffer Kingsbury End	Signal Boxes	Asbestos	Presumed	150			Trackside equipment stop signals		2			
45819	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2		OTX	6no Westinghouse Boxes Notes from 2021 re-inspection: Removed		6			
45820	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	2		RHS	1 x 5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45822	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	4		RHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45821	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	4		RHS	1no Westinghouse Boxes Notes from 2021 re-inspection: Removed		1			
45823	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	7		RHS	3no Westinghouse Boxes Notes from 2021 re-inspection: Removed		3			
45824	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	12		RHS	1no Westinghouse Boxes Notes from 2021 re-inspection: Removed		1			
27017	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Known	19	25		Woven cable sheath, Entry: along left traction rail, route: 1x60mmØ		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27518	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Ducts	Asbestos	Presumed	35			Cable duct lining		4			
45825	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	80		RHS	2no Westinghouse Boxes Notes from 2021 re-inspection: Removed		2			
45826	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45827	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	132		RHS	2no Westinghouse Boxes Notes from 2021 re-inspection: Removed		2			
27018	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	175	208		Woven cable sheath, Route: 2x80mmØ, 1x70mmØ, bottom 2 j hangers, exit: along fence Notes from 2021 re-inspection: Removed		3			
27020	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	200			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
45828	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45829	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
27019	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	200			Woven cable sheath, Entry: tencore, route: 1x5mmØ earth cable, exit: j hanger Notes from 2021 re-inspection: Removed		1			
27021	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	215			Trackside equipment electrical box, Route: @ 358m LHS, exit: j hanger Notes from 2021 re-inspection: Removed		2			
45830	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
27652	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	218	222		Entry: trackside equipment boxes, route: ~1x15mmØ earth cable and 5mmØ inbetween trackside equipment boxes Notes from 2021 re-inspection: Removed					
27023	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	218			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27022	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	218	222		Notes from 2021 re-inspection: Removed					
27024	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	219			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
27025	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	219			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
45832	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45833	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	219		LHS	5x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	5			
45831	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	219		LHS	6no Westinghouse Boxes Notes from 2021 re-inspection: Removed		6			
27026	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	220			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		2			
27027	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	221			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
27028	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	222			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
45834	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	246		LHS	2no Westinghouse Boxes		2			
45838	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	250		LHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45835	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45837	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				2no Relay Notes from 2021 re-inspection: Removed		2		N	N
45836	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Presumed	250		RHS	2x5mm Earthing Cable Linking Box	5	2			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27029	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	349			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27030	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	350			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
45839	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	354		LHS	7no Westinghouse Boxes Notes from 2021 re-inspection: Removed		7			
45840	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	354		LHS	8x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	8			
27031	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	356			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
27032	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	357			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27033	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	357			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
27034	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	360			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
27592	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	361			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
27035	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	362			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		2			
27036	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	363			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
27037	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	364			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
27038	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	365			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45841	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45842	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	385		RHS	2x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	2			
45843	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45844	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	388		LHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45845	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	480		LHS	2no Westinghouse Boxes Notes from 2021 re-inspection: Removed		2			
45846	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	486		LHS	3no Westinghouse Boxes Notes from 2021 re-inspection: Removed		3			
45848	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	486		LHS	3x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	3			
45847	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45849	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45850	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	570		RHS	2no Westinghouse Boxes Notes from 2021 re-inspection: Removed		2			
45853	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	570		LHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45852	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45851	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	570		RHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45855	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	573		RHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45854	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27039	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Presumed	586			Woven cable sheath Entry: tencore, route: 1x5mmØ earth cable, 1x5mmØ exit: into plastic sheath Notes from 2021 re-inspection: Removed					
45856	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	595		RHS	2no Westinghouse Boxes Notes from 2021 re-inspection: Removed		2			
45858	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	637		RHS	5x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	5			
45857	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	637		RHS	6no Westinghouse Boxes Notes from 2021 re-inspection: Removed		6			
45859	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45861	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	718		RHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45860	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	718		RHS	6no Westinghouse Boxes Notes from 2021 re-inspection: Removed		6			
45862	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45863	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	722		LHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
27040	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	728			Woven cable sheath Entry: tencore, route: 1x5mmØ earth cable, 1x5mmØ exit: into plastic sheath Notes from 2021 re-inspection: Removed		2			
27041	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	845			Woven cable sheath Entry: tencore, route: 1x5mmØ earth cable, 1x5mmØ exit: into plastic sheath Notes from 2021 re-inspection: Removed		2			
27519	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	1698			Rail gap indicator Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27042	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	1786			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
45864	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
45865	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	1850		RHS	7no Westinghouse Boxes Notes from 2021 re-inspection: Removed		7			
45866	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	1850		RHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
27044	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1910			Trackside equipment westinghouse small		1			
27043	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	1910			Trackside equipment tencore		1			
27045	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1924			Trackside equipment westinghouse small		2			
45868	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cable Sheath	Asbestos	Removed	2060		RHS	1x5mm Earthing Cable Linking Box Notes from 2021 re-inspection: Removed	5	1			
45867	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Other Electrical Boxes	Asbestos	Removed				1no Relay Notes from 2021 re-inspection: Removed		1		N	N
27520	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2077			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27046	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2114			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
27075	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2118			Mini kiosk mini kiosk Notes from 2021 re-inspection: Removed		2			
27047	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2126			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
26838	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2136			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
26839	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2189			Cement troughing, 70m Later 4-Rail report R491001 confirms this is fibre glass troughing		70			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26840	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2230			Trackside equipment westinghouse small					
26841	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2244			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
26842	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2245			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
26843	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2248			Trackside equipment tencore					
26844	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2361			Cement troughing, Under ballast, 15M Later 4-Rail report R491001 confirms this is Fibreglass troughing		15			
26845	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2415			Cement troughing, 4.5M Later 4-Rail report R491001 confirms this is Fibre glass troughing		1			
26846	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2431			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
26847	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2443			Cement troughing, 7M Later 4-Rail report R491001 confirms it is Fibre glass troughing		7			
26848	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2462			Trackside equipment tencore Notes from 2021 re-inspection: Fog repeater					
26849	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2493			Cement troughing, Plus remnant debris, 2M Later 4-Rail report R491001 confirms it is Fibre glass troughing		2			
26850	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2495	2595		Cement troughing, Exit: under ballast, 100M Later 4-Rail report R491001 confirms it is Fibre glass troughing		100			
26851	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2498			Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve					
26852	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2499			Trackside equipment tencore					
42345	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Surveyed – Not Detected				BRS 2500 Troughing - new (MMF within matrix) thruout to floor			R491001	N	N



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26853	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2542			Trackside equipment tencore					
27646	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2567			Trackside equipment electrical box Notes from 2021 re-inspection: Fog repeater and 10 core					
26854	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2624			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
26855	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	2647	2652		Cement troughing, Route: under ballast, 5M Later 4-Rail report R491001 confirms it is Fibre glass troughing		5			
42346	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	2660		RHS	BRS 2660 Cement troughing debris <1m² to floor within the10 foot opposite points 36/35 Notes from 2021 re-inspection: Removed					
42344	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Sampled – Not Detected				BRS 2500 Troughing - new (MMF within matrix) throughout to floor			R491001	N	N
42347	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Removed				BRS 2661 UTX 4m Cement troughing under track crossing - no cables Notes from 2021 re-inspection: Removed	4			N	N
26857	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2662			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed					
27504	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2662			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
26856	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2662			Trackside equipment tencore					
26858	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2663			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
26859	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2664			Trackside equipment tencore					
27505	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2676			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed					
26860	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2694			Trackside equipment electrical box Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42348	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Removed				BRS 2695 LHS 2 x 4m Cement troughing to cess by yellow CRSS 159A (HV Cables) Notes from 2021 re-inspection: Removed	4	2	R491001	N	N
42349	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Removed				BRS 2696 - 2698 2 x 4m Cement troughing to cess by yellow CRSS 159 (HV Cables) Notes from 2021 re-inspection: Removed	4	2		N	N
42350	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Removed				BRS 2700 LHS - 2 x 4m Cement troughing to cess by yellow CRSS 158 (HV Cables) Notes from 2021 re-inspection: Removed	4	2	R491001	N	N
26861	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2701			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
26862	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2701			Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
42351	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Debris: Cement	Asbestos	Removed				BRS 2702 LHS <1m² Cement troughing debris to cess by yellow CRSS 158 (HV Cables) Notes from 2021 re-inspection: Removed			R491001	N	N
26863	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Track Section Switches	Asbestos	Removed	2706			Current rail switch current rail switch, Route: presume insulation panels and flash guards Notes from 2021 re-inspection: Removed		2			
27585	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2709			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed					
42352	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Cement Troughing	Asbestos	Surveyed – Not Detected				BRS 2710-2730 Cement troughing - new (MMMF within matrix) throughout to cess by platform ramp			R491001	N	N
27506	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Track Section Switches	Asbestos	Removed	2711			Current rail switch current rail switch, Route: presume insulation panels and flash guards Notes from 2021 re-inspection: Removed		2			
27074	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Track Section Switches	Asbestos	Removed	2716			Current rail switch current rail switch, Route: presume insulation panels and flash guards Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



B088-J - JUB Line - Kingsbury to Wembley Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27076	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2721			Trackside equipment tencore					
27077	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2724			Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve					
27078	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2728			Trackside equipment westinghouse small		2			
27079	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2730			Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed					
27080	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2731			Trackside equipment westinghouse small					
27654	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Removed	2732			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
27081	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2741			Trackside equipment westinghouse large Notes from 2021 re-inspection: 2 WH 1 L 1 M		2			
27082	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2785			Trackside equipment westinghouse large Notes from 2021 re-inspection: 1x large westinghouse present not 3		1			
27083	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Strongly Presumed	2790			Trackside equipment tencore		1			
27084	ACTIVE	J	B088-J-SBLO	Road SBLO - JUB - Kingsbury to Wembley Park	Signal Boxes	Asbestos	Presumed	2799			Trackside equipment tencore		1			

B091-J - JUB Line - Wembley Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26051	ACTIVE	J	B091-J-SBLO	Road SBLO (Plt4) - JUB - Wembley Park Stn	Signal Boxes	Asbestos	Presumed	36		LHS	Trackside equipment electrical box		1			
26052	ACTIVE	J	B091-J-SBLO	Road SBLO (Plt4) - JUB - Wembley Park Stn	Signal Boxes	Asbestos	Presumed	95		LHS	Trackside equipment electrical box, Approx. every 8m		1			



Hazardous Material Asset Register - Summary



B091-M - MET Line - Wembley Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45687	ACTIVE	J	B091-M-NBFA	Road NBFA (Plt1) - MET - Wembley Park Stn	Westinghouse Boxes	Asbestos	Removed	0			2 no Westinghouse Boxes Notes from 2021 re-inspection: Removed		2			
45688	ACTIVE	J	B091-M-NBFA	Road NBFA (Plt1) - MET - Wembley Park Stn	Cable Sheath	Asbestos	Removed	0			Woven cable insulation in OTC by cabin on platform 6 runs to platform 1 Notes from 2021 re-inspection: Removed					
45689	ACTIVE	J	B091-M-NBFA	Road NBFA (Plt1) - MET - Wembley Park Stn	Cable Sheath	Asbestos	Removed	1			2 x 10mm redundant woven cable sheath Notes from 2021 re-inspection: Removed	10	2			
26050	ACTIVE	J	B091-M-NBFA	Road NBFA (Plt1) - MET - Wembley Park Stn	Cable Sheath	Asbestos	Known	1			10mm woven cable sheath, Redundant		2			
27455	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Track Section Switches	Asbestos	Presumed	43			Trackside equipment electrical box					
27250	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Westinghouse Boxes	Asbestos	Presumed	69			Trackside equipment westinghouse small					
26260	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Track Section Switches	Asbestos	Presumed	70			Trackside equipment electrical box					
26261	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Track Section Switches	Asbestos	Presumed	71			Trackside equipment electrical box					
26262	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Ducts	Asbestos	Known	122			Cement duct		2			
26048	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Ducts	Asbestos	Known	127			Cement duct		4			
26049	ACTIVE	J	B091-M-SBLO	Road SBLO (Plt5) - MET - Wembley Park Stn	Track Section Switches	Asbestos	Presumed	130			Trackside equipment electrical box					

B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27198	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Cable Sheath	Asbestos	Presumed	10			All cables plastic j hanger x 4					
27197	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	10			Trackside equipment westinghouse large, plastic cables Notes from 2021 re-inspection: Removed		2			
27532	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	100	200		Cement Troughing, Buried in 6ft adjacent to NBFA Localised removal ES5118					
27199	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	318			Trackside equipment tencore box, plastic cables		1			



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27611	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	608			Trackside equipment signal R156		1			
27200	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	608			Trackside equipment tencore box, plastic cables		1			
27201	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	661			Trackside equipment tencore box, plastic cables		1			
27202	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	828			Trackside equipment tencore box, plastic cables		1			
27203	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	866			Trackside equipment fog repeater R15		1			
27533	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	866			Trackside equipment tencore box, plastic cables		1			
27204	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	984			Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27657	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	984			Trackside equipment signal A156		1			
27205	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	984			Trackside equipment tencore box, plastic cables		1			
27207	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1318			Trackside equipment tencore box, plastic cables		1			
27206	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1318			Trackside equipment signal RJ616		1			
27209	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1360			Trackside equipment tencore box, plastic cables		1			
27208	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1360			Trackside equipment fog repeater JG86		1			
27211	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1493			Trackside equipment signal JG65		1			
27210	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1493			Trackside equipment signal JG66		1			
27213	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1493			Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27212	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1493			Trackside equipment tencore box, plastic cables		1			



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27658	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1626			Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27214	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1765			Trackside equipment westinghouse small		1			
27216	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1785			Trackside equipment tencore box, plastic cables		1			
27217	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1785			Trackside equipment tencore box, plastic cables		1			
27215	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1785			Trackside equipment fog repeater JG65		1			
27218	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1785			Trackside equipment electrical box, plastic cables Notes from 2021 re-inspection: CTB box		1			
27219	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Known	1892			Trackside equipment current rail section switch boxes, plastic cables		2			
27220	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1900			Trackside equipment westinghouse small		1			
27442	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1910			Trackside equipment westinghouse small, plastic cables					
27223	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	1910			Trackside equipment tencore box, plastic cables Notes from 2021 re-inspection: Removed		1			
27221	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	1910			Trackside equipment signal JG65 Notes from 2021 re-inspection: Removed		1			
27222	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	1910			Trackside equipment westinghouse small		1			
27224	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2025			Trackside equipment tencore box, plastic cables		1			
27534	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2027			Trackside equipment electrical box, plastic cables		6			
27225	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2048			Trackside equipment electrical box, plastic cables Notes from 2021 re-inspection: CTB box		1			
27226	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2084			Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		3			



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27227	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Known	2100			Trackside equipment current rail section switch boxes		2			
46817	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2130		RHS	Trackside equipment electrical box - All cables plastic Notes from 2021 re-inspection: Present 2021 - CTB box		1			
46818	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2138		RHS	Trackside equipment electrical box - All cables plastic Notes from 2021 re-inspection: Present 2021 - CTB box		1			
46819	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2139		RHS	Trackside equipment westinghouse small - All cables plastic Notes from 2021 re-inspection: Present 2021 - EP valve		1			
45626	ACTIVE	J	B092-J-NBLO	Road NBLO - JUB - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment electrical box - All cables plastic Notes from 2021 re-inspection: CTB box		1		N	N
26220	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	0		LHS	Trackside equipment rail gap indicator		1			
43659	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden		Asbestos	Sampled – Not Detected				Troughing (throughout), within 10 foot, right hand side, 1992, Southbound, Jubilee line, Neasden Depot			R433776	N	N
26222	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	2		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve not SWH		1			
26221	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	2		LHS	Trackside equipment electrical boxes		2			
26223	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	8		RHS	Trackside equipment JG58 stop signal Notes from 2021 re-inspection: Removed		1			
26224	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	18		LHS	Trackside equipment westinghouse small		1			
26226	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	19		LHS	Trackside equipment electrical boxes		1			
26225	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	19		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: 3no., not 1no. Also, EP valves, not SWH		3			
27627	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	20		LHS	Trackside equipment westinghouse small		1			
27247	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	21		LHS	Trackside equipment tencore box		1			



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26227	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	51		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: New electrical box		1			
26228	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	55	56	LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Mixed, 2no. SWH, 2no. EP valves		4			
26229	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	56		LHS	Trackside equipment electrical boxes		1			
26230	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	57		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve no SWH		1			
26231	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	60		LHS	Trackside equipment tencore box		1			
27248	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	70		LHS	Trackside equipment tencore box		1			
45671	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	81			Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
26232	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Track Section Switches	Asbestos	Presumed	84		LHS	Trackside equipment section switch box		2			
45672	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	104			Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
45673	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	258			Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
26233	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Track Section Switches	Asbestos	Presumed	263		RHS	Trackside equipment section switch box		2			
45674	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	264			Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
45675	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Presumed				Westinghouse Signal & fog Repeater JG65 - Cement x 2		2		N	N
26234	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	390		RHS	Trackside equipment fog repeater, westinghouse small tencore					
26235	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	398		RHS	Trackside equipment westinghouse small		1			
45676	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signal & Fog Repeater/A153/A803 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45677	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Boxes MP 27 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26237	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	527		RHS	Trackside equipment tencore and westinghouse small Notes from 2021 re-inspection: EP valve, not SWH		2			
26236	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	527		RHS	Trackside equipment signal A153		1			
45678	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	600			Westinghouse Switch Box MD30 Notes from 2021 re-inspection: Removed		1			
45679	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Presumed				Signal - Cement x 1		1		N	N
45680	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Presumed				Westinghouse Signal & Fog Repeater JG66 - Cement x 2 Notes from 2021 re-inspection: Fog repeater and 10 core		2		N	N
45681	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Presumed				Signal - Cement x 2 Notes from 2021 re-inspection: westinghouse small x2 Notes from 2021 re-inspection: Signal and 10 core		1		N	N
26238	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	854		RHS	Trackside equipment tencore box Notes from Summary Sheet: Point Heating Junction box		1			
26239	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	1164		RHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
46811	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Track Section Switches	Asbestos	Presumed	1320		RHS	Trackside equipment fog repeater and tencore		3			
26240	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	1320		RHS	Trackside equipment signal RJM4 Notes from 2021 re-inspection: Removed		1			
45682	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Presumed				Signals RMM1/RJM4, Signal MM1 & Fog Repeater JM4 - Cement x 4 Notes from 2021 re-inspection: and 10 core		4		N	N
26242	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1485		RHS	Trackside equipment tencore box		1			
26241	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1485		RHS	Trackside equipment signal JM4		1			
26244	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1669		RHS	Trackside equipment rail gap indicator		1			



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26243	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1669		RHS	Trackside equipment signal RJM4B		1			
26245	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1669		RHS	Trackside equipment tencore box		1			
26246	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1770		RHS	Trackside equipment tencore box		1			
27562	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1812		RHS	Trackside equipment signal JM7		1			
26247	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1812		RHS	Trackside equipment tencore box		1			
26249	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	1813		RHS	Trackside equipment westinghouse small		1			
26248	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1813		RHS	Trackside equipment rail gap indicator		1			
45683	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signal JM7 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26251	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1832		RHS	Trackside equipment tencore box		1			
26250	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1832		RHS	Trackside equipment fog repeater		1			
45684	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signals JM4B/MM2 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26252	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1918		RHS	Trackside equipment signal JM4B		1			
26253	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1918		RHS	Trackside equipment tencore box		1			
27249	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	2123	2129	RHS	Trackside equipment westinghouse large		2			
26259	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	2123	2129	RHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve not SWH		2			
26256	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	2123	2129	RHS	Trackside equipment signal JM34		1			
26254	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	2123	2129	RHS	Trackside equipment tencore box		12			



Hazardous Material Asset Register - Summary



B092-J - JUB Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26255	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	2123	2129	RHS	Trackside equipment westinghouse medium Notes from 2021 re-inspection: 4x MWH not 3x MWH		4			
26257	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	2123	2129	RHS	Trackside equipment signal JM35		1			
45685	ACTIVE	J	B092-J-SBLO	Road SBLO - JUB - Wembley Park to Neasden	Boarding: Cement	Asbestos	Presumed				Signal MM3 & JM34, Rail Gap Indicator & Westinghouse Switch Box - Platform Ramp at Neasden Notes from Summary Sheet: rail gap indicator x1		4		N	N

B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45793	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Debris: Cement	Asbestos	Removed				Cementitious board found on the track over a distance of 50 meters Notes from 2021 re-inspection: Removed plus unknown meterage				N	N
45795	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	0			1no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
45794	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal MM40, JM36 & Rail Gap Indicator - Cement x 3 Notes from 2021 re-inspection: Removed		3		N	N
45818	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Presumed				Underbridge of Platforms at Wembley Park - Signals MG57 & MG56 - Cement x 2		2		N	N
27524	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment rail gap indicator		1			
27096	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment tencore		1			
27094	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment signal MM40		1			
27095	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
45796	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	10			3no Westinghouse Switch Boxes Notes from 2021 re-inspection: Removed		3			
27097	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	15		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB boxes		2			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27098	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	18		LHS	Trackside equipment westinghouse large		1			
27099	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	27		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27525	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	28		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27100	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	29		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27596	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	61		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27101	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	88		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27103	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	100		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27102	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	100	200	LHS	Cement Troughing, Buried in 6ft adjacent to NBFLO Localised removal ES5118 20/02/2013 Notes from 2021 re-inspection: Removed					
27104	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	135		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27105	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	137		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27106	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	155		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27107	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	156		LHS	Trackside equipment electric box Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27108	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	157		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27109	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	233		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27110	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	234		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27111	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	234		LHS	Trackside equipment electric box Notes from 2021 re-inspection: Removed		1			
27112	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	236		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27655	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	240		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27113	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	242		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27114	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	243		LHS	Trackside equipment electric box Notes from 2021 re-inspection: Removed		1			
27115	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	244		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
45797	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				MDF box - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27116	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	255		LHS	Trackside equipment westinghouse extra large		1			
27117	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Track Section Switches	Asbestos	Presumed	305		LHS	Trackside equipment section switch box		2			
27526	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	317		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		2			
27118	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	318		LHS	Trackside equipment electric box Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27120	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	319			Trackside equipment tencore box		1			
27119	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	319		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27121	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	320		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
45798	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	323			2no Westinghouse Switch Boxes Notes from 2021 re-inspection: Removed		2			
27122	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	325		LHS	Trackside equipment westinghouse large		2			
45799	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Presumed				Rail Gap Indicator - Cement x 1		1		N	N
45800	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Presumed				Signal MM8 - Cement x 1		1		N	N
27527	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	333		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB boxes		2			
27597	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	333		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27123	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	338		LHS	Trackside equipment rail gap indicator		1			
27124	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	340		LHS	Trackside equipment signal MM8		1			
27125	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	341		LHS	Trackside equipment electric box Notes from 2021 re-inspection: Removed		2			
27126	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	342		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27127	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	380		LHS	Trackside equipment tencore box		1			
45801	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	389			2no Westinghouse Switch Boxes Notes from 2021 re-inspection: Removed		2			
27128	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	394		LHS	Trackside equipment tencore box		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27129	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	394		LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		2			
27130	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	403		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27131	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	467		LHS	Trackside equipment westinghouse small		1			
45802	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				MDF box - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27656	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse extra large Notes from 2021 re-inspection: Kiosk		1			
45803	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal R506 & R156 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
27132	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	612		LHS	Trackside equipment signal R806		1			
27133	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	615		LHS	Trackside equipment tencore box		1			
27134	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	618		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27135	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	622		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
45804	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal A806 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27136	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	875		LHS	Trackside equipment fog repeater A806		1			
27137	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	878		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27138	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	881		LHS	Trackside equipment tencore box		1			
27139	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	883		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27140	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	939		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
45805	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal A806 & RMG 710 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
27141	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27142	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	996		LHS	Trackside equipment signal A806		1			
27143	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	996		LHS	Trackside equipment signal RMG 710		1			
27598	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	998		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27144	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1000		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27145	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1006		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27146	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1041		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27147	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1135		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
45806	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal MG70 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27528	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1208		LHS	Trackside equipment fog repeater MG710		1			
27148	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1212		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27149	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1305		LHS	Trackside equipment tencore box		1			
45807	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signals MG70 & RMG 71 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27150	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1328		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27151	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1331		LHS	Trackside equipment signal MG710		1			
27152	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1331		LHS	Trackside equipment signal RMG71/1		1			
27529	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27153	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1334		LHS	Trackside equipment tencore box		1			
27154	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1341		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27155	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1372		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27156	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1375		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27157	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1500		LHS	Trackside equipment tencore box		1			
45808	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal RMG70/1 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27158	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1506		LHS	Trackside equipment signal RMG 71/1, 71/2		1			
27159	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1506		LHS	Trackside equipment fog repeater		1			
27160	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1507		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27161	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1515		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27162	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1581		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
45809	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signals RMG 70/2 & MG71 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27163	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1649		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27164	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1650		LHS	Trackside equipment signal RMG 70/2		1			
27165	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1650		LHS	Trackside equipment signal MG710		1			
27166	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27440	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1690		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
45810	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signal MG70 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27167	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1836		LHS	Trackside equipment fog repeater MG70		1			
27168	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1836		LHS	Trackside equipment tencore box		1			
27169	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1960		LHS	Trackside equipment tencore box		1			
27170	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1960		RHS	Trackside equipment electric box large Notes from 2021 re-inspection: Kiosk RHS		1			
45811	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				Signals MG70 & RMG - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
27171	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1968		LHS	Trackside equipment signal MG70		1			
27172	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1968		LHS	Trackside equipment rail gap indicator		1			
27173	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27174	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	1972		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27530	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2014		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27175	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		3			
27176	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2038	2042	RHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27178	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2038		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27177	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	2038	2042	RHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27179	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2040		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27531	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2041		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27180	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small. Notes from 2021 re-inspection: EP valve		2			
27610	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2044		LHS	Trackside equipment electric box extra large Notes from 2021 re-inspection: Kiosk		1			
27181	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	2050			16/02/2011, Known Chrysotile Asbestos - 3m Length of Troughing below Cable, Section Switch 137A , 3m length of troughing below cable, within the ballast of section switch 155 Notes from 2021 re-inspection: Removed					
27183	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2074	2076	RHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27182	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valves		2			
27185	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	2076		LHS	Cement cable troughing, In cess Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27184	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Track Section Switches	Asbestos	Removed	2076		LHS	Trackside equipment section switch box Notes from 2021 re-inspection: Removed		2			
45812	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Removed				MDF box - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27186	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	2120		LHS	Cement cable troughing, Debris in cess Notes from 2021 re-inspection: Removed		1			
27187	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	2129		LHS	Trackside equipment tencore box Notes from 2021 re-inspection: Removed		1			
27189	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Removed	2131	2133	LHS	Trackside equipment electric box Notes from 2021 re-inspection: Removed		1			
27188	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2131	2133	LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Only 1, not 3		1			
27190	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Removed	2134		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
27441	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2134		LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB box		1			
27191	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2138		LHS	Trackside equipment westinghouse large		1			
27192	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2149		LHS	Trackside equipment fog repeater MG69		1			
27193	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2160	2165	LHS	Trackside equipment stop signal		1			
27195	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27194	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2160	2165	LHS	Trackside equipment rail gap indicator		1			
27196	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Signal Boxes	Asbestos	Presumed	2160	2165	LHS	Trackside equipment electric box Notes from 2021 re-inspection: CTB boxes		2			
45813	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Cement Cable Troughing & Debris	Asbestos	Removed	2172			Cable troughing debris Notes from 2021 re-inspection: Removed	8				



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45814	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Cement Troughing	Asbestos	Removed				Cable troughing Notes from 2021 re-inspection: Removed	2			N	N
45815	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2250			1no Westinghouse Switch Box		1			
45816	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Westinghouse Boxes	Asbestos	Presumed	2254			1no Westinghouse Switch Box		1			
45817	ACTIVE	J	B092-M-NBFA	Road NBFA - MET - Neasden to Wembley Park	Boarding: Cement	Asbestos	Presumed				Signals MG69 & MG68 - Cement x 2		2		N	N
45712	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signals MM2/RMM3/JM4 over track crossing MR 29A - Cement x 3 Notes from 2021 re-inspection: Removed		3		N	N
26061	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1		LHS	Trackside equipment rail gap indicator		1			
26062	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB boxes		2			
26063	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	8		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
27452	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	27		LHS	Trackside equipment westinghouse small		1			
26064	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	29		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: 2x SWH not 1x SWH		2			
27233	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	29		LHS	Trackside equipment westinghouse small		1			
26065	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Ducts	Asbestos	Sampled – Not Detected	32		RHS	Cable boxing, Sampled previously		1			
26066	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	39		RHS	Trackside equipment westinghouse small		1			
26067	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Ducts	Asbestos	Sampled – Not Detected	39		RHS	Cable boxing debris, Sampled previously					
45696	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	51	59		6no Westinghouse Switch Box Notes from 2021 re-inspection: 6x SWH		6			
26068	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	65		LHS	Trackside equipment section switch box Notes from 2021 re-inspection: CTB box		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26069	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	66		LHS	Trackside equipment westinghouse small		1			
27234	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	67		LHS	Trackside equipment westinghouse small		1			
45697	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	120			1 no Westinghouse Switch Box		1			
26070	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	121	137	LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB boxes		5			
26071	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	121	137	LHS	Trackside equipment westinghouse small		3			
45699	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Cable Sheath	Asbestos	Removed	130			2 no braided cables Notes from 2021 re-inspection: Removed		2			
45698	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	130			2 no Westinghouse Switch Box		2			
27621	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	160		LHS	Trackside equipment westinghouse small		1			
26072	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	160		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
45700	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Other Electrical Boxes	Asbestos	Presumed				Marshalling Kiosk		3		N	N
26073	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	163		LHS	Trackside equipment westinghouse small		1			
26288	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	166		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
45701	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	167			1 no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
26289	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	169		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		1			
26291	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	170		RHS	Trackside equipment westinghouse small, Finish right hand side Notes from 2021 re-inspection: 3no., not 4no. SHW (EP valves)		3			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26290	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	170		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: Removed		1			
26292	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	170		RHS	Trackside equipment westinghouse small, Finish right hand side		1			
26293	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	270	273	LHS	Trackside equipment tencore		1			
27564	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	270	273	LHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		2			
45702	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	276			1 no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
26295	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	297	301	LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
26294	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	297	301	LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: Removed		3			
45703	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	320			3 no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		3			
45704	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	337			1 no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
26297	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Cable Sheath	Asbestos	Sampled – Not Detected	385		LHS	5mm woven cable sheath, Earth cable from bottom of box		1			
27457	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	385		LHS	Trackside equipment fog repeater A803		1			
26296	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	385		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
45705	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signal & Fog Repeater/A153/A803 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26298	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	524		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
45706	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	524			1 no Westinghouse Switch Box by 5mph sign		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26299	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	525		LHS	Trackside equipment tencore Notes from 2021 re-inspection: 2x, not 1x		2			
26300	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	527		LHS	Trackside equipment signal A803		1			
26301	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	527		LHS	Trackside equipment westinghouse box and tencore Notes from 2021 re-inspection: 1x EP valve 1x swb 1x core		3			
45707	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signals 8803/8853 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
45708	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Cement Troughing	Asbestos	Removed				Troughing Notes from 2021 re-inspection: Removed	1			N	N
26302	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	809		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
26303	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	855		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
26304	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	872		LHS	Trackside equipment westinghouse small		1			
26305	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	912		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
27252	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	913		LHS	Trackside equipment westinghouse small		1			
26306	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	989		LHS	Trackside equipment tencore		1			
26307	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	992		LHS	Trackside equipment westinghouse small		1			
27628	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1017		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
26309	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1338	1346	LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
27253	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1338	1346	LHS	Trackside equipment signal RMM1		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26308	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1338	1346	LHS	Trackside equipment tencore boxes		2			
26310	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1338	1346	LHS	Trackside equipment fog repeater MM		1			
45709	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signals RMM1/RJM4, Signal MM1 & Fog Repeater JM4 - Cement x 4 Notes from 2021 re-inspection: Removed		4		N	N
26311	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1371		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
26314	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1504	1520	LHS	Trackside equipment signal MM1		1			
26312	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	1504	1520	LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valves		2			
26313	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1504	1520	LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB boxes		4			
45710	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signals MM1/JM4 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26315	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1665		LHS	Trackside equipment electrical equipment Notes from 2021 re-inspection: Junction box		1			
26316	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	1670		LHS	Trackside equipment westinghouse small		1			
26318	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1689		LHS	Trackside equipment rail gap indicator		1			
26317	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1689		LHS	Trackside equipment signal RMM2		1			
26319	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1689		LHS	Trackside equipment tencore boxes		2			
45711	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Boarding: Cement	Asbestos	Removed				Signals RMM2/RJM4 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
27565	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1693		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			



Hazardous Material Asset Register - Summary



B092-M - MET Line - Wembley Park to Neasden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26320	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1707		LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB box		1			
26321	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1854		LHS	Trackside equipment fog repeater		1			
26322	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1854		LHS	Trackside equipment tencore		1			
27458	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1938	1948	LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: CTB boxes		2			
26323	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1938	1948	LHS	Trackside equipment tencore		1			
26326	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1938	1948	LHS	Trackside equipment rail gap indicator		1			
26325	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	1938	1948	LHS	Trackside equipment signal MM2		1			
26324	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Presumed	1938	1948	LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: EP valve		1			
26327	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Westinghouse Boxes	Asbestos	Removed	2105		LHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed		3			
26328	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Removed	2105	2110	LHS	Trackside equipment electrical boxes Notes from 2021 re-inspection: Removed		1			
26329	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	2125		LHS	Trackside equipment tencore		1			
26330	ACTIVE	J	B092-M-SBFA	Road SBFA - MET - Wembley Park to Neasden	Signal Boxes	Asbestos	Presumed	2135		LHS	Trackside equipment fog repeater		1			

B093-J - JUB Line - Neasden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27229	ACTIVE	J	B093-J-NBLO	Road NBLO (Plt2) - JUB - Neasden Stn	Westinghouse Boxes	Asbestos	Removed	40		RHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed - Not SWH as new junction box		1			



Hazardous Material Asset Register - Summary



B093-J - JUB Line - Neasden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27230	ACTIVE	J	B093-J-NBLO	Road NBLO (Plt2) - JUB - Neasden Stn	Westinghouse Boxes	Asbestos	Removed	120		RHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed - Not SWH as new junction box		1			
46806	ACTIVE	J	B093-J-NBLO	Road NBLO (Plt2) - JUB - Neasden Stn	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment EP valve - 6 foot		1		N	N

B093-M - MET Line - Neasden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27228	ACTIVE	J	B093-M-SBFA	Road SBFA (Plt4) - MET - Neasden Stn	Cable Sheath	Asbestos	Known	0		LHS	J hanger no. 2 10mm woven cable sheath					

B094-J - JUB Line - Neasden to Dollis Hill

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45574	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Boarding: Cement	Asbestos	Removed				Platform Edge - Signal JM39 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26672	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Signal Boxes	Asbestos	Presumed	8		RHS	Signal JM39 Flash Guards		1			
26673	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Signal Boxes	Asbestos	Removed	247		RHS	Fog Repeater JM38 Flash Guards Notes from 2021 re-inspection: Removed		1			
45575	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Boarding: Cement	Asbestos	Removed				Signal JM38 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45576	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Boarding: Cement	Asbestos	Removed				Signal RMM40 & Signal JM38 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26674	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Signal Boxes	Asbestos	Presumed	370		RHS	Signal JM38 Flash Guards		1			
45577	ACTIVE	J	B094-J-NBLO	Road NBLO - JUB - Dollis Hill to Neasden	Boarding: Cement	Asbestos	Removed				Fog Repeater MM40B - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45624	ACTIVE	J	B094-J-SBLO	Road SBLO - JUB - Neasden to Dollis Hill	Boarding: Cement	Asbestos	Removed				Fog Repeater A165 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27523	ACTIVE	J	B094-J-SBLO	Road SBLO - JUB - Neasden to Dollis Hill	Signal Boxes	Asbestos	Removed	342		RHS	Fog Repeater A165 - Flash Guards Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B094-J - JUB Line - Neasden to Dollis Hill

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45625	ACTIVE	J	B094-J-SBLO	Road SBLO - JUB - Neasden to Dollis Hill	Boarding: Cement	Asbestos	Removed				Signal A165 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
27092	ACTIVE	J	B094-J-SBLO	Road SBLO - JUB - Neasden to Dollis Hill	Signal Boxes	Asbestos	Removed	480		RHS	Signal A165 - Flash Guards Notes from 2021 re-inspection: Removed		1			
27093	ACTIVE	J	B094-J-SBLO	Road SBLO - JUB - Neasden to Dollis Hill	Ducts	Asbestos	Sampled – Not Detected	676		RHS	Elephant Trunking - Bitumen Ducts					
27595	ACTIVE	J	B094-J-SBLO	Road SBLO - JUB - Neasden to Dollis Hill	Signal Boxes	Asbestos	Presumed	706		RHS	Marshalling Kiosk - Flash Guards		1			

B094-M - MET Line - Neasden to Dollis Hill

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27487	ACTIVE	J	B094-M-NBFA	Road NBFA - MET - Dollis Hill to Neasden	Signal Boxes	Asbestos	Presumed	370		LHS	Signal RMM40B Flash Guards		1			
26671	ACTIVE	J	B094-M-NBFA	Road NBFA - MET - Dollis Hill to Neasden	Signal Boxes	Asbestos	Presumed	697		LHS	Fog Repeater MM40B Flash Guards		1			
45622	ACTIVE	J	B094-M-SBFA	Road SBFA - MET - Neasden to Dollis Hill	Boarding: Cement	Asbestos	Presumed				Signal R821 - Cement x 1		1		N	N
27090	ACTIVE	J	B094-M-SBFA	Road SBFA - MET - Neasden to Dollis Hill	Signal Boxes	Asbestos	Presumed	470		LHS	Signal R821 Flash Guards		1			
45623	ACTIVE	J	B094-M-SBFA	Road SBFA - MET - Neasden to Dollis Hill	Boarding: Cement	Asbestos	Presumed				Fog Repeater A821 - Cement x 1		1		N	N
27091	ACTIVE	J	B094-M-SBFA	Road SBFA - MET - Neasden to Dollis Hill	Signal Boxes	Asbestos	Removed	704		LHS	Fog Repeater A821 Flash Guards Notes from 2021 re-inspection: Removed		1			

B095-M - MET Line - Dollis Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26873	ACTIVE	J	B095-M-NBFA	Road NBFA (Plt1) - MET - Dollis Hill Stn	Signal Boxes	Asbestos	Presumed	10		LHS	Flash Guards Fog Repeater MM40A		1			
26874	ACTIVE	J	B095-M-NBFA	Road NBFA (Plt1) - MET - Dollis Hill Stn	Signal Boxes	Asbestos	Presumed	137			Flash Guards Signal MM40A		1			
26871	ACTIVE	J	B095-M-SBFA	Road SBFA (Plt2) - MET - Dollis Hill Stn	Signal Boxes	Asbestos	Presumed	70		LHS	Flash Guards Switch box Notes from 2021 re-inspection: Large westinghouse box		1			
26872	ACTIVE	J	B095-M-SBFA	Road SBFA (Plt2) - MET - Dollis Hill Stn	Signal Boxes	Asbestos	Presumed	80		LHS	Flash Guards Marshalling Kiosk		1			



Hazardous Material Asset Register - Summary



B095-M - MET Line - Dollis Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27647	ACTIVE	J	B095-M-SBFA	Road SBFA (Plt2) - MET - Dollis Hill Stn	Signal Boxes	Asbestos	Presumed	121	123		Flash Guards Switch boxes Notes from 2021 re-inspection: Large westinghouse boxes		3			

B096-J - JUB Line - Dollis Hill to Willesden Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26421	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Signal Boxes	Asbestos	Removed	9		RHS	Signal JE10 & Rail Gap Indicator Flash Guards Notes from 2021 re-inspection: Removed		2			
45652	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Boarding: Cement	Asbestos	Presumed				Signal A828 - Cement x 1		1		N	N
43986	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill		Asbestos	Presumed				Signal A828, 1 no, to top of gantry MR20b at BRS20m on LHS on Willesden Green to Dollis Hill - Northbound Fast		1	R594551	N	N
43988	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill		Asbestos	Presumed				10 core box, 1 no, to rear of gantry to base at BRS20m on LHS on Willesden Green to Dollis Hill - Northbound Fast		1	R594551	N	N
43987	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill		Asbestos	Presumed				Rail gap indicator, 1 no, to top of gantry MR20b at BRS20m on LHS on Willesden Green to Dollis Hill - Northbound Fast		1	R594551	N	N
43989	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill		Asbestos	Presumed				EP valve box, 1 no, to base of gantry by ladder at BRS20m on LHS on Willesden Green to Dollis Hill - Northbound Fast		1	R594551	N	N
45653	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Westinghouse Boxes	Asbestos	Presumed	41			1 no Westinghouse Switch Box Notes from 2021 re-inspection: EP valve		3			
26422	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Cement Cable Troughing & Debris	Asbestos	Removed	100			Troughing, 20m, Fault report 1270964 refers to possible asbestos troughing. Potentially Fibreglass (CMT) Notes from 2021 re-inspection: Removed		1			
26423	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Signal Boxes	Asbestos	Presumed	389	390	RHS	Switch boxes Flash Guards		2			
45654	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Boarding: Cement	Asbestos	Presumed				Fog Repeater A824 - Cement x 1		1		N	N
26424	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Signal Boxes	Asbestos	Presumed	425		LHS	Fog Repeater A174		1			
45655	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Boarding: Cement	Asbestos	Presumed				Signal A824 - Cement x 1		1		N	N
26425	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Signal Boxes	Asbestos	Presumed	586		RHS	Signal A174 Flash Guards		1			



Hazardous Material Asset Register - Summary



B096-J - JUB Line - Dollis Hill to Willesden Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26426	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Signal Boxes	Asbestos	Removed	744		RHS	Fog Repeater A170 Flash Guards Notes from 2021 re-inspection: Removed		1			
45656	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Boarding: Cement	Asbestos	Presumed				Signal RMM40 - Cement x 1		1		N	N
26427	ACTIVE	J	B096-J-NBLO	Road NBLO - JUB - Willesden Green to Dollis Hill	Signal Boxes	Asbestos	Presumed	865		RHS	Signal A170 Flash Guards Notes from 2021 re-inspection: Core box		1			
45629	ACTIVE	J	B096-J-RD01	Road 01 - JUB - Willesden Green to Dollis Hill	Cement Cable Troughing & Debris	Asbestos	Known	110			Troughing and debris - Road 1 At points 7B and 6B about 110m off platforms 3 & 4, no cables to troughing detected	1				
26867	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Removed	3		RHS	Signal A171 Flash Guards Notes from 2021 re-inspection: Removed		1			
45578	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Presumed				Signal A821 & Signal A171 - Cement x 2		1		N	N
45579	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Presumed				Fog Repeater A825		1		N	N
26868	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	550		RHS	Fog Repeater JE1 Flash Guards		1			
45580	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Presumed				Fog Repeater JE1 Notes from 2021 re-inspection: CTB box		1		N	N
26869	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	674		RHS	Signal JE1 & Rail Gap Indicator Flash Guards		1			
45581	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Presumed				Rail Gap Indicator, Signal JE1 & Signal A825 - Cement x 3		3		N	N
45582	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Removed				Fog Repeater JE2 Notes from 2021 re-inspection: Removed		1		N	N
26870	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Removed	765		RHS	Fog Repeater JE2 Flash Guards Notes from 2021 re-inspection: Removed		1			
45583	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Westinghouse Boxes	Asbestos	Removed	900			Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
45584	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Presumed				Signal JE2 & Signal R831 - Cement x 2		2		N	N
45585	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Removed				Rail Gap Indicator Notes from 2021 re-inspection: Removed		1		N	N
45586	ACTIVE	J	B096-J-SBLO	Road SBLO - JUB - Dollis Hill to Willesden Green	Boarding: Cement	Asbestos	Presumed				Fog Repeater A831		1		N	N



Hazardous Material Asset Register - Summary



B096-J - JUB Line - Dollis Hill to Willesden Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
------	--------	-------------	---------------------	----------------------------	------	---------------	-----------------	----------	-----------	-----------------	-------	-------------	------------	-------------	---------------------	-------------------

B096-M - MET Line - Dollis Hill to Willesden Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26417	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Signal Boxes	Asbestos	Presumed	17		LHS	Signal A828 & Rail Gap Indicator Flash Guards		1			
26418	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Signal Boxes	Asbestos	Presumed	425		LHS	Fog Repeater A824 Flash Guards Notes from 2021 re-inspection: 2x - (1x 10 core, 1x fog repeater)		1			
26419	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Signal Boxes	Asbestos	Presumed	586		LHS	Signal A824 Flash Guards Notes from 2021 re-inspection: 3x (1x signal, 1x core, 1x EP valve)		3			
26420	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Signal Boxes	Asbestos	Presumed	864		LHS	Signal RMM40A Flash Guards		1			
45662	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - Black gloss paint, sign MR20B 660 0.34%				N	N
45659	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - Grey gloss paint, access ladder, thickness 530 0.09%				N	N
45658	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - Grey gloss paint, railings at top of gantry, thickness 320 0.09%				N	N
45657	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - Grey gloss paint ,horizontal gantry, thickness 310 0.10%				N	N
45663	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - White gloss, paint sign MR20B, thickness 380 0.11%				N	N
45661	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - Grey gloss paint, framework RSJ (Underside), thickness 1460 0.11%				N	N
45660	ACTIVE	J	B096-M-NBFA	Road NBFA - MET - Willesden Grn to Dollis Hill	Lead/Leading	Lead Paint/Lead	Known				MR20B - Gantry - Grey gloss paint, main vertical structure column/RSJ/ Frasmework, thickness 720 6.13%				N	N
27488	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	3		LHS	Signal A821 Flash Guards		1			
26675	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Ducts	Asbestos	Sampled – Not Detected	518		LHS	Bitumen Ducts to Elephant Trunking					
27603	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	546		LHS	Fog Repeater A825 Flash Guards		1			
26676	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	672		LHS	Signal A825 & Rail Gap Indicator Flash Guards		2			
26677	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Removed	898	899	LHS	Switch Box Flash Guards Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



B096-M - MET Line - Dollis Hill to Willesden Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26864	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	916		LHS	Signal R831 Flash Guards		1			
26865	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Ducts	Asbestos	Sampled – Not Detected	1004		LHS	Bitumen Ducts to Elephant Trunking					
26866	ACTIVE	J	B096-M-SBFA	Road SBFA - MET - Dollis Hill to Willesden Green	Signal Boxes	Asbestos	Presumed	1088		LHS	Fog Repeater A831 Flash Guards		1			

B097-J - JUB Line - Willesden Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26431	ACTIVE	J	B097-J-SBLO	Road SBLO (Plt3) - JUB - Willesden Green Stn	Signal Boxes	Asbestos	Removed	114			Flash Guards Signal JE1 Notes from 2021 re-inspection: Removed					

B102-J - JUB Line - Willesden Green to Kilburn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26981	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Signal Boxes	Asbestos	Presumed	15		RHS	Signal JE13 & Rail Gap Indicator Flash Guards Notes from 2021 re-inspection: New RG installed		2			
45728	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Presumed				Rail Gap Indicator & Signal A838 & JE13 - Cement x 3 Notes from 2021 re-inspection: New RG installed		3		N	N
45729	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Fog Repeater A838 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45730	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Cement Cable Troughing & Debris	Asbestos	Removed	105			Cement cable troughing debris to floor Notes from 2021 re-inspection: Removed					
45731	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Marshalling Kiosk Notes from 2021 re-inspection: Removed		1		N	N
26982	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Signal Boxes	Asbestos	Removed	538		RHS	Fog Repeater JE12 Flash Guards Notes from 2021 re-inspection: Removed		1			
45732	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Fog Repeater JE12 & Signal JE12 & A834 - Cement x 3 Notes from 2021 re-inspection: Removed		3		N	N



Hazardous Material Asset Register - Summary



B102-J - JUB Line - Willesden Green to Kilburn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45733	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Signal JE12 & A834 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26983	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Signal Boxes	Asbestos	Removed	666		RHS	Signal JE12 Flash Guards Notes from 2021 re-inspection: Removed		1			
26984	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Signal Boxes	Asbestos	Removed	825		RHS	Fog Repeater JE11 Flash Guards Notes from 2021 re-inspection: Removed		1			
45734	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Fog Repeater J11 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26985	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Signal Boxes	Asbestos	Removed	843		RHS	Signal RJE11 Flash Guards Notes from 2021 re-inspection: Removed		1			
45735	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Signal RJE11 & R828 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
45736	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Cement Troughing	Asbestos	Not Found during Inspection				Cement cable troughing to floor Notes from 2021 re-inspection: Not present maybe buried under new ballast	2			N	N
26986	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Cement Cable Troughing & Debris	Asbestos	Known	864		RHS	Floor, Under Current Rail Section Switch 151 Cement Cable Troughing, 2LM	2				
27608	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Signal Boxes	Asbestos	Removed	950		RHS	Signal JE11 Flash Guards Notes from 2021 re-inspection: Removed		1			
45738	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Boarding: Cement	Asbestos	Removed				Fog Repeater - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45737	ACTIVE	J	B102-J-NBLO	Road NBLO - JUB - Kilburn to Willesden Green	Westinghouse Boxes	Asbestos	Removed	1026			1 no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
45664	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Boarding: Cement	Asbestos	Removed				Fog Repeater A841 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45665	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Boarding: Cement	Asbestos	Removed				Marshalling Kiosk - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45666	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Cement Troughing	Asbestos	Known				Cable troughing under current rail switch 150 & 150A Notes from 2021 re-inspection: Old section switch removed n new 5m ahead	2			N	N



Hazardous Material Asset Register - Summary



B102-J - JUB Line - Willesden Green to Kilburn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45667	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Boarding: Cement	Asbestos	Removed				Signal A835 & A183 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26428	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Signal Boxes	Asbestos	Removed	589		RHS	Flash Guards Fog Repeater A183 Notes from 2021 re-inspection: Removed		1			
45668	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Boarding: Cement	Asbestos	Removed				Signal A183 & A835 - Cement x 2 Notes from 2021 re-inspection: Removed		2		N	N
26429	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Signal Boxes	Asbestos	Removed	735		RHS	Flash Guards Signal A183 Notes from 2021 re-inspection: Removed		1			
45669	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Boarding: Cement	Asbestos	Removed				Signal R841 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45670	ACTIVE	J	B102-J-SBLO	Road SBLO - JUB - Willesden Green to Kilburn	Boarding: Cement	Asbestos	Presumed				Rail Gap Indicator - Cement x 1 Notes from 2021 re-inspection: New RGI installed		1		N	N

B102-M - MET Line - Willesden Green to Kilburn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26977	ACTIVE	J	B102-M-NBFA	Road NBFA - MET – Kilburn to Willesden Green	Signal Boxes	Asbestos	Presumed	17		LHS	Signal A838 Flash Guards		1			
26978	ACTIVE	J	B102-M-NBFA	Road NBFA - MET – Kilburn to Willesden Green	Signal Boxes	Asbestos	Presumed	538		LHS	Fog Repeater A834 Flash Guards		1			
26979	ACTIVE	J	B102-M-NBFA	Road NBFA - MET – Kilburn to Willesden Green	Signal Boxes	Asbestos	Presumed	666		LHS	Signal A834 Flash Guards		1			
27590	ACTIVE	J	B102-M-NBFA	Road NBFA - MET – Kilburn to Willesden Green	Signal Boxes	Asbestos	Presumed	846		LHS	Signal R828 Flash Guards		1			
26980	ACTIVE	J	B102-M-NBFA	Road NBFA - MET – Kilburn to Willesden Green	Signal Boxes	Asbestos	Presumed	1025		LHS	Fog Repeater A828 Flash Guards		1			
26432	ACTIVE	J	B102-M-SBFA	Road SBFA - MET - Willesden Green to Kilburn	Signal Boxes	Asbestos	Presumed	1		LHS	Signal A831 Flash Guards		1			
27632	ACTIVE	J	B102-M-SBFA	Road SBFA - MET - Willesden Green to Kilburn	Signal Boxes	Asbestos	Presumed	577		LHS	Fog Repeater A835 Flash Guards		1			
26433	ACTIVE	J	B102-M-SBFA	Road SBFA - MET - Willesden Green to Kilburn	Signal Boxes	Asbestos	Presumed	723		LHS	Signal A825 Flash Guards		1			
26434	ACTIVE	J	B102-M-SBFA	Road SBFA - MET - Willesden Green to Kilburn	Signal Boxes	Asbestos	Presumed	809		LHS	Signal R841 Flash Guards		1			



Hazardous Material Asset Register - Summary



B103-M - MET Line - Kilburn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26987	ACTIVE	J	B103-M-NBFA	Road NBFA (Plt1) - MET - Kilburn Stn	Signal Boxes	Asbestos	Presumed	44		LHS	Fog Repeater A838 Flash Guards with 10 core below		1			
27514	ACTIVE	J	B103-M-NBFA	Road NBFA (Plt1) - MET - Kilburn Stn	Cement Cable Troughing & Debris	Asbestos	Known	113	116	LHS	Cement debris, Unable to quantify, Floor 2021 reinspection comments: <1m² debris to cess by new electrical box (kil fose 1)					
26988	ACTIVE	J	B103-M-NBFA	Road NBFA (Plt1) - MET - Kilburn Stn	Signal Boxes	Asbestos	Presumed	140		RHS	Marshalling Kiosk Flash Guards		1			
27650	ACTIVE	J	B103-M-SBFA	Road SBFA (Plt2) - MET - Kilburn Stn	Signal Boxes	Asbestos	Presumed			LHS	Marshalling Kiosk Flash Guards		1			
26989	ACTIVE	J	B103-M-SBFA	Road SBFA (Plt2) - MET - Kilburn Stn	Signal Boxes	Asbestos	Presumed	10		LHS	Fog Repeater A841 Flash Guards Notes from 2021 re-inspection: No 10 core		1			

B104-J - JUB Line - Kilburn to West Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26405	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Signal Boxes	Asbestos	Presumed	7		RHS	Signal JD25 Flash Guards Notes from 2021 re-inspection: Signal is to wall		1			
45632	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Boarding: Cement	Asbestos	Presumed				Fog Repeater 844 - Cement x 1		1		N	N
26406	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Signal Boxes	Asbestos	Presumed	214		RHS	Signal JD10 Flash Guards		1			
45633	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Boarding: Cement	Asbestos	Presumed				Signal R190 - Cement x 1		1		N	N
45634	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Boarding: Cement	Asbestos	Removed				Fog Repeater A190 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26407	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Signal Boxes	Asbestos	Removed	526		RHS	Fog repeater A190 Flash Guards Notes from 2021 re-inspection: Removed		1			
45635	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Boarding: Cement	Asbestos	Removed				Signal A190 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26408	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Signal Boxes	Asbestos	Removed	652		RHS	Signal A190 Flash Guards Notes from 2021 re-inspection: Removed		1			
45636	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Debris: Cement	Asbestos	Removed				Small amounts of cement debris to floor Notes from 2021 re-inspection: Removed				N	N



Hazardous Material Asset Register - Summary



B104-J - JUB Line - Kilburn to West Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26409	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Cement Cable Troughing & Debris	Asbestos	Removed	710		RHS	Cement debris, Small amounts, floor Notes from 2021 re-inspection: Removed					
27460	ACTIVE	J	B104-J-NBLO	Road NBLO - JUB - West Hampstead to Kilburn	Cement Cable Troughing & Debris	Asbestos	Removed	725		RHS	Cement debris, Small amounts, floor Notes from 2021 re-inspection: Removed					
43776	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				890 - 900m Southbound Plastic ducts Under track crossing Put on by mistake - No Asbestos			566576	N	N
43775	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				890 - 900m Southbound Ducts 6m paraell to track Put on by mistake - No Asbestos			R566576	N	N
43774	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				890 - 900m Southbound Cable pit Put on by mistake - No Asbestos			R566576	N	N
43773	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				890m Southbound Troughing 40m Double compartment Put on by mistake - No Asbestos			R566576	N	N
43771	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				875 - 880m Southbound Troughing 40m Single compartment Put on by mistake - No Asbestos			R566576	N	N
43770	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				951m Northbound Large ducts 4 no Above ticket hall, looking west at Northbound Metropolitan Line			R566576	N	N
43769	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				951m Northbound Small ducts 6 no above ticket hall, looking west at Northbound Metropolitan Line Put on by mistake - No Asbestos			R566576	N	N
43781	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				895 - 910m Southbound All cables plastic Put on by mistake - No Asbestos			R566576	N	N
43785	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				850 - 960m Southbound Debris 2m2 throughout area, also in cable pits Put on by mistake - No Asbestos			R566576	N	N
43784	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				912m Southbound Ducts 4 no plastic Put on by mistake - No Asbestos			R566576	N	N
43783	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Sampled – Not Detected				910m Southbound Ducts 4 no plastic			R566576	N	N
43782	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Sampled – Not Detected				898 - 910m Southbound troughing 40m double compartment			R566576	N	N
43780	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				895 - 910m Southbound Duct 40m Parallel o track Put on by mistake - No Asbestos			R566576	N	N



Hazardous Material Asset Register - Summary



B104-J - JUB Line - Kilburn to West Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43779	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				895 - 910m Southbound Plastic ducts Under track crossing Put on by mistake - No Asbestos			R566576	N	N
43778	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				895 - 910m Southbound Cable pit Put on by mistake - No Asbestos			R566576	N	N
43777	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				890 - 900m Southbound All cables plastic Put on by mistake - No Asbestos			R566576	N	N
43772	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead		Asbestos	Removed				875 - 880m Southbound Troughing 40m Double compartment Put on by mistake - No Asbestos			R566576	N	N
45739	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Removed				Signal A841, A191 & R845 - Cement x 3 Notes from 2021 re-inspection: Removed		3		N	N
27513	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Signal Boxes	Asbestos	Removed	13		RHS	Signal A191 Flash Guards Notes from 2021 re-inspection: Removed		1			
45740	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Removed				Signal - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
26965	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	251		RHS	Cement Debris, small amounts, floor Notes from 2021 re-inspection: Removed					
45741	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	256			Cement cable troughing debris to floor Notes from 2021 re-inspection: Removed					
45742	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Removed				Fog Repeater JD7 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45743	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Fog Repeater A845 - Cement x 1		1		N	N
45744	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signal JD7 - Cement x 1 Notes from 2021 re-inspection: 10 core		1		N	N
26966	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	552		RHS	Signal JD7 Flash Guards		1			
45745	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signal A845 - Cement x 1		1		N	N
45746	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signal RMD1 - Cement x 1		1		N	N



Hazardous Material Asset Register - Summary



B104-J - JUB Line - Kilburn to West Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26967	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	688		RHS	Fog repeater JD8 Flash Guards		1			
45747	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Fog Repeater JD8 - Cement x 1		1		N	N
26968	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	691		RHS	Signal RJD8 Flash Guards		1			
45748	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signal RJD8 - Cement x 1		1		N	N
45749	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Fog Repeater MD1 - Cement x 1		1		N	N
45750	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Removed				Signal JD8 - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45751	ACTIVE	J	B104-J-SBLO	Road SBLO - JUB - Kilburn to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signal MD1 - Cement x 1		1		N	N

B104-M - MET Line - Kilburn to West Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27466	ACTIVE	J	B104-M-NBFA	Road NBFA - MET - West Hampsted to Kilburn	Signal Boxes	Asbestos	Presumed	214		LHS	Flash Guards Fog Repeater A844		1			
45631	ACTIVE	J	B104-M-NBFA	Road NBFA - MET - West Hampsted to Kilburn	Boarding: Cement	Asbestos	Presumed				Signal N844 - Cement x 1 Notes from 2021 re-inspection: 10 core		1		N	N
26410	ACTIVE	J	B104-M-NBFA	Road NBFA - MET - West Hampsted to Kilburn	Signal Boxes	Asbestos	Presumed	336		LHS	Flash Guards Signal A844		1			
26969	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	9		LHS	Flash Guards Signal A841		1			
26970	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	251		LHS	Flash Guards Signal R845		1			
26971	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	410		LHS	Flash Guards Fog Repeater A845		1			
26972	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	571		LHS	Flash Guards Signal A485		1			
26973	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	643		LHS	Flash Guards Signal RMD1		1			
26974	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	785		LHS	Flash Guards Fog Repeater MD1		1			



Hazardous Material Asset Register - Summary



B104-M - MET Line - Kilburn to West Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26975	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	792		LHS	Flash Guards Signal JD8 Notes from 2021 re-inspection: On JL side		1			
26976	ACTIVE	J	B104-M-SBFA	Road SBFA - MET - Kilburn to West Hampstead	Signal Boxes	Asbestos	Presumed	909		LHS	Flash Guards Signal MD1		1			

B106-J - JUB Line - West Hampstead to Finchley Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26881	ACTIVE	J	B106-J-NBLO	Road NBLO - JUB - Finchley Road to West Hampstead	Signal Boxes	Asbestos	Presumed	270		RHS	Fog Repeater JD26 Flash Guards		1			
26882	ACTIVE	J	B106-J-NBLO	Road NBLO - JUB - Finchley Road to West Hampstead	Signal Boxes	Asbestos	Presumed	392		RHS	Signal JD26 Flash Guards		1			
26401	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Ducts	Asbestos	Sampled – Not Detected	8		LHS	Bitumen ducts - Elephant trunking					
26400	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Signal Boxes	Asbestos	Presumed	8		RHS	Signal JD10 Flash Guards		1			
26402	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Signal Boxes	Asbestos	Presumed	112		RHS	Fog Repeater JD11 Flash Guards		1			
26403	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Signal Boxes	Asbestos	Presumed	273		RHS	Signal JD 11 Flash Guards		1			
45638	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Other Electrical Boxes	Asbestos	Presumed				Rail gap indicator		1		N	N
45639	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Westinghouse Boxes	Asbestos	Presumed	350			1 no Westinghouse Switch Box Notes from 2021 re-inspection: EP valve		1			
26404	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Signal Boxes	Asbestos	Presumed	488		LHS	Switch box Flash Guards Notes from 2021 re-inspection: Large westinghouse box		1			
45637	ACTIVE	J	B106-J-SBLO	Road SBLO - JUB - West Hampstead to Finchley Road	Lead/Leading	Lead Paint/Lead	Known				MR7D - Lead Paint within grey glossy paint to signal gantry				N	N

B106-M - MET Line - West Hampstead to Finchley Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26883	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Cable Sheath	Asbestos	Presumed	0	35	LHS	Braided Cable, J hanger 4, cable to Sub-Station		3			
27586	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Ducts	Asbestos	Sampled – Not Detected	4		LHS	Bitumen ducts, Elephant trunking					



Hazardous Material Asset Register - Summary



B106-M - MET Line - West Hampstead to Finchley Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45614	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Westinghouse Boxes	Asbestos	Presumed	5			1 no Westinghouse Switch Box Notes from 2021 re-inspection: EP valve		1			
26884	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Ducts	Asbestos	Known	21		LHS	cement ducts, Elephant trunking		4			
26885	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	22		LHS	Cable troughing, Small amounts, floor debris Notes from 2021 re-inspection: Removed					
27507	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Signal Boxes	Asbestos	Presumed	150		LHS	Flash Guards, Marshalling Kiosk		1			
45615	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Boarding: Cement	Asbestos	Presumed				Marshaling Kiosk - Cement x 1		1		N	N
45616	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Westinghouse Boxes	Asbestos	Removed	212			1 no Westinghouse Switch Box Notes from 2021 re-inspection: Removed		1			
45617	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Boarding: Cement	Asbestos	Removed				Rail Gap Indicator - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45618	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Boarding: Cement	Asbestos	Removed				Signals - Cement x 1 Notes from 2021 re-inspection: Removed		1		N	N
45619	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Boarding: Cement	Asbestos	Presumed				Fog Repeater - Cement x 1		1		N	N
26886	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Signal Boxes	Asbestos	Presumed	270		LHS	Flash Guards, Fog Repeater JD26		1			
45620	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signals - Cement x 1		1		N	N
45621	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Boarding: Cement	Asbestos	Presumed				Signals - Cement x 1 Notes from 2021 re-inspection: Other side of track LJ		1		N	N
26887	ACTIVE	J	B106-M-NBFA	Road NBFA - MET - Finchley Rd to West Hampstead	Signal Boxes	Asbestos	Presumed	392		LHS	Flash Guards, Signal JD26 Notes from 2021 re-inspection: Other side of track LJ		1			
26412	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Signal Boxes	Asbestos	Presumed	69		LHS	Flash Guards, Signal MD2 & RMD3		2			
26411	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Signal Boxes	Asbestos	Presumed	69		LHS	Flash Guards, Fog Repeater MD3		1			
26413	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Signal Boxes	Asbestos	Presumed	224		LHS	Flash Guards, Signal MD3		1			
26414	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Signal Boxes	Asbestos	Presumed	224		LHS	Flash Guards, Fog Repeater MD4		1			



Hazardous Material Asset Register - Summary



B106-M - MET Line - West Hampstead to Finchley Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27467	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Signal Boxes	Asbestos	Presumed	346		LHS	Flash Guards, Signal MD4		1			
45690	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Boarding: Cement	Asbestos	Presumed				Rail gap indicator & Fog repeater MD5 - Cement x2		2		N	N
45691	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Cement Troughing	Asbestos	Removed				Cable troughing Notes from 2021 re-inspection: Removed	1			N	N
45692	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Cement Troughing	Asbestos	Removed				Cable troughing Notes from 2021 re-inspection: Removed	1			N	N
45693	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Westinghouse Boxes	Asbestos	Presumed	483			Westinghouse Switch Box Notes from 2021 re-inspection: EP valve		1			
45694	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Boarding: Cement	Asbestos	Presumed				Signal MD5 - Cement x 1		1		N	N
26415	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Signal Boxes	Asbestos	Presumed	485		RHS	Switch box Notes from 2021 re-inspection: EP valve		1			
26416	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Cable Sheath	Asbestos	Presumed	485		RHS	Braided cable, J Hanger 3 from IMR along post route		1			
45695	ACTIVE	J	B106-M-SBFA	Road SBFA - MET - West Hampstead to Finchley Rd	Westinghouse Boxes	Asbestos	Presumed	490			Westinghouse Switch Box at end of the platform		1			

B107-M - MET Line - Finchley Road Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26888	ACTIVE	J	B107-M-NBFA	Road NBFA (Plt1) - MET - Finchley Road Stn	Cable Sheath	Asbestos	Known	0	138	LHS	Braided Cable, J Hanger No 4, cable to Sub -Station		3			
26889	ACTIVE	J	B107-M-SBFA	Road SBFA (Plt4) - MET - Finchley Road Stn	Cable Sheath	Asbestos	Presumed	0	135	LHS	Braided Cable,J Hanger No 4, cable from IMR down tunnel		1			

B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27237	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Cable Sheath	Asbestos	Presumed	0		RHS	Braided Cable, J hanger 2 = 3 x 20mm J hanger 3 = 1 x 30mm		4			
26119	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Ducts	Asbestos	Sampled – Not Detected	0			Bitumen ducts					
26118	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Tunnel ring caulking within flange 24/25, 677/678,826/827 - Wood					



Hazardous Material Asset Register - Summary



B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
20246	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
45869	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Known	2		RHS	Noise reduction shelf on right hand side 2m from platform					
26120	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Signal Boxes	Asbestos	Presumed	6		RHS	Signal A210 Flash Guards		1			
45871	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	9		RHS	Noise reduction shelf on right hand side in direction of traffic					
45870	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	9	11	LHS	Noise reduction shelf on left hand side in direction of traffic					
45872	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	17		LHS	Noise reduction shelf on left hand side & right hand side in direction of traffic					
44014	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf		1			
44015	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf		1			
44017	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Known				Noise reduction shelf Sample from left hand side, also on right hand side		1			
44018	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf On left hand side & right hand side in direction of traffic		1			
44016	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Known				Noise reduction shelf		1			
45873	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	28		RHS	Noise reduction shelf on right hand side in direction of traffic					
45874	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Known	30		LHS	Noise reduction shelf					
44019	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf On left hand side & right hand side in direction of traffic		2			
44020	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf On left hand side & right hand side in direction of traffic		1			
45875	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	35	36		Noise reduction shelf on left hand side & right hand side in direction of traffic - LHS & RHS					
44021	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf On left hand side & right hand side in direction of traffic					
44022	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road		Asbestos	Strongly Presumed				Noise reduction shelf On left hand side & right hand side in direction of traffic					
45876	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	44			Noise reduction shelf on left hand side & right hand side in direction of traffic - LHS & RHS					



Hazardous Material Asset Register - Summary



B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45877	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf				N	N
45878	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	52		LHS	Noise reduction shelf					
45879	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	54		RHS	Noise reduction shelf					
45880	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Presumed	57	59	RHS	Noise reduction shelf					
45881	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	62		LHS	Noise reduction shelf					
45882	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	64			Noise reduction shelf on left hand side & right hand side in direction of traffic					
45883	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	66		LHS	Noise reduction shelf					
45885	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	66	75	RHS	Noise reduction shelf					
45886	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	69		LHS	Noise reduction shelf					
45887	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	78	86	RHS	Noise reduction shelf					
45888	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	83	84	LHS	Noise reduction shelf					
45889	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	91		RHS	Noise reduction shelf					
45890	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	94	98	RHS	Noise reduction shelf					
45891	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	101			Noise reduction shelf - LHS & RHS					
45892	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	111	113	LHS	Noise reduction shelf					
45893	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	113		RHS	Noise reduction shelf					
45894	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	114	116	LHS	Noise reduction shelf					
45895	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	116		RHS	Noise reduction shelf					
45896	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	118	123	LHS	Noise reduction shelf					



Hazardous Material Asset Register - Summary



B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45897	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	123	133	RHS	Noise reduction shelf					
45898	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	127		LHS	Noise reduction shelf					
45899	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	136	138	LHS	Noise reduction shelf					
45900	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	141		RHS	Noise reduction shelf					
45901	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	143	145	RHS	Noise reduction shelf					
45902	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	143	145	LHS	Noise reduction shelf					
45905	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	161		LHS	Noise reduction shelf					
45906	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	167		LHS	Noise reduction shelf					
45904	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	167		RHS	Noise reduction shelf					
45907	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	174		LHS	Noise reduction shelf					
45908	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	174	175	RHS	Noise reduction shelf					
45909	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	180	184	RHS	Noise reduction shelf					
45910	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	182		LHS	Noise reduction shelf					
45911	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	188		LHS	Noise reduction shelf					
26121	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Signal Boxes	Asbestos	Presumed	188		RHS	Signal R208 Flash Guard s		1			
45912	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	190		RHS	Noise reduction shelf					
45913	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	200		RHS	Noise reduction shelf					
45914	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	202		LHS	Noise reduction shelf					
45917	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	218	220	RHS	Noise reduction shelf					



Hazardous Material Asset Register - Summary



B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45919	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	224	226	RHS	Noise reduction shelf					
45915	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	233		LHS	Noise reduction shelf					
45918	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	233		RHS	Noise reduction shelf					
45916	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	242		LHS	Noise reduction shelf					
45920	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	255	266	RHS	Noise reduction shelf					
45921	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	267	269	RHS	Noise reduction shelf					
45922	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	271		RHS	Noise reduction shelf					
45923	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	280		RHS	Noise reduction shelf					
45924	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	310	320	RHS	Noise reduction shelf					
26122	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Signal Boxes	Asbestos	Presumed	321		RHS	Signal RJD30 & A200 Flash Guards		2			
26123	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Signal Boxes	Asbestos	Presumed	328		RHS	Speed Indicator		1			
27238	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Cable Sheath	Asbestos	Presumed	363		RHS	Braided Cable, Cable from J Hanger 3 to switch box t o J hanger 2		1			
45925	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	377		LHS	Noise reduction shelf					
45926	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	381		LHS	Noise reduction shelf					
45927	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	385		LHS	Noise reduction shelf					
45928	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	389		RHS	Noise reduction shelf					
27557	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Cable Sheath	Asbestos	Presumed	432		RHS	Braided Cable, 4 No cables cross on OTX to Northbound Metropolitan Line		4			
26124	ACTIVE	J	B108-J-NBLO	Road NBLO - JUB - Swiss Cottage to Finchley Road	Signal Boxes	Asbestos	Presumed	470		LHS	Signal JD30 Flash Guards		1			
43726	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 300, Southbound, Jubilee line. Finchley Road to Swiss Cottage	300		R399483	N	N



Hazardous Material Asset Register - Summary



B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
20245	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
26875	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Ducts	Asbestos	Sampled – Not Detected	0		LHS	Cement Cowl					
43723	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 100 SB	100		R399483	N	N
43725	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 200, Southbound, Jubilee line. Finchley Road to Swiss Cottage	200		R399483	N	N
45587	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cement Troughing	Asbestos	Presumed				Troughing				N	N
45588	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cable Sheath	Asbestos	Known	2		RHS	Woven Cable Insulation J hanger 2 = 2x35mm, 1x50mm J hanger 3 = 1x35mm		4			
26876	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cable Sheath	Asbestos	Presumed	4		LHS	Braided Cable, J hanger 2, 2 x 20mm		2			
26877	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cable Sheath	Asbestos	Presumed	29		LHS	Braided Cable, J hanger 2, 2 x 20mm, cables cross from left hand side to right hand side		2			
45589	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Known	50			Concrete / debris on noise shelf					
45591	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	93		LHS	Noise reduction shelf to Tunnel ring 1 and 2 on left hand side in direction of traffic					
45590	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	93		RHS	Noise reduction shelf to Tunnel ring 1 and 2 on right hand side in direction of traffic					
45592	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	96	102	LHS	Noise reduction shelf on left hand side in direction of traffic, every 2nd ring					
45593	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cable Sheath	Asbestos	Known	100		RHS	3 x Woven Cable Insulation to J-hanger 2, 2x30mm, 1x15mm		3			
45594	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	106	119	LHS	Noise reduction shelf on left hand side in direction of traffic					
45595	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	124		LHS	Noise reduction shelf on left hand side in direction of traffic					
45597	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf				N	N
45598	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	169		LHS	Noise reduction shelf on left hand side in direction of traffic					
45599	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Known	172		LHS	Noise reduction shelf on left hand side in direction of traffic					
45600	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	184		LHS	Noise reduction shelf on left hand side in direction of traffic					



Hazardous Material Asset Register - Summary



B108-J - JUB Line - Finchley Road to Swiss Cottage

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45601	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Known	189		LHS	Noise reduction shelf on left hand side in direction of traffic					
45602	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf				N	N
45603	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cable Sheath	Asbestos	Known	200		RHS	Woven Cable Insulation to J-hanger 2, 1x30mm		1			
26878	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Signal Boxes	Asbestos	Presumed	203		RHS	Signal A213 Flash Guards		1			
45604	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	203	207	LHS	Noise reduction shelf on left hand side in direction of traffic					
45605	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	231		LHS	Noise reduction shelf on left hand side in direction of traffic					
45606	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	233	235	LHS	Noise reduction shelf on left hand side in direction of traffic					
45607	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	254		LHS	Noise reduction shelf on left hand side in direction of traffic					
45608	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	258		LHS	Noise reduction shelf on left hand side in direction of traffic					
45609	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Noise Reduction Equipment	Asbestos	Strongly Presumed	261		LHS	Noise reduction shelf on left hand side in direction of traffic					
45611	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf Northbound				N	N
45610	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf Southbound				N	N
43727	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage		Asbestos	Known				Concrete / debris on noise shelf. BRS 375, Southbound, Jubilee line. Finchley Road to Swiss Cottage.			R399483	N	N
26879	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Ducts	Asbestos	Sampled – Not Detected	485		OTX	Bitumen ducts					
26880	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Cable Sheath	Asbestos	Presumed	485			Braided Cable, J hanger 2, 2 x 30mm		2			
45612	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf Northbound				N	N
45613	ACTIVE	J	B108-J-SBLO	Road SBLO - JUB - Finchley Road to Swiss Cottage	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf Southbound				N	N



Hazardous Material Asset Register - Summary



B111-J - JUB Line - Swiss Cottage Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26138	ACTIVE	J	B111-J-NBLO	Road NBLO (Plt1) - JUB - Swiss Cottage Stn	Pit Blocks	Asbestos	Presumed	0	130	RHS	Presumed asbestos pit blocks (Rail has been changed to flat bottom rails PFH)					
43684	ACTIVE	J	B111-J-NBLO	Road NBLO (Plt1) - JUB - Swiss Cottage Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Some sampling was carried out on 8 pit blocks and no asbestos was detected. However further testing is required before all the pit can be cleared. No work should be carried out that will disturb the packing material within the pit block.					
45630	INACTIVE	J	B111-J-NBLO	Road NBLO (Plt1) - JUB - Swiss Cottage Stn		Asbestos	Known				Suspect material sampled underneath platform nosing in front of room 3/412 This is the only area of asbestos within the nosing steones that is visible from trackside. It does not extend along the platform				N	N
26137	ACTIVE	J	B111-J-NBLO	Road NBLO (Plt1) - JUB - Swiss Cottage Stn	Ducts	Asbestos	Sampled – Not Detected	130		LHS	Bitumen ducts, Walls to invert					
26139	ACTIVE	J	B111-J-SBLO	Road SBLO (Plt2) - JUB - Swiss Cottage Stn	Pit Blocks	Asbestos	Surveyed – Not Detected									

B112-J - JUB Line - Swiss Cottage to St Johns Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27407	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Ducts	Asbestos	Sampled – Not Detected	0			Bitumen ducts					
20248	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
43741	INACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 150, Northbound, Jubilee line. Swiss Cottage to Finchley Road			R399483	N	N
43742	INACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 250, Northbound, Jubilee line. Swiss Cottage to Finchley Road			R399483	N	N
27408	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cable Sheath	Asbestos	Presumed	0		RHS	Braided Cable, J hangers 2, 3, 4 7 x 30mm cables		7			
27409	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cable Sheath	Asbestos	Known	1		RHS	Cable troughing & Sheet to left of trough, Cable has been cut and left hanging down from hanger onto shoulder. Exposed end not encapsulated or taped up. Other end runs into duct IRF raised. 50mmØ 3m		3			
27410	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cement Cable Troughing & Debris	Asbestos	Known	1		RHS	Cable troughing & Sheet to left of trough, floor		2			
27411	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Signal Boxes	Asbestos	Presumed	6			Co-Acting Signals A218 Flash Guards		2			



Hazardous Material Asset Register - Summary



B112-J - JUB Line - Swiss Cottage to St Johns Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43740	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Known				Concrete / debris on noise shelf. BRS 50, Northbound, Jubilee line. Swiss Cottage to Finchley Road			R399483	N	N
43735	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 100, Northbound, Jubilee line. St Johns Wood to Swiss Cottage			R399483	N	N
27547	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	100			Concrete / debris on noise shelf					
43736	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Known				Concrete / debris on noise shelf. BRS 200, Northbound, Jubilee line. St Johns Wood to Swiss Cottage			R399483	N	N
27412	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cement Cable Troughing & Debris	Asbestos	Known	200			Concrete / debris on noise shelf					
43737	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Known				Concrete / debris on noise shelf. BRS 300, Northbound, Jubilee line. St Johns Wood to Swiss Cottage			R399483	N	N
27616	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cement Cable Troughing & Debris	Asbestos	Known	300			Concrete / debris on noise shelf					
27413	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cable Sheath	Asbestos	Presumed	328		RHS	Braided Cable, 1 x 30mm from J hanger 2 to box and out to J hanger 2		2			
27414	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	400			Concrete / debris on noise shelf					
43738	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 400, Northbound, Jubilee line. St Johns Wood to Swiss Cottage			R399483	N	N
27415	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cement Cable Troughing & Debris	Asbestos	Known	500			Concrete / debris on noise shelf					
43739	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage		Asbestos	Known				Concrete / debris on noise shelf. BRS 500, Northbound, Jubilee line. St Johns Wood to Swiss Cottage			R399483	N	N
27416	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Signal Boxes	Asbestos	Presumed	568		RHS	Signal A214 Flash Guards		1			
27417	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cable Sheath	Asbestos	Presumed	570		RHS	Braided Cable, 1 x 30mm from J hanger 2 to s witch box		1			
27418	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Signal Boxes	Asbestos	Presumed	628		RHS	Speed Indicator Flash Guards		1			
27419	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Signal Boxes	Asbestos	Presumed	667		RHS	Signal A2141 Flash Guards		1			
27420	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cable Sheath	Asbestos	Presumed	679		RHS	Braided cable, 1 x 30mm from J hanger 2 to switch box		1			
27664	ACTIVE	J	B112-J-NBLO	Road NBLO - JUB - St Johns Wood to Swiss Cottage	Cable Sheath	Asbestos	Presumed	800		RHS	Braided cable, J hangers 2, 3 & 4, 7 x 30mm		7			
43746	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 250, Northbound, Jubilee line. Swiss Cottage to Finchley Road	250		R399483	N	N



Hazardous Material Asset Register - Summary



B112-J - JUB Line - Swiss Cottage to St Johns Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26125	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	0		RHS	Braided Cable, J hanger 2, 1 x 30mm & 3 x 20mm J hanger 3 = 3 x 20mm		7			
26126	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Ducts	Asbestos	Sampled – Not Detected				Bitumen ducts					
43734	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 600, Southbound, Jubilee line. Swiss Cottage to St Johns Wood	600		R399483	N	N
43745	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 150, Northbound, Jubilee line. Swiss Cottage to Finchley Road	150		R399483	N	N
20247	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
45720	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cement Troughing	Asbestos	Presumed				Troughing	1			N	N
43747	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 350, Northbound, Jubilee line. Swiss Cottage to Finchley Road	350		R399483	N	N
45721	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	2		RHS	7 no Braided Cables - J hanger 2, 1 x 30mm & 2 x 40mm J hanger = 4 x 30mm		7			
26127	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cement Cable Troughing & Debris	Asbestos	Known	2		RHS	Cable troughing, floor		2			
26128	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	4		RHS	Braided Cable, J hanger 2, 1 x 30mm & 3 x 20mm J hanger 3 = 3 x 20mm		1			
45722	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	12		RHS	Terminates at Box 1x40mm	40	1			
27239	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	12		RHS	Braided Cable, J hanger 2, 1 x 30mm & 3 x 20mm J hanger 3 = 3 x 20mm		7			
26129	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Signal Boxes	Asbestos	Presumed	13		RHS	Signal A231 Flash Guards		1			
45723	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	20		RHS	Terminates at Box 1x30mm	30	1			
43744	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Known				Concrete / debris on noise shelf. BRS 50, Northbound, Jubilee line. Swiss Cottage to Finchley Road.			R399483	N	N
27624	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Signal Boxes	Asbestos	Presumed	108		LHS	Signal A231 Flash Guards		1			
45724	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	110		RHS	Terminates at Box 1x40mm	40	1			
45725	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	130		RHS	Terminates at Box 1x30mm	40	1			
43729	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 150, Southbound, Jubilee line. Swiss Cottage to St Johns Wood			R399483	N	N



Hazardous Material Asset Register - Summary



B112-J - JUB Line - Swiss Cottage to St Johns Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43730	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Debris: Other	Asbestos	Known				Concrete / debris on noise shelf. BRS 300, Southbound, Jubilee line. Swiss Cottage to St Johns Wood			R399483	N	N
43732	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 400, Southbound, Jubilee line. Swiss Cottage to St Johns Wood			R399483	N	N
43731	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 400, Southbound, Jubilee line. Swiss Cottage to St Johns Wood			R399483	N	N
26130	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Signal Boxes	Asbestos	Presumed	491		RHS	Signal A237 Flash Guards		1			
26131	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	492		RHS	Braided Cable, 1 x 30mm from box to J hanger 2		1			
43733	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood		Asbestos	Sampled – Not Detected				Concrete / debris on noise shelf. BRS 500, Southbound, Jubilee line. Swiss Cottage to St Johns Wood.			R399483	N	N
45726	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	670	680	RHS	2 no braided cables - 2x40mm starts J hanger 3	40	2			
26132	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Signal Boxes	Asbestos	Presumed	672		RHS	Signal A2371 Flash Guards		1			
26133	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	675		RHS	Braided Cable, 1 x 30mm from box to J hanger 3					
45727	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	720		RHS	1 no braided cable - 1x35mm starts J hanger 3	35	1			
26134	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	773		RHS	Braided Cable, 1 x 20mm from box to J hanger 3		1			
26136	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Cable Sheath	Asbestos	Presumed	795		RHS	Braided Cable, J Hanger 2 & 3, 3 x 30mm & 3 x 20mm cables		6			
26135	ACTIVE	J	B112-J-SBLO	Road SBLO - JUB - Swiss Cottage to St Johns Wood	Ducts	Asbestos	Sampled – Not Detected	795		LHS	Bitumen ducts					

B113-J - JUB Line - St Johns Wood Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27423	ACTIVE	J	B113-J-NBLO	Road NBLO (Plt1) - JUB - St Johns Wood Stn	Pit Blocks	Asbestos	Presumed				Presumed asbestos pit blocks Track gang required to allow testing to be carried out. 17/05/2016					
27421	ACTIVE	J	B113-J-SBLO	Road SBLO (Plt2) - JUB - St Johns Wood Stn	Ducts	Asbestos	Surveyed – Not Detected				Bitumen ducts, wall to invert					
44184	ACTIVE	J	B113-J-SBLO	Road SBLO (Plt2) - JUB - St Johns Wood Stn		Asbestos	Sampled – Not Detected				Pitblock Number 130, Trackside wall, St. Johns Wood, SB Platform			R604001	N	N



Hazardous Material Asset Register - Summary



B113-J - JUB Line - St Johns Wood Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
44183	ACTIVE	J	B113-J-SBLO	Road SBLO (Plt2) - JUB - St Johns Wood Stn		Asbestos	Sampled – Not Detected				Pitblock Number 130, Platform side, St. Johns Wood, SB Platform			R604001	N	N
27422	ACTIVE	J	B113-J-SBLO	Road SBLO (Plt2) - JUB - St Johns Wood Stn	Pit Blocks	Asbestos	Presumed				Presumed asbestos pit blocks					

B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45472	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 1				N	N
45494	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 7 - Dust / debris under sleeper to concrete at Tunnel Ring 680				N	N
45495	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 8 - Dust / debris under sleeper to concrete at Tunnel Ring 682				N	N
45496	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 9 - Dust / debris under sleeper to concrete at Tunnel Ring 684				N	N
45501	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 14 - Dust / debris under sleeper to concrete at Tunnel Ring 694				N	N
45498	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 11 - Dust / debris under sleeper to concrete at Tunnel Ring 688				N	N
45505	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 13 - Dust / debris under sleeper to concrete at Tunnel Ring 692				N	N
45502	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 15 - Dust / debris under sleeper to concrete at Tunnel Ring 696				N	N
20250	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
45492	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 5 - Dust / debris under sleeper to concrete at Tunnel Ring 677				N	N
45493	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 6 - Dust / debris under sleeper to concrete at Tunnel Ring 678				N	N
45499	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 12 - Dust / debris under sleeper to concrete at Tunnel Ring 690				N	N
45500	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 13 - Dust / debris under sleeper to concrete at Tunnel Ring 692				N	N
45497	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				LHS Sleeper No 10 - Dust / debris under sleeper to concrete at Tunnel Ring 686				N	N
45504	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 14 - Dust / debris under sleeper to concrete at Tunnel Ring 694				N	N



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45507	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 11 - Dust / debris under sleeper to concrete at Tunnel Ring 688				N	N
45506	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 12 - Dust / debris under sleeper to concrete at Tunnel Ring 690				N	N
45509	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 9 - Dust / debris under sleeper to concrete at Tunnel Ring 684				N	N
45510	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 8 - Dust / debris under sleeper to concrete at Tunnel Ring 682				N	N
45511	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 7 - Dust / debris under sleeper to concrete at Tunnel Ring 680				N	N
45513	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 5 - Dust / debris under sleeper to concrete at Tunnel Ring 677				N	N
45503	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 15 - Dust / debris under sleeper to concrete at Tunnel Ring 696				N	N
45512	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				RHS Sleeper No 6 - Dust / debris under sleeper to concrete at Tunnel Ring 678				N	N
45473	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 3				N	N
45474	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 5				N	N
26493	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	3		RHS	Braided Cable, J hanger 1 12 x 10mm J hangers 2 = 6 x 10mm & 1 x 30mm J hanger 3 = 4 x10mm J hanger 4 = 1 x 40mm & 1 x 20mm		24			
26494	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Ducts	Asbestos	Sampled – Not Detected	4		LHS	Bitumen ducts LHS/UTX					
26495	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Signal Boxes	Asbestos	Presumed	5		RHS	Signal BM12 Flash Guards		1			
45475	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 11				N	N
26496	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	8		RHS	Braided Cable, Cables travel on OTX from left hand side to right hand side		24			
26497	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	8		RHS	Braided Cable, 10 x 10mm from J hanger 1 to track disconnection box		10			
27572	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	9		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26498	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	10		RHS	Braided Cable, 7 x 10mm & 1 x 30mm from J hanger 2 to single core unit		8			
26499	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	12		RHS	Braided Cable, 1 x 40mm to junction box		1			



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45476	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 23			RHS	N	N
45477	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 29				N	N
45478	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 41				N	N
45479	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 52				N	N
45480	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 69				N	N
26500	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Signal Boxes	Asbestos	Presumed	102		RHS	Switch box Flash Guards		1			
26501	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	103		RHS	Braided Cable, 3 x 10mm from J hanger 1 & 2 to switch box		3			
45481	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 181				N	N
26502	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	111		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
27599	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	111		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
45482	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 187				N	N
26503	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	115		RHS	Braided Cable, 1 x 30mm from J hanger 1 to single core unit		1			
45483	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 239				N	N
45484	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 331				N	N
45485	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 365				N	N
45486	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 375				N	N
26504	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	228		RHS	Braided Cable, 2 x 10mm from J hanger 2 to track disconnection box		2			
45487	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 391				N	N
45488	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 421				N	N



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45489	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 429				N	N
45490	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 443				N	N
45491	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Dust / debris / residue to old noise shelf to tunnel ring 447				N	N
26505	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	290		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26506	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	292		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26507	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	303		RHS	Braided Cable, 1 x 30mm from J hanger 1 to single core unit		1			
45515	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	317		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 674					
45514	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	318		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 676					
45508	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				RHS Sleeper No 10 - Dust / debris under sleeper to concrete at Tunnel Ring 686				N	N
45516	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	324		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 688					
45517	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	337		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 714					
45518	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	341		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 722					
45520	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	367		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 773					
45521	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	377		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 794					
45522	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	379		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 796					
45441	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
45523	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	408		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 854					
26508	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	421		RHS	Dust / debris throughout sleeper void, TR692 RHS/LHS					
26509	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	422		RHS	Dust / debris throughout sleeper void, TR694 RHS/LHS					



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26510	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	423		RHS	Dust / debris throughout sleeper void, TR696 RHS/LHS					
26511	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Signal Boxes	Asbestos	Presumed	434		RHS	Signal A2681 Flash Guards		1			
45524	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	453		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 942					
45525	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	456		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 948					
45526	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	458		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 952					
45442	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Known				Concrete / dust – noise shelf debris				N	N
45527	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	484		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1003					
45528	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	520		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1074					
45529	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	524		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1082					
45530	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	529		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1092					
45531	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	608		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1248					
45532	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	620		RHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1271					
27475	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cement Cable Troughing & Debris	Asbestos	Known	620			Debris on tunnel ring					
45533	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	625		LHS	Noise shelf insulation to wall by shelf at Tunnel Ring 1282					
26512	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Signal Boxes	Asbestos	Presumed	657		RHS	Signal R266 & A2682 Flash Guards		2			
45443	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
26513	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Signal Boxes	Asbestos	Presumed	833		RHS	Signal A266 Flash Guards		1			
26514	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	908		RHS	Braided Cable, 2 x 10mm from J hanger 3 to track disconnection box		2			
45444	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26515	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	1085		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit		2			
26516	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cement Cable Troughing & Debris	Asbestos	Known	1090		RHS	Debris on tunnel ring, 1090m from baker street on right hand side, present throughout					
45445	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1090	1114	LHS	Noise reduction shelf tunnel wall					
45446	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1119	1125	LHS	Noise reduction shelf tunnel wall					
45448	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1196		LHS	Noise reduction shelf tunnel wall					
45447	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1206		LHS	Noise reduction shelf tunnel wall					
45449	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1297		LHS	Noise reduction shelf tunnel wall					
45450	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1337		LHS	Noise reduction shelf tunnel wall					
45451	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1341		LHS	Noise reduction shelf tunnel wall					
45452	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1345	1384	LHS	Noise reduction shelf tunnel wall					
45453	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1390		LHS	Noise reduction shelf tunnel wall					
45454	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1393	1397	LHS	Noise reduction shelf tunnel wall					
45455	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1400	1420	LHS	Noise reduction shelf tunnel wall					
45456	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1436	1461	LHS	Noise reduction shelf tunnel wall					
45457	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Known	1436		LHS	Noise reduction material tunnel wall At 1436m from baker street					
45458	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1467	1523	LHS	Noise reduction shelf tunnel wall					
45459	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1526	1579	LHS	Noise reduction shelf tunnel wall					
45460	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1619	1622	LHS	Noise reduction shelf tunnel wall					
45461	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45462	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1701			Noise reduction shelf tunnel wall					
27476	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Signal Boxes	Asbestos	Presumed	1715		RHS	Signal A224 Flash Guards		1			
45463	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
26517	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	1717		RHS	Braided Cable 1 x 30mm from J hanger 2 to single core unit		1			
45464	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1741		LHS	Noise reduction shelf tunnel wall					
45465	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
45466	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1792	1818	RHS	Noise reduction shelf tunnel wall					
45467	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
45468	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Noise Reduction Equipment	Asbestos	Strongly Presumed	1867	1878	RHS	Noise reduction shelf tunnel wall					
45469	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
45470	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Debris: Other	Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris				N	N
45471	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen ducts LHS / UTX				N	N
26518	ACTIVE	J	B114-J-NBLO	Road NBLO - JUB - Baker Street to St Johns Wood	Cable Sheath	Asbestos	Presumed	1985		RHS	Braided cable, J hanger 1 = 0 J hanger 2 = 2 x 20mm J hanger 3 = 0 J hanger = 1 x20mm		3			
27385	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	0		RHS	Braided Cable, J hanger 1 = 4 x 10mm & 2 x 30mm J hangers 2 = 0 J hanger 3 = 0 J hanger 4 = 1 x 30mm		7			
20249	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A For Condition Report see attachment R397782					
27384	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Ducts	Asbestos	Sampled – Not Detected	0		RHS	Bitumen ducts					
27545	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Known	0		RHS	Braided Cable, J hanger 1 = 0 J hangers 2 = 2 x 30mm J hanger 3 = 0 J hanger 4 = 0		2			
27386	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	8		RHS	Signal A259 Flash Guards		1			



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27387	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	10		RHS	Braided Cable, 1 x 30mm from J hanger 1 to single core unit		1			
45929	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	26	70	LHS	Noise reduction shelf tunnel wall					
45930	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	71	76	LHS	Noise reduction shelf tunnel wall					
27388	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	145		RHS	Signal A2591 Flash Guards		1			
27389	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	147		RHS	Braided Cable,1 x 30mm from J hanger 1 to single core unit		1			
45931	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Known	193		LHS	Noise reduction shelf tunnel wall					
45932	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	196		LHS	Noise reduction shelf tunnel wall					
45933	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	216		LHS	Noise reduction shelf tunnel wall					
45934	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	218		LHS	Noise reduction shelf tunnel wall					
45935	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	220	225	LHS	Noise reduction shelf tunnel wall					
45936	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	240	242	LHS	Noise reduction shelf tunnel wall					
45938	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Strongly Presumed				Fibrous material to noise shelf	10			N	N
45937	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Known				Fibrous material to noise shelf <10cm ³	10			N	N
45939	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	260		LHS	Noise reduction shelf tunnel wall					
45940	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	263	289	LHS	Noise reduction shelf tunnel wall					
45941	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	299	302	LHS	Noise reduction shelf tunnel wall					
45942	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	306	312	LHS	Noise reduction shelf tunnel wall					
45943	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	323	341	LHS	Noise reduction shelf tunnel wall					
45944	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	345		LHS	Noise reduction shelf tunnel wall					



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45945	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	349	353	LHS	Noise reduction shelf tunnel wall					
45946	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	466	487	LHS	Noise reduction shelf tunnel wall					
45947	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	490	522	LHS	Noise reduction shelf tunnel wall					
45948	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	530	532	LHS	Noise reduction shelf tunnel wall					
45949	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	535		LHS	Noise reduction shelf tunnel wall					
45950	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	540	563	LHS	Noise reduction shelf tunnel wall					
27390	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	560		RHS	Signal A261 Flash Guards		1			
27391	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	561		RHS	Braided Cable, 1 x 30mm from J hanger 2 to Double 10 core unit		1			
45951	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	606	614	LHS	Noise reduction shelf tunnel wall					
45952	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	686	687	RHS	Noise reduction shelf tunnel wall					
45953	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	700		LHS	Noise reduction shelf tunnel wall					
45954	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	703		LHS	Noise reduction shelf tunnel wall					
45955	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	716		LHS	Noise reduction shelf tunnel wall					
45956	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	729		LHS	Noise reduction shelf tunnel wall					
45957	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	746		LHS	Noise reduction shelf tunnel wall					
45958	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	752		LHS	Noise reduction shelf tunnel wall					
45959	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	763		LHS	Noise reduction shelf tunnel wall					
45960	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	827	838	LHS	Noise reduction shelf tunnel wall					
43795	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Known				Debris/dust (throughout), to tunnel ring no. 1770, left hand side, bottom part of render, 885 meters			R440451	N	N



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45961	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Known				Debris/dust (throughout) to tunnel ring no. 1770, left hand side, top part of render, Southbound Road, Baker Street to St. John's Wood				N	N
43977	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street		Asbestos	Known				Debris/dust (throughout), to tunnel ring no. 1773, right hand side, bottom part of render, 886 meters			R440451	N	N
45962	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	896	919	LHS	Noise reduction shelf tunnel wall					
45966	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Strongly Presumed				Debris/dust (throughout) to tunnel ring no. 1862, top part of render, Southbound Road, Baker Street to St. John's Wood				N	N
45965	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Known				Debris/dust (throughout) to tunnel ring no. 1862, bottom part of render, Southbound Road, Baker Street to St. John's Wood				N	N
45964	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Known				Debris/dust (throughout) to tunnel ring no. 1862, top part of render, Southbound Road, Baker Street to St. John's Wood				N	N
45963	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Debris: Other	Asbestos	Known				Debris/dust (throughout) to tunnel ring no. 1862, bottom part of render, Southbound Road, Baker Street to St. John's Wood				N	N
45967	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1121	1223	LHS	Noise reduction shelf tunnel wall					
45968	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1130	1138	LHS	Noise reduction shelf tunnel wall					
27392	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1165		RHS	Signal A263 Flash Guards					
27393	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	1166		RHS	Braided Cable, 1 x 30mm from J hanger 2 to Double 10 core unit					
45969	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1171		LHS	Noise reduction shelf tunnel wall					
45970	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1176	1187	LHS	Noise reduction shelf tunnel wall					
45971	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1191		LHS	Noise reduction shelf tunnel wall					
27394	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1268		RHS	Signals A2631 & R265/1 Flash Guards		2			
45972	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1305		LHS	Noise reduction shelf tunnel wall					
45973	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1409		LHS	Noise reduction shelf tunnel wall					



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45974	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1424		LHS	Noise reduction shelf tunnel wall					
45975	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1430	1443	LHS	Noise reduction shelf tunnel wall					
45976	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1447		LHS	Noise reduction shelf tunnel wall					
45977	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1451		LHS	Noise reduction shelf tunnel wall In direction of travel - 1451m to 4m past sign R267, 269, BMI/1					
27395	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1512		RHS	Signals A2632 & R265/2 Flash Guards		2			
27396	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1530		RHS	Signal A265 Flash Guards		1			
27397	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1598		RHS	Signal R267 Flash Guards		1			
27398	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1601		RHS	Switch box Flash Guards		1			
42130	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Known	1672		RHS	Fibrous material <10cm3, to noise shelf					
42131	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Known	1672		LHS	Fibrous material <10cm3, to noise shelf LHS					
27399	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1686		RHS	Signals A267 & R269 Flash Guards		2			
27400	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1688		RHS	Switch box Flash Guards		1			
27448	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1728		RHS	Signal A269 Flash Guards		1			
27401	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1729		RHS	Switch box Flash Guards		1			
27402	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1797		RHS	Signal BM1 Flash Guards		1			
27404	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	1798		RHS	Braided Cable, 1 x 10mm from J hanger 2 to switch box		1			
27403	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1798		RHS	Switch box Flash Guards		1			
45978	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	1902			Noise reduction shelf tunnel wall In direction of travel - 6th tunnel ring from baker street					
27405	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cable Sheath	Asbestos	Presumed	1907		RHS	Braided Cable, 1 x 10mm from J hanger 2 to switch box		1			



Hazardous Material Asset Register - Summary



B114-J - JUB Line - St Johns Wood to Baker Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27406	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Signal Boxes	Asbestos	Presumed	1918		RHS	Switch box Flash Guards		1			
27546	ACTIVE	J	B114-J-SBLO	Road SBLO - JUB - St Johns Wood to Baker Street	Cement Cable Troughing & Debris	Asbestos	Known	1919		RHS	Cable troughing, 3LM, Floor		3			

BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
25982	ACTIVE	J	BD081-J-RD01	Road 01 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	26		LHS	Trackside equipment westinghouse small		1			
25983	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	0			Trackside equipment stop signal		1			
25984	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment westinghouse small		1			
25985	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	12		RHS	Trackside equipment duct, Bitumen: sampled previously					
27433	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment westinghouse small		2			
25986	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	14		RHS	Trackside equipment tencore		1			
27619	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	15		RHS	Trackside equipment tencore		1			
25987	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Presumed	15		RHS	Trackside equipment j hanger x 8, All cables plastic					
25988	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	65		RHS	Trackside equipment duct, Sampled previously		3			
25989	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	70		RHS	Trackside equipment duct, Sampled previously		3			
27434	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	71		RHS	Trackside equipment tencore		1			
25990	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	72		RHS	Trackside equipment tencore		2			
25992	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	72		RHS	Woven cable sheath 10mm, Enters / exits tencore boxes		1			
25991	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	72		RHS	Trackside equipment westinghouse small		2			
25994	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	79		RHS	Woven cable sheath 10mm (cable cut)		1			
25993	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	79		RHS	Trackside equipment westinghouse large		1			
25995	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	82		RHS	Trackside equipment westinghouse small		1			
25996	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	83		RHS	Trackside equipment westinghouse small		1			
25998	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	84		RHS	Trackside equipment signal		1			
26000	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	84		RHS	Trackside equipment westinghouse		1			



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
25999	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	84		RHS	Trackside equipment rail gap indicator		1			
25997	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	84		RHS	Trackside equipment westinghouse small		1			
26001	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	211		RHS	Trackside equipment voltage box		1			
26002	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	212	214	RHS	Trackside equipment westinghouse large		4			
26003	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	220		RHS	Trackside equipment westinghouse small		2			
27552	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	221		RHS	Trackside equipment westinghouse large electrical box		1			
26005	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	230			Trackside equipment tencore boxes		2			
26004	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	230		RHS	Trackside equipment westinghouse small		2			
26007	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	305		RHS	Trackside equipment westinghouse small		2			
26006	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	305		RHS	Trackside equipment tencore boxes		2			
26008	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Track Section Switches	Asbestos	Presumed	315		RHS	Trackside equipment current rail switch		4			
26009	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	380		RHS	Trackside equipment ducts, Bitumen: sampled previously		4			
27435	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	388		LHS	Trackside equipment westinghouse large electrical box		1			
26010	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	390		RHS	Trackside equipment rail gap indicator		1			
26014	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	396		RHS	Trackside equipment stop signal JL13		1			
26012	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	396		RHS	Trackside equipment westinghouse small		4			
26011	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	396		LHS	Trackside equipment tencore boxes		1			
26013	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	396		LHS	Trackside equipment tencore boxes		2			
27436	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	396		LHS	Woven cable sheath 10mm, To signal box					
26015	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	405		LHS	Trackside equipment westinghouse small		2			
26016	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	415		LHS	Trackside equipment ducts, Bitumen: sampled previously		2			
26017	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	430		LHS	Trackside equipment ducts, Bitumen: sampled previously		2			
26018	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	536		LHS	Trackside equipment westinghouse small		10			
27437	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	538		LHS	Trackside equipment ducts, Bitumen: sampled previously		6			
27451	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	540		LHS	Trackside equipment ducts, Bitumen: sampled previously		6			



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26019	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	560		LHS	Trackside equipment westinghouse small		1			
27620	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	565			Trackside equipment westinghouse small within 4FT		1			
26020	ACTIVE	J	BD081-J-RD23	Road 23 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	565			Trackside equipment stop signal		1			
26022	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment westinghouse small		2			
26021	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	10		RHS	Trackside equipment tencore boxes		2			
26023	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Track Section Switches	Asbestos	Presumed	18		RHS	Trackside equipment current switch box		4			
26025	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	28		RHS	Trackside equipment westinghouse small		2			
26024	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	28		RHS	Trackside equipment tencore boxes		2			
26026	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	85		RHS	Trackside equipment westinghouse small		4			
26028	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	85		RHS	Trackside equipment stop signal JL12		1			
26029	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	85		RHS	Observation cable sheath 10mm, To train signal					
26027	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	85		RHS	Trackside equipment tencore boxes		2			
26030	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	88		RHS	Trackside equipment westinghouse small		2			
26031	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	220			Trackside equipment train stop within 4FT		2			
26032	ACTIVE	J	BD081-J-RD24	Road 24 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	260			Trackside equipment train stop within 4FT		1			
26034	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment westinghouse small		2			
26033	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	5		RHS	Trackside equipment tencore boxes		2			
27553	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	40			Trackside equipment westinghouse large electrical		1			
26035	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	43		RHS	Trackside equipment tencore boxes		3			
26036	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	43		RHS	Woven cable sheath 10mm, Exits / enters tencore boxes					
26037	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	45		RHS	Trackside equipment westinghouse large electrical		1			
27438	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	46			Trackside equipment westinghouse small		1			
26038	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	46		RHS	Trackside equipment tencore boxes		2			
26039	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	46		RHS	Woven cable sheath (earth cable) 10mm, Exits / enters tencore boxes & westinghouse large, links to westhouse box at 47 meters					
26042	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	47		RHS	Woven cable sheath 10mm					
27439	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	47			Trackside equipment stop signal JL11		1			



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26040	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	47		RHS	Trackside equipment westinghouse small		4			
26041	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	47		RHS	Trackside equipment tencore boxes		2			
26043	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	50		RHS	Trackside equipment westinghouse box		2			
26044	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	190			Trackside equipment train stop within 4FT		2			
26045	ACTIVE	J	BD081-J-RD25	Road 25 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	220			Trackside equipment train stop within 4FT		2			
26046	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	4		RHS	Trackside equipment tencore boxes		2			
26047	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	4		RHS	Woven cable sheath 10mm,Enters / exits tencore box, 0.25LM		1			
27232	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment westinghouse small		2			
25909	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Track Section Switches	Asbestos	Presumed	25		RHS	Trackside equipment section current switch box		2			
27617	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	30		RHS	Trackside equipment tencore boxes		2			
25911	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	30		RHS	Woven cable sheath 10mm, Enters / exits tencore box, 0.2LM		1			
25910	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	30		RHS	Trackside equipment westinghouse small		2			
25912	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	31		RHS	Trackside equipment duct, Bitumen: sampled previously		1			
25913	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	33		RHS	Trackside equipment tencore boxes		2			
25914	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	33		RHS	Trackside equipment westinghouse small		2			
25915	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	33		RHS	Woven cable sheath 10mm, Enters / exits tencore box, 0.2LM		1			
25916	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	34		RHS	Trackside equipment tencore boxes		1			
25917	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	35		RHS	Trackside equipment tencore boxes		1			
25920	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	65		RHS	Woven cable sheath 10mm, Enters / exits tencore box, 0.25LM					
25919	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	65		RHS	Trackside equipment westinghouse small		2			
25918	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	65		RHS	Trackside equipment tencore boxes		2			
25921	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	88		LHS	Trackside equipment duct, Bitumen: sampled previously					
25923	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	123		RHS	Trackside equipment westinghouse small		2			
25922	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	123		RHS	Trackside equipment tencore boxes		2			
25924	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	125		RHS	Trackside equipment tencore boxes		1			
25925	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	125		RHS	Woven cable sheath 10mm, Enters / exits tencore box, 0.25LM		1			



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27548	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	126		RHS	Trackside equipment tencore boxes		1			
25926	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	126		RHS	Woven cable sheath 10mm, , Enters / exits tencore box, 0.25LM		1			
27428	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	160		LHS	Bitumen: sampled previously					
25928	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	170		RHS	Trackside equipment westinghouse large		1			
25927	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	170		LHS	Trackside equipment tencore boxes		2			
25929	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	171		LHS	Trackside equipment voltage box		1			
25930	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Known	179		LHS	Trackside equipment tencore boxes		5			
25933	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	179		RHS	Trackside equipment signal stop JL10		1			
27449	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	179		RHS	Woven cable sheath 10mm (earth cable), Enters / exits tencore box, 1.5LM		2			
25931	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Known	179		RHS	Trackside equipment westinghouse small		4			
25934	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	179		RHS	Woven cable sheath 10mm, To signal box, 1LM		1			
25932	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	179		RHS	Trackside equipment tencore boxes		2			
25935	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	182		RHS	Trackside equipment westinghouse small		2			
27429	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	315		RHS	Trackside equipment stop signal		2			
25936	ACTIVE	J	BD081-J-RD26	Road 26 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	345		RHS	Trackside equipment stop signal		1			
25937	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	60		RHS	Trackside equipment tencore boxes		2			
25938	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	60		RHS	Trackside equipment westinghouse small		4			
27549	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	60		RHS	Woven cable sheath 10mm, Enters / exits signal					
25939	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	60		RHS	Trackside equipment signal stop JL9		1			
25940	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	70		RHS	Trackside equipment westinghouse small		2			
25941	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	155		RHS	Trackside equipment stop signal		2			
25942	ACTIVE	J	BD081-J-RD27	Road 27 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	230		RHS	Trackside equipment stop signal		1			
25944	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment tencore boxes		2			
25945	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	5		LHS	Woven cable sheath 10mm, Enters / exits tencore boxes		1			
25943	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	5		LHS	Trackside equipment westinghouse small		2			
25948	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	120		LHS	Trackside equipment stop signal JL8		1			



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
25946	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	120		LHS	Trackside equipment westinghouse small		4			
27618	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	120		LHS	Woven cable sheath 10mm, To signal stop		1			
25947	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	120		LHS	Trackside equipment tencore boxes		2			
25949	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	130		LHS	Trackside equipment westinghouse small		2			
25950	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	255			Trackside equipment stop signal within 4FT		2			
25951	ACTIVE	J	BD081-J-RD28	Road 28 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	385			Trackside equipment stop signal within 4FT		1			
25953	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	8		LHS	Trackside equipment westinghouse small		2			
25952	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	8		LHS	Trackside equipment tencore boxes		2			
25955	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	59		RHS	Woven cable sheath 10mm earth cable, Enters / exits box					
25954	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	59		RHS	Trackside equipment tencore		1			
25956	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	60		RHS	Trackside equipment tencore boxes		2			
25957	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	60		RHS	Trackside equipment stop signal JL7		1			
27430	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	60		RHS	Trackside equipment westinghouse small		4			
25958	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	60		RHS	Woven cable sheath 10mm, To signal box		1			
25959	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	63		RHS	Trackside equipment westinghouse small		2			
25960	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	190			Trackside equipment stop signal within 4FT		2			
25961	ACTIVE	J	BD081-J-RD29	Road 29 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	228			Trackside equipment stop signal within 4FT		1			
27431	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Track Section Switches	Asbestos	Presumed	0		RHS	Trackside equipment current switch box		2			
27550	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment westinghouse small		2			
25962	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	5		RHS	Trackside equipment tencore boxes		2			
25963	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	5		RHS	Woven cable sheath 10mm, Enters / exits tencore boxes		1			
25964	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Ducts	Asbestos	Sampled – Not Detected	6		RHS	Trackside equipment duct, Bitumen: sampled previously		1			
27555	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	8		RHS	Trackside equipment westinghouse small		2			
26074	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment tencore boxes		2			
26075	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	9		RHS	Trackside equipment tencore boxes		1			
26076	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	15		RHS	Trackside equipment tencore boxes		1			



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26077	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	41		RHS	Trackside equipment tencore boxes		2			
26078	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	41		RHS	Trackside equipment westinghouse small		2			
26079	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	43		RHS	Trackside equipment westinghouse large		1			
26081	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	50		RHS	Woven cable sheath 10mm, Enters / exits box		225			
26080	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	50		RHS	Trackside equipment westinghouse large		1			
26082	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	150		RHS	Trackside equipment tencore boxes		2			
27622	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	150		RHS	Trackside equipment westinghouse small		4			
26084	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	150		RHS	Woven cable sheath 10mm, To signal box					
26083	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	150		RHS	Trackside equipment stop signal JL6		1			
26085	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	155		RHS	Trackside equipment westinghouse small		2			
26086	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	290			Trackside equipment stop signal within 4FT		2			
26087	ACTIVE	J	BD081-J-RD30	Road 30 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	318			Trackside equipment stop signal within 4FT		1			
26088	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	10		RHS	Trackside equipment tencore boxes		2			
26089	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment westinghouse small		2			
26090	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment westinghouse small		1			
26092	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	25		RHS	Woven cable sheath 10mm, Enters / exits box		1			
26091	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	25		RHS	Trackside equipment westinghouse large		1			
26095	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	130		RHS	Woven cable sheath 10mm,Cable to signal box					
27235	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	130		RHS	Trackside equipment westinghouse small		4			
26094	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	130		RHS	Trackside equipment signal JL		1			
26093	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	130		RHS	Trackside equipment tencore boxes		2			
26096	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	135		RHS	Trackside equipment westinghouse small		2			
26097	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	261		RHS	Trackside equipment signal stop		2			
27236	ACTIVE	J	BD081-J-RD31	Road 31 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	294			Trackside equipment signal stop within 4FT		1			
27556	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	0		RHS	Trackside equipment westinghouse large		1			
26099	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	0		RHS	Trackside equipment westinghouse large		1			
26098	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	0		RHS	Woven 10mm cable sheath, Exits box and is cut					



Hazardous Material Asset Register - Summary



BD081-J - JUB Line - Stanmore Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26100	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	5		RHS	Trackside equipment tencore boxes		2			
26101	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment westinghouse small		2			
26102	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	5		RHS	Woven 10mm cable sheath (earth cable), Exits tencore box					
26103	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	28		RHS	Trackside equipment westinghouse small		1			
26104	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	85		RHS	Trackside equipment westinghouse large (electrical)		1			
26105	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	95		RHS	Trackside equipment westinghouse large (electrical)		1			
26106	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	97		RHS	Trackside equipment tencore boxes		6			
26108	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Presumed	97		RHS	Woven cable sheath 10mm, Earth cable exits tencore box					
26107	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	97		RHS	Trackside equipment westinghouse small		4			
26109	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	100		RHS	Trackside equipment westinghouse small		4			
26112	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Known	100		RHS	Woven cable sheath 10mm, To signal box		2			
26111	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	100		RHS	Trackside equipment signal JL4		1			
26110	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	100		RHS	Trackside equipment tencore boxes		2			
26113	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	105		LHS	Trackside equipment westinghouse small		2			
26114	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	236			Trackside equipment stop signal within 4FT		2			
27623	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	236		RHS	Trackside equipment westinghouse small		8			
26115	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Westinghouse Boxes	Asbestos	Presumed	261		RHS	Trackside equipment westinghouse small		1			
26116	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Signal Boxes	Asbestos	Presumed	265			Trackside equipment stop signal within 4FT		1			
26117	ACTIVE	J	BD081-J-RD32	Road 32 - JUB - Stanmore Depot	Cable Sheath	Asbestos	Presumed	265			Presume woven cable on all tencore boxes: not all were checked due to train movement, Observation finish					

C125-J - JUB Line - Bond Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42914	ACTIVE	J	C125-J-NBLO	Road NBLO (Plt3) - JUB - Bond Street Stn	Westinghouse Boxes	Asbestos	Removed				Westinghouse boxes under platform nosing Notes from 2021 re-inspection: Removed not present during 2021 re-inspection					



Hazardous Material Asset Register - Summary



C125-J - JUB Line - Bond Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42913	ACTIVE	J	C125-J-NBLO	Road NBLO (Plt3) - JUB - Bond Street Stn	Cable Sheath	Asbestos	Removed				Woven cable sheaths - TDB's have 1x20mm cable entering each of them along the cable run under the bull nosing Notes from 2021 re-inspection: Removed not present during 2021 re-inspection					
26683	ACTIVE	J	C125-J-NBLO	Road NBLO (Plt3) - JUB - Bond Street Stn	Pit Blocks	Asbestos	Known				Pit blocks confirmed to contain asbestos packing after asbestos survey					
26681	ACTIVE	J	C125-J-SBLO	Road SBLO (Plt4) - JUB - Bond Street Stn	Ducts	Asbestos	Sampled – Not Detected	0			Bitumen ducts, Wall					
27641	ACTIVE	J	C125-J-SBLO	Road SBLO (Plt4) - JUB - Bond Street Stn	Pit Blocks	Asbestos	Known				Pit blocks confirmed to contain asbestos packing after asbestos survey					
26682	ACTIVE	J	C125-J-SBLO	Road SBLO (Plt4) - JUB - Bond Street Stn	Signal Boxes	Asbestos	Removed	1			Trackside equipment kiosk, Insulator boarding, flash guards Notes from 2021 re-inspection: Removed not present during 2021 re-inspection		1			
26680	ACTIVE	J	C125-J-SBLO	Road SBLO (Plt4) - JUB - Bond Street Stn	Ducts	Asbestos	Sampled – Not Detected	138		LHS	Bitumen ducts, Wall					

F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26527	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cellactite Sheeting	Asbestos	Known	0		LHS	Cellactite sheeting, 20sqm, Tunnel rings	20				
41930	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Caulking	Asbestos	Strongly Presumed				ASBESTOS CAULKING IS SPORADIC IN THIS TRACK SECTION. SPEAK TO THE HMU FOR GUIDANCE IF THIS SECTION IS WITHIN YOUR WORK AREA					
41960	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Caulking	Asbestos	Known				Asbestos Caulking is sporadic in this entire track section - Speak to the HMU for Guidance if this section is in your work area				N	N
26528	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1	3	RHS	Braided cable, 14no J hanger 6 = 1 No J hanger 7 = 8 No J hanger 8 = 4 No J hanger 9 = 1 No		14			
26529	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Ducts	Asbestos	Sampled – Not Detected	2		LHS	Bitumen ducts					
26530	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	2		LHS	Braided Cable, 1 x 10mm from UTX ducts to J hanger 3to		1			
26531	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	2		RHS	Cables from Relay Room, 14No.		14			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27636	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	2		RHS	Flash Guards Signal A250 Notes from 2021 re-inspection: Box removed		1			
26532	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	7		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26533	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	9		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26534	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Tunnel Ring Caulking	Asbestos	Known	18			Caulking, Only present in this area. Other rings inspected throughout route did not contain any caulking or were concrete sealed					
26535	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	30			CP new D switch box Notes from 2021 re-inspection: Box and cable removed					
26536	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Tunnel Ring Caulking	Asbestos	Known	46	53	RHS	Caulking throughout, To flanges of tunnel ring					
27477	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	112		RHS	Concrete rings back to steel TDB, 1 x 10G from J-Hanger No.1 Notes from 2021 re-inspection: Box removed cables remain					
26538	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	128		RHS	1 x 20 mm cable, Ends by sump from J-hanger No.8	20	1			
26537	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	128		RHS	1 x 30 mm white cable ends, Next to sump	30	1			
26539	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	140		RHS	4 x 10 mm Green cables, J-Hanger No.1 Notes from 2021 re-inspection: 2x cables	10	2			
26540	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	140		RHS	2 x 10 mm Green cables, 1 x 30 mm Green cable, 1 x 40 mm Green cable, J-Hanger No.2		4			
27574	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	140		RHS	2 x TDB, 1 -2 x 10G to J-Hanger No.2 Notes from 2021 re-inspection: Box removed cables removed					
26541	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	164		RHS	Braided Cable, 4 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	4			
27478	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Strongly Presumed	185		RHS	Signal A2501 Braide cable 6no 2x cut redundant Notes from 2021 re-inspection: Box removed cables remain		6			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26542	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Strongly Presumed	185		RHS	10 core box, GEV Braided cable 4no redundant Notes from 2021 re-inspection: Box removed cables remain		4			
26544	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	186	187	RHS	Braided Cable, 5 x 10mm & 1 x30mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain		6			
26543	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	186		RHS	Flash Guards Signal A2501 Notes from 2021 re-inspection: Box removed cables remain		1			
26545	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	188		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit Notes from 2021 re-inspection: Box removed cables remain	20	2			
26546	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	189		RHS	Braided Cable, 6 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	6			
26548	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	200		RHS	1 x 10 mm white cable, 2 x 30 mm Green cables, 1 x 40 mm Green cable, J-Hanger No.4 Notes from 2021 re-inspection: Cables removed					
27575	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	200		RHS	1 x 10 mm Green cable, 1 x 30 mm Green cable, J-Hanger No.2 Notes from 2021 re-inspection: 1 cable remains		1			
26547	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	200		RHS	4 x 10 mm Green cables, J-Hanger No.1 Notes from 2021 re-inspection: 2 cables remain	10	2			
26549	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	222		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
27600	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	224		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26550	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	316		RHS	Joint to 1 x 40 mm Green cable, On J-hanger No.4	40	1			
26551	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	350		RHS	Braided Cable, 2 x 20mm from J hanger 4 to track disconnection box	20	2			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26552	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	460		RHS	2 x 10 mm Green cables, J-Hanger No.1 Notes from 2021 re-inspection: Cables removed					
26553	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	466		RHS	Double 10 core, relay case, TDB, 10 core Notes from 2021 re-inspection: Box removed cables remain					
26554	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	480		RHS	1 x 40 mm Green cable, 2 x 20 mm Green cables, 1 x 10 mm white cable, J-hanger No.4		4			
26556	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	526		RHS	Braided Cable, 2 x 20mm from J hanger 4 to track disconnection box		2			
26555	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	526		RHS	Tunnel telephone safety circuit box, 1 x 10G to No.2, (Known Strongly Presumed)					
26557	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	599		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables removed		1			
26558	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	640		RHS	Joint to 1 x 40 mm Green cable, On J-hanger No.4	40	1			
26559	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	668		RHS	TTSCB, 1 -1x 20G to J-hanger No.4					
26560	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	670		RHS	5 x 10 mm Green cables, J-hanger No.2 (none in No.1) Notes from 2021 re-inspection: Box removed cables remain	10	5			
45537	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	670			1 x 40 mm Green cable, 2 x 20 mm Green cables, 1 x 10 mm Green cable to J-hanger No. 4		4			
26561	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Strongly Presumed	674		RHS	Double 10 core Box Notes from 2021 re-inspection: Box removed cables remains					
26562	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	678	680	RHS	Flash Guards Switch boxes Notes from 2021 re-inspection: Box removed cable removed		6			
26563	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	678		RHS	Braided Cable, 6 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cable removed		6			
26564	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	680		RHS	Braided Cable, 4 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables removed		4			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45538	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	770			1 x 40mm cable enters and continues on Notes from 2021 re-inspection: Box removed cable removed for following items: 1 x 15mm cable above (before junction) 1 x 20mm cable above (before junction) 1 x 20mm cable above (after junction) 2 x 15mm cables above (after junction) 1 x 40mm cable above (after junction)	40	1			
26565	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	880		RHS	4 x 10 mm Green cables, J-hanger No.2	10	4			
27637	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	881		RHS	1 x 10 mm Green cable, Cut in J-hanger No.2 (starts ?)	10	1			
26566	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	884		RHS	Braided Cable, 4 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	4			
27479	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	886		RHS	Braided Cable, 12 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	12			
26567	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	890		RHS	Braided Cable, 2 x 10mm from J hanger 2 & 4 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	2			
26568	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	900		RHS	5 x 10 mm Green cables, J-hanger No.2	10	5			
26569	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	900		RHS	1 x 40 mm Green cable, 2 x 20 mm Green cables, 1 x 10 mm white/yellow cable, J-hanger No.4		4			
45539	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	915			7 x 10mm cables - 2 terminate immediately, 5 head to Bond Street	10	7			
26570	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	926		RHS	TDB 1 x 10G from J-hanger No.2 Notes from 2021 re-inspection: Box removed cables remain					
26571	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	926		RHS	TDB 1 x 10G from J-hanger No.2 Notes from 2021 re-inspection: Box removed cables remain					
26572	INACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	988		RHS	Joint to 1 x 20 mm Green cable, From J-hanger No.4					
26573	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	988		RHS	Joint to 1 x 20 mm Green cable, From J-hanger No.4	20	1			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26575	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1040		RHS	1 x 40 mm Green cable, 2 x 20 mm Green cables, 1 x 10 mm white/yellow cable, J-hanger No.4		4			
26574	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1040		RHS	2 x 10 mm Green cables, J-hanger No.2	10	2			
26576	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1047		RHS	Flash Guards Signal A2561 & Switch box Notes from 2021 re-inspection: Box removed		2			
26577	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1048		RHS	Braided Cable, 2 x 10mm from J hanger 1 to single core unit Notes from 2021 re-inspection: Box removed cables remain	10	2			
26578	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1048		RHS	GEV Notes from 2021 re-inspection: Box removed					
26580	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1048		RHS	Relay case Notes from 2021 re-inspection: Box removed					
26579	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1048		RHS	Double 10 core Notes from 2021 re-inspection: Box removed					
26581	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1049		RHS	Braided Cable, 6 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	6			
26582	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1050		RHS	Braided cable 2 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain		3			
26583	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1051		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
27638	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1053		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26584	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1060		RHS	1 x 10 mm Green cable, J-hanger No.1	10	1			
26585	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1060		RHS	1 x 20 mm Green cable, 2 x 10 mm Green cable, J-hanger No.2		3			
26587	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Strongly Presumed	1238		RHS	SIG A2562 Notes from 2021 re-inspection: Box removed cables remain					



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26589	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1238		RHS	2 relay cases, double 10 core Notes from 2021 re-inspection: Box removed					
26586	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Strongly Presumed	1238		RHS	SIG R258A/258B/1 Notes from 2021 re-inspection: Box removed cables remain					
26588	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1238		RHS	GEV Notes from 2021 re-inspection: Box removed					
26590	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1244		RHS	TTSCB Notes from 2021 re-inspection: Box removed					
26592	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1250		RHS	1 x 40 mm Green cable, 2 x 20 mm Green cables 1 x 10 mm white/yellow cable, J-hanger No.4		4			
43992	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street		Asbestos	Known				"1 x 10 mm Green cable, 1 x 20 mm Green cable, 1 x 30 mm Green cable" J-Hanger No 2		3		N	N
27576	INACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1250		RHS	1 x 10 mm Green cable, 1 x 20 mm Green cable, 1 x 30 mm Green cable, J-hanger No.2					
26591	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1250		RHS	3 x 10 mm Green cables,J-hanger No.1	10	3			
27480	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1262		RHS	Braided Cable, 4 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	4			
26593	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1283		RHS	Braided cable 1 x 10G to J-hanger No.1 Notes from 2021 re-inspection: Box removed cables remain					
26594	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1285		RHS	Braided cable 1 x 10G to J-hanger No.1 Notes from 2021 re-inspection: Box removed cables remain					
26595	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1309		RHS	Flash Guards Signal A258B & RBMX258 Notes from 2021 re-inspection: Box removed					
26597	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1311	1312	RHS	Flash Guards Switch boxes Notes from 2021 re-inspection: Box removed		2			
26596	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	1311		RHS	Braided Cable, 4 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed		4			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27481	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	1312		RHS	Braided Cable, 11 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed		11			
26598	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	1313		RHS	Braided Cable, 4 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed		5			
26599	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	1318		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed		1			
26600	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Removed	1322		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed		1			
26602	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Strongly Presumed	1381		RHS	SIG A258A Notes from 2021 re-inspection: Box removed cables remain					
26603	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1381		RHS	GEV Notes from 2021 re-inspection: Box removed					
26604	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1381		RHS	2 Relay Cases Notes from 2021 re-inspection: Box removed					
26601	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Strongly Presumed	1381		RHS	SIG R258B/2 BMX 258 C/1 Notes from 2021 re-inspection: Box removed cables remain					
26605	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1386		RHS	1 x double 10 core Notes from 2021 re-inspection: Box removed					
26606	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1390		RHS	TDB 1 x 10G to J-hanger No. 1 Notes from 2021 re-inspection: Box removed					
27601	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1390			Fault screen box, 3 x 10G + 1 x 20G + J-hanger No.2 Notes from 2021 re-inspection: Box removed					
26607	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1395		RHS	TDB 1 x 10G to J-hanger No. 3 Notes from 2021 re-inspection: Box removed					
26608	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1400		RHS	6 x 10 mm Green cables, J-hanger No.1	10	6			
26610	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1400		RHS	1 x 40 mm Green cable, 2 x 20 mm Green cables, 1 x 10 mm white/yellow cable, J-hanger No.4		4			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26609	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1400		RHS	1 x 30 mm Green cable, 2 x 10 mm Green cables, 2 x 20 mm Green cables		5			
26611	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1418		RHS	Braided cable 1 x 10G from J-Hanger No.1 Notes from 2021 re-inspection: Box removed cables remain					
26612	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Strongly Presumed	1522		RHS	Relay case, double 10 core Notes from 2021 re-inspection: Box removed cables remain					
26613	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Presumed	1523		RHS	Flash Guards, Signal BMX258C Notes from 2021 re-inspection: Box removed cables remain		1			
26614	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1525		RHS	Braided Cable, 4 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	4			
26615	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Presumed	1525		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Box removed cables remain		1			
26616	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1526		RHS	Braided Cable, 8 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	8			
26617	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1528		RHS	Braided Cable Notes from 2021 re-inspection: Box removed cables remain		4			
27639	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Removed	1530		RHS	Fault circuit box Notes from 2021 re-inspection: Box removed					
26619	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1532		RHS	1 x 10 mm white/yellow cable, 1 x 40 mm Green cable, 2 x 20 mm Green cables, J-hanger No.4					
27482	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1532		RHS	9 x 10G, J-hanger No.1					
26618	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1532		RHS	1 x 10 mm Green cable, 3 x 20 mm Green cables, 2 x 30 mm Green cables, J-hanger No.2					
26620	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1550		RHS	TDB /- 1 x 10G to J-hanger No.2					
26621	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1552		RHS	TDB 1 to J-hanger No.1					
26625	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1558		RHS	Braided Cable, 1 x 50mm from Junction box over OTX to left hand side and into invert	50	1			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27483	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1558		RHS	TDB 1 x J-hanger No.1					
26622	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1559		RHS	TDB 1 to J-hanger No.1					
26623	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Signal Boxes	Asbestos	Known	1560		RHS	AC Main Link Box, 1 x 40 to J-hanger No.4					
26626	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Ducts	Asbestos	Sampled – Not Detected	1561		RHS	Bitumen ducts					
27484	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Presumed	1561		RHS	Braided Cable, 1 x 30mm from right hand side to left hand side via OTX and into invert at BRS 1566 disconnection box	30	1			
26624	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cable Sheath	Asbestos	Known	1562		RHS	Cables - See comment, All asbestos cable go OTX to left hand side behind cable run for 3 meters then to Relay Room					
45540	ACTIVE	J	F042-J-NBLO	Road NBLO - JUB - Bond Street to Baker Street	Cellactite Sheeting	Asbestos	Known	1570			Corrugated sheeting at high level BRS 1570-BO77-J-NBLO	60				
26490	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected			LHS	Caulking, TR 5, To flanges of tunnel ring					
41959	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Asbestos Caulking is sporadic in this track section - Speak to the HMU for Guidance if this section is in your work area				N	N
42048	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Strongly Presumed				Asbestos Caulking is sporadic in this track section - Speak to the HMU for Guidance if this section is in your work area					
26491	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected			LHS	Caulking, TR 7, To flanges of tunnel ring					
27456	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Sampled – Not Detected			RHS	Braided Cable, TR 536-540, Loose on top of a stack of sleepers, cross passage 2					
26492	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected			LHS	Caulking, TR 12, To flanges of tunnel ring					
43793	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1800 (LHS)			R441351	N	N
26272	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Sampled – Not Detected				Nylon Cables, TR 536-540, Loose on top of a stack of sleepers, cross passage 2					
43794	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1801 (LHS)			R441351	N	N
43788	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1799 (RHS)			R441351	N	N
43789	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1800 (RHS)			R441351	N	N



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43790	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1801 (RHS) on			R441351	N	N
26435	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cellactite Sheeting	Asbestos	Known	0		LHS	Cellactite sheeting, 20sqm, Tunnel rings	20	1			
41929	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Strongly Presumed				ASBESTOS CAULKING IS SPORADIC IN THIS TRACK SECTION. SPEAK TO THE HMU FOR GUIDANCE IF THIS SECTION IS WITHIN YOUR WORK AREA					
43854	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Tunnel caulking, to cast iron tunnel rings, right hand side, TR 1916			R413201	N	N
43855	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Tunnel caulking, to cast iron tunnel rings, right hand side, TR 1917			R413201	N	N
43791	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1798 (LHS			R441351	N	N
43792	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1799 (LHS			R441351	N	N
43787	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1798 (RHS)			R441351	N	N
27468	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Ducts	Asbestos	Sampled – Not Detected	3		LHS	Bitumen ducts, UTX					
27474	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Known	4		LHS	Caulking, TR 8, To flanges of tunnel ring					
26438	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Known	7			Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box		2			
26436	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	7		RHS	Braided Cable, 13no, Cables from cable route to cable shaft		13			
26437	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	7		RHS	Braided Cable, 20no, Cables from cable shaft to J hangers 1, 2 & 3		20			
26441	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cement Cable Troughing & Debris	Asbestos	Known	10			In Baker Street, Platform 7, 2m, 10m troughing, All PVC cables					
26439	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	15		RHS	Braided Cable, 1 x 40mm cable from junction box to J hanger 4		1			
27469	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	17		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26440	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Ducts	Asbestos	Known	20			Ducts x2 100m					
26442	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	44		RHS	Braided Cable, 15no, Cables from right hand side of tunnel cross over to Bakerloo link tunnel mouth to right hand side of southbound Jubilee		15			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26443	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Not Found during Inspection	50		LHS	Braided Cable, 1 x 10mm from J hanger 6 Notes from 2021 re-inspection: Not present during 2021 reinspection		1			
46310	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Known				Tunnel Ring 183 - Melamine Composite/Board to 7 pair fault screen termination box RHS			R516716	N	N
46311	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 183 - Bakerlite Panel To 2 No. Track Disconnection Box/ DFTT BD RHS		2	R516716	N	N
27569	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	112	113	RHS	Flash Guards x2 Signal R2571 & Switch box		2			
27470	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	113		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box		2			
26263	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	114		RHS	Braided Cable, 3 x 10mm from J hanger 1 to Single core unit		3			
26264	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	114		RHS	Braided Cable, 1 x 10mm from J hanger 4 to track disconnection box		1			
46313	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 356 - Melamine Composite/Board To 2571 G 7 Pair Termination Box RHS			R516716	N	N
46312	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 356 - Melamine Composite/Board To 2571 V 10 Core Box RHS			R516716	N	N
26265	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	217	218	RHS	Flash Guards, Signal A2571 & Switch box		2			
27563	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	218		RHS	Braided Cable, 6 x 10mm from J han ger 1 to switch box	10	6			
26266	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	219		RHS	Braided Cable, 9 x 10mm from J hanger 2 to switch box	10	9			
26267	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	220		RHS	Braided Cable, 7 x 10mm & 1 x 30mm from J hanger 2 to switch box		8			
26268	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	220		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box	10	1			
26269	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	222		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box	10	1			
26271	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Strongly Presumed	330	340		Braided cables, To J-hangers, above entrance to cross passage on SB Jubilee Line		6			
26270	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Known	330		RHS	Tunnel Ring caulking, TR joints 4 & 5 on RHS, Enter from SBound Rd, All ring joints in passage are the same, No access to joint between concrete and cast iron ring. Cross Passage 2					



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26273	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Removed	400		RHS	J-hanger 2, -2 x 10, 1 x 30mm + Westinghouse Box. Gain 2 x 10 Notes from 2021 re-inspection: Box removed					
26274	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Westinghouse Boxes	Asbestos	Removed	400			Westinghouse Box Notes from 2021 re-inspection: Box removed					
46316	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 718 - Bakerlite Panel To DLTTDB Track Disconnection Box RHS			R516716	N	N
46314	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 717 - Melamine Composite/Board To 2572 V 10 Core Box RHS			R516716	N	N
46317	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 718 - Bakerlite Panel To DPTDR Track Disconnection Box RHS			R516716	N	N
46315	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 717 - Melamine Composite/Board To 2572 G 7 Pair Termination Box			R516716	N	N
26275	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	439	440	RHS	Flash Guards Signal A2572 & R255		2			
26276	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	441	442	RHS	Flash Guards Switch boxes		2			
26277	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	441		RHS	Braided Cable, 5 x 10mm from J hanger 2 to switch box	10	5			
26278	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	442		RHS	Braided Cable, 10 x 10mm from J hanger 2 to switch box	10	10			
26279	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	444		RHS	Braided Cable, 5 x 10mm & 1 x30mm from J hanger 1 & 2 to switch box		6			
26280	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	445		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26281	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	486		RHS	Tunnel rings, rope caulking - NADIS, Cross passage 3 TR joints 1 & 2 on LHS, Enter from SBound Rd, All ring joints in passage are the same, No access to joint between concrete and cast iron ring.					
26282	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Known	500		LHS	J-hanger 6, -1 x 10m, Loose at BRS 200m Figure 6					
46318	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 1080 - Melamine Composite/Board To DTTH Electrical Box RHS			R516716	N	N
46319	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Tunnel Ring 1080 - Melamine Composite/Board To 255 V 10 Core Box RHS			R516716	N	N
27251	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	661		RHS	Flash Guards Signal A 255		1			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26284	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	662	666	RHS	Flash Guards Switch boxes		5			
26285	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	662		RHS	Braided Cable, 3 x 10mm from J hanger 1 to switch box	10	3			
26286	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	665		RHS	Braided Cable, 3 x 10mm from J hanger 1 to switch box	10	3			
26283	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	665			Tunnel Ring caulking - NADIS, TR joints 2 & 3 on LHS TR joints 4 & 5 on RHS, First 10 rings same TR joint 11 & 12 on RHS, All ring joints after this in this passage are the same Cross Passage 4					
26287	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	666		RHS	Braided Cable, 1 x 50mm to junction box and out other side	50	1			
27634	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box remains cable removed		1			
26470	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Electrical Boxes	Asbestos	Presumed				1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box remains cable removed		1			
46308	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Debris: Other	Asbestos	Known				Tunnel Ring 1422 - Debris to packers lower left section Encapsulated by Econ 2013 Notes from 2021 re-inspection: Not present as new cast tunnel rings installed recently approx 5 years ago TBC				N	N
26471	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1025		LHS	Tunnel ring caulking - NADIS, TR joints 8 & 9 on LHS, All ring joints in passage are the same, No access to joint between concrete and cast iron ring. Cross Passage 6					
46324	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Paper Asbestos	Asbestos	Known				Tunnel Rings 1781 & 1782 - Paper Material To the gap between tunnel rings 1781 & 1782, platform side Notes from 2021 re-inspection: Paper present but new metal tunnel rings installed next to existing cast iron tunnel rings			R390602	N	N
41968	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1782				N	N



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46309	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Known	1075			Tunnel Ring 1783 - Tunnel ring caulking Encapsulated by Forest 2013					
41969	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring Crown - number 1787				N	N
41970	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood, within tunnel ring flanges to wall throughout tunnel ring 1792				N	N
41972	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1796				N	N
41973	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1797				N	N
41975	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1799				N	N
41974	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring CROWN - number 1798				N	N
41976	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1800				N	N
41978	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall to wall throughout tunnel ring 1802				N	N
41977	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall to wall throughout tunnel ring 1801 CROWN				N	N
41979	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall to wall throughout tunnel ring 1807				N	N
41980	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1812				N	N
41981	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1816				N	N
41982	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1820 CROWN				N	N
41983	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1824				N	N
41984	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1828					
41985	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1833				N	N



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
41987	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1834				N	N
41986	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1834 CROWN				N	N
41988	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1835				N	N
41992	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1836					
41994	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1837					
41989	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1835 CROWN					
41990	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1836					
41991	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1836 CROWN					
41993	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Known				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1837					
41995	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - Grout/Wood within tunnel ring flanges to wall throughout tunnel ring 1838					
41997	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring CROWN - number 1839					
41996	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1839					
41998	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring CROWN number 1841 - BRS 1110.2					
42001	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1847 - BRS 113.8					
41999	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1843 - BRS 1111.4					
42000	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1843 - BRS 111.4					



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26472	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1115			Tunnel ring caulking - NADIS, TR joints 7 &8 on RHS, All ring joints in passage are the same, No access to joint between concrete and cast iron ring.					
42002	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1851 BRS 1116.2					
42003	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1855 BRS 1118.6					
42004	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1859 BRS 1121					
42005	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1864 BRS 1124					
42006	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1867 BRS 1125.8					
42007	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1871 BRS 1128.2					
42008	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1875 BRS 1130.6					
42009	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1879 BRS 1133					
42010	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1883 BRS 1135.4					
42011	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1887 BRS 1137.8					
42012	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1891 BRS 1140.2					
42013	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1899 BRS 1145					
42014	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1903 BRS 1147.4					
42015	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1907 BRS 1149.8					



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42016	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1910 BRS 1151.6					
42017	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1909 BRS 1151					
42018	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1915 BRS 1154.6					
42019	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1916 BRS 1155.2					
42020	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1917 BRS 1155.8					
42021	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1919 BRS 1157					
42032	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1924 BRS 1160					
42022	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1929 BRS 1163					
42031	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1934 BRS 1166					
42023	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1939 BRS 1169					
42030	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1944 BRS 1172					
42024	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1949 BRS 1175					
42029	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1954 BRS 1178					
42025	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1959 BRS 1181					
42028	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1964 BRS 1184					



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42027	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1970 BRS 1187.6					
42026	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Caulking	Asbestos	Sampled – Not Detected				Caulking - grout/wood within tunnel ring flanges to wall throughout tunnel ring number 1969 BRS 1187					
26479	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Known	1195		LHS	Tunnel ring caulking, TR joints 11 & 12 on LHS, All ring joints in passage are the same, No access to joint between concrete and cast iron ring Cross Passage 8					
46320	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1270			Melamine Composite/Board To 253AG 7 Pair Terminal Box Notes from 2021 re-inspection: Box removed cables cut			R516716		
46323	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Boarding	Asbestos	Removed				Melamine Composite/Board To 253 BG 7 Pair Termination Box RHS Notes from 2021 re-inspection: Box removed			R516716	N	N
46321	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1271			Melamine Composite/Board To 253 AGR 10 Core Box Notes from 2021 re-inspection: Box removed cables cut			R516716		
46322	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Other Boarding	Asbestos	Removed				Melamine Composite/Board To 253 10 Core Box RHS Notes from 2021 re-inspection: Box removed			R516716	N	N
26473	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	1316		RHS	Flash Guards Signal A253B & R253B		2			
26475	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1318		RHS	Braided Cable, 2 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Cables cut	10	2			
26474	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Presumed	1318	1319	RHS	Flash Guards Switch boxes		2			
26476	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1319		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 2 to switch box		4			
27571	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Removed	1345		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables removed		1			
26477	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Removed	1350		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables removed		1			



Hazardous Material Asset Register - Summary



F042-J - JUB Line - Baker Street to Bond Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26478	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Removed	1359		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables removed		1			
26480	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Removed	1400		RHS	Cables, J-hanger 1, -4 x 10mm Notes from 2021 re-inspection: Box removed cables removed					
26481	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Signal Boxes	Asbestos	Removed	1473	1475	RHS	Flash Guards Signal A253B & Switch box Notes from 2021 re-inspection: Box removed cables removed		2			
26482	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1475		RHS	Braided Cable, 5 x 10mm from J hanger 1 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	5			
26483	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1476		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain		4			
26484	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Known	1476		RHS	Westinghouse x cable, -2 x 10mm start, Box and cables Notes from 2021 re-inspection: Box removed cables remain	10	2			
26485	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1490		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
27473	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1496		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26486	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Known	1500		RHS	Cables, isolation concreting. J-hanger 1, -7 x 10mm, all other same	10	7			
26487	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1605		RHS	Braided Cable, 16no J hangers 1-4 cables to slotted clearance		16			
26488	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Cable Sheath	Asbestos	Presumed	1605		LHS	Braided Cable, 1 x 20mm into UTX	20	1			
26489	ACTIVE	J	F042-J-SBLO	Road SBLO - JUB - Baker Street to Bond Street	Tunnel Ring Caulking	Asbestos	Known	2590	2598	RHS	Caulking throughout, To flanges of tunnel ring					



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
41932	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Asbestos	Strongly Presumed				ASBESTOS CAULKING IS SPORADIC IN THIS TRACK SECTION. SPEAK TO THE HMU FOR GUIDANCE IF THIS SECTION IS WITHIN YOUR WORK AREA					
44469	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street		Asbestos	Sampled – Not Detected				Non Asbestos Caulking between 600m-1060m R633926					
41962	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Asbestos	Known	0	1273		Asbestos Caulking is sporadic in this entire track section - Speak to the HMU for Guidance if this section is in your work area					
26890	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Ducts	Asbestos	Sampled – Not Detected	3		RHS	Bitumen ducts					
26891	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	3		RHS	Braided Cable, J hanger 1 = 7 x 10mm J hanger 2 = 4 x 10mm & 2 x 20mm J hanger 3 = 0 J hanger 4 = 1 x 50mm , 2 x 10mm & 1 x20mm Notes from 2021 re-inspection: Box removed, cables remain		17			
27508	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Signal Boxes	Asbestos	Presumed	3		RHS	Flash Guards Signal A242 Notes from 2021 re-inspection: Box removed, cables remain		1			
27587	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	5		RHS	Braided Cable, 4 x 10mm from J hanger 4 to single core unit Notes from 2021 re-inspection: Box removed, cables remain		4			
26892	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	6		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
26893	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	8		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
26894	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	116		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
26895	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	118		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
26896	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	121		RHS	Braided Cable, 2 x 20mm from J hanger 4 t o single core unit		2			
26897	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	191		RHS	Flash Guards Signal A242 Notes from 2021 re-inspection: Box removed, cables remain		1			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26898	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	192		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Box removed, cables remain		1			
26899	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Wrap	Asbestos	Presumed	193		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed, cables remain		4			
26900	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	235		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
45776	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	237		RHS	Braided cable - 1 x 10mm from J hanger 1 to track disconnection box	10	1			
45778	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	299		RHS	Braided Cable - 2 x 20mm from J hanger 2 to single core unit	20	2			
45780	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street		Asbestos	Presumed				Flash Guards Signal A2422 & R246 Notes from 2021 re-inspection: Box removed, cables remain		2		N	N
45781	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Other Electrical Boxes	Asbestos	Presumed				2 no Flash Guards Switch boxes Notes from 2021 re-inspection: Box removed, cables remain		2		N	N
45782	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	368		RHS	Braided cables - 4 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed, cables remain		5			
45783	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	369		RHS	Braided cable - 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain	10	1			
45784	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	372		RHS	Braided cable - 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain	10	1			
45785	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	377		RHS	Braided cables - 2 x 20mm from J hanger 4 to single core unit Notes from 2021 re-inspection: Unit removed, cables remain	20	2			
45786	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	499		RHS	Braided cable - 2 x 10mm from J hanger 1 to track disconnection box	10	2			
45787	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Flash Guards Signal A246		1		N	N
45788	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	532		RHS	Braided cable - 9 x 10mm from J hanger 2 to switch box and Rail Gap Indicator	10	9			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45789	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	544		RHS	2 x 10mm from J hanger 1 to track disconnection box	10	2			
45790	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	545		RHS	Braided cable - 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26901	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	568		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
26902	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	570		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26903	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Signal Boxes	Asbestos	Presumed	584		RHS	Flash Guards Switch boxes		4			
26904	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	586		RHS	Braided Cable, 5 x 10mm from J hanger 2 to switch box	10	5			
26905	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	587		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26906	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	588		RHS	Braided Cable, 1 x 40mm from J hanger 4 to Junction box	10	1			
26908	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	590		RHS	Braided Cable, 2 x 10mm from J hanger 2 to switch box	10	2			
26907	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Signal Boxes	Asbestos	Presumed	590		RHS	Flash Guards Switch box		1			
45791	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Known	600	1060	RHS	7 no braided cables to cable run		7			
27648	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Other Electrical Boxes	Asbestos	Presumed				Braided Cable, 4 x 10mm from J hanger 1 to 2 No track disconnection boxes Notes from 2021 re-inspection: Plastic cables to both boxes		2			
26909	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	750		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
27509	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	752		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26910	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	987		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit	20	2			
26911	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1004	1005	RHS	Flash Guards Signal A248 & Switch box Notes from 2021 re-inspection: Box removed cables remain		2			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26912	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1005		RHS	Braided Cable, 4 x 10mm & 1 x 30mm from J hanger 1 & 2 to switch box Notes from 2021 re-inspection: Box removed cables remain		5			
26913	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1006		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain		1			
26914	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1011		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26915	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Signal Boxes	Asbestos	Removed	1140		RHS	Flash Guards Signal A248B Notes from 2021 re-inspection: Box removed and cables		1			
26916	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Signal Boxes	Asbestos	Removed	1141		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Box removed and cables		1			
26917	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1142		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain		4			
26918	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1144		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26919	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1149		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
27588	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Asbestos	Known	1249			Tunnel Ring Caulking, tunnel ring 2074 to platform, both sides, - lower part of pan					
26920	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1249		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed, cables remain		1			
26921	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1253		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit	20	2			
26923	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Cable Sheath	Asbestos	Presumed	1257		RHS	Braided Cable, Cables to hangers 1, 2, 4 & 5		16			
26922	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Ducts	Asbestos	Sampled – Not Detected	1257		RHS	Bitumen ducts					
26924	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Asbestos	Known	2080		LHS	TR2080 - Tunnel Ring Caulking, Amosite & Chrysotile, LHS in DOT, - lower part of pan					



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26925	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Asbestos	Known	2080		RHS	TR2080 - Tunnel Ring Caulking, Amosite, RHS in DOT, - lower part of pan					
26926	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Asbestos	Known	2084		LHS	TR2084 - Tunnel Ring Caulking, Amosite & Chrysotile, LHS in DOT, - lower part of pan					
27606	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed			RHS	Lead Caulking may be present in this section - Speak to the HMU for Guidance if this section is in your work area					
45775	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Lead/Leading	Lead Paint/Lead	Known				Lead to tunnel ring flanges				N	N
45777	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Lead/Leading	Lead Paint/Lead	Known				Wood & Lead to Tunnel Ring Flanges				N	N
45779	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Lead/Leading	Lead Paint/Lead	Known				Wood & Lead to Tunnel Ring Flanges				N	N
45792	ACTIVE	J	F044-J-NBLO	Road NBLO - JUB - Green Park to Bond Street	Lead/Leading	Lead Paint/Lead	Known				Lead to tunnel ring flanges				N	N
26465	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	0	6	LHS	tunnel ring caulking - full ring, tunnel ring 1 - 11 on LHS in DOT					
26466	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	0	4	RHS	tunnel ring caulking - full ring TR1-7					
41961	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Caulking	Asbestos	Known				Asbestos Caulking is sporadic in this entire track section - Speak to the HMU for guidance if this section is in your work area				N	N
41931	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Caulking	Asbestos	Strongly Presumed				ASBESTOS CAULKING IS SPORADIC IN THIS TRACK SECTION. SPEAK TO THE HMU FOR GUIDANCE IF THIS SECTION IS WITHIN YOUR WORK AREA					
45541	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Known	2		RHS	Woven Insulation: J hanger 1 = 7 x 10mm, 3 x 10mm J hanger 2 = 2 x 3mm, 2 x 10mm J hanger 3 = 0 J hanger 4 = 2 x 40mm, 1 x 30mm, 2 x 10mm		19			
26627	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Presumed	4		RHS	Flash Guards Signal A251		1			
26628	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Ducts	Asbestos	Sampled – Not Detected	4		LHS	Bitumen ducts,					
26629	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	4		RHS	Braided Cable, J hanger 1 = 5 x 10mm J hanger 2 = 10 x 10mm J hanger 3 = 0 J hanger 4 = 1 x 40mm		16			
26630	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	6		RHS	Braided Cable, 5 x 10mm from J hanger 1 to Double 10 unit	10	5			
27577	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	8		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26631	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	9		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26468	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	65		RHS	tunnel ring caulking - lower part of pan, RHS in DOT, low level, wood behind material sampled TR110 Notes from 2021 re-inspection: Grouted over					
26467	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	65		RHS	tunnel ring caulking - lower part of pan TR110 Notes from 2021 re-inspection: Grouted over					
45569	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	65		RHS	Tunnel ring caulking, Tunnel ring Number 110, S/B Notes from 2021 re-inspection: Grouted over					
26463	INACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	65		RHS	Chrysotile, Tunnel ring caulking, Tunnel ring Number 110, S/B Duplicate of 26467					
27472	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	68		RHS	Chrysotile, Tunnel ring caulking, Tunnel ring Number 114, S/B Notes from 2021 re-inspection: Grouted over					
45570	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	68		RHS	Tunnel ring caulking, Tunnel ring Number 114, S/B Notes from 2021 re-inspection: Grouted over					
26469	INACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	68		RHS	tunnel ring caulking - lower part of pan TR114 Duplicate of 27472					
26678	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	68			tunnel ring caulking - lower part of pan,RHS in DOT, low level, wood behind material sampled TR114 Notes from 2021 re-inspection: Grouted over					
26464	INACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	74		RHS	Chrysotile, Tunnel ring caulking, Tunnel ring Number 125, S/B Duplicate of 26679					
45571	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	74		RHS	Tunnel ring caulking, Tunnel ring Number 125, S/B Notes from 2021 re-inspection: Grouted over					
26679	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Known	74		RHS	tunnel ring caulking - lower part of pan TR125 Notes from 2021 re-inspection: Grouted over					
26632	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Asbestos	Surveyed – Not Detected	100	103	RHS	Cross passage Tunnel rings, rope					



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26633	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	117		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box	10	2			
26634	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	118		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box	10	2			
26635	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	121		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
26636	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	123		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
45543	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	194		RHS	2 x Westinghouse Boxes Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
45544	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Removed	194		RHS	1 x 10m cable to J hanger 1 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
45546	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	370		RHS	3 x 10mm cables	10	3			
45545	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	370		RHS	2 x Westinghouse Box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
26637	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Removed	542		RHS	Flash Guards Signal A247 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
26638	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Removed	543		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
26639	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	543		RHS	Braided Cable, 2 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	2			
26640	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	544		RHS	Braided Cable, 5 x 10mm from J hanger 2 to switch box	10	5			
26641	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	544		RHS	Braided Cable, 1 x 20mm from J hanger 4 to single core unit	20	1			
45547	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	560		RHS	Woven insulation - 1 x 10mm from J hanger 1	10	2			
26642	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	586		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27485	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	588		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
45549	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Removed	600		RHS	3 x cables Notes from 2021 re-inspection: Removed not present during 2021 reinspection		3			
45548	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	600		RHS	6 x Westinghouse Box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		6			
45551	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	640		RHS	2 x 20 cables for J hanger 1 Notes from 2021 re-inspection: Cables removed in JH1		2			
45550	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	640		RHS	Woven Insulation - 1 x 20, 1 x 10m from J hanger 2		2			
45552	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	700		LHS	1 x 20mm cable for J hanger 7 Notes from 2021 re-inspection: Also OTX	20	1			
26643	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Removed	730		RHS	Flash Guards Signal A2471 & RTF 3/1 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
26644	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	731		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box	10	1			
26645	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Presumed	732		RHS	Flash Guards Switch box		2			
26647	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	734		RHS	Braided Cable, 3 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	3			
26646	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	734		RHS	Braided Cable, 6 x 10mm & 1 x 2 0mm from J hanger 2 to switch box		7			
27486	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	738		RHS	Braided Cable, 1 x 40mm from Junction Box to J hanger 4	40	1			
26648	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Presumed	739		RHS	Flash Guards Switch box (Current On Line)		1			
26649	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	739		RHS	Braided Cable,1 x 10mm from J hanger 2 to switch box	10	1			
45553	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	740		RHS	3 x 10m cables to J hanger 1	10	3			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45555	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	740		RHS	5 x cables		5			
45554	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Presumed	740		RHS	1 x Westinghouse Box		1			
27640	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	741		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 4 to single core unit Notes from 2021 re-inspection: Box removed cables remain		4			
26650	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	778		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26651	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	779		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26444	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	790		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	2			
27570	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	815		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Plastic cables to both boxes	10	2			
26445	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	866		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit	20	2			
27461	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Removed	953		RHS	Flash Guards Signal A245 & RTF 3/2 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
26446	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Removed	954		RHS	Braided Cable, 1 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
26447	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Removed	955		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			
26448	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	956		RHS	Braided Cable, 8 x 10mm from J hanger 1 & 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	8			
26449	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	957		RHS	Braided Cable, 1 x 10mm & 1 x 30mm from J hanger 1 to track disconnection box & single core unit		2			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45558	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	960		RHS	2 x 10mm cables from J hanger 1	10	2			
45557	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	960		RHS	1 x Westinghouse Box from J hanger 1 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
26450	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	962		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box	10	1			
45560	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1000		RHS	1 x 30m cable	30	1			
45559	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	1000		RHS	1 x Westinghouse Box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
45561	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1030		RHS	1 x 10 to J hanger 6		1			
45562	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	1100		RHS	1 x Westinghouse Box from J hanger 1 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
45563	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1100		RHS	2 x 20 cables from J hanger 1		2			
26451	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Presumed	1103		RHS	Flash Guards Signal TF3 Notes from 2021 re-inspection: Box removed cables remain		1			
26452	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1104		RHS	Braided Cable, 2 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	2			
45564	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	1105		RHS	1 x Westinghouse Box from J hanger 2 Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
45565	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1105		RHS	2x20mm cables from J hanger 2	20	2			
45566	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1105		RHS	1 x 20 from J hanger 1		1			
26453	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Signal Boxes	Asbestos	Removed	1105		RHS	Flash Guards Notes from 2021 re-inspection: Removed not present during 2021 reinspection		2			



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26454	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1105		RHS	Braided Cable, 3 x 10mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remain	10	3			
26455	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1106		RHS	Braided Cable, 2 x 20mm from J hanger 2 & 3 to single core unit Notes from 2021 re-inspection: Box removed cables remain	20	2			
26457	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1107		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26458	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1114		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box. Notes from 2021 re-inspection: Box removed cables remain	10	1			
45567	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Westinghouse Boxes	Asbestos	Removed	1140		RHS	1 x Westinghouse Box Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
45568	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Removed	1140		RHS	1 x 30m cable Notes from 2021 re-inspection: Removed not present during 2021 reinspection		1			
27471	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1206		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box	10	2			
26460	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1207		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain	10	1			
26461	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Ducts	Asbestos	Sampled – Not Detected	1216		RHS	Bitumen ducts					
27633	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Cable Sheath	Asbestos	Presumed	1216		RHS	Braided Cable, J hanger 1 = 10 x 10mm J hanger 2 = 1 x 10mm, 2 x 30mm & 1 x 20mm J hanger 3 = 0 J hanger 4 = 1 x 50mm		17			
27602	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	401	404		Lead to tunnel ring flanges					
26456	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	1106	1114	RHS						
26459	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	1133	1141							
26462	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	1865	1872		Lead to tunnel ring flanges					



Hazardous Material Asset Register - Summary



F044-J - JUB Line - Bond Street to Green Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45542	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Lead/Leading	Lead Paint/Lead	Presumed				Lead to flanges of tunnel ring				N	N
45556	ACTIVE	J	F044-J-SBLO	Road SBLO - JUB - Bond Street to Green Park	Lead/Leading	Lead Paint/Lead	Presumed				Lead to tunnel ring flanges				N	N

F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
41928	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Caulking	Asbestos	Strongly Presumed				ASBESTOS CAULKING IS SPORADIC IN THIS TRACK SECTION. SPEAK TO THE HMU FOR GUIDANCE IF THIS SECTION IS WITHIN YOUR WORK AREA					
41964	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Caulking	Asbestos	Known				Asbestos Caulking is sporadic in this entire track section - Speak to the HMU for Guidance if this section is in your work area				N	N
26824	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Ducts	Asbestos	Sampled – Not Detected	3			Bitumen ducts					
27605	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	3		RHS	Braided Cable J hanger 1 = 6 x 10mm J hanger 2 = 3 x 30mm & 2 x 10mm J hanger 3 = 0 J hanger 4 = 1 x 50mm & 1 x 20mm		13			
26825	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	7		RHS	Braided Cable, 1 x 30mm & 4 x 10mm from J hanger 2 & 3 to single core unit Notes from 2021 re-inspection: Box removed cables remains		5			
26826	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	10		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26827	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	11		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit Notes from 2021 re-inspection: Box removed cables remains		2			
26828	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	13		RHS	Braided Cable, 3 x 10mm from J hanger 3 to single core unit Notes from 2021 re-inspection: Box removed cables remains		3			
26829	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	14		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26830	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	83		RHS	Braided Cable, 1 x 10mm from J hanger 1 to points Notes from 2021 re-inspection: Box removed cables remains		1			



Hazardous Material Asset Register - Summary



F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26832	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	90		RHS	Braided Cable, 2 x 10mm from J hanger 2 to switch box		2			
26831	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Presumed	90		RHS	Flash Guards Switch box		1			
27503	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	97		RHS	Braided Cable, 1 x 40mm from Junction b ox to J hanger 4		1			
26833	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	172		RHS	Braided Cable, 1 x 30mm from J hanger 1 to points Notes from 2021 re-inspection: Box removed cables remains		1			
26834	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	176		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26835	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	177		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		2			
26836	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Presumed	242		RHS	Flash Guards Signal R238		1			
26837	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Presumed	243		RHS	Flash Guards Switch box		1			
26652	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	244		RHS	Braided Cable, 1 x 10mm & 1 x 20mm fr om J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remains		2			
26653	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	245		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26654	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	247		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26655	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	293		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit		2			
26656	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	317		RHS	Braided Cable, 1 x 20mm & 2 x 10mm from J hanger 4 to single core unit		3			
26657	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Removed	442		RHS	Flash Guards Signal A238 Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			



Hazardous Material Asset Register - Summary



F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26658	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Removed	444		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			
27578	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	445		RHS	Braided Cable, 5 x 10mm & 1 x 20mm from J hanger 2 to switch box Notes from 2021 re-inspection: Box removed cables remains		6			
26659	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	466		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26660	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Removed	589		RHS	Flash Guards Signal TF8 Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			
26661	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Removed	592		RHS	Braided Cable, 1 x 10mm from J hanger 2 to track disconnection box Notes from 2021 re-inspection: Box removed cables removed		1			
26662	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	594		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26663	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	607		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit		2			
26664	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	632		RHS	Braided Cable, 2 x 20mm from J hanger 4 to single core unit		2			
26665	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	736		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26666	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	742		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26667	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Signal Boxes	Asbestos	Removed	775		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Box removed cables removed		1			
26668	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	908		RHS	Braided Cable, 3 x 10mm from J hanger 2 & 3 to Double 10 unit		2			
26669	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Cable Sheath	Asbestos	Presumed	960			Braided Cable, J hanger 1 = 7 x 10mm J hanger 2 = 3 x 20mm		10			
26670	ACTIVE	J	F046-J-NBLO	Road NBLO - JUB - Charing Cross to Green Park (Junction)	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	1155			(LEAD)					



Hazardous Material Asset Register - Summary



F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
41963	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Caulking	Asbestos	Known				Asbestos Caulking is sporadic in this entire track section - Speak to the HMU for Guidance if this section is in your work area				N	N
41926	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Caulking	Asbestos	Strongly Presumed				ASBESTOS CAULKING IS SPORADIC IN THIS TRACK SECTION. SPEAK TO THE HMU FOR GUIDANCE IF THIS SECTION IS WITHIN YOUR WORK AREA					
26928	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Ducts	Asbestos	Sampled – Not Detected	2		RHS	Bitumen ducts					
45768	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Known	2		LHS	1no 20mm Ø Green cable OTX ~On J-Hanger 7	20	1			
26927	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	2		RHS	Braided Cable, J hanger 1 = 7 x 10mm J hanger 2 = 8 x 10mm		15			
45769	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Known	6		RHS	5no 10mm Ø Green cables - No.1	10	5			
45771	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Known	6		RHS	No.3 (but 4 x 10mm Ø green join from 10 core)	10	4			
45772	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Known	6		RHS	1 x 50 mm Ø Green, 1 x 10mm Ø Green cables - No.4		2			
45773	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross		Asbestos	Removed				Composite blocks inside 10 core box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		10		N	N
45770	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Known	6		RHS	3 x 10mm Ø green cables, 1 x 10mm Ø white cable, 3x 40mm Ø green cables - No.2		7			
45774	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross		Asbestos	Removed				Composite blocks inside 10 core box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		10		N	N
26929	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	10		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			
26930	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Track Section Switches	Asbestos	Removed	13		RHS	Casing, Current Rail Section Switch 1360 Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		2			
26932	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	30		RHS	Braided Cable, All cables sheathed in plastic to BRS 105 Notes from 2021 re-inspection: Braided cables cut and joined to plastic		15			



Hazardous Material Asset Register - Summary



F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27510	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	105			Braided Cable, All cables plastic sheathing removed Notes from 2021 re-inspection: Braided cables cut and joined to plastic		15			
26933	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	121		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26934	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	122		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Removed - box removed cables remain cut		1			
26935	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	146	2	RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box					
26937	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	370		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26938	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	372		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
27511	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	415			Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Removed - box not present cables remain cut		1			
26939	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	482	1	RHS	Braided Cable, 1 x 10mm from J hanger 2 to Rail Gap Indicator Notes from 2021 re-inspection: Removed - box not present cables remain cut					
26940	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Signal Boxes	Asbestos	Removed	489		RHS	Flash Guards Signal ATG200 & RTG Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			
27607	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Signal Boxes	Asbestos	Removed	491		RHS	Flash Guards Switch box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		2			
26942	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	492		RHS	Braided Cable, 1 x 30mm from J hanger 4 to single core unit		1			
26941	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Removed	492		RHS	Braided Cable, 8 x 10mm from J hanger 1 & 2 to switch box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		8			
26943	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Removed	493		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			



Hazardous Material Asset Register - Summary



F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26944	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	494		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26945	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Removed	497			Braided Cable, 2 x 20mm from J hanger 2 to single core unit Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		2			
27649	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	582		RHS	Braided Cable, 2 x 10mm from J hanger 2 to track disconnection box		2			
26946	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Signal Boxes	Asbestos	Removed	586			Flash Guards Signal TG2 Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		1			
26947	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	587		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 1 & 2 to switch box Notes from 2021 re-inspection: Removed - Box not present cables remain cut		4			
26948	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	588		RHS	Braided Cable, 3 x 10mm & 1 x 20mm from J hanger 1 to single core unit		4			
26949	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	605		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box not present cables remain cut		1			
26951	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	747		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26952	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	754		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26953	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Removed	763		RHS	Braided Cable, 1 x 10mm from J hanger 1 to speed indicator Notes from 2021 re-inspection: Removed - Not present during 2021 reinspection		2			
27589	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	771		RHS	Braided Cable, 2 x 10mm from J hanger 2 to points		2			
26954	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	773		RHS	Braided Cable, 1 x 30mm & 1 x 10mm from J hanger 2 to single core unit Notes from 2021 re-inspection: Box removed cables remains		2			
26955	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	865		RHS	Braided Cable, 2 x 10mm from J hanger 2 to points		2			



Hazardous Material Asset Register - Summary



F046-J - JUB Line - Green Park to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26956	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	867		RHS	Braided Cable, 1 x 30mm & 1 x 10mm from J hanger 1 to single core unit Notes from 2021 re-inspection: Box removed cables remains		2			
26957	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	888		RHS	Braided Cable, 1 x 30mm from J hanger 2 to single core unit		1			
27512	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	928		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remains		1			
26959	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	929		RHS	Braided Cable, 4 x 10mm from J hanger 3 to Double 10 unit		4			
26960	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	932		RHS	Braided Cable, 1 x 10mm from J hanger 1 to speed indicator Notes from 2021 re-inspection: Box removed cables remains		1			
26961	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	936		RHS	Braided Cable, 1 x 30mm from J hanger 4 to single core unit Notes from 2021 re-inspection: Box removed cables remains		2			
26962	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	938		RHS	Braided Cable, 1 x 10mm from J hanger 1 to Rail Gap Indicator Notes from 2021 re-inspection: Box removed cables remains		1			
26964	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Ducts	Asbestos	Sampled – Not Detected	941		RHS	Bitumen ducts					
26963	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Cable Sheath	Asbestos	Presumed	941		RHS	Braided Cable, J hanger 1 = 7 x 10mm J hanger 2 = 3 x 30mm & 1 x 20mm J hanger 3 = 0 J hanger 4 = 2 x 50mm & 1 x 10mm		14			
26931	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	28	31	RHS	(LEAD)					
26936	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	294	297	RHS	LEAD					
26950	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	630	633	RHS	(LEAD)					
26958	ACTIVE	J	F046-J-SBLO	Road SBLO - JUB - Green Park (Junction) to Charing Cross	Tunnel Ring Caulking	Lead Caulking	Strongly Presumed	905	918	RHS	(LEAD)					



Hazardous Material Asset Register - Summary



F048-J - JUB Line - Charing Cross to Aldwych

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26794	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	0	597	LHS	Braided Cable, 1 x 10mm on J hanger 8 running entire length of tunnel section		1			
26795	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	152		RHS	Braided Cable, 2 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cables remain cut		2			
26796	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	292		RHS	Braided Cable, 4 x 10mm from J hanger 2 to phone Notes from 2021 re-inspection: Box removed cables remain cut		4			
26797	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	318		RHS	Braided Cable, 2 x 10mm from J hanger 2 to points Notes from 2021 re-inspection: Cables cut		2			
26798	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	351		RHS	Braided Cable, 2 x 10mm to track disconnection box		2			
26799	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	584		RHS	Braided Cable, 1 x 10 mm from J hanger 1 to track disconnection box		1			
26800	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	586		RHS	Braided Cable, 1 x 10mm from J hanger 1 to points		1			
26801	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	590		RHS	Braided Cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26802	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	591		RHS	Braided Cable, 1 x 30mm & 3 x 10mm from J hanger 2 & 3 to single core unit and signal TG4		4			
26803	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	592		LHS	Braided Cable, 1 x 10mm from Red stop light over OTX to right hand side		1			
27500	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Ducts	Asbestos	Sampled – Not Detected	597		LHS	Ducts					
26804	ACTIVE	J	F048-J-NBLO	Road NBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Known	597		RHS	Braided Cables J hanger 1 = 5 x 10mm J hanger 2 = 3 x 30mm, 1 x 20mm & 1 x 10mm J hanger 3 = 0 J hanger 4 = 1 x 50mm & 1 x 20mm J hanger 5 = 1 x 10mm		13			
27583	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Ducts	Asbestos	Sampled – Not Detected	3		LHS	Bitumen Ducts					
26805	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	3		LHS	Braided cable, J hangers 7 & 8 2 x 10mm cables		2			
26806	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	3		RHS	Braided cable, J hanger 1 = 4 x 10mm J hanger 2 = 3 x 30mm & 2 x 20mm J hanger 3 = 0 J hanger 4 = 1 x 40mm & 1 x 10mm		11			



Hazardous Material Asset Register - Summary



F048-J - JUB Line - Charing Cross to Aldwych

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27501	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	6		RHS	Braided cable, 2 x 10mm from J hanger 1 to switch box		2			
26807	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	6		RHS	Braided cable, 1 x 30mm & 3 x 10mm from J hanger 2 to single core unit		4			
26808	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	7		RHS	Braided cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26809	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	8		RHS	Braided cable, 3 x 10mm from J hanger 2 to single core unit		3			
26810	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	9		RHS	Braided cable, 1 x 10mm from J hanger 1 to track disconnection box		1			
26811	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	30		RHS	Braided cable, 1 x 40mm from J hanger 4 to cross passage		1			
27502	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	294		RHS	Braided cable, 2 x 10mm from J hanger 2 to points Notes from 2021 re-inspection: Box removed cable remains cut		2			
26812	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	296		RHS	Braided cable, 1 x 30mm & 6 x 10mm from J hanger 2 to single core unit		7			
26813	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	297		RHS	Braided cable, 3 x 10mm from J hanger 2 to single core unit Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables					
26814	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	308		RHS	Braided cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables		1			
26815	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	309		RHS	Braided cable, 1 x 10mm from J hanger 1 to points		1			
27584	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	310		RHS	Braided cable, 1 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables		1			
26816	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	311		RHS	Braided cable, 2 x 10mm from J hanger 2 to double core unit Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables		2			
26817	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	315		RHS	Braided cable, 1 x 20mm & 3 x 10mm from J hanger 2 to single core unit Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables		4			



Hazardous Material Asset Register - Summary



F048-J - JUB Line - Charing Cross to Aldwych

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
26818	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	316		RHS	Braided cable, 1 x 30mm & 4 x 10mm from J hanger 2 to light Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables		5			
26819	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	318		RHS	Braided cable, 4 x 10mm from J hanger 2 to phone		4			
26820	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	471		RHS	Braided cable, 2 x 10mm from J hanger 1 to track disconnection box Notes from 2021 re-inspection: Box removed cable remains cut - Same photo as in same area and cables		2			
26822	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	650		LHS	Braided cable,1 x 10mm cross ceiling to right hand side and down cross passage		1			
26821	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	650		LHS	Braided cable, 1 x 10mm cut off		1			
26823	ACTIVE	J	F048-J-SBLO	Road SBLO - JUB - Charing Cross Siding	Cable Sheath	Asbestos	Presumed	650		RHS	Braided cable,Cross passage 1 x 10mm terminates in kiosk		1			

N109-J - JUB Line - Charing Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27427	ACTIVE	J	N109-J-NBLO	Road NBLO (Plt3) - JUB - Charing Cross Stn	Pit Blocks	Asbestos	Known				Known asbestos pit blocks					
27426	ACTIVE	J	N109-J-SBLO	Road SBLO (Plt4) - JUB - Charing Cross Stn	Pit Blocks	Asbestos	Known				Known asbestos pit blocks					

P065-J - JUB Line - Green Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27424	ACTIVE	J	P065-J-NBLO	Road NBLO (Plt5) - JUB - Green Park Stn	Pit Blocks	Asbestos	Known				Pit blocks have been confirmed to contain asbestos packing after Asbestos Survey.					
27425	ACTIVE	J	P065-J-SBLO	Road SBLO (Plt6) - JUB - Green Park Stn	Pit Blocks	Asbestos	Known				Pit blocks confirmed to contain asbestos packing after Asbestos Survey					