



Hazardous Material Asset Register - Summary



Run date: 19/08/2024

Line:

Risk Assessment Status: Active, Draft, Inactive  
Hazardous Material Status: All  
Hazardous Material Type: All

C017-00 - Station Building - Epping Stn																
Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50935	ACTIVE	C	C017-00-1/001	Booking Hall - Station Building - Epping Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326477		
50931	ACTIVE	C	C017-00-1/031	Mess Room - Station Building - Epping Stn	Bitumen	Asbestos	Known				Acoustic panel beneath sink - 1no.		1	R326477		
50923	ACTIVE	C	C017-00-1/261	Platform 1 - Station Building - Epping Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeves within cable ducts along platform  Outside of remit of re-inspection within inverts Not in remit of 2018 re-inspection - Within inverts			R326477		Y
50930	ACTIVE	C	C017-00-1/262	Platform 2 - Station Building - Epping Stn	Cable Ducts: Cement	Asbestos	Known				Cement flue on top of 1/281 and 1/331 roof - 1no.		1	R326477		
50929	ACTIVE	C	C017-00-1/262	Platform 2 - Station Building - Epping Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeves within cable ducts along platform  Outside of remit of re-inspection within inverts Not in remit of 2018 re-inspection - Within inverts			R326477		Y
50932	ACTIVE	C	C017-00-1/281	Mess Room - Station Building - Epping Stn	Bitumen	Asbestos	Presumed				Acoustic panel beneath sink  Not present during 2012 re-inspection			R326477		
50926	ACTIVE	C	C017-00-1/331	Toilet - Station Building - Epping Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326477		
50925	ACTIVE	C	C017-00-1/331	Toilet - Station Building - Epping Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Panels forming suspended ceiling			R326477		
50933	ACTIVE	C	C017-00-1/436/FLR-01	Floor - 1 - GLAP - Station Building - Epping Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl tiles to floor			R326477		
50924	ACTIVE	C	C017-00-1/438/FLR-01	Floor - 1 - Office - Station Building - Epping Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl tiles to floor			R326477		
50918	ACTIVE	C	C017-00-1/481	SER - Station Building - Epping Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326477		
50927	ACTIVE	C	C017-00-1/661	Switch Room - Station Building - Epping Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no.		4	R326477		
50928	ACTIVE	C	C017-00-1/661/FLR-01	Floor - 1 - Switch Room - Station Building - Epping Stn	Cable Ducts: Cement	Asbestos	Known				Cementitious cable ducts in floor - 12m²  Not in remit of 2012 re-inspection as under floor Not in remit of 2018 re-inspection as under floor	12		R326477		Y



Hazardous Material Asset Register - Summary



C017-00 - Station Building - Epping Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50919	ACTIVE	C	C017-00-1/662	Switch Room - Station Building - Epping Stn	Boarding: Cement	Asbestos	Known				Cementitious boards to ceiling - 2.5x3  Not present during 2012 re-inspection			R326477		
50920	ACTIVE	C	C017-00-1/662	Switch Room - Station Building - Epping Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within blue switchboxes - 4no.  Not present during 2012 re-inspection		4	R326477		
50921	ACTIVE	C	C017-00-1/662/FLR-01	Floor - 1 - Switch Room - Station Building - Epping Stn	Cable Ducts: Cement	Asbestos	Known				Cementitious cable ducts to floor - 4m <sup>2</sup>  Now sealed in. Presume still present	4		R326477		
50922	ACTIVE	C	C017-00-1/663	Switch Room - Station Building - Epping Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within grey switchboxes - Throughout			R326477		

C019-00 - Station Building - Theydon Bois Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50857	ACTIVE	C	C019-00-1/011	Ticket Office - Station Building - Theydon Bois Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux ceiling			R326453		
50859	ACTIVE	C	C019-00-1/031	Mess Room - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber service duct			R326453		
50858	ACTIVE	C	C019-00-1/031	Mess Room - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326453		
50860	ACTIVE	C	C019-00-1/236	Passage - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiled ceiling			R326453		
50880	ACTIVE	C	C019-00-1/261	Platform 1 - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber service duct			R326453		
50881	ACTIVE	C	C019-00-1/261	Platform 1 - Station Building - Theydon Bois Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles			R326453		
50878	ACTIVE	C	C019-00-1/261	Platform 1 - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber bench			R326453		
50879	ACTIVE	C	C019-00-1/261	Platform 1 - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326453		
50882	ACTIVE	C	C019-00-1/261	Platform 1 - Station Building - Theydon Bois Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts under platform (Under scope, included for information)			R326453		
50891	ACTIVE	C	C019-00-1/261/CPY-01	Canopy: Platform - 1 - Platform 1 - Station Building - Theydon Bois Stn	Boarding: Cement	Asbestos	Known				Cement corrugated roof to canopy - 80m <sup>2</sup>	80		R673426		
50890	ACTIVE	C	C019-00-1/261/CPY-02	Fascia: Platform Canopy - 1 - Platform 1 - Station Building - Theydon Bois Stn	Boarding: Cement	Asbestos	Known				Cement fascia to canopy - 80m Slight damage midway	80		R673426		



Hazardous Material Asset Register - Summary



C019-00 - Station Building - Theydon Bois Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50887	ACTIVE	C	C019-00-1/262	Platform 2 - Station Building - Theydon Bois Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Outside ticket hall/platform - Cement sheeting roof			R326453		
50888	ACTIVE	C	C019-00-1/262	Platform 2 - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Outside ticket hall/platform - Timber ceiling joists			R326453		
50885	ACTIVE	C	C019-00-1/262	Platform 2 - Station Building - Theydon Bois Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Outside ticket hall/platform - Cloth cable sleeve			R326453		
50884	ACTIVE	C	C019-00-1/262	Platform 2 - Station Building - Theydon Bois Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles			R326453		
50883	ACTIVE	C	C019-00-1/262	Platform 2 - Station Building - Theydon Bois Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts under platform (Under scope, included for information)			R326453		
50886	ACTIVE	C	C019-00-1/262	Platform 2 - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Outside ticket hall/platform - Boarding soffit			R326453		
50861	ACTIVE	C	C019-00-1/281	Office - Station Building - Theydon Bois Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation LTB heater (non asbestos)			R326453		
50862	ACTIVE	C	C019-00-1/281	Office - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Slate above air brick			R326453		
50864	ACTIVE	C	C019-00-1/341	Store - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326453		
50863	ACTIVE	C	C019-00-1/341	Store - Station Building - Theydon Bois Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework			R326453		
50865	ACTIVE	C	C019-00-1/411	Toilet - Station Building - Theydon Bois Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework			R326453		
50866	ACTIVE	C	C019-00-1/426	Toilet - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber service duct			R326453		
50867	ACTIVE	C	C019-00-1/427	Toilet - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber service duct			R326453		
50868	ACTIVE	C	C019-00-1/436	Waiting Room - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard ceiling			R326453		
50869	ACTIVE	C	C019-00-1/436	Waiting Room - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber service duct			R326453		
50870	ACTIVE	C	C019-00-1/481	Tenancy - Station Building - Theydon Bois Stn	Boarding: AIB	Asbestos	Known				Boards on back wall through which phone cables pass (Outside scope, included for information)			R326453		
50873	ACTIVE	C	C019-00-1/661	Switch Room - Station Building - Theydon Bois Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed arc chute ACM's within switchboxes - 12no.		12	R326453		
50871	ACTIVE	C	C019-00-1/661	Switch Room - Station Building - Theydon Bois Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope insulation ACM within switchboxes - 12no.		12	R326453		



Hazardous Material Asset Register - Summary



C019-00 - Station Building - Theydon Bois Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50872	ACTIVE	C	C019-00-1/661	Switch Room - Station Building - Theydon Bois Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris below floor			R326453		Y
50874	ACTIVE	C	C019-00-1/746	SCR - Station Building - Theydon Bois Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation LTB heater (non asbestos)			R326453		
50876	ACTIVE	C	C019-00-1/951	Disused Room - Station Building - Theydon Bois Stn	Boarding: Cement	Asbestos	Known				Cementitious roofing above false ceiling - 5m²	5		R326453	Y	
50877	ACTIVE	C	C019-00-1/951	Disused Room - Station Building - Theydon Bois Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater - 1no.		1	R326453		
50875	ACTIVE	C	C019-00-1/951	Disused Room - Station Building - Theydon Bois Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Metal ceiling tiles			R326453		

C023-00 - Station Building - Debden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50943	ACTIVE	C	C023-00-1/001	Booking Hall - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels above gates entrance (Presumed in original report, sampled in re-inspection)			R326454		
50954	ACTIVE	C	C023-00-1/001	Booking Hall - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50955	ACTIVE	C	C023-00-1/021	POM - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50956	ACTIVE	C	C023-00-1/031	Mess Room - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50957	ACTIVE	C	C023-00-1/036	Toilet - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50958	ACTIVE	C	C023-00-1/081	Mess Room - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50959	ACTIVE	C	C023-00-1/236	Passage - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50960	ACTIVE	C	C023-00-1/237	Passage - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50944	ACTIVE	C	C023-00-1/261	Platform 1 - Station Building - Debden Stn	Cable Ducts: Cement	Asbestos	Presumed				Asbestos cement guttering Not present during 2012 re-inspection			R326454		
50945	ACTIVE	C	C023-00-1/261	Platform 1 - Station Building - Debden Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Duct off Platform 2 trackside (Outside of remit, for information only)			R326454		



Hazardous Material Asset Register - Summary



C023-00 - Station Building - Debden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50946	ACTIVE	C	C023-00-1/261	Platform 1 - Station Building - Debden Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Trackside below overbridge to platform 2 duct  (Outside of remit, for information only)			R326454		
50947	ACTIVE	C	C023-00-1/262	Platform 2 - Station Building - Debden Stn	Cable Ducts: Cement	Asbestos	Presumed				Asbestos down pipe guttering  Not present during 2012 re-inspection			R326454		
50949	ACTIVE	C	C023-00-1/262	Platform 2 - Station Building - Debden Stn	Cable Ducts: Cement	Asbestos	Known				Cable sleeves  Not within remit of 2012 re-inspection			R326454		
50948	ACTIVE	C	C023-00-1/262	Platform 2 - Station Building - Debden Stn	Cable Ducts: Cement	Asbestos	Presumed				Guttering  Not present during 2012 re-inspection			R326454		
50961	ACTIVE	C	C023-00-1/281	Office - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50950	ACTIVE	C	C023-00-1/411	Toilet - Station Building - Debden Stn	Boarding: AIB	Asbestos	Known				Asbestos board ceiling  Not present during 2012 re-inspection			R326454		
50962	ACTIVE	C	C023-00-1/416	Toilet - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50963	ACTIVE	C	C023-00-1/417	Toilet - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50952	ACTIVE	C	C023-00-1/436	Waiting Room - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		
50939	ACTIVE	C	C023-00-1/661	Switch Room - Station Building - Debden Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed arc chute and rope gasket ACM's within switchboxes - 9no.		9	R326454		
50940	ACTIVE	C	C023-00-1/661	Switch Room - Station Building - Debden Stn	Cable Duct: Other	Asbestos	Known				Cable ducts (not sealed, presumed below) - 4no.		4	R326454		
50938	ACTIVE	C	C023-00-1/661/FLR-01	Floor - 1 - Switch Room - Station Building - Debden Stn	Vinyl tiles	Asbestos	Known				Vinyl floor tiles - 8m²	8		R326454		
50942	ACTIVE	C	C023-00-1/776	Equipment Room - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels to walls  Cement sheet walls not present during 2012 re-inspection			R326454		
50941	ACTIVE	C	C023-00-1/776	Equipment Room - Station Building - Debden Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gasket within pipework			R326454		
50953	ACTIVE	C	C023-00-1/801	Office - Station Building - Debden Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326454		





Hazardous Material Asset Register - Summary



C031-00 - Station Building - Loughton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50985	ACTIVE	C	C031-00-1/001	Booking Hall - Station Building - Loughton Stn	Bitumen	Asbestos	Sampled – Not Detected				Felt ledge			R326480		
50964	ACTIVE	C	C031-00-1/011	Disused Room - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326480		
50966	ACTIVE	C	C031-00-1/031	Mess Room - Station Building - Loughton Stn	Cement Cowlings/ Flues	Asbestos	Known				Cowl on roof - 3no.		3	R326480		
50965	ACTIVE	C	C031-00-1/031/ SNK-01	Sink - 1 - Mess Room - Station Building - Loughton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326480		
50967	ACTIVE	C	C031-00-1/081	Lobby - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326480		
50968	ACTIVE	C	C031-00-1/082	Lobby - Station Building - Loughton Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sheath			R326480		
50969	ACTIVE	C	C031-00-1/201	Passage - Station Building - Loughton Stn	Boarding: Cement	Asbestos	Presumed				Cement panel to rear of stretcher cabinet			R326480		
50971	ACTIVE	C	C031-00-1/281	Store - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board around door wall heater			R326480		
50970	ACTIVE	C	C031-00-1/281/ FLR-01	Floor - 1 - Store - Station Building - Loughton Stn	Vinyl tiles	Asbestos	Presumed				Vinyl floor tiles - 3m² Not present during 2012 re-inspection. New lino floor covering in place	3		R326480		
50973	ACTIVE	C	C031-00-1/291	Office - Station Building - Loughton Stn	Cement Cowlings/ Flues	Asbestos	Known				Cement cowl - 1no. Not present during 2012 re-inspection		1	R326480		
50972	ACTIVE	C	C031-00-1/291	Office - Station Building - Loughton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326480		
50974	ACTIVE	C	C031-00-1/291	Office - Station Building - Loughton Stn	Rope Seals	Asbestos	Known				Rope around cowl - 1no. Not present during 2012 re-inspection		1	R326480		
50975	ACTIVE	C	C031-00-1/291/ FLR-01	Floor - 1 - Office - Station Building - Loughton Stn	Vinyl tiles	Asbestos	Known				Floor tiles - 8m² Not present during 2012 re-inspection	8		R326480		
50976	ACTIVE	C	C031-00-1/331/ SNK-01	Sink - 1 - Mess Room - Station Building - Loughton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326480		
50977	ACTIVE	C	C031-00-1/412	Station Control Room - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling			R326480		
50978	ACTIVE	C	C031-00-1/413	Store - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door panels			R326480		
50979	ACTIVE	C	C031-00-1/481	Mess Room - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326480		
50980	ACTIVE	C	C031-00-1/481/ SNK-01	Sink - 1 - Mess Room - Station Building - Loughton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326480		



Hazardous Material Asset Register - Summary



C031-00 - Station Building - Loughton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50981	ACTIVE	C	C031-00-1/551	Yard - Station Building - Loughton Stn	Glazing Rope	Asbestos	Presumed				Rope beading within glazing skylights - Throughout			R326480		
50982	ACTIVE	C	C031-00-1/552	Yard - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Gas meter boxing			R326480		
50983	ACTIVE	C	C031-00-1/661	Switch Room - Station Building - Loughton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 10no.		10	R326480		
50984	ACTIVE	C	C031-00-1/741	CER - Station Building - Loughton Stn	Boarding: Cement	Asbestos	Presumed				Cement panel to ceiling Not present during 2012 re-inspection			R326480		
50993	ACTIVE	C	C031-00-A/261	Platform 1 - Station Building - Loughton Stn	Cement Troughing	Asbestos	Strongly Presumed				Off Platform 1 - Troughing Outside remit of 2012 re-inspection			R326480		
50992	ACTIVE	C	C031-00-A/261	Platform 1 - Station Building - Loughton Stn	Debris: Cement	Asbestos	Strongly Presumed				Cement debris on track Outside remit of 2012 re-inspection			R326480		
50986	ACTIVE	C	C031-00-A/281	Office - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Linoleum false ceiling tiles flue			R326480		
50987	ACTIVE	C	C031-00-A/281/FLR-01	Floor - 1 - Office - Station Building - Loughton Stn	Vinyl tiles	Asbestos	Presumed				Solid floor Floor tile ref. ECS80323 not present during 2012 re-inspection			R326480		
50988	ACTIVE	C	C031-00-A/437	Waiting Room - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Timber seating			R326480		
50989	ACTIVE	C	C031-00-A/481	Tenancy - Station Building - Loughton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326480		
50991	ACTIVE	C	C031-00-A/661	Switch Room - Station Building - Loughton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 1no.		1	R326480		
50990	ACTIVE	C	C031-00-A/661	Switch Room - Station Building - Loughton Stn	Cable Duct: Other	Asbestos	Surveyed – Not Detected				Cable sleeves			R326480		

C033-00 - Station Building - Buckhurst Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50994	ACTIVE	C	C033-00-1/001	Booking Hall - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Stair tread threshold			R326522		
50995	ACTIVE	C	C033-00-1/011	Ticket Office - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326522		
50996	ACTIVE	C	C033-00-1/011	Ticket Office - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board pinboard			R326522		
50998	ACTIVE	C	C033-00-1/021	POM - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326522		



Hazardous Material Asset Register - Summary



C033-00 - Station Building - Buckhurst Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50999	ACTIVE	C	C033-00-1/021	POM - Station Building - Buckhurst Hill Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater - 1no.  No access to sample. Labelled as containing asbestos. Re-inspected by HMT.		1	R326522		
50997	ACTIVE	C	C033-00-1/021	POM - Station Building - Buckhurst Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation ceiling void			R326522	Y	
51002	ACTIVE	C	C033-00-1/031	Mess Room - Station Building - Buckhurst Hill Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater - 1no.  No access to sample. Labelled as containing asbestos. Re-inspected by HMT.		1	R326522		
51000	ACTIVE	C	C033-00-1/031	Mess Room - Station Building - Buckhurst Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R326522	Y	
51001	ACTIVE	C	C033-00-1/031/ SNK-01	Sink - 1 - Mess Room - Station Building - Buckhurst Hill Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326522		
51003	ACTIVE	C	C033-00-1/036	Toilet - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326522		
51005	ACTIVE	C	C033-00-1/081	Lobby - Station Building - Buckhurst Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326522		
51004	ACTIVE	C	C033-00-1/081	Lobby - Station Building - Buckhurst Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework within ceiling void			R326522	Y	
51006	ACTIVE	C	C033-00-1/636	Overbridge - Station Building - Buckhurst Hill Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement corrugated sheeting roofing sheets & ridge capping's above walkway. No access to sample. Re-inspected by HMT.			R326522		
51008	ACTIVE	C	C033-00-1/661	Switch Room - Station Building - Buckhurst Hill Stn	Glazing Rope	Asbestos	Sampled – Not Detected				Boarding glazing bead			R326522		
51007	ACTIVE	C	C033-00-1/661	Switch Room - Station Building - Buckhurst Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 6no. 1x wall 1 & 5x wall3.  No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		6	R326522		
51009	ACTIVE	C	C033-00-1/746	SCR - Station Building - Buckhurst Hill Stn	Glazing Rope	Asbestos	Sampled – Not Detected				Boarding glazing bead			R326522		
51010	ACTIVE	C	C033-00-2/082	Disused Room - Station Building - Buckhurst Hill Stn	No Access	Asbestos	No Access: Presumed				No key, no access			R326522		
51012	ACTIVE	C	C033-00-2/262	Platform 2 - Station Building - Buckhurst Hill Stn	Boarding: Cement	Asbestos	Known				Cement boarding rear of stretcher cabinet - 1m². Unable to locate at time of Re-inspection by HMT.	1		R326522		
51013	ACTIVE	C	C033-00-2/262	Platform 2 - Station Building - Buckhurst Hill Stn	Boarding: AIB	Asbestos	Known				Infill boarding canopy between stair entrance and CS room - 1m². Re-inspected by HMT.	1		R326522		
51011	ACTIVE	C	C033-00-2/262	Platform 2 - Station Building - Buckhurst Hill Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeves within invert			R326522		Y





Hazardous Material Asset Register - Summary



C033-00 - Station Building - Buckhurst Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51014	ACTIVE	C	C033-00-2/262/CPY-01	Canopy: Platform - 1 - Platform 2 - Station Building - Buckhurst Hill Stn	Boarding: AIB	Asbestos	Known				Infill boarding canopy infill panels - 1m². Unable to locate at time of Re-inspection by HMT.	1		R326522		
51018	ACTIVE	C	C033-00-2/281	Office - Station Building - Buckhurst Hill Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Foam insulation within LTB heater to wall 1			R326522		
51015	ACTIVE	C	C033-00-2/281	Office - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326522		
51016	ACTIVE	C	C033-00-2/281/DOR-01	Door - 1 - Office - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel			R326522		
51017	ACTIVE	C	C033-00-2/281/SNK-01	Sink - 1 - Office - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding beneath sink			R326522		
51020	ACTIVE	C	C033-00-2/411	Store - Station Building - Buckhurst Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326522		
51019	ACTIVE	C	C033-00-2/411	Store - Station Building - Buckhurst Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding roof			R326522		
51021	ACTIVE	C	C033-00-2/412	Store - Station Building - Buckhurst Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding ceiling			R326522		
51022	ACTIVE	C	C033-00-2/413	Store - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				MMMF tiles ceiling			R326522		
51023	ACTIVE	C	C033-00-2/415	Switch Room - Station Building - Buckhurst Hill Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes to walls 1 & 3 - 4no.  Not present during 2012 re-inspections. Room no longer present	4		R326522		
51024	ACTIVE	C	C033-00-2/426	Toilet - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326522		
51025	ACTIVE	C	C033-00-2/426/WAL-002	Wall: Internal - 2 - Toilet - Station Building - Buckhurst Hill Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 1			R326522		
51026	ACTIVE	C	C033-00-2/436	CEC - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding (non CER) ceiling			R326522		
51027	ACTIVE	C	C033-00-2/438	Waiting Room - Station Building - Buckhurst Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326522		
51028	ACTIVE	C	C033-00-2/438/WAL-001	Wall: Internal - 1 - Waiting Room - Station Building - Buckhurst Hill Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 1			R326522		
51030	ACTIVE	C	C033-00-2/481	Tenancy - Station Building - Buckhurst Hill Stn	Boarding: Cement	Asbestos	Removed				Cement panel forming shelves - 2no.	2		R326522		
51031	ACTIVE	C	C033-00-2/661	Switch Room - Station Building - Buckhurst Hill Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve - 2no. Re-inspected by HMT.	2		R326522		



Hazardous Material Asset Register - Summary



C033-00 - Station Building - Buckhurst Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51032	ACTIVE	C	C033-00-2/661/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Buckhurst Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 5no.  No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		5	R326522		
51034	ACTIVE	C	C033-00-2/662/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Buckhurst Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes. x2 wall 2 & x3 wall 3 - 5no.  4no. of the boxes have labels stating they have been cleaned inside. No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		5	R326522		
51033	ACTIVE	C	C033-00-2/662/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Buckhurst Hill Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve to wall 2 - 2no. Re-inspected by HMT.		2	R326522		
51035	ACTIVE	C	C033-00-2/711	SER - Station Building - Buckhurst Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall - 3no.  No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		3	R326522		
51037	ACTIVE	C	C033-00-2/731	Store - Station Building - Buckhurst Hill Stn	Westing house Boxes	Asbestos	Presumed				Small Westinghouse box to wall 2 - 1no.  No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		1	R326522		
51036	ACTIVE	C	C033-00-2/731	Store - Station Building - Buckhurst Hill Stn	Cable Ducts: Cement	Asbestos	Known				Cement duct cable sleeves - 2no.  Re-inspected by HMT.		2	R326522		
51029	ACTIVE	C	C033-00-2/746/WAL-003	Wall: Internal - 3 - CER - Station Building - Buckhurst Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 3 - 4no.  No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		4	R326522		

C035-00 - Station Building - Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50801	ACTIVE	C	C035-00-1/001	Booking Hall - Station Building - Woodford Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Nosing threshold  Samples 2no. times			R326506		
50802	ACTIVE	C	C035-00-1/001	Booking Hall - Station Building - Woodford Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Roof tiles			R326506		
50803	ACTIVE	C	C035-00-1/002	Booking Hall - Station Building - Woodford Stn	No Access	Asbestos	No Access: Presumed				No access above false ceiling			R326506		



Hazardous Material Asset Register - Summary



C035-00 - Station Building - Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50804	ACTIVE	C	C035-00-1/011/CLG-01	Ceiling: Suspended - 1 - Ticket Office - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles Sampled 2no. times			R326506		
50805	ACTIVE	C	C035-00-1/031	Mess Room - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Board lift up table			R326506		
50806	ACTIVE	C	C035-00-1/031/SNK-01	Sink - 1 - Mess Room - Station Building - Woodford Stn	Bitumen	Asbestos	Removed				Acoustic panel beneath sink Not present during 2012 re-inspection			R326506		
50807	ACTIVE	C	C035-00-1/032/SNK-01	Sink - 1 - Mess Room - Station Building - Woodford Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326506		
50808	ACTIVE	C	C035-00-1/037	Toilet - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326506		
50809	ACTIVE	C	C035-00-1/081	Lobby - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board loft hatch to false ceiling			R326506		
50810	ACTIVE	C	C035-00-1/082	Lobby - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326506		
50813	ACTIVE	C	C035-00-1/261	Platform 1 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement tiles roof edges - 50m²	50		R326506		
50814	ACTIVE	C	C035-00-1/261	Platform 1 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve within service pits Out of scope of 2012 re-inspection Out of scope of 2017 re-inspection			R326506		Y
50812	ACTIVE	C	C035-00-1/261	Platform 1 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement rainwater goods painted guttering - 50m	50		R326506		
50816	ACTIVE	C	C035-00-1/261	Platform 1 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable duct covered with metal CMS cover - 1no. No access during 2012 re-inspection No access during 2017 re-inspection		1	R326506		
50817	ACTIVE	C	C035-00-1/261/CPY-01	Skylight: Platform Canopy - 1 - Platform 1 - Station Building - Woodford Stn	Glazing Rope	Asbestos	Presumed				Rope seals to skylight - Throughout			R326506		
50811	ACTIVE	C	C035-00-1/261/CPY-02	Canopy: Platform - 1 - Platform 1 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement sheeting labelled and painted canopy - 150m²	150		R326506		
50815	ACTIVE	C	C035-00-1/261/CPY-03	Fascia: Platform Canopy - 1 - Platform 1 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement panel fascia - 50m²	50		R326506		
50818	ACTIVE	C	C035-00-1/262	Platform 2 - Station Building - Woodford Stn	Glazing Rope	Asbestos	Presumed				Rope seals to skylight - Throughout			R326506		
50820	ACTIVE	C	C035-00-1/262/CPY-01	Fascia: Platform Canopy - 1 - Platform 2 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement sheeting canopy fascia - 35m²	35		R326506		



Hazardous Material Asset Register - Summary



C035-00 - Station Building - Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50828	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeves within service duct Out of remit of 2012 re-inspection Out of remit of 2017 re-inspection			R326506		Y
50822	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				MMMF insulation to pipework			R326506		
50823	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Sampled – Not Detected				Cable sleeve within invert			R326506		Y
50821	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement tiles canopy - 35m²	35		R326506		
50826	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement shuttering to end of cement sheeting, platform canopy wall - 10m²	10		R326506		
50819	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement sheeting canopy - 180m²	180		R326506		
50824	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Sampled – Not Detected				Cable sleeve within invert			R326506		Y
50827	ACTIVE	C	C035-00-1/263	Platform 3 - Station Building - Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeves within service duct Out of remit of 2012 re-inspection Out of remit of 2017 re-inspection			R326506		Y
50825	ACTIVE	C	C035-00-1/263/ CPY-03	Skylight: Platform Canopy - 1 - Platform 3 - Station Building - Woodford Stn	Glazing Rope	Asbestos	Presumed				Rope glazing seals to skylight - throughout			R326506		
50829	ACTIVE	C	C035-00-1/317	Locker Room - Station Building - Woodford Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Insulation within heater			R326506		
50830	ACTIVE	C	C035-00-1/331	Mess Room - Station Building - Woodford Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Insulation within heater			R326506		
50832	ACTIVE	C	C035-00-1/401	Bin Store - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement sheeting roof, double layer - 10m²	10		R326506		
50833	ACTIVE	C	C035-00-1/411	Office - Station Building - Woodford Stn	Boarding: AIB	Asbestos	Known				False ceiling tiles, labelled and encapsulated - 8m²	8		R326506		
50834	ACTIVE	C	C035-00-1/411	Office - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Known				Cement sheeting roof, double layer - 8m²	8		R326506		
50835	ACTIVE	C	C035-00-1/416	Toilet - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber board ceiling			R326506		
50836	ACTIVE	C	C035-00-1/426	Toilet - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles on render on solid walls			R326506		
50838	ACTIVE	C	C035-00-1/428	Toilet - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber ceiling and sky lighting			R326506		
50839	ACTIVE	C	C035-00-1/428	Toilet - Station Building - Woodford Stn	Glazing Rope	Asbestos	Presumed				Rope seals to glazing in skylight - Throughout			R326506		



Hazardous Material Asset Register - Summary



C035-00 - Station Building - Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50840	ACTIVE	C	C035-00-1/436	Station Control Room - Station Building - Woodford Stn	No Access	Asbestos	Presumed				Metal tiles/plasterboard false ceiling - No access above			R326506		
50841	ACTIVE	C	C035-00-1/437	Waiting Room - Station Building - Woodford Stn	Glazing Rope	Asbestos	Sampled – Not Detected				Gasket rope seal wrapped around extractor pipe			R326506		
50842	ACTIVE	C	C035-00-1/481/DOR-01	Door - 1 - Tenancy - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board door infill panel			R326506		
50843	ACTIVE	C	C035-00-1/601/RSK-01	Skylight: Roof - 1 - Stairs: Linear - Station Building - Woodford Stn	Glazing Rope	Asbestos	Presumed				Rope seals to glazing to skylight - Throughout			R326506		
50844	ACTIVE	C	C035-00-1/602/RSK-01	Skylight: Roof - 1 - Stairs: Linear - Station Building - Woodford Stn	Glazing Rope	Asbestos	Presumed				Rope seals to glazing to skylight - Throughout			R326506		
50846	ACTIVE	C	C035-00-1/636	Overbridge - Station Building - Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326506		
50845	ACTIVE	C	C035-00-1/636	Overbridge - Station Building - Woodford Stn	Boarding: Cement	Asbestos	Removed				Cement sheeting to roof Not present during 2012 re-inspection			R326506		
50847	ACTIVE	C	C035-00-1/661	Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within grey and blue switchboxes to wall 1/3 - 11no. (Various switch gear has had rope gaskets removed, see Appendix 5)		11	R326506		
50850	ACTIVE	C	C035-00-1/661	Switch Room - Station Building - Woodford Stn	Boarding: AIB	Asbestos	Removed				Insulation board Ceiling not present and new fire boarding installed during 2012 re-inspection			R326506		
50848	ACTIVE	C	C035-00-1/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed paper wrap coil ACM's within switchbox to wall 1 - 1no.		1	R326506		
50849	ACTIVE	C	C035-00-1/661/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven arc chute and rope gasket ACM's within switchbox by wall 3 - 1no.		1	R326506		
50851	ACTIVE	C	C035-00-1/662	Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes - 6no. (cement flashbacks within blue switchboxes only) Grey boxes confirmed as plastic flasguards. Rope gaskets removed		6	R326506		
50852	ACTIVE	C	C035-00-1/662/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM5's within large EW transformers, wall 3 floor - 1no.		1	R326506		
50853	ACTIVE	C	C035-00-1/663	Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven gasket and cement flashback ACM's within switchboxes - 5no.		5	R326506		
50854	ACTIVE	C	C035-00-1/663/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within large EW transformers, wall 3 floor - 3no.		3	R326506		





Hazardous Material Asset Register - Summary



C035-00 - Station Building - Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50855	ACTIVE	C	C035-00-1/664/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed plastic flashguards/hessian gasket ACM's within switchbox to wall 2 - 1no.  (Some ACM's removed, others may remain, see Appendix 5)		1	R326506		
50856	ACTIVE	C	C035-00-1/667	Switch Cupboard - Station Building - Woodford Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven gasket and cement flashguard ACM's within blue switchbox - 1no.		1	R326506		

C037-00 - Station Building - South Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51199	ACTIVE	C	C037-00-1/001	Booking Hall - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board walls			R326524		
51200	ACTIVE	C	C037-00-1/001	Booking Hall - Station Building - South Woodford Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Nosing threshold			R326524		
51201	ACTIVE	C	C037-00-1/002	Booking Hall - Station Building - South Woodford Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Nosing threshold			R326524		
51202	ACTIVE	C	C037-00-1/011	Office - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51204	ACTIVE	C	C037-00-1/012	Office - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board within ceiling void			R326524	Y	
51203	ACTIVE	C	C037-00-1/012	Office - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51205	ACTIVE	C	C037-00-1/021	POM - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51206	ACTIVE	C	C037-00-1/031	Mess Room - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51207	ACTIVE	C	C037-00-1/031/SNK-01	Sink - 1 - Mess Room - Station Building - South Woodford Stn	Bitumen	Asbestos	Presumed				Acoustic panel beneath sink  Not present during 2012 re-inspection			R326524		
51208	ACTIVE	C	C037-00-1/032	Mess Room - Station Building - South Woodford Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326524		
51209	ACTIVE	C	C037-00-1/032	Mess Room - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51210	ACTIVE	C	C037-00-1/036	Toilet - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51211	ACTIVE	C	C037-00-1/081	Lobby - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		
51212	ACTIVE	C	C037-00-1/082	Lobby - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326524		



Hazardous Material Asset Register - Summary



C037-00 - Station Building - South Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51214	ACTIVE	C	C037-00-1/261	Platform 1 - Station Building - South Woodford Stn	Pipe Lagging	Asbestos	Surveyed – Not Detected				Insulation pipework			R326524		
51215	ACTIVE	C	C037-00-1/261	Platform 1 - Station Building - South Woodford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve to floor			R326524		
51213	ACTIVE	C	C037-00-1/261	Platform 1 - Station Building - South Woodford Stn	Boarding: Cement	Asbestos	Known				Cement board ceiling canopy - 60m <sup>2</sup> May extend above Switch Room 1/663	60		R326524		
51217	ACTIVE	C	C037-00-1/262	Platform 2 - Station Building - South Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve within inspection chamber  Outside of remit of 2012 re-inspection Outside of remit of 2017 re-inspection. Information only			R326524		
51221	ACTIVE	C	C037-00-1/262	Platform 2 - Station Building - South Woodford Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement board rear of stretcher cabinet  Not present during 2012 re-inspection			R326524		
51216	ACTIVE	C	C037-00-1/262	Platform 2 - Station Building - South Woodford Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve within inspection chamber  Outside of remit of 2012 re-inspection Outside of remit of 2017 re-inspection. Information only			R326524		
51220	ACTIVE	C	C037-00-1/262	Platform 2 - Station Building - South Woodford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve to wall			R326524		
51219	ACTIVE	C	C037-00-1/262	Platform 2 - Station Building - South Woodford Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth to wall			R326524		
51218	ACTIVE	C	C037-00-1/262	Platform 2 - Station Building - South Woodford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve to floor			R326524		
51222	ACTIVE	C	C037-00-1/411	Store - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326524		
51223	ACTIVE	C	C037-00-1/452	Tenancy - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Presumed				Board to wall within tenancy  Outside of remit of 2012 re-inspection Outside of remit of 2016 re-inspection			R326524		
51225	ACTIVE	C	C037-00-1/481	Office - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding/panels wall			R326524		
51224	ACTIVE	C	C037-00-1/481	Office - Station Building - South Woodford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326524		
51226	ACTIVE	C	C037-00-1/661	Switch Room - Station Building - South Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to walls 2 & 3 - 4no.		4	R326524		
51227	ACTIVE	C	C037-00-1/662/ WAL-001	Wall: Internal - 1 - Switch Room - Station Building - South Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 1 - 5no.		5	R326524		



Hazardous Material Asset Register - Summary



C037-00 - Station Building - South Woodford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51230	ACTIVE	C	C037-00-1/663	Switch Room - Station Building - South Woodford Stn	Boarding: Cement	Asbestos	Presumed				Solid ceiling Possible asbestos cement above			R326524		
51229	ACTIVE	C	C037-00-1/663/FLR-01	Floor - 1 - Switch Room - Station Building - South Woodford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve to floor			R326524		
51228	ACTIVE	C	C037-00-1/663/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - South Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 6no.		6	R326524		
51231	ACTIVE	C	C037-00-1/731	CER - Station Building - South Woodford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no. Not present during 2012 re-inspection		4	R326524		
51232	ACTIVE	C	C037-00-1/761	Tenancy - Station Building - South Woodford Stn	Boarding: Cement	Asbestos	Known				Asbestos cement battery shelf Not present during 2012 re-inspection			R326524		
51233	ACTIVE	C	C037-00-1/762	Tenancy - Station Building - South Woodford Stn	Boarding: Cement	Asbestos	Known				Cement panel ceiling - 2m²	2		R326524		
51235	ACTIVE	C	C037-00-A/636	Overbridge - Station Building - South Woodford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326524		
51234	ACTIVE	C	C037-00-A/636/FLR-01	Floor - 1 - Overbridge - Station Building - South Woodford Stn	Bitumen	Asbestos	Sampled – Not Detected				Bitumen floor covering			R326524		

C039-00 - Station Building - Snaresbrook Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51238	ACTIVE	C	C039-00-1/011	Ticket Office - Station Building - Snaresbrook Stn	Boarding: Cement	Asbestos	Known				Cement sheeting above plasterboard tile false ceiling - 8m²	8		R326490	Y	
51239	ACTIVE	C	C039-00-1/047/SNK-01	Sink - 1 - Kitchen - Station Building - Snaresbrook Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326490		
51240	ACTIVE	C	C039-00-1/081/WAL-002	Wall: Internal - 2 - Lobby - Station Building - Snaresbrook Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Insulation boxing to wall 2 under stairs			R326490		
51242	ACTIVE	C	C039-00-1/261	Platform 1 - Station Building - Snaresbrook Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeves within manhole Not within remit of 2012 re-inspection			R326490		
51243	INACTIVE	C	C039-00-1/261	Platform 1 - Station Building - Snaresbrook Stn	Cable Ducts: Cement	Asbestos	Presumed				Cement cable sleeves within manhole Not within remit of 2012 re-inspection			R326490		
51244	INACTIVE	C	C039-00-1/261	Platform 1 - Station Building - Snaresbrook Stn	Cable Ducts: Cement	Asbestos	Presumed				Cement cable sleeves within manhole Not within remit of 2012 re-inspection			R326490		



Hazardous Material Asset Register - Summary



C039-00 - Station Building - Snaresbrook Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51241	ACTIVE	C	C039-00-1/261/CPY-01	Canopy: Platform - 1 - Platform 1 - Station Building - Snaresbrook Stn	Boarding: Cement	Asbestos	Known				Cement board canopy soffit - 30m² Re-encapsulated November 2014	30		R326490		
51245	ACTIVE	C	C039-00-1/262	Platform 2 - Station Building - Snaresbrook Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes  Not present during 2012 re-inspection			R326490		
51246	ACTIVE	C	C039-00-1/262	Platform 2 - Station Building - Snaresbrook Stn	Cable Ducts: Cement	Asbestos	Known				Cable sleeves within manhole  Not within remit of 2012 re-inspection			R326490		
51247	ACTIVE	C	C039-00-1/281	Mess Room - Station Building - Snaresbrook Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326490		
51248	ACTIVE	C	C039-00-1/426	Toilet - Station Building - Snaresbrook Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R326490		
51249	ACTIVE	C	C039-00-1/451	Tenancy - Station Building - Snaresbrook Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326490		
51252	ACTIVE	C	C039-00-1/661	Switch Room - Station Building - Snaresbrook Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformers to wall 1 & 3 - 1no.		1	R326490		
51251	ACTIVE	C	C039-00-1/661	Switch Room - Station Building - Snaresbrook Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris pit floor			R326490		Y
51250	ACTIVE	C	C039-00-1/661/WAL-004	Wall: Internal - 4 - Switch Room - Station Building - Snaresbrook Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 4 - 5no.		5	R326490		
51253	ACTIVE	C	C039-00-1/662	Switch Room - Station Building - Snaresbrook Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on walls 1 & 3 - 8no.		9	R326490		
51254	ACTIVE	C	C039-00-1/662/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Snaresbrook Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformers to wall 3- 1 no & to wall 1-3 no - 4no total.		4	R326490		
51255	ACTIVE	C	C039-00-1/761	Telephone Exchange - Station Building - Snaresbrook Stn	Boarding: Cement	Asbestos	Known				Cement board ceiling - 2m²  No access inside during 2024 HMT inspection	2		R326490		
51256	ACTIVE	C	C039-00-1/951	Store - Station Building - Snaresbrook Stn	Bitumen	Asbestos	Sampled – Not Detected				Floor covering on solid floor			R326490		

C053-00 - Station Building - Roding Valley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50903	ACTIVE	C	C053-00-1/001	Booking Hall - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement boarding within ceiling void - 12m². Re-inspection by HMT.	12		R326523	Y	
50905	ACTIVE	C	C053-00-1/021	POM - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement boarding in ceiling void, above metal tiles - 12m²	12		R326523	Y	



Hazardous Material Asset Register - Summary



C053-00 - Station Building - Roding Valley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50904	ACTIVE	C	C053-00-1/021	POM - Station Building - Roding Valley Stn	Rope Seals	Asbestos	Presumed				Possible ACM's within safe on floor - 1no.		1	R326523		
50907	ACTIVE	C	C053-00-1/031	Mess Room - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Known				Cement sheeting within ceiling void - 6m². Re-inspection by HMT.	6		R326523	Y	
50906	ACTIVE	C	C053-00-1/031/ SNK-01	Sink - 1 - Mess Room - Station Building - Roding Valley Stn	Bitumen	Asbestos	Removed				Acoustic panel beneath sink  Not present during 2012 re-inspection			R326523		
50908	ACTIVE	C	C053-00-1/036	Toilet - Station Building - Roding Valley Stn	Boarding: AIB	Asbestos	Strongly Presumed				Boarding to ceiling above metal tiles - 6m². Re-inspection by HMT.	6		R326523	Y	
50909	ACTIVE	C	C053-00-1/201	Passage - Station Building - Roding Valley Stn	No Access	Asbestos	No Access: Presumed				Boarding to ceiling possibly asbestos cement material above. Re-inspection by HMT.			R326523	Y	
50910	ACTIVE	C	C053-00-1/236	Passage - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement panels above metal tiles - 6m². Re-inspection by HMT.	6		R326523	Y	
50899	ACTIVE	C	C053-00-1/261/ CPY-01	Canopy: Platform - 1 - Platform 1 - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Strongly Presumed				Cement sheeting canopy - 28m². Re-inspection by HMT.  2 samples ECS77496 & ECS77497 were negative but it is strongly suspected that asbestos containing materials are present.	28		R326523		
50900	ACTIVE	C	C053-00-1/262	Platform 2 - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Known				Cement board canopy ceiling - 70m². Re-inspection by HMT.	70		R326523		
50901	ACTIVE	C	C053-00-1/262	Platform 2 - Station Building - Roding Valley Stn	Boarding: AIB	Asbestos	Known				Boarding fascia - 30m². Re-inspection by HMT.	30		R326523		
50915	ACTIVE	C	C053-00-1/281	Waiting Room - Station Building - Roding Valley Stn	No Access	Asbestos	No Access: Presumed				Possibly asbestos cement material above metal slats ceiling. Re-inspection by HMT.			R326523	Y	
50911	ACTIVE	C	C053-00-1/411	Store - Station Building - Roding Valley Stn	No Access	Asbestos	No Access: Presumed				Possible asbestos cement material above fixed metal ceiling tiles forming false ceiling. Re-inspection by HMT.			R326523	Y	
50912	ACTIVE	C	C053-00-1/426	Mess Room - Station Building - Roding Valley Stn	Boarding: AIB	Asbestos	Strongly Presumed				Boarding ceiling above metal tiles - 9m². Re-inspection by HMT.	9		R326523		
50913	ACTIVE	C	C053-00-1/427	Toilet - Station Building - Roding Valley Stn	No Access	Asbestos	No Access: Presumed				Possibly asbestos cement material above metal slats ceiling - 9m². NOTE: 1/427 and 1/281 are now Waiting Room 1/436 on new plans. Re-inspection by HMT.	9		R326523	Y	
50914	ACTIVE	C	C053-00-1/436	Waiting Room - Station Building - Roding Valley Stn	No Access	Asbestos	No Access: Presumed				Possibly asbestos cement material above metal slats ceiling - 9m². Re-inspection by HMT.	9		R326523	Y	
50892	ACTIVE	C	C053-00-1/661	Switch Room - Station Building - Roding Valley Stn	No Access	Asbestos	No Access: Presumed				Plaster ceiling possible asbestos cement material above. Re-inspection by HMT.			R326523	Y	
50893	ACTIVE	C	C053-00-1/661	Switch Room - Station Building - Roding Valley Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 3 - 1no. Re-inspection by HMT.		1	R326523		
50894	ACTIVE	C	C053-00-1/661	Switch Room - Station Building - Roding Valley Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber fuse board backing			R326523		





Hazardous Material Asset Register - Summary



C053-00 - Station Building - Roding Valley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
50895	ACTIVE	C	C053-00-1/662	Switch Room - Station Building - Roding Valley Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 2 - 7no. Re-inspection by HMT.		7	R326523		
50897	ACTIVE	C	C053-00-1/664	Switch Room - Station Building - Roding Valley Stn	Debris: Cement	Asbestos	Removed				Cement debris, extensive rubble and restricted access - Throughout  Not present during 2012 re-inspection			R326523		
50898	ACTIVE	C	C053-00-1/664	Switch Room - Station Building - Roding Valley Stn	No Access	Asbestos	Presumed				Solid ceiling possible asbestos cement material above. Re-inspection by HMT.			R326523	Y	
50917	ACTIVE	C	C053-00-1/761	Toilet - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Removed				Cement ceiling boards - 9m²  Not present during 2012 re-inspection	9		R326523		
50916	ACTIVE	C	C053-00-1/761	Toilet - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Removed				Cement black board in first aid stretcher cupboard - 2m²	9		R326523		
50896	ACTIVE	C	C053-00-1/951	CER - Station Building - Roding Valley Stn	Boarding: Cement	Asbestos	Known				Cement panels ceiling boarding - 15m². No access at time of Re-inspection by HMT.	15		R326523		
50902	ACTIVE	C	C053-00-A/602	Stairs: Linear - Station Building - Roding Valley Stn	Bitumen	Asbestos	Sampled – Not Detected				Felt under stairs			R326523		

C055-00 - Station Building - Chigwell Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51259	ACTIVE	C	C055-00-1/021	POM - Station Building - Chigwell Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326481		
51260	ACTIVE	C	C055-00-1/661	Switch Room - Station Building - Chigwell Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes. 1x wall 1 & 6x wall 2 - 7no.  No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		7	R326481		
51261	ACTIVE	C	C055-00-1/662	Switch Room - Station Building - Chigwell Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 5no. wall 2.  No electrician onsite to isolate electrical equipment for inspection during 2020 re-inspection.		5	R326481		
51263	ACTIVE	C	C055-00-2/053	Store - Station Building - Chigwell Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel above door	20		R326481		
51264	ACTIVE	C	C055-00-2/053/FLR-01	Floor - 1 - Store - Station Building - Chigwell Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl floor - 20m²	20		R326481		
51274	DRAFT	C	C055-00-2/261	Platform 1 - Station Building - Chigwell Stn	Boarding: Cement	Asbestos	Removed				Cement backboard of stretcher cupboard - 2m²  Not present during 2012 re-inspection	2		R326481		



Hazardous Material Asset Register - Summary



C055-00 - Station Building - Chigwell Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51276	ACTIVE	C	C055-00-2/261	Platform 1 - Station Building - Chigwell Stn	Pipe Lagging	Asbestos	Surveyed – Not Detected				Pipework insulation on pipework to wall			R326481		
51275	ACTIVE	C	C055-00-2/261/CPY-01	Canopy: Platform - 1 - Platform 1 - Station Building - Chigwell Stn	Boarding: Cement	Asbestos	Known				Cement ridge cap on canopy - 160m. Re-inspected by HMT.	160		R326481		
51279	ACTIVE	C	C055-00-2/262	Platform 2 - Station Building - Chigwell Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding panel above door			R326481		
51278	DRAFT	C	C055-00-2/262	Platform 2 - Station Building - Chigwell Stn	Cable Ducts: Cement	Asbestos	Removed				Cement cable sleeve at top of wall cement pipe - 2no. Not located during 2020 re-inspection. Possibly removed.		2	R326481		
51277	ACTIVE	C	C055-00-2/262/CPY-01	Canopy: Platform - 1 - Platform 2 - Station Building - Chigwell Stn	Boarding: Cement	Asbestos	Known				Cement ridge cap on canopy - 160m. Re-inspected by HMT.	160		R326481		
51266	ACTIVE	C	C055-00-2/281	Mess Room - Station Building - Chigwell Stn	LUL Heaters	Asbestos	Presumed				Foam insulation within LTB heaters (Labelled as asbestos)			R326481		
51265	ACTIVE	C	C055-00-2/281/FLR-01	Floor - 1 - Mess Room - Station Building - Chigwell Stn	Vinyl tiles	Asbestos	Surveyed – Not Detected				Vinyl floor tile to floor - 20m²			R326481		
51267	ACTIVE	C	C055-00-2/483	Disused Room - Station Building - Chigwell Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Paper within heater units - 3no.		3	R326481		
51268	ACTIVE	C	C055-00-2/661	Switch Room - Station Building - Chigwell Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 1no. wall 3. No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		1	R326481		
51269	ACTIVE	C	C055-00-2/662	Switch Room - Station Building - Chigwell Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no. wall 2. No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		4	R326481		
51270	ACTIVE	C	C055-00-2/663	Switch Room - Station Building - Chigwell Stn	Other Electrical Boxes	Asbestos	Presumed				Possible ACM's within fuse boxes - 5no. wall 2. No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		5	R326481		
51271	ACTIVE	C	C055-00-2/663/FLR-01	Floor - 1 - Switch Room - Station Building - Chigwell Stn	Cable Duct: Other	Asbestos	Known				Cable sleeves on floor - <1lm. Re-inspected by HMT.	1		R326481		
51273	ACTIVE	C	C055-00-2/731	CER - Station Building - Chigwell Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no. wall 2. No electrician onsite to isolate electrical equipment for inspection during 2023 re-inspection. Re-inspected by HMT.		4	R326481		



Hazardous Material Asset Register - Summary



C057-00 - Station Building - Grange Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51280	ACTIVE	C	C057-00-1/236	Passage - Station Building - Grange Hill Stn	Textured Coating	Asbestos	Sampled – Not Detected				Artex paint to ceiling			R326528		
51282	ACTIVE	C	C057-00-1/661	Switch Room - Station Building - Grange Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 6no. (5no. on wall 1, 1no. on wall 2)		6	R326528		
51281	ACTIVE	C	C057-00-1/661	Switch Room - Station Building - Grange Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board beneath switch gear			R326528		
51283	ACTIVE	C	C057-00-1/662	Switch Room - Station Building - Grange Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above doors			R326528		
51284	ACTIVE	C	C057-00-1/662	Switch Room - Station Building - Grange Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 2 - 4no.		4	R326528		
51292	INACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves Not within scope of 2012 re-inspection			R326528		Y
51291	ACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Sampled – Not Detected				Cement cable sleeves			R326528		
51290	INACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves Not within scope of 2012 re-inspection			R326528		Y
51288	ACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves Throughout Not within scope of 2012 re-inspection			R326528		Y
51285	ACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable: Sheath	Asbestos	Known				Invert - Cloth cable sleeve Not within scope of 2012 re-inspection		7	R326528		Y
51287	ACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxe - 7no. (6no. on wall 3, 1no. on wall 1)		7	R326528		
51289	INACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves Not within scope of 2012 re-inspection			R326528		Y
51286	ACTIVE	C	C057-00-2/261	Platform 1 - Station Building - Grange Hill Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326528		
51296	ACTIVE	C	C057-00-2/262	Platform 2 - Station Building - Grange Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326528		
51295	INACTIVE	C	C057-00-2/262	Platform 2 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves Not within scope of 2012 re-inspection			R326528		Y
51294	INACTIVE	C	C057-00-2/262	Platform 2 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves Not within scope of 2012 re-inspection			R326528		Y



Hazardous Material Asset Register - Summary



C057-00 - Station Building - Grange Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51297	ACTIVE	C	C057-00-2/262	Platform 2 - Station Building - Grange Hill Stn	Boarding: AIB	Asbestos	Removed				Board rear of stretcher cabinet  Not present during 2012 re-inspection. Possibly removed 2024 HMT Reinpection			R326528		
51293	ACTIVE	C	C057-00-2/262	Platform 2 - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeves throughout  Not within scope of 2012 re-inspection			R326528		Y
51299	ACTIVE	C	C057-00-2/406	Store - Station Building - Grange Hill Stn	Boarding: Cement	Asbestos	Removed				Cement sheet within fireplace - 1m <sup>2</sup>  Not present during 2012 re-inspection. Possibly removed 2024 HMT reinspection	1		R326528		
51298	ACTIVE	C	C057-00-2/406	Store - Station Building - Grange Hill Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326528		
51300	ACTIVE	C	C057-00-2/411	Store - Station Building - Grange Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326528		
51301	ACTIVE	C	C057-00-2/426	Toilet - Station Building - Grange Hill Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Floor tiles			R326528		
51302	ACTIVE	C	C057-00-2/427/ WAL-002	Wall: Internal - 2 - Disused Room - Station Building - Grange Hill Stn	Bitumen	Asbestos	Known				Toilet cistern on wall 2 - 1no.		1	R326528		
51303	ACTIVE	C	C057-00-2/436	Disused Room - Station Building - Grange Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation, fibreglass, foam			R326528		
51304	ACTIVE	C	C057-00-2/481	Tenancy - Station Building - Grange Hill Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve in bottom cupboard - 1no. No access inside the room in 2024 HMT inspection		1	R326528		
51307	ACTIVE	C	C057-00-2/711	SER - Station Building - Grange Hill Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 3 - 3no.		3	R326528		
51308	ACTIVE	C	C057-00-2/901	Store - Station Building - Grange Hill Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326528		
51309	ACTIVE	C	C057-00-2/902	Store - Station Building - Grange Hill Stn	Bitumen	Asbestos	Removed				Acoustic panel beneath sink  Not present during 2012 re-inspection			R326528		
51310	ACTIVE	C	C057-00-2/903	Training Room - Station Building - Grange Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326528		

C059-00 - Station Building - Hainault Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51313	ACTIVE	C	C059-00-1/011	Office - Station Building - Hainault Stn	Rope Seals	Asbestos	Presumed				Possible lining materials within safe - 1no.		1	R326489		
51312	ACTIVE	C	C059-00-1/011/ CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Hainault Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				False ceiling tiles - No suspect materials above false ceiling			R326489		



Hazardous Material Asset Register - Summary



C059-00 - Station Building - Hainault Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51315	ACTIVE	C	C059-00-1/021	POM - Station Building - Hainault Stn	Rope Seals	Asbestos	Presumed				Possible lining materials within safe - 1no.		1	R326489		
51314	ACTIVE	C	C059-00-1/021/CLG-01	Ceiling: Suspended - 1 - POM - Station Building - Hainault Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				False ceiling tiles			R326489		
51316	ACTIVE	C	C059-00-1/081	Lobby - Station Building - Hainault Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326489		
51317	ACTIVE	C	C059-00-1/317	Training Room - Station Building - Hainault Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326489		
51319	ACTIVE	C	C059-00-1/661	Switch Room - Station Building - Hainault Stn	Other Electrical Boxes	Asbestos	Presumed				All new electrical equipment  Previously identified ACM's within fuse boxes not present during 2012 re-inspection			R326489		
51318	ACTIVE	C	C059-00-1/661	Switch Room - Station Building - Hainault Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeves - 2no.  Not present during 2012 re-inspection		2	R326489		
51320	ACTIVE	C	C059-00-1/801/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Hainault Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				False ceiling tiles			R326489		
51328	ACTIVE	C	C059-00-A/261	Platform 1 - Station Building - Hainault Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts in floor/inspection pits - Throughout  Within cable pits throughout, information only. Report reference for more information: 4RS-FO-0061014-R154401 Not within remit of 2012 re-inspection. Not within remit of 2017 re-inspection.			R326489		
51329	ACTIVE	C	C059-00-A/262	Platform 2 - Station Building - Hainault Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts in floor/inspection pits - Throughout  Within cable pits throughout, information only. Report reference for more information: 4RS-FO-0061014-R154401 Not within remit of 2012 re-inspection. Not within remit of 2017 re-inspection.			R326489		
51331	ACTIVE	C	C059-00-A/262/CPY-03	Skylight: Platform Canopy - 1 - Platform 2 - Station Building - Hainault Stn	Glazing Rope	Asbestos	Strongly Presumed				Rope seals to skylight, length of platform - Throughout			R326489		





Hazardous Material Asset Register - Summary



C059-00 - Station Building - Hainault Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51330	ACTIVE	C	C059-00-A/263	Platform 3 - Station Building - Hainault Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts in floor/inspection pits - Throughout  Within cable pits throughout, information only. Report reference for more information: 4RS-FO-0061014-R154401 Not within remit of 2012 re-inspection. Not within remit of 2017 re-inspection.			R326489		
51332	ACTIVE	C	C059-00-A/263	Platform 3 - Station Building - Hainault Stn	Glazing Rope	Asbestos	Strongly Presumed				Rope seals to skylight, length of platform - Throughout			R326489		
51333	ACTIVE	C	C059-00-A/416/FLR-01	Floor - 1 - Toilet - Station Building - Hainault Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Rubber lino tiles to floor			R326489		
51335	ACTIVE	C	C059-00-A/436	Waiting Room - Station Building - Hainault Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Cementitious boarding panels below seats above heaters - 6mx0.5x2no.		2	R326489		
51334	ACTIVE	C	C059-00-A/436	Waiting Room - Station Building - Hainault Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding heat shield below seating			R326489		
51323	ACTIVE	C	C059-00-A/903	Locker Room - Station Building - Hainault Stn	Other Electrical Boxes	Asbestos	Presumed				Previously Room A/662 - Electrical equipment  Presumed ACM's within combination fuse boxes not present during 2012 re-inspection			R326489		
51327	ACTIVE	C	C059-00-A/903	Locker Room - Station Building - Hainault Stn	No Access	Asbestos	Presumed				No access within riser, walls 1 & 2			R326489		
51324	ACTIVE	C	C059-00-A/903	Locker Room - Station Building - Hainault Stn	Cable Ducts: Cement	Asbestos	Known				Previously Room A/662 - Cement cable sleeves - 1No.  Not present during 2012 re-inspection		1	R326489		
51326	ACTIVE	C	C059-00-A/903/WAL-002	Wall: Internal - 2 - Locker Room - Station Building - Hainault Stn	Cable Ducts: Bitumen	Asbestos	Strongly Presumed				Bitumen ducts to wall of riser on wall 2 - 2no.		2	R326489		
51325	ACTIVE	C	C059-00-A/903/WAL-002	Wall: Internal - 2 - Locker Room - Station Building - Hainault Stn	Cable Ducts: Cement	Asbestos	Strongly Presumed				Cement duct to floor of riser on wall 2 - 1no.		1	R326489		
51321	ACTIVE	C	C059-00-A/951	Disused Room - Station Building - Hainault Stn	Cable Ducts: Cement	Asbestos	Presumed				Cement flue - 1no.  ACM and room not present during 2012 re-inspection		1	R326489		

C063-00 - Station Building - Fairlop Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51338	ACTIVE	C	C063-00-1/011	Office - Station Building - Fairlop Stn	No Access	Asbestos	No Access: Presumed				Fixed metal tile ceiling - No access above			R326488		
51359	ACTIVE	C	C063-00-1/036	Toilet - Station Building - Fairlop Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within sanitary burner - 1no.		1	R326488		



Hazardous Material Asset Register - Summary



C063-00 - Station Building - Fairlop Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51339	ACTIVE	C	C063-00-1/083	Lobby - Station Building - Fairlop Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326488		
51340	ACTIVE	C	C063-00-1/661	Switch Room - Station Building - Fairlop Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes and transformers to walls 1 & 2 - 8no.		8	R326488		
51341	ACTIVE	C	C063-00-A/082	Lobby - Station Building - Fairlop Stn	Other Electrical Boxes	Asbestos	Presumed				Asbestos isolator Not present during 2012 re-inspection			R326488		
51344	ACTIVE	C	C063-00-A/261	Platform 1 - Station Building - Fairlop Stn	Cable Duct: Other	Asbestos	Known				High level cable sleeve behind fixed boarding - 1no. No access to re-inspect		1	R326488		
51343	ACTIVE	C	C063-00-A/261	Platform 1 - Station Building - Fairlop Stn	Cable Duct: Other	Asbestos	Known				Cable duct covered with wood - 1no. No access to re-inspect		1	R326488		
51342	ACTIVE	C	C063-00-A/261	Platform 1 - Station Building - Fairlop Stn	Cable Duct: Other	Asbestos	Known				Cable duct covered with wood - 2no. No access to re-inspect		2	R326488		
51345	ACTIVE	C	C063-00-A/262	Platform 2 - Station Building - Fairlop Stn	Cable Duct: Other	Asbestos	Known				Cable sleeve above A/663 - 1no. No access to re-inspect		1	R326488		
51346	ACTIVE	C	C063-00-A/331	Mess Room - Station Building - Fairlop Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326488		
51348	ACTIVE	C	C063-00-A/417	Shower Room - Station Building - Fairlop Stn	LUL Heaters	Asbestos	Strongly Presumed				Materials within LTB heater on wall 3 - 1no.		1	R326488		
51361	ACTIVE	C	C063-00-A/419/FLR-01	Floor - 1 - Toilet - Station Building - Fairlop Stn	Vinyl tiles	Asbestos	Known				Marley tiles and bitumen to concrete floor - 6m²	6		R646376		
51351	ACTIVE	C	C063-00-A/662	Switch Room - Station Building - Fairlop Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes and transformers - 2no.		2	R326488		
51352	ACTIVE	C	C063-00-A/662	Switch Room - Station Building - Fairlop Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Cable ducts corner of walls 3 & 4 on floor - 2no.		2	R326488		
51354	ACTIVE	C	C063-00-A/663	Switch Room - Station Building - Fairlop Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within isolators, switchboxes and transformers - Throughout			R326488		
51353	ACTIVE	C	C063-00-A/663	Switch Room - Station Building - Fairlop Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen sleeve			R326488		
51357	ACTIVE	C	C063-00-A/801	Disused Room - Station Building - Fairlop Stn	Cable Ducts: Cement	Asbestos	Known				Above A/801 - Cement flue Not present during 2012 re-inspection			R326488		
51355	ACTIVE	C	C063-00-A/801	Disused Room - Station Building - Fairlop Stn	Cable Ducts: Cement	Asbestos	Known				Cement flue - 1no. Not present during 2012 re-inspection			R326488		
51356	ACTIVE	C	C063-00-A/801	Disused Room - Station Building - Fairlop Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Hard board infill panel to window			R326488		



Hazardous Material Asset Register - Summary



C065-00 - Station Building - Barkingside Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51041	ACTIVE	C	C065-00-1/001	Booking Hall - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326505		
51043	ACTIVE	C	C065-00-1/031	Mess Room - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Loose fill insulation within ceiling void			R326505	Y	
51042	ACTIVE	C	C065-00-1/031	Mess Room - Station Building - Barkingside Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				False ceiling tiles			R326505		
51044	ACTIVE	C	C065-00-1/031/ WAL-002	Wall: Internal - 2 - Mess Room - Station Building - Barkingside Stn	LUL Heaters	Asbestos	Strongly Presumed				Insulation panel within LTB heater to wall 2 - 1no.  2no. panels visible from below. 1no. looks foam, the other looks possibly AIB. No access within to sample. No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		1	R326505		
51047	ACTIVE	C	C065-00-1/261	Platform 2 - Station Building - Barkingside Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within man hole  Sampled 3no. times			R326505		
51046	ACTIVE	C	C065-00-1/261	Platform 2 - Station Building - Barkingside Stn	Boarding: Cement	Asbestos	Known				Cement panel to rear of TA phone box - <1m². Re-inspected by HMT.	1		R326505		
51045	ACTIVE	C	C065-00-1/261	Platform 2 - Station Building - Barkingside Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeves - 2no.			R326505		
51048	ACTIVE	C	C065-00-1/261/ CPY-01	Canopy: Platform - 1 - Platform 2 - Station Building - Barkingside Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Felt canopy  Sampled 2no. times			R326505		
51049	ACTIVE	C	C065-00-1/261/ CPY-03	Skylight: Platform Canopy - 1 - Platform 2 - Station Building - Barkingside Stn	Glazing Rope	Asbestos	Strongly Presumed				Rope seals to skylight beading - Throughout. Re-inspected by HMT.			R326505		
51051	ACTIVE	C	C065-00-1/262	Platform 1 - Station Building - Barkingside Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within man hole  Sampled 3no. times			R326505		
51053	ACTIVE	C	C065-00-1/262	Platform 1 - Station Building - Barkingside Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve  Sampled 4no. times			R326505		
51052	ACTIVE	C	C065-00-1/262	Platform 1 - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326505		
51054	ACTIVE	C	C065-00-1/262/ CPY-01	Canopy: Platform - 1 - Platform 1 - Station Building - Barkingside Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Felt canopy  Sampled 2no. times			R326505		
51050	ACTIVE	C	C065-00-1/262/ CPY-03	Skylight: Platform Canopy - 1 - Platform 1 - Station Building - Barkingside Stn	Glazing Rope	Asbestos	Strongly Presumed				Rope seals to skylight beading - Throughout. Re-inspected by HMT.			R326505		
51068	ACTIVE	C	C065-00-1/281	Office/Mess - Station Building - Barkingside Stn	No Access	Asbestos	No Access: Presumed				No access above false ceiling access hatch at very high level			R326505		
51058	ACTIVE	C	C065-00-1/281	Office/Mess - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326505		



Hazardous Material Asset Register - Summary



C065-00 - Station Building - Barkingside Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51057	ACTIVE	C	C065-00-1/281	Office/Mess - Station Building - Barkingside Stn	LUL Heaters	Asbestos	Strongly Presumed				Insulation panel within LTB heater - 1no. Wall 1.  Possible foam but no access to sample/closely inspect No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		1	R326505		
51059	ACTIVE	C	C065-00-1/281	Office/Mess - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Loose fill insulation within ceiling void			R326505	Y	
51055	ACTIVE	C	C065-00-1/281/DOR-01	Door - 1 - Office/Mess - Station Building - Barkingside Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door panel			R326505		
51056	ACTIVE	C	C065-00-1/281/FLR-01	Floor - 1 - Office/Mess - Station Building - Barkingside Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Grey tiles to floor			R326505		
51060	ACTIVE	C	C065-00-1/301	Office - Station Building - Barkingside Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326505		
51062	ACTIVE	C	C065-00-1/316	Kitchen - Station Building - Barkingside Stn	LUL Heaters	Asbestos	Strongly Presumed				Insulation panel within LTB heater - 2no.  Possible foam but no access to sample/closely inspect No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		1	R326505		
51061	ACTIVE	C	C065-00-1/316/FLR-01	Floor - 1 - Kitchen - Station Building - Barkingside Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Grey floor tiles			R326505		
51063	ACTIVE	C	C065-00-1/412	Disused Room - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation  Sampled 2no. times			R326505		
51067	ACTIVE	C	C065-00-1/416	Toilet - Station Building - Barkingside Stn	No Access	Asbestos	No Access: Presumed				No access above false ceiling access hatch at very high level			R326505		
51064	ACTIVE	C	C065-00-1/416	Toilet - Station Building - Barkingside Stn	Vinyl tiles	Asbestos	Surveyed – Not Detected				Grey tiles to floor  Formerly sampled NAD			R326505		
51065	ACTIVE	C	C065-00-1/416	Toilet - Station Building - Barkingside Stn	LUL Heaters	Asbestos	Strongly Presumed				Insulation panel within LTB heater - 1no.  No access to sample/closely inspect No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		1	R326505		
51066	ACTIVE	C	C065-00-1/417	Toilet - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326505		
51069	ACTIVE	C	C065-00-1/417	Toilet - Station Building - Barkingside Stn	No Access	Asbestos	No Access: Presumed				No access above false ceiling access hatch at very high level			R326505		
51070	ACTIVE	C	C065-00-1/426	Toilet - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326505		



Hazardous Material Asset Register - Summary



C065-00 - Station Building - Barkingside Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51071	ACTIVE	C	C065-00-1/437	Waiting Room - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326505		
51073	ACTIVE	C	C065-00-1/661	Switch Room - Station Building - Barkingside Stn	Debris: Other	Asbestos	Surveyed – Not Detected				Debris within floor void			R326505		Y
51075	ACTIVE	C	C065-00-1/661	Switch Room - Station Building - Barkingside Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformers to wall 2 - 4no.  No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		4	R326505		
51072	ACTIVE	C	C065-00-1/661	Switch Room - Station Building - Barkingside Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 2no. REMOVED  No electrician onsite to isolate electrical equipment for inspection during 2020 re-inspection. Re-inspected by HMT.		2	R326505		
51074	ACTIVE	C	C065-00-1/661	Switch Room - Station Building - Barkingside Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 1, 2 & 3 - 14no.  No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		14	R326505		
51076	ACTIVE	C	C065-00-1/662	Switch Room - Station Building - Barkingside Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 1 - 1no.  No electrician onsite to isolate electrical equipment for inspection during 2020 & 2023 re-inspection. Re-inspected by HMT.		1	R326505		
67760	ACTIVE	C	C065-00-1/662	Switch Room - Station Building - Barkingside Stn	Boarding / Panels	Asbestos	Room: Asbestos Free						1			
51077	ACTIVE	C	C065-00-1/662/FLR-01	Floor - 1 - Switch Room - Station Building - Barkingside Stn	Cable Ducts: Cement	Asbestos	Known				Cement ducts to floor by door - 2no. Re-inspected by HMT.		2	R326505		
51078	ACTIVE	C	C065-00-1/746	SCR - Station Building - Barkingside Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326505		
51079	ACTIVE	C	C065-00-1/776	Store - Station Building - Barkingside Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326505		
51080	ACTIVE	C	C065-00-1/776	Store - Station Building - Barkingside Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Loose fill MMMF insulation within ceiling void			R326505	Y	

C067-00 - Station Building - Newbury Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51362	ACTIVE	C	C067-00-1/001	Booking Hall - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement sheeting to ceiling - 70m². Re-inspection by HMT.	70		R326519		





Hazardous Material Asset Register - Summary



C067-00 - Station Building - Newbury Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51363	ACTIVE	C	C067-00-1/031	Mess Room - Station Building - Newbury Park Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding notice board			R326519		
51364	ACTIVE	C	C067-00-1/036	Toilet - Station Building - Newbury Park Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within service duct			R326519		
51365	ACTIVE	C	C067-00-1/411	Cupboard - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement sheeting to ceiling - 4m². Located above new supalux false ceiling. Re-inspection by HMT.	4		R326519		
51366	ACTIVE	C	C067-00-1/601	Stairs: Linear - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation Sampled 2no. times			R326519		
51368	ACTIVE	C	C067-00-1/636	Overbridge - Station Building - Newbury Park Stn	Cement Troughing	Asbestos	Known				Cemntitious cable troughing cover within excavation to the west car park in the corner between the wall rising to footbridge 1/636 and that to the rear of the platform  Not part of 2012 re-inspection Not part of 2017 re-inspection			R326519		
51367	ACTIVE	C	C067-00-1/636	Overbridge - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipwork insulation			R326519		
51369	ACTIVE	C	C067-00-1/661	Switch Room - Station Building - Newbury Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on walls 1 & 3 - 5no. Re-inspection by HMT.		5	R326519		
51370	ACTIVE	C	C067-00-1/661	Switch Room - Station Building - Newbury Park Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board infill panel			R326519		
51371	ACTIVE	C	C067-00-1/662	Switch Room - Station Building - Newbury Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 7no. Re-inspection by HMT.		7	R326519		
51372	ACTIVE	C	C067-00-1/951	Disused Room - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement sheeting to ceiling - 12m². No access above ceiling, newly refurbished of new WC. Re-inspection by HMT.	12		R326519		
51373	ACTIVE	C	C067-00-1/951	Disused Room - Station Building - Newbury Park Stn	Cable Ducts: Cement	Asbestos	Presumed				Cement flue to wall 1 & 2 - 5m². No access above ceiling, newly refurbished of new WC. Re-inspection by HMT.	5		R326519		
51374	ACTIVE	C	C067-00-1/952	Equipment Cupboard - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement sheeting to ceiling - 15m². Re-inspection by HMT.	15		R326519		
51375	ACTIVE	C	C067-00-1/952	Equipment Cupboard - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326519		
51379	ACTIVE	C	C067-00-2/261	Platform 1 - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Removed				Cement board rear of stretcher cabinet  Not present during 2012 re-inspection			R326519		
51377	ACTIVE	C	C067-00-2/261	Platform 1 - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement board soffit & fascia panels - 5m². Located above canopy, requires access equipment. Re-inspection by HMT.	5		R326519		
51378	ACTIVE	C	C067-00-2/261	Platform 1 - Station Building - Newbury Park Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Roofing felt to canopy			R326519		



Hazardous Material Asset Register - Summary



C067-00 - Station Building - Newbury Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51376	ACTIVE	C	C067-00-2/261	Platform 1 - Station Building - Newbury Park Stn	Cable Ducts: Cement	Asbestos	Known				Cement pipe service duct - 2lm. Re-inspection by HMT.	2		R326519		
51380	ACTIVE	C	C067-00-2/261	Platform 1 - Station Building - Newbury Park Stn	Cable Ducts: Cement	Asbestos	Presumed				External - Cement cowls top of roof - 2no. Re-inspection by HMT.		2	R326519		
51381	ACTIVE	C	C067-00-2/262	Platform 2 - Station Building - Newbury Park Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Roofing felt to canopy			R326519		
51382	ACTIVE	C	C067-00-2/262	Platform 2 - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement board soffit - 5m². Located above canopy, requires access equipment. Re-inspection by HMT.	5		R326519		
51383	ACTIVE	C	C067-00-2/262	Platform 2 - Station Building - Newbury Park Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326519		
51384	ACTIVE	C	C067-00-2/262	Platform 2 - Station Building - Newbury Park Stn	Cable Ducts: Cement	Asbestos	Presumed				External - Cement cowls top of roof - 2no. Re-inspection by HMT.		2	R326519		
51385	ACTIVE	C	C067-00-2/281/FLR-01	Floor - 1 - Office - Station Building - Newbury Park Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl floor			R326519		
51386	ACTIVE	C	C067-00-2/417	Toilet - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within loft			R326519		
51387	ACTIVE	C	C067-00-2/426	Toilet - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326519		
51388	ACTIVE	C	C067-00-2/428	Toilet - Station Building - Newbury Park Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panels			R326519		
51389	ACTIVE	C	C067-00-2/428	Toilet - Station Building - Newbury Park Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board beam cladding			R326519		
51391	ACTIVE	C	C067-00-2/428	Toilet - Station Building - Newbury Park Stn	Glazing Rope	Asbestos	Presumed				Possible rope within beading glazing bars - Throughout. Re-inspection by HMT.			R326519		
51390	ACTIVE	C	C067-00-2/428	Toilet - Station Building - Newbury Park Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board service duct			R326519		
51393	ACTIVE	C	C067-00-2/436	Waiting Room - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within loft			R326519		
51392	ACTIVE	C	C067-00-2/436/WAL-002	Wall: Internal - 2 - Waiting Room - Station Building - Newbury Park Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels to wall 2			R326519		
51394	ACTIVE	C	C067-00-2/437	Waiting Room - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326519		
51395	ACTIVE	C	C067-00-2/438	Waiting Room - Station Building - Newbury Park Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326519		
51396	DRAFT	C	C067-00-2/706	IMR - Station Building - Newbury Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 3 - 8no. Re-inspection by HMT.		8	R326519		
51397	ACTIVE	C	C067-00-2/771	Pump Room - Station Building - Newbury Park Stn	Boarding: Cement	Asbestos	Known				Cement board under cloaking to ends of roof - 5lm. Re-inspection by HMT.	5		R326519		



Hazardous Material Asset Register - Summary



C067-00 - Station Building - Newbury Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51398	ACTIVE	C	C067-00-2/771/WAL-001	Wall: Internal - 1 - Pump Room - Station Building - Newbury Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 1 - 1no. Re-inspection by HMT.		1	R326519		

C069-00 - Station Building - Gants Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51466	ACTIVE	C	C069-00-2/001	Booking Hall - Station Building - Gants Hill Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Gasket to metal A/C ductwork above ticket office in high level ceiling - Throughout			R333476		
51463	ACTIVE	C	C069-00-2/001	Booking Hall - Station Building - Gants Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Concrete spray insulation on RSJ within false ceiling - Throughout			R333476		
51464	ACTIVE	C	C069-00-2/001	Booking Hall - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels at high level ceiling vent area - 4m <sup>2</sup>	4		R333476		
51465	ACTIVE	C	C069-00-2/001	Booking Hall - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels above ticket office in high level ceiling - 2no.x10m <sup>2</sup>	10	2	R333476		
51447	ACTIVE	C	C069-00-2/011	Disused Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing above false ceiling			R333476		
51446	ACTIVE	C	C069-00-2/011/CLG-01	Ceiling: Suspended - 1 - Disused Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51454	ACTIVE	C	C069-00-2/021/CLG-01	Ceiling: Suspended - 1 - POM - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51445	ACTIVE	C	C069-00-2/031/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51444	ACTIVE	C	C069-00-2/031/WAL-001	Wall: Internal - 1 - Mess Room - Station Building - Gants Hill Stn	LUL Heaters	Asbestos	Presumed				Materials within LTB heater to wall 1, labelled asbestos - 1no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		1	R333476		
51442	ACTIVE	C	C069-00-2/036/CLG-01	Ceiling: Suspended - 1 - Lobby - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51462	ACTIVE	C	C069-00-2/071	Circulation Area - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel (access) above escalator 2 to ceiling - 1m <sup>2</sup>	1		R333476		
51457	ACTIVE	C	C069-00-2/136	Disused Room - Station Building - Gants Hill Stn	Rope Seals	Asbestos	Presumed				Materials within dumb waiter - No access within - 1no.		1	R333476		
51456	ACTIVE	C	C069-00-2/136	Disused Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding			R333476		



Hazardous Material Asset Register - Summary



C069-00 - Station Building - Gants Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51420	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within cooling fan switch to floor by fan and to wall 1, near escalator 1 - 1no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		1	R333476		
51417	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Cable: Sheath	Asbestos	Known				Woven rope within AMP electrical box to wall by escalator 1 - 0.5lm  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.			R333476		
51423	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel ceiling by the stairs			R333476		
51418	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Other Boarding	Asbestos	Removed				Brown panel to wall by escalator 1 - 0.2m²  Brown panel not found during 2020 re-inspection. Possibly removed.			R333476		
51421	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Rope Gaskets	Asbestos	Presumed				Brake pads to escalators 1, 2 & 3 fly wheels - 6no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		6	R333476		
51419	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to ceiling by fan			R333476		
51422	ACTIVE	C	C069-00-2/151	UMC - Station Building - Gants Hill Stn	Gasket :Pipework	Asbestos	Known				CAF gaskets to sprinklet system pipework and to flanges by the stairs - Throughout			R333476		
51449	ACTIVE	C	C069-00-2/236	Lobby - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux box above false ceiling			R333476	Y	
51448	ACTIVE	C	C069-00-2/236/CLG-01	Ceiling: Suspended - 1 - Lobby - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51443	ACTIVE	C	C069-00-2/307/CLG-01	Ceiling: Suspended - 1 - Toilet - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51451	ACTIVE	C	C069-00-2/311	Office - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Vermiculite/Supalux boxing to ductwork			R333476		
51450	ACTIVE	C	C069-00-2/311/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51469	ACTIVE	C	C069-00-2/311/WAL-003	Wall: Internal - 3 - Office - Station Building - Gants Hill Stn	LUL Heaters	Asbestos	Presumed				Materials within LTB heater on wall 3, labelled asbestos - 1no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		1	R333476		
51429	ACTIVE	C	C069-00-2/331	Mess Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux ceiling tiles to false ceiling - 5m²	5		R333476		



Hazardous Material Asset Register - Summary



C069-00 - Station Building - Gants Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51430	ACTIVE	C	C069-00-2/331/WAL-002	Wall: Internal - 2 - Mess Room - Station Building - Gants Hill Stn	LUL Heaters	Asbestos	Presumed				Materials within LTB heater to wall 2 - 1no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		1	R333476		
51459	ACTIVE	C	C069-00-2/401	Bin Store - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding			R333476		
51434	ACTIVE	C	C069-00-2/406	Store - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling with no access above			R333476		
51437	ACTIVE	C	C069-00-2/407/CLG-01	Ceiling: Suspended - 1 - Store - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51458	ACTIVE	C	C069-00-2/412	SVC - Station Building - Gants Hill Stn	Rope Gaskets	Asbestos	Known				Gaskets - Throughout  Previously sampled. Sample Ref: 060173/2			R333476		
51453	ACTIVE	C	C069-00-2/413	Store - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to ducting throughout above false ceiling			R333476	Y	
51452	ACTIVE	C	C069-00-2/413/CLG-01	Ceiling: Suspended - 1 - Store - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51436	ACTIVE	C	C069-00-2/417	Toilet - Station Building - Gants Hill Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Spray coating to steel  No asbestos containing materials detected, previously sampled. Ref 060173/4			R333476		
51435	ACTIVE	C	C069-00-2/417	Toilet - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51438	ACTIVE	C	C069-00-2/418/CLG-01	Ceiling: Suspended - 1 - Toilet - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		
51468	ACTIVE	C	C069-00-2/576	Ladder Lobby - Station Building - Gants Hill Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gaskets pipe work on walls 1 & 2 - Throughout			R333476		
51467	ACTIVE	C	C069-00-2/576/WAL-001	Wall: Internal - 1 - Ladder Lobby - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable duct to wall 1 - 1no.		1	R333476		
51425	ACTIVE	C	C069-00-2/661/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 2 - 9no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		9	R333476		
51424	ACTIVE	C	C069-00-2/662	Switch Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 2x8 & wall 4 x1- 9no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		9	R333476		
51439	ACTIVE	C	C069-00-2/746/CLG-01	Ceiling: Suspended - 1 - SCR - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling			R333476		





Hazardous Material Asset Register - Summary



C069-00 - Station Building - Gants Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51427	ACTIVE	C	C069-00-2/761	Switch Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Metal A/C ductwork with supalux panels to wall and ceiling			R333476		
51428	ACTIVE	C	C069-00-2/761	Switch Room - Station Building - Gants Hill Stn	Gasket :Pipework	Asbestos	Known				CAF gasket to pipework and to floor by room 2/771 - 1no.		1	R333476		
51426	ACTIVE	C	C069-00-2/761/ WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 2 - 3no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		3	R333476		
51433	ACTIVE	C	C069-00-2/771	Pump Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Vermiculite/Supalux boxing to ducting			R333476		
51432	ACTIVE	C	C069-00-2/771/ WAL-003	Wall: Internal - 3 - Pump Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox (red spot fuse box) to wall 3 - 1no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		1	R333476		
51431	ACTIVE	C	C069-00-2/771/ WAL-003	Wall: Internal - 3 - Pump Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 3 - 1no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		1	R333476		
51441	ACTIVE	C	C069-00-2/951	Office/Mess - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux/plasterboard firebreak above false ceiling to wall 4			R333476	Y	
51440	ACTIVE	C	C069-00-2/951/ WAL-001	Wall: Internal - 1 - Office/Mess - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall 1			R333476		
51414	ACTIVE	C	C069-00-3/161	LMC - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to the wall by escalator 3			R333476		
51416	ACTIVE	C	C069-00-3/161	LMC - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to walls and ceiling - 8no.			R333476		
51415	ACTIVE	C	C069-00-3/161	LMC - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable ducts to side wall by escalator 1 and access ladder - 2no.		2	R333476		
51413	ACTIVE	C	C069-00-3/161	LMC - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable duct to the wall by escalator 3 - 1no.		1	R333476		
51409	ACTIVE	C	C069-00-3/236	Passage - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels above the door to the wall and ceiling			R333476		
51401	ACTIVE	C	C069-00-3/237	Passage - Station Building - Gants Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				New fibreboard boxing to metal A/ C ductwork by door 3/381 to wall			R333476		
68341	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct To trackside wall, 3 x banks to wall (2 ducts x 3) - total 6 no.		6	R711976		Y
68342	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct To platform wall - total 9 no.		9	R711976		Y
68344	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Westinghouse Boxes	Asbestos	Presumed				Invert- Small westinghouse boxes To trackside wall total 2 no.		2	R711976		



Hazardous Material Asset Register - Summary



C069-00 - Station Building - Gants Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68300	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Caulking	Asbestos	Surveyed – Not Detected				Invert - Metal tunnel rings - grout/ wood - concrete infill to pan Throughout			R711976		Y
68299	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Cable Sheath	Asbestos	Known				Invert-Braided cable To J Hanger trackside wall 1 x <1m	1	1	R711976		
68343	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 6 no.		6	R711976		Y
68731	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718684		
68725	ACTIVE	C	C069-00-3/261	Platform 1 - Station Building - Gants Hill Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - grout/ wood - concrete infill to pan Throughout.			R711976		
68346	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 2 no.		2	R711976		Y
68347	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To trackside wall total 6 no.		6	R711976		Y
68348	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert- Bitumen cable duct To trackside wall total 1 no.		1	R711976		Y
68350	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 6 no.		6	R711976		Y
68351	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - grout/ wood - concrete infill to pan Throughout.			R711976		
68726	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - grout/ wood - concrete infill to pan Throughout.			R711976		
51460	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Pipe Lagging	Asbestos	Known				Insulation materials beneath concrete slab within void located to rear of room 3/662, platform side - >1m²  No access through floor hatch during 2020 re-inspection. Confined space.	1		R333476		
68345	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable To J Hanger trackside wall 1 x <1m.	1	1	R711976		
68349	ACTIVE	C	C069-00-3/262	Platform 2 - Station Building - Gants Hill Stn	Cable Ducts: Cement	Asbestos	Known				Invert- Cement cable ducts To platform wall total 10 no.		10	R711976		Y
51471	ACTIVE	C	C069-00-3/411	Disused Room - Station Building - Gants Hill Stn	Boarding: Cement	Asbestos	Known				Cement panels battery shelf to wall 3 within cupboard - 4no.x0.125m²			R333476		
51461	ACTIVE	C	C069-00-3/411/ WAL-003	Wall: Internal - 3 - Disused Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to wall 3			R333476		
51470	ACTIVE	C	C069-00-3/411/ WAL-003	Wall: Internal - 3 - Disused Room - Station Building - Gants Hill Stn	Boarding: Cement	Asbestos	Known				Cement panel to wall 3, left hand panel only - 0.25m²			R333476		



Hazardous Material Asset Register - Summary



C069-00 - Station Building - Gants Hill Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51408	ACTIVE	C	C069-00-3/661	Switch Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel above door and to wall			R333476		
51407	ACTIVE	C	C069-00-3/661/FLR-01	Floor - 1 - Switch Room - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to floor - 4no.		4	R333476		
51405	ACTIVE	C	C069-00-3/663	Switch Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 1x2 & wall2x3 - 5no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		5	R333476		
51406	ACTIVE	C	C069-00-3/664	Switch Room - Station Building - Gants Hill Stn	Cable: Sheath	Asbestos	Strongly Presumed				Woven cable insulation to ceiling - 2no.		2	R333476		
51400	ACTIVE	C	C069-00-3/712/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 3 - 4no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		4	R333476		
51411	ACTIVE	C	C069-00-3/713	Relay Room - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to walls - 4no.			R333476		
51410	ACTIVE	C	C069-00-3/713/WAL-001	Wall: Internal - 1 - Relay Room - Station Building - Gants Hill Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to wall 1 by door			R333476		
51399	ACTIVE	C	C069-00-3/714/WAL-002	Wall: Internal - 2 - Relay Room - Station Building - Gants Hill Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to wall 2 - 4no.		4	R333476		
51404	ACTIVE	C	C069-00-3/715/WAL-001	Wall: Internal - 1 - SER - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to the far end of wall 1 - 3no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		3	R333476		
51402	ACTIVE	C	C069-00-3/731	CER - Station Building - Gants Hill Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Bakerlite brown panels to walls 1 & 3 - 0.5m²			R333476		
51403	ACTIVE	C	C069-00-3/731/WAL-001	Wall: Internal - 1 - CER - Station Building - Gants Hill Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 1 - 2no.  No electrician onsite to isolate electrical equipment for inspection suring 2020 re-inspection.		2	R333476		
51412	ACTIVE	C	C069-00-3/901	Equipment Room - Station Building - Gants Hill Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gasket to pipework flange - 1no.		1	R333476		

C073-00 - Station Building - Redbridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51675	ACTIVE	C	C073-00-1/001	Booking Hall - Station Building - Redbridge Stn	Debris: Other	Asbestos	Sampled – Not Detected				Tank Room - Insulation debris			R326517		



Hazardous Material Asset Register - Summary



C073-00 - Station Building - Redbridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51674	ACTIVE	C	C073-00-1/001	Booking Hall - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				External - Pipework insulation			R326517		
51673	ACTIVE	C	C073-00-1/001	Booking Hall - Station Building - Redbridge Stn	Rope Seals	Asbestos	Presumed				External roof - Asbestos rope Not present during 2012 re-inspection			R326517		
51672	ACTIVE	C	C073-00-1/001	Booking Hall - Station Building - Redbridge Stn	Cable Ducts: Cement	Asbestos	Known				External roof - Asbestos cement rainwater goods downpipes - 10no.		10	R326517		
51671	ACTIVE	C	C073-00-1/001	Booking Hall - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Ceiling void - Pipework insulation			R326517	Y	
51670	ACTIVE	C	C073-00-1/001	Booking Hall - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326517		
51676	ACTIVE	C	C073-00-1/011	Ticket Office - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework within ceiling void			R326517	Y	
51677	ACTIVE	C	C073-00-1/011	Ticket Office - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326517		
51678	ACTIVE	C	C073-00-1/021/FLR-01	Floor - 1 - POM - Station Building - Redbridge Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Computer tiles to floor			R326517		
51727	ACTIVE	C	C073-00-1/031	Mess/Locker - Station Building - Redbridge Stn	Cement Cowlings/Flues	Asbestos	Presumed				External roof flue and rainwater goods - 1no. Previously sampled ECS 77226. No access to inspect and sample safely.		1	R170751		
51679	ACTIVE	C	C073-00-1/031	Mess/Locker - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board duct cladding			R326517		
51680	ACTIVE	C	C073-00-1/036	Toilet - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board duct cladding			R326517		
51681	ACTIVE	C	C073-00-1/071	Circulation Area - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326517		
51682	ACTIVE	C	C073-00-1/071	Circulation Area - Station Building - Redbridge Stn	Cable: Sheath	Asbestos	Presumed				Braided cables lighting Also identified in report R326517. Not present during 2012 re-inspection			R170751		
51684	ACTIVE	C	C073-00-1/236	Lobby - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326517		
51683	ACTIVE	C	C073-00-1/236	Lobby - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework within ceiling void			R326517	Y	
51686	ACTIVE	C	C073-00-1/237	Lobby - Station Building - Redbridge Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris within ceiling void			R326517	Y	
51685	ACTIVE	C	C073-00-1/237	Lobby - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework within ceiling void			R326517	Y	
51687	ACTIVE	C	C073-00-1/237	Lobby - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board glazing bead			R326517		



Hazardous Material Asset Register - Summary



C073-00 - Station Building - Redbridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51690	ACTIVE	C	C073-00-1/331	Mess/Locker - Station Building - Redbridge Stn	Cement Cowlings/ Flues	Asbestos	Known				External - Cement flue with cowl on roof - 2no.  Also identified in report R326517.		1	R170751		
51688	ACTIVE	C	C073-00-1/331	Mess/Locker - Station Building - Redbridge Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Rope wall heater gasket			R326517		
51689	ACTIVE	C	C073-00-1/331/ FLR-01	Floor - 1 - Mess/Locker - Station Building - Redbridge Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl floor covering			R326517		
51691	ACTIVE	C	C073-00-1/401	Store - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board ceiling infill panel			R326517		
51692	ACTIVE	C	C073-00-1/401	Store - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board wall infill panel			R326517		
51693	ACTIVE	C	C073-00-1/416	Toilet - Station Building - Redbridge Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				EC supalux tile ceiling			R326517		
51694	ACTIVE	C	C073-00-1/426	Toilet - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326517		
51695	ACTIVE	C	C073-00-1/427	Toilet - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326517		
51696	ACTIVE	C	C073-00-1/451	Tenancy - Station Building - Redbridge Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326517		
51698	ACTIVE	C	C073-00-1/452	Office - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326517		
51699	ACTIVE	C	C073-00-1/452	Office - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board bulk head			R326517		
51697	ACTIVE	C	C073-00-1/452/ CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Redbridge Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326517		
51700	ACTIVE	C	C073-00-1/453	Tenancy - Station Building - Redbridge Stn	No Access	Asbestos	Presumed				Out of scope of 2012 re-inspection			R326517		
51701	ACTIVE	C	C073-00-1/601	Stairs: Linear - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Presumed				Cupboard above stairway - Lagging  Also identified in report R326517. Not present during 2012 re-inspection			R170751		
51726	ACTIVE	C	C073-00-1/601	Stairs: Linear - Station Building - Redbridge Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				External roof coating above stair - 15m²	15		R170751		
51702	ACTIVE	C	C073-00-1/601	Stairs: Linear - Station Building - Redbridge Stn	Debris: Other	Asbestos	Presumed				Cupboard above stairway - Boarding debris  Also identified in report R326517. Not present during 2012 re-inspection			R170751		
51704	ACTIVE	C	C073-00-1/661	Switch Room - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board switch panel base			R326517		





Hazardous Material Asset Register - Summary



C073-00 - Station Building - Redbridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51703	ACTIVE	C	C073-00-1/661	Switch Room - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board wall panels			R326517		
51706	ACTIVE	C	C073-00-1/661	Switch Room - Station Building - Redbridge Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux door surround			R326517		
51705	ACTIVE	C	C073-00-1/661	Switch Room - Station Building - Redbridge Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 8no total 6x Wall1, 1xWall2, 1xWall3.		8	R326517		
51707	ACTIVE	C	C073-00-1/662	Switch Room - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board switch panel base			R326517		
51708	ACTIVE	C	C073-00-1/662/ WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Redbridge Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 6no.		6	R326517		
51709	ACTIVE	C	C073-00-1/776	Fan Room - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation duct work			R326517		
51710	ACTIVE	C	C073-00-1/776	Fan Room - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326517		
68594	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718691		
68598	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To trackside wall total 1 no.		1	R718691		Y
68597	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct To ceiling - head end total 1 no.		1	R718691		Y
68596	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To floor - head end total 8 no.		8	R718691		Y
68599	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To ceiling by tail end hatch total 3 no.		3	R718691		Y
68595	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718691		
51711	ACTIVE	C	C073-00-2/261	Platform 1 - Station Building - Redbridge Stn	Boarding: AIB	Asbestos	Known				Ceiling tiles to tail end of platform on solid - 42m² Also identified in report R326517.	42		R170751		
51712	ACTIVE	C	C073-00-2/262	Platform 2 - Station Building - Redbridge Stn	Boarding: AIB	Asbestos	Known				Ceiling tiles to head end of platform on solid - 42m² Also identified in report R326517.	42		R170751		
51713	ACTIVE	C	C073-00-2/262	Platform 2 - Station Building - Redbridge Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipwork to trackside			R326517		
68601	ACTIVE	C	C073-00-2/262	Platform 2 - Station Building - Redbridge Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718691		
68602	ACTIVE	C	C073-00-2/262	Platform 2 - Station Building - Redbridge Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To floor - tail end total 4 no.		4	R718691		Y



Hazardous Material Asset Register - Summary



C073-00 - Station Building - Redbridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68603	ACTIVE	C	C073-00-2/262	Platform 2 - Station Building - Redbridge Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct To ceiling by ladder total 1 no.		1	R718691		Y
68600	ACTIVE	C	C073-00-2/262	Platform 2 - Station Building - Redbridge Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718691		
51715	ACTIVE	C	C073-00-2/661	Switch Room - Station Building - Redbridge Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 15no. Also identified in report R326517.		15	R170751		
51714	ACTIVE	C	C073-00-2/661	Switch Room - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board door infill panels			R326517		
51716	ACTIVE	C	C073-00-2/662	Switch Cupboard - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board panels above doors			R326517		
67591	ACTIVE	C	C073-00-2/712	Relay Room - Station Building - Redbridge Stn	Other Boarding	Asbestos	Presumed				Brown panel to equipment to floor at corner of wall 1 & 2		1			
67592	ACTIVE	C	C073-00-2/712	Relay Room - Station Building - Redbridge Stn	Lead/Leading	Lead Paint/Lead	Presumed				Lead presumed within cream paint to walls and ceiling					
67600	ACTIVE	C	C073-00-2/712/ WAL-004	Wall: Internal - 4 - Relay Room - Station Building - Redbridge Stn	Other Boarding	Asbestos	No Access: Presumed				Metal casing to wall 4 next to door (ACMs not believed to be within)		1			
51720	ACTIVE	C	C073-00-2/731	CER - Station Building - Redbridge Stn	No Access	Asbestos	No Access: Presumed				No access in void/behind panels (above supalux) as sealed shut			R689876		
51719	ACTIVE	C	C073-00-2/731	CER - Station Building - Redbridge Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				New supalux panels to ceiling			R689876		
51721	ACTIVE	C	C073-00-2/731/ WAL-002	Wall: Internal - 2 - CER - Station Building - Redbridge Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 2no.		2	R689876		
51717	ACTIVE	C	C073-00-2/761	Telephone Exchange - Station Building - Redbridge Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board panel adjacent to telephone			R326517		
51718	ACTIVE	C	C073-00-2/771	Pump Room - Station Building - Redbridge Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 1no Wall 3. Also identified in report R326517.		1	R170751		

C075-00 - Station Building - Wanstead Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51636	ACTIVE	C	C075-00-1/031/ FLR-01	Floor - 1 - Mess/Locker - Station Building - Wanstead Stn	Vinyl tiles	Asbestos	Surveyed – Not Detected				Vinyl floor tile to floor			R326482		
51646	ACTIVE	C	C075-00-1/071	Circulation Area - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux on inlayed ceiling			R326482		
51637	ACTIVE	C	C075-00-1/151	UMC - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall3 - total 5no. No access during 2020 re-inspection - L&E required		5	R326482		



Hazardous Material Asset Register - Summary



C075-00 - Station Building - Wanstead Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51638	ACTIVE	C	C075-00-1/151	UMC - Station Building - Wanstead Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels			R326482		
51639	ACTIVE	C	C075-00-1/236	Passage - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux AC duct			R326482		
51640	ACTIVE	C	C075-00-1/237/DOR-01	Door - 1 - Lobby - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux door panel			R326482		
51641	ACTIVE	C	C075-00-1/281	Mess/Locker - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux gasket to vent ducting			R326482		
51644	ACTIVE	C	C075-00-1/661	Switch Room - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to 5xwall2, 1xwall5 total 6no.		5	R326482		
51642	ACTIVE	C	C075-00-1/661	Switch Room - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fire stop around cable			R326482		
51643	ACTIVE	C	C075-00-1/661	Switch Room - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fire break above door			R326482		
51645	ACTIVE	C	C075-00-1/663	Switch Room - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to 8xwall1,1xwall2 total 9no.		7	R326482		
51663	ACTIVE	C	C075-00-1/666	Disused Room - Station Building - Wanstead Stn	No Access	Asbestos	No Access: Presumed				Not accessed during survey and re-inspection - No key held on site			R326482		
51667	ACTIVE	C	C075-00-1/666	Disused Room - Station Building - Wanstead Stn	Boarding: AIB	Asbestos	Known				Boarding above double doors to room 1/666			R219052		
51664	ACTIVE	C	C075-00-2/161	LMC - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux pipework insulation			R326482		
51666	ACTIVE	C	C075-00-2/161	LMC - Station Building - Wanstead Stn	Debris: Other	Asbestos	Surveyed – Not Detected				Supalux debris			R326482		
51665	ACTIVE	C	C075-00-2/161	LMC - Station Building - Wanstead Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel lid of flammable store - 2m²	2		R326482		
51647	ACTIVE	C	C075-00-2/207	Passage - Station Building - Wanstead Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel panels			R326482		
51648	ACTIVE	C	C075-00-2/238	Lobby - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Concrete, entry door surround supalux floor			R326482		
51649	ACTIVE	C	C075-00-2/238	Lobby - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Part tiled part plastered, fire panel board on wall supalux walls			R326482		
68573	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - tail end total 6 no.		6	R718690		Y
51662	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Boarding: AIB	Asbestos	Presumed				Possible asbestos ceiling tiles Metal ceiling tiles present during 2012 re-inspection.			R326482		
68581	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To platform wall total 1 no.		1	R718690		Y



Hazardous Material Asset Register - Summary



C075-00 - Station Building - Wanstead Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68579	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To ceiling hangers total 6 no.		6	R718690		Y
68578	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts Dividing wall, midway total 6 no.		6	R718690		Y
68577	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts Dividing wall, midway total 6 no.		6	R718690		Y
68576	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct Trackside wall total 1 no.		1	R718690		Y
68575	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts Platform wall total 2 no.		2	R718690		Y
68574	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables - cut/ loose In J Hanger trackside wall total 4 no.		4	R718690		
68572	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718690		
68580	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To track wall - head wall total 6 no.		6	R718690		Y
68588	ACTIVE	C	C075-00-2/261	Platform 1 - Station Building - Wanstead Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead / paper To tunnel rings flanges throughout.			R718690		
68585	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts Above to ceiling total 9 no.		9	R718690		Y
68586	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct Trackside wall total 1 no.		1	R718690		Y
68589	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To trackside wall - midway total 1 no.		1	R718690		Y
68590	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To platform wall total 1 no.		1	R718690		Y
68584	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To platform wall total 1 no.		1	R718690		Y
68587	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead / paper To tunnel rings flanges throughout.			R718690		
68591	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To trackside wall total 1 no.		1	R718690		Y
68592	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - head wall total 6 no.		6	R718690		Y
68583	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - tail end total 6 no.		6	R718690		Y
68582	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718690		





Hazardous Material Asset Register - Summary



C075-00 - Station Building - Wanstead Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68593	ACTIVE	C	C075-00-2/262	Platform 2 - Station Building - Wanstead Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To ceiling by head wall total 1 no.		1	R718690		Y
51650	ACTIVE	C	C075-00-2/411	Switch Room - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fire break walls			R326482		
51653	ACTIVE	C	C075-00-2/661	Switch Room - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 8no.		3	R326482		
51651	ACTIVE	C	C075-00-2/661	Switch Room - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux both sides of door			R326482		
51652	ACTIVE	C	C075-00-2/663/ DOR-01	Door - 1 - Disused Room - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux both sides of door			R326482		
51654	ACTIVE	C	C075-00-2/664	Switch Room - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				New electrical equipment Combination fuse switches not present during 2012 re-inspection			R326482		
51655	ACTIVE	C	C075-00-2/665	Switch Cupboard - Station Building - Wanstead Stn	Durasteel	Asbestos	Surveyed – Not Detected				Part tiled, new durasteel walls			R326482		
51656	ACTIVE	C	C075-00-2/716	SER - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		8	R326482		
51657	ACTIVE	C	C075-00-2/717	Switch Room - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		3	R326482		
51659	ACTIVE	C	C075-00-2/731	CER - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 2no.		2	R326482		
51658	ACTIVE	C	C075-00-2/731	CER - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fire stop			R326482		
51660	ACTIVE	C	C075-00-2/732	Switch Room - Station Building - Wanstead Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fire stop			R326482		
69469	ACTIVE	C	C075-00-2/776	Passage - Station Building - Wanstead Stn	Caulking	Asbestos	Presumed				tunnel ring caulking - presumed					
51661	ACTIVE	C	C075-00-2/776	Passage - Station Building - Wanstead Stn	Other Electrical Boxes	Asbestos	Presumed				Electrical Boxes presumed to contain asbestos			R326482		

C081-00 - Station Building - Leytonstone Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51499	ACTIVE	C	C081-00-1/001/ CLG-02	Ceiling: Suspended - 1 - Booking Hall - Station Building - Leytonstone Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles forming false ceiling			R326537		
51500	ACTIVE	C	C081-00-1/011	Office - Station Building - Leytonstone Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326537		





Hazardous Material Asset Register - Summary



C081-00 - Station Building - Leytonstone Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51502	ACTIVE	C	C081-00-1/031	Mess Room - Station Building - Leytonstone Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326537		
51501	ACTIVE	C	C081-00-1/031	Mess Room - Station Building - Leytonstone Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326537		
51503	ACTIVE	C	C081-00-1/071	Circulation Area - Station Building - Leytonstone Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326537		
51504	ACTIVE	C	C081-00-1/081	Lobby - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Insulating material at rear of LTB heater - 1no.		1	R326537		
51505	ACTIVE	C	C081-00-1/412	Store - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326537		
51506	ACTIVE	C	C081-00-1/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Leytonstone Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 1x9no, wall4x1no (10 total).		10	R326537		
51507	ACTIVE	C	C081-00-1/662/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Leytonstone Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 1 - 1no.		1	R326537		
51508	ACTIVE	C	C081-00-1/746	SCR - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding glazing bead			R326537		
51511	ACTIVE	C	C081-00-1/801	Office - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation to back of LTB heater			R326537		
51509	ACTIVE	C	C081-00-1/801	Office - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326537		
51510	ACTIVE	C	C081-00-1/801/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				False ceiling tiles Also sampled in R664551			R326537		
51512	ACTIVE	C	C081-00-A/261	Platform 1 - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding canopy soffit Samples 2no. times		2	R326537		
51513	ACTIVE	C	C081-00-A/261	Platform 1 - Station Building - Leytonstone Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve on track  Outside of remit of 2012 re-inspection Not in remit of 2017 re-inspection No access durin 2020 re-inspection during traffic hours			R326537		
51514	ACTIVE	C	C081-00-A/261	Platform 1 - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling - 300m²	300		R326537		
51515	ACTIVE	C	C081-00-A/262	Platform 2 - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board secondary ceiling  Not present during 2012 re-inspection			R326537	Y	
51516	ACTIVE	C	C081-00-A/262	Platform 2 - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Panels forming second ceiling			R326537	Y	
51517	ACTIVE	C	C081-00-A/263	Platform 3 - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board secondary ceiling  Not present during 2012 re-inspection			R326537	Y	



Hazardous Material Asset Register - Summary



C081-00 - Station Building - Leytonstone Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51518	ACTIVE	C	C081-00-A/263	Platform 3 - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Non asbestos boarding ceiling			R326537		
51519	ACTIVE	C	C081-00-A/281	Office - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding ceiling - 10m²			R326537		
51520	ACTIVE	C	C081-00-A/281	Office - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board secondary ceiling Not present during 2012 re-inspection			R326537	Y	
51522	ACTIVE	C	C081-00-A/281	Office - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation to back of LTB heater - 1no.			R326537		
51521	ACTIVE	C	C081-00-A/281/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Supalux tiles forming false ceiling			R326537		
51524	ACTIVE	C	C081-00-A/331	Mess Room - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326537		
51523	ACTIVE	C	C081-00-A/331	Mess Room - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board secondary ceiling Not present during 2012 re-inspection			R326537	Y	
51526	ACTIVE	C	C081-00-A/332	Mess Room - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation to back of LTB heater - 1no.		1	R326537		
51525	ACTIVE	C	C081-00-A/332/SNK-01	Sink - 1 - Mess Room - Station Building - Leytonstone Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326537		
51528	ACTIVE	C	C081-00-A/412	Store - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling (Re-sampled to ensure accuracy of results)			R326537		
51527	ACTIVE	C	C081-00-A/412	Store - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326537		
51529	ACTIVE	C	C081-00-A/416	Toilet - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board secondary ceiling - 5m² No access during 2020 re-inspection - too high.	5		R326537	Y	
51530	ACTIVE	C	C081-00-A/426	Toilet - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board (to upper ceiling) secondary ceiling - 15m² No access during 2020 re-inspection - too high.	15		R326537	Y	
51531	ACTIVE	C	C081-00-A/427	Toilet - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Surveyed – Not Detected				Cement board ceiling - 10m²			R326537		
51532	ACTIVE	C	C081-00-A/428	Toilet - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation to back of LTB heater - 1no.		1	R326537		
51535	ACTIVE	C	C081-00-A/429	Equipment Room - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board false ceiling			R326537		
51534	ACTIVE	C	C081-00-A/429	Equipment Room - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board ceiling Not present during 2012 re-inspection			R326537		



Hazardous Material Asset Register - Summary



C081-00 - Station Building - Leytonstone Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51533	ACTIVE	C	C081-00-A/429	Equipment Room - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding forming ceiling - 12m²			R326537		
51536	ACTIVE	C	C081-00-A/436	Waiting Room - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Cement board ceiling - 18m²	18		R326537		
51537	ACTIVE	C	C081-00-A/437	Waiting Room - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling - 5m²	5		R326537		
51539	ACTIVE	C	C081-00-A/661	Switch Room - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Boarding to ceiling - 10m²	10		R326537		
51538	ACTIVE	C	C081-00-A/661	Switch Room - Station Building - Leytonstone Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to walls 1 & 2 - 6no.		6	R326537		
51540	ACTIVE	C	C081-00-A/802	Office - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation to back of LTB heater - 1no.		1	R326537		
51541	ACTIVE	C	C081-00-A/803	Office - Station Building - Leytonstone Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Insulation to back of LTB heater - 1no.			R326537		
51542	ACTIVE	C	C081-00-A/901	Office - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above false ceiling to ceiling - 15m²			R326537	Y	
51543	ACTIVE	C	C081-00-A/901/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Leytonstone Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles to false ceiling			R326537		
51544	ACTIVE	C	C081-00-A/901/SNK-01	Sink - 1 - Office - Station Building - Leytonstone Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326537		
51545	ACTIVE	C	C081-00-A/902	Telephone Exchange - Station Building - Leytonstone Stn	Boarding: Cement	Asbestos	Known				Cement board battery shelves inside secure cupboard - <1m²  Not found during 2020 re-inspection. Possibly removed.	1		R326537		

C083-00 - Station Building - Leyton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51472	ACTIVE	C	C083-00-1/001	Booking Hall - Station Building - Leyton Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to ceiling			R326529		
51474	ACTIVE	C	C083-00-1/031	Mess Room - Station Building - Leyton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles ceiling			R326529		
51473	ACTIVE	C	C083-00-1/031/SNK-01	Sink - 1 - Mess Room - Station Building - Leyton Stn	Bitumen	Asbestos	Known				Acoustic panel beneath sink - 1no.  Not present during 2012 re-inspection		1	R326529		
51475	ACTIVE	C	C083-00-1/036	Toilet - Station Building - Leyton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles ceiling			R326529		
51476	ACTIVE	C	C083-00-1/071	Circulation Area - Station Building - Leyton Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to ceiling			R326529		



Hazardous Material Asset Register - Summary



C083-00 - Station Building - Leyton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51477	ACTIVE	C	C083-00-1/081	Lobby - Station Building - Leyton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles ceiling			R326529		
51478	ACTIVE	C	C083-00-1/451	Tenancy - Station Building - Leyton Stn	No Access	Asbestos	No Access: Presumed				No access - Out of the scope of 2012 re-inspection			R326529		
51479	ACTIVE	C	C083-00-1/661	Switch Room - Station Building - Leyton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding fire stop			R326529		
51480	ACTIVE	C	C083-00-1/661	Switch Room - Station Building - Leyton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to walls 1 & 3 - 7no.		7	R326529		
51481	ACTIVE	C	C083-00-1/661	Switch Room - Station Building - Leyton Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding ceiling			R326529		
51482	ACTIVE	C	C083-00-1/746	SCR - Station Building - Leyton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding glazing bead			R326529		
51484	ACTIVE	C	C083-00-2/261	Platform 1 - Station Building - Leyton Stn	Cable Ducts: Cement	Asbestos	Known				Asbestos cement pipe - 1lm Not visible during 2012 re-inspection, may still be present within wall	1		R326529		
51483	ACTIVE	C	C083-00-2/261	Platform 1 - Station Building - Leyton Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeve - 1lm Out of scope of 2012 re-inspection	1		R326529		Y
51485	ACTIVE	C	C083-00-2/261	Platform 1 - Station Building - Leyton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326529		
51486	ACTIVE	C	C083-00-2/262	Platform 2 - Station Building - Leyton Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable sleeve - 1lm Out of scope of 2012 re-inspection	1		R326529		Y
51488	ACTIVE	C	C083-00-2/281	Office - Station Building - Leyton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tile ceiling			R326529		
51487	ACTIVE	C	C083-00-2/281/FLR-01	Floor - 1 - Office - Station Building - Leyton Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl on solid floor			R326529		
51489	ACTIVE	C	C083-00-2/316	Locker Room - Station Building - Leyton Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Paper insulation within heater unit			R326529		
51490	ACTIVE	C	C083-00-2/427	Toilet - Station Building - Leyton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326529		
51491	ACTIVE	C	C083-00-2/428	Toilet - Station Building - Leyton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326529		
51492	ACTIVE	C	C083-00-2/501	Office - Station Building - Leyton Stn	No Access	Asbestos	No Access: Presumed				No access - Out of the scope of 2012 re-inspection			R326529		
51493	ACTIVE	C	C083-00-2/662	Switch Room - Station Building - Leyton Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve running with floor duct - 4no. No safe access to re-inspect		4	R326529		
51495	ACTIVE	C	C083-00-2/662	Switch Room - Station Building - Leyton Stn	Boarding: AIB	Asbestos	Strongly Presumed				Boarding wall panels - 1lm Not present during 2012 re-inspection	1		R326529		



Hazardous Material Asset Register - Summary



C083-00 - Station Building - Leyton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51494	ACTIVE	C	C083-00-2/662	Switch Room - Station Building - Leyton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes (Fuse Box) - 4no to wall 2		4	R326529		
51497	ACTIVE	C	C083-00-2/801/FLR-01	Floor - 1 - CER - Station Building - Leyton Stn	Bitumen	Asbestos	Sampled – Not Detected				Floor covering			R326529		
51498	ACTIVE	C	C083-00-2/901	Lobby - Station Building - Leyton Stn	Other Electrical Boxes	Asbestos	Presumed				Solid electrical conductor at high level on wall  Not present during 2012 re-inspection			R326529		

C095-00 - Station Building - Bethnal Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51085	ACTIVE	C	C095-00-2/001	Booking Hall - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access hatch			R370082		
51086	ACTIVE	C	C095-00-2/001	Booking Hall - Station Building - Bethnal Green Stn	Debris: Other	Asbestos	Known				Debris within ceiling void - <1m <sup>2</sup>  Previous environmental clean conducted but further asbestos may be present. No access above false ceiling during 2024 re-inspection.	1		R370082	Y	
51083	ACTIVE	C	C095-00-2/001	Booking Hall - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding panel			R370082		
51084	ACTIVE	C	C095-00-2/001	Booking Hall - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R370082		
51082	INACTIVE	C	C095-00-2/001	Booking Hall - Station Building - Bethnal Green Stn	Boarding: AIB	Asbestos	Known				Boarding panels above booking hall ceiling in void - loose AIB panels - 6no.		6	R370082	Y	
51087	ACTIVE	C	C095-00-2/011	POM - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Timber service duct - 3no.			R370082		
51088	ACTIVE	C	C095-00-2/011	POM - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Metal ceiling tiles			R370082		
51089	ACTIVE	C	C095-00-2/021	POM - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding within wall cavity			R370082		
51091	ACTIVE	C	C095-00-2/151	UMC - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R370082		
51090	ACTIVE	C	C095-00-2/151	UMC - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding water tank base			R370082		
51133	ACTIVE	C	C095-00-2/151	UMC - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				UMC - Supalux tool chest			R370082		
51093	ACTIVE	C	C095-00-2/151	UMC - Station Building - Bethnal Green Stn	Mastic	Asbestos	Sampled – Not Detected				Sealant fan ductwork			R370082		





Hazardous Material Asset Register - Summary



C095-00 - Station Building - Bethnal Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51092	ACTIVE	C	C095-00-2/151	UMC - Station Building - Bethnal Green Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 2no.  Not present during 2013 re-inspection		2	R370082		
51094	ACTIVE	C	C095-00-2/151	UMC - Station Building - Bethnal Green Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel forming flammable materials lid			R370082		
51097	ACTIVE	C	C095-00-2/396	Disused Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding ceiling			R370082		
51098	ACTIVE	C	C095-00-2/416	Toilet - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux and metal tile false ceiling			R370082		
51100	ACTIVE	C	C095-00-2/661/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Bethnal Green Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 3 - 1no.		1	R370082	Y	
51101	ACTIVE	C	C095-00-2/662	Switch Room - Station Building - Bethnal Green Stn	Rope Seals	Asbestos	Removed				Rope to switch gear - 5lm  Not present during 2013 re-inspection	5		R370082		
51102	ACTIVE	C	C095-00-2/746	SCR - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel on ceiling			R370082		
51107	ACTIVE	C	C095-00-2/776	Switch Room - Station Building - Bethnal Green Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 4no.  Not present during 2013 re-inspection		4	R370082		
51106	ACTIVE	C	C095-00-2/776	Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding service duct			R370082		
51105	ACTIVE	C	C095-00-2/776	Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile ceiling			R370082		
51103	ACTIVE	C	C095-00-2/776/CLG-02	Ceiling: Suspended - 1 - Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux false ceiling			R370082		
51104	ACTIVE	C	C095-00-2/776/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to wall 3			R370082		
51111	ACTIVE	C	C095-00-3/161	LMC - Station Building - Bethnal Green Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve through ceiling			R370082		
51109	ACTIVE	C	C095-00-3/161	LMC - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding ceiling infill panel			R370082		
51108	ACTIVE	C	C095-00-3/161	LMC - Station Building - Bethnal Green Stn	Durasteel	Asbestos	Surveyed – Not Detected				New durasteel panels - Non asbestos			R370082		
51110	ACTIVE	C	C095-00-3/161	LMC - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding door surround			R370082		



Hazardous Material Asset Register - Summary



C095-00 - Station Building - Bethnal Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51112	ACTIVE	C	C095-00-3/162	LMC - Station Building - Bethnal Green Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox - 1lm  No access during 2020 re-inspection. L&E permit required.  No access during 2024 re-inspection. No Photograph.	1		R370082		
51113	ACTIVE	C	C095-00-3/237	Passage - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding wall panels			R370082		
51116	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel - 2no.			R370082		
51142	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Surveyed – Not Detected				Invert - Bitumen ducts to platform wall west end - 4no.		4	R591943		Y
51115	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking between tunnel rings			R370082		
69817	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Porcelain duct - total 2 no - To platform wall 20m from east end.		2	R591943 & R642326		
69815	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Invert - Gasket - 0.5m - To metal tank at east end.			R591943 & R642326		Y
69811	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Porcelain duct - total 1 no - To east wall track side.		1	R591943 & R642326		
69822	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 6 no - To track wall west end.		6	R591943 & R642326		Y
69813	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - Throughout - To tunnel ring joints at east end			R591943 & R642326		
51134	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to east wall - 8no.		8	R591943		Y
51136	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints at halfway to west end platform wall			R591943		Y
51138	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Surveyed – Not Detected				Invert - Bitumen ducts to platform wall 20m from east end - 2no.		2	R591943		Y
51139	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Surveyed – Not Detected				Invert - Bitumen ducts to platform wall halfway - 8no.		8	R591943		Y
51140	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Boarding: Cement	Asbestos	Known				Invert - Cement shuttering to platform wall halfway next to ducts - 0.25m			R591943		Y
51141	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to track wall west end - 6no.		6	R591943		Y
69818	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Sheath	Asbestos	Sampled – Not Detected				Invert - Plastic cables - total 2 no - To platform wall halfway.		2	R591943 & R642326		
51114	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within invert - 5no.		5	R370082		Y



Hazardous Material Asset Register - Summary



C095-00 - Station Building - Bethnal Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69823	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 4 no - To platform wall west end		4	R591943 & R642326		Y
69816	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 2 no - To platform wall 20m from east end.		2	R591943 & R642326		Y
69819	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 8 no - To platform wall halfway.		8	R591943 & R642326		Y
69814	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - Throughout - To tunnel ring joints at halfway to west end platform wall.			R591943 & R642326		
69820	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cement Troughing	Asbestos	Sampled – Not Detected				Invert - Cement shuttering - 0.25m - To platform wall halfway next to ducts			R591943 & R642326		Y
69810	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 8 no - To east wall.		8	R591943 & R642326		Y
51135	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints at east end			R591943		Y
51137	ACTIVE	C	C095-00-3/261	Platform 1 - Station Building - Bethnal Green Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Invert - Gasket to metal tank at east end			R591943		Y
51143	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to track wall arrival end - 4no.		4	R642326		Y
51146	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Boarding: Cement	Asbestos	Known				Invert - Cement shuttering to platform wall - 1m²	1		R642326		Y
69826	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 2 no - To platform wall middle		2	R591943 & R642326		
51117	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within invert - 5no.			R370082		Y
51144	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to platform wall middle - 2no.		2	R642326		Y
51145	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to platform wall middle - 6no.		6	R642326		Y
69828	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Cement Troughing	Asbestos	Known				Invert - Cement shuttering - total 1m2 - To platform wall	1		R591943 & R642326		Y
69830	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Clay ducts and metal ducts - >4 no - To platform wall middle and departure end		4	R591943 & R642326		
69824	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn		Asbestos	Sampled – Not Detected				Invert - Metal cover - total 1 no - To entrance		1	R591943 & R642326		Y
69825	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts- total 4no - To track wall arrival end		4	R591943 & R642326		
69827	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no - To platform wall middle		6	R591943 & R642326		



Hazardous Material Asset Register - Summary



C095-00 - Station Building - Bethnal Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51118	ACTIVE	C	C095-00-3/262	Platform 2 - Station Building - Bethnal Green Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking between tunnel rings			R370082		
51119	ACTIVE	C	C095-00-3/407	Telephone Exchange - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding glazing bead			R370082		
51124	ACTIVE	C	C095-00-3/661	Switch Room - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panels			R370082		
51122	ACTIVE	C	C095-00-3/661	Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel at entrance door			R370082		
51120	ACTIVE	C	C095-00-3/661	Switch Room - Station Building - Bethnal Green Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust between switch box mountings			R370082		
51123	ACTIVE	C	C095-00-3/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Bethnal Green Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 1 - 3 no.	5		R370082		
51121	ACTIVE	C	C095-00-3/661/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding around cables below wall 1			R370082		
51126	ACTIVE	C	C095-00-3/664	Switch Room - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R370082		
51125	ACTIVE	C	C095-00-3/664/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to wall 3			R370082		
51127	ACTIVE	C	C095-00-3/701	IMR - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door.			R370082		
51128	ACTIVE	C	C095-00-3/714	CER - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door.			R370082		
51129	ACTIVE	C	C095-00-3/715/WAL-003	Wall: Internal - 3 - Store - Station Building - Bethnal Green Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall 3			R370082		
51130	ACTIVE	C	C095-00-3/716	BTP Office - Station Building - Bethnal Green Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation fire stop			R370082		
51132	ACTIVE	C	C095-00-3/791	Vent Shaft - Station Building - Bethnal Green Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R370082		
51131	ACTIVE	C	C095-00-3/791	Vent Shaft - Station Building - Bethnal Green Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel cabinet to wall 1 from Platform 2 - 5m²	5		R370082		

C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52356	ACTIVE	C	C113-00-1/047	Kitchen - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Presumed				Asbestos cable to wall 4 - leaves into 1/236 Cable photo in 1/236			R326512		



Hazardous Material Asset Register - Summary



C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52354	ACTIVE	C	C113-00-1/047	Kitchen - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326512		
52355	ACTIVE	C	C113-00-1/047/WAL-001	Wall: Internal - 1 - Kitchen - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Labelled asbestos cable to wall 1 & 4 above false ceiling - 1lm and move in to 1/236  No access above false ceiling during 2020 re-inspection.	1		R326512	Y	
52358	ACTIVE	C	C113-00-1/053	Locker Room - Station Building - St Pauls Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Non asbestos electric fires - 2no.		2	R326512		
52359	ACTIVE	C	C113-00-1/053/FLR-01	Floor - 1 - Locker Room - Station Building - St Pauls Stn	Vinyl tiles	Asbestos	Surveyed – Not Detected				Vinyl floor			R326512		
52357	ACTIVE	C	C113-00-1/053/WAL-001	Wall: Internal - 1 - Locker Room - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Asbestos cable enters wall 1 above false ceiling - 1lm  cable photo in 1/236 No access above false ceiling during 2020 re-inspection.	1		R326512	Y	
52360	ACTIVE	C	C113-00-1/236	Passage - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing			R326512		
52364	ACTIVE	C	C113-00-1/236	Passage - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326512		
52365	ACTIVE	C	C113-00-1/236	Passage - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Flue pipe within ceiling void			R326512	Y	
52366	ACTIVE	C	C113-00-1/236	Passage - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Presumed				Possible asbestos woven cable within tunnel fan electrical box to wall 2 - 1no.		1	R326512		
52361	ACTIVE	C	C113-00-1/236	Passage - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite pipe lagging			R326512		
52362	ACTIVE	C	C113-00-1/236	Passage - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Cable into electric box to wall 1 - 1lm  This cable also runs AFC to 1/047 & 1/053	1		R326512		
52363	ACTIVE	C	C113-00-1/236/WAL-001	Wall: Internal - 1 - Passage - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall 1			R326512		
52367	ACTIVE	C	C113-00-1/281	Office/Mess - Station Building - St Pauls Stn	Other Boarding	Asbestos	Surveyed – Not Detected				Non asbestos to wall 3			R326512		
52368	ACTIVE	C	C113-00-1/281/CLG-01	Ceiling: Suspended - 1 - Office/ Mess - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326512		
52369	ACTIVE	C	C113-00-1/401	Bin Store - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Labelled asbestos cloth cable sleeve - 2lm	2		R326512		
52370	ACTIVE	C	C113-00-1/411	Store - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Vermiculite cladding to pipework			R326512		
52371	ACTIVE	C	C113-00-1/411	Store - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite pipework insulation			R326512		





Hazardous Material Asset Register - Summary



C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52373	ACTIVE	C	C113-00-1/416	Toilet - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326512		
52372	ACTIVE	C	C113-00-1/416/WAL-001	Wall: Internal - 1 - Toilet - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux pipe boxing to wall 1			R326512		
52374	ACTIVE	C	C113-00-1/601	Stairs: Linear - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Cable enter from 1/401 running into Ticket hall, fixed ceiling tiles - 7lm same Cable photo in 1/401 No access above false ceiling during 2020 re-inspection.	7		R326512	Y	
52376	ACTIVE	C	C113-00-1/761	SVC - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326512		
52375	ACTIVE	C	C113-00-1/761	SVC - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Vermiculite cladding to ducts			R326512		
52377	ACTIVE	C	C113-00-1/776	Fan Room - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Flue pipe - 2no.		2	R326512		
52378	ACTIVE	C	C113-00-2/001	Booking Hall - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation above false ceiling running from 1/401, stairs 1/601 to POM 2/022 - 5lm Same cable photo in 1/401 No access above false ceiling during 2020 re-inspection.	5		R326512	Y	
52379	ACTIVE	C	C113-00-2/011	Office - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Cable running across ceiling to room 2/664 - 6lm Same cable photo from 1/401  No access above false ceiling during 2020 re-inspection.	6		R326512	Y	
52380	ACTIVE	C	C113-00-2/011	Office - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R326512		
52381	ACTIVE	C	C113-00-2/021	POM - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326512		
52382	ACTIVE	C	C113-00-2/022	POM - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable sheath from ticket hall to corridor - 3lm Same cable photo 1/401 running  No access above false ceiling during 2020 re-inspection.	3		R326512	Y	
52383	ACTIVE	C	C113-00-2/053	Mess/Locker - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding bulkhead above door			R326512		
52384	ACTIVE	C	C113-00-2/071	Circulation Area - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Cable running across ceiling to room 2/664 - 4lm Same cable photo running from 1/401 No access above false ceiling during 2020 re-inspection.	4		R326512	Y	
52388	ACTIVE	C	C113-00-2/151	UMC - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes to wall 3 - 2no. In 2024 appear new white box replaced  No access during 2020 re-inspection. L&E permit required.		2	R326512		



Hazardous Material Asset Register - Summary



C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52386	ACTIVE	C	C113-00-2/151	UMC - Station Building - St Pauls Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel forming flammable materials store			R326512		
52389	ACTIVE	C	C113-00-2/151	UMC - Station Building - St Pauls Stn	Rope Gaskets	Asbestos	Strongly Presumed				Gasket to escalator boxes - 2no.  Unable to sample as machines operational No access during 2020 re-inspection. L&E permis required. Unable to sample as machines operational.		2	R326512		
52385	ACTIVE	C	C113-00-2/151	UMC - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation running through ceiling from 2/664 down escalator shaft - 12lm Same cable photo 1/401 running  No access above false ceiling during 2020 re-inspection.	12		R326512	Y	
52387	ACTIVE	C	C113-00-2/151	UMC - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R326512		
52452	ACTIVE	C	C113-00-2/171	Escalator Incline - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Strongly Presumed				Woven cable sheath wall 1 running from UMC to LMC - 1no. 50lm  No access to inspect during 2024 HMT Reinspection. No access during 2020 re-inspection. L&E permit required.	50	1	R326512		
52390	ACTIVE	C	C113-00-2/236	Store - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326512		
52392	ACTIVE	C	C113-00-2/237	Lobby - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable sheath running from POM to ticket office - 1lm Cable is marked and encapsulated No access above false ceiling during 2020 re-inspection.	1		R326512	Y	
52391	ACTIVE	C	C113-00-2/237	Lobby - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326512		
52396	ACTIVE	C	C113-00-2/301	Mess Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R326512		
52394	ACTIVE	C	C113-00-2/301	Mess Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding bulkhead above door			R326512		
52395	ACTIVE	C	C113-00-2/301	Mess Room - Station Building - St Pauls Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation within ceiling void			R326512	Y	
52393	ACTIVE	C	C113-00-2/301/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux false ceiling			R326512		
52397	ACTIVE	C	C113-00-2/416	Toilet - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326512		
52398	ACTIVE	C	C113-00-2/417	Toilet - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding extractor cladding			R326512		
52399	ACTIVE	C	C113-00-2/451	Tenancy - Station Building - St Pauls Stn	No Access	Asbestos	No Access: Presumed				Outside remit of 2012 re-inspection			R326512		



## Hazardous Material Asset Register - Summary



### C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52401	ACTIVE	C	C113-00-2/661	Switch Room - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within blue transformers to wall 2 - 3no.		3	R326512		
52400	ACTIVE	C	C113-00-2/661	Switch Room - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 2 - 1no.		1	R326512		
52402	ACTIVE	C	C113-00-2/662	Switch Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above doors			R326512		
52403	ACTIVE	C	C113-00-2/663	Switch Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326512		
52404	ACTIVE	C	C113-00-2/663	Switch Room - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Known				Cable duct wall 2 floor - 1no.		1	R326512		
52406	ACTIVE	C	C113-00-2/664	Switch Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding below switch gear			R326512		
52408	ACTIVE	C	C113-00-2/664	Switch Room - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable sheath wall 1 entering floor, exit wall 1 - 5lm	5		R326512		
52409	ACTIVE	C	C113-00-2/664	Switch Room - Station Building - St Pauls Stn	Cable Ducts: Bitumen	Asbestos	Known				Bitumen cable ducts floor by wall 1, asbestos cable entering - 2no.		2	R326512		
52405	ACTIVE	C	C113-00-2/664	Switch Room - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 1 - 1no.		1	R326512		
52407	INACTIVE	C	C113-00-2/664/ WAL-001	Wall: Internal - 1 - Switch Room - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 1 - 1no.		1	R326512		
52410	ACTIVE	C	C113-00-2/746	SCR - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding bulk head			R326512		
52411	ACTIVE	C	C113-00-2/901	Lobby - Station Building - St Pauls Stn	Boarding: AIB	Asbestos	Known				Labelled asbestos boarding above door to 2/902 - 0.5m <sup>2</sup>			R326512		
52412	ACTIVE	C	C113-00-2/902	Void - Station Building - St Pauls Stn	Boarding: AIB	Asbestos	Known				Labelled asbestos boarding above door - 0.5m <sup>2</sup>  No access during 2020 re-inspection. L&E permit required.			R326512		
52414	ACTIVE	C	C113-00-3/151	UMC - Station Building - St Pauls Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel flammable materials store  Sampled 2no. times			R326512		
52413	ACTIVE	C	C113-00-3/151	UMC - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation cable sleeve to wall 2 J hanger no. 2 - 50lm  Sampled 2no. Times No access during 2020 re-inspection. L&E permit required.	50		R326512		
52415	ACTIVE	C	C113-00-3/151	UMC - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326512		
52416	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door lining  Sampled 2no. times			R326512		



## Hazardous Material Asset Register - Summary



### C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52417	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel			R326512		
52419	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable sleeves Sampled 2no. times			R326512		Y
52418	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Caulking between tunnel rings			R326512		Y
52420	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Rope pipe thread			R326512		Y
69787	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor / platform wall.			R591939		
69792	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no -To wall track side.		6	R591939		
69793	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no -To wall track side.		6	R591939		
52454	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall platform side - 8no.		8	R591939		Y
52455	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall track side - 6no.		6	R591939		Y
52456	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall track side - 6no.		6	R591939		Y
69563	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout -To floor / platform wall.			R591939		
69565	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking- Throughout- To floor / platform wall.			R591939		
69786	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor / platform wall.			R591939		
69791	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert -Cable ducts - total 8 no - To wall platform side.		8	R591939		
69795	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Concrete and tunnel rings - To floor.			R591939		
52457	ACTIVE	C	C113-00-3/261	Platform 1 - Station Building - St Pauls Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking to floor/ platform wall - Throughout			R591939		Y
52423	ACTIVE	C	C113-00-3/661	Switch Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326512		
52424	ACTIVE	C	C113-00-3/662	Switch Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326512		
52440	ACTIVE	C	C113-00-3/663	Switch Room - Station Building - St Pauls Stn	No Access	Asbestos	No Access: Presumed				No access - Outside 2012 re-inspection remit			R326512		



## Hazardous Material Asset Register - Summary



### C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52438	ACTIVE	C	C113-00-3/664	Switch Cupboard - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above doors			R326512		
52421	ACTIVE	C	C113-00-3/711	Relay Room - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve plastic throughout			R326512		
52422	ACTIVE	C	C113-00-3/711/FLR-01	Floor - 1 - Relay Room - Station Building - St Pauls Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux service duct to floor			R326512		
52425	ACTIVE	C	C113-00-3/712	Relay Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel			R326512		
52426	ACTIVE	C	C113-00-3/712	Relay Room - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation cable sleeve, corner of walls 4 & 1 - <1m Moderate damage - cable cut.	1		R326512		
52439	ACTIVE	C	C113-00-3/713	SER - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within EW transformer to wall 3 - 1no.		1	R326512		
52441	ACTIVE	C	C113-00-3/713	SER - Station Building - St Pauls Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope seal and cement flash guard ACM's within grey combination switchboxes to wall 3 - 3no.		3	R326512		
52442	ACTIVE	C	C113-00-3/794	Vent Shaft - Station Building - St Pauls Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel doors and infill panel			R326512		
52443	ACTIVE	C	C113-00-3/795	Vent Shaft - Station Building - St Pauls Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel doors and infill panel			R326512		
52444	ACTIVE	C	C113-00-3/797	Vent Shaft - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable sheath running from fan control panel to fan motor - 1no. 10lm	10	1	R326512		
52445	ACTIVE	C	C113-00-3/797	Vent Shaft - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within floor slab			R326512		
52428	ACTIVE	C	C113-00-4/161	LMC - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R326512		
52427	DRAFT	C	C113-00-4/161	LMC - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation encapsulated cable sleeve to wall 2 - 25lm No access during 2020 re-inspection. L&E permit required.	25		R326512		
52429	DRAFT	C	C113-00-4/161	LMC - Station Building - St Pauls Stn	Westing house Boxes	Asbestos	Strongly Presumed				Materials within small Westinghouse box to wall 2, woven cable entering box - 1no. No access during 2020 re-inspection. L&E permit required.		1	R326512		
52433	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Boarding: Cement	Asbestos	Known				Cement board infill panel behind CMS - <1m² No access during re-inspection	1		R326512		
52431	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding bulk head			R326512		
69788	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Westinghouse Boxes	Asbestos	Strongly Presumed				Invert - Westinghouse box - total 1 no - To wall platform side.		1	R591939		





Hazardous Material Asset Register - Summary



C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52463	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking to floor/ wall on platform side - Throughout			R591939		Y
52461	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall track side - 5no.		5	R591939		Y
52458	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall track side - 6no.		6	R591939		Y
52435	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Caulking between tunnel rings			R326512		Y
52434	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable sleeve Sampled 2no. times			R326512		Y
69798	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 3 no - To wall platform side.		3	R591939		
69796	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no - To wall track side.		6	R591939		
69568	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout- To floor/ wall on platform side.			R591939		
69569	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables - total 3 no - to J Hangers central cable run departure to arrivals end - added during 2023 Reinspection.		3	R591939		
69797	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 7 no - To wall platform side.		7	R591939		
69799	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 5 no - To wall track side.		5	R591939		
69800	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor/ wall on platform side.			R591939		
52459	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall platform side - 7no.		7	R591939		Y
52460	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall platform side - 3no.		3	R591939		Y
52462	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Westing house Boxes	Asbestos	Strongly Presumed				Invert - Westinghouse box to wall platform side - 1no.		1	R591939		Y
52430	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door lining			R326512		
52432	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel			R326512		
69567	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Westinghouse box- total 1 no -To wall platform side.		1	R591939		



Hazardous Material Asset Register - Summary



C113-00 - Station Building - St Pauls Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69789	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables - total 3 no - to J Hangers central cable run departure to arrivals end.  added during 2023 Reinspection.		3	R591939		
69790	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor/ wall on platform side.			R591939		
69794	ACTIVE	C	C113-00-4/261	Platform 2 - Station Building - St Pauls Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no - To wall track side.		6	R591939		
52436	ACTIVE	C	C113-00-4/661	Switch Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326512		
52437	ACTIVE	C	C113-00-4/712/ DOR-01	Door - 1 - Relay Room - Station Building - St Pauls Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel			R326512		
52446	ACTIVE	C	C113-00-4/781	Transformer Room - Station Building - St Pauls Stn	No Access	Asbestos	No Access: Presumed				No access - Part of substation which is outside remit of 2012 re-inspection			R326512		
52447	ACTIVE	C	C113-00-4/791/ DOR-01	Door - 1 - Vent Shaft - Station Building - St Pauls Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel doors			R326512		
52448	ACTIVE	C	C113-00-4/792	Vent Shaft - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve running to fan - 6lm	6		R326512		
52450	ACTIVE	C	C113-00-4/901	Void - Station Building - St Pauls Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable duct to wall 2 - 4no.			R326512		
52449	ACTIVE	C	C113-00-4/901	Void - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation cable sleeve enters wall 2 and exits 4/902 - 2no. 45lm  No access through gate - Keys not available during 2020 re-inspection	45	2	R326512		
52451	ACTIVE	C	C113-00-4/902	Void - Station Building - St Pauls Stn	Cable: Sheath	Asbestos	Known				Woven cable insulation cable sleeve enters 4/901 along wall 3 - 3no. 45lm  No access through gate - Keys not available during 2020 re-inspection	45	3	R326512		

C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52997	ACTIVE	C	C115-00-2/011	Office - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access to safes within room to walls 2 & 4			R327776		
52996	ACTIVE	C	C115-00-2/011/ WAL-004	Wall: Internal - 4 - Office - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boxing to bulkhead above ticket desks to wall 4			R327776		
52993	ACTIVE	C	C115-00-2/021	POM - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access to safe internals to corner of room by walls 1 & 2			R327776		



Hazardous Material Asset Register - Summary



C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52999	ACTIVE	C	C115-00-2/036/WAL-003	Wall: Internal - 3 - Toilet - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall 3			R327776		
53009	ACTIVE	C	C115-00-2/071	Circulation Area - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Fibreboard to ceiling by ticket barriers, front ticket office to E6 - 6m²	6		R327776		
53008	ACTIVE	C	C115-00-2/071	Circulation Area - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels to fixes suspended ceiling by E6, E7 & WKS - 6m²	6		R327776		
53004	ACTIVE	C	C115-00-2/082	Lobby - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite cladding to metal air conditioning duct to ceiling and walls			R327776		
53005	ACTIVE	C	C115-00-2/083	Lobby - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Vermiculite cladding to metal air conditioning duct to ceiling and walls			R327776		
53054	ACTIVE	C	C115-00-2/151	UMC - Station Building - Chancery Lane Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Gasket to large air conditioning duct to rear of LMC - Throughout			R327776		
53055	ACTIVE	C	C115-00-2/151	UMC - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access within escalators 4,5 & 6 internals			R327776		
53051	ACTIVE	C	C115-00-2/202	Passage - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to false ceiling to suspended ceiling			R327776		
53042	ACTIVE	C	C115-00-2/236	Lobby - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles to suspended ceiling			R327776		
52995	ACTIVE	C	C115-00-2/236	Lobby - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access to safes within room to wall 2			R327776		
52994	ACTIVE	C	C115-00-2/236/WAL-002	Wall: Internal - 2 - Lobby - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to riser to walls 1 & 2			R327776		
52998	ACTIVE	C	C115-00-2/237/WAL-002	Wall: Internal - 2 - Lobby - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boxing to wall 2			R327776		
53000	ACTIVE	C	C115-00-2/331	Mess Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall			R327776		
53007	ACTIVE	C	C115-00-2/332/WAL-002	Wall: Internal - 2 - Office/Mess - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall 2 above worktop/sink			R327776		
52986	ACTIVE	C	C115-00-2/401	Toilet - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to suspended ceiling - 8m²	8		R327776		
52987	ACTIVE	C	C115-00-2/401/WAL-003	Wall: Internal - 3 - Toilet - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to air conditioning ducts to wall 3			R327776		
53006	ACTIVE	C	C115-00-2/402	Locker Room - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Vermiculite cladding to metal air conditioning duct to ceiling and walls			R327776		



Hazardous Material Asset Register - Summary



C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53003	ACTIVE	C	C115-00-2/406	Cupboard - Station Building - Chancery Lane Stn	Gasket :Pipework	Asbestos	Known				Gasket to fire hydrant pipework - 2no. Re-inspection by HMT.  Located within Booking Hall adjacent barriers.		2	R327776		
52992	ACTIVE	C	C115-00-2/411/FLR-01	Floor - 1 - Store - Station Building - Chancery Lane Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Loose woodite/cement by wall 2			R327776		
52985	ACTIVE	C	C115-00-2/416	Toilet - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access into ceiling void - Fixed panels to suspended ceiling			R327776		
52983	ACTIVE	C	C115-00-2/416	Toilet - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to wall by urinals to air conditioning duct			R327776		
52984	ACTIVE	C	C115-00-2/416	Toilet - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to sloped ceiling and ceiling			R327776		
52989	ACTIVE	C	C115-00-2/661	Switch Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to wall 2 on woodite panel			R327776		
52988	ACTIVE	C	C115-00-2/661	Switch Room - Station Building - Chancery Lane Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Cement/woodite panel to rear of switch box to wall 2			R327776		
52981	ACTIVE	C	C115-00-2/662	Switch Room - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 2 & 3 - 7no. Re-inspection by HMT.		7	R327776		
52982	ACTIVE	C	C115-00-2/662/FLR-01	Floor - 1 - Switch Room - Station Building - Chancery Lane Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable ducts to floor - 3no. Re-inspection by HMT.		3	R327776		
52990	ACTIVE	C	C115-00-2/663	Switch Room - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 2 & 3 - 8no. Re-inspection by HMT.		8	R327776		
52991	ACTIVE	C	C115-00-2/664/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 2 - 1no. Re-inspection by HMT.		1	R327776		
53001	ACTIVE	C	C115-00-2/665	Switch Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to ceiling			R327776		
53002	ACTIVE	C	C115-00-2/665/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox to wall 2 - 6no. Re-inspection by HMT.  Located within Machine Chamber.		6	R327776		
53056	ACTIVE	C	C115-00-2/666	Switch Cupboard - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to ceiling			R327776		
53047	ACTIVE	C	C115-00-3/151	UMC Access - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to ceiling where cables pass through slab			R327776		
53048	ACTIVE	C	C115-00-3/161	LMC - Station Building - Chancery Lane Stn	Caulking	Asbestos	Surveyed – Not Detected				Grout/lead caulking to tunnel ring flanges			R327776		
53043	ACTIVE	C	C115-00-3/171	Escalator Incline - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to ceiling - white electric cable pass through slats			R327776		



Hazardous Material Asset Register - Summary



C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53046	ACTIVE	C	C115-00-3/171	Escalator Incline - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access within escalator equipment			R327776		
53045	ACTIVE	C	C115-00-3/171	Escalator Incline - Station Building - Chancery Lane Stn	Caulking	Asbestos	Sampled – Not Detected				Grout/lead caulking to tunnel ring flanges - Throughout			R327776		
53044	ACTIVE	C	C115-00-3/171	Escalator Incline - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to wall where cables pass escalator 3 side - 4no.		4	R327776		
69807	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Cable Sheath	Asbestos	Known				Invert - Cable wrap - total 1m - To wall platform side.	1		R591941		
53067	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Invert - Supalux - 1no.x1m²			R591941		
69805	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor / walls throughout.			R591941		
69806	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Invert - Transformer box - total 1 no -To floor. note sample location on plan incorrect.		1	R591941		
69809	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Invert - Supalux - 2 x 1m2.	1	2	R591941		Y
69803	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Concrete and tunnel rings - Throughout - To floor.			R591941		
53064	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Invert - Presumed ACM's within transformer box to floor - 1no.		1	R591941		
53063	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking to floor/ walls - throughout			R591941		
69808	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - >10 no - To wall track side at departure end.		10	R591941		
53066	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall track side at departure end - >10no.		10	R591941		
53065	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Cable: Sheath	Asbestos	Known				Invert - Cable wrap to wall platform side - 1m	1		R591941		
53062	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to wall track side at arrival end - >10no.		10	R591941		
69804	ACTIVE	C	C115-00-3/262	Platform 2 - Station Building - Chancery Lane Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - >10 no - To wall track side at arrival end.		10	R591941		
53053	ACTIVE	C	C115-00-3/406	Store - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles to suspended ceiling			R327776		
53016	ACTIVE	C	C115-00-3/411/WAL-004	Wall: Internal - 4 - Store - Station Building - Chancery Lane Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels to doors & wall 4 - 4m²	4		R327776		





Hazardous Material Asset Register - Summary



C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68037	ACTIVE	C	C115-00-3/661/WAL-002	Wall: Internal - 2 - Cable Shaft - Station Building - Chancery Lane Stn	Westinghouse Boxes	Asbestos	Presumed				small westinghouse to wall 2 - 1no. Re-inspection by HMT.		1	R327776		
53010	ACTIVE	C	C115-00-3/661/WAL-003	Wall: Internal - 3 - Cable Shaft - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Known				Bitumen cable ducts to wall 3 - 6no. Re-inspection by HMT.		6	R327776		
53011	ACTIVE	C	C115-00-3/711	Relay Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to front of door			R327776		
53012	ACTIVE	C	C115-00-3/711/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Chancery Lane Stn	Westing house Boxes	Asbestos	Strongly Presumed				Small westinghouse electrical box to wall 3 - 1no. Re-inspection by HMT.		1	R327776		
53020	ACTIVE	C	C115-00-3/712	Relay Room - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Brown panels to rear of fuses to wall			R327776		
53019	ACTIVE	C	C115-00-3/712/WAL-004	Wall: Internal - 4 - Relay Room - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to wall 4 - 2no.		2	R327776		
53018	ACTIVE	C	C115-00-3/712/WAL-004	Wall: Internal - 4 - Relay Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to front and rear door & wall 4 - 5no.		5	R327776		
53050	ACTIVE	C	C115-00-3/713	SER - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				Not within scope of survey			R327776		
53014	ACTIVE	C	C115-00-3/714	SER - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to ceiling			R327776		
53013	ACTIVE	C	C115-00-3/714/WAL-001	Wall: Internal - 1 - SER - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 1 by door - 3no. Re-inspection by HMT.		3	R327776		
53015	ACTIVE	C	C115-00-3/731/WAL-001	Wall: Internal - 1 - CER - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 1 - 4no. Re-inspection by HMT.		4	R327776		
53017	ACTIVE	C	C115-00-3/734/WAL-001	Wall: Internal - 1 - CER - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 1 - 2no. Re-inspection by HMT.		2	R327776		
53059	ACTIVE	C	C115-00-4/161	LMC - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding throughout to ceiling			R562351		
53058	ACTIVE	C	C115-00-4/161	LMC - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen ducts to corner of wall 2/3 and ceiling - 4no.		4	R562351		
53035	ACTIVE	C	C115-00-4/237/DOR-01	Door - 1 - Passage - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to both sides of door to 4/236			R327776		
69801	ACTIVE	C	C115-00-4/261	Platform 1 - Station Building - Chancery Lane Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable duct - total 1 no - To concrete ceiling.		1	R591941		
69802	ACTIVE	C	C115-00-4/261	Platform 1 - Station Building - Chancery Lane Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor / walls throughout.			R591941		
53061	ACTIVE	C	C115-00-4/261	Platform 1 - Station Building - Chancery Lane Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking to floor/ walls - throughout			R591941		



Hazardous Material Asset Register - Summary



C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53060	ACTIVE	C	C115-00-4/261	Platform 1 - Station Building - Chancery Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable duct to concrete ceiling - 1no.		1	R591941		
53037	ACTIVE	C	C115-00-4/281	Mess/Locker - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles to suspended ceiling			R327776		
53036	ACTIVE	C	C115-00-4/281/ WAL-002	Wall: Internal - 2 - Mess/Locker - Station Building - Chancery Lane Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink to wall 2			R327776		
53041	ACTIVE	C	C115-00-4/381	Locker Room - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access to floor void			R327776		
53040	ACTIVE	C	C115-00-4/381	Locker Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles to suspended ceiling			R327776		
53024	ACTIVE	C	C115-00-4/661	Switch Room - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 2 & 3 - 8no. Re-inspection by HMT.		8	R327776		
53025	ACTIVE	C	C115-00-4/661/ FLR-01	Floor - 1 - Switch Room - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to floor by wall 2 - 2no.		2	R327776		
53028	ACTIVE	C	C115-00-4/662	Switch Room - Station Building - Chancery Lane Stn	No Access	Asbestos	No Access: Presumed				No access above suspended ceiling			R327776		
53026	ACTIVE	C	C115-00-4/662	Switch Room - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 1, 2 & 3 - 8no. Re-inspection by HMT.		8	R327776		
53027	ACTIVE	C	C115-00-4/662	Switch Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R327776		
53052	ACTIVE	C	C115-00-4/663	Switch Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling tiles to suspended ceiling			R327776		
53031	ACTIVE	C	C115-00-4/664	Switch Cupboard - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Brown panel to rear of fuses to wall			R327776		
53030	ACTIVE	C	C115-00-4/664	Switch Cupboard - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to ceiling			R327776		
53029	ACTIVE	C	C115-00-4/664	Switch Cupboard - Station Building - Chancery Lane Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to walls & doors			R327776		
53023	ACTIVE	C	C115-00-4/711	Relay Room - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Brown panels to rear of fuses to wall			R327776		
53021	ACTIVE	C	C115-00-4/711/ DOR-01	Door - 1 - Relay Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels to rear and front of door - 4no.		4	R327776		
53022	ACTIVE	C	C115-00-4/711/ WAL-004	Wall: Internal - 4 - Relay Room - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Surveyed – Not Detected				Bitumen cable ducts to wall 4 - 2no.		2	R327776		
53033	ACTIVE	C	C115-00-4/712	Relay Room - Station Building - Chancery Lane Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to front and rear of door			R327776		



Hazardous Material Asset Register - Summary



C115-00 - Station Building - Chancery Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53034	ACTIVE	C	C115-00-4/712	Relay Room - Station Building - Chancery Lane Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Brown panels			R327776		
53032	ACTIVE	C	C115-00-4/712/WAL-004	Wall: Internal - 4 - Relay Room - Station Building - Chancery Lane Stn	Cable Ducts: Bitumen	Asbestos	Strongly Presumed				Bitumen cable ducts to wall 4 - 3no. Re-inspection by HMT.		3	R327776		
53038	ACTIVE	C	C115-00-4/731/WAL-002	Wall: Internal - 2 - CER - Station Building - Chancery Lane Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within electrical boxes to wall 2 (green) - 2no. Re-inspection by HMT.		2	R327776		
53039	ACTIVE	C	C115-00-4/731/WAL-002	Wall: Internal - 2 - CER - Station Building - Chancery Lane Stn	Other Boarding	Asbestos	Known				Brown panel to wall 2 behind electric units - 1m². Re-inspection by HMT.	1		R327776		

C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52466	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326486		
52465	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within electric transformer box by entrance steps - 1no.		1	R326486		
52472	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes  Not present during 2012 re-inspection.			R326486		
52467	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R326486		
52469	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel			R326486		
52464	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel lid to flammable store - 2m²	2		R326486		
52471	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326486		
52470	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board behind electrical switch gear			R326486		
52468	ACTIVE	C	C127-00-2/151	UMC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding			R326486		
52473	ACTIVE	C	C127-00-2/171	Escalator Incline - Station Building - Marble Arch Stn	No Access	Asbestos	No Access: Presumed				No access - Gated off escalators running			R326486		
52474	ACTIVE	C	C127-00-2/241	ATM - Station Building - Marble Arch Stn	No Access	Asbestos	No Access: Presumed				Not accessed - Not within scope of 2012 re-inspection			R326486		
52475	ACTIVE	C	C127-00-2/331	Mess/Locker - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tile			R326486		



Hazardous Material Asset Register - Summary



C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52476	ACTIVE	C	C127-00-2/571	Switch Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes  Not present during 2012 re-inspection.			R326486		
52477	ACTIVE	C	C127-00-2/661	Switch Room - Station Building - Marble Arch Stn	Cable Ducts: Cement	Asbestos	Presumed				Cement duct to ceiling - 1no.  No access to closely inspect above densely packed CMS		1	R326486		
52478	ACTIVE	C	C127-00-2/662	Switch Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes  Not present during 2012 re-inspection.			R326486		
52479	ACTIVE	C	C127-00-2/662	Switch Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformers  Not present during 2012 re-inspection.			R326486		
52482	ACTIVE	C	C127-00-2/731	CER - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes  Not present during 2012 re-inspection.			R326486		
52481	ACTIVE	C	C127-00-2/731	CER - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 2no.  Not present during 2012 re-inspection.		2	R326486		
52483	ACTIVE	C	C127-00-2/751	Station Control Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformers  Not present during 2012 re-inspection.			R326486		
52484	ACTIVE	C	C127-00-2/761	SVC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding in service duct			R326486		
52485	ACTIVE	C	C127-00-2/761/WAL-003	Wall: Internal - 3 - SVC - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boards on wall 3			R326486		
52486	ACTIVE	C	C127-00-2/792	Disused Room - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326486		
52487	ACTIVE	C	C127-00-2/792	Disused Room - Station Building - Marble Arch Stn	No Access	Asbestos	No Access: Presumed				No access to inspect floor, walls and ceiling - Confined space with limited access			R326486		
52488	ACTIVE	C	C127-00-2/901	Equipment Room - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel to ceiling			R326486		
52490	ACTIVE	C	C127-00-3/161	LMC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326486		
52489	ACTIVE	C	C127-00-3/161	LMC - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R326486		
52491	ACTIVE	C	C127-00-3/161	LMC - Station Building - Marble Arch Stn	Caulking	Asbestos	Sampled – Not Detected				Tunnel ring caulking to walls			R326486		



Hazardous Material Asset Register - Summary



C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52494	ACTIVE	C	C127-00-3/201	Passage - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel to ceiling			R326486		
52493	ACTIVE	C	C127-00-3/201	Passage - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to ceiling			R326486		
52492	ACTIVE	C	C127-00-3/201	Passage - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Access panels in ceiling to access above into old lighting cable way			R326486		
52495	ACTIVE	C	C127-00-3/202	Passage - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to ceiling			R326486		
52498	ACTIVE	C	C127-00-3/237	Lobby - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boxing to high level steel - 8m² Sampled previously			R326486		
52500	ACTIVE	C	C127-00-3/237	Lobby - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux clad beams to ceiling			R326486		
52496	ACTIVE	C	C127-00-3/237/ WAL-001	Wall: Internal - 1 - Lobby - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 1 - 1no.		1	R326486		
52497	ACTIVE	C	C127-00-3/237/ WAL-001	Wall: Internal - 1 - Lobby - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Tunnel fan equipment to wall 1 - 1no.		1	R326486		
52499	ACTIVE	C	C127-00-3/237/ WAL-002	Wall: Internal - 2 - Lobby - Station Building - Marble Arch Stn	Other Boarding	Asbestos	Sampled – Not Detected				Panel to underside of arch to wall 2 - 0.02 - sampled during previous reinspection R326486REVA			R326486		
52503	ACTIVE	C	C127-00-3/762	Equipment Room - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boxing to steel beam to ceiling - 24m²	24		R326486		
52504	ACTIVE	C	C127-00-3/762/ WAL-001	Wall: Internal - 1 - Equipment Room - Station Building - Marble Arch Stn	Other Boarding	Asbestos	Presumed				Siluminite panel to wall 1 - 8"x8" Not sampled as live sensitive cables attached			R326486		
52501	ACTIVE	C	C127-00-3/762/ WAL-009	Wall: Internal - 9 - Equipment Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 9 - 3no.		3	R326486		
52502	ACTIVE	C	C127-00-3/762/ WAL-009	Wall: Internal - 9 - Equipment Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within 6kva transformer to wall 9 - 1no.		1	R326486		
52507	ACTIVE	C	C127-00-3/791	Passage - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Known				Woven cable sheath disconnected - 1m	1		R326486		
52505	ACTIVE	C	C127-00-3/791	Passage - Station Building - Marble Arch Stn	Caulking	Asbestos	Presumed				Caulking to tunnel rings sealed - Throughout			R326486		
52506	ACTIVE	C	C127-00-3/791	Passage - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within electric motor - 1no.		1	R326486		
52508	ACTIVE	C	C127-00-3/791	Passage - Station Building - Marble Arch Stn	Rope Gaskets	Asbestos	Presumed				Fan shaft gasket between flange point - Throughout No access to inspect at high level during 2012 re-inspection.			R326486		





Hazardous Material Asset Register - Summary



C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52509	ACTIVE	C	C127-00-3/901	Disused Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes  Not present during 2012 re-inspection.			R326486		
52510	ACTIVE	C	C127-00-3/901	Disused Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox  Not present during 2012 re-inspection.			R326486		
52511	ACTIVE	C	C127-00-3/901	Disused Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within 6kva transformers  Not present during 2012 re-inspection.			R326486		
52512	ACTIVE	C	C127-00-3/971	Passage - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Plaster on supalux over steel and concrete external underside			R326486		
52513	ACTIVE	C	C127-00-3/986	Vent Shaft - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Presumed				Possibly asbestos cables at bottom of spiral staircase - shaft to floor in centre of room - 2no.  No access during 2012 re-inspection, ladder down shaft removed		2	R326486		
52515	ACTIVE	C	C127-00-4/081	Lobby - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Strongly Presumed				Cable along platform side 5m then crossing to pit side - 1no.x3cmØ  Outside remit of 2012 re-inspection		1	R326486		
52517	ACTIVE	C	C127-00-4/081	Lobby - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Cable sleeves pit side ot to track - 6no.  Outside remit of 2012 re-inspection		6	R326486		
52514	ACTIVE	C	C127-00-4/081	Lobby - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Strongly Presumed				Cable running from track along invert pit side - 1no.x3cmØ  Outside remit of 2012 re-inspection		1	R326486		
52516	ACTIVE	C	C127-00-4/081	Lobby - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Strongly Presumed				Cable from pit side crossing and going through to shaft - 2no.x3cmØ  Outside remit of 2012 re-inspection		2	R326486		
52554	ACTIVE	C	C127-00-4/237	Passage - Station Building - Marble Arch Stn	Boarding: AIB	Asbestos	Known				Fascia to external wall - 8m²	8		R326486		
52519	ACTIVE	C	C127-00-4/237	Passage - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above access doors - 48"x18"			R326486		
52520	ACTIVE	C	C127-00-4/237	Passage - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Known				Ducts about access doors - 3no. Each side - 6m²	6		R326486		
52518	ACTIVE	C	C127-00-4/237	Passage - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326486		
52521	ACTIVE	C	C127-00-4/237	Passage - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Redundant woven sheath cable - 2no. Cables each side of doors - 4no.x20mm		4	R326486		
52522	ACTIVE	C	C127-00-4/238	Passage - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing high level			R326486		



## Hazardous Material Asset Register - Summary



### C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52584	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Presumed				Eastbound Departure End - Invert - Braided cable one coils around cable run 2 exit at departure end head wall - 3no.		3	R205427		Y
68614	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 6 no.		6	R718692		Y
68617	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To platform wall total 6 no.		6	R718692		Y
68618	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Sheath	Asbestos	Known				Invert - Braided cables To platform wall total 2 no.		2	R718692		
52583	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Known				Eastbound Departure End - Invert - Cable ducts on tack side into head wall - 4no.		4	R205427		Y
52578	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Caulking	Asbestos	Sampled – Not Detected				Eastbound Arrivals End - Invert - Tunnel ring packing in tunnel rings throughout invert			R205427		Y
52576	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Eastbound Arrivals End - Invert - Bitumen cable ducts on right hand side - 6no.		6	R205427		Y
52573	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Caulking	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Tunnel ring packing in all tunnel rings			R205427		Y
52572	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Cable ducts 20m from end of platform wall - 6no.		6	R205427		Y
52571	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Paper Asbestos	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Paper on roof throughout invert			R205427		Y
52568	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Gasket :Pipework	Asbestos	Presumed				Eastbound Departure End - Invert - Gaskets in water pump at bottom of manhole between flanges			R205427		Y
52567	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Cable wrapping on cables on track wall running length of invert - 2no.		2	R205427		Y
52565	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Bitumen based cable ducts on track wall - 6no.		6	R205427		Y
52564	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Known				Eastbound Departure End - Invert - Braided cables deat at one end, amongst rubble - 5no.		5	R205427		Y
68619	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To dividing wall - at head wall total 2 no.		2	R718692		Y
68615	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable J Hanger trackside mid-way to tail end total 1 no.		1	R718692		
68616	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Materials within small Westinghouse boxes To platform wall total 2 no.		2	R718692		
68613	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718692		
68612	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718692		



Hazardous Material Asset Register - Summary



C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52582	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Known				Eastbound Departure End - Invert - Cable ducts on platform side wall into head wall - 2no.		2	R205427		Y
52581	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Eastbound Arrivals End - Invert - Cable ducts on platform wall 20m from arrivals end - 6no.		6	R205427		Y
52580	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Presumed				Eastbound Arrivals End - Invert - Braided cables from ducts 20m from arrivals end - 2no.		2	R205427		Y
52563	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Known				Eastbound Departure End - Invert - Cable ducts on track wall - 2no.		2	R205427		Y
52566	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Board on ceiling of invert - 0.5m <sup>2</sup>			R205427		Y
52569	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Eastbound Departure End - Invert - Presumed ACM's within electrical equipment along invert			R205427		Y
52570	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Paper Asbestos	Asbestos	Sampled – Not Detected				Eastbound Departure End - Invert - Lining to box 10m from departure end - 4m <sup>2</sup>	4		R205427		Y
52574	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Presumed				Eastbound Middle - Invert - Cable ducts on platform wall middle of invert - 2no.		2	R205427		Y
52575	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Cement	Asbestos	Known				Eastbound Arrivals End - Invert - Cement cable ducts on left hand side nearest arrivals end of platform - 2no.			R205427		Y
52577	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Presumed				Eastbound Arrivals End - Invert - Braided cable dead at one end at bottom of manhole then onto cable run in middle of invert			R205427		Y
52579	ACTIVE	C	C127-00-4/261	Platform 1 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Eastbound Arrivals End - Invert - Cable ducts on track wall - 6no.		6	R205427		Y
68605	ACTIVE	C	C127-00-4/262	Platform 2 - Station Building - Marble Arch Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718692		
68611	ACTIVE	C	C127-00-4/262	Platform 2 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 9no.		9	R718692		Y
68609	ACTIVE	C	C127-00-4/262	Platform 2 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To platform wall total 6 no.		6	R718692		Y
68608	ACTIVE	C	C127-00-4/262	Platform 2 - Station Building - Marble Arch Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 8 no.		8	R718692		Y
68606	ACTIVE	C	C127-00-4/262	Platform 2 - Station Building - Marble Arch Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert -Grout/ wood/ lead To tunnel rings flanges throughout.			R718692		
68607	ACTIVE	C	C127-00-4/262	Platform 2 - Station Building - Marble Arch Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable To J Hanger total 1 no.		1	R718692		
52523	ACTIVE	C	C127-00-4/661	Switch Room - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding surround of both access doors			R326486		
52526	ACTIVE	C	C127-00-4/661	Switch Room - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board			R326486		



Hazardous Material Asset Register - Summary



C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52524	ACTIVE	C	C127-00-4/661/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Render on mesh door surround with supalux panels to inside of doorway to wall 2 (platform side)			R326486		
52525	ACTIVE	C	C127-00-4/661/WAL-004	Wall: Internal - 4 - Switch Room - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Render on mesh door surround with supalux panels to inside of doorway to wall 4 (platform 2 side)			R326486		
52528	ACTIVE	C	C127-00-4/662	Switch Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformer - Formerly listed in this room  No access behind 600V supply cabinet to inspect.			R326486		
52527	ACTIVE	C	C127-00-4/662	Switch Room - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within 600v supply cabinet - 1no.		1	R326486		
52530	ACTIVE	C	C127-00-4/663	Switch Room - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326486		
52529	ACTIVE	C	C127-00-4/663/FLR-01	Floor - 1 - Switch Room - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux pads to floor			R326486		
52534	ACTIVE	C	C127-00-4/701	CER - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Strongly Presumed				Woven cable sheath to wall 1 & 2 low level, cable housing, known asbestos cable within running from 4/706 - 2.5  No access to inspect during 2012 re-inspection			R326486		
52531	ACTIVE	C	C127-00-4/701	CER - Station Building - Marble Arch Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink - 1no.			R326486		
52532	ACTIVE	C	C127-00-4/701/FLR-01	Floor - 1 - CER - Station Building - Marble Arch Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Marley tile (grey) to floor - 50m²			R326486		
52533	ACTIVE	C	C127-00-4/701/WAL-007	Wall: Internal - 7 - CER - Station Building - Marble Arch Stn	Other Boarding	Asbestos	Sampled – Not Detected				Siluminite panel to wall 7 - 8"x8"			R326486		
52536	ACTIVE	C	C127-00-4/706	IMR - Station Building - Marble Arch Stn	Other Boarding	Asbestos	Presumed				Brown composite panels to live sensitive electrical equipment - Throughout			R326486		
52538	ACTIVE	C	C127-00-4/706	IMR - Station Building - Marble Arch Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within electrical equipment - Throughout			R326486		
52537	ACTIVE	C	C127-00-4/706/WAL-002	Wall: Internal - 2 - IMR - Station Building - Marble Arch Stn	Paper Asbestos	Asbestos	Presumed				Paper wrap to coil to wall 2 - 1m²	1		R326486		
52535	ACTIVE	C	C127-00-4/706/WAL-004	Wall: Internal - 4 - IMR - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Known				Woven cable sheath to wall 4 runs into boxing in 4.701 - 4lm	4		R326486		
52543	ACTIVE	C	C127-00-4/711	Relay Room - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux bulk head above door			R326486		
52539	ACTIVE	C	C127-00-4/711	Relay Room - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding bulkhead			R326486		





Hazardous Material Asset Register - Summary



C127-00 - Station Building - Marble Arch Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52540	ACTIVE	C	C127-00-4/711/WAL-002	Wall: Internal - 2 - Relay Room - Station Building - Marble Arch Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels to wall 2 - 2no.		2	R326486		
52541	ACTIVE	C	C127-00-4/711/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Marble Arch Stn	Westing house Boxes	Asbestos	Presumed				Small westinghouse box to wall 3 - 1no.		1	R326486		
52542	ACTIVE	C	C127-00-4/711/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Marble Arch Stn	Other Boarding	Asbestos	Presumed				Siluminite panels to wall 3 - 2m²	2		R326486		
52544	ACTIVE	C	C127-00-4/712	Relay Room - Station Building - Marble Arch Stn	Cable: Sheath	Asbestos	Strongly Presumed				Cable from ceiling running along invert - 1x2cmØ  Outside scope of 2012 re-inspection.		1	R326486		
52545	ACTIVE	C	C127-00-4/712	Relay Room - Station Building - Marble Arch Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Coating on piping - 2m²	2		R326486		
52549	ACTIVE	C	C127-00-4/713	Relay Room - Station Building - Marble Arch Stn	Cable Ducts: Cement	Asbestos	Known				Cement ducts cable sleeves - 4no.		4	R326486		
52547	ACTIVE	C	C127-00-4/713	Relay Room - Station Building - Marble Arch Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Duct mid level wall 4 & 1			R326486		
52548	ACTIVE	C	C127-00-4/713	Relay Room - Station Building - Marble Arch Stn	Westing house Boxes	Asbestos	Presumed				Westinghouse box high level wall 4 - new wall 3 - 1no.		1	R326486		
52546	ACTIVE	C	C127-00-4/713/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Marble Arch Stn	No Access	Asbestos	No Access: Presumed				Electrical box to wall 3  No access due no key available from station supervisor			R326486		
52551	ACTIVE	C	C127-00-4/715	Store - Station Building - Marble Arch Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing - Throughout			R326486		
52550	ACTIVE	C	C127-00-4/715	Store - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding in ceiling			R326486		
52552	ACTIVE	C	C127-00-4/772	Pump Room - Station Building - Marble Arch Stn	Debris: Other	Asbestos	Presumed				Exess debris on roof of room - Possible cuts of AIB amongst debris - Throughout  No safe access to inspect during 2012 re-inspection			R326486		
52553	ACTIVE	C	C127-00-4/772	Pump Room - Station Building - Marble Arch Stn	Boarding: AIB	Asbestos	Known				Fascia to external wall - 8m²	8		R326486		
52556	ACTIVE	C	C127-00-4/792	Vent Shaft - Station Building - Marble Arch Stn	No Access	Asbestos	No Access: Presumed				No access - permanent hoarding in place			R326486		
52555	ACTIVE	C	C127-00-4/901	Cupboard - Station Building - Marble Arch Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding stretcher cupboard			R326486		
52557	ACTIVE	C	C127-00-4/951	Switch Room - Station Building - Marble Arch Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels behind switch gear - 2no.			R326486		





Hazardous Material Asset Register - Summary



C129-00 - Station Building - Lancaster Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52712	ACTIVE	C	C129-00-1/011	Ticket Office - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile ceiling			R326502		
52713	ACTIVE	C	C129-00-1/011	Ticket Office - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux firebreak			R326502		
52714	ACTIVE	C	C129-00-1/071	Circulation Area - Station Building - Lancaster Gate Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels to lift shaft lining - Throughout			R326502		
52715	ACTIVE	C	C129-00-1/071	Circulation Area - Station Building - Lancaster Gate Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel above lift door and on sides - 0.5m²			R326502		
52716	ACTIVE	C	C129-00-1/071	Circulation Area - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access above metal tile false ceiling - Fixed in place			R326502	Y	
52793	ACTIVE	C	C129-00-1/136	Lift Shaft - Station Building - Lancaster Gate Stn	Mastic	Asbestos	Sampled – Not Detected				Grout and steel to tunnel ring joints - Throughout			R526601		
52791	ACTIVE	C	C129-00-1/136	Lift Shaft - Station Building - Lancaster Gate Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to top and bottom landing wall behind panel - 5m²			R526601		
52717	ACTIVE	C	C129-00-1/136	Lift Shaft - Station Building - Lancaster Gate Stn		Asbestos	Sampled – Not Detected				Durasteel Panel & Mastic and Grout , Dust - throughout the shaft			R526601		
52795	ACTIVE	C	C129-00-1/136	Lift Shaft - Station Building - Lancaster Gate Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust - Throughout			R526601		
52718	ACTIVE	C	C129-00-1/137	Lift Shaft - Station Building - Lancaster Gate Stn		Asbestos	Sampled – Not Detected				Durasteel Panel, Dust, Grout throughout the shaft			R526601		
52792	ACTIVE	C	C129-00-1/137	Lift Shaft - Station Building - Lancaster Gate Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to top and bottom landing wall behind panel - 5m²			R526601		
52794	ACTIVE	C	C129-00-1/137	Lift Shaft - Station Building - Lancaster Gate Stn	Mastic	Asbestos	Sampled – Not Detected				Grout and steel to tunnel ring joints - Throughout			R526601		
52796	ACTIVE	C	C129-00-1/137	Lift Shaft - Station Building - Lancaster Gate Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust - Throughout			R526601		
52719	ACTIVE	C	C129-00-1/236	Passage - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access below false floor - Fixed in place			R326502		Y
52720	ACTIVE	C	C129-00-1/237	Passage - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access within vent fan isolation - Large air movement			R326502		
52721	ACTIVE	C	C129-00-1/406	Store - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux board service duct			R326502		
52722	ACTIVE	C	C129-00-1/631	Stairs: Linear - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access above metal tile false ceiling - Fixed in place			R326502	Y	
52724	ACTIVE	C	C129-00-1/667	Switch Room - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding service duct			R326502		
52723	ACTIVE	C	C129-00-1/667	Switch Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to walls 1 and 2 - 2no.		2	R326502		



## Hazardous Material Asset Register - Summary



### C129-00 - Station Building - Lancaster Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52726	ACTIVE	C	C129-00-1/667	Switch Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Removed				Presumed arc chute ACM's within switchboxes - 10no. (9no. grey, 1no. red)		10	R326502		
52725	ACTIVE	C	C129-00-1/667	Switch Room - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing			R326502		
52727	ACTIVE	C	C129-00-2/201	Passage - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access above metal tile false ceiling - Fixed in place			R326502	Y	
52730	ACTIVE	C	C129-00-2/201	Passage - Station Building - Lancaster Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326502		
52729	ACTIVE	C	C129-00-2/201	Passage - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access hatch			R326502		
52728	ACTIVE	C	C129-00-2/201	Passage - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326502		
68285	ACTIVE	C	C129-00-2/236	Lobby - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Isolator and MCB board		1	R620452		
68283	ACTIVE	C	C129-00-2/236	Lobby - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Transformer 1no to floor		1	R620452		
52731	ACTIVE	C	C129-00-2/631	Stairs: Spiral - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access above metal tile false ceiling - Fixed in place			R326502	Y	
52732	ACTIVE	C	C129-00-2/631	Stairs: Spiral - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access hatch			R326502		
52735	ACTIVE	C	C129-00-2/711	SER - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel on the wall			R326502		
52738	ACTIVE	C	C129-00-2/711	SER - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel on ceiling			R326502		
52737	ACTIVE	C	C129-00-2/711	SER - Station Building - Lancaster Gate Stn	Other Boarding	Asbestos	Presumed				Brown composite panel to electrics earth panel - 1no.		1	R326502		
52734	ACTIVE	C	C129-00-2/711	SER - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access hatch			R326502		
52733	ACTIVE	C	C129-00-2/711/ WAL-002	Wall: Internal - 2 - SER - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within grey fuse switchboxes to wall 2 - 3no.		3	R326502		
52736	ACTIVE	C	C129-00-2/711/ WAL-002	Wall: Internal - 2 - SER - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformer to wall 2 - 1no.		1	R326502		
52739	ACTIVE	C	C129-00-2/731	CER - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326502		
52741	ACTIVE	C	C129-00-2/731	CER - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access below false floor - Fixed in place			R326502		Y
52740	ACTIVE	C	C129-00-2/731/ WAL-001	Wall: Internal - 1 - CER - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes to wall 1 - 2no.		2	R326502		



Hazardous Material Asset Register - Summary



C129-00 - Station Building - Lancaster Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52742	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within switchbox to wall 4 - 1no.		1	R326502		
68288	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Mastic	Asbestos	Sampled – Not Detected				Gray mastic to fan joints			R620452		
68287	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Isolator Switches	Asbestos	Presumed				Isolator switch - 1no to wall 2 between 2 doors		1	R620452		
68292	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Presumed				Bitumen Ducts - 1 no to high level ceiling on corner of wall 1 & 2		1	R620452		
52743	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bituminous pipe - 0.1m			R326502		
68289	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Glazing Rope	Asbestos	Sampled – Not Detected				Gator to fann unit joints			R620452		
68291	ACTIVE	C	C129-00-2/776	Fan Room - Station Building - Lancaster Gate Stn	Mastic	Asbestos	Sampled – Not Detected				Black Mastic to fan exhaust joint to wall 2			R620452		
52745	ACTIVE	C	C129-00-2/791	Vent Shaft - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing			R326502		
52746	ACTIVE	C	C129-00-2/791	Vent Shaft - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access within vent fan isolation - Large air movement			R326502		
52744	ACTIVE	C	C129-00-2/791	Vent Shaft - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding beam cladding			R326502		
52747	ACTIVE	C	C129-00-2/902	Equipment Room - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326502		
52749	ACTIVE	C	C129-00-2/902	Equipment Room - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to ducts			R326502		
52748	ACTIVE	C	C129-00-2/902	Equipment Room - Station Building - Lancaster Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326502		
52755	ACTIVE	C	C129-00-4/136	Lift Shaft - Station Building - Lancaster Gate Stn	Cable Ducts: Cement	Asbestos	Known				Cementitious cable ducts in sump - 8no.		8	R326502		
52754	ACTIVE	C	C129-00-4/136	Lift Shaft - Station Building - Lancaster Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking			R326502		
68377	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To head end - trackside wall total 6 no.		6	R718685		Y
68379	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To tail end - trackside wall total 6 no.		6	R718685		Y
68380	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To tail end - trackside wall total 1 no.		1	R718685		Y
52758	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326502		



Hazardous Material Asset Register - Summary



C129-00 - Station Building - Lancaster Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52760	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within tunnel wall			R326502		
52759	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve - 4no.			R326502		
68378	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To platform wall total 8 no.		8	R718685		Y
68732	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718685		
68733	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718685		
52756	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Cloth cable sleeve			R326502		Y
52757	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Duct: Other	Asbestos	Surveyed – Not Detected				Cable ducts to head wall - 3no.			R326502		
68375	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout			R718685		Y
68376	ACTIVE	C	C129-00-4/261	Platform 1 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct To head end - trackside wall total 1 no.		1	R718685		
68384	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert- Bitumen cable ducts To platform side wall total 8 no.		8	R718685		Y
52762	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve trackside			R326502		
68382	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To tail end - trackside wall total 6 no.		6	R718685		Y
68383	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 4 no.		4	R718685		Y
52763	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326502		
52764	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service ducts - 3no.			R326502		
68735	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718685		
68734	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718685		
68386	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To head end - trackside wall total 6 no.		6	R718685		Y
68385	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To head end - trackside wall total 2 no.		2	R718685		Y





Hazardous Material Asset Register - Summary



C129-00 - Station Building - Lancaster Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68381	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718685		Y
52761	ACTIVE	C	C129-00-4/262	Platform 2 - Station Building - Lancaster Gate Stn	Cable Ducts: Cement	Asbestos	Known				Asbestos cement cable sleeves within service duct - 5no.  No access within service duct during 2024 re-inspection - Lifting equipment required.		5	R326502		
52765	ACTIVE	C	C129-00-4/661	Switch Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within blue switchbox - 1no.		1	R326502		
52766	ACTIVE	C	C129-00-4/662	Switch Cupboard - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within grey and blue switchboxes - 4no.		4	R326502		
52767	ACTIVE	C	C129-00-4/664	Switch Cupboard - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within grey and blue switchboxes - 6no.		6	R326502		
52770	ACTIVE	C	C129-00-4/712	Relay Room - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing			R326502		
52768	ACTIVE	C	C129-00-4/712	Relay Room - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326502		
52769	ACTIVE	C	C129-00-4/713	Relay Room - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct to wall 3			R326502		
52771	ACTIVE	C	C129-00-4/713	Relay Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed power feeds and coil ACM's within electrics to wall 1 and 2 - Throughout			R326502		
52772	ACTIVE	C	C129-00-4/951/WAL-001	Wall: Internal - 1 - CER - Station Building - Lancaster Gate Stn	Westing house Boxes	Asbestos	Presumed				Presumed ACM's within Westinghouse boxes to wall 1 - 2no.		2	R326502		
52773	ACTIVE	C	C129-00-A/301/CLG-01	Ceiling: Suspended - 1 - Office/ Mess - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Fibreboard/supalux tile false ceiling			R326502		
52774	ACTIVE	C	C129-00-A/416/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326502		
52776	ACTIVE	C	C129-00-A/669	Switch Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within switchbox to wall 4 - 1no.		1	R326502		
52775	ACTIVE	C	C129-00-A/669	Switch Room - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformers to wall 4 - 3no.		3	R326502		
52777	ACTIVE	C	C129-00-B/053	CER - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to beams ceiling			R326502		
52797	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Bitumen	Asbestos	Sampled – Not Detected				Packing materials around edge of equipment hatches - Throughout			R554801		
52798	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Bitumen	Asbestos	Sampled – Not Detected				Packing materials around edge of equipment hatches - Throughout			R554801		





Hazardous Material Asset Register - Summary



C129-00 - Station Building - Lancaster Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68282	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn		Asbestos	Sampled – Not Detected				Durasteel panels, packing materials throughout the room			R554801		
52800	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Rope Gaskets	Asbestos	Strongly Presumed				Materials with in Blue and Gray fuse boxes - 6 no No access in 2024		2	R216676		
52799	INACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Rope Gaskets	Asbestos	Presumed				Materials with in Transformer 1 no No access in 2024		2	R216676		
52782	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding flammable materials store			R326502		
52779	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Removed				Presumed paper wraps to coil ACM's within transformer - 1no. No access during 2020 re-inspection - L&E required.		1	R326502		
52778	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Other Electrical Boxes	Asbestos	Removed				Presumed woven and cement ACM's within blue and grey switchboxes - 6no. No access during 2020 re-inspection - L&E required.		6	R326502		
52780	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel access hatch Also identified in report R554801			R326502		
52781	ACTIVE	C	C129-00-B/131	LMR - Station Building - Lancaster Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Foam insulation to pipework			R326502		
52783	ACTIVE	C	C129-00-B/236	Passage - Station Building - Lancaster Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to ductwork			R326502		
52784	ACTIVE	C	C129-00-B/236	Passage - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326502		
52785	ACTIVE	C	C129-00-B/412	Store - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326502		
52786	ACTIVE	C	C129-00-B/412	Store - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to beams ceiling			R326502		
52787	ACTIVE	C	C129-00-B/576	Stairs: Linear - Station Building - Lancaster Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326502		
52788	ACTIVE	C	C129-00-B/771	Pump Room - Station Building - Lancaster Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326502		
52789	ACTIVE	C	C129-00-B/771	Pump Room - Station Building - Lancaster Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite insulation to ductwork			R326502		
52790	ACTIVE	C	C129-00-B/786	Service Riser - Station Building - Lancaster Gate Stn	No Access	Asbestos	No Access: Presumed				No access - Sealed behind metal wall panels of B/416			R326502		



Hazardous Material Asset Register - Summary



C133-00 - Station Building - Queensway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52270	ACTIVE	C	C133-00-1/001	Booking Hall - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access doors			R326501		
52267	ACTIVE	C	C133-00-1/001	Booking Hall - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding upstand			R326501		
52268	ACTIVE	C	C133-00-1/001	Booking Hall - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding lower ceiling			R326501		
52271	ACTIVE	C	C133-00-1/001	Booking Hall - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access within high level ceiling void, or within high level service voids to walls			R326501	Y	
52269	ACTIVE	C	C133-00-1/001	Booking Hall - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding support to pipework			R326501		
52273	ACTIVE	C	C133-00-1/011	POM - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access below false floor			R326501		Y
52274	ACTIVE	C	C133-00-1/021	POM - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access below false floor			R326501		Y
52275	ACTIVE	C	C133-00-1/021	POM - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling above false ceiling			R326501	Y	
52277	ACTIVE	C	C133-00-1/031	Mess/Locker - Station Building - Queensway Stn	Bitumen	Asbestos	Known				Acoustic panel beneath sink - 1m <sup>2</sup> Not present during 2012 re-inspection	1		R326501		
52276	ACTIVE	C	C133-00-1/031	Mess/Locker - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326501		
52272	ACTIVE	C	C133-00-1/071	Circulation Area - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access within high level ceiling void, or within high level service voids to walls			R326501	Y	
52278	ACTIVE	C	C133-00-1/136	Lift Shaft - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				Outside scope of 2012 re-inspection			R326501		
52279	ACTIVE	C	C133-00-1/137	Lift Shaft - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				Outside scope of 2012 re-inspection			R326501		
52281	ACTIVE	C	C133-00-1/201	Passage - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access above false metal tile ceiling - Fixed in place			R326501	Y	
52280	ACTIVE	C	C133-00-1/201	Passage - Station Building - Queensway Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within ceiling void			R326501	Y	
52282	ACTIVE	C	C133-00-1/202	Passage - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access above false metal tile ceiling - Fixed in place			R326501	Y	
52283	ACTIVE	C	C133-00-1/236	Lobby - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access below false floor - invert out of scope of 2012 re-inspection			R326501		Y
52284	ACTIVE	C	C133-00-1/331	Office/Mess - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326501		
52285	ACTIVE	C	C133-00-1/631	Stairs: Spiral - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access above false metal tile ceiling - Very high level			R326501		



Hazardous Material Asset Register - Summary



C133-00 - Station Building - Queensway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52286	ACTIVE	C	C133-00-1/661	Switch Cupboard - Station Building - Queensway Stn	Rope Seals	Asbestos	Presumed				Asbestos rope to switch gear - 1lm Not present during 2012 re-inspection	1		R326501		
52287	ACTIVE	C	C133-00-1/761	SVC - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding firebreak			R326501		
52294	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Rope cable wrap Sampled 2no. times			R326501		
52295	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable ducts to floor			R326501		
52293	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Rope Seals	Asbestos	Presumed				Asbestos rope to switch gear - 1lm Not present during 2012 re-inspection			R326501		
52340	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Roofing Tiles	Asbestos	Known				Fibrous plaster on concrete slab throughout the entire ceiling			R446001		
52291	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel forming oil store lid			R326501		
52292	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gasket outlet vent			R326501		
52296	ACTIVE	C	C133-00-2/131	LMR - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326501		
52297	ACTIVE	C	C133-00-2/237	Passage - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cladding in AC unit			R326501		
52298	ACTIVE	C	C133-00-2/238	Locker Room - Station Building - Queensway Stn	Pipe Lagging	Asbestos	Presumed				Insulation within water hearer - 4m <sup>2</sup> Not present during 2012 re-inspection	4		R326501		
52299	ACTIVE	C	C133-00-2/240	Passage - Station Building - Queensway Stn	Rope Seals	Asbestos	Presumed				Asbestos rope to switch gear - 1lm Not present during 2012 re-inspection	1		R326501		
52300	ACTIVE	C	C133-00-2/406	Store - Station Building - Queensway Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326501		
52301	ACTIVE	C	C133-00-2/407	Store - Station Building - Queensway Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326501		
52303	ACTIVE	C	C133-00-2/411	Store - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access above fixed timber false ceiling			R326501		
52302	ACTIVE	C	C133-00-2/411	Store - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding/timber panel above door/far wall			R326501		
52304	ACTIVE	C	C133-00-2/414	Store - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding/timber panel above door			R326501		
52305	ACTIVE	C	C133-00-2/415	Store - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding/timber panel above door			R326501		



Hazardous Material Asset Register - Summary



C133-00 - Station Building - Queensway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52288	ACTIVE	C	C133-00-2/416	Toilet - Station Building - Queensway Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gaskets at high level running through rooms - Throughout			R326501		
52289	ACTIVE	C	C133-00-2/417	Toilet - Station Building - Queensway Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gaskets at high level running through rooms - Throughout			R326501		
52290	ACTIVE	C	C133-00-2/418	Shower Room - Station Building - Queensway Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gaskets at high level running through rooms - Throughout			R326501		
52306	ACTIVE	C	C133-00-2/419	Toilet - Station Building - Queensway Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326501		
52307	ACTIVE	C	C133-00-2/481	Mess/Locker - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326501		
52308	ACTIVE	C	C133-00-2/481	Mess/Locker - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding air vent			R326501		
52309	ACTIVE	C	C133-00-2/481	Mess/Locker - Station Building - Queensway Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gasket between pipework flanges			R326501		
52310	ACTIVE	C	C133-00-2/482	Mess/Locker - Station Building - Queensway Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326501		
52311	ACTIVE	C	C133-00-2/631	Stairs: Spiral - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326501		
52313	ACTIVE	C	C133-00-2/661	Switch Room - Station Building - Queensway Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformers - 3no.		3	R326501		
52312	ACTIVE	C	C133-00-2/661/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Queensway Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed woven and cement ACM's within switchbox to wall 2 - 1no.		1	R326501		
52314	ACTIVE	C	C133-00-2/662	Switch Room - Station Building - Queensway Stn	Rope Seals	Asbestos	Presumed				Asbestos rope to switch gear - 1lm Not present during 2012 re-inspection	1		R326501		
52315	ACTIVE	C	C133-00-2/731	CER - Station Building - Queensway Stn	Rope Seals	Asbestos	Presumed				Asbestos rope to switch gear - 1lm Not present during 2012 re-inspection	1		R326501		
52316	ACTIVE	C	C133-00-2/952	Shower Room - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326501		
52317	ACTIVE	C	C133-00-4/202	Passage - Station Building - Queensway Stn	Rope Seals	Asbestos	Presumed				Asbestos rope to switch gear - 1lm Not present during 2012 re-inspection	1		R326501		
52343	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Cable wrapping to floor and cable run - ~130m	130		R670626		Y
52341	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Packing material between cables and metal brackets to cable run - Throughout			R670626		Y
52346	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to east end of invert - 6no.		6	R670626		Y



Hazardous Material Asset Register - Summary



C133-00 - Station Building - Queensway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52321	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable sleeve Samples 2no. times			R326501		Y
52319	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth membrane between brackets/cables			R326501		
52345	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints - Throughout			R670626		Y
52342	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Cable wrapping to cable run at low level - ~130m	130		R670626		Y
52318	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Rope cable wrap			R326501		
52344	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to west end of invert - 6no.		6	R670626		Y
52320	ACTIVE	C	C133-00-4/261	Platform 1 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326501		
52325	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Known				Asbestos rope within invert cable - 1lm Out of scope for 2012 re-inspection	1		R326501		Y
52323	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve invert Samples 4no. times			R326501		Y
52322	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Insulation board to cupboard at departure end - 1m²	1		R326501		
52351	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints - Throughout			R670626		Y
52349	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Cable wrapping to cable run at east end disused - <1m	1		R670626		Y
52347	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Ducts to east end of invert and high level - 10no.		10	R670626		Y
52326	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	No Access	Asbestos	No Access: Presumed				No access behind freeze panels			R326501		
52324	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326501		
52353	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Disused box to floor, west end - 1no.		1	R670626		Y
52352	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to west end of invert - 6no.		6	R670626		Y
52348	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Invert - Fire stop within ducts at east end - Throughout			R670626		Y
52350	ACTIVE	C	C133-00-4/262	Platform 2 - Station Building - Queensway Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Invert - Gasket to metal pipe joints - Throughout			R670626		Y





Hazardous Material Asset Register - Summary



C133-00 - Station Building - Queensway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52327	ACTIVE	C	C133-00-4/481	Store - Station Building - Queensway Stn	Caulking	Asbestos	Sampled – Not Detected				Packing between tunnel rings			R326501		
52328	ACTIVE	C	C133-00-4/661	Switch Room - Station Building - Queensway Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within fuse switch panel - 1no.		1	R326501		
52329	ACTIVE	C	C133-00-4/711	Relay Room - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326501		
52330	ACTIVE	C	C133-00-4/713	Relay Room - Station Building - Queensway Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding fire stop			R326501		
52331	ACTIVE	C	C133-00-4/715	SER - Station Building - Queensway Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding fire stop			R326501		
52332	ACTIVE	C	C133-00-4/731	Switch Room - Station Building - Queensway Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to wall 2			R326501		
52333	ACTIVE	C	C133-00-4/786	Air Plenum - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth membrane between brackets/ cables			R326501		
52335	ACTIVE	C	C133-00-4/786	Air Plenum - Station Building - Queensway Stn	Cable Ducts: Cement	Asbestos	Sampled – Not Detected				Cement cable ducts			R326501		
52337	ACTIVE	C	C133-00-4/786	Air Plenum - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Rope packing to tunnel rings to flanges - Throughout			R326501		
52336	ACTIVE	C	C133-00-4/786	Air Plenum - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Known				Asbestos rope cable wrap - 1lm Not present during 2012 re-inspection	1		R326501		
52334	ACTIVE	C	C133-00-4/786	Air Plenum - Station Building - Queensway Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326501		
52339	ACTIVE	C	C133-00-4/951	Relay Room - Station Building - Queensway Stn	Other Boarding	Asbestos	Presumed				Brown composite panel to wall 3 - 1no.		1	R326501		
52338	ACTIVE	C	C133-00-4/951	Relay Room - Station Building - Queensway Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed cement and woven ACM's within switchboxes to wall 3 - 3no.		3	R326501		

C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52624	ACTIVE	C	C135-00-2/001	Booking Hall - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding to service duct			R326539		
52626	ACTIVE	C	C135-00-2/011	Disused Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Duct cladding to ceiling			R326539		
52625	ACTIVE	C	C135-00-2/011	Disused Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cladding within ceiling void			R326539	Y	
52627	ACTIVE	C	C135-00-2/031	Mess/Locker - Station Building - Notting Hill Gate Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326539		



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52629	ACTIVE	C	C135-00-2/151	UMC - Station Building - Notting Hill Gate Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to equipment box - 2m²			R326539		
52628	ACTIVE	C	C135-00-2/151	UMC - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R326539		
52630	ACTIVE	C	C135-00-2/236	Lobby - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Insulation tank			R326539		
52631	ACTIVE	C	C135-00-2/237	Lobby - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux bulkhead to ceiling			R326539		
52632	ACTIVE	C	C135-00-2/238	Lobby - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326539		
52633	ACTIVE	C	C135-00-2/311	Office - Station Building - Notting Hill Gate Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 3 - 1no.		1	R326539		
52634	ACTIVE	C	C135-00-2/402	Store - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panel Not present during 2012 re-inspection			R326539		
52635	ACTIVE	C	C135-00-2/411	CER - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326539		
52637	ACTIVE	C	C135-00-2/416	Toilet - Station Building - Notting Hill Gate Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 3 - 1no.		1	R326539		
52636	ACTIVE	C	C135-00-2/416	Toilet - Station Building - Notting Hill Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326539		
52638	ACTIVE	C	C135-00-2/417	Toilet - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cladding			R326539		
52639	ACTIVE	C	C135-00-2/417/ WAL-001	Wall: Internal - 1 - Toilet - Station Building - Notting Hill Gate Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 1 - 1no.		1	R326539		
52640	ACTIVE	C	C135-00-2/601	Stairs: Linear - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite ceiling - 80m² No access during 2024 HMT re-inspection due to fixed ceiling. Presume still present.	80		R326539	Y	
52641	ACTIVE	C	C135-00-2/602	Stairs: Linear - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite ceiling - 80m² No access during 2024 HMT re-inspection due to fixed ceiling. Presume still present	80		R326539	Y	
52643	ACTIVE	C	C135-00-2/666	Switch Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panels around cables			R326539		
52644	INACTIVE	C	C135-00-2/666	Switch Room - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within electrical equipment Not present during 2012 re-inspection			R326539		
52642	ACTIVE	C	C135-00-2/666	Switch Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cladding			R326539		



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52646	ACTIVE	C	C135-00-2/668	Switch Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding behind switch gear			R326539		
52647	ACTIVE	C	C135-00-2/668	Switch Room - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within electrical equipment Not present during 2012 re-inspection			R326539		
52648	ACTIVE	C	C135-00-2/668	Switch Room - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding to wall 6			R326539		
52645	ACTIVE	C	C135-00-2/668	Switch Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panels around cables			R326539		
52649	ACTIVE	C	C135-00-2/791	Cupboard - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326539		
52650	ACTIVE	C	C135-00-2/791	Cupboard - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel above door			R326539		
52651	ACTIVE	C	C135-00-2/901	Cupboard - Station Building - Notting Hill Gate Stn	Boarding: AIB	Asbestos	Removed				Asbestos ceiling tiles - 5m² Not present during 2012 re-inspection	5		R326539		
52652	ACTIVE	C	C135-00-2/951	Store - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding wall infill panel			R326539		
68124	ACTIVE	C	C135-00-3/236/CLG-01	Ceiling: Suspended - 1 - Locker Room - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
52708	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Glazing Rope	Asbestos	Presumed				Possible rope beading in skylights to ceiling above track - Throughout			R326539		
52653	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding high level cladding			R326539		
52601	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to trackside wall low and high level approx 25-30m from east end - 6no.		6	R591929		Y
52656	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Presumed				Invert - Cloth cable sleeve - 50lm Out of scope of 2012 re-inspection Out of scope of 2017 re-inspection.	50		R326539		Y
68712	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To trackside wall total 2 no.		2	R718704		Y
68714	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Ducts	Asbestos	Known				Invert - Cable ducts To head wall total 12 no.		12	R718704		
68711	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To platform wall total 7 no.		7	R718704		Y
68710	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct debris To floor by dividing wall total 3m.	3		R718704		Y
68708	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To dividing wall total 12 no.		12	R718704		Y



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68707	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To dividing wall total 6 no.		6	R718704		Y
68705	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To platform wall total 4 no.		4	R718704		Y
68704	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct To track wall adjacent to room 3/665 total 1 no.		1	R718704		Y
52599	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement ducts to platform wall approx 20m from east end under 3/601 - 4no.		4	R591929		Y
52603	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen ducts, same ducts running from east end to west end partition wall - 4no.		4	R591929		Y
52602	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen ducts to partition wall approx 30m within invert from east end - 9no.		9	R591929		Y
52711	INACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Cement duct (empty) to east end ramp - 2no.		2	R621476		
52710	INACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Bitumen duct with PVC cables to east end ramp - 2no.		2	R621476		
68713	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To dividing wall total 20 no.		20	R718704		Y
68715	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718704		
68716	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718704		
52600	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Debris: Cement	Asbestos	Known				Invert - Cement duct debris to floor under 4no. Cement ducts - 0.5m			R591929		Y
52655	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Presumed				Invert - Cloth cable sleeve - 15lm Out of scope of 2012 re-inspection Out of scope of 2017 re-inspection.	15		R326539		Y
52654	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Asbestos cement cable sleeves - 7no. - Possible trackside Out of scope of 2012 re-inspection. Out of scope of 2017 re-inspection. Out of scope of 2024 re- inspection.		7	R326539		
68709	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable duct debris To floor by dividing wall total 7m.	7		R718704		Y
68701	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable duct debris To floor <1m.	1		R718704		Y
68702	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Wrap	Asbestos	Sampled – Not Detected				Invert - Cable wrapping To 2no small cables on floor of cable pit by room 3/665 total 5m.	5		R718704		
68703	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Wrap	Asbestos	Sampled – Not Detected				Invert - Cable wrapping To large cable on floor of cable pit by room 3/665 throughout.			R718704		





Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52585	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fire stop insulation within front side wall - 1m <sup>2</sup>	1		R599001		
68706	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To ceiling by tail end total 3 no.		3	R718704		Y
68372	ACTIVE	C	C135-00-3/261	Platform 1 - Station Building - Notting Hill Gate Stn		Lead Paint/Lead	Known				Platform 1 Westbound Green Gloss paint To arched roof Multilayer - Beam 2, 3, 5, 7, 9			R739603		
68125	ACTIVE	C	C135-00-3/261/CLG-04	Ceiling: Suspended - 1 - Platform 1 - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
52658	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Strongly Presumed				Invert - Cement cable sleeve Out of scope of 2012 re-inspection. Out of scope of 2017 re-inspection.			R326539		Y
52657	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Presumed				Cellactite ceiling  No access to re-inspect due to fixed ceiling. Some known to have been removed but presume some still present.			R326539	Y	
52617	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to pipe insulation and PVC cables - 2no.		2	R525951		Y
52709	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Glazing Rope	Asbestos	Presumed				Possible rope beading in skylights to ceiling above track - Throughout			R326539		
68724	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718704		
68722	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To head wall total 8 no.		8	R718704		Y
68721	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Wrap	Asbestos	Sampled – Not Detected				Invert - Cable wrapping To 2no cables on trackside wall - Throughout			R718704		
68720	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable ducts To dividing wall total 10 no.		10	R718704		Y
68723	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718704		
68719	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Ducts	Asbestos	Presumed				Invert - Cable ducts To tail wall - cannot access to sample and no material score as unable to see total 6 no.		6	R718704		
52597	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Known				Invert - Cable duct platform side			R311029		Y
52592	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Known				Invert - Cable wrap to platform invert cable run trackside wall - 2no.		2	R526751		Y
52591	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Fibres/dust to platform invert floor - Throughout			R526751		Y





Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52589	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Braided cables under cable run 30m from platform 2 ramp at arrivals end - 2no.		2	R526751		
52588	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Braided cables exiting out from 600 volt track box onto cable run in J-Hanger 4 - 1no.		1	R526751		
52586	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Braided cables out of cable ducts at platform 2 ramp at arrivals end - 1no.		1	R526751		
52598	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Presumed				Invert - Woven sheath cables to wall platform side - 4no.		4	R311029		Y
52590	INACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Known				Cable ducts to concrete block joint at arrivals end - 6no.		6	R526751		
52587	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Braided cables out of cable ducts at platform 2 ramp at arrivals end - 1no.		1	R526751		
52616	ACTIVE	C	C135-00-3/262	Platform 2 - Station Building - Notting Hill Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Invert - Pipe insulation to cable ducts (2no.) and PVC cables - 2m²	2		R525951		Y
68126	ACTIVE	C	C135-00-3/262/CLG-04	Ceiling: Suspended - 1 - Platform 2 - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
52659	ACTIVE	C	C135-00-3/391	Equipment Room - Station Building - Notting Hill Gate Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink Not present during 2012 re-inspection			R326539		
52660	ACTIVE	C	C135-00-3/411/WAL-001	Wall: Internal - 1 - Store - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to wall 1			R326539		
68122	ACTIVE	C	C135-00-3/601/CLG-01	Ceiling: Suspended - 1 - Stairs: Linear - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
68123	ACTIVE	C	C135-00-3/602/CLG-01	Ceiling: Suspended - 1 - Stairs: Linear - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
52661	ACTIVE	C	C135-00-3/664	Switch Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding vent cladding			R326539		
52662	ACTIVE	C	C135-00-3/664	Switch Room - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve above door			R326539		
52663	ACTIVE	C	C135-00-3/665	Switch Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326539		
52664	ACTIVE	C	C135-00-3/667	Switch Room - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding wall panels			R326539		
52666	ACTIVE	C	C135-00-3/669	Switch Room - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326539		
52665	ACTIVE	C	C135-00-3/669	Switch Room - Station Building - Notting Hill Gate Stn	Westing house Boxes	Asbestos	Presumed				Possible ACM's within westinghouse box - 1no.		1	R326539		



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52667	ACTIVE	C	C135-00-3/711	Relay Room - Station Building - Notting Hill Gate Stn	Vinyl tiles	Asbestos	Known				Vinyl marley tiles to walls - < 6m²	6		R326539		
52669	ACTIVE	C	C135-00-3/731	CER - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding partition			R326539		
52668	ACTIVE	C	C135-00-3/731	CER - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326539		
52670	ACTIVE	C	C135-00-3/732	CER - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding partition and infill panel			R326539		
68121	ACTIVE	C	C135-00-3/776	Fan Room - Station Building - Notting Hill Gate Stn		Asbestos	Surveyed – Not Detected				No identified ACMs			R679628		
52671	ACTIVE	C	C135-00-3/786	Cable Shaft - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeves - 7no.		7	R326539		
52594	ACTIVE	C	C135-00-3/786	Cable Shaft - Station Building - Notting Hill Gate Stn	Debris: Cement	Asbestos	Removed				Cement sheet to cable shaft floor (within rubble) - <1m² Removed by EBK for ACU	1		R530626		
52595	ACTIVE	C	C135-00-3/786	Cable Shaft - Station Building - Notting Hill Gate Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Rock wool insulation to wall around cable duct			R530876		
52593	ACTIVE	C	C135-00-3/786	Cable Shaft - Station Building - Notting Hill Gate Stn	Debris: Other	Asbestos	Presumed				Material lining within debris to cable shaft floor (and within rubble) - <1m²  Also identified in report R530876 Removed by EBK under fully controlled condition for ACU	1		R530626		
52596	ACTIVE	C	C135-00-3/786	Cable Shaft - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable duct to wall and floor - 4no.x1m	1	4	R530876		
52672	ACTIVE	C	C135-00-3/788	Cable Shaft - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve within service duct - 2no.		2	R326539		
52674	ACTIVE	C	C135-00-3/901	Cable Shaft - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326539		
52673	ACTIVE	C	C135-00-3/901	Cable Shaft - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve within service duct - 2no.			R326539		
52675	ACTIVE	C	C135-00-4/091	Circulation Area - Station Building - Notting Hill Gate Stn	Debris: Other	Asbestos	Removed				Cellactite debris residue  Not present during 2012 re-inspection			R326539		
52678	ACTIVE	C	C135-00-4/092	Circulation Area - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding infill panel			R326539		
52676	ACTIVE	C	C135-00-4/092	Circulation Area - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite ceiling  No access to re-inspect due to fixed ceiling. Presume still present.			R326539	Y	
68129	ACTIVE	C	C135-00-4/092/CLG-01	Ceiling: Suspended - 1 - Circulation Area - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52677	ACTIVE	C	C135-00-4/151	UMC - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite ceiling - 4m²	4		R326539		
52679	ACTIVE	C	C135-00-4/201	Passage - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite ceiling - approx 80m2 No access to re-inspect due to fixed ceiling. Some known to have been removed but presume some still present.			R326539	Y	
52680	INACTIVE	C	C135-00-4/201	Passage - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite ceiling - 80m² No access to re-inspect due to fixed ceiling. Presume still present.			R326539	Y	
68127	ACTIVE	C	C135-00-4/201/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
68128	ACTIVE	C	C135-00-4/202/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
52681	ACTIVE	C	C135-00-4/396	SVC - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Presumed				Cellactite ceiling - 5m²	5		R326539		
52683	ACTIVE	C	C135-00-4/670	Switch Cupboard - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding service duct			R326539		
52682	ACTIVE	C	C135-00-4/670	Switch Cupboard - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct Not present during 2012 re-inspection.			R326539		
52684	ACTIVE	C	C135-00-5/081	Circulation Area - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite debris residue No access to re-inspect due to fixed ceiling.			R326539	Y	
68130	ACTIVE	C	C135-00-5/081/CLG-02	Ceiling: Suspended - 1 - Circulation Area - Station Building - Notting Hill Gate Stn	Void	Asbestos	Surveyed – Not Detected				No identified ACMs above false ceiling			R679628	Y	
52685	ACTIVE	C	C135-00-5/151	UMC - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Removed				Cellactite ceiling - 4m² Not present during 2012 re-inspection.	4		R326539		
52686	ACTIVE	C	C135-00-5/202	Passage - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite debris ceiling No access to re-inspect due to fixed ceiling. Presume still present			R326539	Y	
69891	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cable: Wrap	Asbestos	Sampled – Not Detected				Invert - PVC cables - total >1m no - To walls, floor and ceiling.	1		R648376RevC & R686126		Y
69894	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - Throughout - To tunnel rings.			R648376RevC & R686126		
69887	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn		Asbestos	Sampled – Not Detected				Invert - Metal pipe - total 4m - Running down tunnel wall on to floor going into invert.	4		R648376RevC & R686126		Y
69888	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cement Troughing	Asbestos	Sampled – Not Detected				Invert - Concrete troughing - total 2 m - Around metal pipe on track to floor outside invert.	2		R648376RevC & R686126		Y



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69892	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Concrete cover manholes - total 2 no - To entry.		2	R648376RevC & R686126		Y
69893	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no - To arrival wall inside invert.		6	R648376RevC & R686126		
69895	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Clay cable ducts - total 4 no -Middle of invert.		4	R648376RevC & R686126		
69890	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 6 no - To departure wall inside invert.		6	R648376RevC & R686126		
69889	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cable Sheath	Asbestos	Sampled – Not Detected				Invert - Cable wrap - total 1m2 - To redundant cable at invert cable ducts departure wall.	1		R648376RevC & R686126		
52620	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Cable wrap to redundant cable at invert cable ducts departure wall - 1m²	1		R686126		Y
52619	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cement Troughing	Asbestos	Sampled – Not Detected				Invert - Concrete troughing around metal pipe on track to floor outside invert - 2m	2		R686126		Y
69896	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Ceramic ducts - total 4 no - Departure end of invert.		4	R648376RevC & R686126		
52621	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to departure wall - 6no.		6	R686126		Y
52622	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts to arrival wall - 6no.		6	R686126		Y
52623	ACTIVE	C	C135-00-5/264	Platform 4 - Station Building - Notting Hill Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel rings - Throughout			R686126		Y
52688	ACTIVE	C	C135-00-5/411	Store - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile ceiling			R326539		
52687	ACTIVE	C	C135-00-5/411/WAL-001	Wall: Internal - 1 - Store - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to wall 1			R326539		
52689	ACTIVE	C	C135-00-5/661	Switch Cupboard - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to walls			R326539		
52690	ACTIVE	C	C135-00-5/663	Switch Cupboard - Station Building - Notting Hill Gate Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to walls			R326539		
52691	ACTIVE	C	C135-00-5/711	Relay Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cable boxing			R326539		
52692	ACTIVE	C	C135-00-5/712	Relay Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326539		
52693	ACTIVE	C	C135-00-5/731	CER - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding high level cladding			R326539		
52694	ACTIVE	C	C135-00-5/731	CER - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 2no.		2	R326539		





Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52695	ACTIVE	C	C135-00-5/732	SER - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		3	R326539		
52696	ACTIVE	C	C135-00-5/733	CEC - Station Building - Notting Hill Gate Stn	No Access	Asbestos	No Access: Presumed				No access - Live electrical equipment prevents safe access. Item is located here as Room 5/761 does not exist on Maximo			R326539		
52697	ACTIVE	C	C135-00-5/734	CEC - Station Building - Notting Hill Gate Stn	No Access	Asbestos	No Access: Presumed				No access - Live electrical equipment prevents safe access. Item is located here as Room 5/762 does not exist on Maximo			R326539		
52698	ACTIVE	C	C135-00-5/735	CEC - Station Building - Notting Hill Gate Stn	No Access	Asbestos	No Access: Presumed				No access - Live electrical equipment prevents safe access. Item is located here as Room 5/763 does not exist on Maximo			R326539		
52699	ACTIVE	C	C135-00-5/736	CEC - Station Building - Notting Hill Gate Stn	No Access	Asbestos	No Access: Presumed				No access - Live electrical equipment prevents safe access. Item is located here as Room 5/764 does not exist on Maximo			R326539		
52700	ACTIVE	C	C135-00-6/161	LMC - Station Building - Notting Hill Gate Stn	Cellactite Sheeting	Asbestos	Removed				Cellactite ceiling - 4m <sup>2</sup> Not present during 2012 re-inspection.	4		R326539		
69875	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - total 1 no 80mm, 132m - To cable run trackside wall in invert from east to west end.		1	R648376RevC & R686126		
69876	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 6 no - To trackside wall in invert west end .		6	R648376RevC & R686126		Y
69886	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Sheath	Asbestos	Known				Invert - Cable wrap- total 1 no 2m - To cables at track wall cable run at east end in invert	2	1	R648376RevC & R686126		
52704	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Known				Invert - Cloth around cables - 2lm Out of scope of 2012 re-inspection. Out of scope of 2017 re-inspection.	2		R326539		Y
52605	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to trackside wall west end - 6no.		6	R648376		Y
52606	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement ducts to trackside wall west end - 6no.		6	R648376		Y
52607	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints at west end up to half - Throughout			R648376		Y
52608	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Westing house Boxes	Asbestos	Presumed				Invert - Small westinghouse box to trackside wall west end - 1no.		1	R648376		Y
52609	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Electrical boxes to floor 10m from west end manhole - 2no.		2	R648376		Y
52615	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Known				Invert - Cable wrap to cables at track wall cable run at east end - 1no.x2m	2	1	R648376		Y





Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69881	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 10 no - To platform wall half way in invert.		10	R648376RevC & R686126		Y
69882	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - throughout - To tunnel ring joint at half way in invert.			R648376RevC & R686126		
69884	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement ducts - total 8 no - To track wall at east end corner in invert.		8	R648376RevC & R686126		Y
69885	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - throughout - To tunnel ring joint east end in invert.			R648376RevC & R686126		
52701	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326539		
52702	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Invert - Boarding cable sleeve Out of scope of 2012 re-inspection			R326539		Y
52703	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Known				Invert - Cloth cable sleeve - 60lm Out of scope of 2012 re-inspection. Out of scope of 2017 re-inspection.	60		R326539		Y
52705	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Strongly Presumed				Invert - Cloth cable sleeve - 9lm Out of scope of 2012 re-inspection. Out of scope of 2017 re-inspection.	9		R326539		Y
52604	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable: Sheath	Asbestos	Known				Invert - Braided cable to cable run trackside wall from east to west end - 1no.x80mm,132m			R648376		Y
52610	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to platform wall half way - 10no.		10	R648376		Y
52611	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joint at half way - Throughout			R648376		Y
52612	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to low track wall platform wall east end - 21no.		21	R648376		Y
52613	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement ducts to track wall at east end corner - 6no.		6	R648376		Y
52614	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joint east end - Throughout			R648376		Y
69877	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement ducts - total 8 no - To trackside wall in invert west end.		8	R648376RevC & R686126		Y
69878	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - throughout - To tunnel ring joints at west end of invert up to half.			R648376RevC & R686126		
69879	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse box - total 1 no -To trackside wall west end in invert.		1	R648376RevC & R686126		
69880	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Electrical boxes - total 2 no - To floor 10m from west end manhole.		2	R648376RevC & R686126		
69883	ACTIVE	C	C135-00-6/263	Platform 3 - Station Building - Notting Hill Gate Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 21 no - To low track wall, platform wall east end in invert.		21	R648376RevC & R686126		Y



Hazardous Material Asset Register - Summary



C135-00 - Station Building - Notting Hill Gate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52706	ACTIVE	C	C135-00-6/662	Switch Room - Station Building - Notting Hill Gate Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 1no.		1	R326539		
52707	ACTIVE	C	C135-00-6/711	Relay Room - Station Building - Notting Hill Gate Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cable boxing			R326539		

C137-00 - Station Building - Holland Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52254	ACTIVE	C	C137-00-1/021	POM - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to ceiling			R333527		
52252	ACTIVE	C	C137-00-1/236	Lobby - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to ceiling			R333527		
52258	ACTIVE	C	C137-00-1/237	Passage - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to back of lift shaft (access through 1/237) - 25m²	25		R496776		
52231	ACTIVE	C	C137-00-1/237	Passage - Station Building - Holland Park Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel ceiling - 5m²	5		R333527		
52259	ACTIVE	C	C137-00-1/237	Passage - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel in draft relief at back of lift shaft - 20m²	20		R496776		
52230	ACTIVE	C	C137-00-1/237	Passage - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to walls 1 & 4 - 10m²	10		R333527		
52233	ACTIVE	C	C137-00-1/238	Lobby - Station Building - Holland Park Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel ducting to ceiling - 15m²	15		R333527		
52232	ACTIVE	C	C137-00-1/238/ WAL-001	Wall: Internal - 1 - Lobby - Station Building - Holland Park Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel to wall 1 - 8m²	8		R333527		
52250	ACTIVE	C	C137-00-1/281	Station Control Room - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to ceiling - 12m²	12		R333527		
52229	ACTIVE	C	C137-00-1/661	Switch Room - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 8no. (7no. blue on wall 3, 1no. grey on wall 1). Re-inspection by HMT.		8	R333527		
52234	ACTIVE	C	C137-00-1/664	Switch Room - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 7no. (6no. blue, 1no. grey on wall 1). Re-inspection by HMT.		7	R333527		
52251	ACTIVE	C	C137-00-1/761	SVC - Station Building - Holland Park Stn	Gasket :Pipework	Asbestos	Presumed				Gaskets with flanges - 3no. Re-inspection by HMT.		3	R333527		
52218	ACTIVE	C	C137-00-1/901	Cupboard - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels to ceiling - 4m²	4		R333527		
52253	ACTIVE	C	C137-00-2/031	Mess Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles to ceiling			R333527		



Hazardous Material Asset Register - Summary



C137-00 - Station Building - Holland Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52221	ACTIVE	C	C137-00-2/136	Lift Shaft - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels around door - 4m²			R333527		
52225	ACTIVE	C	C137-00-2/236	Lobby - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux firebreaks and other boards			R333527		
52226	ACTIVE	C	C137-00-2/237	Passage - Station Building - Holland Park Stn	Gasket :Pipework	Asbestos	Known				Gasket flange in pipework - 1no. Re-inspection by HMT.		1	R333527		
52224	ACTIVE	C	C137-00-2/281	Mess Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux firebreaks			R333527		
52228	ACTIVE	C	C137-00-2/408	Store - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to ceiling			R333527		
52227	ACTIVE	C	C137-00-2/731/WAL-001	Wall: Internal - 1 - CER - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 1 - 2no. Re-inspection by HMT.		2	R333527		
52219	ACTIVE	C	C137-00-2/776	Fan Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fire break above door			R333527		
52220	ACTIVE	C	C137-00-2/791/WAL-001	Wall: Internal - 1 - Fan Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to wall 1			R333527		
52223	ACTIVE	C	C137-00-2/951	Cupboard - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux firebreaks to ceiling			R333527		
52222	ACTIVE	C	C137-00-2/951	Cupboard - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux infill panels to walls			R333527		
52255	ACTIVE	C	C137-00-3/203	Passage - Station Building - Holland Park Stn	Westing house Boxes	Asbestos	Surveyed – Not Detected				No ACM within Westinghouse Box			R333527		
68366	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall tail end total 6 no.		6	R718684		Y
68367	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To platform wall total 8 no.		8	R718684		Y
68365	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718684		
68371	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - head end total 5 no.		5	R718684		Y
68370	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - head end total 8 no.		8	R718684		Y
68729	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718684		
68368	ACTIVE	C	C137-00-3/261	Platform 1 - Station Building - Holland Park Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable To trackside wall - head end total 1 no.		1	R718684		
68363	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Cable: Sheath	Asbestos	Known				Invert - Braided cable Running head wall along platform wall total 1 no.		1	R718684		Y



Hazardous Material Asset Register - Summary



C137-00 - Station Building - Holland Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68361	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To trackside wall - head end total 10 no.		10	R718684		Y
68356	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts Trackside wall tail end total 2 no.		2	R718684		Y
68727	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718684		
68728	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718684		
68354	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts Trackside wall tail end total 6 no.		6	R718684		Y
68357	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Cement Troughing	Asbestos	Known				Invert - Cement corrugated sheets on concrete slab To ceiling - shuttering tail end 4m2.		4	R718684		Y
68353	ACTIVE	C	C137-00-3/262	Platform 2 - Station Building - Holland Park Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls , floor throughout			R718684		
52246	ACTIVE	C	C137-00-3/381	SER - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no. (3no. grey). Re-inspection by HMT.		3	R333527		
52243	ACTIVE	C	C137-00-3/661	Switch Room - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 6no. (4no. blue, 2no. grey on wall 1). Re-inspection by HMT.		6	R333527		
52244	ACTIVE	C	C137-00-3/661	Switch Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux firebreak			R333527		
52245	ACTIVE	C	C137-00-3/661/ WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to wall 2 - 3m²	3		R333527		
52247	ACTIVE	C	C137-00-3/665	Switch Room - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no. (3no. blue, 1no. grey on wall 3). Re-inspection by HMT.		4	R333527		
52241	ACTIVE	C	C137-00-3/711/ WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to floor and wall 3			R333527		
52239	ACTIVE	C	C137-00-3/712	Relay Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to floor around the cables			R333527		
52240	ACTIVE	C	C137-00-3/712/ WAL-002	Wall: Internal - 2 - Relay Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to wall 4			R333527		
52248	ACTIVE	C	C137-00-3/713/ FLR-01	Floor - 1 - Relay Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to floor			R333527		
52249	ACTIVE	C	C137-00-3/713/ WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supaluc boarding to wall 3			R333527		



Hazardous Material Asset Register - Summary



C137-00 - Station Building - Holland Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52242	ACTIVE	C	C137-00-3/714/WAL-003	Wall: Internal - 3 - Relay Room - Station Building - Holland Park Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing to floor and wall 3			R333527		
52263	ACTIVE	C	C137-00-A/131	LMR - Station Building - Holland Park Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Rubber gasket to machine room vent fan (extractor fan) - 1m	1		R496776		
52261	ACTIVE	C	C137-00-A/131	LMR - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to storage bin - 2m²	2		R496776		
52260	ACTIVE	C	C137-00-A/131	LMR - Station Building - Holland Park Stn	Westing house Boxes	Asbestos	Removed				Westinghouse boxes to wall - 5no. Now removed. Re-inspection by HMT.		5	R496776		
52238	ACTIVE	C	C137-00-A/131	LMR - Station Building - Holland Park Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 5no. (5no. blue) now removed. Re-inspection by HMT.		5	R333527		
52237	ACTIVE	C	C137-00-A/131	LMR - Station Building - Holland Park Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to flammable store lid - 1.5m²			R333527		
52262	ACTIVE	C	C137-00-A/131/FLR-01	Floor - 1 - LMR - Station Building - Holland Park Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen ducts to floor - 2no.		2	R496776		

C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
67778	ACTIVE	C	C139-00-1/082	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
67769	ACTIVE	C	C139-00-1/084	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1xW3		1			
67764	ACTIVE	C	C139-00-1/086	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT Heater with A label 1 no.		1			
67882	ACTIVE	C	C139-00-1/241	Passage - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT Heater with A label 1xw2.		1			
67767	ACTIVE	C	C139-00-1/331	Mess Room - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1no.		1			
52142	INACTIVE	C	C139-00-1/331	Mess Room - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 4			R326545		
52143	INACTIVE	C	C139-00-1/406	Store - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 4			R326545		
67766	ACTIVE	C	C139-00-1/406	Store - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
67768	ACTIVE	C	C139-00-1/414	BTP Office - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1xW4.		1			





Hazardous Material Asset Register - Summary



C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
67765	ACTIVE	C	C139-00-1/419	Toilet - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT Heater with A label 1xW4.		1			
52145	INACTIVE	C	C139-00-1/419	Toilet - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				LTB heater to wall 4			R326545		
67779	ACTIVE	C	C139-00-1/584	Stairs: Linear - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
52150	ACTIVE	C	C139-00-1/901	Service Riser - Station Building - Shepherds Bush Stn	Boarding: Cement	Asbestos	Removed				Cement sheeting infill panels Not present during 2012 re-inspection.			R326545		
52153	ACTIVE	C	C139-00-2/151	UMC - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Removed				Cloth cable sleeve Not present during 2012 re-inspection.			R326545		
52151	ACTIVE	C	C139-00-2/151	UMC - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchbox Not present during 2012 re-inspection.			R326545		
52152	ACTIVE	C	C139-00-2/151	UMC - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Removed				Cloth cable sleeve Not present during 2012 re-inspection.			R326545		
52154	ACTIVE	C	C139-00-2/161	LMC - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding below escalator			R326545		
52199	ACTIVE	C	C139-00-2/171	Escalator Incline - Station Building - Shepherds Bush Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust behind metal panels to escalator 1 - Throughout			R623026		
52200	ACTIVE	C	C139-00-2/171	Escalator Incline - Station Building - Shepherds Bush Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust behind metal panels to escalator 1 - Throughout			R623026		
52155	ACTIVE	C	C139-00-2/239	Passage - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board infill panels			R326545		
52157	ACTIVE	C	C139-00-2/396	Service Riser - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board ceiling			R326545		
52158	ACTIVE	C	C139-00-2/396	Service Riser - Station Building - Shepherds Bush Stn	Gasket :Pipework	Asbestos	Removed				Gasket between flanges Not present during 2012 re-inspection			R326545		
52159	ACTIVE	C	C139-00-2/413	SER - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		3	R326545		
52160	ACTIVE	C	C139-00-2/413	SER - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board service duct			R326545		
52164	ACTIVE	C	C139-00-2/671	Switch Room - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 3 - 1no. 2/671 Access to door 2/139 located in stairs 1/631.		1	R326545		
52167	ACTIVE	C	C139-00-2/734	Switch Room - Station Building - Shepherds Bush Stn	Glazing Rope	Asbestos	Sampled – Not Detected				Rope glazing seal			R326545		



## Hazardous Material Asset Register - Summary



### C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52172	ACTIVE	C	C139-00-2/792	Vent Shaft - Station Building - Shepherds Bush Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326545		
52175	ACTIVE	C	C139-00-3/204	Passage - Station Building - Shepherds Bush Stn	Boarding: Cement	Asbestos	Removed				Cement board rear of stretcher cabinet Not present during 2012 re-inspection			R326545		
69611	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - Throughout - To tunnel ring joints from west end to halfway.			R648801		
52207	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints from halfway to east end - Throughout			R648801		Y
52205	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to platform wall, high level, at halfway - 6no.		6	R648801		Y
52204	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Known				Invert - Braided cable from halfway up to east end of invert, coming from switch room - 1no.x80mm			R648801		Y
52203	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to tunnel ring joints from west end to halfway - Throughout			R648801		Y
52202	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Braided cable to cable rung track side wall from west to east end in invert - 1no.		1	R648801		Y
52201	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - 10no. (4no. to ceiling west end, 6no. to wall west end)		10	R648801		Y
69609	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 10 no -4 no to ceiling west end, 6 no to wall west end.		10	R648801		Y
69615	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking- Throughout - To tunnel ring joints from halfway to east end.			R648801		
52206	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to east end of invert ceiling - 4no.		4	R648801		Y
52178	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Known				Invert - Cloth cable sleeve Outside of scope of 2012 re-inspection. Outside of scope of 2020 re-inspection.			R326545		Y
52182	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Strongly Presumed				Invert - Cloth cable sleeve Outside of scope of 2012 re-inspection. Outside of scope of 2020 re-inspection.			R326545		Y
69612	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - 1 no x 80mm - From halfway up to east end of invert, coming from switch room.		1	R648801		
69613	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 6 no - To platform wall, high level, at halfway		6	R648801		Y
69614	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 4 no - East end of invert ceiling.		4	R648801		Y



Hazardous Material Asset Register - Summary



C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69610	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable Sheath	Asbestos	Sampled – Not Detected				Invert - Braided cable - total 1 no - To cable run track side wall from west to east end in invert.		1	R648801		
52180	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Strongly Presumed				Invert - Cloth cable sleeve  Outside of scope of 2012 re-inspection. Outside of scope of 2020 re-inspection.			R326545		Y
52176	ACTIVE	C	C139-00-3/261	Platform 1 - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above door			R326545		
52183	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Strongly Presumed				Invert - Cloth cable sleeve  Outside of scope of 2012 re-inspection. Outside of scope of 2020 re-inspection.			R326545		Y
52181	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Strongly Presumed				Invert - Cloth cable sleeve  Outside of scope of 2012 re-inspection. Outside of scope of 2020 re-inspection.			R326545		Y
52179	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Known				Invert - Cloth cable sleeve  Outside of scope of 2012 re-inspection. Outside of scope of 2020 re-inspection.			R326545		Y
52177	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above door			R326545		
52216	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Braided cable to west end track wall cable run by manhole - 1no.x10m			R648801		Y
52215	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to west end track wall and ceiling - 9no.		9	R648801		Y
52214	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Boarding: Cement	Asbestos	Known				Invert - Cement shuttering to trackside wall, high level in invert, halfway - <1m	1		R648801		Y
52213	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts at platform wall, high level, at halfway - 7no.		7	R648801		Y
52212	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Known				Invert - Braided cable from halfway up to west end coming out from switch room - 1no.x80mm			R648801		Y
52209	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Hessian braided cable east end to west end at track wall cable run - 1no.		1	R648801		Y
52208	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen ducts to east end ceiling - 4no.		4	R648801		Y
69626	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - Throughout - To halfway to west end tunnel ring joints.			R648801		
69625	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Sheath	Asbestos	Sampled – Not Detected				Invert - Braided cable - 1 no x 10m - To west end track wall cable run by manhole.	10	1	R648801		



Hazardous Material Asset Register - Summary



C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69623	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cement Troughing	Asbestos	Known				Invert - Cement shuttering - <1m - To trackside wall, high level in invert halfway.	1		R648801		Y
69620	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - 1 no x 80mm - From halfway up to west end coming out from switch room.		1	R648801		
52217	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to halfway to west end tunnel ring joints - Throughout			R648801		Y
69616	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 4 no - To east end ceiling.		4	R648801		Y
69618	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Fibrous debris - <1m - To trackside wall in invert 20m from east end.	1		R648801		Y
52211	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking to east end to halfway tunnel ring joints - Throughout			R648801		Y
52210	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Fibrous debris to trackside wall in invert 20m from east end - <1m	1		R648801		Y
69624	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 9 no - To west end track wall and ceiling.		9	R648801		Y
69621	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts - total 7 no - At platform wall, high level, at halfway		7	R648801		Y
69619	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking - Throughout - To east end to halfway tunnel ring joints.			R648801		
69617	ACTIVE	C	C139-00-3/262	Platform 2 - Station Building - Shepherds Bush Stn	Cable Wrap	Asbestos	Sampled – Not Detected				Invert - Hessian braided cable - total 1 no -East end to west end at track wall cable run.		1	R648801		
52184	ACTIVE	C	C139-00-3/661/DOR-01	Door - 1 - Switch Cupboard - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above door			R326545		
52185	ACTIVE	C	C139-00-3/662	Switch Cupboard - Station Building - Shepherds Bush Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding above door			R326545		
52186	ACTIVE	C	C139-00-3/662	Switch Cupboard - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite board boxing			R326545		
52187	ACTIVE	C	C139-00-3/664	Switch Cupboard - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchbox Not present during 2012 re-inspection			R326545		
52188	ACTIVE	C	C139-00-3/665	Switch Cupboard - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchbox Not present during 2012 re-inspection			R326545		
52189	ACTIVE	C	C139-00-3/665	Switch Cupboard - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite boxing			R326545		
52190	ACTIVE	C	C139-00-3/668	Switch Cupboard - Station Building - Shepherds Bush Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to ceiling			R326545		



Hazardous Material Asset Register - Summary



C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52191	ACTIVE	C	C139-00-3/711	Relay Room - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board wall			R326545		
52193	ACTIVE	C	C139-00-3/731	CER - Station Building - Shepherds Bush Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board wall			R326545		
52192	ACTIVE	C	C139-00-3/731	CER - Station Building - Shepherds Bush Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve to wall			R326545		
52194	ACTIVE	C	C139-00-3/732	Switch Cupboard - Station Building - Shepherds Bush Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to ceiling			R326545		
52171	ACTIVE	C	C139-00-3/772	Pump Room - Station Building - Shepherds Bush Stn	Gasket :Pipework	Asbestos	Presumed				Gasket to pipework - Throughout Actual door no 2/772 and access from 2/771.			R326545		
52170	ACTIVE	C	C139-00-3/773	Pump Room - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to tunnel rings - 4no. Actual door no 2/773 and access from 2/771.		4	R326545		
52168	INACTIVE	C	C139-00-3/773	Pump Room - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Presumed				Previously 2/771 - Presumed ACM's within switchbox Not present during 2012 re-inspection.			R326545		
52169	ACTIVE	C	C139-00-3/773	Pump Room - Station Building - Shepherds Bush Stn	Gasket :Pipework	Asbestos	Removed				Previously 2/771 - Gaskets within pipework flanges Not present during 2012 re-inspection.			R326545		
52195	ACTIVE	C	C139-00-3/793	Vent Shaft - Station Building - Shepherds Bush Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchbox Not present during 2012 re-inspection			R326545		
52196	ACTIVE	C	C139-00-3/794	Vent Shaft - Station Building - Shepherds Bush Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking and packing within vent rings			R326545		
52197	ACTIVE	C	C139-00-3/910	Switch Room - Station Building - Shepherds Bush Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux board to wall			R326545		
67777	ACTIVE	C	C139-00-A/048	Kitchen - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
67780	ACTIVE	C	C139-00-A/081	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
67776	ACTIVE	C	C139-00-A/083	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
67773	ACTIVE	C	C139-00-A/316	Locker Room - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			
67774	ACTIVE	C	C139-00-A/421	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1no.		1			
67775	ACTIVE	C	C139-00-A/422	Lobby - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT heater with A label 1 no.		1			





Hazardous Material Asset Register - Summary



C139-00 - Station Building - Shepherds Bush Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
67883	ACTIVE	C	C139-00-A/424	Toilet - Station Building - Shepherds Bush Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT Heater with A label 1 no.		1			

C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51950	DRAFT	C	C143-00-1/011	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
51951	DRAFT	C	C143-00-1/031	Mess Room - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
51952	DRAFT	C	C143-00-1/036	Toilet - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
51949	DRAFT	C	C143-00-1/071	Circulation Area - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel.			R326507		
51953	DRAFT	C	C143-00-1/081	Lobby - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
51954	DRAFT	C	C143-00-1/081/CLG-02	Ceiling: Suspended - 1 - Lobby - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tiles to false ceiling			R326507		
51955	DRAFT	C	C143-00-1/084	Lobby - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding firebreak in ceiling void			R326507	Y	
51956	DRAFT	C	C143-00-1/238/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard tiles false ceiling			R326507		
51957	DRAFT	C	C143-00-1/239/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard tiles false ceiling			R326507		
51959	DRAFT	C	C143-00-1/240	Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
51960	DRAFT	C	C143-00-1/240	Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door infill panel			R326507		
51958	DRAFT	C	C143-00-1/240	Passage - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				MMMF insulation to pipework above false ceiling			R326507	Y	
51961	DRAFT	C	C143-00-1/240/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Fibreboard tiles false ceiling			R326507		
51963	DRAFT	C	C143-00-1/241	Passage - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R326507	Y	
51962	DRAFT	C	C143-00-1/241/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tiles false ceiling			R326507		



Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51964	DRAFT	C	C143-00-1/291	Lobby - Station Building - White City Stn	Boarding: AIB	Asbestos	Removed				Asbestos insulating board ceiling tiles - 25m². REMOVED.  Not present during 2012 re-inspection.	25		R326507		
51966	DRAFT	C	C143-00-1/292	Training Room - Station Building - White City Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326507		
51965	DRAFT	C	C143-00-1/292/CLG-01	Ceiling: Suspended - 1 - Training Room - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard tiles false ceiling			R326507		
51968	DRAFT	C	C143-00-1/316	Locker Room - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
51967	DRAFT	C	C143-00-1/316/CLG-01	Ceiling: Suspended - 1 - Locker Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tiles false ceiling			R326507		
51969	DRAFT	C	C143-00-1/317/WDW-01	Window - 1 - Locker Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux infill panel to window			R326507		
51970	DRAFT	C	C143-00-1/332/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard tiles false ceiling			R326507		
51971	DRAFT	C	C143-00-1/333	Mess Room - Station Building - White City Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326507		
51972	DRAFT	C	C143-00-1/333/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard tiles false ceiling			R326507		
51973	DRAFT	C	C143-00-1/351	Shower Room - Station Building - White City Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Tiles on solid walls			R326507		
51974	DRAFT	C	C143-00-1/361	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Plasterboarding vent infill panel			R326507		
51975	ACTIVE	C	C143-00-1/371	Office/Mess - Station Building - White City Stn	LUL Heaters	Asbestos	Presumed				Insulation panel within LBT heater opposite door to partition - 1no.  No access within to inspect heater live		1	R326507		
51976	DRAFT	C	C143-00-1/371/CLG-01	Ceiling: Suspended - 1 - Office/Mess - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles false ceiling			R326507		
51978	DRAFT	C	C143-00-1/415	Store - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux false ceiling			R326507		
51977	DRAFT	C	C143-00-1/415	Store - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
51979	DRAFT	C	C143-00-1/417	Toilet - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux ceiling tiles			R326507		
51980	DRAFT	C	C143-00-1/417	Toilet - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				MMMFPipework insulation			R326507		



Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51981	DRAFT	C	C143-00-1/418	Toilet - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
51982	DRAFT	C	C143-00-1/419	Store - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				MMMF pipework insulation			R326507		
51983	DRAFT	C	C143-00-1/426	Toilet - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Solid/tiles ceiling and walls			R326507		
51984	ACTIVE	C	C143-00-1/426	Toilet - Station Building - White City Stn	Glazing Rope	Asbestos	Known				Rope glazing bead - Throughout. Re-inspected by HMT.			R326507		
51985	ACTIVE	C	C143-00-1/451	ATM - Station Building - White City Stn	No Access	Asbestos	No Access: Presumed				No access - Secure room outside remit of 2012 & 2023 re-inspection by HMT.			R326507		
51986	DRAFT	C	C143-00-1/531	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Fibreboard tiles false ceiling			R326507		
51987	ACTIVE	C	C143-00-1/661	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and cement flashback ACM's within switchboxes - 5no. 2x wall 1, 3x wall2. Re-inspected by HMT.		5	R326507		
51988	ACTIVE	C	C143-00-1/661	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformers to wall 2 - 2no. Re-inspected by HMT.		2	R326507		
51989	ACTIVE	C	C143-00-1/661	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven flashguard and rope gasket ACM's within switchbox to wall 2 - 1no. box. Re-inspected by HMT.		1	R326507		
67673	ACTIVE	C	C143-00-1/662	Switch Room - Station Building - White City Stn	Boarding: AIB	Asbestos	Known				AIB sandwich panel to main fuse and wooden panel to wall 1. Report ref. R740151. Re-inspected by HMT.	1	1			
51990	ACTIVE	C	C143-00-1/662	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and cement flashback ACM's within switchboxes - 7no. 1x wall 1, 6x wall 2. Re-inspected by HMT.		7	R326507		
51991	ACTIVE	C	C143-00-1/662	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven flashguard and rope gasket ACM's within switchbox to wall 2 - 1no. Box. Re-inspected by HMT.		1	R326507		
51992	ACTIVE	C	C143-00-1/662	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformers to wall 3 - 1no Box. Re-inspected by HMT.		1	R326507		
51994	ACTIVE	C	C143-00-1/663	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap ACM's within transformers - 3no. Re-inspected by HMT.		3	R326507		
51993	ACTIVE	C	C143-00-1/663	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and cement flashback ACM's within switchboxes to walls 1 & 3 - 4no. Re-inspected by HMT.		4	R326507		
51995	ACTIVE	C	C143-00-1/701	Locker Room - Station Building - White City Stn	Cement Cowlings/ Flues	Asbestos	Strongly Presumed				Cement cowlings to roof - 4no.  No access to roof for close inspection/sample during 2020 & 2023 re-inspection.		4	R326507		
51996	ACTIVE	C	C143-00-1/711	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and cement flashback ACM's within switchboxes to wall 3 - 6x grey 1x red. Re-inspected by HMT.		7	R326507		



Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51997	DRAFT	C	C143-00-1/756/CLG-01	Ceiling: Suspended - 1 - SVC - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Fibreboard tiles false ceiling			R326507		
51999	DRAFT	C	C143-00-1/761	Equipment Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes Not present during 2012 re-inspection.			R326507		
52002	DRAFT	C	C143-00-1/761	Equipment Room - Station Building - White City Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Rope gasket			R326507		
52000	DRAFT	C	C143-00-1/761	Equipment Room - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Foam pipework insulation			R326507		
51998	DRAFT	C	C143-00-1/761	Equipment Room - Station Building - White City Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Rope gasket			R326507		
52004	DRAFT	C	C143-00-1/761	Equipment Room - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Foam pipework insulation Sampled 2no. times			R326507		
52001	DRAFT	C	C143-00-1/761	Equipment Room - Station Building - White City Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gasket flange			R326507		
52003	DRAFT	C	C143-00-1/761/CLG-01	Ceiling: Suspended - 1 - Equipment Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tiles false ceiling			R326507		
52005	DRAFT	C	C143-00-1/801/CLG-02	Ceiling: Suspended - 1 - Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Fibreboard tiles false ceiling			R326507		
52006	DRAFT	C	C143-00-1/802/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Fibreboard tiles false ceiling			R326507		
52007	ACTIVE	C	C143-00-1/903	CER - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no. Wall 3. Re-inspected by HMT.		4	R326507		
52008	DRAFT	C	C143-00-1/905/CLG-02	Ceiling: Suspended - 1 - Kitchen - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles false ceiling			R326507		
52009	ACTIVE	C	C143-00-1/906	Switch Cupboard - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and cement flashback ACM's within switchboxes - 3no. Re-inspected by HMT.		3	R326507		
52014	ACTIVE	C	C143-00-2/047	Kitchen - Station Building - White City Stn	Rope Gaskets	Asbestos	Presumed				Gaskets to ductwork at high level - throughout No safe access to sample. No safe access to sample during 2020 & 2023 re-inspection. Re-inspected by HMT.			R326507		
52013	DRAFT	C	C143-00-2/047/CLG-02	Ceiling: Suspended - 1 - Kitchen - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles false ceiling			R326507		
52016	ACTIVE	C	C143-00-2/051	Office - Station Building - White City Stn	Rope Seals	Asbestos	Presumed				Possible safe lining or door gaskets to walls 3/4 within safe - 1 no. Re-inspected by HMT.		1	R326507		



Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52015	DRAFT	C	C143-00-2/051/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tiles false ceiling			R326507		
52017	DRAFT	C	C143-00-2/082/CLG-01	Ceiling: Suspended - 1 - Lobby - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326507		
52018	ACTIVE	C	C143-00-2/261	Platform 1 - Station Building - White City Stn	Debris: Cement	Asbestos	Presumed				Cement debris Outside remit of 2012 re-inspection. Included for information only. Outside remit of 2020 & 2023 re-inspection.			R326507		
52019	DRAFT	C	C143-00-2/261	Platform 1 - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework Sampled 2no. times			R326507		
52021	DRAFT	C	C143-00-2/262	Platform 2 - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework Sampled 2no. times			R326507		
52022	ACTIVE	C	C143-00-2/262	Platform 2 - Station Building - White City Stn	Debris: Cement	Asbestos	Presumed				Cement debris Outside remit of 2012 re-inspection. Included for information only. Outside remit of 2020 & 2023 re-inspection.			R326507		
52020	DRAFT	C	C143-00-2/262	Platform 2 - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework Sampled 2no. times			R326507		
52023	ACTIVE	C	C143-00-2/263	Platform 3 - Station Building - White City Stn	Debris: Cement	Asbestos	Presumed				Cement debris Outside remit of 2012 re-inspection. Included for information only. Outside remit of 2020 & 2023 re-inspection.			R326507		
52025	DRAFT	C	C143-00-2/264	Platform 4 - Station Building - White City Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve Outside remit of 2012 re-inspection. Included for information only.			R326507		
52024	ACTIVE	C	C143-00-2/264	Platform 4 - Station Building - White City Stn	Cable: Sheath	Asbestos	Presumed				Cloth cable sleeve Outside remit of 2012 re-inspection. Included for information only. Outside remit of 2020 & 2023 re-inspection.			R326507		
52026	DRAFT	C	C143-00-2/316/CLG-01	Ceiling: Suspended - 1 - Locker Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile false ceiling			R326507		
52027	DRAFT	C	C143-00-2/331	Mess Room - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles false ceiling			R326507		
52028	DRAFT	C	C143-00-2/332	Mess Room - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		





Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52029	DRAFT	C	C143-00-2/332/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326507		
52031	DRAFT	C	C143-00-2/412	Store - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
52032	DRAFT	C	C143-00-2/416/CLG-01	Ceiling: Suspended - 1 - Shower Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326507		
52034	DRAFT	C	C143-00-2/417	Toilet - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
52033	DRAFT	C	C143-00-2/417/CLG-01	Ceiling: Suspended - 1 - Toilet - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326507		
52035	DRAFT	C	C143-00-2/418/CLG-01	Ceiling: Suspended - 1 - Toilet - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326507		
52036	DRAFT	C	C143-00-2/437	Waiting Room - Station Building - White City Stn	Boarding: Cement	Asbestos	Removed				Cement sheeting below benches Not present during 2012 re-inspection			R326507		
52037	ACTIVE	C	C143-00-2/501	BTP Office - Station Building - White City Stn	No Access	Other Hazardous Materials	No Access: Presumed				No access - Secure room outside remit of 2012 re-inspections.			R326507		
52039	ACTIVE	C	C143-00-2/661	Switch Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within electrical equipment to wall 1 - Throughout. Re-inspected by HMT.			R326507		
52038	DRAFT	C	C143-00-2/661	Switch Room - Station Building - White City Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding at high level to wall 3			R326507		
52040	ACTIVE	C	C143-00-2/712	SER - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no. wall 2. Re-inspected by HMT.		3	R326507		
52041	DRAFT	C	C143-00-2/731	CER - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
52043	ACTIVE	C	C143-00-2/732	CER - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - Cable wrap enters box to wall 2 - 1no. Re-inspected by HMT.		1	R326507		
52042	ACTIVE	C	C143-00-2/732	CER - Station Building - White City Stn	Cable: Sheath	Asbestos	Presumed				Woven cable wrap to live cable - 1m. Re-inspected by HMT.	1		R326507		
52044	ACTIVE	C	C143-00-2/732/WAL-001	Wall: Internal - 1 - CER - Station Building - White City Stn	Westing house Boxes	Asbestos	Presumed				Presumed paper wrap ACM's within small Westinghouse box to wall 1 - 1no. Re-inspected by HMT.		1	R326507		
52045	DRAFT	C	C143-00-2/751	Office/Mess - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52046	DRAFT	C	C143-00-2/762	Equipment Store - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
52047	DRAFT	C	C143-00-2/776	Plant Room - Station Building - White City Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Gasket to gas inlet - 1no.		1	R326507		



Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52048	ACTIVE	C	C143-00-2/776	Plant Room - Station Building - White City Stn	Gasket :Pipework	Asbestos	Known				Gasket to gas meter outlet - 2no. Re-inspected by HMT.		2	R326507		
52050	ACTIVE	C	C143-00-2/777	Equipment Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformer - 1no. Re-inspected by HMT.		1	R326507		
52051	ACTIVE	C	C143-00-2/777	Equipment Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven gasket and cable insulation ACM's within switchbox - 1no. Re-inspected by HMT.		1	R326507		
52049	ACTIVE	C	C143-00-2/777	Equipment Room - Station Building - White City Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and cement flashback ACM's within switchbox - 1no. Re-inspected by HMT.		1	R326507		
52052	DRAFT	C	C143-00-2/909	Store - Station Building - White City Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326507		
52069	DRAFT	C	C143-00-2/909	Store - Station Building - White City Stn	Debris: Other	Asbestos	Sampled – Not Detected				White powder on shelf on components/various objects - <1m²	1		R667151		
52053	DRAFT	C	C143-00-A/081	Lobby - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52054	DRAFT	C	C143-00-A/236	Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52055	DRAFT	C	C143-00-A/237	Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52056	DRAFT	C	C143-00-A/238	Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52057	DRAFT	C	C143-00-A/239	Passage - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles Sampled 2no. times			R326507		
52058	DRAFT	C	C143-00-A/241	Lobby - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52059	DRAFT	C	C143-00-A/316	Locker Room - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52060	DRAFT	C	C143-00-A/416	Toilet - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52061	DRAFT	C	C143-00-A/801	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52062	DRAFT	C	C143-00-A/802	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52063	DRAFT	C	C143-00-A/803	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52064	DRAFT	C	C143-00-A/804	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52065	DRAFT	C	C143-00-A/805	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		



Hazardous Material Asset Register - Summary



C143-00 - Station Building - White City Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52066	DRAFT	C	C143-00-A/806	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52067	DRAFT	C	C143-00-A/807	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		
52068	DRAFT	C	C143-00-A/910	Office - Station Building - White City Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326507		

C145-00 - Station Building - East Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51148	ACTIVE	C	C145-00-1/001	Booking Hall - Station Building - East Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326504		
51147	ACTIVE	C	C145-00-1/001	Booking Hall - Station Building - East Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326504		
51149	ACTIVE	C	C145-00-1/031	Mess Room - Station Building - East Acton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326504		
51150	ACTIVE	C	C145-00-1/081	Lobby - Station Building - East Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326504		
51151	ACTIVE	C	C145-00-1/236	Passage - Station Building - East Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipework			R326504		
51152	ACTIVE	C	C145-00-1/236	Passage - Station Building - East Acton Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Boarding/supalux ceiling			R326504		
51153	ACTIVE	C	C145-00-1/331	Office/Mess - Station Building - East Acton Stn	No Access	Asbestos	No Access: Presumed				No access could be gained above fixed false ceilings in 2020 re-inspection			R326504		
51155	ACTIVE	C	C145-00-1/636	Overbridge - Station Building - East Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding to rear of stretcher cabinet - No suspect materials found			R326504		
51156	ACTIVE	C	C145-00-1/636	Overbridge - Station Building - East Acton Stn	No Access	Asbestos	No Access: Presumed				Fixed metal panel false ceiling - No access above  No access could be gained above fixed false ceilings in 2023 HMT re-inspection			R326504		
51154	ACTIVE	C	C145-00-1/636	Overbridge - Station Building - East Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall lining			R326504		
51160	ACTIVE	C	C145-00-1/662	Switch Cupboard - Station Building - East Acton Stn	Rope Seals	Asbestos	Removed				Asbestos rope - 2lm  Not present during 2012 & 2023 re-inspection	2		R326504		
51158	ACTIVE	C	C145-00-1/663	Switch Cupboard - Station Building - East Acton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformer - 3no.		3	R326504		
51159	ACTIVE	C	C145-00-1/663	Switch Cupboard - Station Building - East Acton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and woven flash back ACM's within red spot box - 1no.		1	R326504		



Hazardous Material Asset Register - Summary



C145-00 - Station Building - East Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51161	ACTIVE	C	C145-00-1/663	Switch Cupboard - Station Building - East Acton Stn	Boarding: AIB	Asbestos	Removed				Boarding wall lining Not detected in 2023 HMT reinspection			R326504		
51157	ACTIVE	C	C145-00-1/663	Switch Cupboard - Station Building - East Acton Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed rope gasket and cement flash back ACM's within switchboxes - 6no.		6	R326504		
51162	ACTIVE	C	C145-00-A/437	Waiting Room - Station Building - East Acton Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Felt roof			R326504		
51163	ACTIVE	C	C145-00-A/601	Stairs: Linear - Station Building - East Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding dry lining to walls			R326504		
51164	ACTIVE	C	C145-00-A/601	Stairs: Linear - Station Building - East Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding dry lining to ceiling			R326504		
51166	ACTIVE	C	C145-00-A/731	CER - Station Building - East Acton Stn	Other Boarding	Asbestos	Removed				CER (not in station layout) Above 1/417 - Brown panel to live equipment to wall in lobby area - 1no. Item not found in HMT 2023 reinspection  Item is located here as unsure where to file on Maximo		1	R326504		
51165	ACTIVE	C	C145-00-A/731	CER - Station Building - East Acton Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				CER (Not on station layout) Above 1/417 - Presumed ACM's within switchboxes - 4no.  This could be lineside building  Item is located here as unsure where to file on Maximo		4	R326504		
51167	ACTIVE	C	C145-00-A/781	Substation Room - Station Building - East Acton Stn	No Access	Asbestos	Presumed				No access via landlord - UK Power Networks - Outside scope of 2020 re-inspection			R326504		

C147-00 - Station Building - North Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51927	ACTIVE	C	C147-00-1/001	Booking Hall - Station Building - North Acton Stn	Pipe Lagging	Asbestos	Surveyed – Not Detected				Pipework insulation throughout			R370089		
51928	ACTIVE	C	C147-00-1/001	Booking Hall - Station Building - North Acton Stn	Boarding: Cement	Asbestos	Strongly Presumed				Suspect asbestos cement boarding rear of stretcher cabinet - 2m <sup>2</sup>  Not present during 2013 re-inspection	2		R370089		
51929	ACTIVE	C	C147-00-1/011	Ticket Office - Station Building - North Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370089		
67694	ACTIVE	C	C147-00-1/021	POM - Station Building - North Acton Stn	Boarding / Panels	Asbestos	Strongly Presumed				Possible insulation panel to LBT Heater 1xW2.		1			
51930	ACTIVE	C	C147-00-1/031	Mess Room - Station Building - North Acton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R370089		



## Hazardous Material Asset Register - Summary



### C147-00 - Station Building - North Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51931	ACTIVE	C	C147-00-1/236	Passage - Station Building - North Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding to loft hatch			R370089		
67691	ACTIVE	C	C147-00-1/281	Office - Station Building - North Acton Stn	Boarding / Panels	Asbestos	Strongly Presumed				Possible insulation panel to LBT Heater 1 no.		1			
51932	ACTIVE	C	C147-00-1/341	Mess Room - Station Building - North Acton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R370089		
51933	ACTIVE	C	C147-00-1/416	Toilet - Station Building - North Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Non asbestos panel around extraction unit to ceiling			R370089		
51934	ACTIVE	C	C147-00-1/661	Switch Room - Station Building - North Acton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to walls - 5xW3, 1xW1, 3xW2.		10	R370089		
51935	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Drainpipes running through brickwork sleeve - 10no.		10	R370089		
51939	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Glazing Rope	Asbestos	Presumed				Possible rope seal within glazing to skylights - Throughout			R370089		
51941	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Westing house Boxes	Asbestos	Presumed				Possible ACM's within Westinghouse Box at west end of platform - 1no.		1	R370089		
51936	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Rainwater goods sleeve			R370089		
51940	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox on track/invert - 2no.  Possible track side. No access, 2023 HMT Reinspection . No photo available. Not in remit of 2013 re-inspection. Not in remit of 2020 re-inspection.		2	R370089		
51938	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Cable Duct: Other	Asbestos	Presumed				Westbound Platform, East End - Cable duct on track/invert - 1no.  Possible track side. No access - 2023 HMT Reinspection. No photo available. Not in remit of 2013 re-inspection. Not in remit of 2020 re-inspection.		1	R370089		
51937	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Rope Seals	Asbestos	Presumed				Westbound Platform, East End - Rope seal to electrical equipment on track/invert - 2no.  Possible track side no access - 2023 HMT Reinspection. No Photo available. Not in remit of 2013 re-inspection. Not in remit of 2020 re-inspection.		2	R370089		
67693	ACTIVE	C	C147-00-2/261	Platform 1 - Station Building - North Acton Stn	Ducts	Asbestos	Sampled – Not Detected				Bitumen ducts to lower level of platform retaining wall- 7no to east end side and 2 no on west end side.		7			
51942	ACTIVE	C	C147-00-2/262	Platform 2 - Station Building - North Acton Stn	Glazing Rope	Asbestos	Presumed				Possible rope beading within glazing to skylights - Throughout			R370089		
51944	ACTIVE	C	C147-00-2/263	Platform 3 - Station Building - North Acton Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within service duct			R370089		





Hazardous Material Asset Register - Summary



C147-00 - Station Building - North Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51943	ACTIVE	C	C147-00-2/263	Platform 3 - Station Building - North Acton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox - cable duct and external  Possible trackside. No access - 2023 HMT Reinspection, no photo available. Not in remit of 2013 re-inspection. Not in remit of 2020 re-inspection.			R370089		
51945	ACTIVE	C	C147-00-2/436	Waiting Room - Station Building - North Acton Stn	Glazing Rope	Asbestos	Presumed				Possible rope seal within glazing to skylights - Throughout			R370089		
51946	ACTIVE	C	C147-00-2/661	Switch Room - Station Building - North Acton Stn	Rope Gaskets	Asbestos	Strongly Presumed				Combination switch Isolators flash guards - 2no.		2	R370089		

C153-00 - Station Building - Hanger Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52109	ACTIVE	C	C153-00-1/001	Booking Hall - Station Building - Hanger Lane Stn	Pipe Lagging	Asbestos	Presumed				Possible insulation to ceiling at high level - throughout  This station is constructed in the same style as South Ruislip Station. Previous investigation at high level at South Ruislip Station detected asbestos insulation to the ceiling. This should be presumed to be present at Hanger Lane until such time as it's proven otherwise.  Limited access to high level during 2020 re-inspection.			R370088		
52110	ACTIVE	C	C153-00-1/011	Station Control Room - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370088		
52111	ACTIVE	C	C153-00-1/021	POM - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panel			R370088		
52112	ACTIVE	C	C153-00-1/031	Mess Room - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370088		
52113	ACTIVE	C	C153-00-1/083	Lobby - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370088		
52115	ACTIVE	C	C153-00-1/084	Lobby - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Surveyed – Not Detected				Non asbestos cable sleeves to brick wall  Identified 2no. times			R370088		
52114	ACTIVE	C	C153-00-1/084/WAL-001	Wall: Internal - 1 - Lobby - Station Building - Hanger Lane Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox on wall 1 - 1no.		1	R370088		
52116	ACTIVE	C	C153-00-1/281	Office - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370088		
67605	ACTIVE	C	C153-00-1/281	Office - Station Building - Hanger Lane Stn	LUL Heaters	Asbestos	Strongly Presumed				LBT Heater to wall1 with A- label		1			



Hazardous Material Asset Register - Summary



C153-00 - Station Building - Hanger Lane Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52117	ACTIVE	C	C153-00-1/661	Switch Room - Station Building - Hanger Lane Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 9no. (1no. to wall 1, 2no. to wall 2, 6no. to wall 4)		9	R370088		
52118	ACTIVE	C	C153-00-1/731	CER - Station Building - Hanger Lane Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 4 - 4no.		4	R370088		
52119	ACTIVE	C	C153-00-1/731	CER - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Surveyed – Not Detected				Non asbestos cable sleeves to brick wall			R370088		
52120	ACTIVE	C	C153-00-1/746	CER - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall infill panel - 2no.		2	R370088		
52123	ACTIVE	C	C153-00-2/261	Platform 1 - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within service duct			R370088		
52122	ACTIVE	C	C153-00-2/261	Platform 1 - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve - 3no.			R370088		
52121	ACTIVE	C	C153-00-2/261	Platform 1 - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve - 2no.		2	R370088		
52124	ACTIVE	C	C153-00-2/262	Platform 2 - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve - 2no.			R370088		
52125	ACTIVE	C	C153-00-2/372	Shower Room - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370088		
52126	ACTIVE	C	C153-00-2/501	BTP Office - Station Building - Hanger Lane Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Foam insulation within LTB heaters			R370088		
52127	ACTIVE	C	C153-00-2/661	Switch Room - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve - 2no.			R370088		
52128	ACTIVE	C	C153-00-2/662	Switch Room - Station Building - Hanger Lane Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within ceiling			R370088		
52129	ACTIVE	C	C153-00-2/761	Tenancy - Station Building - Hanger Lane Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall infill panel			R370088		

C155-00 - Station Building - Perivale Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52107	ACTIVE	C	C155-00-1/001	Booking Hall - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Cream matt paint to ceiling  Thickness: 0.45mm Analysis: Not detected			R168726		
52106	ACTIVE	C	C155-00-1/001	Booking Hall - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Light green matt paint to ceiling  Thickness: 0.15mm Analysis: Not detected			R168726		
52070	ACTIVE	C	C155-00-1/031	Mess Room - Station Building - Perivale Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Non asbestos foam insulation within LTB heater			R326484		



Hazardous Material Asset Register - Summary



C155-00 - Station Building - Perivale Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52102	ACTIVE	C	C155-00-1/071	Circulation Area - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Cream matt paint to walls Thickness: 0.40mm Analysis: 0.03%			R168726		
52103	ACTIVE	C	C155-00-1/071	Circulation Area - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Cream gloss paint to pillars Thickness: 0.32mm Analysis: 0.13%			R168726		
52071	ACTIVE	C	C155-00-1/661	Switch Room - Station Building - Perivale Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 10no. ( 6x W1, 3xW2 & 1xW3)		10	R326484		
52072	ACTIVE	C	C155-00-1/731	CER - Station Building - Perivale Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no.		4	R326484		
52076	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Cable Duct: Other	Asbestos	Presumed				Asbestos rainwater goods - 16lm Not present during 2012 re-inspection Not found in 2023 inspection	16		R326484		
52082	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to canopy supports Thickness: 0.80mm Analysis: 5.61%			R168726		
52083	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Green gloss paint to canopy supports Thickness: 0.90mm Analysis: 5.90%			R168726		
52086	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to platform canopy Thickness: 0.50mm Analysis: 3.26%			R168726		
52094	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Green gloss paint to lighting poles Thickness: 0.33mm Analysis: 2.85%			R168726		
52090	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to platform canopy Thickness: 0.48mm Analysis: 3.93%			R168726		
52088	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to platform canopy Thickness: 0.54mm Analysis: 5.0%			R168726		
52092	ACTIVE	C	C155-00-A/261	Platform 1 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Green gloss paint to lighting poles Thickness: 0.30mm Analysis: 3.14%			R168726		
52077	INACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Boarding: Cement	Asbestos	Known				Asbestos cement sheeting - 12m² Not present during 2012 re-inspection.	12		R326484		
52085	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Green gloss paint to canopy supports Thickness: 0.88mm Analysis: 0.49%			R168726		
52078	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Cable Ducts: Cement	Asbestos	Known				Asbestos cement cable sleeve within service in platform invert - 1lm Not in remit of 2012 re-inspection. Believe to be track side no access in 2023	1		R326484		Y



Hazardous Material Asset Register - Summary



C155-00 - Station Building - Perivale Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52095	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Green gloss paint to lighting poles Thickness: 0.33mm Analysis: 2.85%			R168726		
52093	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Green gloss paint to lighting poles Thickness: 0.30mm Analysis: 3.14%			R168726		
52091	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to platform canopy Thickness: 0.48mm Analysis: 3.93%			R168726		
52089	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to platform canopy Thickness: 0.54mm Analysis: 5.0%			R168726		
52087	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to platform canopy Thickness: 0.50mm Analysis: 3.26%			R168726		
52084	ACTIVE	C	C155-00-A/262	Platform 2 - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				Cream gloss paint to canopy supports Thickness: 0.85mm Analysis: 6.18%			R168726		
52073	ACTIVE	C	C155-00-A/331	Mess Room - Station Building - Perivale Stn	LUL Heaters	Asbestos	Surveyed – Not Detected				Non asbestos foam insulation within LTB heater			R326484		
52108	ACTIVE	C	C155-00-A/436	Waiting Room - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Gark green gloss paint to bench Thickness: 0.22mm Analysis: Not detected			R168726		
52096	ACTIVE	C	C155-00-A/436	Waiting Room - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Green gloss paint to door Thickness: 0.28mm Analysis: <0.01%			R168726		
52097	ACTIVE	C	C155-00-A/436	Waiting Room - Station Building - Perivale Stn	Lead/Leading	Lead Paint/Lead	Known				White matt paint to window frame Thickness: 0.25mm Analysis: 5.15%			R168726		
52101	ACTIVE	C	C155-00-A/601	Stairs: Linear - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Cream matt paint to ceiling Thickness: 0.16mm Analysis: <0.01%			R168726		
52099	ACTIVE	C	C155-00-A/601	Stairs: Linear - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Blue gloss paint to bars on window Thickness: 0.38mm Analysis: 0.07%			R168726		
52100	ACTIVE	C	C155-00-A/601	Stairs: Linear - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Cream matt paint to window frame Thickness: 0.75mm Analysis: 0.06%			R168726		
52098	ACTIVE	C	C155-00-A/601	Stairs: Linear - Station Building - Perivale Stn	Lead/Leading	Asbestos	Sampled – Not Detected				Blue gloss paint to collapsible gates Thickness: 0.40mm Analysis: <0.01%			R168726		
52074	ACTIVE	C	C155-00-A/661	Switch Room - Station Building - Perivale Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		3	R326484		
52075	ACTIVE	C	C155-00-A/761	CER - Station Building - Perivale Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable sleeve			R326484		



Hazardous Material Asset Register - Summary



C157-00 - Station Building - Greenford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51826	ACTIVE	C	C157-00-1/021	POM - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board below flooring			R326526		Y
51827	ACTIVE	C	C157-00-1/021	POM - Station Building - Greenford Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris below flooring			R326526		Y
51828	ACTIVE	C	C157-00-1/031/ SNK-01	Sink - 1 - Mess Room - Station Building - Greenford Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326526		
51829	ACTIVE	C	C157-00-1/082	Lobby - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51830	ACTIVE	C	C157-00-1/083	Lobby - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation to pipe within ceiling void			R326526	Y	
51831	ACTIVE	C	C157-00-1/083	Lobby - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51832	ACTIVE	C	C157-00-1/084	Lobby - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51833	ACTIVE	C	C157-00-1/086	Lobby - Station Building - Greenford Stn	Rope Seals	Asbestos	Sampled – Not Detected				Cloth membrane around cable bracket			R326526		
51834	ACTIVE	C	C157-00-1/281	Office - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board upstand			R326526		
51835	ACTIVE	C	C157-00-1/281	Office - Station Building - Greenford Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fixed tiles and supalux boxing to ceiling			R326526		
51836	ACTIVE	C	C157-00-1/301	Office - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation within ceiling void			R326526	Y	
51838	ACTIVE	C	C157-00-1/302	Office - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51837	ACTIVE	C	C157-00-1/302	Office - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R326526	Y	
51839	ACTIVE	C	C157-00-1/311	Office - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation pipework			R326526		
51840	ACTIVE	C	C157-00-1/341	Mess Room - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation duct work			R326526		
51841	ACTIVE	C	C157-00-1/341	Mess Room - Station Building - Greenford Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux fixed tiles ceiling			R326526		
51842	ACTIVE	C	C157-00-1/351	Mess Room - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51843	ACTIVE	C	C157-00-1/361	Mess Room - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51844	ACTIVE	C	C157-00-1/406	Store - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above the door			R326526		





Hazardous Material Asset Register - Summary



C157-00 - Station Building - Greenford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51845	ACTIVE	C	C157-00-1/416	Toilet - Station Building - Greenford Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux fixed tiles ceiling			R326526		
51846	ACTIVE	C	C157-00-1/417	Toilet - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51847	INACTIVE	C	C157-00-1/451	Tenancy - Station Building - Greenford Stn	No Access	Asbestos	No Access: Presumed				Room not found on station layout			R326526		
51848	INACTIVE	C	C157-00-1/452	Tenancy - Station Building - Greenford Stn	No Access	Asbestos	No Access: Presumed				No access Not within remit of 2012 re-inspection			R326526		
51849	ACTIVE	C	C157-00-1/452	Tenancy - Station Building - Greenford Stn	Textured Coating	Asbestos	Known				Textured coating to ceiling - 8m²	8		R326526		
51851	ACTIVE	C	C157-00-1/453	Tenancy - Station Building - Greenford Stn	Bitumen	Asbestos	Removed				Toilet cistern - Not found and believe to be removed. New installed by tenant . The exact room as per station layout 1/425 located with in 1/453			R326526		
51850	INACTIVE	C	C157-00-1/453	Tenancy - Station Building - Greenford Stn	No Access	Asbestos	No Access: Presumed				No access Not within remit of 2012 re-inspection			R326526		
51852	ACTIVE	C	C157-00-1/454	Tenancy - Station Building - Greenford Stn	No Access	Asbestos	No Access: Presumed				No access Not within remit of 2012 re-inspection No access in 2023 HMT reinspection			R326526		
51853	ACTIVE	C	C157-00-1/455	Tenancy - Station Building - Greenford Stn	No Access	Asbestos	Surveyed – Not Detected				No ACms detected in 2023 reinspection			R326526		
51854	ACTIVE	C	C157-00-1/455	Tenancy - Station Building - Greenford Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchboxes  Room can not be found in 2023 HMT reinspection. Not on station layout			R326526		
51855	ACTIVE	C	C157-00-1/456	ATM - Station Building - Greenford Stn	No Access	Asbestos	No Access: Presumed				No access No access in 2023 HMT reinspection			R326526		
51856	ACTIVE	C	C157-00-1/481	SVC - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326526		
51857	ACTIVE	C	C157-00-1/481	SVC - Station Building - Greenford Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve to ceiling - 1no.		1	R326526		
51858	ACTIVE	C	C157-00-1/661	Switch Room - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board above door			R326526		
51859	ACTIVE	C	C157-00-1/662	Switch Room - Station Building - Greenford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox 12 no		12	R326526		
51860	ACTIVE	C	C157-00-1/732/FLR-01	Floor - 1 - SER - Station Building - Greenford Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris to floor			R326526		



Hazardous Material Asset Register - Summary



C157-00 - Station Building - Greenford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51861	ACTIVE	C	C157-00-1/733	CER - Station Building - Greenford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox 3x Note: door 1/901 to access this room		3	R326526		
51862	ACTIVE	C	C157-00-2/576	Stairs: Linear - Station Building - Greenford Stn	Rope Seals	Asbestos	Sampled – Not Detected				Cloth membrane around cable bracket			R326526		
51863	ACTIVE	C	C157-00-A/082	Lobby - Station Building - Greenford Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326526		
51866	ACTIVE	C	C157-00-A/151	UMC - Station Building - Greenford Stn	Rope Seals	Asbestos	Sampled – Not Detected				Rope to signal box door seal			R326526		
51864	ACTIVE	C	C157-00-A/151	UMC - Station Building - Greenford Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to flammable materials store			R326526		
51865	ACTIVE	C	C157-00-A/171	Escalator Incline - Station Building - Greenford Stn	No Access	Asbestos	No Access: Presumed				No access - No safe access			R326526		
51867	ACTIVE	C	C157-00-A/237	Passage - Station Building - Greenford Stn	Boarding: AIB	Asbestos	Known				Boarding within redundant signal boxes - 2no.  (incorrectly located within A/236 in original report) Could not locate during 2020 & 2023 re-inspection, possible removed.		2	R326526		
51877	ACTIVE	C	C157-00-A/426	Toilet - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board sky lining			R326526		
51876	ACTIVE	C	C157-00-A/426	Toilet - Station Building - Greenford Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tiles  Were presumed to contain asbestos, are not supalux.			R326526		
51880	ACTIVE	C	C157-00-A/436	Waiting Room - Station Building - Greenford Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux ceiling tiles			R326526		
51884	ACTIVE	C	C157-00-A/732	CER - Station Building - Greenford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox 3x		3	R326526		
51869	ACTIVE	C	C157-00-B/261	Platform 1 - Station Building - Greenford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within service duct			R326526		
51868	ACTIVE	C	C157-00-B/261	Platform 1 - Station Building - Greenford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve trackside			R326526		
51874	ACTIVE	C	C157-00-B/262	Platform 2 - Station Building - Greenford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve within service duct			R326526		
51871	ACTIVE	C	C157-00-B/262	Platform 2 - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board telephone cabinet door lining			R326526		
51870	ACTIVE	C	C157-00-B/262	Platform 2 - Station Building - Greenford Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve trackside			R326526		



Hazardous Material Asset Register - Summary



C157-00 - Station Building - Greenford Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51872	ACTIVE	C	C157-00-B/262	Platform 2 - Station Building - Greenford Stn	Cable Duct: Other	Asbestos	Known				Cable sleeve within service duct - 1no. On trackside no access 2023 HMT reinspection Outside of 2012 re-inspection. Outside of 2016 re-inspection. Outside scope of 2020 re-inspection.		1	R326526		
51873	ACTIVE	C	C157-00-B/262/CPY-02	Skylight: Platform Canopy - 1 - Platform 2 - Station Building - Greenford Stn	Glazing Rope	Asbestos	Presumed				Possible beading in glazing of metal with skylights - Throughout			R326526		
51875	ACTIVE	C	C157-00-B/411	Store - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board ceiling			R326526		
51883	ACTIVE	C	C157-00-B/661	Switch Room - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boards walls			R326526		
51882	ACTIVE	C	C157-00-B/661	Switch Room - Station Building - Greenford Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326526		
51881	ACTIVE	C	C157-00-B/661	Switch Room - Station Building - Greenford Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox - 5X		5	R326526		

C163-00 - Station Building - Northolt Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51906	ACTIVE	C	C163-00-1/001	Booking Hall - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		
51907	ACTIVE	C	C163-00-1/001	Booking Hall - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		
51885	ACTIVE	C	C163-00-1/021	POM - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board panel above machines			R326472		
51921	ACTIVE	C	C163-00-1/021	POM - Station Building - Northolt Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater to wall - 1no.		1	R326472		
51886	ACTIVE	C	C163-00-1/031	Mess Room - Station Building - Northolt Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326472		
51887	ACTIVE	C	C163-00-1/031	Mess Room - Station Building - Northolt Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater to wall - 1no.		1	R326472		
51888	ACTIVE	C	C163-00-1/082	Lobby - Station Building - Northolt Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326472		
51890	ACTIVE	C	C163-00-1/083	Lobby - Station Building - Northolt Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater to wall - 1no.		1	R326472		
51889	ACTIVE	C	C163-00-1/083	Lobby - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		



Hazardous Material Asset Register - Summary



C163-00 - Station Building - Northolt Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51892	ACTIVE	C	C163-00-1/281	Office - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding upstand within ceiling void			R326472	Y	
51893	ACTIVE	C	C163-00-1/281	Office - Station Building - Northolt Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater to wall - 1no.		1	R326472		
51891	ACTIVE	C	C163-00-1/281	Office - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		
51922	ACTIVE	C	C163-00-1/311	Office - Station Building - Northolt Stn	LUL Heaters	Asbestos	Strongly Presumed				LTB heater to wall - 1no.		1	R326472		
51894	ACTIVE	C	C163-00-1/312	Plant Room - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		
51895	ACTIVE	C	C163-00-1/411	Telephone Exchange - Station Building - Northolt Stn	No Access	Asbestos	No Access: Presumed				No access - Key unavailable on site No access in 2020 re-inspection. Key not held in station			R326472		
51896	ACTIVE	C	C163-00-1/412	Telephone Exchange - Station Building - Northolt Stn	No Access	Asbestos	No Access: Presumed				No access - Key unavailable on site No access in 2020 re-inspection. Key not held in station			R326472		
51897	ACTIVE	C	C163-00-1/413	Store - Station Building - Northolt Stn	No Access	Asbestos	No Access: Presumed				No access - Key unavailable on site No access in 2020 re-inspection. Key not held in station			R326472		
51899	ACTIVE	C	C163-00-1/451	Office - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		
51898	INACTIVE	C	C163-00-1/451	Office - Station Building - Northolt Stn	Glazing Rope	Asbestos	Presumed				Skylight bracket membrane cloth packing Not present during 2012 re-inspection. Not present during HMT 2023 reinspection			R326472		
51900	ACTIVE	C	C163-00-1/454	Tenancy - Station Building - Northolt Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Floor tiles bitumen Not in remit of 2012 re-inspection			R326472		
51901	ACTIVE	C	C163-00-1/454	Tenancy - Station Building - Northolt Stn	Rope Seals	Asbestos	Strongly Presumed				Isolator rope and flash guards - 1no. Not in remit of 2012 re-inspection. No access in 2023 HMT reinspection		1	R326472		
51902	ACTIVE	C	C163-00-1/455	Tenancy - Station Building - Northolt Stn	Vinyl tiles	Asbestos	Known				Floor tiles - 5m Not in remit of 2012 re-inspection. No access in HMT 2023 reinspection	5		R326472		
51904	ACTIVE	C	C163-00-1/661	Switch Room - Station Building - Northolt Stn	Cable Duct: Other	Asbestos	Presumed				Cable duct floor 8x - 50Ø (1xW1 , 1xW2 & 6xW5 floor) Sealed and not visible during 2012 re-inspection. Sealed and not visible during 2016 re-inspection. Sealed and not visible during 2020 re-inspection.		8	R326472		
51903	ACTIVE	C	C163-00-1/661	Switch Room - Station Building - Northolt Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox - 8no. ( 1x W2, 1xW4 & 5xW6)		7	R326472		



Hazardous Material Asset Register - Summary



C163-00 - Station Building - Northolt Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51905	ACTIVE	C	C163-00-1/746/FLR-01	Floor - 1 - SCR - Station Building - Northolt Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Vinyl floor covering			R326472		
51917	INACTIVE	C	C163-00-2/261	Platform 1 - Station Building - Northolt Stn	Cement Cowlings/ Flues	Asbestos	Strongly Presumed				Cowl and flue by light signal on track - 0.12m  Outside of remit of re-inspection.			R326472		
51913	ACTIVE	C	C163-00-2/261	Platform 1 - Station Building - Northolt Stn	Cable Ducts: Cement	Asbestos	Known				Cement cowl and flue - 1m East end of platform at high level wall near signal	1	1	R326472		
51908	ACTIVE	C	C163-00-2/331	Mess Room - Station Building - Northolt Stn	Cable Ducts: Cement	Asbestos	Known				Cement flue & rope around flue pipe running through loft space - 6m Exiting at platform 2 side external wall  Can't access during 2020 re-inspection without ladder through hatch, 2m working rule	6		R326472	Y	
51909	INACTIVE	C	C163-00-2/331	Mess Room - Station Building - Northolt Stn	Rope Seals	Asbestos	Known				Rope around cement flue around flur joint - <1m  Can't access during 2020 re-inspection without ladder through hatch, 2m working rule	1		R326472	Y	
51910	ACTIVE	C	C163-00-2/401	Bin Store - Station Building - Northolt Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Cable ducts  Possibly under metal cover / concrete over - No access during 2012 to 2023 HMT regular reinspection			R326472		
51911	ACTIVE	C	C163-00-2/416	Shower Room - Station Building - Northolt Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling tiles			R326472		
51912	ACTIVE	C	C163-00-2/661	Switch Room - Station Building - Northolt Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within isolators - 5no.		5	R326472		
51914	ACTIVE	C	C163-00-2/731	CER - Station Building - Northolt Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Presumed ACM's within switchbox - 4no.  Not present during 2012 re-inspection.		4	R326472		
51915	ACTIVE	C	C163-00-2/732	Switch Room - Station Building - Northolt Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Isolators - 4no.  Not present during 2012 re-inspection.		4	R326472		
51916	ACTIVE	C	C163-00-2/733	SER - Station Building - Northolt Stn	Other Electrical Boxes	Asbestos	Strongly Presumed				Isolators - 3no.  Not present during 2012 re-inspection.		3	R326472		





Hazardous Material Asset Register - Summary



C165-00 - Station Building - South Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51624	ACTIVE	C	C165-00-1/001	Booking Hall - Station Building - South Ruislip Stn	Pipe Lagging	Asbestos	Known				Ceiling insulation - 10mØ  Removed during April-July 2006. Possible contamination remains under paint. Labelled. Residue from a previous removal job - possible concealed in voids.	10		R326467		
51607	ACTIVE	C	C165-00-1/021	POM - Station Building - South Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panels			R326467		
51608	ACTIVE	C	C165-00-1/021	POM - Station Building - South Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding within floor void			R326467		Y
51626	INACTIVE	C	C165-00-1/071	Circulation Area - Station Building - South Ruislip Stn	Debris: Cement	Asbestos	Known				Cement debris (within service duct) - 1m²  Not present during 2012 re-inspection	1		R326467		
51625	ACTIVE	C	C165-00-1/071	Circulation Area - Station Building - South Ruislip Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve (within service duct) - 1m  Now sealed in and not able to be checked Now sealed in and not able to be checked in 2020 re-inspection.	1		R326467		
51609	ACTIVE	C	C165-00-1/202	Passage - Station Building - South Ruislip Stn	No Access	Asbestos	No Access: Presumed				No access - Not within remit, outside scope - Network Rail property			R326467		
51610	ACTIVE	C	C165-00-1/237	Passage - Station Building - South Ruislip Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326467		
67684	ACTIVE	C	C165-00-1/281	Office - Station Building - South Ruislip Stn	Boarding / Panels	Asbestos	Strongly Presumed				Possible insulation panel within LBT heater - 1xW3.		1			
67682	ACTIVE	C	C165-00-1/332	Mess Room - Station Building - South Ruislip Stn	Boarding / Panels	Asbestos	Strongly Presumed				Possible insulation panel to LBT Heater 1xW6.		1			
51611	ACTIVE	C	C165-00-1/416	Toilet - Station Building - South Ruislip Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326467		
51612	ACTIVE	C	C165-00-1/427	Toilet - Station Building - South Ruislip Stn	Bitumen	Asbestos	Removed				Suspect toilet cistern - 1m²  Not present during 2012 re-inspection	1		R326467		
51614	ACTIVE	C	C165-00-1/453/FLR-01	Floor - 1 - Mess Room - Station Building - South Ruislip Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Floor tiles			R326467		
51615	ACTIVE	C	C165-00-1/661	Switch Room - Station Building - South Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and arc chute ACM's within switchboxes and isolators - 1noxW1	1		R326467		
51618	INACTIVE	C	C165-00-1/662	Switch Room - Station Building - South Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and arc chute ACM's within switchboxes - 7no.		7	R326467		



Hazardous Material Asset Register - Summary



C165-00 - Station Building - South Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51617	ACTIVE	C	C165-00-1/662	Switch Room - Station Building - South Ruislip Stn	Cable Duct: Other	Asbestos	Known				Cable sleeve - <1m- Approx 7no - sealed under concrete.  Could not be located during 2012 re-inspection. Possible sealed under concrete. Could not be located during 2020 re-inspection. Possible sealed under concrete.	1		R326467		
51616	ACTIVE	C	C165-00-1/662	Switch Room - Station Building - South Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and arc chute ACM's within switchboxes - total 7 no.	1		R326467		
51620	ACTIVE	C	C165-00-1/662	Switch Room - Station Building - South Ruislip Stn	Rope Seals	Asbestos	Sampled – Not Detected				CER 60a main isolator door seal - 1m	1		R326467		
51619	INACTIVE	C	C165-00-1/662/ WAL-002	Wall: Internal - 2 - Switch Room - Station Building - South Ruislip Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts, floor to wall 2 - 2x15Ø  No longer visible during 2012 re-inspections			R326467		
51621	ACTIVE	C	C165-00-1/731	CER - Station Building - South Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed rope gasket and arc chute ACM's within switchboxes - <1m - 4no total.  Layout changed since last inspection.	1		R326467		
51622	ACTIVE	C	C165-00-1/731	CER - Station Building - South Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326467		
51623	INACTIVE	C	C165-00-1/731	CER - Station Building - South Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed flashguard and rope gasket ACM's within switchboxes and isolators - 4no.		4	R326467		
51629	ACTIVE	C	C165-00-A/261	Platform 1 - Station Building - South Ruislip Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve (East end - External) - 30m  Not present during 2012 re-inspection	30		R326467		
51631	ACTIVE	C	C165-00-A/261	Platform 1 - Station Building - South Ruislip Stn	Cable: Sheath	Asbestos	Known				Asbestos cloth (cable sleeve) (West end of East end - External) - 30m  Not present during 2012 re-inspection	30		R326467		
51630	ACTIVE	C	C165-00-A/261	Platform 1 - Station Building - South Ruislip Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve (West end of East end - External) - 30m  Not present during 2012 re-inspection	30		R326467		
51633	ACTIVE	C	C165-00-A/261	Platform 1 - Station Building - South Ruislip Stn	Cable: Sheath	Asbestos	Known				Asbestos cloth (cable sleeve) (North West of Platform 1) - 50m  Not present during 2012 re-inspection	50		R326467		
51628	ACTIVE	C	C165-00-A/262	Platform 2 - Station Building - South Ruislip Stn	Cable: Sheath	Asbestos	Known				Cable cloth along both platforms on cable run (East end of platform) - 30m  Not present during 2012 re-inspection	30		R326467		
51634	ACTIVE	C	C165-00-A/262	Platform 2 - Station Building - South Ruislip Stn	Cable: Sheath	Asbestos	Known				Asbestos cloth (cable sleeve) (Sorth West of Platform 2) - 50m  Not present during 2012 re-inspection	50		R326467		



Hazardous Material Asset Register - Summary



C165-00 - Station Building - South Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51627	ACTIVE	C	C165-00-A/262	Platform 2 - Station Building - South Ruislip Stn	Cable Ducts: Cement	Asbestos	Known				Cement cowl side of building platform barriers - 0.15Ø  Not present during 2012 re-inspection			R326467		
51632	ACTIVE	C	C165-00-A/331	Office - Station Building - South Ruislip Stn	Cable Ducts: Cement	Asbestos	Known				Cement cowl on South wall high level - 1 no.	1		R326467		
51635	ACTIVE	C	C165-00-A/661	Switch Room - Station Building - South Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes and isolators - 6no W2.	1		R326467		

C167-00 - Station Building - Ruislip Gardens Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51810	ACTIVE	C	C167-00-0/000	Yard - Station Building - Ruislip Gardens Stn	Cable Ducts: Cement	Asbestos	Known				External - Asbestos cement cable sleeves - 5no.  To the bridge structure R 47 side of station within car park compound.		5	R326475		
51813	ACTIVE	C	C167-00-1/001	Booking Hall - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326475		
51814	ACTIVE	C	C167-00-1/001	Booking Hall - Station Building - Ruislips Gardens Stn	Boarding: Cement	Asbestos	Removed				Suspect asbestos cement board (rear of stretcher cabinet) - 2m²  Not present during 2012 re-inspection	2		R326475		
51784	ACTIVE	C	C167-00-1/011	Office - Station Building - Ruislips Gardens Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding within floor void			R326475		Y
51783	ACTIVE	C	C167-00-1/011	Office - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326475		
67762	ACTIVE	C	C167-00-1/011	Office - Station Building - Ruislips Gardens Stn	LUL Heaters	Asbestos	Strongly Presumed				1x LBT Heater.		1			
51786	ACTIVE	C	C167-00-1/021	POM - Station Building - Ruislips Gardens Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding within floor void			R326475		Y
51785	ACTIVE	C	C167-00-1/021/FLR-01	Floor - 1 - POM - Station Building - Ruislips Gardens Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Tiled floor			R326475		
51788	ACTIVE	C	C167-00-1/031	Mess Room - Station Building - Ruislips Gardens Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding window sill			R326475		
51789	ACTIVE	C	C167-00-1/031	Mess Room - Station Building - Ruislips Gardens Stn	Cement Cowlings/Flues	Asbestos	Known				Flue and cowl on roof - 2no.		2	R326475		
51790	ACTIVE	C	C167-00-1/031	Mess Room - Station Building - Ruislips Gardens Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeves - 5no. Bridge structure R47 side of station within compound at carpark.		5	R326475		
51817	ACTIVE	C	C167-00-1/031	Mess Room - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Roof above - Insulation duct work			R326475		



## Hazardous Material Asset Register - Summary



### C167-00 - Station Building - Ruislip Gardens Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51787	ACTIVE	C	C167-00-1/031	Mess Room - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326475		
51792	INACTIVE	C	C167-00-1/036	Toilet - Station Building - Ruislips Gardens Stn	Cable Ducts: Cement	Asbestos	Known				Cementitious asbestos cable ducts below floor - 4no.x100mm Concrete prevents access during 2012 re-inspection. Concrete prevents access during 2020 re-inspection. Asbestos cement cable sleeves (within service duct)<1m.		4	R326475		Y
51793	ACTIVE	C	C167-00-1/036	Toilet - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326475		
51795	ACTIVE	C	C167-00-1/036	Toilet - Station Building - Ruislips Gardens Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within service duct			R326475		
51794	ACTIVE	C	C167-00-1/036	Toilet - Station Building - Ruislips Gardens Stn	Cable Ducts: Cement	Asbestos	Known				Asbestos cement cable sleeves (within service duct) - <1m No safe access point during 2012 re-inspection	1		R326475		Y
51791	ACTIVE	C	C167-00-1/036	Toilet - Station Building - Ruislips Gardens Stn	Cable Duct: Other	Asbestos	Presumed				Cable ducts - Not inspected as in man-hole. Cable duct below floor. 4x100mm.		4	R326475		Y
51815	ACTIVE	C	C167-00-1/071	Circulation Area - Station Building - Ruislips Gardens Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board ceiling panels			R326475		
51796	ACTIVE	C	C167-00-1/081/FLR-01	Floor - 1 - Lobby - Station Building - Ruislips Gardens Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Tiled floor			R326475		
51797	ACTIVE	C	C167-00-1/236	Passage - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation Insufficient information in original survey for this location			R326475		
51798	ACTIVE	C	C167-00-1/281	Office - Station Building - Ruislips Gardens Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding window sill			R326475		
51816	ACTIVE	C	C167-00-1/281	Office - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Roof above - Insulation duct work			R326475		
51801	ACTIVE	C	C167-00-1/332	Mess Room - Station Building - Ruislip Gardens Stn	Bitumen	Asbestos	Removed				Acoustic panel beneath sink - <1m <sup>2</sup> Not present during 2012 re-inspection	1		R326475		
51802	ACTIVE	C	C167-00-1/414	Switch Room - Station Building - Ruislips Gardens Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 1no.Presumed ACM's within Switchgear-1M.		1	R326475		
51803	ACTIVE	C	C167-00-1/414	Switch Room - Station Building - Ruislips Gardens Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Cable ducts in floor duct within manhole - 2no. No safe access point during 2012 re-inspection		2	R326475		
51804	ACTIVE	C	C167-00-1/415	CER - Station Building - Ruislips Gardens Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326475		



Hazardous Material Asset Register - Summary



C167-00 - Station Building - Ruislip Gardens Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51805	ACTIVE	C	C167-00-1/415	CER - Station Building - Ruislips Gardens Stn	Cable Duct: Other	Asbestos	Strongly Presumed				Cementitious asbestos cable ducts below floor below manhole cover - 4no.x100mm  No safe access point during 2012 re-inspection. No safe access point during 2020 re-inspection.		4	R326475		
51806	ACTIVE	C	C167-00-1/661	Switch Room - Station Building - Ruislips Gardens Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within fuse boxes - 7no.		7	R326475		
51807	ACTIVE	C	C167-00-1/661/FLR-01	Floor - 1 - Switch Room - Station Building - Ruislips Gardens Stn	Cable Ducts: Cement	Asbestos	Removed				Asbestos cement cable sleeves in floor - <1m  Not present during 2012 re-inspection. May be concreted over.	1		R326475		
51808	ACTIVE	C	C167-00-1/731	CER - Station Building - Ruislips Gardens Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within fuse boxes - 4no.		4	R326475		
51809	ACTIVE	C	C167-00-1/733	CER - Station Building - Ruislips Gardens Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Insulation between wall and heater			R326475		
51811	INACTIVE	C	C167-00-1/901	Training Room - Station Building - Ruislips Gardens Stn	Cable Duct: Other	Asbestos	Presumed				External - Cable ducts - 5no.  Not present during 2012 re-inspection		5	R326475		
51812	ACTIVE	C	C167-00-1/971/FLR-01	Floor - 1 - Passage - Station Building - Ruislips Gardens Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris			R326475		
51823	ACTIVE	C	C167-00-A/661	Waiting Room - Station Building - Ruislips Gardens Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 5no.		5	R326475		

C169-00 - Station Building - West Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51782	ACTIVE	C	C169-00-1/001	Booking Hall - Station Building - West Ruislip Stn	Glazing Rope	Asbestos	Removed				Rope gasket to high level window - Throughout			R561126		
51775	ACTIVE	C	C169-00-1/001	Booking Hall - Station Building - West Ruislip Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding top of stairs - 1m²	1		R326459		
51760	ACTIVE	C	C169-00-1/011	Station Control Room - Station Building - West Ruislip Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326459		
51761	ACTIVE	C	C169-00-1/011	Station Control Room - Station Building - West Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326459		
51767	ACTIVE	C	C169-00-1/021	POM - Station Building - West Ruislip Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326459		
51763	ACTIVE	C	C169-00-1/031	Mess Room - Station Building - West Ruislip Stn	LUL Heaters	Asbestos	Sampled – Not Detected				Soft foam type heater wall panel 1			R326459		
51762	ACTIVE	C	C169-00-1/031	Mess Room - Station Building - West Ruislip Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R326459		





Hazardous Material Asset Register - Summary



C169-00 - Station Building - West Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51764	ACTIVE	C	C169-00-1/031/WAL-003	Wall: Internal - 3 - Mess Room - Station Building - West Ruislip Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink on wall 3			R326459		
51765	ACTIVE	C	C169-00-1/036/WAL-002	Wall: Internal - 2 - Toilet - Station Building - West Ruislip Stn	Rope Seals	Asbestos	Surveyed – Not Detected				Sanitary towel burner on wall 2			R326459		
51776	ACTIVE	C	C169-00-1/071	Circulation Area - Station Building - West Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board ceiling at head of stairs - 3m	3		R326459		
51766	ACTIVE	C	C169-00-1/081	Lobby - Station Building - West Ruislip Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326459		
68230	ACTIVE	C	C169-00-1/236	Passage - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68201	ACTIVE	C	C169-00-1/237/FLR-01	Floor - 1 - Passage - Station Building - West Ruislip Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable ducts to floor by leading to trackside		1	R743326		
51768	ACTIVE	C	C169-00-1/331	Mess Room - Station Building - West Ruislip Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326459		
68220	ACTIVE	C	C169-00-1/371	Store - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
51769	ACTIVE	C	C169-00-1/416	Toilet - Station Building - West Ruislip Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326459		
51770	ACTIVE	C	C169-00-1/427	Toilet - Station Building - West Ruislip Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux board above door			R326459		
51771	ACTIVE	C	C169-00-1/453	Store - Station Building - West Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panels			R326459		
68218	ACTIVE	C	C169-00-1/576	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68217	ACTIVE	C	C169-00-1/577	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68219	DRAFT	C	C169-00-1/577	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68224	DRAFT	C	C169-00-1/577	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68204	ACTIVE	C	C169-00-1/661	Switch Room - Station Building - West Ruislip Stn	Isolator Switches	Asbestos	Presumed				Presumed materials within CFS Boxes to walls 1, 2, 3 and 4		9	R743326		
51772	ACTIVE	C	C169-00-1/661	Switch Room - Station Building - West Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within combination fuse switch - 1no.		1	R326459		



Hazardous Material Asset Register - Summary



C169-00 - Station Building - West Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51773	ACTIVE	C	C169-00-1/661	Switch Room - Station Building - West Ruislip Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding to walls - 3no.		3	R326459		
68239	ACTIVE	C	C169-00-1/661/FLR-01	Floor - 1 - Switch Room - Station Building - West Ruislip Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable duct to floor by wall 2 and in floor pit (same duct)		1	R743326		
68233	ACTIVE	C	C169-00-1/662	Switch Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
51774	ACTIVE	C	C169-00-1/662	Switch Room - Station Building - West Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within combination fuse switch- 1xW1, 8xW2, 1xW4.		10	R326459		
68200	ACTIVE	C	C169-00-1/711/FLR-01	Floor - 1 - SER - Station Building - West Ruislip Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable ducts to floor by walls 1 and 4		2	R743326		
68199	ACTIVE	C	C169-00-1/711/WAL-002	Wall: Internal - 2 - SER - Station Building - West Ruislip Stn	Isolator Switches	Asbestos	Presumed				Presumed materials within CFS Boxes (3no)		3	R743326		
68203	ACTIVE	C	C169-00-1/731/WAL-004	Wall: Internal - 4 - CER - Station Building - West Ruislip Stn	Isolator Switches	Asbestos	Presumed				Presumed materials within CFS boxes to wall 4		4	R743326		
68237	DRAFT	C	C169-00-1/801	Office - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68236	ACTIVE	C	C169-00-1/802	Office - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68238	ACTIVE	C	C169-00-1/802	Office - Station Building - West Ruislip Stn	Bitumen	Asbestos	Sampled – Not Detected				Bitumen sink pads		2	R743326		
68232	ACTIVE	C	C169-00-1/901	Office - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68229	ACTIVE	C	C169-00-1/902	Cupboard - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68234	ACTIVE	C	C169-00-1/903	Office - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68235	ACTIVE	C	C169-00-1/904	Equipment Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
51780	ACTIVE	C	C169-00-2/261	Platform 1 - Station Building - West Ruislip Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris beneath man hole cover Sampled 3no. times			R326459		
51781	ACTIVE	C	C169-00-2/262	Platform 2 - Station Building - West Ruislip Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within service duct Sampled 3no. times			R326459		
51777	ACTIVE	C	C169-00-2/661	Switch Room - Station Building - West Ruislip Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within combination fuse switch - 6xW1.		6	R326459		



Hazardous Material Asset Register - Summary



C169-00 - Station Building - West Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51778	ACTIVE	C	C169-00-2/661/FLR-01	Floor - 1 - Switch Room - Station Building - West Ruislip Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris			R326459		
51779	ACTIVE	C	C169-00-2/731/FLR-01	Floor - 1 - CER - Station Building - West Ruislip Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris			R326459		
68222	ACTIVE	C	C169-00-A/047	Kitchen - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68205	ACTIVE	C	C169-00-A/048	Mess Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68212	ACTIVE	C	C169-00-A/056	Toilet - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68213	ACTIVE	C	C169-00-A/057	Toilet - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68209	ACTIVE	C	C169-00-A/236	Passage - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68210	ACTIVE	C	C169-00-A/237	Passage - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68206	ACTIVE	C	C169-00-A/291	Office - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68207	ACTIVE	C	C169-00-A/292	Office - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68223	ACTIVE	C	C169-00-A/316	Locker Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68225	ACTIVE	C	C169-00-A/317	Mess Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68221	ACTIVE	C	C169-00-A/318	Locker Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68214	ACTIVE	C	C169-00-A/406	Store - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68226	ACTIVE	C	C169-00-A/416	Shower Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		



Hazardous Material Asset Register - Summary



C169-00 - Station Building - West Ruislip Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68211	ACTIVE	C	C169-00-A/576	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68227	ACTIVE	C	C169-00-A/631	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68228	ACTIVE	C	C169-00-A/632	Stairs: Linear - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68208	ACTIVE	C	C169-00-A/756	Station Control Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68215	ACTIVE	C	C169-00-A/801	Union Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		
68216	ACTIVE	C	C169-00-A/802	Meeting Room - Station Building - West Ruislip Stn	Stations: Rooms	Asbestos	Room: Surveyed – No Known Asbestos				No identified ACMs			R743326		

C173-00 - Station Building - West Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51195	ACTIVE	C	C173-00-1/001	Booking Hall - Station Building - West Acton Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Concrete render to wall at high level on LHS - 10mx16m			R616576		
51197	ACTIVE	C	C173-00-1/001	Booking Hall - Station Building - West Acton Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Concrete render to wall at high level on RHS - 10mx16m			R616576		
51196	ACTIVE	C	C173-00-1/001	Booking Hall - Station Building - West Acton Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Concrete render to wall at high level on LHS - 10mx16m			R616576		
51168	ACTIVE	C	C173-00-1/001	Booking Hall - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R370086		
51169	ACTIVE	C	C173-00-1/011	Ticket Office - Station Building - West Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370086		
51171	ACTIVE	C	C173-00-1/021	POM - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R370086		
51170	ACTIVE	C	C173-00-1/021	POM - Station Building - West Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding firebreak beneath floor			R370086		
51173	ACTIVE	C	C173-00-1/031/ SNK-01	Sink - 1 - Mess Room - Station Building - West Acton Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink			R370086		
51174	ACTIVE	C	C173-00-1/036	Toilet - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation to corner			R370086		



Hazardous Material Asset Register - Summary



C173-00 - Station Building - West Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51198	ACTIVE	C	C173-00-1/071	Circulation Area - Station Building - West Acton Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Concrete render to wall at high level on RHS - 10mx16m			R616576		
51175	ACTIVE	C	C173-00-1/081	Lobby - Station Building - West Acton Stn	Debris: Other	Asbestos	Sampled – Not Detected				Debris within floor void			R370086		Y
51172	ACTIVE	C	C173-00-1/341	Mess Room - Station Building - West Acton Stn	LUL Heaters	Asbestos	Presumed				Presumed ACM's within heaters on wall 1 - 1no.		1	R370086		
51177	ACTIVE	C	C173-00-1/341	Mess Room - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R370086	Y	
51178	ACTIVE	C	C173-00-1/341	Mess Room - Station Building - West Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370086		
51176	ACTIVE	C	C173-00-1/341/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - West Acton Stn	Textured Coating	Asbestos	Sampled – Not Detected				Textured coating to secondary ceiling			R370086	Y	
51179	ACTIVE	C	C173-00-1/341/SNK-01	Sink - 1 - Mess Room - Station Building - West Acton Stn	Bitumen	Asbestos	Known				Acoustic panel beneath sink - 1no.		1	R370086		
51182	ACTIVE	C	C173-00-1/426	Toilet - Station Building - West Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370086		
51181	ACTIVE	C	C173-00-1/426	Toilet - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R370086	Y	
51180	ACTIVE	C	C173-00-1/426/CLG-01	Ceiling: Suspended - 1 - Toilet - Station Building - West Acton Stn	Textured Coating	Asbestos	Sampled – Not Detected				Textured coating to secondary ceiling			R370086	Y	
51185	ACTIVE	C	C173-00-1/427	Toilet - Station Building - West Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370086		
51184	ACTIVE	C	C173-00-1/427	Toilet - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R370086	Y	
51183	ACTIVE	C	C173-00-1/427/CLG-01	Ceiling: Suspended - 1 - Toilet - Station Building - West Acton Stn	Textured Coating	Asbestos	Sampled – Not Detected				Textured coating to secondary ceiling			R370086	Y	
51186	ACTIVE	C	C173-00-1/451	Tenancy - Station Building - West Acton Stn	Vinyl tiles	Asbestos	Sampled – Not Detected				Raised floor area tiles at back of kiosk			R370086		
51187	ACTIVE	C	C173-00-1/452	Tenancy - Station Building - West Acton Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles to ceiling			R370086		
51188	ACTIVE	C	C173-00-1/661	Switch Room - Station Building - West Acton Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to walls 1 & 2 - 10no.		10	R370086		
51189	ACTIVE	C	C173-00-2/047	Tea Point - Station Building - West Acton Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation to pipe at high level			R370086		
51190	ACTIVE	C	C173-00-2/261	Platform 1 - Station Building - West Acton Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeves trackside			R370086		





Hazardous Material Asset Register - Summary



C173-00 - Station Building - West Acton Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51191	ACTIVE	C	C173-00-2/262	Platform 2 - Station Building - West Acton Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeves trackside			R370086		
51194	ACTIVE	C	C173-00/CPY-01	Canopy: Station Entrance - 1 - Station Building - West Acton Stn	Textured Coating	Asbestos	Sampled – Not Detected				External Canopy - Textured coating to ceiling			R370086		

C175-00 - Station Building - Ealing Broadway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51743	ACTIVE	C	C175-00-1/047/ SNK-01	Sink - 1 - Kitchen - Station Building - Ealing Broadway Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink - 1no. (<1m²)	1	1	R504026		
51758	ACTIVE	C	C175-00-1/266	Platform 6 - Station Building - Ealing Broadway Stn	Cement Troughing	Asbestos	Known				Troughing under platform next to signal EAB2050(2)  This item on track side and therefore no inspection possible in 2023HMT visit	2		R622151		
67585	ACTIVE	C	C175-00-1/267	Platform 7 - Station Building - Ealing Broadway Stn	Cable Sheath	Asbestos	Known				2x braided cable to redundant asset (covered in black plastic) Platform 7 - East End - (new item found during 2023 HMT reinspection )	2	2			
51747	ACTIVE	C	C175-00-1/267	Platform 7 - Station Building - Ealing Broadway Stn	Other Boarding	Asbestos	Presumed				Signal to floor/Platform 7 - 1no.		1	R504026		
67589	INACTIVE	C	C175-00-1/267	Platform 7 - Station Building - Ealing Broadway Stn	Cable Sheath	Asbestos	Known				Platform 7 East End - 2x braided cable to redundant asset covered with black plastic - Identified by VC during HMT reinspection 2023	2	2			
51748	ACTIVE	C	C175-00-1/268	Platform 8 - Station Building - Ealing Broadway Stn	Other Electrical Boxes	Asbestos	Presumed				CTB box to floor, end of platform 8 east end - 1no.		1	R504026		
51746	ACTIVE	C	C175-00-1/331/ SNK-01	Sink - 1 - Tea Point - Station Building - Ealing Broadway Stn	Bitumen	Asbestos	Sampled – Not Detected				Acoustic panel beneath sink - 1no. (<1m²)	1	1	R504026		
51735	ACTIVE	C	C175-00-1/413/ WAL-006	Wall: Internal - 6 - Store - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to wall 6 above door frame - <2m²	2		R504026		
51744	ACTIVE	C	C175-00-1/416	Toilet - Station Building - Ealing Broadway Stn	Roofing Tiles	Asbestos	Sampled – Not Detected				Roofing felt to roof above toilets - 15m²	15		R504026		
51745	ACTIVE	C	C175-00-1/417	Toilet - Station Building - Ealing Broadway Stn	Roofing Tiles	Asbestos	Surveyed – Not Detected				Roofing felt to roof above toilets - 15m²	15		R504026		
51741	ACTIVE	C	C175-00-1/418	Store - Station Building - Ealing Broadway Stn	Debris: Other	Asbestos	Sampled – Not Detected				Supalux debris to top of electrical equipment unit - <1m²	1		R504026		
51740	ACTIVE	C	C175-00-1/418	Store - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Plasterboard and supalux boxing to corner of wall 2/3 at higher level - <1m²	1		R504026		
51742	ACTIVE	C	C175-00-1/418	Store - Station Building - Ealing Broadway Stn	Bitumen	Asbestos	Known				Felt packing underneath stairs 1/602 between concrete slab and metal support beam - Throughout )~20 locations)			R504026		



Hazardous Material Asset Register - Summary



C175-00 - Station Building - Ealing Broadway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51734	ACTIVE	C	C175-00-1/577	Stairs: Linear - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel above door frame to wall 4 at higher level - <2m²	2		R504026		
51749	ACTIVE	C	C175-00-1/601	Stairs: Linear - Station Building - Ealing Broadway Stn	Bitumen	Asbestos	Sampled – Not Detected				Felt between concrete slab and metal beam support under stairs - Throughout			R504026		
51750	ACTIVE	C	C175-00-1/602	Stairs: Linear - Station Building - Ealing Broadway Stn	Bitumen	Asbestos	Surveyed – Not Detected				Felt between concrete slab and metal beam support under stairs - Throughout			R504026		
51757	ACTIVE	C	C175-00-1/602	Stairs: Linear - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel canopy fascias to overbridge at stairs - 5m	5		R651976		
51751	ACTIVE	C	C175-00-1/636	Overbridge - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels to false ceiling (fascia panel) - <3m²		3	R504026		
51730	ACTIVE	C	C175-00-1/661	Switch Room - Station Building - Ealing Broadway Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformer box to floor (to lower level wall) - 1no.		1	R504026		
51729	ACTIVE	C	C175-00-1/661	Switch Room - Station Building - Ealing Broadway Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to walls 1 & 2 - 9no in total.		9	R504026		
51732	ACTIVE	C	C175-00-1/661/FLR-01	Floor - 1 - Switch Room - Station Building - Ealing Broadway Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to floor next to wall 1 (with cables) - 3no.		3	R504026		
51731	ACTIVE	C	C175-00-1/661/FLR-01	Floor - 1 - Switch Room - Station Building - Ealing Broadway Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to floor - 3no.		3	R504026		
51733	ACTIVE	C	C175-00-1/661/WAL-004	Wall: Internal - 4 - Switch Room - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels to wall 4 above entrance door to room - <2m²	2		R504026		
51728	ACTIVE	C	C175-00-1/662/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Ealing Broadway Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes within metal framework to wall 2 - 6no.		7	R504026		
51737	ACTIVE	C	C175-00-1/663	Switch Room - Station Building - Ealing Broadway Stn	Bitumen	Asbestos	Sampled – Not Detected				Roofing felt to roof (on top of timber panels) - 2m²	2		R504026		
51736	ACTIVE	C	C175-00-1/663/CLG-01	Ceiling: Suspended - 1 - Switch Room - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to false ceiling - <2m²	2		R504026		
51739	ACTIVE	C	C175-00-1/663/FLR-01	Floor - 1 - Switch Room - Station Building - Ealing Broadway Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeves to floor (within concrete slab) - 2no.		2	R504026		
51738	ACTIVE	C	C175-00-1/663/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Ealing Broadway Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes within metal framework to wall 2 - 1no.		1	R504026		
51753	ACTIVE	C	C175-00-1/731/WAL-001	Wall: Internal - 1 - Switch Room - Station Building - Ealing Broadway Stn	Westing house Boxes	Asbestos	Presumed				Westinghouse isolator switches to wall 1 - 4no.		4	R504026		
51754	ACTIVE	C	C175-00-1/731/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Ealing Broadway Stn	Other Boarding	Asbestos	Removed				Melamine board to wall 3 - <0.25m- During HMT reinspection on 06/10/2023 this item not found on site and deemed as removed			R504026		



Hazardous Material Asset Register - Summary



C175-00 - Station Building - Ealing Broadway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51755	ACTIVE	C	C175-00-1/901	Equipment Room - Station Building - Ealing Broadway Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux board to wall 4 next to entry door			R504026		

D053-00 - Station Building - Mile End Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51552	ACTIVE	C	D053-00-1/081	Lobby - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Fibre insulation above ceiling			R326510	Y	
51553	ACTIVE	C	D053-00-1/601	Stairs: Linear - Station Building - Mile End Stn	Glazing Rope	Asbestos	Presumed				Rope beading in glazing above entrance			R326510		
51554	ACTIVE	C	D053-00-1/661	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox on wall 2, labelled asbestos - 1no.		1	R326510		
51555	ACTIVE	C	D053-00-1/661	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 2, labelled asbestos - 4no.		4	R326510		
51556	ACTIVE	C	D053-00-1/731	CER - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 3 - 2no. Also identified in report R620951.		2	R326510		
51582	ACTIVE	C	D053-00-2/001	Booking Hall - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board panels above door			R326510		
51583	ACTIVE	C	D053-00-2/001	Booking Hall - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation ceiling void			R326510	Y	
51557	ACTIVE	C	D053-00-2/011	Ticket Office - Station Building - Mile End Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding on wall			R326510		
51559	ACTIVE	C	D053-00-2/031	Mess Room - Station Building - Mile End Stn	Bitumen	Asbestos	Removed				Acoustic panel beneath sink Not present during 2012 re-inspection			R326510		
51558	ACTIVE	C	D053-00-2/031	Mess Room - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation Sampled 2no. times			R326510		
51560	ACTIVE	C	D053-00-2/031	Mess Room - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326510		
51561	ACTIVE	C	D053-00-2/036	Toilet - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326510		
51562	ACTIVE	C	D053-00-2/201	Passage - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326510		
51563	ACTIVE	C	D053-00-2/236	Passage - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326510		
51565	ACTIVE	C	D053-00-2/237	Passage - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326510		



Hazardous Material Asset Register - Summary



D053-00 - Station Building - Mile End Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51566	ACTIVE	C	D053-00-2/237	Passage - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326510		
51564	ACTIVE	C	D053-00-2/237	Passage - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326510		
51568	ACTIVE	C	D053-00-2/281	Lobby - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326510		
51567	ACTIVE	C	D053-00-2/281/CLG-01	Ceiling: Suspended - 1 - Lobby - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tiles fixed false ceiling			R326510		
51569	ACTIVE	C	D053-00-2/331	Mess/Locker - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling void			R326510	Y	
51570	ACTIVE	C	D053-00-2/331	Mess/Locker - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding firebreak within ceiling void			R326510	Y	
51572	ACTIVE	C	D053-00-2/416	Lobby - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326510		
51571	ACTIVE	C	D053-00-2/416	Lobby - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding duct work			R326510		
51573	ACTIVE	C	D053-00-2/601	Stairs: Linear - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation ceiling void			R326510	Y	
51574	ACTIVE	C	D053-00-2/602	Stairs: Linear - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation within ceiling void			R326510	Y	
51575	ACTIVE	C	D053-00-2/603	Stairs: Linear - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation within ceiling void			R326510	Y	
51576	ACTIVE	C	D053-00-2/604	Stairs: Linear - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation within ceiling void			R326510	Y	
51578	ACTIVE	C	D053-00-2/663	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 2 - 1 no.		1	R326510		
51577	ACTIVE	C	D053-00-2/663	Switch Room - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panels above door			R326510		
51579	ACTIVE	C	D053-00-2/663	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformer to wall 2 - 3 no.		3	R326510		
51580	ACTIVE	C	D053-00-2/776	Fan Room - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326510		
51581	ACTIVE	C	D053-00-2/777	Vent Shaft - Station Building - Mile End Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation			R326510		
51600	ACTIVE	C	D053-00-3/261	Platform 1 - Station Building - Mile End Stn	Boarding: Cement	Asbestos	Known				Asbestos cement high level roof, from sign post 290 to post no.3 - 140m²	140		R326510		
68751	ACTIVE	C	D053-00-3/261	Platform 1 - Station Building - Mile End Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Cable Pits - Bitumen cable ducts To pit total 4 no.		4	R718695		Y



Hazardous Material Asset Register - Summary



D053-00 - Station Building - Mile End Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68750	ACTIVE	C	D053-00-3/261	Platform 1 - Station Building - Mile End Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Cable Pits - Bitumen cable ducts To pit total 1 no.		1	R718695		Y
51601	ACTIVE	C	D053-00-3/262	Platform 2 - Station Building - Mile End Stn	Boarding: Cement	Asbestos	Presumed				Possible asbestos sheeting above false ceiling No access to inspect ceiling			R326510	Y	
68756	ACTIVE	C	D053-00-3/263	Platform 3 - Station Building - Mile End Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Cable Pits - Bitumen cable ducts To wall in cable pit 2 total 2 no.		2	R718696		Y
51603	INACTIVE	C	D053-00-3/263	Platform 3 - Station Building - Mile End Stn	Cable Duct: Other	Asbestos	Presumed				Cable on track Outside remit of 2012 re-inspection			R326510		
68753	ACTIVE	C	D053-00-3/263	Platform 3 - Station Building - Mile End Stn	Cable Ducts: Cement	Asbestos	Known				Cable Pits - Cement cable ducts To wall in cable pit 2 total 2 no.		2	R718696		Y
51602	ACTIVE	C	D053-00-3/263	Platform 3 - Station Building - Mile End Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeve			R326510		
51604	ACTIVE	C	D053-00-3/264	Platform 4 - Station Building - Mile End Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking within cable sleeve			R326510		
51584	ACTIVE	C	D053-00-3/382	CER - Station Building - Mile End Stn	Boarding: AIB	Asbestos	Removed				Boarding to ceiling - 9m² Chrysotile boarding removed. Not present during 2012 re-inspection	9		R326510		
51585	ACTIVE	C	D053-00-3/412	Switch Cupboard - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326510		
51591	ACTIVE	C	D053-00-3/661	Switch Room - Station Building - Mile End Stn	Cable Duct: Other	Asbestos	Known				Ducts to wall 1 (see 4RS-JB-080435-R196851-Rev1) - 2no.		2	R326510		
51586	ACTIVE	C	D053-00-3/662	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 2no. Switch gear replaced. Not present during 2012 re-inspection.		2	R326510		
51587	ACTIVE	C	D053-00-3/662	Switch Room - Station Building - Mile End Stn	Cable Duct: Other	Asbestos	Known				Ducts filled in (see 4RS-JB-080435-R196851-Rev1) - 4no.		4	R326510		
51592	ACTIVE	C	D053-00-3/663	Switch Room - Station Building - Mile End Stn	Cable Duct: Other	Asbestos	Known				Ducts filled in (see 4RS-JB-080435-R196851-Rev1) - 4no.		4	R326510		
51588	ACTIVE	C	D053-00-3/663	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 2no. Not present during 2012 re-inspection. Switchgear replaced.		2	R326510		
51590	ACTIVE	C	D053-00-3/664	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 4no. Not present during 2012 re-inspection. Switchgear replaced.		4	R326510		
51589	ACTIVE	C	D053-00-3/664	Switch Room - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling infill panel			R326510		
51593	ACTIVE	C	D053-00-3/711	Relay Room - Station Building - Mile End Stn	Vinyl tiles	Asbestos	Known				Green tiles to walls 1, 2 & 4 on solid. - 7m²	7		R326510		





Hazardous Material Asset Register - Summary



D053-00 - Station Building - Mile End Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
51606	ACTIVE	C	D053-00-3/711	Relay Room - Station Building - Mile End Stn	Vinyl tiles	Asbestos	Known				Green tiles to walls 2 - <1m²	1		R326510		
51594	ACTIVE	C	D053-00-3/713	Relay Room - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door panels			R326510		
51596	ACTIVE	C	D053-00-3/714	Relay Room - Station Building - Mile End Stn	Westing house Boxes	Asbestos	Removed				Presumed ACM's within Westinghouse box on wall 3 - 1no. 2024 HMT Reinspection Found Material removed.		1	R326510		
51595	ACTIVE	C	D053-00-3/714/DOR-01	Door - 1 - Relay Room - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door panels Sampled 2no. times			R326510		
51598	ACTIVE	C	D053-00-3/731	CER - Station Building - Mile End Stn	Cable: Sheath	Asbestos	Strongly Presumed				Woven cable wrap - 2m Live so not sampled	2		R326510		
51597	ACTIVE	C	D053-00-3/731	CER - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door panels			R326510		
51605	ACTIVE	C	D053-00-3/761	Disused Room - Station Building - Mile End Stn	No Access	Asbestos	No Access: Presumed				No access - No key available on site			R326510		
51599	ACTIVE	C	D053-00-3/761	Disused Room - Station Building - Mile End Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeves on floor - <1lm	1		R326510		
51548	ACTIVE	C	D053-00-A/661	Switch Room - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 2 - 4no.		4	R326510		
51549	ACTIVE	C	D053-00-A/731	SER - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panels			R326510		
51550	ACTIVE	C	D053-00-A/731	SER - Station Building - Mile End Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding beam cladding			R326510		
51551	ACTIVE	C	D053-00-A/731	SER - Station Building - Mile End Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall 4 - 3 no.			R326510		

N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53075	ACTIVE	C	N133-00-1/604	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling - 6m²			R326533		
53076	ACTIVE	C	N133-00-1/607	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding ceiling - 12m²			R326533		
53077	ACTIVE	C	N133-00-1/612	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53078	ACTIVE	C	N133-00-1/613	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Concrete on boarding ceiling			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53079	ACTIVE	C	N133-00-1/617	Stairs: Linear - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding shutter cabinet lining - Boswick gate shutter			R326533		
53082	ACTIVE	C	N133-00-2/001	Booking Hall - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement beam sprayed coating (insulation)			R326533		
53081	ACTIVE	C	N133-00-2/001	Booking Hall - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding vent within ceiling void			R326533		
53080	ACTIVE	C	N133-00-2/001	Booking Hall - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement beam sprayed coating (insulation)			R326533		
53083	ACTIVE	C	N133-00-2/003	Booking Hall - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation concrete spreay (RSJ) beam sprayed coating in false ceiling			R326533	Y	
53084	ACTIVE	C	N133-00-2/011	Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53087	ACTIVE	C	N133-00-2/012	Office - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding counter/ cupboard lining			R326533		
53085	ACTIVE	C	N133-00-2/012	Office - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding boxing above counter			R326533		
53086	ACTIVE	C	N133-00-2/012	Office - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53089	ACTIVE	C	N133-00-2/013	CER - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding desk top			R326533		
53088	ACTIVE	C	N133-00-2/013/CLG-01	Ceiling: Suspended - 1 - CER - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53093	ACTIVE	C	N133-00-2/014	Ticket Office - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding desk top			R326533		
53092	ACTIVE	C	N133-00-2/014	Ticket Office - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding boxing above counter			R326533		
53091	ACTIVE	C	N133-00-2/014	Ticket Office - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement beam sprayed coating (insulation)			R326533		
53090	ACTIVE	C	N133-00-2/014	Ticket Office - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53094	ACTIVE	C	N133-00-2/022	POM - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux ceiling infill panel			R326533		
53095	ACTIVE	C	N133-00-2/023/CLG-01	Ceiling: Suspended - 1 - POM/ATM - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326533		
53096	ACTIVE	C	N133-00-2/024/CLG-01	Ceiling: Suspended - 1 - POM - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53097	ACTIVE	C	N133-00-2/025	POM - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement beam sprayed coating (insulation)			R326533		
53098	ACTIVE	C	N133-00-2/025	POM - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding desk top			R326533		
53099	ACTIVE	C	N133-00-2/031	Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile ceiling			R326533		
53100	ACTIVE	C	N133-00-2/032	Mess Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53101	ACTIVE	C	N133-00-2/032	Mess Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation beam sprayed coating			R326533		
53102	ACTIVE	C	N133-00-2/032	Mess Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding extractor			R326533		
53103	ACTIVE	C	N133-00-2/036	Disused Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53105	ACTIVE	C	N133-00-2/037	Toilet - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53104	ACTIVE	C	N133-00-2/037	Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding service duct lining			R326533		
53106	ACTIVE	C	N133-00-2/038/CLG-01	Ceiling: Suspended - 1 - Office - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53107	ACTIVE	C	N133-00-2/039	Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53108	ACTIVE	C	N133-00-2/039	Toilet - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation cement coating beam sprayed coating			R326533		
53109	ACTIVE	C	N133-00-2/040	Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53110	ACTIVE	C	N133-00-2/072	Circulation Area - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation concrete spray (RSJ) beam sprayed coating in false ceiling			R326533		
53111	ACTIVE	C	N133-00-2/131	LMR - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel wall panels - 3m²			R326533		
53112	ACTIVE	C	N133-00-2/132	LMR - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding wall panels			R326533		
53453	DRAFT	C	N133-00-2/136	Lift Shaft - Station Building - Bank/Monument Stn	Paper Asbestos	Asbestos	Known				Lift Number 2 - Heater Spacers x2 - <1no.		1	R216681		
53456	DRAFT	C	N133-00-2/136	Lift Shaft - Station Building - Bank/Monument Stn	Paper Asbestos	Asbestos	Known				Lift Number 5 - Heater Spacers x2 - <1no.		1	R216681		
53455	DRAFT	C	N133-00-2/136	Lift Shaft - Station Building - Bank/Monument Stn	Paper Asbestos	Asbestos	Known				Lift Number 4 - Heater Spacers x2 - <1no.		1	R216681		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53439	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust/debris to rolled steel joists - Throughout			R520901		
53441	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall - 2no.		2	R520901		
53440	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust/debris to rolled steel joists - Throughout			R520901		
53117	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Known				Bitumen duct bottom of access stairs (RHS) - 3no.		3	R326533		
53116	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel and metal bin in place flammable materials store			R326533		
53115	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Boarding: AIB	Asbestos	Known				Encapsulated Boarding to wall around blocked door - 3m <sup>2</sup>	3		R326533		
53113	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchbox Not present during 2012 re-inspection			R326533		
53114	ACTIVE	C	N133-00-2/151	UMC - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding infill panels			R326533		
53118	ACTIVE	C	N133-00-2/152	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding fascia			R326533		
53120	ACTIVE	C	N133-00-2/153	UMC - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve			R326533		
53119	ACTIVE	C	N133-00-2/153	UMC - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall - 4no.		4	R326533		
53121	ACTIVE	C	N133-00-2/203	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Insulation firebreak within ceiling void			R326533		
53123	ACTIVE	C	N133-00-2/205	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding fascia			R326533		
53124	ACTIVE	C	N133-00-2/207	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53126	ACTIVE	C	N133-00-2/211	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding shutter cabinet lining			R326533		
53125	ACTIVE	C	N133-00-2/211	Passage - Station Building - Bank/Monument Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				MMMF insulation to pipework			R326533		
53127	ACTIVE	C	N133-00-2/213	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Platerboard internal soffit			R326533		
53128	ACTIVE	C	N133-00-2/214	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Platerboard internal soffit			R326533		
53129	ACTIVE	C	N133-00-2/216	Passage - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation beam sprayed coating to large RSJ's - 150m	150		R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53130	ACTIVE	C	N133-00-2/237	Toilet - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53131	ACTIVE	C	N133-00-2/238	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53132	DRAFT	C	N133-00-2/239	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - No key			R326533		
53133	ACTIVE	C	N133-00-2/240	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326533		
53134	ACTIVE	C	N133-00-2/240	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile ceiling			R326533		
53135	ACTIVE	C	N133-00-2/242/CLG-02	Ceiling: Suspended - 1 - Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile false ceiling			R326533		
53139	ACTIVE	C	N133-00-2/243	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326533		
53137	ACTIVE	C	N133-00-2/243	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to void by sink			R326533		
53138	ACTIVE	C	N133-00-2/243	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326533		
53136	ACTIVE	C	N133-00-2/243/CLG-01	Ceiling: Suspended - 1 - Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed ceiling			R326533		
53141	ACTIVE	C	N133-00-2/244	Passage - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement beam sprayed coating (insulation)			R326533		
53140	ACTIVE	C	N133-00-2/244	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53143	ACTIVE	C	N133-00-2/311	Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile ceiling			R326533		
53142	ACTIVE	C	N133-00-2/311/CLG-01	Ceiling: Suspended - 1 - Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile false ceiling			R326533		
53144	ACTIVE	C	N133-00-2/316	Mess Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Tile ceiling			R326533		
53145	ACTIVE	C	N133-00-2/317	Locker Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326533		
53146	ACTIVE	C	N133-00-2/331/CLG-01	Ceiling: Suspended - 1 - Mess Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile false ceiling			R326533		
53147	ACTIVE	C	N133-00-2/332	CER - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		





Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53149	ACTIVE	C	N133-00-2/333/CLG-02	Ceiling: Suspended - 1 - Mess Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile false ceiling			R326533		
53148	ACTIVE	C	N133-00-2/333/WAL-001	Wall: Internal - 1 - Mess Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to wall 1			R326533		
53150	ACTIVE	C	N133-00-2/334	Kitchen - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53152	DRAFT	C	N133-00-2/351	Disused Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Door removed from 2/291			R326533		
53151	ACTIVE	C	N133-00-2/396	SVC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door - 2m²			R326533		
69842	ACTIVE	C	N133-00-2/406/WAL-004	Wall: Internal - 4 - Passage - Station Building - Bank/Monument Stn	Westing house Boxes	Asbestos	Presumed				Small Westinghouse Box to wall adjacent door		1			
53153	ACTIVE	C	N133-00-2/411	Store - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel walls			R326533		
53154	ACTIVE	C	N133-00-2/412/CLG-02	Ceiling: Suspended - 1 - Locker Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53155	ACTIVE	C	N133-00-2/417	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53156	ACTIVE	C	N133-00-2/418	SVC - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53157	ACTIVE	C	N133-00-2/419/CLG-02	Ceiling: Suspended - 1 - Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53158	ACTIVE	C	N133-00-2/420/CLG-02	Ceiling: Suspended - 1 - Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53159	ACTIVE	C	N133-00-2/421	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53160	ACTIVE	C	N133-00-2/423	Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53161	ACTIVE	C	N133-00-2/423	Toilet - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement beam sprayed coating (insulation)			R326533		
53162	ACTIVE	C	N133-00-2/424/CLG-02	Ceiling: Suspended - 1 - Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53164	ACTIVE	C	N133-00-2/425	Toilet - Station Building - Bank/Monument Stn	Boarding: Cement	Asbestos	Presumed				Presumed ACM's within sanitary towel incinerator - 1no.		1	R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53163	ACTIVE	C	N133-00-2/425/CLG-02	Ceiling: Suspended - 1 - Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile fixed false ceiling			R326533		
53165	ACTIVE	C	N133-00-2/426	Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53166	ACTIVE	C	N133-00-2/427	Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53167	ACTIVE	C	N133-00-2/428	Toilet - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53168	DRAFT	C	N133-00-2/451	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Tenancy Out of scope of 2012 re-inspection			R326533		
53169	DRAFT	C	N133-00-2/452	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Tenancy Out of scope of 2012 re-inspection			R326533		
53171	DRAFT	C	N133-00-2/454	Locker Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Tenancy Out of scope of 2012 re-inspection			R326533		
53172	DRAFT	C	N133-00-2/455	Locker Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Tenancy Out of scope of 2012 re-inspection			R326533		
53174	DRAFT	C	N133-00-2/457	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Tenancy Out of scope of 2012 re-inspection			R326533		
53175	DRAFT	C	N133-00-2/458	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Tenancy Out of scope of 2012 re-inspection			R326533		
53176	ACTIVE	C	N133-00-2/460	Display Area - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding tiles access hatch to ceiling - 1no.			R326533		
53177	DRAFT	C	N133-00-2/461	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access Out of scope of 2012 re-inspection			R326533		
53178	DRAFT	C	N133-00-2/462	ATM - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access Out of scope of 2012 re-inspection			R326533		
53179	ACTIVE	C	N133-00-2/481	Service Riser - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile debris			R326533		
53181	ACTIVE	C	N133-00-2/576	Stairs: Linear - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding wall panels			R326533		
53180	ACTIVE	C	N133-00-2/576	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326533		
53182	ACTIVE	C	N133-00-2/604	Stairs: Linear - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation to beam above false ceiling and bottom of stairs - 5lm	5		R326533	Y	
53183	ACTIVE	C	N133-00-2/604	Stairs: Linear - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Possible insulation overspray above false ceiling to structural RSJ and bottom of stairs			R326533	Y	
53184	ACTIVE	C	N133-00-2/605	Stairs: Linear - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation to beam/overspray above false ceiling to structural RSJ's - 5lm	5		R326533	Y	



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53185	ACTIVE	C	N133-00-2/606	Stairs: Linear - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation to beam/overspray above false ceiling to structural RSJ's - 5lm			R326533	Y	
53186	ACTIVE	C	N133-00-2/661	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 3 - 5no.		5	R326533		
53187	ACTIVE	C	N133-00-2/662	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 4 - 1no.		1	R326533		
53188	ACTIVE	C	N133-00-2/663	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 11no.		11	R326533		
53191	ACTIVE	C	N133-00-2/664	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 13no.		13	R326533		
53189	ACTIVE	C	N133-00-2/664/FLR-01	Floor - 1 - Switch Room - Station Building - Bank/Monument Stn	Vinyl tiles	Asbestos	Known				Red and grey marley tiles to floor, part concrete - 6m²	6		R326533		
53190	INACTIVE	C	N133-00-2/664/FLR-01	Floor - 1 - Switch Room - Station Building - Bank/Monument Stn	Vinyl tiles	Asbestos	Known				Grey marley tiles to floor, part concrete - 1.5m²			R326533		
53192	ACTIVE	C	N133-00-2/665	Switch Cupboard - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox - 1no.		1	R326533		
53193	ACTIVE	C	N133-00-2/666	Locker Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53194	ACTIVE	C	N133-00-2/667	Switch Cupboard - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 4no.		4	R326533		
53195	ACTIVE	C	N133-00-2/668	Switch Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Concrete spraying (insulation) beam sprayed coating to ceiling			R326533		
53196	ACTIVE	C	N133-00-2/668	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within dark grey switchbox to wall 1 - 1no.		1	R326533		
53198	ACTIVE	C	N133-00-2/669	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within light grey switchboxes to walls 1 & 2 - 9no.		9	R326533		
53197	ACTIVE	C	N133-00-2/669/WAL-002	Wall: Internal - 2 - Switch Room - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Woven gasket bottom of combi-fuse box to wall 2			R326533		
53200	ACTIVE	C	N133-00-2/670	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes and busbars to wall 2 - 4no.		4	R326533		
53199	ACTIVE	C	N133-00-2/670	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding tiles to fixed false ceiling			R326533		
53201	ACTIVE	C	N133-00-2/671	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 1 & 3 - 2no.		2	R326533		
53202	ACTIVE	C	N133-00-2/672	Switch Cupboard - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchboxes - 6no. Not present during 2024 re-inspection		6	R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53203	ACTIVE	C	N133-00-2/673	Switch Cupboard - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326533		
53204	ACTIVE	C	N133-00-2/731	CER - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes on wall - 4no.		4	R326533		
53205	ACTIVE	C	N133-00-2/746	SCR - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53452	ACTIVE	C	N133-00-2/746/CLG-01	Ceiling: Suspended - 1 - SCR - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to false ceiling - 10m²			R642376		
53446	ACTIVE	C	N133-00-2/746/CLG-01	Ceiling: Suspended - 1 - SCR - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling panels to false ceiling - 16m²	16		R615451		
53206	ACTIVE	C	N133-00-2/747	SCR - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53207	ACTIVE	C	N133-00-2/762	Fan Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53209	ACTIVE	C	N133-00-2/763/WAL-001	Wall: Internal - 1 - Plant Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 1 - 2no.		2	R326533		
53208	ACTIVE	C	N133-00-2/763/WAL-004	Wall: Internal - 4 - Plant Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door to wall 4			R326533		
53210	ACTIVE	C	N133-00-2/765	Vent Shaft - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53211	ACTIVE	C	N133-00-2/766	Plant Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326533		
53212	ACTIVE	C	N133-00-2/767	Plant Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53215	ACTIVE	C	N133-00-2/777	Fan Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement sprayed coating (insulation) walls sprayed coating			R326533		
53213	ACTIVE	C	N133-00-2/777	Fan Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cement sprayed coating (insulation) column sprayed coating			R326533		
53214	ACTIVE	C	N133-00-2/777	Fan Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill panel			R326533		
53216	ACTIVE	C	N133-00-2/780	Cable Shaft - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Known				Cable cloth debris in cableway - <1m²	1		R326533		
53217	ACTIVE	C	N133-00-2/780	Cable Shaft - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Strongly Presumed				Bitumen cable duct to each end/ wall of cableway - 25no.		25	R326533		
53218	DRAFT	C	N133-00-2/781	Transformer Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Not in scope of 2012 re-inspection			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53220	ACTIVE	C	N133-00-2/787	Equipment Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux shelf			R326533		
53219	ACTIVE	C	N133-00-2/787	Equipment Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding wall panels			R326533		
53443	ACTIVE	C	N133-00-2/791	Disused Room - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking/grout/wood to flanges of metal tunnel rings - Throughout			R520901		
53221	DRAFT	C	N133-00-2/791	Disused Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - No safe access without fan isolation			R326533		
53222	ACTIVE	C	N133-00-2/904	Toilet - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53223	ACTIVE	C	N133-00-2/907	Service Riser - Station Building - Bank Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53224	DRAFT	C	N133-00-2/951	Service Riser - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - No key available on site			R326533		
53225	ACTIVE	C	N133-00-2/952	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53226	DRAFT	C	N133-00-3/025	ATM - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Not in remit of 2012 re-inspection			R326533		
53227	ACTIVE	C	N133-00-3/031	Mess Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53230	ACTIVE	C	N133-00-3/071	Circulation Area - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding shutter cabinet lining			R326533		
53229	ACTIVE	C	N133-00-3/071	Circulation Area - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Metal panels and RSJ beam sprayed coating to ceiling in false ceiling			R326533	Y	
53228	ACTIVE	C	N133-00-3/071	Circulation Area - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation spray coating beam sprayed coating in false ceiling			R326533	Y	
53231	ACTIVE	C	N133-00-3/085	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding (wood cement) panels to walls - 12m²			R326533		
53232	DRAFT	C	N133-00-3/086	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - No key available on site			R326533		
53243	ACTIVE	C	N133-00-3/087	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding ceiling - 4m²			R326533		
53233	ACTIVE	C	N133-00-3/087	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53234	ACTIVE	C	N133-00-3/151	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53235	ACTIVE	C	N133-00-3/151	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326533		





Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53236	ACTIVE	C	N133-00-3/151	UMC - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking to tunnel rings to walls			R326533		
53238	ACTIVE	C	N133-00-3/152	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding fire stops			R326533		
53237	ACTIVE	C	N133-00-3/152	UMC - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation beam sprayed coating			R326533		
53240	ACTIVE	C	N133-00-3/152	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53241	ACTIVE	C	N133-00-3/152	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326533		
53239	ACTIVE	C	N133-00-3/152	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding column cladding			R326533		
53483	ACTIVE	C	N133-00-3/161	LMR - Station Building - Bank/Monument Stn	Gasket :Pipework	Asbestos	Sampled – Not Detected				Rubber gasket to pipework on wall 4 by sump pump - 4no.			R621051		
53242	ACTIVE	C	N133-00-3/162	LMC - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				MMMF insulation within service duct			R326533		
53244	ACTIVE	C	N133-00-3/202	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding ceiling - 4m²			R326533		
53245	ACTIVE	C	N133-00-3/203	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding ceiling - 4m²			R326533		
53246	ACTIVE	C	N133-00-3/204	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding ceiling - 4m²			R326533		
53465	ACTIVE	C	N133-00-3/208	Store - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking/grout to metal tunnel ring flanges to walls and ceiling			R529526		
53247	ACTIVE	C	N133-00-3/212	Passage - Bank Bloomberg - Station Building - Bank Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326533		
53248	ACTIVE	C	N133-00-3/212	Passage - Bank Bloomberg - Station Building - Bank Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding shutter cabinet lining			R326533		
53249	ACTIVE	C	N133-00-3/219	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels on concrete slab walls			R326533		
53250	ACTIVE	C	N133-00-3/219/FLR-01	Floor - 1 - Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels on concrete slab floor			R326533		
53251	DRAFT	C	N133-00-3/221	Disused Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - No key held on site			R326533		
53252	ACTIVE	C	N133-00-3/236	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326533		
53254	ACTIVE	C	N133-00-3/237	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel lining to corner on roof of 3/771			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn																
Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53253	ACTIVE	C	N133-00-3/237	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board debris			R326533		
53442	ACTIVE	C	N133-00-3/238	Disused Room - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking/grout/wood to flanges of metal tunnel rings - Throughout			R520901		
53255	ACTIVE	C	N133-00-3/239	Passage - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation (spray concrete) beam sprayed coating to ceiling			R326533		
53256	ACTIVE	C	N133-00-3/240	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Ceiling tiles			R326533		
53258	ACTIVE	C	N133-00-3/241	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Wood & cement panels/boxing to eithr side of 2no. Doors			R326533		
53257	ACTIVE	C	N133-00-3/242	Switch Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53260	ACTIVE	C	N133-00-3/261	Platform 1 - Station Building - Bank/Monument Stn	Debris: Cement	Asbestos	Known				Trackside - Debris - <1m²	1		R326533		
53259	ACTIVE	C	N133-00-3/261	Platform 1 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Trackside - Cement sleeve - 2lm	2		R326533		
53262	ACTIVE	C	N133-00-3/262	Platform 2 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement sleeve - 3lm	3		R326533		Y
53265	ACTIVE	C	N133-00-3/262	Platform 2 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Trackside - Cement sleeve - 3lm	3		R326533		
53261	ACTIVE	C	N133-00-3/262	Platform 2 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding internal soffit			R326533		
53263	ACTIVE	C	N133-00-3/262	Platform 2 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Trackside - Cement sleeve - 1lm	1		R326533		
53264	ACTIVE	C	N133-00-3/262	Platform 2 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Trackside - Cement sleeve - 3lm	3		R326533		
53497	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Surveyed – Not Detected				Invert - Grout and concrete caulking to tunnel ring joints under 3/781 - Throughout			R621051		Y
53421	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Tunnel ring caulking high level adjacent to adit - Throughout			R394377		
53498	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Invert - Supalux fire stop to ceiling under 3/781 - Throughout			R621051		Y
53420	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Tunnel ring caulking low level - Throughout			R394377		
53266	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Invert - Boarding beam cladding			R326533		Y
68620	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718693		



## Hazardous Material Asset Register - Summary



### N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68621	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout			R718693		
68623	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts in concrete slab To platform wall - head wall total 3 no.		3	R718693		Y
68622	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - tail end total 6 no.		6	R718693		Y
68624	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 6 no.		6	R718693		Y
68625	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To head wall total 2 no.		2	R718693		Y
53494	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Grout and concrete caulking to tunnel ring joints under 3/665 & 3/735 - Throughout			R621051		Y
53495	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Invert - Supalux fire stop to ceiling with live PVC cables under 3/665 & 3/735 - Throughout			R621051		Y
53496	ACTIVE	C	N133-00-3/265	Platform 5 - Station Building - Bank/Monument Stn	Mastic	Asbestos	Sampled – Not Detected				Invert - Mastic around supalux under 3/665 & 3/735 - Throughout			R621051		Y
53491	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to platform side wall under 3/783 - 9no.		9	R621051		Y
68627	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Grout/ wood/ lead To tunnel rings flanges throughout.			R718693		
53488	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen duct to east end at track wall - 8no.		8	R621051		Y
53490	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Surveyed – Not Detected				Invert - Grout and concrete caulking to tunnel ring joints under 3/783 - Throughout			R621051		Y
68626	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings - concrete infill To walls, floor throughout.			R718693		
53268	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable sleeve - 8no.		8	R326533		Y
53267	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Invert - Boarding beam cladding			R326533		Y
53489	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Invert - Supalux boxing to ceiling - Throughout			R621051		Y
53486	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Surveyed – Not Detected				Invert - Grout and concrete caulking to tunnel ring joint at sump end - Throughout			R621051		Y
53485	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Grout and concrete caulking to tunnel ring joints under room 3/087 & 3/674 - Throughout			R621051		Y
53419	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Tunnel ring caulking high level adjacent to adit - Throughout			R394377		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53487	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Invert - Pipe insulation to floor at sump on top of water pipe - 0.5m			R621051		Y
53484	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Invert - Supalux boxing to ceiling under room 3/087 & 3/674 - Throughout			R621051		Y
53493	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts within concrete step to floor under 3/783 - 2no.		2	R621051		Y
53269	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Cloth			R326533		Y
68633	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 10 no.		10	R718693		Y
68632	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall total 2 no.		2	R718693		Y
53270	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable sleeve - 4no.		4	R326533		Y
53492	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Invert - Vermiculite to pipe at the 7th and 5th ducts under 3/783 - 1no.		1	R621051		Y
68628	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - head end total 6 no.		6	R718693		Y
68631	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To platform side wall - midway total 4 no.		4	R718693		Y
68630	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform side wall - midway total 4 no.		4	R718693		Y
68629	ACTIVE	C	N133-00-3/266	Platform 6 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts To trackside wall - head end total 2 no.		2	R718693		Y
68523	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Large Westinghouse boxes To concrete wall - track side total 2 no.		2	R718689		
68535	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To trackside wall total 2 no.		2	R718689		Y
68555	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Electrical box To trackside wall total 1 no.		1	R718689		
68553	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement ducts To platform wall total 2 no.		2	R718689		Y
68532	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 1 no.		1	R718689		Y
68530	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68529	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y





Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn																
Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
68526	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68524	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Ducts	Asbestos	Presumed				Invert - Duct/ behind supalux boarding To trackside wall; presumed ACMs behind <1m2.	1		R718689		
53271	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding access panel by frieze			R326533		
53272	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling access panel			R326533		
53273	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth water hose			R326533		
68554	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Loose cement duct To platform wall total 1 no.		1	R718689		Y
68527	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68528	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 2 no.		2	R718689		Y
68533	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 2 no.		2	R718689		Y
68556	ACTIVE	C	N133-00-3/267	Platform 7 - Station Building - Bank/Monument Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings-concrete infill To walls, floor.			R718689		
68567	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cement Troughing	Asbestos	Known				Invert - Cement troughing To platform wall 15m.	15		R718689		Y
68565	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn		Asbestos	Known				Invert - Cement cable ducts To platform wall total 2 no.		2	R718689		Y
68559	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 1 no.		1	R718689		Y
68563	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 2 no.		2	R718689		Y
68562	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68561	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68560	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68570	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Known				Invert - Bitumen cable duct To trackside wall total 1 no.		1	R718689		Y
68557	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y





Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53274	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling access panel			R326533		
68571	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Metal tunnel rings-concrete infill To walls, floor.			R718689		
68569	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Debris: Cement	Asbestos	Known				Invert - Cement packing To trackside wall total 2 no.		2	R718689		Y
68568	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Debris: Cement	Asbestos	Known				Invert - Cement packing To underside of troughing throughout - Throughout.			R718689		Y
68566	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 2 no.		2	R718689		Y
68564	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
68558	ACTIVE	C	N133-00-3/268	Platform 8 - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts To platform wall total 4 no.		4	R718689		Y
53276	ACTIVE	C	N133-00-3/301	Passage - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation beam sprayed coating			R326533		
53275	ACTIVE	C	N133-00-3/301/CLG-02	Ceiling: Suspended - 1 - Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile false ceiling			R326533		
53278	ACTIVE	C	N133-00-3/311	Disused Room - Station Building - Bank/Monument Stn	Bitumen	Asbestos	Removed				Acoustic panel beneath sink Not present during 2012 re-inspection			R326533		
53279	ACTIVE	C	N133-00-3/311	Disused Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation beam sprayed coating to ceiling			R326533		
53277	ACTIVE	C	N133-00-3/311/CLG-01	Ceiling: Suspended - 1 - Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux tile false ceiling			R326533		
53280	ACTIVE	C	N133-00-3/381	Store - Station Building - Bank/Monument Stn	Lagging	Asbestos	Surveyed – Not Detected				Concrete spray insulation to RSJ/ beaming in false ceiling			R326533	Y	
53281	ACTIVE	C	N133-00-3/406/CLG-01	Ceiling: Suspended - 1 - Store - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux & MMMF ceiling tiles to false ceiling			R326533		
53282	ACTIVE	C	N133-00-3/411	Miscellaneous Room - Station Building - Bank Stn	Lagging	Asbestos	Sampled – Not Detected				Concrete spray insulation to RSJ/ beaming in false ceiling			R326533		
53283	ACTIVE	C	N133-00-3/416	Passage - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Spray concrete insulation beam sprayed coating to ceiling			R326533		
53284	DRAFT	C	N133-00-3/451	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access			R326533		
53285	ACTIVE	C	N133-00-3/452	Store - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boxing (vertical) to wall 2			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53286	ACTIVE	C	N133-00-3/453	Store - Station Building - Bank/Monument Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipework insulation within ceiling void			R326533		
53287	ACTIVE	C	N133-00-3/454	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding above door			R326533		
53288	DRAFT	C	N133-00-3/455	Tenancy - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Out of scope of 2012 re-inspection			R326533		
53290	ACTIVE	C	N133-00-3/602	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board debris			R326533		
53289	ACTIVE	C	N133-00-3/602	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326533		
53499	INACTIVE	C	N133-00-3/661	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes and associated electrical boxes - 4no.		4	R621051		
53291	ACTIVE	C	N133-00-3/661/FLR-01	Floor - 1 - Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to centre of floor - 3no.		3	R326533		
53292	ACTIVE	C	N133-00-3/663	Switch Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding masterboard door packing			R326533		
53293	ACTIVE	C	N133-00-3/665	Switch Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding panel above door			R326533		
53294	ACTIVE	C	N133-00-3/666	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding panel firestop to ceiling			R326533		
53296	ACTIVE	C	N133-00-3/667	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes & busbars to walls 2 & 3 - 5no.		5	R326533		
53295	ACTIVE	C	N133-00-3/667	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux firestop panels to ceiling			R326533		
53297	ACTIVE	C	N133-00-3/668	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes & busbars to walls 1 & 2 - 10no.		10	R326533		
53298	ACTIVE	C	N133-00-3/668	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding firestop to ceiling			R326533		
53300	ACTIVE	C	N133-00-3/669	Switch Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53299	ACTIVE	C	N133-00-3/669	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 2no.		2	R326533		
53302	ACTIVE	C	N133-00-3/670	Switch Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Concrete spray insulation beam sprayed coating to ceiling			R326533		
53303	ACTIVE	C	N133-00-3/670	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel above door to wall			R326533		
53301	ACTIVE	C	N133-00-3/670/WAL-003	Wall: Internal - 3 - Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes & busbars to wall 3 - 16no.		16	R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53304	ACTIVE	C	N133-00-3/673	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				MMM/supalux boarding infill panel (old dividing wall to ceiling)			R326533		
53306	ACTIVE	C	N133-00-3/677	Switch Cupboard - Station Building - Bank/Monument Stn	Lagging	Asbestos	Surveyed – Not Detected				Spray concrete insulation to ceiling (RSJ)			R326533		
53305	ACTIVE	C	N133-00-3/677/WAL-002	Wall: Internal - 2 - Switch Cupboard - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 2no.		2	R326533		
53307	ACTIVE	C	N133-00-3/678/WAL-002	Wall: Internal - 2 - Switch Cupboard - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 4no.		4	R326533		
53308	ACTIVE	C	N133-00-3/711/FLR-01	Floor - 1 - Relay Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux to floor, wall 1 side			R326533		
53309	ACTIVE	C	N133-00-3/712	Relay Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding wall mounted box			R326533		
53310	ACTIVE	C	N133-00-3/712	Relay Room - Station Building - Bank/Monument Stn	Other Boarding	Asbestos	Presumed				Siluminite boarding - 2m²	2		R326533		
53312	ACTIVE	C	N133-00-3/713	Relay Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux infill panel			R326533		
53311	ACTIVE	C	N133-00-3/713	Relay Room - Station Building - Bank/Monument Stn	Other Boarding	Asbestos	Removed				Siluminite panels - 2m² Not sampled due to live wires connected to board Not found in 2020 re-inspection. Possibly removed.	2		R326533		
53071	ACTIVE	C	N133-00-3/714	Relay Room - Station Building - Bank/Monument Stn	Bitumen	Asbestos	Sampled – Not Detected				Paint to ceiling - 5m²	5		R691651		
53074	ACTIVE	C	N133-00-3/714	Relay Room - Station Building - Bank/Monument Stn	Bitumen	Asbestos	Sampled – Not Detected				Adhesive to wall 4 - Approx 1m²	1		R691651		
53068	ACTIVE	C	N133-00-3/714	Relay Room - Station Building - Bank/Monument Stn	Lead/Leading	Asbestos	Sampled – Not Detected				White and grey matt paint to ceiling The paint was found to be flaking throughout the room Thickness: 1,830µm Analysis: <0.01%			R691652		
53314	ACTIVE	C	N133-00-3/714	Relay Room - Station Building - Bank/Monument Stn	Other Boarding	Asbestos	Strongly Presumed				Black panels to equipment racking to wall 3 - 2no.		2	R326533		
53313	ACTIVE	C	N133-00-3/714	Relay Room - Station Building - Bank/Monument Stn	Vinyl tiles	Asbestos	Known				Green marley tiles (part tiled) to walls - 20m²	20		R326533		
53072	ACTIVE	C	N133-00-3/714/WAL-001	Wall: Internal - 1 - Relay Room - Station Building - Bank/Monument Stn	Bitumen	Asbestos	Sampled – Not Detected				Adhesive to wall 1 - Approx 3m²	3		R691651		
53073	ACTIVE	C	N133-00-3/714/WAL-002	Wall: Internal - 2 - Relay Room - Station Building - Bank/Monument Stn	Bitumen	Asbestos	Sampled – Not Detected				Adhesive to wall 2 - Approx 2m²	2		R691651		



## Hazardous Material Asset Register - Summary



### N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53316	ACTIVE	C	N133-00-3/715	SER - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox to wall 1 at high level - 1no.		1	R326533		
53315	ACTIVE	C	N133-00-3/715	SER - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to wall 3 (block passage)			R326533		
53318	ACTIVE	C	N133-00-3/731	CER - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Spray concrete insulation beam sprayed coating to ceiling (RSJ)			R326533		
53317	ACTIVE	C	N133-00-3/731/WAL-002	Wall: Internal - 2 - CER - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 2no.		2	R326533		
53319	ACTIVE	C	N133-00-3/763	Switch Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Spray concrete insulation beam sprayed coating to ceiling			R326533		
53320	ACTIVE	C	N133-00-3/764	Fan Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux tile ceiling			R326533		
53323	ACTIVE	C	N133-00-3/766	Store - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux shelving			R326533		
53322	ACTIVE	C	N133-00-3/766	Store - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel ceiling			R326533		
53321	ACTIVE	C	N133-00-3/766	Store - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel/boxing to air conditioning ductwork			R326533		
53324	ACTIVE	C	N133-00-3/768	Plant Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding packing above door 3no. Layers			R326533		
53513	DRAFT	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Other Boarding	Asbestos	Presumed				Electric panel to pump No. 1 and 2/3 to floor - 2no.		2	R621051		
53512	DRAFT	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Gasket :Pipework	Asbestos	Known				Gasket to pipework to all pipework - Throughout			R621051		
53466	DRAFT	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Presumed				Cut green braided cable to high level terracotta cable duct to walls adjacent to stairs - 1no.		1	R529526		
53470	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Surveyed – Not Detected				Cloth wrapping to base of pipework where meets floor slab by pump			R529526		
53469	DRAFT	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Gasket :Pipework	Asbestos	Known				CAF gaskets to flanges to pipework - 22no.		22	R529526		
53468	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to high level wall by pump			R529526		
53325	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding steel access panel to floor			R326533		
53520	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Insulation to wall under concrete next to access ladder and behind manifold on wall - 1m	1		R621051		
53327	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Spray concrete insulation wall sprayed coating			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53328	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Rope Seals	Asbestos	Removed				Rope  Not present during 2012 re-inspection			R326533		
53467	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Cloth packing within wall adjacent to stairs			R529526		
53519	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Grout & concrete caulking to tunnel ring joints - Throughout			R621051		
53326	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Removed				Durasteel panel above door  Not present during 2012 re-inspection			R326533		
53518	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to ceiling between 2 A/C ducts			R621051		
53517	DRAFT	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Known				Disused braided cables within 1 duct with pipe at high level and within bottom right hand side duct with 2 black cables - 3no.		3	R621051		
53514	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen ducts to high level at platform 6 side - 10no.		10	R621051		
53515	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				MMMF insulation within 6no. ducts, one with pipe and 5 with dusused cables - 6no.		6	R621051		
53516	ACTIVE	C	N133-00-3/771	Pump Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite insulation within and around 4no. ducts with pipe - 4no.		4	R621051		
53329	ACTIVE	C	N133-00-3/772	Pump Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 3 - 1no.		1	R326533		
53330	ACTIVE	C	N133-00-3/776	Plant Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux insulation water tank			R326533		
53480	ACTIVE	C	N133-00-3/781	Transformer Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Surveyed – Not Detected				New redspot boxes (hessian gasket/ rope to doors) to wall 1. New transformer to wall 1. New fuse/ switch boxes to wall 1. New supply and changeover boxes. New pilot boxes A, B & C to wall 2. New battery/charger boxes to wall 3. New brown compoie panel to battery test box (00059486) to wall 5. New protection relay panel to wall 6. New electrical boxes to wall 6. New control box to wall 7. New distribution box to wall 7.			R529526		
53477	DRAFT	C	N133-00-3/781	Transformer Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformer/auxiliary feeder unit, circuit breaker to centre of room by wall 2 - 1no.		1	R529526		
53476	DRAFT	C	N133-00-3/781	Transformer Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within busbars and switchboxes to wall 7 - 3no.		3	R529526		
53331	DRAFT	C	N133-00-3/781	Transformer Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Substation key required			R326533		





Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53475	ACTIVE	C	N133-00-3/781	Transformer Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels above doors to walls 4 & 8			R529526		
53478	DRAFT	C	N133-00-3/781	Transformer Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformer/auxiliary feeder unit, circuit breaker to centre of room by wall 5 - 1no.		1	R529526		
53481	ACTIVE	C	N133-00-3/782	Transformer Room - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Surveyed – Not Detected				Non ACM wrapping to base of ables to floors from transformers			R529526		
53479	DRAFT	C	N133-00-3/782	Transformer Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within transformers 1 & 2 to centre of room - 2no.		2	R529526		
53482	ACTIVE	C	N133-00-3/782	Transformer Room - Station Building - Bank/Monument Stn	Cable Duct: Other	Asbestos	Surveyed – Not Detected				Non ACM cable ducts to floor			R529526		
53332	DRAFT	C	N133-00-3/782	Transformer Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - Substation key required			R326533		
53334	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel cabinet			R326533		
53509	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel above both entry doors to platform - 2no.x1m	1	2	R621051		
53511	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Mastic	Asbestos	Sampled – Not Detected				Mastic to durasteel panel boxing - 3m	3		R621051		
53335	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53471	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels above both doors to both platforms			R529526		
53472	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel panels to tunnel transformer panel/cupboard			R529526		
53473	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel to walls and ceiling and door			R529526		
53510	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel boxing to tunnel transformer panel MFG 1995 - 3no.x2m	2	3	R621051		
53333	ACTIVE	C	N133-00-3/783	Passage - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Sprayed coating insulation			R326533		
53521	ACTIVE	C	N133-00-3/786	Cable Shaft - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Grout & concrete, rope, tunnel ring caulking to tunnel ring joints - Throughout			R621051		
53522	ACTIVE	C	N133-00-3/791	Vent Shaft - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				MMMF insulation and supalux packing above door exit to spiral staircase			R621051		
53523	ACTIVE	C	N133-00-3/791	Vent Shaft - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Grout & wood tunnel ring caulking to tunnel ring joints - Throughout			R621051		
53524	DRAFT	C	N133-00-3/791	Vent Shaft - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Known				Bitumen ducts to wall with metal pipe and cable - 2no.		2	R621051		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53336	ACTIVE	C	N133-00-3/906	Plant Room - Station Building - Bank/Monument Stn	Westing house Boxes	Asbestos	Presumed				Presumed ACM's within westinghouse box to wall 2 - 1no.		1	R326533		
53337	ACTIVE	C	N133-00-4/082	Circulation Area - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux insulation firebreak within ceiling void			R326533	Y	
53339	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve - 36lm	36		R326533		
53346	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve - 12no.		12	R326533		
53340	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cement Troughing	Asbestos	Known				Cable troughing - 50lm	50		R326533		
53347	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cement Troughing	Asbestos	Known				Cable troughing - 5lm	5		R326533		
53349	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve - 40lm	40		R326533		
53338	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Boarding: AIB	Asbestos	Known				Boarding partition			R326533		
53344	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cement Troughing	Asbestos	Known				Cable troughing - 10lm	10		R326533		
53343	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Known				Debris - 5lm	5		R326533		
53348	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve - 1lm	1		R326533		
53345	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve - 1lm	1		R326533		
53342	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cable Ducts: Cement	Asbestos	Known				Cement sleeve - 40lm	40		R326533		
53341	ACTIVE	C	N133-00-4/121	Platform Invert - Station Building - Bank/Monument Stn	Cement Troughing	Asbestos	Known				Cable troughing - 50lm	50		R326533		
53353	ACTIVE	C	N133-00-4/132	LMR - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall in upper level - 8no.		8	R326533		
53352	ACTIVE	C	N133-00-4/132	LMR - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel to storage bunker			R326533		
53350	ACTIVE	C	N133-00-4/132	LMR - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Strongly Presumed				Bitumen cable ducts to floor slab - 2no.		2	R326533		
53351	ACTIVE	C	N133-00-4/132	LMR - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326533		
53354	ACTIVE	C	N133-00-4/133	LMR - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel wall panels of car 2 - 10m²	10		R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53355	ACTIVE	C	N133-00-4/133	LMR - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel wall panels of car 3 - 10m²	10		R326533		
53358	ACTIVE	C	N133-00-4/133	LMR - Station Building - Bank/Monument Stn	Rope Gaskets	Asbestos	Presumed				Brake shoe - 4no.x1m²	1	4	R326533		
53356	ACTIVE	C	N133-00-4/133	LMR - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel wall panels of car 4 - 10m²	10		R326533		
53357	ACTIVE	C	N133-00-4/133	LMR - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel wall panels of car 5 - 10m²	10		R326533		
53360	ACTIVE	C	N133-00-4/151	UMC - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchbox - 1no.		1	R326533		
53361	ACTIVE	C	N133-00-4/151	UMC - Station Building - Bank/Monument Stn	Rope Gaskets	Asbestos	Presumed				Brake shoe - 1m²	1		R326533		
53359	ACTIVE	C	N133-00-4/151	UMC - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel flammable materials store - 2m²	2		R326533		
53363	ACTIVE	C	N133-00-4/152	UMC - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding column cladding			R326533		
53362	ACTIVE	C	N133-00-4/152	UMC - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326533		
53366	ACTIVE	C	N133-00-4/153	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326533		
53365	ACTIVE	C	N133-00-4/153	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326533		
53364	ACTIVE	C	N133-00-4/153	UMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53367	ACTIVE	C	N133-00-4/161	LMC - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding column cladding			R326533		
53431	ACTIVE	C	N133-00-4/201	Passage - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust/debris in cable pit - <1m²	1		R674626		
53368	ACTIVE	C	N133-00-4/201	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding internal soffit			R326533		
53430	ACTIVE	C	N133-00-4/201	Passage - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust/debris in cable pit - <1m²	1		R674626		
53429	ACTIVE	C	N133-00-4/201	Passage - Station Building - Bank/Monument Stn	Debris: Other	Asbestos	Sampled – Not Detected				Dust/debris in cable pit - <1m²	1		R674626		
53432	ACTIVE	C	N133-00-4/206	Passage - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Bitumen cable ducts to wall (stair side) in cable pit - 4no.		4	R674626		
53369	ACTIVE	C	N133-00-4/217	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding shutter reveal lining			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53370	ACTIVE	C	N133-00-4/236	Equipment Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53371	ACTIVE	C	N133-00-4/237	Switch Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326533		
53372	ACTIVE	C	N133-00-4/237	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Removed				Presumed ACM's within switchbox - 1no. Not present during 2020 re-inspection. Possibly removed.		1	R326533		
53373	ACTIVE	C	N133-00-4/239	Stairs: Linear - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53374	ACTIVE	C	N133-00-4/396	SVC - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding panel above door			R326533		
53434	ACTIVE	C	N133-00-4/661	Switch Room - Station Building - Bank/Monument Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Flash guards inside 2no. combination fuse switch boxes - 12no.		12	R689151		
53433	ACTIVE	C	N133-00-4/661	Switch Room - Station Building - Bank/Monument Stn	Rope Seals	Asbestos	Sampled – Not Detected				Rope seal inside 2no. combination fuse switch boxes - 2no.		2	R689151		
53435	DRAFT	C	N133-00-4/661	Switch Room - Station Building - Bank/Monument Stn	Other Boarding	Asbestos	Presumed				Paxoline panel inside 2no. Combination fuse switch boxes - 2no.		2	R689151		
53375	ACTIVE	C	N133-00-4/661	Switch Room - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 10no.		10	R326533		
53376	ACTIVE	C	N133-00-4/663	Switch Cupboard - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 2 - 6no.		6	R326533		
53377	ACTIVE	C	N133-00-4/664	Service Riser - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Spray concrete insulation to RSJ & beams			R326533		
53378	DRAFT	C	N133-00-4/731	CER - Station Building - Bank/Monument Stn	Other Boarding	Asbestos	Strongly Presumed				Brown panels to walls 1 & 3 - 2no. Not present during 2020 re-inspection. Possible removed.		2	R326533		
53379	ACTIVE	C	N133-00-4/734/WAL-003	Wall: Internal - 3 - CER - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes to wall 3 - 2no.		2	R326533		
53449	ACTIVE	C	N133-00-5/081	Circulation Area - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Concrete to tunnel ring - Throughout			R642376		
53380	ACTIVE	C	N133-00-5/081	Circulation Area - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel and tiles to suspended ceiling of platform ends and to firebreaks			R326533		
53451	DRAFT	C	N133-00-5/081	Circulation Area - Station Building - Bank/Monument Stn	Caulking	Asbestos	Presumed				Reinforced concrete to tunnel ring. No access was possible behind the concrete grout seal to the ring flanges and joints.			R642376		
53450	ACTIVE	C	N133-00-5/081	Circulation Area - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panel to metal sign - 2m²	2		R642376		
53448	DRAFT	C	N133-00-5/081	Circulation Area - Station Building - Bank/Monument Stn	Caulking	Asbestos	Presumed				Concrete and cast iron tunnel rings to ceiling. No access was possible behind the concrete grout seal to the ring flanges and joints.			R642376		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53381	ACTIVE	C	N133-00-5/208	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding internal soffit			R326533		
53503	INACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Presumed				Invert - Braided cable south end to cable run - 1no.x10mm			R621051		Y
53383	INACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve within invert - 10lm	10		R326533		Y
53425	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking, panel 73			R394376RevC		
53424	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking, panel 48			R394376RevC		
53418	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking behind panel 12 at high level			R394376		
53415	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Platform Side - Pitblock Number 1, 10, 20, 40, 50, 58, 70, 90 & 100			R670276		
69606	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Cable Sheath	Asbestos	Presumed				Invert - Braided cable - 1no x 10mm - south end to cable run. new southbound platform/track, old platform 3 is now corridor	10	1	R621051RevC		
53457	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Head wall - Supalux panels loose within metal cupboard - 3m²	3		R690526		
53502	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking south end to tunnel ring joints - Throughout			R621051		Y
53501	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel ring caulking north end of tunnel ring joints - Throughout			R621051		Y
53382	INACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve within invert - 50lm	50		R326533		Y
53458	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Head wall - Woodite (wood/ cement) loose within metal cupboard - 6m²	6		R690526		
53417	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking to tunnel ring behind panel 13 at high level			R394376		
53416	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Lagging	Asbestos	Sampled – Not Detected				Trackside - Pitblock Number 1, 10, 20, 40, 50, 80, 90 & 99			R670276		
53500	ACTIVE	C	N133-00-5/263	Platform 3 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Braided cable to J Hanger at trackside wal running from north to south - 1no.x20mm			R621051		Y
53428	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking, pane 14			R394376RevC		
53504	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen ducts to north end wall - 4no.		4	R621051		Y
53508	DRAFT	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Presumed ACM's within electrical box to floor 10m from north end - 1no.		1	R621051		Y





Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53507	DRAFT	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Gasket :Pipework	Asbestos	Known				Invert - Gasket to pipework at half way to platform side wall - 1no.		1	R621051		Y
53385	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cable sleeve within invert - 4no.		4	R326533		Y
53384	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Cloth cable sleeve within invert			R326533		Y
53464	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Head wall - Supalux panels loose within metal cupboard - 3no.	3		R690526		
53505	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Grout, wood & concrete tunnel ring caulking - Throughout			R621051		Y
53506	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Invert - Grout, wood & concrete tunnel ring caulking - Throughout			R621051		Y
69608	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Electrical box - total 1 no - to floor 10m from north end - no access within, no isolation.		1	R621051RevC		
69607	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Gasket :Pipework	Asbestos	Removed				Invert - Gasket - total 1 no -to pipework at half way in invert platform side wall. removed and replaced with new.		1	R621051RevC		Y
53426	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking, panel 74			R394376RevC		
53427	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Caulking	Asbestos	Sampled – Not Detected				Caulking, panel 49			R394376RevC		
53444	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Board to electrical cupboard - 1no.		1	R681501		
53463	ACTIVE	C	N133-00-5/264	Platform 4 - Station Building - Bank/Monument Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Head wall - Woodite (wood/ cement) within metal cupboard - 6m²	6		R690526		
53386	ACTIVE	C	N133-00-5/601	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding internal soffit			R326533		
53387	ACTIVE	C	N133-00-5/602	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding internal soffit			R326533		
53388	ACTIVE	C	N133-00-5/603	Stairs: Linear - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding internal soffit			R326533		
53389	ACTIVE	C	N133-00-5/661	Disused Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding wall infill panel above door			R326533		
53390	ACTIVE	C	N133-00-5/665	Cupboard - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panel			R326533		
53391	ACTIVE	C	N133-00-5/665	Cupboard - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Debris ceiling			R326533		
53392	ACTIVE	C	N133-00-6/161	LMC - Station Building - Bank/ Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding column cladding			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53422	ACTIVE	C	N133-00-6/201	Passage - Station Building - Bank Stn	Lagging	Asbestos	Sampled – Not Detected				Fire stop to duct within cable pit toward the bottom - 7no.		7	R394378		
53423	ACTIVE	C	N133-00-6/201	Passage - Station Building - Bank Stn	Lagging	Asbestos	Sampled – Not Detected				Fire stop to duct within cable pit adjacent to Passage 2/607 - 3no.		3	R394378		
53393	DRAFT	C	N133-00-6/202	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53394	DRAFT	C	N133-00-6/204	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53395	DRAFT	C	N133-00-6/205	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53396	DRAFT	C	N133-00-6/206	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53397	DRAFT	C	N133-00-6/207	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53399	ACTIVE	C	N133-00-6/209	Passage - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding shutter cabinet lining			R326533		
53398	DRAFT	C	N133-00-6/209	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				No access - DLR Asset - Outside of scope of 2012 re-inspection			R326533		
53400	ACTIVE	C	N133-00-6/237	Plant Room - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Non asbestos redundant boarding panels - 2no.			R326533		
53401	DRAFT	C	N133-00-6/239	Passage - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53402	DRAFT	C	N133-00-6/269	Platform 9 - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53403	DRAFT	C	N133-00-6/270	Platform 10 - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53405	ACTIVE	C	N133-00-6/411	Toilet - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel service duct			R326533		
53404	DRAFT	C	N133-00-6/411	Toilet - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		
53406	ACTIVE	C	N133-00-6/411	Toilet - Station Building - Bank/Monument Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding service duct			R326533		
53407	ACTIVE	C	N133-00-6/416	Toilet - Station Building - Bank/Monument Stn	Boarding: Cement	Asbestos	Sampled – Not Detected				Wood & cement woodite (boarding) service duct			R326533		
53408	ACTIVE	C	N133-00-6/418	Toilet - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel above door in false ceiling			R326533		
53410	ACTIVE	C	N133-00-6/661	Passage - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel to false ceiling			R326533		



Hazardous Material Asset Register - Summary



N133-00 - Station Building - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53409	ACTIVE	C	N133-00-6/661	Passage - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel walls			R326533		
53411	ACTIVE	C	N133-00-6/662	Switch Room - Station Building - Bank/Monument Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding electrical protection panel and air conditioning ductwork at end of room			R326533		
53412	ACTIVE	C	N133-00-6/664	Switch Room - Station Building - Bank/Monument Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel wall panel			R326533		
53413	DRAFT	C	N133-00-6/751	Traffic Room - Station Building - Bank/Monument Stn	No Access	Asbestos	No Access: Presumed				Out of scope of 2012 re-inspection			R326533		

P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52801	ACTIVE	C	P055-00-1/022	POM - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cash point machine skirting			R326487		
52804	ACTIVE	C	P055-00-1/022/WAL-002	Wall: Internal - 2 - POM - Station Building - Holborn Stn	LUL Heaters	Asbestos	Strongly Presumed				Insulation boarding within LTB heater on wall 2 - 1no. No access to closely inspect		1	R326487		
52802	ACTIVE	C	P055-00-1/031	Mess Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cover fillets			R326487		
52803	ACTIVE	C	P055-00-1/031/SNK-01	Sink - 1 - Mess Room - Station Building - Holborn Stn	Bitumen	Asbestos	Known				Acoustic panel beneath sink - 1no. Not present during 2012 re-inspection		1	R326487		
52805	ACTIVE	C	P055-00-1/311	Office - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding/riser plasterboard bulk head above door			R326487		
52806	ACTIVE	C	P055-00-1/402	Bin Store - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux to bulkhead ceiling			R326487		
52808	ACTIVE	C	P055-00-1/402	Bin Store - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding bulk head			R326487		
52807	ACTIVE	C	P055-00-1/402	Bin Store - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panels to walls			R326487		
52809	ACTIVE	C	P055-00-1/576	Stairs: Linear - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Supalux boarding service duct			R326487		
52811	ACTIVE	C	P055-00-1/667	Switch Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326487		
52814	ACTIVE	C	P055-00-1/667	Switch Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding back door			R326487		
52810	ACTIVE	C	P055-00-1/667	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement/woven flashback and rope door seal ACM's within switchboxes - 6no.		6	R326487		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52812	ACTIVE	C	P055-00-1/674	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement/woven flashback and rope door seal ACM's within switchboxes - 12no.		12	R326487		
52813	ACTIVE	C	P055-00-1/674	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformers to floor - 7no.		7	R326487		
52815	ACTIVE	C	P055-00-1/902	Equipment Room - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access - Security sealed			R326487		
52821	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation base of duct work			R326487		
52823	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door frame			R326487		
52816	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		3	R326487		
52820	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panel (redundant)			R326487		
52822	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Cement cable sleeve - <1lm	1		R326487		
52817	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Canvas wrapped with bitumen high level cables			R326487		
52824	ACTIVE	C	P055-00-2/151	UMC - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris			R326487		
52818	ACTIVE	C	P055-00-2/151/WAL-014	Wall: Internal - 14 - UMC - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to wall 14 at high level			R326487		
52819	ACTIVE	C	P055-00-2/151/WAL-016	Wall: Internal - 16 - UMC - Station Building - Holborn Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel electrical cupboard to wall 16			R326487		
52825	ACTIVE	C	P055-00-2/237	Lobby - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Vermiculite insulation to pipework			R326487		
52826	ACTIVE	C	P055-00-2/238	Lobby - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Vermiculite insulation within ceiling void			R326487	Y	
52827	ACTIVE	C	P055-00-2/331	Mess Room - Station Building - Holborn Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation duct work			R326487		
52828	ACTIVE	C	P055-00-2/412	Store - Station Building - Holborn Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation cylinder			R326487		
52829	ACTIVE	C	P055-00-2/416/WAL-009	Wall: Internal - 9 - Toilet - Station Building - Holborn Stn	LUL Heaters	Asbestos	Strongly Presumed				Insulation panel within LTB heater to wall 9 - 1no. No access to closely inspect		1	R326487		
52830	ACTIVE	C	P055-00-2/631	Stairs: Spiral - Station Building - Holborn Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Pipe work insulation to ceiling			R326487		
52831	ACTIVE	C	P055-00-2/661	Switch Cupboard - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326487		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52833	ACTIVE	C	P055-00-2/661	Switch Cupboard - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel above door			R326487		
52832	ACTIVE	C	P055-00-2/661	Switch Cupboard - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux panel to left at door			R326487		
52834	ACTIVE	C	P055-00-2/776	Fan Room - Station Building - Holborn Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Insulation duct work			R326487		
52835	ACTIVE	C	P055-00-3/091	Circulation Area - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52837	ACTIVE	C	P055-00-3/151	UMC - Station Building - Holborn Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel tool box			R326487		
54022	ACTIVE	C	P055-00-3/151	UMC - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Thin woven cables - non asbestos R732101					
52838	ACTIVE	C	P055-00-3/151	UMC - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Air conditioner damper panel			R326487		
52836	ACTIVE	C	P055-00-3/151	UMC - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - 3no.		3	R326487		
52840	ACTIVE	C	P055-00-3/161	LMC - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris			R326487		
52841	ACTIVE	C	P055-00-3/161	LMC - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door frame			R326487		
52839	ACTIVE	C	P055-00-3/161	LMC - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Cable sleeves - 5no.			R326487		
52842	ACTIVE	C	P055-00-3/201	Passage - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access above fixed false ceiling			R326487		
52843	ACTIVE	C	P055-00-3/202	Passage - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access above fixed false ceiling			R326487		
52844	ACTIVE	C	P055-00-3/204	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52845	ACTIVE	C	P055-00-3/396	Equipment Room - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access - Security sealed			R326487		
52846	ACTIVE	C	P055-00-3/397	Cupboard - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access - Security sealed			R326487		
52847	ACTIVE	C	P055-00-3/602	Stairs: Linear - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding walls			R326487		
52848	ACTIVE	C	P055-00-3/602	Stairs: Linear - Station Building - Holborn Stn	Boarding: Cement	Asbestos	Surveyed – Not Detected				Cement floor			R326487		
52850	ACTIVE	C	P055-00-3/603	Stairs: Linear - Station Building - Holborn Stn	Boarding: Cement	Asbestos	Surveyed – Not Detected				Cement floor			R326487		





Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52849	ACTIVE	C	P055-00-3/603	Stairs: Linear - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Surveyed – Not Detected				Boarding walls			R326487		
52851	ACTIVE	C	P055-00-3/636	Overbridge - Station Building - Holborn Stn	Boarding: Cement	Asbestos	Presumed				Possible cement shuttering behind cladding  Large cement sheet debris previously identified. Caution should be taken. 4-RAIL Services Report Ref: C101060/230710/HD1)			R326487		
52852	ACTIVE	C	P055-00-3/636	Overbridge - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52854	ACTIVE	C	P055-00-3/637	Overbridge - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52853	ACTIVE	C	P055-00-3/637	Overbridge - Station Building - Holborn Stn	Boarding: Cement	Asbestos	Presumed				Possible cement shuttering behind cladding  Large cement sheet debris previously identified. Caution should be taken. 4-RAIL Services Report Ref: C101060/230710/HD1)			R326487		
52857	ACTIVE	C	P055-00-3/673	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashbacks and rope gasket ACM's within switchboxes - 6no.		6	R326487		
52856	ACTIVE	C	P055-00-3/673	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformer to floor - 1no.		1	R326487		
52858	ACTIVE	C	P055-00-3/673	Switch Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326487		
52855	ACTIVE	C	P055-00-3/673	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven flashguard and rope gasket ACM's within switchboxes to wall 2 - 1no.		1	R326487		
52876	ACTIVE	C	P055-00-3/776	Fan Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding infill around door			R326487		
52875	ACTIVE	C	P055-00-3/776	Fan Room - Station Building - Holborn Stn	Bitumen	Asbestos	Sampled – Not Detected				Felt beneath fan units			R326487		
52859	ACTIVE	C	P055-00-4/236	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding ceiling			R326487		
52860	ACTIVE	C	P055-00-4/236	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding walls			R326487		
69695	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Cement Troughing	Asbestos	Known				Invert - Cement shuttering - 1m2 - To track side wall 2m from entrance at departure end.	1		R654526 & R591935		Y
69699	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable duct - total 2 no -To ceiling departure end.		2	R654526 & R591935		Y
69684	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Cement Troughing	Asbestos	Known				Invert - Cement shuttering - 1m2 - To track side wall 10m from entrance at departure end.	1		R654526 & R591935		Y
69682	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Distribution board and combination fuse switch - To platform wall.			R654526 & R591935		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69681	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Cable Sheath	Asbestos	Sampled – Not Detected				Invert - Braided cable - total 1 no - Crossing from track wall to platform wall		1	R654526 & R591935		
69679	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Invert - Tunnel caulking - Throughout - To floor/ platform wall.			R654526 & R591935		
69897	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Clay cable ducts - >8 no - To wall departure end.		8	R654526 & R591935		
69903	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Concrete and brick - Throughout - To wall.			R654526 & R591935		Y
69901	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Concrete - Throughout - To floor.			R654526 & R591935		Y
52979	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Caulking	Asbestos	Sampled – Not Detected				Renger/grout above head wall and partially over fan - <16m <sup>2</sup>	16		R647551		
52978	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Caulking	Asbestos	Sampled – Not Detected				Renger/grout above head wall and partially over fan - <16m <sup>2</sup>	16		R647551		
52874	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access hatch			R326487		
69676	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Cement Troughing	Asbestos	Known				Invert - Cement shuttering - 1m2 - To track wall 30m from arrival end.  Now covered over with render, shuttering showing through at the top where render is damaged.	1		R654526 & R591935		Y
69904	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Clay ducts - total >8 no - To wall at arrival end.		8	R654526 & R591935		
69902	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Concrete slab - Throughout - To ceiling.			R654526 & R591935		Y
52970	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Panel/board above 4/732 on Platform 1 - 1m <sup>2</sup>	1		R621301		
52873	ACTIVE	C	P055-00-4/261	Platform 1 - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access hatch			R326487		
52964	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts to concrete ceiling at arrival end - 5no.		5	R591935		Y
52965	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts to platform wall side arrival end - 12no.		12	R591935		Y
52966	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Westing house Boxes	Asbestos	Strongly Presumed				Invert - Small westinghouse box to wall trackside - 1no.		1	R591935		Y
52967	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Westing house Boxes	Asbestos	Strongly Presumed				Invert - Small westinghouse box to wall trackside - 1no.		1	R591935		Y
52968	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts wall side departure end - 8no.		8	R591935		Y



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69668	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert - Bitumen cable ducts - total 5 no - To concrete ceiling at arrival end		5	R654526 & R591935		Y
69671	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse box - total 1 no -To wall track side.		1	R654526 & R591935		
69674	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Ducts	Asbestos	Sampled – Not Detected				Invert - Cable ducts - total 8 no - To platform wall side departure end.		8	R654526 & R591935		
69675	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Wrap	Asbestos	Known				Invert - Woven cable wrap - total 1m - To platform wall side.	1		R654526 & R591935		
69673	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Small Westinghouse box - total 1 no -To wall track side.		1	R654526 & R591935		
69670	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				Invert -Bitumen cable ducts - total 12 no -To platform wall side arrival end		12	R654526 & R591935		Y
69900	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable Wrap	Asbestos	Sampled – Not Detected				Invert - PVC cables and metal pipes - Throughout - On cable run.			R654526 & R591935		
69899	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Concrete and brick - Throughout - To walls.			R654526 & R591935		Y
52969	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Invert - Woven cable wrap to platform wall side - 1m	1		R591935		Y
69898	ACTIVE	C	P055-00-4/262	Platform 2 - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Invert - Concrete - Throughout - To floor and ceiling.			R654526 & R591935		Y
52861	ACTIVE	C	P055-00-4/382	Disused Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Brown composite back mounting board to electrical equipment to wall 2 - 1m²			R326487		
52862	ACTIVE	C	P055-00-4/383	Disused Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Brown composite back mounting board to electrical equipment to wall 2 - 1m²			R326487		
52863	ACTIVE	C	P055-00-4/664	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashback and rope gasket ACM's within switchboxes - 6no.		6	R326487		
52864	ACTIVE	C	P055-00-4/664	Switch Room - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Service duct debris			R326487		
52865	ACTIVE	C	P055-00-4/665	Switch Room - Station Building - Holborn Stn	Pipe Lagging	Asbestos	Sampled – Not Detected				Service duct insulation			R326487		
52866	ACTIVE	C	P055-00-4/666	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within switchboxes - Throughout			R326487		
52867	ACTIVE	C	P055-00-4/666	Switch Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux boarding to ceiling			R326487		
52869	ACTIVE	C	P055-00-4/668	Switch Room - Station Building - Holborn Stn	Durasteel	Asbestos	Known				Durasteel access hatch - <1m²	1		R326487		
52868	ACTIVE	C	P055-00-4/668	Switch Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326487		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52870	ACTIVE	C	P055-00-4/706	Relay Room - Station Building - Holborn Stn	Bitumen	Asbestos	Sampled – Not Detected				Bitumen wall covering			R326487		
52871	ACTIVE	C	P055-00-4/711	Relay Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326487		
52872	ACTIVE	C	P055-00-4/712	Relay Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall panel			R326487		
52915	ACTIVE	C	P055-00-5/081	Lobby - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Board debris			R326487		
52877	ACTIVE	C	P055-00-5/161	LMC - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding door frame			R326487		
52878	ACTIVE	C	P055-00-5/201	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52879	ACTIVE	C	P055-00-5/202	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52880	ACTIVE	C	P055-00-5/203	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52881	ACTIVE	C	P055-00-5/204	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52882	ACTIVE	C	P055-00-5/206	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52883	ACTIVE	C	P055-00-5/207	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52885	ACTIVE	C	P055-00-5/208	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				VE panels to CMA access panel lining			R326487		
52884	ACTIVE	C	P055-00-5/208	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52886	ACTIVE	C	P055-00-5/212	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52887	ACTIVE	C	P055-00-5/236	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding wall infill panel			R326487		
52916	ACTIVE	C	P055-00-5/237	Lobby - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding service duct			R326487		
52932	ACTIVE	C	P055-00-5/238	Passage - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding cupboard walls			R326487		
52939	ACTIVE	C	P055-00-5/240	Corridor - Disused Area - Station Building - Holborn Stn	Debris: Other	Asbestos	Known				Board debris - 1no. Not present during 2012 re-inspection. Room no longer exists		1	R326487		
13607	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									





Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69838	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cable ducts - total 1 no -to trackside wall midway also 2 no braided cables		1	R654526		Y
69649	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cable ducts - >3 no -to arrival departure end.		3	R654526		Y
69651	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cable ducts - total 1 no -to trackside wall midway. Also 2 no braided cables.		1	R654526		Y
69839	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Westinghouse box - total 1 no - to trackside wall, braided cables coming out, departure end		1	R654526		
69837	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cable ducts - >3 no - to arrival departure end		3	R654526		Y
69836	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cable ducts - >3 no - to arrival departure end		3	R654526		Y
69835	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - total 5 no - to track wall throughout arrivals end		5	R654526		
69652	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Westinghouse Boxes	Asbestos	Presumed				Invert - Westinghouse box - total 1 no -to trackside wall, braided cables coming out, departure end.		1	R654526		
69650	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cable ducts - >3 no - to arrival departure end.		3	R654526		Y
69647	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - total 5 no - to track wall throughout arrivals end.		5	R654526		
52909	ACTIVE	C	P055-00-5/264	Platform 4 - Eastbound Local - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Woven cables on track - 20lm  Outside remit of 2012 re-inspection. Outside remit of 2020 re-inspection.	20		R326487		
52951	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Sampled – Not Detected				Invert - Wovan cable - 1lm Removed as sample on floor	1		R282651		Y
52960	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Presumed				Invert - Cable ducts 20m from access poiint 2 - 6no. Visible		6	R282651		Y
52954	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Invert - Woven cables cross invert at high level at departure end - 2no.		2	R282651		Y
52955	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts high level on platform wall 10m from departure end - 2no.		2	R282651		Y
52957	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts 2m from manhole entrance on platform wall at high level - 1no.		1	R282651		Y
52958	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Surveyed – Not Detected				Invert - Woven cables cross invert 15m + 20m from access 1			R282651		Y
52959	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Known				Invert - Cable ducts platform wall at high level, 20m from access point - 12no.		12	R282651		Y





Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52962	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Sampled – Not Detected				Invert - Cable ducts 5m from arrivals end high level on platform walls - 4no.		4	R282651		Y
52913	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Woven cables end of platform 5 next to IMR to J Hangers entering track/invert and IMR - 12lm	12		R326487		
52911	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel infill panel			R326487		
46561	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Caulking	Asbestos	Sampled – Not Detected				Wood packing, grout and concrete to flanges of tunnel rings - Throughout Sampled 3no. times			R699976		
52912	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Woven cables on 4 J Hangers - 22no. 100lm	100	22	R326487		
52949	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Invert - Boarding on ceiling to LHS of access - 1m <sup>2</sup>	1		R282651		Y
52950	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Invert - Woven cables unencapsulated on all J Hangers on trackside - >20no.		20	R282651		Y
52914	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Rope Gaskets	Asbestos	Sampled – Not Detected				Rope phone box gasket			R326487		
52910	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Woven cables on track - 20lm Outside remit of 2012 re-inspection. Identified 2no. times. Outside remit of 2020 re-inspection.	20		R326487		
52952	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Invert - Supalux debris			R282651		Y
52956	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Presumed ACM's within electrical box 10m from departure end of platform			R282651		Y
52963	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Invert - Woven cables leading to electrical equipment - 16no.		16	R282651		Y
52961	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Invert - Presumed ACM's within electrical equipment 5m from access oint 2 on track wall - 3no.		3	R282651		Y
52953	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Invert - Woven cables all exit via departure end wall - >20no.		20	R282651		Y
46562	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Lead/Leading	Lead Caulking	Sampled – Not Detected				Cream gloss paint to entire upper wall ceiling over tunnel ring joints Thickness 150µm Analysis: 0.22%			R699977		
46564	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Lead/Leading	Lead Paint/Lead	Sampled – Not Detected				Cream gloss to entre upper wall ceiling over tunnel ring joints Thickness 260µm Analysis: 0.17%			R699977		
46563	ACTIVE	C	P055-00-5/265	Platform 5 - Station Building - Holborn Stn	Lead/Leading	Lead Paint/Lead	Sampled – Not Detected				Cream gloss to entire upper wall ceiling over tunnel ring joints Thickness 2580µm Analysis: 0.26%			R699977		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52889	ACTIVE	C	P055-00-5/331	Locker Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux walls			R326487		
52888	ACTIVE	C	P055-00-5/331	Locker Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux ceiling			R326487		
52933	ACTIVE	C	P055-00-5/408	Store - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding duct work cladding			R326487		
52890	ACTIVE	C	P055-00-5/601	Stairs: Linear - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52891	ACTIVE	C	P055-00-5/603	Stairs: Linear - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding access panel lining			R326487		
52946	ACTIVE	C	P055-00-5/606	Stairs: Linear - Station Building - Holborn Stn	Caulking	Asbestos	Sampled – Not Detected				Tunnel caulking bottom of stairs/ passage 5/606 - exposed - Throughout			R282651		
52918	ACTIVE	C	P055-00-5/661	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashback and rope gasket ACM's within switchbox - 1no.		1	R326487		
52917	ACTIVE	C	P055-00-5/661	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed ACM's within electrical equipment - Throughout			R326487		
52919	ACTIVE	C	P055-00-5/665	Switch Cupboard - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Woven cables to CMS and J Hangers - 4lm	4		R326487		
52922	ACTIVE	C	P055-00-5/671	Switch Room - Station Building - Holborn Stn	Westing house Boxes	Asbestos	Presumed				Presumed ACM's within Westinghouse box on wall - 1no.		1	R326487		
52940	ACTIVE	C	P055-00-5/671	Switch Room - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Presumed				Woven cables from Westinghouse box - 1no.			R326487		
52923	ACTIVE	C	P055-00-5/671	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashback and rope gasket ACM's within switchbox - 1no.		1	R326487		
52920	ACTIVE	C	P055-00-5/671	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven flashback and rope gasket ACM's within switchbox - 1no.		1	R326487		
52921	ACTIVE	C	P055-00-5/671/ FLR-01	Floor - 1 - Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformer to floor - 1no.		1	R326487		
52892	ACTIVE	C	P055-00-5/672	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashback and rope gasket ACM's within switchboxes - 6no.		6	R326487		
52893	ACTIVE	C	P055-00-5/672	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven flashback and rope gasket ACM's within switchbox to wall 2 - 1no.		1	R326487		
52941	ACTIVE	C	P055-00-5/676	Switch Room - Station Building - Holborn Stn	Durasteel	Asbestos	Sampled – Not Detected				Durasteel panels to main entrance door wall - 10m²	10		R282651		
52942	ACTIVE	C	P055-00-5/676	Switch Room - Station Building - Holborn Stn	Lagging	Asbestos	Sampled – Not Detected				Green insulation material to main entrance door wall - Throughout			R282651		
52906	ACTIVE	C	P055-00-5/712	Relay Room - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve - 8lm	8		R326487		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52934	ACTIVE	C	P055-00-5/714	SER - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve - 30lm	30		R326487		
52894	ACTIVE	C	P055-00-5/731	CER - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement/woven flashback and rope door seal ACM's within switchboxes - 6no.		6	R326487		
52907	ACTIVE	C	P055-00-5/732	Relay Room - Station Building - Holborn Stn	Vinyl tiles	Asbestos	Known				Marley tiles to all walls and ceiling - 8m <sup>2</sup>	8		R326487		
52908	ACTIVE	C	P055-00-5/732/WAL-001	Wall: Internal - 1 - Relay Room - Station Building - Holborn Stn	Other Boarding	Asbestos	Strongly Presumed				Bakelite panels to electric board on wall 1 - 3no.		3	R326487		
52896	ACTIVE	C	P055-00-5/751	Station Control Room - Station Building - Holborn Stn	Non Asbestos Boarding	Asbestos	Sampled – Not Detected				Boarding above door			R326487		
52895	ACTIVE	C	P055-00-5/751	Station Control Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashback and rope gasket ACM's within switchboxes - 6no.		6	R326487		
52947	ACTIVE	C	P055-00-5/761	Vent Shaft - Station Building - Holborn Stn	Caulking	Asbestos	Sampled – Not Detected				Tunnel caulking to exposed tunnel rings - throughout			R282651		
52948	ACTIVE	C	P055-00-5/781	Substation Room - Station Building - Holborn Stn	Boarding: Cement	Asbestos	Known				Cement arc chutes - 1no. To be removed if coring works planned		1	R282651		
52924	ACTIVE	C	P055-00-5/784	IMR - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Woven cable sleeve - 45lm	45		R326487		
52945	ACTIVE	C	P055-00-5/951	Transformer Room - Station Building - Holborn Stn	Durasteel	Asbestos	Surveyed – Not Detected				Supalux panel/durasteel			R282651		
52925	ACTIVE	C	P055-00-5/951	Transformer Room - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access - Part of substation and outside remit of 2012 re-inspection			R326487		
52943	ACTIVE	C	P055-00-5/951/WAL-001	Wall: Internal - 1 - Transformer Room - Station Building - Holborn Stn	Durasteel	Asbestos	Surveyed – Not Detected				Durasteel panels to wall 1 Sampled previously			R282651		
52944	ACTIVE	C	P055-00-5/951/WAL-003	Wall: Internal - 3 - Transformer Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux panels at low level to wall 3 - 2m <sup>2</sup>	2		R282651		
52926	ACTIVE	C	P055-00-5/956	Store - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux walls			R326487		
52927	ACTIVE	C	P055-00-5/958	Disused Area (North End) Disused - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux ceiling			R326487		
52976	ACTIVE	C	P055-00-5/965	Disused Area (North End) Disused - Station Building - Holborn Stn	Debris: Other	Asbestos	Sampled – Not Detected				Disused Station - Debris on floor - 1no. piece seen (maybe from beams)		1	R129326		
52936	ACTIVE	C	P055-00-5/966	Disused Room - Station Building - Holborn Stn	Bitumen	Asbestos	Known				Toilet cistern - 1no. Not present during 2012 re-inspection. Room no longer exists		1	R326487		



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
52975	ACTIVE	C	P055-00-5/967	Disused Room - Station Building - Holborn Stn	Debris: Other	Asbestos	Known				Disused Station - Debris on floor - 1no. piece seen (maybe from beams)		1	R129326		
52938	ACTIVE	C	P055-00-5/968	Disused Area (South End) Disused - Station Building - Holborn Stn	Debris: Other	Asbestos	Known				Board debris - <1m <sup>2</sup> Not present during 2012 re-inspection. Room no longer exists	1		R326487		
52973	ACTIVE	C	P055-00-5/970	Disused Area (North End) Disused - Station Building - Holborn Stn	Debris: Other	Asbestos	Known				Disused Station - Debris on beams - 1no. piece seen (might be more)		1	R129326		
52937	ACTIVE	C	P055-00-5/976	Disused Room - Disused Area - Station Building - Holborn Stn	Bitumen	Asbestos	Known				Acoustic panel beneath sink - 1no. Not present during 2012 re-inspection. Room no longer exists		1	R326487		
52929	ACTIVE	C	P055-00-5/979	Disused Room - Station Building - Holborn Stn	No Access	Asbestos	No Access: Presumed				No access - Outside of remit			R326487		
52928	ACTIVE	C	P055-00-5/986	Passage - Station Building - Holborn Stn	Lagging	Asbestos	Known				Asbestos residue on timber and joists - Formerly room 5/968 - <1m <sup>2</sup> Not present during 2012 re-inspection.	1		R326487		
52930	ACTIVE	C	P055-00-5/987	Disused Room - Station Building - Holborn Stn	Debris: Other	Asbestos	Known				Board debris - 1m <sup>2</sup>	1		R326487		
52931	ACTIVE	C	P055-00-5/988	Disused Room - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Known				Cable sleeves exiting to track at end of tunnel - 7no.		7	R326487		
52897	ACTIVE	C	P055-00-6/081	Lobby - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Surveyed – Not Detected				Supalux to walls			R326487		
13608	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
69831	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - total 4 no - to cable run running throughout on trackside		4	R610876		
69832	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts - total 4 no -to wall at end		4	R610876		Y
69833	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - total 5 x 10m - to wall at end going into vent shaft	10	5	R610876		
52899	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Duct: Other	Asbestos	Presumed				Ducts - 2no. No access above mesh under bridge		2	R326487		
69605	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct- total 1 no - to wall at end.		1	R610876		Y
52900	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Track - Woven cables - 3lm Outside remit of 2012 re-inspection. Outside remit of 2020 re-inspection.	3		R326487		Y
69834	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable duct - total 1 no - to wall at end		1	R610876		Y



Hazardous Material Asset Register - Summary



P055-00 - Station Building - Holborn Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
69602	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - total 4 no - to cable run running throughout on trackside.		4	R610876		
69603	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Ducts: Cement	Asbestos	Known				Invert - Cement cable ducts - total 4 no -to wall at end.		4	R610876		Y
69604	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable Sheath	Asbestos	Known				Invert - Braided cable - 5x10m - to wall at end going into vent shaft.	10	5	R610876		
52901	ACTIVE	C	P055-00-6/263	Platform 3 - Westbound Local - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Invert - Woven cables - 100lm  Outside remit of 2012 re-inspection. Outside remit of 2020 re-inspection.	100		R326487		Y
52903	ACTIVE	C	P055-00-6/663	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed woven flashback and rope gasket ACM's within switchboxes to wall 2 - 1no.		1	R326487		
52904	ACTIVE	C	P055-00-6/663	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed paper wrap to coil ACM's within transformer to floor - 1no.		1	R326487		
52902	ACTIVE	C	P055-00-6/663	Switch Room - Station Building - Holborn Stn	Boarding: Supalux	Asbestos	Sampled – Not Detected				Supalux boarding ceiling			R326487		
52905	ACTIVE	C	P055-00-6/663	Switch Room - Station Building - Holborn Stn	Other Electrical Boxes	Asbestos	Presumed				Presumed cement flashback and rope gasket ACM's within switchboxes - 4no.		4	R326487		
52898	ACTIVE	C	P055-00-6/711	Relay Room - Station Building - Holborn Stn	Cable: Sheath	Asbestos	Known				Cloth cable sleeve - 2lm  Identified 2no. Ttmes		2	R326487		

CD168-01 - Office Building (EV Operations) - Ruislip Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
4459	ACTIVE	C	CD168-01-1/087	Lobby - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4460	ACTIVE	C	CD168-01-1/237	Passage - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4461	ACTIVE	C	CD168-01-1/238	Passage - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4462	ACTIVE	C	CD168-01-1/321	Locker Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4463	ACTIVE	C	CD168-01-1/322	Locker Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									





Hazardous Material Asset Register - Summary



CD168-01 - Office Building (EV Operations) - Ruislip Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
4464	ACTIVE	C	CD168-01-1/323	Shower Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4465	ACTIVE	C	CD168-01-1/324	Shower Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4466	ACTIVE	C	CD168-01-1/337	Mess Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4467	ACTIVE	C	CD168-01-1/340	Mess Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4468	ACTIVE	C	CD168-01-1/407	Store - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4469	ACTIVE	C	CD168-01-1/423	Toilet: Male - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4470	ACTIVE	C	CD168-01-1/424	Toilet: Female - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4471	ACTIVE	C	CD168-01-1/668	CER - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4472	ACTIVE	C	CD168-01-1/747	SCR - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4473	ACTIVE	C	CD168-01-1/847	Office - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4474	ACTIVE	C	CD168-01-1/848	Office - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4475	ACTIVE	C	CD168-01-1/849	Office - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4476	ACTIVE	C	CD168-01-1/940	Store - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									
4477	ACTIVE	C	CD168-01-1/941	Plant Room - Office Building (EV Operations) - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									



Hazardous Material Asset Register - Summary



CD168-03 - Store - Ruislip Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
4479	ACTIVE	C	CD168-03-1/942	Store Room - Store - Ruislip Depot	Stations: Rooms	Asbestos	Room: Not Surveyed – Asbestos Presumed									