



Hazardous Material Asset Register - Summary



Run date: 18/09/2023

Line: Northern

Risk Assessment Status: Active, Inactive

Hazardous Material Status: All

Hazardous Material Type: All

M135-N - NOR Line - Moorgate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31116	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Westinghouse Boxes	Asbestos	Removed				Westinghouse boxes - presumed ACM's in the form of arc chutes and flash guards within boxes under platform nosing Notes from 2021 re-inspection: Removed		4			
53609	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Cable Sheath	Asbestos	Presumed				2x Braided cables					
42850	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31115	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite sheeting along platform length with a void above of 10cm to cast iron structure behind, No tunnel rings visible but metal fire breaks present at regular intervals Notes from 2021 re-inspection: VE panels in the way therefore still present					
31117	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Ducts	Asbestos	Presumed	1		LHS	Cable ducts		2			
31118	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Ducts	Asbestos	Presumed	3		LHS	Cable ducts		2			
31119	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	84		RHS	Troughing. Braided cables x 2. 0.5m Removed by DCUK 16/08/2022 (HM00692)					
31120	ACTIVE	N	M135-N-NBFA	Road NBFA (Plt7) - NOR - Moorgate Stn	Ducts	Asbestos	Presumed	85		RHS	Cable ducts		1			
31122	ACTIVE	N	M135-N-SBFA	Road SBFA (Plt8) - NOR - Moorgate Stn	Westinghouse Boxes	Asbestos	Removed				Westinghouse boxes - presumed ACM's in the form of arc chutes and flash guards within boxes under platform nosing Notes from 2021 re-inspection: Removed		4			
42851	ACTIVE	N	M135-N-SBFA	Road SBFA (Plt8) - NOR - Moorgate Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31123	ACTIVE	N	M135-N-SBFA	Road SBFA (Plt8) - NOR - Moorgate Stn	Signal Boxes	Asbestos	Removed	0		RHS	Signal. Arrival end of platform Notes from 2021 re-inspection: Removed		1			
31121	ACTIVE	N	M135-N-SBFA	Road SBFA (Plt8) - NOR - Moorgate Stn	Cellactite Sheeting	Asbestos	Known				Cellactite sheeting along platform length with a void above of 10cm to cast iron structure behind, No tunnel rings visible but metal fire breaks present at regular intervals					



Hazardous Material Asset Register - Summary



M135-N - NOR Line - Moorgate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31124	ACTIVE	N	M135-N-SBFA	Road SBFA (Plt8) - NOR - Moorgate Stn	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	110		RHS	Troughing. Against wall of platform just before tunnel		1			

N021-N - NOR Line - Edgware Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30067	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	4		LHS	Trackside equipment: tencore. Top of platform ramp		1			
34686	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	47		RHS	Trackside equipment: Tencore		1			
30068	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	50		RHS	Trackside equipment: Westinghouse small		1			
30069	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	52		RHS	Trackside equipment: Westinghouse small		1			
30070	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	56		LHS	Trackside equipment: Tencore		1			
30071	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	75		RHS	Trackside equipment: Tencore		1			
34687	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	76		RHS	Trackside equipment: Westinghouse small		1			
30072	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	78		RHS	Trackside equipment: Westinghouse small		1			
35910	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	79		LHS	Trackside equipment: Westinghouse small		1			
30073	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	79		RHS	Trackside equipment: Westinghouse small		1			
30074	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	98		RHS	Trackside equipment: Tencore		2			
34330	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	98		LHS	Trackside equipment: Westinghouse small		1			
30075	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	98		LHS	Trackside equipment: Tencore		1			
30076	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	101		LHS	Trackside equipment: Tencore		1			
30077	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	115		RHS	Trackside equipment: Westinghouse small		1			
30078	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	117		LHS	Trackside equipment: Tencore		1			



Hazardous Material Asset Register - Summary



N021-N - NOR Line - Edgware Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30079	ACTIVE	N	N021-N-NBLO	Road NBLO (Plt2) - NOR - Edgware to Buffer	Track Section Switches	Asbestos	Presumed	120		LHS	Trackside equipment: Westinghouse small		1			
30062	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Signal Boxes	Asbestos	Presumed	3		LHS	Flash guards Signal AE35		1			
34329	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Signal Boxes	Asbestos	Presumed	42		RHS	Tencore		1			
34685	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Westinghouse Boxes	Asbestos	Presumed	42		RHS	Trackside equipment: Westinghouse small		1			
30063	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Signal Boxes	Asbestos	Presumed	92		RHS	Tencore		1			
30064	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Westinghouse Boxes	Asbestos	Presumed	92		RHS	Trackside equipment: Westinghouse small		1			
30065	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Westinghouse Boxes	Asbestos	Presumed	110		RHS	Trackside equipment: Westinghouse small		1			
30066	ACTIVE	N	N021-N-NBMA	Road NBMA (Plt1) - NOR - Edgware Stn	Signal Boxes	Asbestos	Presumed	121		RHS	Trackside equipment: stop signal		2			
30080	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	13		LHS	Trackside equipment: Westinghouse small		1			
30081	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	18		LHS	Trackside equipment: Westinghouse small		2			
30082	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	19		LHS	Trackside equipment: type 79		1			
30084	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	20		LHS	Trackside equipment: Tencore		1			
30083	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	20		LHS	Trackside equipment: Westinghouse small		1			
30085	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	43		LHS	Trackside equipment: Tencore		1			
30086	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	43		LHS	Trackside equipment: Westinghouse small		1			
30087	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	66		LHS	Trackside equipment: Westinghouse small		1			
30088	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	67		LHS	Trackside equipment: Westinghouse small		1			
30090	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	101		LHS	Trackside equipment: Westinghouse small		1			
30089	ACTIVE	N	N021-N-SBLO	Road SBLO (Plt3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	101		LHS	Trackside equipment: Tencore		1			



Hazardous Material Asset Register - Summary



N021-N - NOR Line - Edgware Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30092	ACTIVE	N	N021-N-SBLO	Road SBLO (Pit3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	113		LHS	Marshalling kiosk		1			
35911	ACTIVE	N	N021-N-SBLO	Road SBLO (Pit3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	113		LHS	Flash guards Signal AE31B		1			
30091	ACTIVE	N	N021-N-SBLO	Road SBLO (Pit3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	113		LHS	Rail Gap Indicator		1			
30094	ACTIVE	N	N021-N-SBLO	Road SBLO (Pit3) - NOR - Edgware to Buffer	Westinghouse Boxes	Asbestos	Presumed	119	120	LHS	Trackside equipment: Westinghouse small		3			
30093	ACTIVE	N	N021-N-SBLO	Road SBLO (Pit3) - NOR - Edgware to Buffer	Signal Boxes	Asbestos	Presumed	119	120	LHS	Trackside equipment: Tencore		3			

N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28774	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	57		LHS	Flash guards Signal & Rail Gap Indicator A440		1			
28775	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	57		LHS	tencore		1			
28776	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	256		RHS	Flash guards Fog repeater A442 Tencore		2			
28777	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	376		RHS	Flash guards Signal A442 Tencore		2			
35953	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	600		RHS	Flash guards Fog repeater FR446		1			
28778	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	726		LHS	Flash guards Marshalling Kiosk & Signals A446 & RAE100 Tencore		1			
28779	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	798		LHS	Flash guards Switch box (redundant)		2			
28780	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	802		LHS	Flash guards Fog repeater AE100		1			
36120	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	915		LHS	Flash guards Marshalling Kiosk		1			
28781	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	917		LHS	Flash guards Marshalling Kiosk		1			
35954	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	921		LHS	Flash guards Signal AE100 & Fog Repeater AE1		1			
28782	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	925		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28783	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	927		LHS	Trackside equipment Westinghouse small		1			
28784	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1029		LHS	tencore		1			
35955	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1039	1041	LHS	Junction box		1			
28785	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1039	1041	LHS	Flash guards Switch boxes		4			
28786	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1050		LHS	Tencore		1			
28787	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1051		LHS	Tencore		1			
28788	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1052		LHS	brake signal		1			
35956	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1053		LHS	Flash guards Signal AE1 & Rail Gap Indicator		2			
28789	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	1053		LHS	Trackside equipment: Westinghouse large		1			
28790	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	1073		LHS	Trackside equipment Westinghouse small		1			
28791	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	1078		LHS	Trackside equipment Westinghouse small		1			
28793	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1220		LHS	brake signal		2			
28792	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1220		LHS	Tencore		2			
28794	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	1220		LHS	Trackside equipment Westinghouse small		1			
36121	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	1222		LHS	Trackside equipment Westinghouse small		1			
28795	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1222		LHS	brake signal		1			
28796	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1227		LHS	brake signal					
28799	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	1228		LHS	Trackside equipment Westinghouse small		2			
28798	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1228		LHS	brake signal		2			



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28797	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1228		LHS	Tencore		2			
28802	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1307		LHS	brake signal		1			
28800	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Cement Cable Troughing & Debris	Asbestos	Removed	1307		LHS	Cement troughing, Floor, Troughing from Current Rail Section Switch 532A to track. 2 x 4 Lm Removed by Econ 23/08/2014 ES7152					
28801	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	1307		LHS	Tencore		1			
28803	ACTIVE	N	N022-N-NBLO	Road NBLO - NOR - Burnt Oak to Edgware	Cement Cable Troughing & Debris	Asbestos	Removed	1308		LHS	Cement debris, Floor, Troughing from Current Rail Section Switch 532 to track. 2LM Removed by Econ 23/08/2014 ES7152		2			
30216	ACTIVE	N	N022-N-NBMA	Road NBMA - NOR - Burnt Oak to Edgware	Signal Boxes	Asbestos	Presumed	101		RHS	Trackside equipment: tencore		1			
30217	ACTIVE	N	N022-N-NBMA	Road NBMA - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	114		RHS	Trackside equipment: Westinghouse large		1			
30218	ACTIVE	N	N022-N-NBMA	Road NBMA - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	146		RHS	Trackside equipment: Westinghouse small		1			
35917	ACTIVE	N	N022-N-NBMA	Road NBMA - NOR - Burnt Oak to Edgware	Westinghouse Boxes	Asbestos	Presumed	151		RHS	Trackside equipment: Westinghouse small		1			
35472	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	0		RHS	Trackside equipment: tencore. Numerous braided cables		5			
35473	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment: Westinghouse large. numerous braided cables		7			
35474	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	10		RHS	Kiosk					
35475	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: Westinghouse large		1			
34360	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	21					1			
34907	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	36		RHS	Trackside equipment: tencore. Numerous braided cables		2			
35477	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	38		RHS	Trackside equipment: tencore		1			
35476	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	38		RHS	Trackside equipment: Westinghouse small. Numerous braided cables					



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35478	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	40		RHS	Trackside equipment: tencore. Numerous braided cables		2			
35480	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	43		RHS	Junction box. Numerous braided cables		1			
35479	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	43			Trackside equipment: tencore. Numerous braided cables		3			
34908	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	52		RHS	Trackside equipment: Westinghouse large. Numerous braided cables		1			
35481	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	52		RHS	track box 600v. Numerous braided cables		1			
35556	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	60		RHS	Trackside equipment: Westinghouse large. Numerous braided cables		3			
35557	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Westinghouse Boxes	Asbestos	Presumed	68		RHS	Trackside equipment: Westinghouse small		2			
35558	ACTIVE	N	N022-N-RD16	Road RD16 - NOR - Edgware to Burnt Oak (Invalid code)	Signal Boxes	Asbestos	Presumed	75		RHS	Trackside equipment: tencore. Numerous braided cables		2			
42418	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Stations: Rooms	Asbestos	Presumed				BRS 1008 LHS - 1 x Kiosk within cable run			R497551		
42359	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1			1 x Points 21A to 4 foot			R497551		
42361	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				1 x CTB box to walls		1	R497551	N	N
42360	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				1 x CTB box to walls		1	R497551	N	N
42362	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				CTB box to walls/fence		1	R497551	N	N
42363	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Current Rail Boxes	Asbestos	Presumed	12			Yellow current rail isolation switches 534A/B to 10 foot		2	497551		
42364	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Troughing	Asbestos	Known				RHS 4 x 1/8m cement troughing within concrete slab to floor below the yellow section switches to 10 foot			R497551	N	N
42365	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	16		RHS	BRS 16 RHS - 2 x small westinghouse boxes within cable run		2	R497551		
42366	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	25		RHS	BRS 25 RHS - 1 x small westinghouse box within cable run		1	R497551		
30219	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	71	73	LHS	Junction Box		1			
34457	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	71	73	LHS	Flash guards Switch boxes		4			



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30220	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	90		LHS	Cement troughing. Floor, Troughing debris. Small amounts Removed by Econ 23/08/2014 ES7152					
42367	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	91			BRS 91 - 1 x Points 21B within 4 foot		1	R497551		
30221	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	92		LHS	Cement debris. Floor, Troughing debris Removed by Econ 23/08/2014 ES7152		1			
42368	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Current Rail Boxes	Asbestos	Presumed	139		LHS	BRS 139 LHS 2 x yellow current rail isolation switches within 10 foot		2	R497551		
30222	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	150		LHS	Cement troughing, Floor, Troughing from Current Rail Section Switch 531A to track Removed by Econ 23/08/2014 ES7152		3			
30223	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	151	152	LHS	Cement troughing, Floor, Troughing from Current Rail Section Switch 531 to switch box Removed by Econ 23/08/2014 ES7152		2			
42369	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 152 LHS - 2 x 10 core boxes within cable run		2	R497551	N	N
30224	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	152		LHS	Cement troughing, Floor, Troughing from switch box to track Removed by Econ 23/08/2014 ES7152		3			
30225	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	153		LHS	Cement troughing, Floor, Troughing right hand side of switch box Removed by Econ 23/08/2014 ES7152		6			
34776	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	154		LHS	Flash guards Switch box		1			
30226	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	154		LHS	Cement debris. Floor, Troughing debris. Small amounts Removed by Econ 23/08/2014 ES7152					
30227	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Removed	156		LHS	Cement debris. Floor, Troughing debris. High damage Removed by Econ 23/08/2014 ES7152					
42370	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 157 LHS - 1 x Isolating switch within cable run		1	R497551	N	N
42371	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	159		LHS	BRS 159 LHS - 1 x Large westinghouse box within cable run		1	R497551		



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42372	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	196		LHS	BRS 196 LHS - 2 x Large westinghouse boxes within cable run		2	R497551		
30228	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	197	199	LHS	Flash guards Switch boxes		4			
30229	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	197	199	LHS	Junction Box		1			
42374	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 202 LHS - 1 x 10 core box within cable run		1	R497551	N	N
42373	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	202		LHS	BRS 202 LHS - 2 x EP valves within cable run		2	R497551		
42375	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	205			BRS 205 1 x Points 7B within 4 foot		1	R497551		
34335	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	211		LHS	Flash guards Signal R449		1			
42376	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	212		LHS	BRS 212 LHS - 1 x redundant signal within cess		1	R497551		
42377	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	217		LHS	BRS 217 LHS - 1 x small westinghouse box within cable run		1	R497551		
42378	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	219		LHS	BRS 219 LHS - 1 x small westinghouse box within cable run		1	R497551		
42379	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 224 LHS - 2 x 10 core box and electrical box within cable run		2	R497551	N	N
42380	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 250 LHS - 1 x 10 core box within cable run		1	R497551	N	N
42381	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	251		LHS	BRS 251 LHS - 2 x large westinghouse boxes within cable run		2	R497551		
42382	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	259		LHS	BRS 259 LHS - 1 x redundant signal to cess		1	R497551		
34777	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	266		LHS	Flash guards Switch box		2			
30230	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	268		LHS	Flash guards Fog repeater A449		1			
42383	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	273		LHS	BRS 273 LHS - 1 x small westinghouse box within cable run		1	R497551		
42384	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	275		LHS	BRS 275 LHS 1 x Small westinghouse box within cable run		1	R497551		
42385	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak		Asbestos	Presumed				BRS 295 - 311 OTX - Bridge over track crossing			R497551		



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42386	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	341		LHS	BRS 341 LHS - 5 x large westinghouse boxes within cable run		5	R497551		
46011	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak		Asbestos	Presumed				EP valve within cable run				N	N
42387	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 349 LHS - 1 x 10 core box within cable run		1	R497551	N	N
42388	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	350		LHS	BRS 350 LHS - 1 x redundant signal within cable run		1	R497551		
30232	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	351	353	LHS	Junction Box		1			
30231	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	351	353	LHS	Flash guards Switch box		4			
42389	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	354		LHS	BRS 354 LHS - 1 x Small westinghouse box within cable run		1	R497551		
42390	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	357		LHS	BRS 357 LHS - 1 x Small westinghouse box within cable run		1	R497551		
30233	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	360		LHS	Flash guards Signal A449		1			
42391	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	603		LHS	BRS 603 LHS - 2 x large westinghouse boxes within cable run		2	R497551		
42392	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	604		LHS	BRS 604 LHS - 1 x redundant signal within cable run		1	R497551		
42393	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	609		LHS	BRS 609 LHS - 1 x Small westinghouse box within cable run		1	R497551		
42394	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	611		LHS	BRS 611 LHS - 1 x small westinghouse box withing cable run		1	R497551		
34778	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	618		LHS	Flash guards Switch box		1			
30234	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	620		LHS	Flash guards Fog repeater R447		1			
46012	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak		Asbestos	Presumed				Bridge				N	N
42395	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	650		LHS	BRS 650 LHS - 1 x large westinghouse box within cable run			R497551		
42397	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 651 LHS - 1 x 10 core box within cable run		1	R497551	N	N
42398	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 674 LHS - 1 x 10 core box within cable run		1	R497551	N	N



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30045	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	681		LHS	Junction Box		1			
30235	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	681		LHS	Switch boxes		3			
42399	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	701		LHS	BRS 701 LHS - 4 x large westinghouse boxes within cable run		4	R497551		
30046	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	709		LHS	Flash guards Switch box		1			
30047	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	712		LHS	Flash guards Signal A447		1			
42401	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	731		LHS	BRS 731 LHS - 1 x EP valve within cable run		1	R497551		
42400	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	731		LHS	BRS 731 LHS - 1 x large westinghouse box within cable run		1	R497551		
42403	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	732		LHS	BRS 732 LHS - 1 x redundant signal within cable run		1	R497551		
42402	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 732 LHS - 1 x 10 core box within cable run		1	R497551	N	N
42404	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	745		LHS	BRS 745 LHS - 1 x small westinghouse box within cable run		1	R497551		
42406	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	747		LHS	BRS 747 LHS - 1 x small westinghouse box within cable run		1	R497551		
42405	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	747		LHS	BRS 747 LHS - 1 x Small westinghouse box within cable run		1			
30048	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	753		LHS	Flash guards Switch box		2			
42407	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	763		LHS	BRS 763 LHS - 2 x Small westinghouse boxes within cable run		2	R497551		
42409	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 770 LHS - 1 x 10 core bo within cable run		1	R497551	N	N
42410	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	771		LHS	BRS 771 LHS - 2 x Large Westinghouse boxes within cable run		2	R497551		
30050	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	865	867	LHS	Fog repeater A445A		1			
30049	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	865	867	LHS	Flash guards Switch boxes		2			
42411	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	887		LHS	BRS 887 LHS - 2 x large westinghouse boxes within cable run		2	R497551		



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42412	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	888		LHS	BRS 888 LHS - 1 x redundant signal within cable run		1	R497551		
42413	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	900		LHS	BRS 900 LHS - 2 x Small westinghouse boxes within cable run		2	R497551		
30052	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	955	957	LHS	Junction Box		1			
30051	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	955	957	LHS	Flash guards Switch boxes		4			
42414	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	972		LHS	BRS 972 LHS - 2 x small westinghouse boxes within cable run		2	R497551		
42415	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 975 LHS - 1 x 10 Core Box within cable run		1	R497551	N	N
42416	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	976		LHS	BRS 976 LHS - 1 x EP valve within cable run		1	R497551		
42417	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	979		LHS	BRS 979 LHS - 5 x large westinghouse boxes		5	R497551		
30053	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	985		LHS	Flash guards Marshalling Kiosk		1			
35909	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	989		LHS	Fog Repeater A445B					
30054	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	989		LHS	Flash guards Signal A 445A, A445B					
42419	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1012		LHS	BRS 1012 LHS - 1 x redundant signal within cable run		1	R497551		
42420	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1014		LHS	BRS 1014 LHS - 1 x small westinghouse box within cable run		1	R497551		
30056	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1078	1080	LHS	Junction Box		1			
30055	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1078	1080	LHS	Flash guards Switch boxes		4			
42421	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1082		LHS	BRS 1082 LHS - 1 x 10 core box within cable run		1	R497551		
42422	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1091		LHS	BRS 1091 LHS - 1 x small westinghouse box within cable run		1	R497551		
42423	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1094		LHS	BRS 1094 LHS - 1 x small westinghouse box within cable run		1	R497551		
42424	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Other Electrical Boxes	Asbestos	Presumed				BRS 1100 LHS - 1 x 10 core box within cable run		1	R497551	N	N



Hazardous Material Asset Register - Summary



N022-N - NOR Line - Edgware to Burnt Oak (incl Edgware Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42425	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1105		LHS	BRS 1105 LHS - 5 x large westinghouse boxes within cable run		5	R497551		
30058	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1138		LHS	Marshalling Kiosk		1			
30057	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1138		LHS	Flash guards Signal A445B		1			
42427	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Current Rail Boxes	Asbestos	Presumed	1170		LHS	BRS 1170 LHS - 1 x Kiosk within cable run		1	R497551		
42429	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1180		LHS	BRS 1180 LHS - 2 x small westinghouse boxes within cable run		2	R497551		
42430	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1240		LHS	BRS 1240 LHS - 2 x small westinghouse boxes within cable run		2	R497551		
30059	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1256		LHS	Flash guards Switch box		1			
30060	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Presumed	1257		LHS	Cement debris Post, Troughing		1			
30061	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Signal Boxes	Asbestos	Presumed	1273		LHS	Flash guards Marshalling Kiosk		1			
42431	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1280		LHS	BRS 1280 LHS - 1 x large westinghouse box within cable run		1	R497551		
42432	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1281		LHS	BRS 1281 LHS - 1 x small westinghouse box within cable run		1	R497551		
42433	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1292		LHS	BRS 1292 LHS - 1 x small westinghouse box within cable run			497551		
42435	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Current Rail Boxes	Asbestos	Presumed	1293		LHS	BRS 1293 LHS - Kiosk within cable run		1	R497551		
42437	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1329		LHS	BRS 1329 LHS - 1 x small westinghouse box within cable run		1	R497551		
42438	ACTIVE	N	N022-N-SBLO	Road SBLO - NOR - Edgware to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	1335		LHS	BRS 1335 LHS - 1 x small westinghouse box within cable run		1	R497551		

N023-N - NOR Line - Burnt Oak Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42302	ACTIVE	N	N023-N-NBLO	Road NBLO (Plt1) - NOR - Burnt Oak Stn	Cable Wrap	Asbestos	Sampled – Not Detected	0	62	RHS	62m Cable wrap to pipe/cable underneath platform 1 - BRS 0-62 RHS	62		R497552		
42301	ACTIVE	N	N023-N-NBLO	Road NBLO (Plt1) - NOR - Burnt Oak Stn	Westinghouse Boxes	Asbestos	Presumed	37		LHS	1 x large westinghouse box, overbridge wall T30 - LHS BRS 37		1	R497552		



Hazardous Material Asset Register - Summary



N023-N - NOR Line - Burnt Oak Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42303	ACTIVE	N	N023-N-NBLO	Road NBLO (Pit1) - NOR - Burnt Oak Stn	Cement Troughing	Asbestos	Known				>3m Cement troughing to floor underneath platform 1 - BRS 58 RHS			R497552	N	N
42293	ACTIVE	N	N023-N-SBLO	Road SBLO (Pit2) - NOR - Burnt Oak Stn	Other Electrical Boxes	Asbestos	Presumed				1 x 10 Core Box to cable run - BRS 50 LHS		1	R497553	N	N
42296	ACTIVE	N	N023-N-SBLO	Road SBLO (Pit2) - NOR - Burnt Oak Stn	Other Electrical Boxes	Asbestos	Presumed				1 x 10 core box to overbridge T30 wall - BRS 77 LHS		1	R497553	N	N
42297	ACTIVE	N	N023-N-SBLO	Road SBLO (Pit2) - NOR - Burnt Oak Stn	Signal Boxes	Asbestos	Presumed	80		LHS	1 x 10 Link box to overbridge T30 wall - BRS 80 LHS		1	R497553		
42298	ACTIVE	N	N023-N-SBLO	Road SBLO (Pit2) - NOR - Burnt Oak Stn	Cable Wrap	Asbestos	Sampled – Not Detected	82		LHS	3 x Cable Wrap - to cables throughout - BRS 82 LHS		3	R497553		
42299	ACTIVE	N	N023-N-SBLO	Road SBLO (Pit2) - NOR - Burnt Oak Stn	Cable Wrap	Asbestos	Sampled – Not Detected	83		LHS	1 x 20m Cable wrap to cables - BRS 83 LHS	20	1	R497553		
42300	ACTIVE	N	N023-N-SBLO	Road SBLO (Pit2) - NOR - Burnt Oak Stn	Cable Ducts: Bitumen	Asbestos	Sampled – Not Detected				5 x Bitumen cable ducts to concrete slab behind cable run - BRS 107 LHS		5	R497553	N	N

N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36255	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	1		LHS	Flash guards Signal AC2 and Rail Gap Indicator		2			
29531	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Cable Sheath	Asbestos	Presumed	5		RHS	Braided cable, 2 x 10mm cable from Track Disconnection box up side of building		2			
29532	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Cable Sheath	Asbestos	Presumed	10		RHS	Braided cable, 1 x 30mm from single core box up side of building		1			
29533	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	12		RHS	Flash guards Switch box		2			
34448	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large		3			
29534	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	13		RHS	Flash guards Switch box		1			
36256	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Cement Cable Troughing & Debris	Asbestos	Presumed	14		LHS	Floor Cable troughing debris behind Current Rail Section Switch 452. Unable to Quantify.					
29535	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	80		RHS	Siding traction Emergency switch & Tencore		1			
29536	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	315		LHS	Flash guards Fog repeater A436		1			
29537	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Cable Sheath	Asbestos	Presumed	315		LHS	Braided cable. 2 x 10mm cables from Fog Repeater to single core box		2			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29538	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	430		LHS	Flash guards Signal A436		1			
29539	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	706		LHS	Flash guards Fog repeater A438A		1			
29727	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	823		LHS	Trackside equipment tencore		1			
29728	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	827		LHS	Flash guards Signal A438A		1			
29729	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	934		LHS	Flash guards Fog repeater A438B		1			
29730	ACTIVE	N	N024-N-NBLO	Road NBLO - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	956		LHS	Flash guards Signal A438B		1			
29733	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Current Rail Boxes	Asbestos	Presumed	0		RHS	Current rail switches		2			
29732	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	0			Tencore		4			
29734	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	0		RHS	Emergency gap jumper cables box		3			
29731	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	0			Trackside equipment Westinghouse small		1			
29735	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	1		LHS	630 Volt DC box		1			
29736	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	1			Red light & buffer stop		1			
29737	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	10			Red Light		1			
34272	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Cable Sheath	Asbestos	Presumed	40			points 7b		1			
29738	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Cable Sheath	Asbestos	Presumed	70			points 8b		1			
29739	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	70		LHS	Trackside equipment tencore		1			
29742	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	80		RHS	Tencore		1			
29741	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	80		RHS	Trackside equipment Westinghouse small		2			
29740	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	80		RHS	AC9 stop & lamp		3			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29744	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	118		RHS	Tencore		1			
29743	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Westinghouse Boxes	Asbestos	Presumed	118		RHS	Trackside equipment Westinghouse small		1			
36272	ACTIVE	N	N024-N-RD01	Road 01 - NOR - Colindale to Burnt Oak	Signal Boxes	Asbestos	Presumed	245			Red light & buffer stop		1			
34409	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment: tencore		1			
35862	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Removed	6		LHS	Flash guards Signal A443 (CO - Acting)		1			
28597	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	6		RHS	Flash guards Signal A443		1			
28599	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	6		LHS	junction box 600volt		1			
28598	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	6		LHS	trackside equipment Westinghouse small		1			
34645	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	6		LHS	trackside equipment Westinghouse small		1			
28596	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	6		LHS	trackside equipment Westinghouse small		1			
28600	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	13		LHS	trackside equipment Westinghouse small		1			
28602	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	14	17	LHS	Trackside equipment Westinghouse large		8			
28601	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	14	17	LHS	Flash guards Switch boxes		8			
28603	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Removed	17		RHS	Flash guards Rail Gap Indicator		1			
28604	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	18		LHS	Trackside equipment Westinghouse small		3			
28605	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	25		LHS	Trackside equipment Westinghouse large		1			
28606	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	50		LHS	Trackside equipment Westinghouse small		2			
28607	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	120		LHS	Trackside equipment Westinghouse small		1			
28608	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	125		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28609	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	136		LHS	Flash guards Marshalling Kiosk		1			
28610	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	212		LHS	Trackside equipment Westinghouse small		1			
28611	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	218		LHS	trackside equipment Westinghouse small		1			
28613	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	253		LHS	Flash guard Fog repeater FR439		1			
28614	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	257		LHS	trackside equipment tencore		1			
36113	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	258		LHS	Flash guards Switch box		2			
28615	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	276		LHS	Flash guards Transformer x 2 & Junction box		3			
28616	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	290		LHS	Trackside equipment Westinghouse small		1			
34410	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	292		LHS	Trackside equipment Westinghouse small		1			
28617	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	351		LHS	Trackside equipment Westinghouse small		1			
35863	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	360		LHS	Trackside equipment Westinghouse small		1			
28618	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	364	366	LHS	Flash guards Transformer x 4 & Junction box		5			
28620	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	372		LHS	signal box		1			
28619	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	372		LHS	Tencore		1			
28621	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	374		LHS	Flash guards Signal A439		1			
35864	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	374		LHS	Trackside equipment tencore		1			
28622	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	375	378	LHS	Flash guards Transformer x 4 & Junction box		5			
28623	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	377		LHS	Trackside equipment Westinghouse small		2			
28624	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	450		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28625	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	451		LHS	Trackside equipment Westinghouse small		1			
34646	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	487		LHS	Trackside equipment tencore		1			
35865	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	488	490	LHS	Flash guards Transformer x 4 & Junction box		5			
34639	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	612		LHS	Trackside equipment Westinghouse small		1			
28431	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	613		LHS	trackside equipment Westinghouse small		1			
28432	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	651		LHS	Flash guards Signal RAC12AB		1			
28433	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	686		LHS	Flash guards Fog repeater AC12A		1			
28434	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	687		LHS	Trackside equipment Westinghouse small		1			
28435	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	689		LHS	Trackside equipment Westinghouse small		1			
28436	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	695	697	LHS	Flash guards Switch boxes		3			
28437	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	706		LHS	Flash guards Transformer & Junction box		2			
28438	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	765		LHS	Trackside equipment Westinghouse small		1			
28439	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	766		LHS	Trackside equipment Westinghouse small		1			
28440	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	767		LHS	Trackside equipment tencore		1			
28441	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	774	777	LHS	Flash guards Transformer x5 & Junction box		6			
28442	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	783		LHS	Flash guards Junction box		1			
28443	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	787		LHS	Flash guards Marshalling Kiosk		1			
28444	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	787		LHS	Braided cable, 6 x 10mm & 1 x 20mm from Marshalling Kiosk to J hanger 4		7			
28445	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	791		LHS	Braided cable, 6 x 10mm & 1 x 20mm from Marshalling Kiosk to J hanger 4		4			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28447	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	792		LHS	braided cable, 17 x 10mm from Marshalling Kiosk to J hanger 4		17			
28446	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	792		LHS	Flash guards Marshalling Kiosk		1			
28448	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	794		LHS	Braided cable, 8 x 10mm from J hanger to Marshalling Kiosk		8			
35773	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	795		LHS	Braided cable, 5 x 10mm & 1 x 20mm from Marshalling Kiosk to J hanger 4		6			
36106	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	797		LHS	Flash guards Switch box		2			
28451	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	803		LHS	Trackside equipment tencore		1			
28449	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	803		LHS	Flash guards Signal AC12A, RAC12BC & Fog Repeater AC12B		3			
28452	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	803		LHS	Trackside equipment electric box		1			
28450	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	803		LHS	Braided cable, 6 x 10mm from J hanger 4 to post to signals		6			
28453	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	804		LHS	Trackside equipment Westinghouse small		1			
35774	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	807		LHS	Trackside equipment Westinghouse small		1			
28454	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	846		LHS	Braided cable, 1 x 10mm from Track Disconnection Box to J hanger		1			
28455	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	855		LHS	Trackside equipment Westinghouse small		1			
28456	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	856		LHS	Trackside equipment Westinghouse small		1			
28457	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	890		LHS	Trackside equipment		1			
35775	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	908		LHS	braided cable, 8 x 10mm & 1 x 20mm from J hanger 3 & 4 to Marshalling Kiosk		9			
28458	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	909		LHS	braided cable, 3 x 10mm & 1 x 20mm from Marshalling Kiosk to J hanger 3 & 4		4			
28459	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	909		LHS	Trackside equipment: Marshalling Kiosk		1			
28460	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	911		LHS	Flash guards Switch boxes		2			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28461	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	916		LHS	Braided cable, 5 x 10mm from Marshalling Kiosk to J hanger 4		5			
28463	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	918		LHS	Trackside equipment: marshalling Kiosk		1			
28462	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	918		LHS	Braided cable, 3 x 10mm from J hanger 4 to Marshalling Kiosk		3			
28465	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	919		LHS	Braided cable, 5 x 10mm from J hanger 3 & 4 to Marshalling Kiosk & 1 x 20mm cable from Marshalling kiosk to J hanger 4		6			
28464	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	919		LHS	Flash guards Signal AC12B & Fog repeater		2			
34407	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	919		LHS	Trackside equipment: marshalling Kiosk		1			
28466	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	920		LHS	Trackside equipment tencore		1			
28467	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	923		LHS	Trackside equipment Westinghouse small		1			
36107	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	925			Trackside equipment Westinghouse small		1			
28468	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	928		LHS	Braided cable, 1 x 10mm from J hanger 3 to Track Disconnection Box		1			
28469	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	933		LHS	Braided cable, 1 x 10mm from J hanger 3 to Track Disconnection Box		1			
28470	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	980		LHS	trackside equipment Westinghouse small		1			
28471	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	981		LHS	trackside equipment Westinghouse small		1			
28472	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	982		LHS	trackside equipment Westinghouse small		1			
28473	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	984		LHS	trackside equipment Westinghouse small		1			
28475	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1007		LHS	Braided cable, 3 x 10mm from Marshalling Kiosk to J hanger 4		3			
28474	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1007		LHS	Braided cable, 4 x 10mm from J hanger 4 to Marshalling Kiosk		4			
28476	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1008		LHS	trackside equipment: marshalling Kiosk		1			
28477	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1009		LHS	Flash guards Switch box		3			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28479	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1012		LHS	trackside equipment switch box		1			
35776	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1012		LHS	Braided cable,1 x 50mm from Switch box to J hanger 4		1			
28478	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1012		LHS	Braided cable, 4 x 20mm & 1 x 10mm cable from J hanger to Switch box		5			
34641	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1030		LHS	trackside equipment tencore		1			
28480	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1032		LHS	Flash guards Signal AC12C		1			
28481	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1032		LHS	Braided cable, 2 x 10mm from J hanger 3 to Signal AC12C		2			
28482	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1047		LHS	Trackside equipment Westinghouse small		1			
35777	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1049		LHS	Trackside equipment Westinghouse small		1			
28483	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1062	1124	LHS	4x Westinghouse Small & Braided cable, 1 x 10mm & 1 x 20mm cable from J hanger 3 to single core box		2			
28484	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1063		LHS	Trackside equipment tencore		1			
28485	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1109		LHS	Trackside equipment Westinghouse small					
34642	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1115		LHS	Trackside equipment tencore		1			
28486	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1115		LHS	Trackside equipment Westinghouse small					
28487	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1116		LHS	trackside equipment Westinghouse small		1			
28488	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1117		UTX	Braided cable		1			
28489	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1118		LHS	Trackside equipment Westinghouse small		1			
28490	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1118		LHS	Trackside equipment tencore		2			
28492	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1129		LHS	Braided cable, 4 x 10mm from Marshalling Kiosk to J hanger 3		4			
28491	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1129		LHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28494	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1130		LHS	Braided cable, 3 x 10mm from Marshalling Kiosk to J hanger 3		3			
28493	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1130		LHS	Trackside equipment: marshalling kiosk		1			
28495	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1131		LHS	trackside equipment Westinghouse small		1			
28496	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1132		LHS	trackside equipment Westinghouse small		1			
28497	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1132	1133	LHS	Braided cable, 2 x 10mm from J hanger 3 to Track Disconnection Box		2			
28498	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1149		LHS	trackside equipment tencore		2			
28499	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1154		LHS	Trackside equipment: marshalling kiosk		1			
28500	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1154		LHS	Braided cable, 4 x 10mm from Marshalling Kiosk to J hanger 3		4			
28501	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1156		LHS	Trackside equipment: marshalling kiosk		1			
28502	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1158		LHS	Trackside equipment: transformer		1			
28503	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1159		LHS	Trackside equipment: section switch 453		1			
36108	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1160		LHS	Trackside equipment tencore		2			
28504	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1165		LHS	trackside equipment Westinghouse small		2			
28505	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1166		LHS	Trackside equipment tencore		1			
35852	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1174	1175	LHS	Flash guards Switch box		2			
28506	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1176		LHS	Braided cable, 5 x 10mm from J hanger 3 & 4 to Marshalling Kiosk		5			
28508	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1177		LHS	Braided cable, 5 x 10mm from Marshalling Kiosk to J hanger 3		5			
28507	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1177		LHS	Trackside equipment kiosk		1			
28509	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1178		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28510	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1179		LHS	Braided cable. 8 x 10mm from J hanger 3 to Marshalling kiosk		8			
35853	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1179		LHS	Trackside equipment kiosk		1			
28511	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1180		LHS	Braided cable, 7 x 10mm from Marshalling Kiosk to J hanger 3		7			
28513	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1182		LHS	Braided cable, 2 x 50mm from Switch box to J hanger 3		2			
28512	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1182		LHS	Trackside equipment: kiosk		1			
35854	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1183		LHS	Trackside equipment: kiosk		1			
28762	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1183		LHS	Braided cable, 1 x 10mm & 2 x 20mm from J hanger 3 & 4 to Marshalling Kiosk		3			
28761	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1183		LHS	Braided cable from kiosk. 1x10mm					
28763	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1184		LHS	Trackside equipment Westinghouse small		3			
34652	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1184		LHS	Trackside equipment electric box		1			
28765	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Current Rail Boxes	Asbestos	Presumed	1185		RHS	Trackside equipment: current rail 451		1			
28764	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1185		LHS	Trackside equipment tencore		1			
28766	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1185		RHS	trackside equipment tencore		6			
28767	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1191		LHS	Braided cable, 3 x 50mm from J hangers 3 & 4 to OTX to switch room		3			
28768	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Westinghouse Boxes	Asbestos	Presumed	1192		LHS	trackside equipment Westinghouse small		1			
28769	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1193		LHS	Trackside equipment tencore		1			
28770	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1196		LHS	Trackside equipment: junction box		1			
28771	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1197		LHS	Trackside equipment: junction box		1			
28772	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Signal Boxes	Asbestos	Presumed	1198		LHS	Trackside equipment: rusty box		1			



Hazardous Material Asset Register - Summary



N024-N - NOR Line - Burnt Oak to Colindale

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28773	ACTIVE	N	N024-N-SBLO	Road SBLO - NOR - Burnt Oak to Colindale	Cable Sheath	Asbestos	Presumed	1198		LHS	Trackside equipment: 1 x 15mm cable (from box to j-hanger 4)		1			

N025-N - NOR Line - Colindale Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29664	ACTIVE	N	N025-N-NBLO	Road NBLO (Pit1) - NOR - Colindale Stn	Cable Sheath	Asbestos	Known	1		LHS	Braided cable. 1 x 50mm cable from JH8, running whole length of platform		1			
29671	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Westinghouse Boxes	Asbestos	Presumed				Trackside equipment Westinghouse small		1			
29665	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Signal Boxes	Asbestos	Presumed	4			Flash guards Junction box		1			
29666	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Signal Boxes	Asbestos	Presumed	5			Flash guards Switch box		1			
36267	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Cable Sheath	Asbestos	Presumed	124			Braided cable, 1 x 50mm cable from j hanger 4 to switch box		1			
29667	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Cable Sheath	Asbestos	Presumed	125			Braided cable, 1 x 20mm & 7 x 10mm cables from switch box to J hangers 3 & 4		8			
29668	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Cable Sheath	Asbestos	Presumed	127			Braided cable, 7 x 10mm cables from J hanger 4 to Marshalling Kiosk		7			
29669	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Cable Sheath	Asbestos	Presumed	128			Braided cable, 6 x 10mm cables from Marshalling Kiosk to J		6			
29670	ACTIVE	N	N025-N-SBLO	Road SBLO (Pit2) - NOR - Colindale Stn	Cable Sheath	Asbestos	Presumed	129			Braided cable, 1 x 10mm cable to track disconnection box		7			

N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33481	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected			LHS	Dust, from lower part of the tunnel ring (No noise shelf visible)					
33275	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	8		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
35979	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Known	10		LHS	Troughing. Next to track in cess		2			
33278	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	14		LHS	tencore		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33279	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Presumed	14		LHS	braided cables to tencore					
33276	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	14		LHS	Flash guards Signal A424		1			
33277	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	14		LHS	Rail Gap Indicator		1			
33280	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Presumed	63		RHS	Braided cable. Tunnel mouth 2 x 10mm cables J hanger 5		2			
35980	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	70		RHS	Trackside equipment: Westinghouse small		2			
33281	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Known	72		LHS	Cement troughing. Within render at base of tunnel ring (needs breaker to remove - no cables). 0.5LM					
33283	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Sampled - Not Detected	78		RHS	Dust, from lower part of the tunnel ring (No noise shelf visible)					
33282	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Sampled - Not Detected	78		LHS	Dust, from lower part of the tunnel ring (No noise shelf visible)					
33284	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	155		RHS	Flash guards Signal R426 Notes from 2022 re-inspection: Removed		1			
34525	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	157	160	RHS	Trackside equipment: Westinghouse small		4			
33285	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	157	160	RHS	Junction box		1			
35981	INACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	157	160	RHS	Flash guards Switch box		4			
33367	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Presumed	160		RHS	Braided cable. 1 x 10mm cable from J hanger 3 to switch box 424BTR		1			
33368	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	162		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
33369	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	292		RHS	Flash guards Signal A426 Notes from 2022 re-inspection: Removed		1			
33370	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	292		RHS	Relay Box 426GR Notes from 2022 re-inspection: Removed		1			
33371	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	293		RHS	Flash guards Transformer Notes from 2022 re-inspection: 1x LWH only		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33373	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	293		RHS	brake signal Notes from 2022 re-inspection: 1x LWH only		1			
33372	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	293		RHS	Tencore Notes from 2022 re-inspection: 1x LWH only		1			
33374	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Presumed	294		RHS	Braided cable. 1 x 10mm cable from J hanger 3 to box 424CTR		1			
33375	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	305		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33376	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	310		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33377	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	313		RHS	Trackside equipment: type 79		1			
33378	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	336		RHS	Trackside equipment: Westinghouse large		1			
33379	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	338	340	RHS	Flash guards Switch boxes		3			
33380	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	338	340	RHS	Junction box		1			
34279	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Presumed	340		RHS	Braided cable. 1 x 10mm from low level tray to j hanger 4		1			
33381	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	475		RHS	Dust, from lower part of the tunnel ring (No noise shelf visible)					
33382	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	500	501	RHS	Flash guards Switch boxes		2			
35990	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Removed	506		LHS	Braided cable. 1 x 10mm cable from J hanger 3 to box 426ATR and back to J Hanger 3 Notes from 2022 re-inspection: Removed		1			
33383	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	506		RHS	Flash guards Signal R428		1			
33384	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	513		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33385	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	516		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33386	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	660		RHS	Flash guards Signal A428 Notes from 2022 re-inspection: Removed		1			
35991	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	671	674	RHS	Westinghouse small Notes from 2022 re-inspection: 1x MWH only		1			
33387	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	671	674	RHS	Flash guards Switch boxes Notes from 2022 re-inspection: 4x LWH		4			
33388	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	671	674	RHS	Junction box Notes from 2022 re-inspection: 4x LWH, 1x MWH only		1			
33389	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cable Sheath	Asbestos	Known	672		RHS	Braided cable. 1 x 10mm cable from J hanger 3 to 426AT		1			
33390	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	690			Dust, from lower part of the tunnel ring (No noise shelf visible)					
33391	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	748		RHS	Trackside equipment: type 79		1			
33392	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	787		RHS	Flash guards Junction box		1			
35992	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	997		RHS	Flash guards Signal R432 & Relay Box 432PGR Notes from 2022 re-inspection: 1x LWH only		1			
33393	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Removed	1025		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33394	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	1028		RHS	Trackside equipment: Westinghouse small		1			
33479	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1045	1020	RHS	Junction box		1			
33478	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1045	1020	RHS	Flash guards Switch boxes		4			
33480	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	1046		RHS	Dust, from lower part of the tunnel ring (No noise shelf visible)					
33482	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1051		RHS	Trackside equipment: tencore		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33483	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Westinghouse Boxes	Asbestos	Presumed	1059		RHS	Trackside equipment: Westinghouse small		1			
34285	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1105		LHS	Tencore		1			
33484	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1105		LHS	Flash guards Fog Repeater A432		1			
33485	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1194		LHS	Flash guards Signal A432		1			
33486	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	1194		LHS	Tencore Notes from 2022 re-inspection: No 10 core		1			
33488	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	1414		LHS	Tencore Notes from 2022 re-inspection: No 10 core		1			
33487	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1414		LHS	Flash guards Fog Repeater 4340		1			
33490	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	1450		LHS	Tencore Notes from 2022 re-inspection: No 10 core		1			
33489	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1450		LHS	Flash guards Signal 4340		1			
33493	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1544		LHS	Tencore		1			
33492	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1544		LHS	Fog Repeater A434A		1			
33491	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1544		LHS	Flash guards Signal A4340		1			
34552	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1642		LHS	Flash guards Signal A434A		1			
33494	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1642		LHS	Tencore		1			
36077	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1670		LHS	Flash guards Fog Repeater A434B		1			
33495	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1796		LHS	Flash guards Signal A434B		1			
33497	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Removed	1814		LHS	Tencore Notes from 2022 re-inspection: No 10 core		1			
33496	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1814		LHS	Flash guards Fog Repeater AC1		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33498	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1936		LHS	Flash guards Signal AC1		1			
36078	ACTIVE	N	N026-N-NBLO	Road NBLO - NOR - Hendon Central to Colindale	Signal Boxes	Asbestos	Presumed	1936		LHS	Tencore Notes from 2022 re-inspection: 1 no core		1			
35622	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	0		LHS	Braided cable. 1 x 10mm cable J hanger 3, 1 x 20mm & 5 x 10mm cables J hanger 4		7			
29745	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1		LHS	Flash guards Signal AC11		1			
29746	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	1		LHS	Braided cable. 2 x 10mm cable from signal to J hanger 4		2			
29748	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	3		LHS	Tencore. 1 x 10mm cable from track disconnection box to J hanger 3		1			
29747	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	3		LHS	Trackside equipment Westinghouse small. 1 x 10mm cable from track disconnection box to J hanger 3		1			
36273	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	7		LHS	Braided cable. 1 x 10mm cable from track disconnection box to J hanger 3		1			
29749	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	7		LHS	Trackside equipment Westinghouse small. 1 x 10mm cable from track disconnection box to J hanger 3		1			
29751	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	12		LHS	Trackside equipment Westinghouse small. 2 x 10mm cables in and out of switch boxes to J hanger 4		14			
29750	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	12	14	LHS	Braided cable. 2 x 10mm cables in and out of switch boxes to J hanger 4		1			
29753	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	13		LHS	Numerous braided cables on jh4					
29752	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	13		LHS	Flash guards Switch box		3			
36274	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	19		LHS	tencore		1			
29754	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	19		LHS	Brake Signal		1			
29755	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	20		LHS	Trackside equipment Westinghouse small		1			
29756	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	21		LHS	Flash guards Marshalling Kiosk		1			
29757	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	21	23	LHS	Braided cable. 6 x 10mm cables from right hand side of marshalling kiosk to J hanger 4 to Marshalling kiosk		6			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29759	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	23		LHS	Braided cable, 4 x 10mm cables from right hand side of marshalling kiosk to J hanger 3		4			
29758	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	23		LHS	Flash guards Marshalling Kiosk		1			
29761	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	57		LHS	Trackside equipment Westinghouse small		1			
29760	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	57		LHS	Braided cable, 1 x 10mm cable from to J hanger 4 to track disconnection box		1			
29763	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	60		LHS	Trackside equipment Westinghouse small		1			
29762	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	60		LHS	Braided cable, 1 x 10mm cable from J hanger 3 to track disconnection box		1			
29765	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	64		LHS	Flash guards Marshalling Kiosk		1			
29764	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	64		LHS	Braided cable, 1 x 10mm & 1 x 20mm cable J hanger 4 & 7 x 10mm cables to marshalling kiosk		9			
29766	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	68		LHS	Flash guards Junction box		1			
29767	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	73		LHS	Flash guards Junction box		1			
29768	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	127		LHS	Trackside equipment Westinghouse small		1			
29769	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	132		LHS	Trackside equipment Westinghouse small		1			
29770	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	142		LHS	Type 79		1			
35623	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	150		LHS	Tencore		1			
29771	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	160		LHS	Brake Signal tencore		1			
36275	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	162	165	LHS	Flash guards Switch boxes x 5 & Junction box		6			
29772	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	162		LHS	Trackside equipment Westinghouse small		1			
29773	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	275		LHS	Trackside equipment Westinghouse small		1			
29774	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	280		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29775	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	295		LHS	Tencore		1			
29776	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	316		RHS	Brake Signal tencore		1			
36276	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	321	326	LHS	Junction boxes		2			
34451	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	321	326	LHS	Flash guards Switch boxes		10			
29777	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	336		LHS	Flash guards Fog Repeater A433		1			
29778	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	339	342	LHS	Flash guards Switch boxes		5			
29779	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	339		LHS	Junction box		1			
29780	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	349		LHS	Trackside equipment Westinghouse small		2			
36277	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	411		LHS	Trackside equipment Westinghouse small		2			
29781	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	419		LHS	Brake Signal tencore		1			
34273	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	426	431	LHS	Junction boxes		2			
29782	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	426	431	LHS	Flash guards Switch boxes		10			
29783	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	436		LHS	Flash guards Marshalling Kiosk		1			
29785	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	456	458	LHS	Junction boxes		1			
29784	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	456	458	LHS	Flash guards Switch boxes		4			
29786	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	461		LHS	Brake Signal tencore		1			
29787	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	462		LHS	Flash guards Signal A433		1			
29788	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	463		LHS	Trackside equipment Westinghouse small		2			
29789	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	504		LHS	Trackside equipment Westinghouse small		2			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29790	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	507		LHS	Flash guards Switch boxes		2			
29791	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	512		LHS	Tencore		1			
29792	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	543		LHS	Flash guards Switch box tencore		1			
29793	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	605		LHS	Type 79		1			
29794	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	775		LHS	Trackside equipment Westinghouse small		1			
29795	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	785		LHS	Brake signal Tencore					
29797	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	793		LHS	Numerous braided cables - small		1			
29796	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	793		LHS	Flash guards Switch boxes and Junction boxes		5			
29798	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	820		LHS	Flash guards Signal A431		1			
29799	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	820		LHS	Trackside equipment Westinghouse large		2			
29800	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	834		LHS	Trackside equipment Westinghouse small		2			
29801	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	883		LHS	Tencore		1			
29802	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	895		LHS	Trackside equipment Westinghouse small		2			
36278	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	906		LHS	Trackside equipment Westinghouse large		2			
35624	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	909		LHS	Tencore		1			
29803	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	940		LHS	Trackside equipment Westinghouse large		6			
29804	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	945		LHS	Brake Signal tencore		1			
29805	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	946		LHS	Signal A431		1			
34664	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	948		LHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29806	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	952		LHS	Trackside equipment Westinghouse small		1			
29807	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	961		RHS	Tencore		1			
29808	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	972		RHS	Trackside equipment Westinghouse small		1			
29809	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1055		RHS	Trackside equipment Westinghouse small		1			
29810	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1150		RHS	Trackside equipment Westinghouse small		1			
34665	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1155		RHS	Trackside equipment Westinghouse small		1			
29811	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1293		RHS	Trackside equipment Westinghouse small					
29812	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1328		RHS	Trackside equipment Westinghouse small					
29813	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1328		RHS	Type 79, 2 x 10mm braided cables on jh3		1			
29814	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1345		RHS	Flash guards Signal A429		1			
29815	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1346		RHS	Flash guards Transformer Brake signal x 1					
29818	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1348		RHS	Tencore					
35625	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1348		RHS	Flash guards Transformer & Junction box					
29816	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1348		RHS	Trackside equipment Westinghouse small					
29817	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1348		RHS	Trackside equipment Westinghouse large					
29819	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1350		RHS	Flash guards Transformer 429ATR		1			
29820	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1350		RHS	Flash guards Transformer 431BTH		1			
29822	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1354		RHS	Trackside equipment Westinghouse small		1			
29821	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1354		RHS	Flash guards Relay Box 429GR					



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29823	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1356		RHS	Trackside equipment Westinghouse small		1			
29824	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1438		RHS	Trackside equipment Westinghouse small		1			
29825	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1486		RHS	Trackside equipment Westinghouse small		1			
34274	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1511		RHS	Trackside equipment Westinghouse small		1			
29826	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1608		RHS	Trackside equipment Westinghouse small. Trackside equipment: Westinghouse small		1			
34666	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1627		RHS	Flash guards Signal R427AB		1			
29827	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1655		RHS	Trackside equipment Westinghouse small		2			
29828	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1707	1709	RHS	Flash guards Switch boxes x 4 & Junction box		5			
29829	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	1708		RHS	Braided cable, 1 x 10mm cable south bound track to J hanger 3		1			
29830	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1715		RHS	Trackside equipment Westinghouse small		1			
34667	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1736		RHS	type 79		1			
29831	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1763		RHS	Flash guards Signals R427B & A427A		2			
29832	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1764		RHS	Tencore		1			
29833	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1764		RHS	Brake signal		1			
29834	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1785		RHS	Trackside equipment Westinghouse small		1			
34668	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1793		RHS	Trackside equipment Westinghouse small		2			
29835	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1819	1824	RHS	Flash guards Switch boxes x 6 & Junction box		7			
29836	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	1823		LHS	Dust, from lower part of the tunnel ring (No noise shelf visible)					
29837	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	1824		RHS	Braided cable. 1 x 10mm cable into switch box & back to J hanger 3		1			



Hazardous Material Asset Register - Summary



N026-N - NOR Line - Colindale to Hendon Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35626	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1861		RHS	Flash guards Signal A427B		1			
29649	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1864	1865	RHS	tencore		1			
29648	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1864	1865	RHS	Flash guards Switch boxes		2			
29650	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1864	1865	RHS	Brake signal		1			
34449	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	1865		LHS	Braided cable. 1 x 10mm cable J hanger 3 to switch box and back to J hanger 3		1			
29651	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1876		RHS	Trackside equipment Westinghouse small		1			
29652	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1881		RHS	Trackside equipment Westinghouse small		1			
29653	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	1891		LHS	Braided cable. 2 x 10mm cable on OTX to left hand side post route		1			
35618	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1891		RHS	Trackside equipment Westinghouse small		2			
29654	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1905		LHS	Flash guards Junction box		1			
29655	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1911		LHS	Trackside equipment Westinghouse small		1			
29657	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1916		LHS	Trackside equipment Westinghouse small		1			
29656	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1916		LHS	Flash guards Switch box					
29659	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1921		LHS	Troughing debris. 0.5m					
29658	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1921	1924	LHS	Flash guards Switch boxes x 4 & Junction box		5			
29662	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1937		LHS	tencore		1			
29660	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Signal Boxes	Asbestos	Presumed	1937	1940	LHS	Flash guards Switch boxes x 5 & Junction box		6			
29661	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	1937		LHS	Trackside equipment Westinghouse small		1			
29663	ACTIVE	N	N026-N-SBLO	Road SBLO - NOR - Colindale to Hendon Central	Cable Sheath	Asbestos	Presumed	1939		LHS	Braided cable. 2 x 10mm cable from J hanger 3 to switch box		1			



Hazardous Material Asset Register - Summary



N031-N - NOR Line - Hendon Central Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33500	ACTIVE	N	N031-N-NBLO	Road NBLO (Pit1) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment: tencore		1			
33499	ACTIVE	N	N031-N-NBLO	Road NBLO (Pit1) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	5		LHS	Trackside equipment: signal A422		1			
33501	ACTIVE	N	N031-N-NBLO	Road NBLO (Pit1) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Presumed	107		RHS	Trackside equipment: Westinghouse small		1			
33502	ACTIVE	N	N031-N-NBLO	Road NBLO (Pit1) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Presumed	112		RHS	Trackside equipment: Westinghouse small		1			
36079	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Cable Sheath	Asbestos	Presumed	0		LHS	Braided cable. 1 x 10mm cable on J hanger 3 on post route	10	1			
33504	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Presumed	45		RHS	Trackside equipment: Westinghouse small		1			
34286	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	45		RHS	Trackside equipment: tencore		1			
33503	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Cable Sheath	Asbestos	Presumed	45		RHS	Braided cable. 5 x 5 mm cables from single core box to duct on nosing	5	5			
33505	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Ducts	Asbestos	Sampled – Not Detected	45		RHS	Bitumen Ducts to nosing					
33588	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	47		LHS	Trackside equipment: tencore. Braided cables		1			
33589	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Removed	88		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33590	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Removed	93		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33591	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Presumed	102		LHS	Trackside equipment: Westinghouse large. Numerous braided cables Notes from 2022 re-inspection: And type 79 box		7			
34290	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	106		LHS	Trackside equipment: tencore. Braided cables		1			
34546	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Cable Sheath	Asbestos	Removed	108	112	LHS	Braided cable 1 x 10mm cable from J hanger 3 on post route to single core box at BRS 112 Notes from 2022 re-inspection: Removed		1			
33593	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Removed	108	112	LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N031-N - NOR Line - Hendon Central Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33592	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Removed	108		LHS	Trackside equipment: tencore. Braided cables Notes from 2022 re-inspection: Removed		1			
33594	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	115		LHS	Flash guards Signal A425		1			
33595	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Presumed	124		LHS	Trackside equipment: Westinghouse small		1			
33596	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Presumed	129		LHS	Trackside equipment: Westinghouse small		3			
33597	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Signal Boxes	Asbestos	Presumed	142		LHS	Trackside equipment: tencore. Numerous braided cables		1			
33598	ACTIVE	N	N031-N-SBLO	Road SBLO (Pit2) - NOR - Hendon Central Stn	Westinghouse Boxes	Asbestos	Removed	144		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					

N032-N - NOR Line - Hendon Central to Brent Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28568	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	36		RHS	Tencore		1			
35859	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Westinghouse Boxes	Asbestos	Presumed	36		RHS	Westinghouse large		1			
28567	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	36		RHS	Flash guards Signal A418		1			
28570	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	268		LHS	Tencore		1			
28572	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	378		LHS	Tencore					
28571	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	378		LHS	Flash guards Signal A420		1			
28573	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	702		LHS	Flash guards Fog Repeater FR422A		1			
28576	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	826		LHS	Tencore		1			
28574	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	826		LHS	Flash guards Signal A422A					
28575	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	826		LHS	Fog Repeater FR422B					



Hazardous Material Asset Register - Summary



N032-N - NOR Line - Hendon Central to Brent Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28579	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	928		LHS	Tencore		1			
28577	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	928		LHS	Flash guards Signal A422B					
28578	ACTIVE	N	N032-N-NBLO	Road NBLO - NOR - Brent Cross to Hendon Central	Signal Boxes	Asbestos	Presumed	928		LHS	Fog Repeater FR422C					
33059	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	3	6	LHS	Junction box		2			
33058	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	3	6	LHS	Flash guards Transformer		5			
33060	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	27		LHS	Flash guards Rail Gap Indicator Notes from 2022 re-inspection: Present 2022		1			
53585	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	35			Trackside equipment: westinghouse small		1			
53586	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	36		LHS	Trackside equipment: westinghouse small		1			
35518	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	46		LHS	Trackside equipment: Westinghouse small		1			
35881	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Cement Cable Troughing & Debris	Asbestos	Removed	50	51	LHS	Cement troughing. Floor Cable troughing, New ballast (as of 18/6/13), Debris in cess Notes from 2022 re-inspection: Removed		1			
33061	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	50		LHS	Trackside equipment: Westinghouse small		1			
33062	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	52		LHS	Flash guards Current on line box Notes from 2022 re-inspection: LWB		1			
33063	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Cement Cable Troughing & Debris	Asbestos	Removed	52		LHS	Cement troughing. Floor Cable troughing, New ballast (as of 18/6/13), Debris in cess Notes from 2022 re-inspection: Removed		1			
33064	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	57	58	LHS	Flash guards Switch box		3			
33065	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	89	91	LHS	Flash guards Transformer		4			
33066	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	89	91	LHS	Junction box		1			
33067	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	96		LHS	Flash guards Fog repeater A423		1			



Hazardous Material Asset Register - Summary



N032-N - NOR Line - Hendon Central to Brent Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35882	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	100		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
34517	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	140		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33148	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	144		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33149	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	157		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed					
33150	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	157		LHS	brake signal Notes from 2022 re-inspection: Removed		1			
33152	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	162	164	LHS	Junction box		1			
33151	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	162	164	LHS	Flash guards Transformer		5			
33154	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	212	214	LHS	Junction box		1			
33153	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	212	214	LHS	Flash guards Transformer		4			
33156	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	215		LHS	Brake signal Notes from 2022 re-inspection: Only signal and type 79 box		1			
33157	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	215		LHS	Tencore Notes from 2022 re-inspection: Type 79 Box		1			
33155	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	215		LHS	Flash guards Signal A423		1			
33158	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	219		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33159	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	221		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33160	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	231		LHS	Trackside equipment: Westinghouse small		2			



Hazardous Material Asset Register - Summary



N032-N - NOR Line - Hendon Central to Brent Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33161	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	277		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
33163	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	278	280	LHS	Junction box		1			
33162	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	278	280	LHS	Flash guards Transformer		4			
33164	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	385		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1x SWH not x2		1			
35892	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	485		LHS	Flash guards Signal R421A		1			
35521	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	530		LHS	Flash guards Switch boxes		2			
33165	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	533		LHS	Flash guards Fog repeater A421A		1			
33166	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	540		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
33167	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	589		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
35893	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	598		LHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Removed		1			
33168	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	598		LHS	tencore Notes from 2022 re-inspection: Removed		1			
33170	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	604	607	LHS	Junction box		1			
33169	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	604	607	LHS	Flash guards Transformer		5			
33171	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	630		LHS	Trackside equipment: tencore		1			
35894	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	645	647	LHS	Junction box		1			
33172	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	645	647	LHS	Flash guards Transformer		5			



Hazardous Material Asset Register - Summary



N032-N - NOR Line - Hendon Central to Brent Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33175	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	650		LHS	tencore Notes from 2021 re-inspection: No 10 core		1			
33174	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	650		LHS	brake signal		1			
33173	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	650		LHS	Flash guards Signal A421A		1			
33176	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	670	673	LHS	Flash guards Transformer		4			
35895	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	670	673	LHS	Junction box		1			
33258	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	677		LHS	Flash guards Fog repeater A421B		1			
34521	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	685		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33259	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	689		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33260	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	693		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
33261	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	693		LHS	Tencore Notes from 2022 re-inspection: Removed		1			
33262	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	799		LHS	Flash guards Signal A421B		1			
33263	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	805		LHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Removed		1			
33264	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	805		LHS	Tencore Notes from 2022 re-inspection: Removed		1			
33265	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	812		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33266	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	816		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N032-N - NOR Line - Hendon Central to Brent Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33267	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Removed	867		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
33268	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	903		LHS	Flash guards Switch box		1			
33269	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	907	910	LHS	Flash guards Transformer		5			
33270	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Presumed	907	910	LHS	Junction box		1			
33271	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	910		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1 only		1			
33273	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	943		LHS	tencore Notes from 2022 re-inspection: Removed		1			
33272	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Signal Boxes	Asbestos	Removed	943		LHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Removed		1			
35526	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	956		LHS	Trackside equipment: Westinghouse small		1			
33274	ACTIVE	N	N032-N-SBLO	Road SBLO - NOR - Hendon Central to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	963		LHS	Trackside equipment: Westinghouse small		1			

N033-N - NOR Line - Brent Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28580	ACTIVE	N	N033-N-NBLO	Road NBLO (Plt1) - NOR - Brent Cross Stn	Ducts	Asbestos	Sampled – Not Detected	30		RHS	Bitumen ducts. Nosing					
28583	ACTIVE	N	N033-N-NBLO	Road NBLO (Plt1) - NOR - Brent Cross Stn	Cable Sheath	Asbestos	Known	32		RHS	woven cable cloth. 1.5M					
28581	ACTIVE	N	N033-N-NBLO	Road NBLO (Plt1) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	32		RHS	Trackside equipment Westinghouse small (trackside)		1			
28582	ACTIVE	N	N033-N-NBLO	Road NBLO (Plt1) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	32		RHS	Trackside equipment tencore		1			
28584	ACTIVE	N	N033-N-NBLO	Road NBLO (Plt1) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	38		RHS	Trackside equipment Westinghouse small		1			
28585	ACTIVE	N	N033-N-NBLO	Road NBLO (Plt1) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	44		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N033-N - NOR Line - Brent Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36112	ACTIVE	N	N033-N-NBLO	Road NBLO (Pit1) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	59		RHS	Trackside equipment Westinghouse small		1			
28586	ACTIVE	N	N033-N-NBLO	Road NBLO (Pit1) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	64		RHS	Trackside equipment tencore		1			
43117	ACTIVE	N	N033-N-NBLO	Road NBLO (Pit1) - NOR - Brent Cross Stn	Lead/Leading	Lead Paint/Lead	Presumed				Lead paint has been confirm on the overbridge NT14 (N034-N-BGE-12) & NT14A (N034-N-BGE-13).... Please contact the HMU if your works will disturb the paintwork on this asset			R519001	N	N
28587	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	18		LHS	Trackside equipment Westinghouse large		6			
28588	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	52		LHS	Flash guards Marshalling kiosk		1			
35860	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	53			Trackside equipment Westinghouse small		1			
28589	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	53			Trackside equipment Westinghouse small		1			
28590	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	56			Trackside equipment electric box. (trackside)		1			
28591	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	74			Trackside equipment tencore		1			
28592	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	75			Trackside equipment tencore		1			
28593	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Westinghouse Boxes	Asbestos	Presumed	108			Trackside equipment Westinghouse large		6			
28594	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	110			Trackside equipment tencore		1			
46039	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	120		RHS	Trackside equipment: tencore x1		1			
28595	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	120		LHS	Flash guards Signal A419 (CO - acting)		1			
35861	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Signal Boxes	Asbestos	Presumed	120		RHS	Flash guards Signal A419		1			
43116	ACTIVE	N	N033-N-SBLO	Road SBLO (Pit2) - NOR - Brent Cross Stn	Lead/Leading	Lead Paint/Lead	Presumed				Lead paint has been confirm on the overbridge NT14 (N034-N-BGE-12) & NT14A (N034-N-BGE-13).... Please contact the HMU if your works will disturb the paintwork on this asset			R519001	N	N



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33230	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Cable Sheath	Asbestos	Sampled – Not Detected	0	1433	LHS	Material wrap. Cable to J hanger 2					
33231	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	11		LHS	Flash guards Signal G35		1			
33232	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	14		LHS	Trackside equipment tencore. Trackside Notes from 2022 re-inspection: Removed		1			
33233	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	15		LHS	trackside equipment signal switch Notes from 2022 re-inspection: Removed		1			
33234	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	19		LHS	Trackside equipment: section switch 449		2			
33235	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	20		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		2			
33236	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	26	28	LHS	Flash guards Switch boxes		5			
33237	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	32		LHS	Trackside equipment: Westinghouse large		1			
33238	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	63		LHS	Trackside equipment tencore		1			
35525	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Westinghouse Boxes	Asbestos	Presumed	64		LHS	Trackside equipment Westinghouse small		1			
33239	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	64		LHS	Trackside equipment tencore		1			
33240	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	64		LHS	Trackside equipment: signal switch Notes from 2022 re-inspection: Removed		1			
34542	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	89		LHS	Flash guards Fog repeater A412 Notes from 2022 re-inspection: Removed		1			
33241	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	90		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33242	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	91		LHS	Flash guards Switch box		2			
33243	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	92		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33245	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Westinghouse Boxes	Asbestos	Removed	92		LHS	Trackside equipment: Westinghouse brake unit-6-10 Notes from 2022 re-inspection: Removed		1			
33244	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	92		LHS	Trackside equipment: signal switch Notes from 2022 re-inspection: Removed		1			
33246	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	93		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33247	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	188		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
35976	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	208		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33248	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	216		LHS	Flash guards Signal A412		1			
33249	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	471		LHS	Flash guards Fog repeater A414		1			
33250	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	471		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33251	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	581		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
35977	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	588		LHS	Flash guards Signal A414		1			
33252	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	783		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
34520	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	793		LHS	Flash guards Signal R4160 & Fog repeater A4160		2			
33254	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Removed	980		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33253	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	980		LHS	Flash guards Signal A4160 & Fog repeater A416A		2			
35978	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	1072		LHS	Trackside equipment tencore		1			
33255	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	1081		LHS	Flash guards Signal A416A & Fog repeater 416BC		2			



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33256	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	1212		LHS	Flash guards Signal A416B		1			
33257	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	1212		LHS	Trackside equipment tencore		1			
33339	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	1280		LHS	Flash guards Signal A416C		1			
33340	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Signal Boxes	Asbestos	Presumed	1280		LHS	Trackside equipment tencore		1			
42668	ACTIVE	N	N034-N-NBLO	Road NBLO - NOR - Golders Green to Brent Cross	Lead/Leading	Lead Paint/Lead	Sampled – Not Detected				Light Green and Grey gloss paint applied to Bridge NT13, 0.39%			R509552	N	N
35760	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed				tencore		1			
36101	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	90		LHS	Trackside equipment Westinghouse small		2			
28304	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	93		LHS	Trackside equipment Westinghouse small		2			
28305	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	95	98	LHS	Flash guards Switch boxes		7			
28306	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	110		LHS	Trackside equipment Westinghouse small		1			
28307	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	118		LHS	Trackside equipment Westinghouse small		1			
28308	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	170		LHS	Trackside equipment: tencore		1			
28309	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	172		LHS	Trackside equipment Westinghouse small		1			
28310	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	208		LHS	Trackside equipment Westinghouse small		1			
28311	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	213	214	LHS	Flash guards Switch boxes		2			
28312	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	213		LHS	Trackside equipment Westinghouse small		1			
28313	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	234		LHS	Flash guards Switch box		1			
28314	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	312	315	LHS	Flash guards Switch box		6			
28315	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	320		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35761	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	325		LHS	Trackside equipment Westinghouse small		1			
28316	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	350		LHS	tencore		1			
34635	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	356			Flash guards Fog Repeater FR417 & Switch Box					
28317	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	356		LHS	Trackside equipment Westinghouse small		1			
28318	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	360		LHS	tencore		1			
28319	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	362		LHS	Trackside equipment Westinghouse small		1			
35762	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	366		LHS	Trackside equipment Westinghouse small		1			
28320	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	382		LHS	Trackside equipment Westinghouse small		1			
28321	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	394		LHS	Trackside equipment Westinghouse small		1			
28322	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	423		LHS	tencore		1			
28514	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	424		LHS	Trackside equipment Westinghouse small		1			
28515	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	466	470	LHS	Flash guards Switch boxes		9			
36109	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	473		LHS	Flash guards Marshalling Kiosk		1			
28516	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	475	479	LHS	Flash guards Switch boxes		9			
28517	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	479		LHS	Trackside equipment Westinghouse small		1			
28518	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	480		LHS	Trackside equipment Westinghouse small		1			
28519	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	480		LHS	tencore		1			
28520	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	481		LHS	Flash guards Signal A417		1			
34643	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	485		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28521	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	486		LHS	Trackside equipment Westinghouse small		1			
28522	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	490		LHS	Trackside equipment Westinghouse small		1			
28523	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	491		LHS	Trackside equipment Westinghouse small		1			
28524	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	540	542	LHS	Flash guards Switch boxes		5			
28525	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	618		LHS	Flash guards Switch boxes		5			
28526	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	621		LHS	Flash guards Signal R415		1			
28527	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	624		LHS	Trackside equipment Westinghouse small		1			
28528	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	625		LHS	Trackside equipment Westinghouse small		1			
28529	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	626		LHS	Trackside equipment Westinghouse small		1			
28530	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	627		LHS	Trackside equipment Westinghouse small		1			
28531	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	638		LHS	Flash guards Switch box		1			
28532	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	639		LHS	Trackside equipment tencore		1			
28533	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	774		LHS	Flash guards Fog repeater FR415		1			
28534	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	785		LHS	Trackside equipment Westinghouse small		1			
35855	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	786	788	LHS	Flash guards Switch boxes		5			
36110	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	786		LHS	Trackside equipment Westinghouse small		1			
28535	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	800		LHS	Trackside equipment Westinghouse small		1			
28536	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	831	836	LHS	Flash guards Switch boxes		10			
35856	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	833		LHS	tencore		1			



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28537	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	833		LHS	Trackside equipment Westinghouse small		1			
28538	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	890		LHS	Trackside equipment Westinghouse small		1			
28539	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	890		LHS	tencore		1			
28541	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	893		LHS	Trackside equipment Westinghouse small		2			
28540	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	893	897	LHS	Flash guards Signal A415 & Switch boxes		6			
28542	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	950		LHS	Trackside equipment Westinghouse small		1			
28543	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	952		LHS	Trackside equipment Westinghouse small		1			
28544	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	954		LHS	Trackside equipment tencore		1			
28545	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1022		LHS	Flash guards Signal RG1		1			
28546	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1024		LHS	Flash guards Switch box		1			
28547	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1030		LHS	Trackside equipment Westinghouse small		2			
28548	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1057		LHS	Trackside equipment Westinghouse small		2			
28549	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1140		LHS	Flash guards Signal RG2 & G1. tencore		2			
28550	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1140		LHS	Trackside equipment Westinghouse small		1			
28551	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1144		LHS	Trackside equipment Westinghouse small		2			
28552	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1194	1197	LHS	Flash guards Switch box		6			
36111	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1205		LHS	Trackside equipment Westinghouse small		2			
28553	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1210		LHS	tencore		2			
34408	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1210		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N034-N - NOR Line - Brent Cross to Golders Green

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28555	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1216		LHS	Trackside equipment Westinghouse small		1			
28554	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1216		LHS	Flash guards Signal G200 tencore		1			
28556	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1219		LHS	Flash guards Switch box 200GR		1			
28557	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1234		LHS	Trackside equipment tencore		1			
28558	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1237	1240	LHS	Flash guards Switch boxes		6			
28559	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1237	1240	LHS	junction boxes		2			
28560	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1259		LHS	tencore		2			
35857	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1259		LHS	Flash guards Signal G2 & Rail Gap Indicator					
28561	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1259		LHS	Trackside equipment Westinghouse small		1			
28562	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1280	1282	LHS	Flash guards Switch box		5			
28563	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1280	1282	LHS	Junction Box		1			
28564	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1321		RHS	G10 Stop sign		1			
28565	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Current Rail Boxes	Asbestos	Presumed	1371		LHS	Current rail switch box		2			
35858	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1371		LHS	Flash guards Switch box		1			
34644	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Signal Boxes	Asbestos	Presumed	1394		LHS	Trackside equipment tencore		1			
28566	ACTIVE	N	N034-N-SBLO	Road SBLO - NOR - Brent Cross to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1400		LHS	Trackside equipment Westinghouse small		1			

N041-N - NOR Line - Golders Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33786	ACTIVE	N	N041-N-NBMA	Road NBMA (Plt3/4) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	0	4		Flashguards Switch box x7 & Junction box		8			



Hazardous Material Asset Register - Summary



N041-N - NOR Line - Golders Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34560	INACTIVE	N	N041-N-NBMA	Road NBMA (Plt3/4) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	0	4	RHS	Flash guards Switch box		7			
36178	ACTIVE	N	N041-N-NBMA	Road NBMA (Plt3/4) - NOR - Golders Green Stn	Westinghouse Boxes	Asbestos	Presumed	1	4		Flash guards Switch box Notes from 2022 re-inspection: 1x LWH only rest removed		1			
33787	ACTIVE	N	N041-N-NBMA	Road NBMA (Plt3/4) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	1	4		Junction box Notes from 2022 re-inspection: 1x LWH only rest removed		3			
33789	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Westinghouse Boxes	Asbestos	Presumed	2		RHS	Trackside equipment: Westinghouse small. Braided cables		3			
33788	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	2	5	RHS	Flash guards Switch box Notes from 2022 re-inspection: Removed		4			
36179	INACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	5	6	LHS	Junction box		1			
33790	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	5	6	LHS	Flash guards in Transformers x3 & junction box		4			
33791	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Westinghouse Boxes	Asbestos	Removed	10		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		3			
33792	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	10		LHS	Tencore Notes from 2022 re-inspection: Removed		3			
33794	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	13		LHS	track box 415 volt Notes from 2022 re-inspection: Removed					
33793	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	13		LHS	Flash guards Switch box Notes from 2022 re-inspection: Removed		1			
36180	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	16		LHS	Flash guards Marshalling Kiosk No 1 Notes from 2022 re-inspection: Removed		11			
33795	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	25		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
33796	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	33		LHS	Trackside equipment: tencore		1			
34299	ACTIVE	N	N041-N-SBLO	Road SBLO (Plt5) - NOR - Golders Green Stn	Westinghouse Boxes	Asbestos	Removed	52		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N041-N - NOR Line - Golders Green Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33797	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Removed	61		RHS	Flash guards Switch box. Braided cables Notes from 2022 re-inspection: Removed		1			
33878	INACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	130	134	LHS	Junction box		2			
33798	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	130	134	LHS	Flash guards in Switch boxes x7 & 2 x Junction box		10			
33879	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	136	140	LHS	Flash guards Switch boxes		6			
34564	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Cement Cable Troughing & Debris	Asbestos	Known	137		LHS	Cable troughing. Troughing to left hand side of track	4				
33880	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Cement Cable Troughing & Debris	Asbestos	Presumed	140		LHS	Cable troughing. Troughing to left hand side of track	4				
33882	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	146		LHS	Rail Gap Indicator		1			
33881	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	146		LHS	Flash guards signal G3B		1			
33883	ACTIVE	N	N041-N-SBLO	Road SBLO (Pit5) - NOR - Golders Green Stn	Signal Boxes	Asbestos	Presumed	146		LHS	Rail stop G3A		1			

N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34226	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 1 x 50mm cable J hanger 4		1			
20229	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
34227	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	7		RHS	Braided cable. 1 x 50mm cable to junction box		1			
32605	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	14		RHS	Flash guards Relay Box 2GR. Braided cables Notes from 2022 re-inspection: Removed		1			
32607	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	16		RHS	tencore Notes from 2022 re-inspection: Removed		1			
32606	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32608	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32609	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
41939	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Sampled – Not Detected	19		RHS	2m Braided cable on RHS within small Westinghouse Box to track wall	2				
41941	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Surveyed – Not Detected	22		UTX	Signal Bond (Pigtail earth) Cables (2 x 7m), to under track crossing running horizontally within the render	7	2	R481053		
41908	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Sampled – Not Detected	25		UTX	1x 1linm woven earth 'pig tail' cable within core cable	1	1			
41907	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Known	25		UTX	Woven sheathed cable - 1x 0.5 linm in render		1			
32610	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	49		RHS	Flash guards Transformer & Junction box		2			
32611	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	51		RHS	Flash guards Transformer		1			
32612	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	75		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		3			
41938	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Sampled – Not Detected	78		RHS	2.5m Braided Cable on RHS within small Westinghouse Box to track wall	2				
41935	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Sampled – Not Detected	78			2.5m braided cable - leading from T.D box beneath 4ft and track to both running rails					
32613	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Known	159		RHS	Cement troughing. Floor Cable troughing		1			
32614	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Current Rail Boxes	Asbestos	Presumed	159		RHS	Current Rail Section Switch casing 438A		1			
32615	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Presumed	160		RHS	Cement troughing. Floor Cable troughing		2			
35215	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	210		RHS	Westinghouse small		2			
34535	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	210		RHS	Tencore		1			
32616	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	213	216	RHS	Flash guards Transformer x 3 & Junction box, Relay Box. Numerous braided cables		6			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32617	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	215		RHS	Westinghouse small		1			
32619	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	218		RHS	Westinghouse small		3			
32618	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	218		RHS	Flash guards Rail Gap Indicator		1			
32621	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	220		RHS	Tencore		1			
32620	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	220		RHS	Flash guards Rail Stop Notes from 2022 re-inspection: Removed		1			
35691	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Removed	300		RHS	Cement troughing Floor, Cable Troughing from left to right hand side Notes from 2022 re-inspection: Removed		4			
34476	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	338		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32622	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	338		RHS	Flash guards Signal A148 Notes from 2022 re-inspection: Removed		1			
32623	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	338		RHS	tencore Notes from 2022 re-inspection: Removed		1			
32624	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	344		RHS	Flash guards Relay Box 148GR		1			
32625	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	344		RHS	Westinghouse small Notes from 2022 re-inspection: No SW boxes		2			
32626	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	349	354	RHS	Flash guards Transformer x 5 & Junction box. Numerous braided cables		6			
35692	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	368		RHS	tencore Notes from 2022 re-inspection: Removed		4			
32627	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	440		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		3			
32628	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	445		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		3			
32629	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	714		RHS	Flash guards Signal R150 Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32630	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	716		RHS	Westinghouse small		1			
32631	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	716		RHS	Braided cables					
35693	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	716		RHS	Flash guards Relay Box 150PGR		1			
34480	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	718	722	RHS	Flash guards Transformer x 5 & Junction box		6			
32713	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	799		RHS	Flash guards Signals A150 & R152. Numerous braided cables Notes from 2022 re-inspection: Removed		2			
32714	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	800	801	RHS	Flash guards Relay Boxes 150GR & 152PGR		1			
32715	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	800	801	RHS	Westinghouse small		1			
32716	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	800	801	RHS	Tencore		1			
32717	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	835		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32718	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	840		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32720	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	984		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		2			
32719	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	984		RHS	Flash guards Signal A152 Notes from 2022 re-inspection: Removed		1			
32721	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	987		RHS	Flash guards Relay Box 152GR		1			
32722	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	989	993	RHS	Flash guards Transformer x 5 & Junction box. Numerous braided cables		6			
32723	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1105		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32724	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1110		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32725	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1321		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32726	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1345		RHS	Flash guards Signals A154 & R1541 Notes from 2022 re-inspection: Removed		1			
32728	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1345		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
32727	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1345		RHS	Westinghouse large Notes from 2022 re-inspection: Removed		2			
32729	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1347	1348	RHS	Flash guards Relay Boxes 154GR & 1541PGR		1			
35220	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	1347	1348	RHS	Numerous braided cables					
35702	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1347	1348	RHS	Westinghouse small		1			
32730	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1356		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		2			
32731	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1370		RHS	Westinghouse small		1			
32732	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1372		RHS	Flash guards Transformer x 5 & Junction box		6			
35703	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	1372		RHS	Numerous braided cables					
32733	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1374		RHS	Storage box (4m x 2.5m)		1			
32734	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Ducts	Asbestos	Presumed	1376		RHS	Cable ducts		4			
32735	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Ducts	Asbestos	Presumed	1377		RHS	Cable ducts		6			
32736	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1450		RHS	Flash guards Signals A1541 & R155 Notes from 2022 re-inspection: Removed		2			
35778	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1458	1459	RHS	Westinghouse small		1			
32738	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1458	1459	RHS	Tencore		1			
32737	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1458	1459	RHS	Flash guards Relay Boxes 1541GR & 155PGR		2			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32739	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1460		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32740	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1465		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32741	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1642		RHS	Flash guards Signal RG39/1 Notes from 2022 re-inspection: Removed		1			
35779	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1642		RHS	tencore Notes from 2022 re-inspection: Removed		1			
32821	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1644		RHS	Flash guards Signal A155 Numerous braided cables Notes from 2022 re-inspection: Removed		1			
32822	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1646	1647	RHS	Flash guards Relay Boxes 39PGR & 155GR		2			
32823	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1646	1647	RHS	Westinghouse small		1			
32824	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1646	1647	RHS	Tencore		1			
32826	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1649	1652	RHS	Junction box		1			
32825	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1649	1652	RHS	Flash guards Transformer		4			
32827	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1649	1652	RHS	Westinghouse large		5			
42723	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Removed	1649			Bitumen pipe, >1m, in cess next to cable run cables present in pipe 50m from Golders Green Platform 1, Northern line Northbound Hampstead to Golders Green. Notes from 2022 re-inspection: Removed	1				
32828	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	1649	1652	RHS	Numerous braided cables					
32829	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1658		RHS	Westinghouse small		1			
34538	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1660		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32830	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1664		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32831	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1735		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
35508	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1735		RHS	Flash guards Signal RG39/2 Notes from 2022 re-inspection: Removed		1			
32832	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1769		LHS	Flash guards Signals G39 & RG38		2			
32833	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1769		RHS	Flash guards Rail Stop G40 Notes from 2022 re-inspection: Removed		1			
32834	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1769		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		2			
32835	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1769		RHS	Tencore Notes from 2022 re-inspection: Removed		2			
32836	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Removed	1769		RHS	Numerous braided cables Notes from 2022 re-inspection: Removed					
32837	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1772		LHS	Flash guards Rail Gap Indicator Notes from 2022 re-inspection: Removed		1			
32840	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1772	1774	RHS	Tencore Notes from 2022 re-inspection: Removed		1			
35786	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Removed	1772	1774	RHS	Numerous braided cables Notes from 2022 re-inspection: Removed					
32838	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1772	1774	RHS	Flash guards Relay Box Notes from 2022 re-inspection: Removed		1			
32839	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1772	1774	RHS	Westinghouse small Notes from 2022 re-inspection: Removed		2			
34507	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	1775		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
32841	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1775		RHS	Lamp Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32842	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	1800		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
32843	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1828		RHS	Blue track box		1			
32844	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1837		RHS	Tencore		1			
35787	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1837		RHS	Westinghouse small		1			
32845	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1885		RHS	Westinghouse small		2			
32846	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Current Rail Boxes	Asbestos	Presumed	1895		RHS	Current rail switch boxes 441		2			
32930	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1938	1944	RHS	Flash guards Switch box. Numerous braided cables		11			
35788	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1938		LHS	Tencore		2			
32848	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1938		LHS	Westinghouse small		1			
32849	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	1938		LHS	Numerous braided cables					
32847	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	1938		LHS	Flash guards Signals G38 & Fog repeater G37		2			
32931	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	1950		LHS	Westinghouse small Notes from 2022 re-inspection: 3 no		3			
32948	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2023	2025	LHS	Flash guards Switch boxes. Numerous braided cables		6			
32932	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2052		LHS	tencore Notes from 2022 re-inspection: Removed		1			
32934	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Removed	2058		LHS	braided cable Notes from 2022 re-inspection: Removed					
32933	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2058		LHS	tencore Notes from 2022 re-inspection: Removed		1			
32935	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	2069		LHS	Westinghouse small Notes from 2022 re-inspection: Removed		3			
32936	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	2073		LHS	Westinghouse small		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32937	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2085		LHS	tencore Notes from 2022 re-inspection: Removed		5			
32939	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2090		RHS	tencore		1			
32938	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2090		RHS	Flash guards Signal G33		1			
32942	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2094		LHS	tencore Notes from 2022 re-inspection: No 10 or SWH		2			
32940	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2094		LHS	Flash guards Rail Gap Indicator & Signal G37		2			
32941	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	2094		LHS	Westinghouse small Notes from 2022 re-inspection: No 10 or SWH		4			
32944	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2096		RHS	tencore		3			
32943	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2096	2100	LHS	Flash guards Switch boxes. Numerous braided cables		7			
32949	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	2101		LHS	Numerous braided cables					
35514	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	2101		LHS	Westinghouse small		4			
35795	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2101		LHS	Tencore		2			
32950	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2106		LHS	Interrogators Notes from 2022 re-inspection: Only 10 cores		2			
32951	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2106		LHS	Tencore		4			
32952	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Removed	2106		LHS	Numerous braided cables Notes from 2022 re-inspection: Only 10 cores					
32946	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	2118		LHS	Westinghouse small		2			
32947	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	2118		LHS	braided cables					
32945	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2118		LHS	Flash guards Switch box		1			
32953	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2131		LHS	Tencore		4			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35796	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	2131		LHS	Westinghouse small		6			
32954	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Presumed	2131		LHS	Numerous braided cables					
32956	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cable Sheath	Asbestos	Removed	2145		LHS	Numerous braided cables Notes from 2022 re-inspection: Removed					
32955	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2145		LHS	Tencore Notes from 2022 re-inspection: Removed		2			
35797	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Removed	2150		LHS	Tencore Notes from 2022 re-inspection: Removed		2			
32957	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Removed	2161	2163	LHS	Westinghouse small Notes from 2022 re-inspection: No SWH		1			
34540	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2161	2163	LHS	Flash guards Junction boxes		2			
32958	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	2165		LHS	Westinghouse small Notes from 2022 re-inspection: 1x SWH		1			
42722	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Removed	2199			Buried Cement troughing 1m south of catch pit N042/0110 in cess. Edenbeck removed all visible troughing uncovered by project but more buried troughing may be still be present around this location. Notes from 2022 re-inspection: Removed					
42583	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Troughing	Asbestos	Removed				Buried Cement troughing 1m south of catch pit N042/0110 in cess. Edenbeck removed all visible troughing uncovered by project but more buried troughing may be still be present around this location. Notes from 2022 re-inspection: Removed	1		R509201	N	N
33041	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Current Rail Boxes	Asbestos	Presumed	2206		RHS	Current Rail Switch boxes 447		2			
33040	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2216		RHS	Signal GSB		1			
32959	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Westinghouse Boxes	Asbestos	Presumed	2216		RHS	Westinghouse small		2			
35798	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Signal Boxes	Asbestos	Presumed	2216		RHS	Tencore		2			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33042	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Removed	2226		RHS	Cement troughing. Floor, Cable Troughing Notes from 2022 re-inspection: Removed		2			
33043	ACTIVE	N	N042-N-NBLO	Road NBLO - NOR - Hampstead to Golders Green	Cement Cable Troughing & Debris	Asbestos	Removed	2227		RHS	Cement troughing. Floor, Cable Troughing Notes from 2022 re-inspection: Removed		2			
46064	ACTIVE	N	N042-N-RD24	Road 24 - NOR - Golders Green Sidings	Cement Troughing	Asbestos	Presumed				Road 24 - 85 - Cable troughing to left hand side of track	1			N	N
46065	ACTIVE	N	N042-N-RD24	Road 24 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 24 - 3 - Flash guards Rail stop G30		1			
33885	ACTIVE	N	N042-N-RD24	Road 24 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	3			Flash guards Rail stop G30		1			
33884	ACTIVE	N	N042-N-RD24	Road 24 - NOR - Golders Green Sidings	Cement Cable Troughing & Debris	Asbestos	Presumed	85			Cable troughing. Troughing to left hand side of track		1			
46067	ACTIVE	N	N042-N-RD24	Road 24 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	190			Road 26 - 186 - Flash guards Relay boxes x 4 & Junction box x 2		6			
46081	ACTIVE	N	N042-N-RD25	Road 25 - NOR - Golders Green Sidings	Cement Troughing	Asbestos	Known				The Loop - Northbound - 131 - Cable troughing from left under track to buffer road 1 Same sample is also located on Maximo at the following: 46082 - N042-N-RD24 46083 - N042-N-NBMA	7			N	N
46066	ACTIVE	N	N042-N-RD25	Road 25 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 25 - 3 - Flash guards Rail stop G31		1			
33886	ACTIVE	N	N042-N-RD25	Road 25 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	3			Flash guards Rail stop G31		1			
33888	ACTIVE	N	N042-N-RD26	Road 26 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	186	190		Junction box		2			
33887	ACTIVE	N	N042-N-RD26	Road 26 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	186	190		Flash guards Relay boxes		4			
46082	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Cement Troughing	Asbestos	Known				The Loop - Northbound - 131 - Cable troughing from left under track to buffer road 1 Same sample is also located on Maximo at the following: 46081 - N042-N-RD25 46083 - N042-N-NBMA	7			N	N
46070	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 27 - 79 - Flash guards Switch box		1			
46072	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 27 - 106 - Flash guards Switch box		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46073	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 27 - 103 - Flash guards Switch box		1			
46068	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 27 - 70 - Flash guards Switch box		1			
46071	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed				Road 27 - 94 - Flash guards Marshalling Kiosk No 1		1			
33889	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	70			Flash guards Switch box		1			
33890	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	73	75		Flash guards Switch box		5			
46069	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	75			Road 27 - 73 - Flash guards Switch box x 5		5			
33891	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	79			Flash guards Switch box		1			
33892	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	94			Flash guards Marshalling Kiosk No 1		1			
34303	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	103			Flash guards Switch box		1			
33893	ACTIVE	N	N042-N-RD27	Road 27 - NOR - Golders Green Sidings	Signal Boxes	Asbestos	Presumed	106			Flash guards Switch box		1			
20227	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
46094	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 24 - Dust / Debris (Trace)				N	N
46095	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 26 - Dust / Debris (Trace)				N	N
46096	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 50 - Dust / Debris (Significant)				N	N
46097	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 52 - Dust / Debris (Trace)				N	N
46098	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 100 - Dust / Debris (Trace)				N	N
33341	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	107		LHS	Trackside equipment tencore		2			
33342	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Current Rail Boxes	Asbestos	Presumed	112		LHS	Trackside equipment: neg & pos current rail boxes x 2. No.445		2			
33343	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Current Rail Boxes	Asbestos	Presumed	115		LHS	Trackside equipment: neg & pos current rail boxes x 2. positive No. 444		2			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33344	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	125		LHS	Trackside equipment tencore		2			
46099	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 126 - Dust / Debris (Significant)				N	N
33346	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	130		LHS	Trackside equipment tencore		2			
33345	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	130		LHS	Trackside equipment: Westinghouse small		2			
33347	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	132		LHS	Trackside equipment tencore		1			
33349	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	134		RHS	Trackside equipment: Westinghouse small		2			
33348	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	134		LHS	Trackside equipment: Westinghouse small		1			
34278	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	134		RHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: 1x LWH		1			
33351	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	136		RHS	Trackside equipment: stop signal G32 Notes from 2022 re-inspection: Removed		1			
34544	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	136		LHS	tencore		2			
33350	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	136		LHS	Trackside equipment: Westinghouse small		2			
33352	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	136		RHS	tencore Notes from 2022 re-inspection: Removed		1			
33353	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	137		RHS	Flash guards Notes from 2022 re-inspection: Removed		1			
46100	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 148 - Dust / Debris (Trace)				N	N
46101	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Debris: Other	Asbestos	Known				Tunnel Ring Number 150 - Dust / Debris (Significant)				N	N
33354	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	192		LHS	Flash guards Fog repeater Notes from 2022 re-inspection: Removed		1			
33355	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	192		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35987	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	217		RHS	Cement troughing. Floor, Cable Troughing. 2LM Notes from 2022 re-inspection: Removed					
33356	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	279		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
34524	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	286		LHS	Trackside equipment: Westinghouse small		2			
33357	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	286		LHS	Trackside equipment tencore		3			
33358	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	296		LHS	Flash guards Signal G6		1			
33359	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	296		LHS	Trackside equipment tencore Notes from 2022 re-inspection: 1x 10 core only		1			
35988	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	296		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1x 10 core only		2			
33360	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	301		LHS	Trackside equipment: Westinghouse small		1			
33361	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	301		LHS	Trackside equipment tencore Notes from 2022 re-inspection: 1x SWH only		1			
33362	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	305		LHS	Trackside equipment: Westinghouse small		1			
33363	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	311		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33365	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	311		LHS	Trackside equipment: Westinghouse small		2			
33364	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	311		LHS	stop signal G42 Notes from 2022 re-inspection: Removed		1			
33366	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	311		LHS	Trackside equipment Westinghouse large		1			
35989	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	311		LHS	Trackside equipment tencore		3			
33450	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	317		LHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33451	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	317		LHS	Trackside equipment tencore		1			
33452	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	354		LHS	Trackside equipment tencore					
34283	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	357		RHS	Trackside equipment tencore		1			
33453	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	357		RHS	Trackside equipment: Westinghouse small		2			
33454	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	361		RHS	Trackside equipment tencore					
33455	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	361		LHS	Flash guards Marshalling Kiosk		1			
33456	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	493		RHS	Flash guards Signal A157 Notes from 2022 re-inspection: Removed		1			
33457	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	493		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33458	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	494		RHS	Flash guards Relay Box 157GR		1			
33459	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	494		RHS	Trackside equipment: Westinghouse small. Numerous braided cables Notes from 2022 re-inspection: Removed		1			
33460	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	500	503	RHS	Flash guards Switch box x 4 & Junction box		5			
33461	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	500		RHS	Trackside equipment: Westinghouse small. Numerous braided cables Notes from 2022 re-inspection: Removed		2			
33462	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	575		LHS	Flash guards Signal R158 Notes from 2022 re-inspection: Removed		1			
33463	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	575		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
34551	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	576		RHS	Flash guards Relay Box 158GR		1			
33464	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	576		RHS	Trackside equipment tencore. Braided cables Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33465	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	614		RHS	Flash guards Transformer GGTR		1			
35998	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	680		LHS	Flash guards Signals A158 & RFX160 Notes from 2022 re-inspection: Removed		2			
33466	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	681	683	RHS	Flash guards Relay Box 158GR & 160PGR		2			
33467	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	730	735	RHS	Flash guards Switch box x 5 & Junction box Notes from 2022 re-inspection: 6x LWH		6			
41900	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Caulking	Asbestos	Known				Residual crocidolite - Bull & Bush platform tunnel rings				N	N
41967	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Tunnel Ring Caulking	Asbestos	Known	750	850		Residual Crocidolite - Bull & Bush platform tunnel rings					
33468	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	860		RHS	Flash guards Switch box. Numerous braided cables Notes from 2022 re-inspection: Removed		1			
33471	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	861		RHS	Westinghouse large Notes from 2022 re-inspection: Removed		1			
35999	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	861		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
33469	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	861	862	RHS	Flash guards Signals R160 -& A1581 Notes from 2022 re-inspection: 1x LWH		1			
33470	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	861		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
33472	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	862		RHS	Flash guards Signal A1581 (Co-acting) Notes from 2022 re-inspection: Removed		1			
33473	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	863		LHS	Flash guards Relay Box 1581GR Notes from 2022 re-inspection: Removed		1			
33474	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	866		RHS	Flash guards Junction box		1			
36076	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cable Sheath	Asbestos	Presumed	868		RHS	Braided cable. 1 x 20mm cable from junction to j hanger 4		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33475	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	872		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34284	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	876		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33477	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	993		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33476	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	993		RHS	Flash guards Signal A160 Notes from 2022 re-inspection: Removed		1			
33560	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	994		RHS	Flash guards Relay Box 160GR		1			
33561	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	994		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
33562	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	995		RHS	Flash guards Transformer. Numerous cables Notes from 2022 re-inspection: Removed		1			
33563	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	997	1000	RHS	Flash guards Switch box x 3 & Junction box		4			
33564	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	997		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		3			
33565	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1151		RHS	Flash guards Signal A162 Notes from 2022 re-inspection: Removed		1			
33566	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1151		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33567	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1151		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
33568	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1153		RHS	Flash guards Relay Box 162GR. Numerous braided cables		1			
33569	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1187		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34289	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1192		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33570	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1290		RHS	Flash guards Signal RF11 Notes from 2022 re-inspection: Removed		1			
33571	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1290		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
33573	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1294		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33574	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1294		RHS	Flash guards Switch box & Junction box. Braided cables		2			
33575	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1294		RHS	Flash guards Transformers. Numerous braided cables		3			
33572	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1294		RHS	Flash guards Relay Box 11PGR		1			
34545	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cable Sheath	Asbestos	Presumed	1306		RHS	Braided cable 1 x 20mm cable into Junction sleeve & out other side		1			
33576	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1416		LHS	Flash guards Signal RF11 Notes from 2022 re-inspection: Removed		1			
36085	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1417		RHS	Flash guards Relay Box 11PGR		1			
33577	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1419		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33578	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	1423		RHS	Trackside equipment: Westinghouse small		1			
33579	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1527		RHS	Flash guards Signal F11 Notes from 2022 re-inspection: Removed		1			
33580	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1527		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
36086	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1529		RHS	Flash guards Relay Box 11PGR		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33581	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1529		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33582	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1530	1533	RHS	Flash guards Switch boxes x 3 & Junction box. Numerous braided cables		4			
33583	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1560		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		3			
33584	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1709		RHS	Flash guards Transformer		1			
36087	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1711		RHS	Flash guards Transformer. Numerous braided cables		1			
33585	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1712	1714	RHS	Flash guards Switch boxes x 3 & Junction box		4			
33586	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cable Sheath	Asbestos	Presumed	1728		RHS	Braided cable. 1 x 20mm cable from left hand side of junction sleeve to j hanger 4		1			
33667	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1770		RHS	Trackside equipment: tencore. Numerous braided cables Notes from 2022 re-inspection: Removed		1			
33587	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1770		RHS	Flash guards Signals F100 & RF10 Notes from 2022 re-inspection: Removed		1			
33669	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1772		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33668	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1772		RHS	Flash guards Switch box		1			
33670	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1786		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33671	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1790		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33672	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1791		RHS	Flash guards Relay Box RF10PGR		1			
33673	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1826	1827	RHS	Flash guards transformers		2			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33675	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1892		RHS	Trackside equipment: tencore. Numerous braided cables Notes from 2022 re-inspection: Removed		1			
33674	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1892		RHS	Flash guards Signal F10 Notes from 2022 re-inspection: Removed		1			
33676	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1893		RHS	Flash guards Relay Box F10GR		1			
33677	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1893		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33678	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1895		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34293	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1898		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33679	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1902		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33680	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1917		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33681	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1952	1955	RHS	Flash guards Switch boxes x 4 & Junction box. Numerous braided cables		5			
33682	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	1996		RHS	Flash guards Signal RF8 Notes from 2022 re-inspection: Removed		1			
33683	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	1996		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
34548	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	1999		RHS	Flash guards Relay Box RF8PGR. Numerous braided cables		1			
36094	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Track Section Switches	Asbestos	Removed	2011	2012	RHS	Section Switch Housing for Current Rail Section Switch 439		2			
33684	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	2011		RHS	Cement troughing. Floor, troughing debris, unable to quantify Removed by Forest ES9541 March 2017					



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33685	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	2018		RHS	Cement troughing. Floor Cable troughing from right hand side to left hand side Removed by Forest ES9541 March 2017		4			
33686	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Presumed	2018	2025	LHS	Cement troughing. Floor, Cable Troughing running Adj. to track		7			
33687	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Removed	2035		LHS	Cement troughing. Floor, Cable Troughing under track Notes from 2022 re-inspection: Removed		3			
33690	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Known	2054	2226	LHS	Dust and debris, left hand side of sleeper void. Tunnel ring 3469 Notes from 2022 re-inspection: NA					
36095	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Known	2054	2226	RHS	Dust and debris, left hand side of sleeper void. Tunnel ring 3510 Notes from 2022 re-inspection: NA					
33688	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Known	2054	2226	LHS	Dust and debris, left hand side of sleeper void. Tunnel ring 3310 Notes from 2022 re-inspection: NA					
33689	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cement Cable Troughing & Debris	Asbestos	Known	2054	2226	RHS	Dust and debris, left hand side of sleeper void. Tunnel ring 3350 Notes from 2022 re-inspection: NA					
33692	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Presumed	2057		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1 x SW Box		1			
33691	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	2057		RHS	Flash guards Signal RF7 & F8 Notes from 2022 re-inspection: Removed		1			
33693	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	2057		RHS	tencore Notes from 2022 re-inspection: 1 x SW Box		1			
34298	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	2059	2060	RHS	Flash guards Relay Box RF7PGR & F8GR. Numerous braided cables		2			
33772	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	2060		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33771	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	2060	2064	RHS	Flash guards Switch boxes x 5 & Junction box		6			
33773	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	2167		RHS	Flash guards Signal F7 Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N042-N - NOR Line - Golders Green to Hampstead

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33775	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	2169		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33774	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	2169		RHS	Flash guards Relay Box F7GR		1			
33776	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	2169		RHS	tencore Notes from 2022 re-inspection: Removed		1			
33777	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cable Sheath	Asbestos	Presumed	2172		RHS	Braided cable. 1 x 20mm cable into Junction sleeve & out other side		1			
33778	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	2185		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33779	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	2186		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed					
33780	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	2187		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33782	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Westinghouse Boxes	Asbestos	Removed	2196		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
33781	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	2196		RHS	Flash guards Relay Box F4GR		1			
33784	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Presumed	2197		RHS	Trackside equipment: RGI. Numerous braided cables Notes from 2022 re-inspection: Covered up		1			
33783	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Signal Boxes	Asbestos	Removed	2197		RHS	Flash guards Signal F4 Notes from 2022 re-inspection: Removed		1			
33785	ACTIVE	N	N042-N-SBLO	Road SBLO - NOR - Golders Green to Hampstead	Cable Sheath	Asbestos	Presumed	2216		RHS	Braided cable. 2 x 20mm from j hanger 4 to invert		2			

N043-N - NOR Line - Hampstead Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42832	ACTIVE	N	N043-N-NBLO	Road NBLO (Pit1) - NOR - Hampstead Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					



Hazardous Material Asset Register - Summary



N043-N - NOR Line - Hampstead Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33045	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Ducts	Asbestos	Presumed	0		LHS	Cement ducts		2			
33044	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Ducts	Asbestos	Strongly Presumed	0		LHS	Bitumen ducts		2			
33046	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment: Westinghouse small		1			
33047	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment: Westinghouse small		1			
34513	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Removed	72		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33048	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Removed	81		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33049	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Ducts	Asbestos	Sampled – Not Detected	104		LHS	Bitumen Ducts to UTX					
33050	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Ducts	Asbestos	Presumed	104		LHS	Bitumen Ducts to UTX					
33051	ACTIVE	N	N043-N-NBLO	Road NBLO (Plt1) - NOR - Hampstead Stn	Cable Sheath	Asbestos	Presumed	105		RHS	Braided cable. 1 x 50mm cable on J hanger 4		1			
42833	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2008)					
33052	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 2 x 20mm cables on J hanger 5		2			
33053	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Removed	50		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33054	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Removed	55		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33055	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Signal Boxes	Asbestos	Presumed	56		RHS	Trackside equipment: type 79		1			
33056	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Presumed	100		RHS	Trackside equipment: Westinghouse small		1			
33057	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Westinghouse Boxes	Asbestos	Presumed	104		RHS	Trackside equipment: Westinghouse small		1			
35880	ACTIVE	N	N043-N-SBLO	Road SBLO (Plt2) - NOR - Hampstead Stn	Cable Sheath	Asbestos	Presumed	107		RHS	Braided cable. 2 x 20mm cables on J hanger 2		2			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28416	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable, 1 x 50mm cable on J hanger 3		1			
20234	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
28412	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Tunnel Ring Caulking	Asbestos	Known	2			Tunnel render material. Samples were taken from the surface and to the back of all ring pans. TR/ Sleeper 5					
28417	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	5			Dust sample in 4-foot					
36105	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	10		RHS	Flash guards Signal A140 Notes from 2022 re-inspection: Removed		1			
28418	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	15		RHS	Flash guards Relay box 140GR		1			
28419	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28413	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Tunnel Ring Caulking	Asbestos	Known	17			Tunnel render material. Samples were taken from the surface and to the back of all ring pans. TR/ Sleeper 34					
35770	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28415	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Tunnel Ring Caulking	Asbestos	Known	18			Tunnel render material. Samples were taken from the surface and to the back of all ring pans. TR/ Sleeper 37					
28421	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed		1			
28414	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Tunnel Ring Caulking	Asbestos	Known	18			Tunnel render material. Samples were taken from the surface and to the back of all ring pans. TR/ Sleeper 36					
28420	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	18		RHS	Flash guards Isolating transformer		1			
28422	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
34406	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28423	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28424	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	80		RHS	type 79		1			
43900	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 100, right hand side			R399476	N	N
43901	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 200, right hand side			R399476	N	N
28425	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	256		RHS	Flash guards Signal A142 Notes from 2022 re-inspection: Removed		1			
35771	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	258		RHS	Flash guards Relay box 142GR		1			
28426	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	262		RHS	Flash guards Transformer Notes from 2022 re-inspection: Removed		1			
28427	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	262		RHS	Junction box		1			
28429	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cable Sheath	Asbestos	Presumed	262		RHS	braided cable, 1 x 50mm cable to junction box and out other side		1			
28428	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	262		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
35824	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	263		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
35772	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	263		RHS	Junction box Notes from 2022 re-inspection: Removed		1			
28430	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	263		RHS	Flash guards Switch box		1			
28214	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	265		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
43902	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 300, right hand side			R399476	N	
43903	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 400, left hand side			R399476	N	



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28215	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	402		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28216	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	408		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
34632	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cable Sheath	Asbestos	Presumed	431		RHS	braided cable, 1 x 50mm cable to junction box and out other side		1			
28217	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	500		RHS	type 79		1			
43904	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 500, right hand side			R399476	N	
28218	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cement Cable Troughing & Debris	Asbestos	Known	567			Concrete / dust - 4ft debris					
43910	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Known				Concrete / dust – 4-foot debris. BRS 567, Northern Line, Northbound			R399476	N	
28219	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	577		RHS	Flash guards Signal A144 Notes from 2022 re-inspection: Removed		1			
28220	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	578		RHS	Flash guards Relay box 144GR		1			
28221	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	578		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28222	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	580		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28223	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	585		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
43905	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 600, left hand side			R399476	N	
43906	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 700, right hand side			R399476	N	N
28224	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	708		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28225	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	712		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
43907	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 800, right hand side			R399476	N	N
43908	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 900, left hand side			R399476	N	
28226	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	920	921	RHS	Flash guards Signals A446A & R146BC		2			
45992	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Other Electrical Boxes	Asbestos	Presumed				Trackside equipment: type 79 x1		1		N	N
45993	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	923		RHS	Trackside equipment: westinghouse small X1 Notes from 2022 re-inspection: Removed		1			
28227	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	924	925	RHS	Flash guards Relay box 146AGR & 146BPGR		2			
28228	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	941		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28229	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	945		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28230	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	999		RHS	Flash guards Signal A146B Notes from 2022 re-inspection: Removed		1			
43909	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1000, left hand side			R399476	N	N
28232	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	1002		RHS	146CGR x 1		1			
28231	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	1002		RHS	Flash guards Relay box Notes from 2022 re-inspection: Removed		1			
35679	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Presumed	1002		RHS	Trackside equipment Westinghouse small		1			
42115	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Other Boarding	Asbestos	Removed				Perforated board, <0.25m, in 4 foot at 80m off Northbound Platform at Hampstead Notes from 2022 re-inspection: Removed				N	N



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28233	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	1039		RHS	Flash guards Signal A146C Notes from 2022 re-inspection: Removed		1			
28234	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Presumed	1042		RHS	146BPGR		1			
28235	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	1042		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
35825	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Signal Boxes	Asbestos	Removed	1042		RHS	Flash guards Relay box Notes from 2022 re-inspection: Removed		1			
28236	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	1043		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
35754	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Presumed	1047		RHS	Trackside equipment Westinghouse small		1			
28237	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Westinghouse Boxes	Asbestos	Removed	1065		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28238	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cable Sheath	Asbestos	Presumed	1083		RHS	braided cable, 1 x 50mm cable to junction box and out other side		1			
28239	ACTIVE	N	N044-N-NBLO	Road NBLO - NOR - Belsize Park to Hampstead	Cable Sheath	Asbestos	Presumed	1085		RHS	braided cable, 1 x 50mm cable from J Hanger 4 to 4/711		1			
20230	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
34093	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 2 x 20mm cable on J hanger 2		2			
34094	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	13		RHS	Flash guards Signal F5 Notes from 2022 re-inspection: Removed		1			
34095	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	14		RHS	Flash guards Switch box Notes from 2022 re-inspection: 1x LWH only		1			
34575	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection 1x LWH only		1			
34096	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	14		RHS	tencore Notes from 2022 re-inspection: 1x LWH only		1			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34097	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	16		RHS	Flash guards Relay box KT2R		1			
34098	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	17		RHS	Flash guards Relay box 5GR		1			
34311	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	18		RHS	Flash guards Relay box KT1R		1			
34099	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	18		RHS	tencore		1			
34100	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	31		RHS	Trackside equipment: Westinghouse small		1			
34101	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	50		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34102	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	55		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34103	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	117		RHS	Flash guards Junction box		1			
34104	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	230		RHS	Trackside equipment: Westinghouse small		1			
34105	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	295		RHS	Braided cable. JH3 50mm cable		1			
34106	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	312		RHS	Flash guards Signal A165 Notes from 2022 re-inspection: Removed		1			
34696	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	314		RHS	Flash guards Relay box 165GR Notes from 2022 re-inspection: Removed		1			
34107	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Removed	320		RHS	Braided cable. JH3 50mm cable Notes from 2022 re-inspection: Removed		1			
34108	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	326	328	RHS	Flash guard Transformer & Junction box		3			
34109	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	334		RHS	Flash guards Signal R167 Notes from 2022 re-inspection: Removed		1			
34110	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	335		RHS	Flash guards Relay box 167GR		1			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34111	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	340		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34697	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	344		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34594	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	352		RHS	Trackside equipment: type 79		1			
46013	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Debris: Other	Asbestos	Known				Noise Shelf debris Notes from 2022 re-inspection: N/A				N	N
34112	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	542		LHS	Flash guards Signals 167 Notes from 2022 re-inspection: Removed		1			
34113	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	544		RHS	Flash guards Relay box 167gr Notes from 2022 re-inspection: 1x LWH		2			
34698	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	573	575	RHS	Trackside equipment: Westinghouse small		1			
34114	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	573	575	RHS	Flash guards Transformer & Junction box		1			
34115	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	575		RHS	Braided cable. 1 x 50mm cable to junction box and out other side		1			
34116	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	576		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34117	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	585		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34200	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	690	691	RHS	Flash guards Transformer & Junction box		3			
34202	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	691		RHS	Trackside equipment: Westinghouse small. 1 x 50mm cable to junction box and out other side Notes from 2022 re-inspection: Removed		1			
34201	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Removed	691		RHS	Braided cable. 1 x 50mm cable to junction box and out other side Notes from 2022 re-inspection: Removed		1			
34203	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	692		LHS	Flash guards Signal R169ABC		1			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34204	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	693		RHS	Flash guards Relay box 168ABCPGR		1			
34205	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	695		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34206	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	745		RHS	Braided cable. 1 x 20mm cable to pressure sleeve and out other side		1			
34207	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	746		RHS	Flash guards Signal R169BC Notes from 2022 re-inspection: Removed		1			
34208	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	748		RHS	Flash guards Signal A169A Notes from 2022 re-inspection: Removed		1			
34210	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	750	751	RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: LWH only x2 (See Maximo entry 34209)		1			
34209	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	750	751	RHS	Flash guards Relay boxes 169AGR & 169BCPGR		1			
34211	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	750	751	RHS	tencore Notes from 2022 re-inspection: LWH only x2 (See Maximo entry 34209)		1			
34212	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	755		RHS	Trackside equipment: type 79		1			
34213	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	755		RHS	Braided cable. JH3 50mm cable		1			
34214	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	780		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34215	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	784		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34316	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	827		RHS	Flash guards Signal R169C Notes from 2022 re-inspection: Removed		1			
34216	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	829		RHS	Flash guards Signal A169B Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N044-N - NOR Line - Hampstead to Belsize Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34218	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	830	831	RHS	tencore Notes from 2022 re-inspection: 2x LWH only (See Maximo entry 34217)		1			
34707	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	830	831	RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 2x LWH only (See Maximo entry 34217)		1			
34217	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	830	831	RHS	Flash guards Relay boxes 169BGR & 169CPGR		1			
34219	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	833		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34220	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	837		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34221	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Removed	911		RHS	Flash guards Signal A169C Notes from 2022 re-inspection: Removed		1			
34222	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Signal Boxes	Asbestos	Presumed	913		RHS	Flash guards Relay box 169CGR		1			
34708	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	920		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34223	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	925		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34224	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	1040		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34578	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Westinghouse Boxes	Asbestos	Removed	1045		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34225	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	1068		RHS	Braided cable. 1 x 50mm cable to junction box and out other side					
34709	ACTIVE	N	N044-N-SBLO	Road SBLO - NOR - Hampstead to Belsize Park	Cable Sheath	Asbestos	Presumed	1080		RHS	Braided cable. 1 x 50mm & 2 x 20mm cables on J hangers 4& 5 into 4/711		3			



Hazardous Material Asset Register - Summary



N045-N - NOR Line - Belsize Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28240	ACTIVE	N	N045-N-NBLO	Road NBLO (Plt1) - NOR - Belsize Park Stn	Cable Sheath	Asbestos	Presumed	0		RHS	braided cable,1 x 50mm cable from J hanger 4 to 4/123		1			
42798	ACTIVE	N	N045-N-NBLO	Road NBLO (Plt1) - NOR - Belsize Park Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28241	ACTIVE	N	N045-N-NBLO	Road NBLO (Plt1) - NOR - Belsize Park Stn	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
45994	ACTIVE	N	N045-N-NBLO	Road NBLO (Plt1) - NOR - Belsize Park Stn	Westinghouse Boxes	Asbestos	Removed	77		RHS	Trackside equipment: westinghouse small Notes from 2022 re-inspection: Removed					
28323	ACTIVE	N	N045-N-NBLO	Road NBLO (Plt1) - NOR - Belsize Park Stn	Ducts	Asbestos	Sampled – Not Detected	121		LHS	bitumen ducts					
28324	ACTIVE	N	N045-N-NBLO	Road NBLO (Plt1) - NOR - Belsize Park Stn	Cable Sheath	Asbestos	Presumed	124		RHS	Braided cable, 1 x 50mm on J Hanger 3		1			
42799	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28325	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable, 1 x 50mm & 2 x20mm on J hangers 4&5 coming from 4/711		3			
28326	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment Westinghouse small		1			
28327	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Cable Sheath	Asbestos	Presumed	5		RHS	Braided cables					
28328	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Westinghouse Boxes	Asbestos	Removed	92		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28329	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Westinghouse Boxes	Asbestos	Removed	98		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28330	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Cable Sheath	Asbestos	Presumed	119		RHS	Braided cable, 1 x 50mm on J Hanger 4		1			
28331	ACTIVE	N	N045-N-SBLO	Road SBLO (Plt2) - NOR - Belsize Park Stn	Cable Sheath	Asbestos	Presumed	119			Braided cable, 3 x 20mm & 1 x 10mm from ducts to J hanger 5		4			

N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
20236	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29192	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform, route: 1x65mmØ JH5		1			
29191	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Entry: platform, route: 2-65mmØ in between JH5 trackside equipment boxes. Numerous amounts					
44112	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park		Asbestos	Sampled – Not Detected				Small braided cable, 0.3linear metres at Tunnel Ring 1335			R600026	N	N
29195	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	7		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29194	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Removed	7	26	RHS	Signal section cloth, Route: 2mmØ severed cables used to tie cable onto JH throughout section. Numerous amounts Notes from 2022 re-inspection: Removed					
29193	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Removed	7	26	RHS	Signal section cloth. Route: 2mmØ severed cables used to tie cable onto JH throughout section. Numerous amounts Notes from 2022 re-inspection: Removed					
29197	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse large					
29196	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	9		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29198	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	20		RHS	630 dc electrical, Route: 12.5m right hand side Notes from 2022 re-inspection: Removed					
29199	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29200	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	26		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH3 1x15mmØ, JH4 1x65mmØ, 1x15mmØ, limited access		4			
29201	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29202	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	66		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29203	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29204	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	105		RHS	Woven cable sheath. Entry: JH4, route: 1x65mmØ spliced cable, exit: JH. 2m					
29205	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Presumed	170		RHS	Trackside equipment type 79					
34256	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	260	271	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-65mmØ in between trackside equipment boxes, JH, earth cables. Numerous amounts					
29207	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	262		RHS	Trackside equipment Westinghouse large					
29208	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	262		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29206	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	262		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29209	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	268		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
36070	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	271		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH3 1x15mmØ, JH4 1x65mmØ, 1x15mmØ		4			
29210	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	272		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29211	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	392	401	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-65mmØ in between trackside equipment boxes, JH, earth cables. Numerous amounts					
29212	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	392		RHS	Trackside equipment Westinghouse large					
29213	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	397		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
35320	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	401		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29214	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	557		RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-65mmØ in between trackside equipment boxes, JH, earth cables. Numerous amounts					
29216	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	559		RHS	Trackside equipment Westinghouse large		1			
29215	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	559		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29217	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	560		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29218	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	565		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
34257	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	570		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29219	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Presumed	592		RHS	Trackside equipment type 79					
29220	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	595		RHS	Woven cable sheath. Entry: JH2, route: 1x15mmØ spliced cable, exit: JH2. 0.5m					
29221	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	597		RHS	Woven cable sheath. Entry: JH4, route: 1x15mmØ spliced cable, exit: JH4. 0.5m					
29222	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	599		RHS	Woven cable sheath. Entry: JH4, route: 1x15mmØ spliced cable, exit: JH4. 2m					
35321	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	686	696	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-65mmØ in between trackside equipment boxes & JH, earth cables. Numerous amounts					
29223	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	686		RHS	Trackside equipment Westinghouse large					
29224	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	691		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29225	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	695		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29226	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	696		RHS	Woven cable sheath. Entry: trackside equipment, route: JH		4			



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29227	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	828	866	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-65mmØ in between trackside equipment boxes & JH, earth cables. numerous amounts					
29228	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	830		RHS	Trackside equipment Westinghouse large					
29229	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	831		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29230	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	832		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29231	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	832		RHS	Trackside equipment Westinghouse large					
29232	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	859		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29233	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	864		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
36071	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	960	1002	RHS	Signal section cloth. Entry: trackside equipment boxes. Numerous amounts					
29234	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Presumed	961		RHS	Trackside equipment Westinghouse large					
29235	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	961		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29236	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	961		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29237	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	970			Dust sample in 4-foot					
29238	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	988		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
44382	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park		Asbestos	Removed				Braided cable, 1 no , to cable run on RHS at BRS 990-1022 on Chalk Farm to Belsize Park, Northbound Northern Line Notes from 2022 re-inspection: Removed			R614227	N	N



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36072	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	990			Dust sample under sleeper					
29239	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	993		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29240	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Signal Boxes	Asbestos	Removed	1000		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29241	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Westinghouse Boxes	Asbestos	Removed	1002		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29031	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Presumed	1002		RHS	Woven cable sheath. Entry: JH, route: 2mmØ severed cables		1			
29032	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park	Cable Sheath	Asbestos	Known	1004		LHS	Woven cable sheath		1			
44384	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park		Asbestos	Removed				Noise shelf debris, 0.1m2, to ballast on 4 foot at BRS 1012 on Chalk Farm to Belsize Park, Northbound Northern Line Notes from 2022 re-inspection: Removed			R614227	N	N
44383	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park		Asbestos	Removed				Tencore box, 1 no, to tunnel wall on RHS at BRS 1017 on Chalk Farm to Belsize Park, Northbound Northern Line Notes from 2022 re-inspection: Removed			R614227	N	N
44381	ACTIVE	N	N046-N-NBLO	Road NBLO - NOR - Chalk Farm to Belsize Park		Asbestos	Removed				Small westinghouse box, 1 no, to tunnel wall on RHS at BRS 1019 on Chalk Farm to Belsize Park, Northbound Northern Line Notes from 2022 re-inspection: Removed			R614227	N	N
35667	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Bitumen	Asbestos	Strongly Presumed				Cement troughing, with cable ducts Notes from 2022 re-inspection: Bitumen		3			
20235	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
28099	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	1		LHS	Woven cable thread, Entry: ground, route: gain 1x30mmØ vertical cable, exit: jh		5			
28098	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	1		RHS	Woven cable thread, Entry: platform, route: jh4 1x30mmØ, jh5 2x25mmØ, 1x15mmØ		4			
28100	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Wrap	Asbestos	Removed	11		LHS	Severed cables. 0.5m Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28101	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	15		LHS	Signal a175 Notes from 2022 re-inspection: Removed		1			
28352	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Presumed	15		LHS	type 79		1			
28351	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	15		LHS	Trackside equipment Westinghouse large		1			
28350	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	15	30	LHS	Signal section a175, woven cable thread. Numerous amounts Notes from 2022 re-inspection: Removed					
28353	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cement Cable Troughing & Debris	Asbestos	Known	17		LHS	Cement troughing 1m		1			
28356	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	22		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28355	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	22		LHS	Trackside equipment Westinghouse large		1			
28357	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	22		LHS	Tencore Notes from 2022 re-inspection: Removed		1			
28354	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	22		LHS	Woven cable thread, Route: jh5 & jh6 2x30mmØ. 2x1.5					
28358	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed		1			
28359	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28360	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	30		RHS	Woven cable thread. Route: jh2 4X20mmØ , jh4 1x35mmØ Notes from 2022 re-inspection: Removed		5			
28361	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28362	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	34		RHS	Woven spliced cable thread. Route: 1x25mmØ jh2		2			
28363	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	79	83	RHS	Woven cable thread. Entry: ground, route: 1x35mmØ, exit: ground		1			



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28364	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	86		RHS	Woven cable thread. Route: 1x10mmØ jh4, severed cable		1			
28365	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	275		RHS	Woven cable thread. Route: jh1 3x10mmØ severed cables Notes from 2022 re-inspection: Removed		3			
28366	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	344		RHS	Woven cable thread. Route: jh4 1x35mmØ		2			
28367	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	359		RHS	Woven cable thread. Route: jh2 1x25mmØ		1			
28370	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	385		RHS	Tencore Notes from 2022 re-inspection: Removed					
28368	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	385		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed		1			
28369	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	385		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
35765	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	385	394	RHS	Woven cable thread. Route: 10-35mmØ inbetween trackside equipment. Numerous amounts Notes from 2022 re-inspection: Removed					
36103	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Presumed	385		RHS	Signal a177		1			
28371	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	394		RHS	Woven cable thread. Route: jh2 3x20mmØ, jh4 1x35mmØ		4			
28372	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	394		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
34637	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Presumed	405		RHS	spliced cable. Route: jh2 1x25mmØ		2			
34404	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Presumed	425		RHS	type 79		1			
35766	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	425		RHS	Woven cable thread. Route: 1x5mmØ severed cable		1			
28373	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	470	492	RHS	Signal section woven cable thread, Entry: trackside equipment, route: 5- 35mmØ inbetween, exit: trackside equipment. Numerous amounts					



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28374	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	470		RHS	Trackside equipment Westinghouse large		1			
28375	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	470		RHS	Signal r179a Notes from 2022 re-inspection: Removed		1			
28376	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	472		RHS	Woven spliced cable thread. Route: jh2 1x25mmØ		2			
35767	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	490		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28379	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	492		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28378	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	492		RHS	Trackside equipment Westinghouse large		3			
28377	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	492		RHS	Woven cable thread. Route: jh2 2x20mmØ, 1x25mmØ, jh4 1x35mmØ		4			
28383	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	576		RHS	Trackside equipment Westinghouse large		1			
28382	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	576	581	RHS	Signal section woven cable thread. Entry: trackside equipment, route: 10- 35mmØ inbetween, Route: trackside equipment					
28381	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	576		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28380	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	576		RHS	Signal r179ab Notes from 2022 re-inspection: Removed		1			
28384	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Presumed	577		RHS	Braided cable					
34405	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Wrap	Asbestos	Presumed	577		RHS	Cloth in metal pipe		1			
36104	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	581		RHS	Woven cable thread. Route: jh2 2x20mmØ, 1x25mmØ, jh4 1x35mmØ		4			
28385	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	581		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28386	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	675		LHS	woven cable cloth Notes from 2022 re-inspection: Removed		3			



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28387	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	691		LHS	Signal a179a, a179bc Notes from 2022 re-inspection: Removed					
28388	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	695		RHS	Woven cable thread. Entry: trackside equipment, route: jh3 2x20mm, 1x25mmØ, jh4 1x35mmØ Notes from 2022 re-inspection: Removed		4			
28389	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	695		RHS	Trackside equipment Westinghouse large		2			
28390	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	722		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28391	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	727		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28393	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	819	821	LHS	Woven cable thread. Route: 5-35mmØ inbetween trackside equipment. Numerous amounts Notes from 2022 re-inspection: Removed					
28394	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	819		RHS	Trackside equipment Westinghouse large		1			
28392	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	819		LHS	Signal a179b Notes from 2022 re-inspection: Removed					
34638	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	819			Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28395	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	821		LHS	Woven. Entry: jh, route: 10-35mmØ, jh2, jh3, jh4, 2x25mmØ, 1x20mmØ, 1x35mmØ, exit: jh4		5			
28396	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Presumed	821		LHS	Tencore Notes from 2022 re-inspection: Type 79 box					
28397	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	841		LHS	Trackside equipment Westinghouse small		2			
35768	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	841		LHS	Woven cable thread. Route: jh4 1x35mmØ Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28398	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	898		LHS	Signal a179c Notes from 2022 re-inspection: Removed					
35769	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Signal Boxes	Asbestos	Removed	898		LHS	Tencore Notes from 2022 re-inspection: Removed		1			
28399	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	898	907	LHS	Woven cable thread. Route: 10-35mmØ inbetween trackside equipment. Numerous amounts Notes from 2022 re-inspection: Removed					
28400	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	898		LHS	Trackside equipment Westinghouse large		1			
28401	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	898		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28402	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	900		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28403	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	902		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28404	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	914		RHS	Spliced cable woven cable thread. Route: 1x25mmØ jh2 spliced cable		2			
28405	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Removed	922		RHS	Woven cable thread. Route: jh 1x25mmØ spliced cable Notes from 2022 re-inspection: Removed		2			
28406	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	951		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28407	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	956		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
28408	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	986		LHS	Woven cable thread. Entry: tencore, route: loss 1x20mmØ gaining 2x20mmØ, exit: tencore					
28409	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	993		RHS	Cement troughing. Cable ducts		2			
28410	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	998		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N046-N - NOR Line - Belsize Park to Chalk Farm

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28411	ACTIVE	N	N046-N-SBLO	Road SBLO - NOR - Belsize Park to Chalk Farm	Cable Sheath	Asbestos	Known	1000		LHS	Woven cable thread. Route: 3 drop down from jh2, 1x20mmØ jh2, 1x35mmØ jh4		7			

N047-N - NOR Line - Chalk Farm Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35314	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Ducts	Asbestos	Strongly Presumed	0		LHS	Cable ducts		1			
42805	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos					
29072	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Cement Cable Troughing & Debris	Asbestos	Removed	0	15	LHS	Cement troughing Notes from 2022 re-inspection: Removed		1			
29073	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Signal Boxes	Asbestos	Presumed	9		RHS	630 DC volt		1			
36057	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29074	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29075	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29076	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Removed	83		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29077	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Cement Cable Troughing & Debris	Asbestos	Removed	105		RHS	Cement troughing Notes from 2022 re-inspection: Removed		1			
29078	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Ducts	Asbestos	Strongly Presumed	105		RHS	Cable ducts		2			
36058	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Ducts	Asbestos	Strongly Presumed	105		LHS	Cable ducts		1			
29079	ACTIVE	N	N047-N-NBLO	Road NBLO (Pit1) - NOR - Chalk Farm Stn	Ducts	Asbestos	Strongly Presumed	106		LHS	Cable ducts		2			
42806	ACTIVE	N	N047-N-SBLO	Road SBLO (Pit2) - NOR - Chalk Farm Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					



Hazardous Material Asset Register - Summary



N047-N - NOR Line - Chalk Farm Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29080	ACTIVE	N	N047-N-SBLO	Road SBLO (Pit2) - NOR - Chalk Farm Stn	Cement Cable Troughing & Debris	Asbestos	Removed	62		RHS	Cement troughing Ducting Notes from 2022 re-inspection: Removed		1			
29081	ACTIVE	N	N047-N-SBLO	Road SBLO (Pit2) - NOR - Chalk Farm Stn	Signal Boxes	Asbestos	Presumed	65		RHS	630 DC Volt					
36059	ACTIVE	N	N047-N-SBLO	Road SBLO (Pit2) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Removed	82		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
45996	ACTIVE	N	N047-N-SBLO	Road SBLO (Pit2) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	87		RHS	Trackside equipment: westinghouse small x1		1			
29082	ACTIVE	N	N047-N-SBLO	Road SBLO (Pit2) - NOR - Chalk Farm Stn	Westinghouse Boxes	Asbestos	Presumed	103		RHS	Trackside equipment Westinghouse small		1			

N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
20237	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
43200	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected			LHS	Sub sample 1 through to 6, concrete render throughout to LHS of lower tunnel ring pan No 4 on NB Track			R531101		
28804	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Route: JH2 1x15mmØ, JH4 1x15mmØ, JH3 1x45mmØ		3			
43202	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Sampled – Not Detected			LHS	Cement/ concrete/ render, <1m2, at tunnel ring 153 on LHS Northbound on Camden Town to Chalk Farm			R531101		
34653	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Ducts	Asbestos	Known	0		RHS	5x Cable ducts		5			
28805	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Ducts	Asbestos	Known	1		LHS	Cable ducts		4			
28806	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	12		RHS	Rail gap indicator					
28807	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment signal A126 Notes from 2022 re-inspection: Removed		1			
28808	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	15	21	RHS	Signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ. Numerous amounts Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35957	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: Westinghouse large					
28809	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
28810	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse small					
28811	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	18		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
28812	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
28813	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	21		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
35958	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	21		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, 1x20mmØ, JH4 1x45mmØ		3			
45995	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cement Troughing	Asbestos	Removed				Troughing in the 4ft Notes from 2022 re-inspection: Removed				N	N
36122	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	27			Woven cable sheath. Route: 1x5mmØ severed cables. 0.7m x 1 no. Notes from 2022 re-inspection: Removed					
43201	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known	30		LHS	Render, whole amount taken as sample during 4 stage clearance from Northbound 30m LHS from tunnel mouth on Camden Town to Chalk Farm			R531101		
28814	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	33		RHS	Trackside equipment: Westinghouse large					
28815	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	36		RHS	Trackside equipment UR electrical box					
28816	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cement Cable Troughing & Debris	Asbestos	Known	36		UTX	Cement troughing		3			
28817	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	40		RHS	Trackside equipment tencore					
43203	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known	40		LHS	Render, <0.5m2, whole amount taken as sample during 4 stage clearance from Northbound 40m LHS on Camden Town to Chalk Farm			R531101		



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28818	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	41		RHS	Trackside equipment interrogators no. 5					
28819	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	119		RHS	signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ. Numerous amounts					
35304	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	119		RHS	Trackside equipment signal R128 Notes from 2022 re-inspection: Removed		1			
43204	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known	120		LHS	Render, whole amount taken as sample during 4 stage clearance from Northbound 120m LHS on Camden Town to Chalk Farm.			R531101		
28820	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	120		RHS	Trackside equipment: Westinghouse large					
28821	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	123		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28822	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	129		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28823	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	129		RHS	woven cable sheath. Route: JH2 1x20mmØ, 1x15mmØ, JH4 1x45mmØ		3			
43205	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known	150		LHS	Render, whole amount taken as sample during 4 stage clearance from Northbound 150m LHS on Camden Town to Chalk Farm			R531101		
28824	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	158		RHS	Type 79					
46272	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	180			2no. damaged cables at signal box AJB Notes from 2022 re-inspection: Removed		2			
28826	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	255	265	RHS	signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes. Numerous amounts					
28825	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	255		RHS	Trackside equipment signal A128, R1281 Notes from 2022 re-inspection: Removed		2			
28827	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	256		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28828	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	257		RHS	Trackside equipment: Westinghouse large					
28829	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	258		RHS	trackside equipment tencore Notes from 2022 re-inspection: Removed					
34654	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	258		RHS	Trackside equipment: Westinghouse large					
28830	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	261		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28831	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	264		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28832	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	265		RHS	woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, 1x20mmØ, JH4 1x45mmØ Notes from 2022 re-inspection: Removed		3			
28833	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	266		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28834	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cement Cable Troughing & Debris	Asbestos	Removed	278			debris Removed by 4-Rail as a sample					
35959	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	341		RHS	woven cable sheath. Entry: JH2, route: 1x20mmØ spliced cable, exit: JH2		1			
43206	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known	350		LHS	Render, 12 no sample bags, whole amount taken as sample during 4 stage clearance from Northbound 350m LHS on Camden Town to Chalk Farm			R531101		
43207	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Noise Reduction Equipment	Asbestos	Known	350		LHS	Render, whole amount taken as sample during 4 stage clearance from Northbound 370m LHS on Camden Town to Chalk Farm			R531101		
28836	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	373	382		woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2022 re-inspection: Removed					
28835	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	373			Trackside equipment signal A1281, qR130A Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28837	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	374			Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28838	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	375		RHS	trackside equipment tencore Notes from 2022 re-inspection: Removed					
35305	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	376		RHS	Trackside equipment: Westinghouse large					
35960	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	377		RHS	Trackside equipment: Westinghouse large					
28839	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	381		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
42948	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Wrap	Asbestos	Sampled – Not Detected	381		RHS	Braided pig tail cable to bond joint at RHS running rail, 381m from Platform 1, NB			R523826		
42946	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Sampled – Not Detected	381		LHS	Braided pig tail cable to bond joint at LHS running rail, 381m from Platform 1, NB Northern Line,			R523826		
28841	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	382		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH4 1x45mmØ		2			
28840	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	382		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
42947	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Wrap	Asbestos	Sampled – Not Detected	382		LHS	Braided pig tail cable to bond joint at LHS running rail, 382m from Platform 1, NB			R523826		
42949	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Wrap	Asbestos	Sampled – Not Detected	382		RHS	Braided pig tail cable to bond joint at RHS running rail, 382m from Platform 1, NB			R523826		
28842	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	480		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ, exit: JH4		1			
28843	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	568		RHS	Trackside equipment signal A130A, R130BC		2			
28626	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	568	572	RHS	signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ. Numerous amounts					
28628	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	570		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28627	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	570		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28629	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	571		RHS	Trackside equipment: Westinghouse large					
28630	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	572		RHS	Trackside equipment: Westinghouse large					
28631	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	598		RHS	Type 79					
28632	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	606		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28633	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	612		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
28634	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	647		RHS	Trackside equipment signal A130B Notes from 2022 re-inspection: Removed		1			
28636	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	647		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28635	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	647		RHS	signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes					
28638	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	648		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
28637	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	648		RHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: Removed		1			
36114	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	649		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28640	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	651		RHS	Woven cable sheath. Route: JH2 1x15mmØ, 1x20mmØ, JH41x45mmØ		3			
28639	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	651		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
54085	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	670		RHS	Trackside equipment westinghouse large		1			
28641	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	685		RHS	Trackside equipment signal A130C Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28642	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	685	695	RHS	signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes. numerous amounts Notes from 2022 re-inspection: Removed					
28644	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	686			Trackside equipment: Westinghouse large					
28643	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Removed	686		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28645	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	687		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
34411	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	690		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
35866	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Presumed	695		LHS	Trackside equipment tencore					
28646	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Known	695		RHS	woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH4 1x45mmØ					
28648	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Signal Boxes	Asbestos	Removed	732		RHS	trackside equipment tencore Notes from 2022 re-inspection: Removed					
28647	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Cable Sheath	Asbestos	Removed	732		RHS	woven cable sheath. Entry: JH2, route: 1x20mmØ, exit: JH2 Notes from 2022 re-inspection: Removed					
28649	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Westinghouse Boxes	Asbestos	Presumed	735		RHS	Trackside equipment: Westinghouse small					
28650	ACTIVE	N	N048-N-NBLO	Road NBLO - NOR - Camden Town to Chalk Farm	Ducts	Asbestos	Known	736		RHS	Cable ducts		5			
29034	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Entry: platform, route: JH2 2 x 15mmØ 2x25mmØ 1x30mmØ JH3 1x25mmØ JH5 1x45mmØ		7			
20238	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
29035	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	9		RHS	Trackside equipment signal a185 Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29036	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Removed	9	15	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes, exit: trackside equipment boxes Notes from 2022 re-inspection: Removed					
29038	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse large					
29037	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	10		RHS	Woven cable sheath. Entry: JH, route: severed cable 1x15mmØ. 3X1mm					
29039	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29040	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Removed	15		RHS	Woven cable sheath. Entry: trackside boxes, route: JH2 2x15mmØ, 2x25mmØ, 1x30mmØ, JH3 1x25mmØ, JH5 1x45mmØ Notes from 2022 re-inspection: Removed		7			
29041	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
43844	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 29, right hand side,			R399481	N	N
29042	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	53		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
34660	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	58		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
43845	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 73, right hand side			R399481	N	N
29044	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Known	116	122	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 2-45mmØ in between trackside equipment boxes, Numerous amounts					
29043	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	116		RHS	Trackside equipment signal r187 Notes from 2022 re-inspection: Removed		1			
29045	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	116		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29046	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	118		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29047	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	122		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
36054	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Presumed	142		RHS	Type 79					
29048	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	251	252	RHS	Woven cable sheath. Entry: JH4 and JH5, route: 2x15mmØ severed cables. 2 no.x0.7m					
29049	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	253		RHS	Trackside equipment signal a187 Notes from 2022 re-inspection: Removed		1			
29050	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	253	282	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes, exit: trackside equipment boxes. Numerous amounts					
29051	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	254		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
36055	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	255		RHS	Trackside equipment Westinghouse large					
35313	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	255		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29052	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	256		RHS	Woven cable sheath. Entry: JH1, route: 1x30mmØ spliced cable, exit: JH1		1			
43846	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 259, left hand side			R399481	N	N
29053	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	264		RHS	Woven cable sheath. Entry: JH1, route: 1x30mmØ severed cable, exit: JH1		1			
29054	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	276		RHS	Trackside equipment signal section r189a Notes from 2022 re-inspection: Removed		1			
44070	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 185aT, 4m, to redundant signal asset at RHS, BRS276m		4	R600926	N	N
29055	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	277		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36056	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	278		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
44072	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 185bTR, 4m, to redundant signal asset at RHS, BRS280m		4	R600926	N	N
29139	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	282		RHS	Woven cable sheath		7			
29138	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	282		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
43847	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 332, right hand side			R399481	N	N
29141	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	408		RHS	Trackside equipment Westinghouse large					
29140	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	408		LHS	Trackside equipment signal section r189ab Notes from 2022 re-inspection: Removed		1			
29142	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Removed	408	410	RHS	Woven cable sheath. Entry: Westinghouse large, route: 1x15mmØ earth cable, exit: JH3 earth Notes from 2022 re-inspection: Removed		1			
29143	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	410		RHS	Woven cable sheath		7			
44074	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 185bT, 4m, to redundant signal asset at RHS, BRS447m		4	R600926	N	N
29144	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	448		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
44075	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 187aTR and 187GR, 4m, to redundant signal asset at RHS, BRS453m		4	R600926	N	N
29145	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	455		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
43848	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 469, left hand side			R399481	N	
29147	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	476		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29146	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Removed	476		RHS	Woven cable sheath. Entry: JH2, route: 2x15mmØ Westinghouse small, exit: JH2 Notes from 2022 re-inspection: Removed		2			
34663	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Removed	486		RHS	Woven cable sheath. Entry: JH5, route: 1x45mmØ spliced cable, exit: JH5 Notes from 2022 re-inspection: Removed		1			
43849	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 494, right hand side			R399481	N	
29148	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Presumed	507		LHS	Trackside equipment signal section a189b r189c		2			
29149	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	507	518	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes. Numerous amounts					
29150	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	509		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29151	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	510		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed					
44076	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 187aT, 4m, to redundant signal asset at RHS, BRS510m		4	R600926	N	N
29152	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	510		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29153	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	511		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed					
29154	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	513		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
44077	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 187bTR and 189aGR, 4m, to redundant signal asset at RHS, BRS516m		4	R600926	N	N
29156	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	518		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: gaining 1x15mmØ JH2		8			



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29155	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	518		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
16/06/2014	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 546, right hand side,			R399481	N	N
29157	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Presumed	565		RHS	Type 79					
29158	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	583	585	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ earth cables in between trackside equipment boxes. Numerous amounts					
35317	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	583		RHS	Trackside equipment signal section a189b r189c Notes from 2022 re-inspection: Removed		2			
29161	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	585		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
36066	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	585		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29160	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	585		RHS	Woven cable sheath. Entry: JH5, route: 1x5mmØ severed cables. 64mx1m					
29159	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	585		RHS	Trackside equipment Westinghouse large		2			
43851	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 589, right hand side			R399481	N	N
44078	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 187bT, 4m, to redundant signal asset at RHS, BRS605m		4	R600926	N	N
29162	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	610		RHS	Woven cable sheath. Entry: JH5 and JH4, route: 2x5mmØ severed cable. 1.5mx 2xno.					
29163	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	610		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
44079	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 187cTR and 187bGR, 4m, to redundant signal asset at RHS, BRS610m		4	R600926	N	N
36067	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	614		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43852	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 614, right hand side			R399481	N	N
43853	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 704.5, left hand side			R399481	N	N
29056	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	713		RHS	Woven cable sheath. Entry: JH2, route: 1x30mmØ spliced cable, exit: JH2	1				
34661	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	720		RHS	Woven cable sheath. Entry JH2, route: 1x30mmØ spliced cable, exit: JH2	1				
44080	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 187cT, 4m, to redundant signal asset at RHS, BRS720m	4		R600926	N	N
29058	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	721	727	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes. numerous amounts					
29057	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Presumed	721		LHS	Trackside equipment signal section a189c	1				
29059	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	722		RHS	trackside equipment Notes from 2022 re-inspection: Removed					
29060	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	722		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: Removed					
29061	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Signal Boxes	Asbestos	Removed	723		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
29062	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	724		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
44081	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town		Asbestos	Sampled – Not Detected				Small braided cable 189aTR, 4m, to redundant signal asset at RHS, BRS725m	4		R600926	N	N
29063	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	727		RHS	Woven cable sheath	8				
29064	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Removed	729		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
29065	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	731		RHS	Woven cable sheath. Entry: JH2, route: 1x30mmØ spliced cable, exit: JH2	1				
29066	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	731		RHS	Woven cable sheath. Entry: JH4 and JH5, route: 3x5mmØ severed cable. 0.7m x3xno					



Hazardous Material Asset Register - Summary



N048-N - NOR Line - Chalk Farm to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29068	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	744		RHS	Trackside equipment Westinghouse small					
29067	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	744		RHS	Woven cable sheath. Entry: JH4, route: 1x15mmØ Westinghouse small, exit:JH4		1			
29071	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	746		RHS	Woven cable sheath. Entry: OTX, exit: LHS					
29070	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Westinghouse Boxes	Asbestos	Presumed	746		RHS	Trackside equipment Westinghouse small					
29069	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Asbestos	Known	746		RHS	Woven cable sheath. Entry: JH2, route: 1x15mmØ Westinghouse small		1			
29033	ACTIVE	N	N048-N-SBLO	Road SBLO - NOR - Chalk Farm to Camden Town	Cable Sheath	Lead Paint/Lead	Known	0	749	LHS	LEAD: Lead cable. Entry: platform, route: 3x60mmØ JH2 JH3 JH4 respective		3			

N053-N - NOR Line - Mill Hill East Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35179	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Trackside equipment Westinghouse small					
31214	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Removed	30			Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
34389	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	31		RHS	Trackside equipment Westinghouse small. On cable frame no. 2					
31299	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Removed	45		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
31215	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	45		RHS	Trackside equipment tencore		1			
31300	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Cable Sheath	Asbestos	Removed	45		RHS	Woven cable sheath. 5mmØ earth cable to tencore Notes from 2022 re-inspection: Removed		1			
31302	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Removed	46		RHS	Trackside equipment Westinghouse small. At 118 (rhs) @ 122 (x2no. Rhs) Notes from 2022 re-inspection: Removed		1			
31301	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Removed	46		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N053-N - NOR Line - Mill Hill East Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31303	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Presumed	53	55	RHS	Trackside equipment tencore. On cable frame no. 2		2			
31304	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Removed	54		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
31305	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Removed	88		RHS	Trackside equipment: yellow electrical junction box. Entry: trackside equipment, route: 5mmØ inbetween trackside equipment Notes from 2022 re-inspection: Removed		1			
31306	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Presumed	104		RHS	Trackside equipment: Westinghouse large		2			
31307	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Strongly Presumed	107		RHS	Trackside equipment: 600 volt kiosk 1. <3m2					
31308	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Strongly Presumed	107		RHS	Trackside equipment: 600 volt kiosk 1. Board lining within kiosk and flash guards. <1m2					
31309	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Cable Sheath	Asbestos	Known	107	109	RHS	Trackside equipment: cable sheath. Bitumen felt pad on mounting bases. Numerous amounts					
31310	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Strongly Presumed	109		RHS	Trackside equipment: 600 volt kiosk 2. Bitumen felt pad on mounting bases. <2m2					
31312	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Cable Sheath	Asbestos	Known	113	118	RHS	Woven cable sheath. Numerous amounts					
31311	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Presumed	113	118	RHS	Woven Westinghouse large. Entry: kiosk 1, route: 5mmØ inbetween kiosk 1 & 2, exit: kiosk 2		9			
31313	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Presumed	117		RHS	Trackside equipment Westinghouse small		1			
31315	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Removed	121		RHS	Trackside equipment: signal NQ7 Notes from 2022 re-inspection: Removed					
34415	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Signal Boxes	Asbestos	Removed	121		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
31314	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Westinghouse Boxes	Asbestos	Presumed	121		RHS	Trackside equipment Westinghouse small		1			
31316	ACTIVE	N	N053-N-NBMA	Road NBMA (Plt1) - NOR - Mill Hill East Stn	Cable Sheath	Asbestos	Removed	122		RHS	Trackside equipment: cable sheath. ~ 1 no. x 4 Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32587	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: cable frame: route: 1x45mmØ jh2		1			
32588	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Strongly Presumed	0		LHS	Woven cable sheath. No access to cable frame					
32590	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	20	25	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5- 10mmØ inbetween trackside equipment boxes, exit: trackside equipment. Numerous amounts					
32589	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	20		LHS	Woven cable sheath. Entry: otx, route: 2x45mmØ jh 2 & 3					
32591	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	21		LHS	Trackside equipment Westinghouse small		5			
32592	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	22		LHS	Trackside equipment tencore		3			
32594	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	23		LHS	Trackside equipment Westinghouse small		1			
32593	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	23		LHS	Trackside equipment: Westinghouse large		4			
34534	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	24		LHS	Trackside equipment tencore		1			
32595	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	24		LHS	Trackside equipment Westinghouse small		3			
32598	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	25	35	LHS	Woven, low level cable sheath. Entry: trackside equipment boxes, route: 5- 10mmØ inbetween trackside equipment boxes. Numerous amounts					
35689	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	25		LHS	Signal. Trackside equipment: signal NQ25, NQ48		1			
32597	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Strongly Presumed	25	35	LHS	Woven, high level cable sheath. Jh hanger at high level no access due to height. Numerous amounts					
32596	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	25		LHS	Rail gap indicator. Trackside equipment: signal NQ25, NQ48		1			
32599	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	26		LHS	Trackside equipment tencore		2			
32600	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	26		LHS	brake signal		1			
32601	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Presumed	27		LHS	numerous braided cables					
35690	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	27		LHS	Trackside equipment: Westinghouse large		13			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32689	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Strongly Presumed	34	82	LHS	Woven cable sheath. No access to cable frame 1, 2 & 3 from trackside due to height and vegetation					
32688	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	34	35	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment boxes		4			
32602	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	34		LHS	Trackside equipment Westinghouse small		1			
35218	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Strongly Presumed	34	82	LHS	Woven cable sheath					
32603	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	34		LHS	Trackside equipment tencore		1			
32690	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	36		LHS	Trackside equipment Westinghouse small		2			
32691	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	40		LHS	Trackside equipment tencore		1			
32693	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	58		RHS	Trackside equipment tencore		2			
32692	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	58	59	RHS	Woven cable sheath. Entry: tencore, route: 3x15mmØ inbetween trackside equipment boxes, exit: tencore		3			
32694	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	58		RHS	Trackside equipment Westinghouse small		1			
32695	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	82	117	LHS	Woven cable sheath. Limited access					
32698	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cement Cable Troughing & Debris	Asbestos	Known	86	112	LHS	Points troughing. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment box, exit: trackside equipment box. Quantity: 25.5					
32697	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	86		LHS	Trackside equipment Westinghouse small		2			
32696	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	86		RHS	Trackside equipment: red stop shunt signal. Limited access due to ventilation, route: 1x45mmØ jh2, exit: otx		1			
32699	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Strongly Presumed	100		LHS	Trackside equipment: 630 volt DL negative current rail section switch. 2x<2m2					
32700	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	103		LHS	Trackside equipment Westinghouse small		3			
32701	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	103		LHS	Trackside equipment tencore		2			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32702	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	104	106	LHS	Woven cable frame; signal section cable sheath. Board lining with danger 630 volts DC. Numerous amounts					
32703	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	104		RHS	Trackside equipment: Westinghouse large		3			
32704	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	108		LHS	Trackside equipment: brake signal		2			
32705	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	109		LHS	Trackside equipment. Exit utx					
35700	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	109		LHS	Kiosk no. 1 danger 415 volts		1			
32706	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	110		LHS	Trackside equipment Westinghouse small		4			
32707	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	110		LHS	Trackside equipment: brake signal		1			
34479	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	110		LHS	Trackside equipment tencore		3			
32708	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Strongly Presumed	112		LHS	Woven. <3m2					
32710	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	112		RHS	Trackside equipment: brake signal		2			
35701	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	112		RHS	Trackside equipment Westinghouse small		3			
32711	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	112		RHS	Trackside equipment tencore		1			
32709	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Strongly Presumed	112		LHS	Woven, Entry: otx, exit: right hand side. <1m2					
35219	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	115		LHS	Cable frame HB41 cable sheath. Board lining within boxing		1			
32712	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	116		LHS	Woven cable sheath. Bitumen felt pad. 0.7m x 1no.					
32795	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	117		LHS	Points 2 cable sheath. Entry: tencore, route: 1x5mmØ earth cable. 0.7m x 1no.					
32796	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	120	222	LHS	Cables troughing. 100m					
32797	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	135		LHS	Trackside equipment Westinghouse small		1			
32798	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	169		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32799	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	172		LHS	Trackside equipment Westinghouse small		1			
34506	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	172		LHS	Trackside equipment tencore		1			
32800	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	177		LHS	Trackside equipment Westinghouse small		1			
32801	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	197		LHS	Trackside equipment Westinghouse small		2			
32802	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cement Cable Troughing & Debris	Asbestos	Presumed	222	970	LHS	Trackside equipment: cement troughing. Plastic cables, exit: otx. 548.5m					
32803	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	237		RHS	Cement electrical box. No access into trough		1			
32804	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cement Cable Troughing & Debris	Asbestos	Presumed	970		LHS	Trackside equipment: troughing					
32805	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	1133		LHS	Woven signal R1004					
32807	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	1135		LHS	Trackside equipment tencore		2			
32806	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	1135		LHS	Woven cable sheath		2			
32808	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	1136		LHS	Woven cable sheath. Entry: tencore, cabletrough, route: 1x5mmØ, 1x45mmØ severed @ 1135.5m. Numerous amounts					
35507	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	1257		LHS	Trackside equipment: Westinghouse large		1			
32810	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	1257		LHS	Trackside equipment Westinghouse small		3			
32809	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	1257	1259	LHS	Trackside equipment: cable sheath. Route: 5mmØ earth cables. Numerous amounts					
32812	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	1258		LHS	Trackside equipment tencore. Entry: Westinghouse large, route: 5- 10mmØ inbetween trackside equipment box		1			
32811	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	1258		LHS	Woven signal A1004. Entry: Westinghouse large, route: 5- 10mmØ inbetween trackside equipment box		1			
32814	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	1259		LHS	Trackside equipment: brake signal		1			
32813	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Signal Boxes	Asbestos	Presumed	1259		LHS	Trackside equipment tencore		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32815	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	1341		LHS	Trackside equipment: Westinghouse large		1			
35784	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Cable Sheath	Asbestos	Known	1341	1348	LHS	Passageway ends cable sheath. Numerous amounts					
32816	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	1351		LHS	Trackside equipment: Westinghouse large					
32817	ACTIVE	N	N054-N-NBMA	Road NBMA - NOR - Finchley Central to Mill Hill East	Westinghouse Boxes	Asbestos	Presumed	1351		LHS	Trackside equipment Westinghouse small					
31317	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	56		LHS	Trackside equipment Westinghouse small		2			
35189	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	56		LHS	Trackside equipment tencore		1			
31319	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Presumed	56		LHS	woven cable sheath					
35426	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	56		LHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ, exit: northbound passageway		1			
31318	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	56		LHS	Points 18AN		1			
31320	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	59		LHS	Cement troughing debris Notes from 2022 re-inspection: Concrete		1			
31321	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	83		LHS	Trackside equipment: red stop shunt light Notes from 2022 re-inspection: Removed					
46017	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central		Asbestos	Presumed				Buffer no.1		1		N	N
35190	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	86		RHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ inbetween trackside equipment, exit: tencore		1			
31323	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	86		RHS	Trackside equipment Westinghouse small		2			
31322	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	86		RHS	Trackside equipment: tencore		2			
31324	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	103		RHS	Buffer no. 2 Concrete troughing debris					
31408	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	107		LHS	Trackside equipment: 630 volt DC current rail close. 528A. 2 no. box Notes from 2022 re-inspection: Removed and new installed		2			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31409	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	108		RHS	Trackside equipment: red stop shunt light Notes from 2022 re-inspection: Removed					
34418	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	136		RHS	Trackside equipment tencore		1			
31410	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	138		RHS	Trackside equipment Westinghouse small. Route: @ 172, right hand side					
31411	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	138		RHS	Tencore. Route: @ 172, right hand side					
31413	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	170		RHS	Trackside equipment Westinghouse small		1			
31414	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	170		RHS	Tencore		1			
31412	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	170		RHS	Woven cable sheath Notes from 2022 re-inspection: Removed		1			
31415	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Presumed	171		RHS	Woven Westinghouse small. Entry: tencore, route: 1x5mmØ, exit: southbound passageway		1			
31417	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Known	172		RHS	Westinghouse small		1			
31416	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	172		RHS	Trackside equipment: cable sheath. Route: @ 171 right hand side, @ 172 right hand side, exit: trackside equipment boxes		1			
31418	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Known	172		RHS	Tencore		1			
31419	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	173		RHS	Trackside equipment: Westinghouse large. Entry: tencore, route: 1x5mmØ inbetween trackside equipment boxes, exit Westinghouse large		1			
31420	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	173		RHS	Trackside equipment Westinghouse small. Entry: tencore, route: 1x5mmØ inbetween trackside equipment boxes, exit Westinghouse large Notes from 2022 re-inspection: Shunt box n SWH		1			
31421	ACTIVE	N	N054-N-RD25	Road 25 - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	293		RHS	Buffer no. 3 stop red shunt lights		3			
31422	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	0		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31423	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Trackside equipment: Westinghouse large		1			
35706	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	2		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
31424	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	2		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31425	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment Westinghouse small		1			
31426	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse small		1			
31427	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Presumed	20		LHS	Cement troughing. No access within					
35280	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	88		RHS	Trackside equipment Westinghouse small		1			
31430	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	89		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31429	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	89		RHS	Tencore Notes from 2022 re-inspection: Removed		2			
31428	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	89		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31431	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	92		RHS	Trackside equipment: signal A10004		1			
31432	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	92		RHS	Tencore Notes from 2022 re-inspection: Signal remains		2			
35281	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	93		RHS	Trackside equipment: Westinghouse large		1			
31433	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	95		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31517	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	131		RHS	Trackside equipment Westinghouse small		1			
35710	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	132		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31518	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	172		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31519	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	173		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31520	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Presumed	206		LHS	Cement troughing. Plastic, presume contents within cable trough Notes from 2022 re-inspection: Plastic					
31521	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	228		RHS	Trackside equipment: tencore		2			
31522	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	229		RHS	Trackside equipment: signal 1004		1			
31524	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	230		RHS	Woven cable sheath. Route: 1x35mmØ Notes from 2022 re-inspection: Removed					
31523	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Presumed	230		RHS	Cement troughing. Limited access within					
31526	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	230		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
31525	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	230	453	LHS	Woven cable sheath. Route: 1x35mmØ JH2, ~1x5mmØ earth cable JH3 Notes from 2022 re-inspection: Removed		2			
31527	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	232		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
31528	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	233		LHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ earth cable, exit: JH3 earth Notes from 2022 re-inspection: Removed		1			
31529	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	236		LHS	Woven cable sheath. Entry: tencore, route: 5mmØ earth cables, exit: JH3 earth. Numerous amounts Notes from 2022 re-inspection: Removed					
31530	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	453	455	LHS	Woven cable sheath. Entry: Westinghouse large, route: ~3x5mmØ inbetween trackside equipment box, exit: JH3 earth		3			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34421	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	453		LHS	Trackside equipment: Westinghouse large		4			
31531	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	455		LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x45mmØ JH2, exit: JH2 Notes from 2022 re-inspection: Removed braided		1			
31532	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	478		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: 2 no		2			
31533	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	479		RHS	Trackside equipment Westinghouse small		1			
31534	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	693		LHS	Cement troughing Notes from 2022 re-inspection: Plastic cable ducts on both sides x8 total		4			
31535	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	753		LHS	Trackside equipment: signal FR.NR9. plastic cables		1			
31536	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	754		LHS	Trackside equipment Westinghouse small		2			
31537	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	862	871	RHS	Trackside equipment: Westinghouse large		7			
31538	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	871	878	LHS	Trackside equipment: cable sheath. Numerous amounts					
35290	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	871		LHS	Trackside equipment Westinghouse small		1			
35711	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	872		LHS	Trackside equipment: signal		1			
31540	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	872		LHS	Trackside equipment: signal		1			
31539	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	872		LHS	Trackside equipment: tencore		1			
53857	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	874			Trackside equipment: rail gap indicator Entry: trackside equipment boxes, route: limited access 5mmØ in between trackside equipment boxes		1			
31541	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	879		LHS	Trackside equipment: tencore		4			
31542	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	882		LHS	Trackside equipment: cable sheath		2			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31625	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	918		LHS	signal fog repeater		1			
31624	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Presumed	918		LHS	Woven. NR100. Entry: tencore, route: limited access due to barrier, exit: 5mmØ earth cables to tencore, cable frame no. 1		1			
31627	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	949		LHS	Trackside equipment Westinghouse small		2			
31626	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	949		LHS	Trackside equipment Westinghouse small		1			
31628	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	950		LHS	Trackside equipment Westinghouse small		1			
31630	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	950		LHS	Trackside equipment Westinghouse small		3			
31629	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Not Found during Inspection	950		LHS	Cement. Route: 1x45mmØ JH2, exit: JH2. <5m2 Notes from 2022 re-inspection: Removed or under ballast					
31631	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	950		LHS	Trackside equipment: tencore		1			
34424	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	954		LHS	Cement troughing					
31632	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	956		LHS	Woven troughing. Board lining within kiosk Notes from 2022 re-inspection: Small debris					
31633	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	957		LHS	Points cable sheath. No access within		2			
31634	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1012		LHS	Trackside equipment Westinghouse small		1			
31635	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1013		LHS	Trackside equipment Westinghouse small		1			
31636	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1021		LHS	Trackside equipment: Westinghouse large		6			
31637	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	1028	1035	LHS	Kiosk no. 2 cable sheath. Route: 1x45mmØ JH6. Numerous amounts					
31639	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	1029		LHS	Earthing cable. To kiosk. Numerous amounts					
31638	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1029		LHS	Kiosk		1			
31640	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1034		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35716	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1035		LHS	Trackside equipment Westinghouse small		2			
31641	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1037	1041	LHS	Woven cable sheath. Board lining within kiosk and flash guards Notes from 2022 re-inspection: Removed		1			
31642	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1037		LHS	Woven cable sheath. Entry: JH1, JH6, route: 5mm earth cable, exit: JH2, JH6 Notes from 2022 re-inspection: Removed		2			
35299	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1046	1048	LHS	Trackside equipment: cable sheath. Entry: kiosk, route: 1x45mmØ JH1, 1x45mmØ, JH6. numerous amounts Notes from 2022 re-inspection: Removed					
31643	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1048		LHS	Trackside equipment: signal NQ100 fog repeater no. 10 tencore. Entry: tencore, route: 5mmØ in between trackside equipment boxes and signal NQ1		2			
31644	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	1127		LHS	Woven electric yellow junction box Notes from 2022 re-inspection: Removed		1			
31645	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1129		LHS	Trackside equipment Westinghouse small					
31646	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1132		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: LARGE x5		5			
31647	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1132		LHS	Trackside equipment: tencore		1			
31648	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1133		LHS	Trackside equipment: signal WQ10		1			
35300	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	1133		LHS	Trackside equipment: rail gap indicator Notes from 2022 re-inspection: New removed		1			
31733	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1144	1147	LHS	Trackside equipment Westinghouse small		2			
31649	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1144	1147	LHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: 1x LWH		1			
31734	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1144	1147	LHS	Trackside equipment: electric box		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31735	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	1149		LHS	Woven cable sheath		4			
31736	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1149	1171	LHS	Cement cable sheath. Entry: trackside equipment boxes, route: 5mmØ in between trackside equipment boxes, exit: trackside equipment boxes/earth. Numerous amounts Notes from 2022 re-inspection: Removed braided					
31737	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1150		LHS	Cement cable sheath. Route: 2 severed cables in duct 2 x 45mmØ of JH2 & JH6, exit: cable trough Notes from 2022 re-inspection: Removed braided		1			
35720	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1156	1160	LHS	Woven cable sheath. Numerous amounts					
31738	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Removed	1156		LHS	Woven troughing. Route: 1x45mmØ on JH2. 0.4m x 1 Notes from 2022 re-inspection: Removed					
31739	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	1163		LHS	Trackside equipment Notes from 2022 re-inspection: Removed		1			
31740	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Removed	1165		LHS	Trackside equipment Notes from 2022 re-inspection: Removed		1			
31741	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	1171		LHS	Woven troughing. No access cable entire building Notes from 2022 re-inspection: Cable duct to sub stn		13			
31742	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1171		LHS	Trackside equipment: cable sheath. numerous amounts Notes from 2022 re-inspection: Removed braided					
34499	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1176		LHS	Trackside equipment Westinghouse small		1			
31743	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1176		LHS	Trackside equipment: blue electrical box. Route: 1 severed 1x45mmØ, 1x60mmØ limited access		1			
31744	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1177		LHS	Trackside equipment: tencore		1			
31745	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1178		LHS	Woven blue electrical box		1			
31746	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1178		LHS	Woven cable sheath Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31747	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1179		LHS	Trackside equipment: Westinghouse large		3			
31748	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1183		LHS	Trackside equipment: tencore		1			
31749	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1184		LHS	Trackside equipment: tencore		1			
35387	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1186		LHS	Trackside equipment Westinghouse small		2			
31750	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1186		LHS	Trackside equipment: tencore		1			
31751	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1189		LHS	Woven cable sheath. Entry: cable trough, route: 2x65mmØ, jh1 & 2 on facing fence, exit: cable frame no. 1. 1m x 1 no. Notes from 2022 re-inspection: Removed braided					
31753	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	1190	1025	LHS	Woven cable sheath. Entry: Westinghouse small, route: 5mm earth cable, exit: JH8 earth. Numerous amounts					
31752	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1190		LHS	Trackside equipment: Westinghouse large		4			
31754	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1194		RHS	Woven cable sheath. Entry: tencore, route: 2x5mmØ in between trackside equipment boxes, exit: trackside equipment boxes Notes from 2022 re-inspection: Removed		2			
35388	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1210		LHS	Trackside equipment Westinghouse small		3			
31755	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1210		LHS	Trackside equipment: tencore		1			
31756	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1224		LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2x5mmØ, exit: RD25 trackside equipment boxes Notes from 2022 re-inspection: Removed braided		2			
34427	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1240		LHS	Trackside equipment Westinghouse small		1			
31757	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1243		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N054-N - NOR Line - Mill Hill East to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31841	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Removed	1246		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
31842	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1246			Woven cable sheath. Entry: tencore, route: 2x5mmØ earth cable, exit: JH earth on both sides Notes from 2022 re-inspection: Removed					
31844	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1250		LHS	Woven cable sheath. Route: structures HB41, exit: RHS Notes from 2022 re-inspection: Removed		2			
31843	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1250		LHS	Trackside equipment Westinghouse small		3			
31845	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Removed	1251		LHS	Woven cable sheath. Route: 2x65mmØ exit onto HB41, exit: OTX Notes from 2022 re-inspection: Removed braided					
31846	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	1276		RHS	Points troughing. Route: remnant holes.<10m2					
35725	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Cable Sheath	Asbestos	Known	1278		RHS	Cement cable sheath. Entry: Westinghouse small, route: 2x3mmØ, exit: trackside equipment boxes RD25		2			
31847	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1310		LHS	Trackside equipment Westinghouse small		1			
31848	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1315		LHS	Trackside equipment Westinghouse small		1			
31849	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1320		LHS	Trackside equipment Westinghouse small		1			
31850	ACTIVE	N	N054-N-SBMA	Road SBMA - NOR - Mill Hill East to Finchley Central	Signal Boxes	Asbestos	Presumed	1320		LHS	Trackside equipment: tencore		1			

N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33718	ACTIVE	N	N061-N-NBFA	Road NBFA (Plt1) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	1		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		1			
33799	ACTIVE	N	N061-N-NBFA	Road NBFA (Plt1) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	5		LHS	Trackside equipment box: Westinghouse equipment box large		2			
33800	ACTIVE	N	N061-N-NBFA	Road NBFA (Plt1) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	5		LHS	10mm braided cables No access during 2023 reinspection in traffic hours		2			



Hazardous Material Asset Register - Summary



N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34561	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	6	10	LHS	Cloth cable sheath. Entry: cable trough, route: 1x10mmØ under ballast, exit: tencore No access during 2023 reinspection in traffic hours		1			
33801	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	6		LHS	Trackside equipment box: tencore box. Internal components presumed to contain cement ACMs		1			
33802	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Removed	6		LHS	Cloth cable sheath. Entry: tencore, route: 1x10mmØ into cable duct, exit: platform wall. 0.5M					
33804	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	8		RHS	Trackside equipment box: Westinghouse equipment box small. Internal components presumed to contain cement ACMs		1			
33803	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	8		LHS	Trackside equipment box: Westinghouse equipment box large. Internal components presumed to contain cement ACMs		2			
33805	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment: tencore. Internal components presumed to contain cement ACMs					
33806	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	11		LHS	Trackside equipment: tencore. Internal components presumed to contain cement ACMs					
33807	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	12		LHS	Trackside equipment box: tencore box		1			
33808	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	34		LHS	Trackside equipment box: tencore box. Internal components presumed to contain cement ACMs		1			
34300	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	59		RHS	Trackside equipment box: Westinghouse break signal		1			
33809	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	59		RHS	Trackside equipment box: tencore box. Internal components presumed to contain cement ACMs		1			
33810	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	70		LHS	Trackside equipment box: tencore box. Internal components presumed to contain cement ACMs		1			
33811	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	82		LHS	Trackside equipment box: tencore box. Internal components presumed to contain cement ACMs		1			
33812	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	90		LHS	Trackside equipment box: tencore box. Internal components presumed to contain cement ACMs		1			
33813	ACTIVE	N	N061-N-NBFA	Road NBFA (Pit1) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	95			Trackside equipment box: Westinghouse break signal		1			
33707	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	11			Trackside equipment Westinghouse small. Lhs 32.5, rhs 101, lhs 138(3)		1			
34557	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	33		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		1			



Hazardous Material Asset Register - Summary



N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33708	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Signal Boxes	Asbestos	Presumed	36		LHS	Trackside equipment: tencore. Internal components presumed to contain cement ACMs		1			
33710	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Cable Sheath	Asbestos	Known	90	137	LHS	Cloth cable sheath. Entry: tencore, route: 1x10mmØ		1			
33709	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Signal Boxes	Asbestos	Presumed	90		LHS	Trackside equipment: tencore. Internal components presumed to contain cement ACMs		1			
33711	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	101		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		1			
34294	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Signal Boxes	Asbestos	Presumed	136		LHS	Trackside equipment: tencore. Internal components presumed to contain cement ACMs		1			
33712	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Cement Cable Troughing & Debris	Asbestos	Known	138		LHS	Cement troughing. Exit: platform wall. <0.1m2					
36096	ACTIVE	N	N061-N-RD22	Road 22 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	138		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
33713	ACTIVE	N	N061-N-RD23	Road 23 - NOR - High Barnet to Buffer Stop	Signal Boxes	Asbestos	Presumed	0		RHS	Trackside equipment: tencore. Internal components presumed to contain cement ACMs		1			
33714	ACTIVE	N	N061-N-RD23	Road 23 - NOR - High Barnet to Buffer Stop	Cable Sheath	Asbestos	Presumed	0		RHS	Cables. Route: 9 no. j hangers, plastic, cloth					
33715	ACTIVE	N	N061-N-RD23	Road 23 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	2		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		2			
33716	ACTIVE	N	N061-N-RD23	Road 23 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		1			
33717	ACTIVE	N	N061-N-RD23	Road 23 - NOR - High Barnet to Buffer Stop	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
36097	ACTIVE	N	N061-N-RD23	Road 23 - NOR - High Barnet to Buffer Stop	Cable Sheath	Asbestos	Known	29		RHS	Cloth cable sheath. Entry: j hanger, route: no access to inspect fully					
33814	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	1		RHS	Trackside equipment box: tencore box		1			
36181	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	9		LHS	Trackside equipment box: Westinghouse break signal		1			
33815	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		3			
33816	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	27		RHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					



Hazardous Material Asset Register - Summary



N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33817	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment box: Westinghouse equipment box small		1			
33818	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	32		RHS	Trackside equipment box: Westinghouse equipment box small		1			
33819	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	48		RHS	Trackside equipment box: tencore box		1			
36182	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	70		LHS	Trackside equipment box: Westinghouse break signal		1			
33820	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	102		LHS	Trackside equipment box: Westinghouse break signal		1			
33821	ACTIVE	N	N061-N-SBFA	Road SBFA (Plt2) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	120		LHS	Trackside equipment box: Westinghouse break signal		1			
44154	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn		Asbestos	Sampled – Not Detected				Bitumen coating rope seal from inside Westinghouse box provided by ECON from High Barnet			R607251	N	N
44153	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn		Asbestos	Sampled – Not Detected				Brown composite material 'Paxolin' from inside Westinghouse box provided by ECON from High Barnet			R607251	N	N
33822	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	1		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
33906	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	14		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
33907	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	15		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
34565	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	20		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
33908	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	34		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
33909	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	40		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs Notes from 2022 re-inspection: Removed					
33910	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	40	48	LHS	Woven cable sheath. Entry: trackside equipment, route: jh8 45mmØ		2			
33911	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	44		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement AC		3			



Hazardous Material Asset Register - Summary



N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33912	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	46		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		3			
33913	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	47		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		3			
33914	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	48		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs Notes from 2022 re-inspection: Removed					
33915	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	101		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
33916	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	130		RHS	Trackside equipment box: tencore		1			
34304	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	130		LHS	Trackside equipment box: tencore		2			
33918	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	131		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs					
33917	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	131	159	LHS	Woven cable sheath. Entry: trackside equipment, route: 10-45mmØ between j hangers. Numerous cables					
33919	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	132		RHS	Trackside equipment box: tencore		1			
33920	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	132		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		1			
33921	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	133		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		2			
33922	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	134		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		1			
33923	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	136		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
33925	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	136		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
33924	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	136		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		1			



Hazardous Material Asset Register - Summary



N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33927	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	137		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		1			
36191	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	137		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
33928	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	137		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
33926	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	138		RHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
34013	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	138		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
34012	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	138		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
34014	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	138		RHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		2			
34015	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	139		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		1			
34016	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Removed	139		RHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
34018	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	140		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		1			
34017	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	140		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
34019	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	142		LHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs		3			
34020	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	146		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		1			
34021	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	148		RHS	Woven cable sheath		1			
34022	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Presumed	149		RHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs Notes from 2022 re-inspection: 1no					
34568	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	149		RHS	Woven cable sheath. Route: 1x10mmØ between tencore		1			



Hazardous Material Asset Register - Summary



N061-N - NOR Line - High Barnet Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34308	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Presumed	151		RHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs		1			
34023	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	152		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		1			
34024	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Presumed	152		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs		3			
34025	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Removed	153	154	LHS	Woven cable sheath. Entry: trackside equipment, route: between trackside 10mmØ - 15mmØ. Numerous amounts Notes from 2022 re-inspection: Braid removed					
34026	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	154		LHS	Woven cable sheath. Entry: jh8, route: 1x45mmØ		1			
34027	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	154		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs					
34028	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Removed	157		RHS	Trackside equipment Westinghouse large. Internal components presumed to contain cement ACMs					
34689	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Current Rail Boxes	Asbestos	Removed	157		RHS	Current rail switch boarding. Surrounding switches		2			
34029	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	187		LHS	Cloth cable sheath. Entry: sidings, route: jh8 2x45mmØ		2			
34030	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Presumed	190		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					
34031	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	192		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		3			
34690	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Cable Sheath	Asbestos	Known	193		LHS	Cloth cable sheath. Route: 1x10mmØ					
34032	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Presumed	193		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs		1			
34033	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Westinghouse Boxes	Asbestos	Presumed	194		LHS	Trackside equipment Westinghouse small. Internal components presumed to contain cement ACMs		2			
34034	ACTIVE	N	N061-N-SBMA	Road SBMA (Plt3) - NOR - High Barnet Stn	Signal Boxes	Asbestos	Presumed	195		LHS	Trackside equipment box: tencore. Internal components presumed to contain cement ACMs					



Hazardous Material Asset Register - Summary



N062-N - NOR Line - High Barnet to Totteridge & Whetstone

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32369	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Known	0	30	LHS	Woven cable sheath. Route: 1x45mmØ, jh2 on 2nd cable tray					
32370	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	3		LHS	Trackside equipment: tencore					
32371	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Known	30	50		Woven cable sheath. Entry: trackside equipment, route: 1x45mmØ j hangers, exit: trackside equipment earth		1			
32372	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Removed	35		LHS	Woven cable sheath. Entry: trackside equipment, route: 1x10mmØ in between tencore & signal A238, exit: signal A238 Notes from 2022 re-inspection: Removed		1			
32373	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Strongly Presumed	54	55	LHS	630v DC box negative green 541 + 541A. Internal components presumed to contain cement ACMs		2			
32374	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Presumed	62		LHS	Trackside equipment: Westinghouse large		3			
35202	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	175		LHS	Blue box. Internal components presumed to contain cement ACMs		2			
32375	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Presumed	240		LHS	Trackside equipment: Westinghouse large		5			
32376	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	240		LHS	Trackside equipment: Westinghouse small		1			
32377	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	250		LHS	Trackside equipment: Westinghouse small		2			
32378	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	315		LHS	Trackside equipment: Westinghouse small		2			
32381	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	325		LHS	Tencore - removed		1			
32379	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Known	325	332	LHS	Woven cable sheath. Entry: trackside equipment, route: 10-15mmØ in between trackside equipment, exit: trackside equipment. Numerous amounts					
32380	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Presumed	325		LHS	Trackside equipment: Westinghouse large		5			
35596	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	325		LHS	Trackside equipment: Westinghouse small		1			
32383	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Presumed	330		LHS	Trackside equipment: Westinghouse box break signal		1			



Hazardous Material Asset Register - Summary



N062-N - NOR Line - High Barnet to Totteridge & Whetstone

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32382	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Removed	330	332	LHS	Woven cable sheath. Entry: trackside equipment, route: 10-15mmØ in between trackside equipment, exit: trackside equipment. Numerous amounts Notes from 2022 re-inspection: Sheath removed					
32385	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Presumed	398		LHS	Trackside equipment: Westinghouse large		6			
32384	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Known	398	404	LHS	Woven cable sheath. Entry: trackside equipment, route: 10-15mmØ in between trackside equipment, exit: signal A240. numerous amounts					
35597	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	404		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed					
32386	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	404		LHS	Trackside equipment: Westinghouse box break signal		1			
32470	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	420		LHS	Trackside equipment: Westinghouse small		3			
32471	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Known	448	451	LHS	Woven cable sheath. Entry: trackside equipment, route: 1x10mmØ in between trackside equipment, exit: trackside equipment earth. Numerous amounts					
32472	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Presumed	448		LHS	Trackside equipment: Westinghouse large		2			
32474	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	448		LHS	Trackside equipment: tencore		1			
32473	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	448		LHS	Trackside equipment: Westinghouse small		1			
32475	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	510		LHS	Trackside equipment: tencore		1			
32476	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	1146		LHS	Trackside equipment: tencore		1			
32477	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Removed	1264		LHS	Woven cable sheath. Entry: signal a242, route: 1x10mmØ in between signal and tencore, exit: tencore Notes from 2022 re-inspection: Removed		1			
35209	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	1495		LHS	Trackside equipment: Westinghouse small		1			
32478	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	1797		LHS	Trackside equipment: tencore		1			



Hazardous Material Asset Register - Summary



N062-N - NOR Line - High Barnet to Totteridge & Whetstone

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32479	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Removed	1917		LHS	Woven cable sheath. Entry: tencore, route: 1x10mmØ in between tencore and signal points, exit: signal rnu3 earth Notes from 2022 re-inspection: Removed		1			
32480	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Presumed	2030		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: No 10 core but phone box		1			
53861	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Other Electrical Boxes	Asbestos	Presumed	2120		LHS	Signal nu3		1			
34531	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Cable Sheath	Asbestos	Known	2120		LHS	Woven cable sheath. Route: jh1 4x15mmØ served cables on hanger facing fence		4			
32481	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	2184		LHS	630 danger volts DC box 542A		2			
32482	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Strongly Presumed	2300		LHS	Danger 630 volt dc negative current 544A. Internal components presumed to contain cement ACMs Notes from 2022 re-inspection: New box		2			
32483	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Westinghouse Boxes	Asbestos	Removed	2310			Trackside equipment: Westinghouse small		1			
32484	ACTIVE	N	N062-N-NBFA	Road NBFA - NOR - Totteridge & Whetstone to High Barnet	Signal Boxes	Asbestos	Removed	2310			Westinghouse break signal		1			
33599	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	1		LHS	Woven cable sheath. Entry: trackside equipment, route: 1x10mmØ in between trackside equipment		1			
33600	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	44		LHS	Woven cable sheath. Entry: trackside equipment, route: 1x10mmØ in between trackside equipment, more than on cable		1			
42494	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	44		RHS	Entry: trackside equipment, route: 1x10mm in between trackside equipment, more then one cable.		1			
33601	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cement Cable Troughing & Debris	Asbestos	Removed	48	53	LHS	Cement debris. Within ballast. 5m ²					
33602	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	49		LHS	Woven cable sheath. Entry: trackside equipment, route: 1x10mmØ, 1x15mmØ in between trackside equipment		2			
33603	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	109	1777	LHS	Woven cable sheath. Entry: ox, route: 1x45mmØ jh4. 1x 668m					
33604	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	270		LHS	Woven cable sheath. Entry: trackside equipment, route: 2x10mmØ in between trackside equipment		2			



Hazardous Material Asset Register - Summary



N062-N - NOR Line - High Barnet to Totteridge & Whetstone

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36088	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	270		LHS	Woven cable sheath. Entry: trackside equipment, route: 2x10mmØ in between trackside equipment		2			
33605	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	276	279	LHS	Woven cable sheath. Entry: trackside equipment, route: 1x15mmØ in between trackside equipment. 1x668m					
33606	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	290		LHS	Woven cables. Coming out of trackside equipment Notes from 2022 re-inspection: Braided removed but cable remasins		4			
33607	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	300		LHS	Trackside equipment: Westinghouse small		2			
33608	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	392		LHS	Woven cable sheath. Entry: trackside equipment, route: 2x10mmØ in between trackside equipment Notes from 2022 re-inspection: Braided removed but cable remasins		2			
33609	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	400		LHS	Woven cable. Entry: trackside equipment, boxes					
36089	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	470		LHS	Trackside equipment Westinghouse boxes		5			
33610	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	510		LHS	Trackside equipment Westinghouse small		2			
33611	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	582		LHS	2 x Large track equipment boxes		2			
33612	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	703		LHS	Woven cable sheath. Entry: trackside equipment, route: 2x10mmØ, in between Westinghouse large box large and signal A237					
33613	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	800		LHS	Trackside equipment Westinghouse small		1			
33694	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	880		LHS	Trackside equipment Westinghouse small		2			
33696	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1050		LHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: 1x LWH not 2		1			
33695	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1050		LHS	Trackside equipment Westinghouse small		3			
33697	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	1060		LHS	Track equipment boxes		6			



Hazardous Material Asset Register - Summary



N062-N - NOR Line - High Barnet to Totteridge & Whetstone

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33698	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	1180		LHS	Track equipment boxes		5			
33699	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	1430		LHS	Track equipment boxes Notes from 2022 re-inspection: 3x LWH		3			
33700	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1550		LHS	Trackside equipment Westinghouse large		1			
33701	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1654			Trackside equipment Westinghouse large		1			
33702	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1654		LHS	Trackside equipment Westinghouse small		1			
33703	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1660		LHS	Trackside equipment Westinghouse small		2			
33704	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	1762	1768	LHS	Woven cable sheath. Entry: trackside equipment, route: 10-15mmØ between trackside equipment, exit: signal A235A. Numerous amounts					
33705	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1791		LHS	Trackside equipment Westinghouse small		2			
33706	ACTIVE	N	N062-N-SBFA	Road SBFA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	2007		LHS	Woven cable sheath. Entry: trackside equipment, route: 1x10mmØ earth cable. 0.5m Notes from 2022 re-inspection: Removed					
35456	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cement Cable Troughing & Debris	Asbestos	Known				Cement troughing. Adjacent to section switch D489					
35457	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	12	13	RHS	Trackside equipment Westinghouse small		6			
35458	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	13		RHS	Woven cable sheath. Plastic cables exit into concrete trough					
35460	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	47		RHS	Trackside equipment Westinghouse small		6			
35459	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	146		RHS	Woven cable sheath. Entry: northbound passageway, route: 1x15mmØ earth cable, exit: earth. 0.6 x 1					
34612	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	156		RHS	Woven cable sheath. Route: 1x5mmØ severed cables. 0.4m x 1					
35461	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	165		RHS	Trackside equipment box: equipment box. Route: @ 197 (rhs)					
35463	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	195		RHS	Woven cable sheath. Route: 1x5mmØ earth cable, exit: northbound passageway. 1m x 1					



Hazardous Material Asset Register - Summary



N062-N - NOR Line - High Barnet to Totteridge & Whetstone

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35464	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	195		RHS	Woven cable sheath. Route: 1x60mmØ earth cable, exit: northbound passageway. 1m x 1					
35462	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	195		RHS	Trackside equipment box: kiosk. <3m2					
35465	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	206		RHS	Trackside equipment box: danger 415 volts. <2m2					
35466	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	207		RHS	Trackside equipment box: kiosk <3m2					
35467	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Track Section Switches	Asbestos	Removed	230		RHS	Traction isolation switch. <3m2					
35468	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	258		RHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ, exit: northbound passageway. 0.5m x 1					
35470	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	259		RHS	Woven cable sheath. Entry: reception to siding, route: ~2x10mmØ, exit: tencore. 4 m x 2					
35469	ACTIVE	N	N062-N-SBMA	Road SBMA - NOR - High Barnet to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	259		RHS	Woven cable sheath. Entry: cement trough, route: 2x10mmØ, exit: whs smal		2			

N063-N - NOR Line - Totteridge & Whetstone Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32365	ACTIVE	N	N063-N-NBFA	Road NBFA (Plt1) - NOR - Totteridge & Whetstone Stn	Westinghouse Boxes	Asbestos	Removed	59		LHS	Trackside equipment: Westinghouse small box		1			
32366	ACTIVE	N	N063-N-NBFA	Road NBFA (Plt1) - NOR - Totteridge & Whetstone Stn	Cable Sheath	Asbestos	Removed	60		LHS	Woven cable sheath		1			
34470	ACTIVE	N	N063-N-NBFA	Road NBFA (Plt1) - NOR - Totteridge & Whetstone Stn	Westinghouse Boxes	Asbestos	Removed	60		LHS	Trackside equipment: Westinghouse small box		1			
32367	ACTIVE	N	N063-N-SBFA	Road SBFA (Plt2) - NOR - Totteridge & Whetstone Stn	Westinghouse Boxes	Asbestos	Presumed	67		LHS	Trackside equipment: Westinghouse small box. Presumed ACMs inside equipment box		1			
32368	ACTIVE	N	N063-N-SBFA	Road SBFA (Plt2) - NOR - Totteridge & Whetstone Stn	Ducts	Asbestos	Removed	90		LHS	Cable duct		1			

N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53862	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	No Access	Asbestos	No Access: Presumed				No access behind fence No access to frame no. 2 facing fence					



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35638	INACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Strongly Presumed	0	11	LHS	Woven cable sheath and WHB x4 Notes from 2022 re-inspection: No cables as removed, 4x LWH		4			
35639	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Strongly Presumed	9		LHS	kiosk		1			
35641	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	11		LHS	Trackside equipment: Westinghouse box large		4			
35640	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	11		LHS	Woven cable sheath. Route: 1x45 jh2 Notes from 2022 re-inspection: Cable removed		1			
35642	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	23		LHS	Woven cable sheath. Route: 1x10mmØ inbetween trackside equipment boxes. 5m x 2m2					
35643	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	24		LHS	Trackside equipment: signal a224					
35644	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	35		LHS	Trackside equipment: Westinghouse small		1			
35645	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	40		LHS	Trackside equipment: Westinghouse small		1			
34911	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	74		LHS	Woven cable sheath. Route: inbetween 5-10mmØ jh. Numerous amounts					
35646	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	77		LHS	Woven cable sheath. Route: inbetween 5-10mmØ jh. Numerous amounts					
35647	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	77		LHS	Trackside equipment: Westinghouse box small		1			
35648	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	80		LHS	Woven cable sheath. 5-10mmØ inbetween jh. Numerous amounts					
35649	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	80		LHS	Trackside equipment: Westinghouse box small		1			
35650	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	143		LHS	Trackside equipment: Westinghouse small		4			
34912	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	151	303		Woven cable sheath and WHB x4. Route: jh2 1x60mmØ. 152m x 1no					
35652	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	151		LHS	brake signal Notes from 2022 re-inspection: Removed braid		1			
35651	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	151		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed braid		2			
35654	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	152		LHS	Trackside equipment: Westinghouse box large		4			



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35653	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	152		LHS	Woven cable sheath. 2m x ~3 no. Notes from 2022 re-inspection: Removed braid					
35727	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	157	161	LHS	Woven cable sheath. Route: 5-10mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2022 re-inspection: Removed					
35728	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	254		LHS	Woven cable sheath. 0.1m2 x 2 no Notes from 2022 re-inspection: Removed					
35729	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	254		LHS	Trackside equipment: Westinghouse box small		2			
35730	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	292		LHS	Trackside equipment: rail gap indicator		1			
35731	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	292		LHS	tencore		1			
35732	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	298		LHS	Trackside equipment: electrical box Notes from 2022 re-inspection: Present 2x boxes		2			
35733	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	298		LHS	Westinghouse small		2			
35734	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	300		LHS	Trackside equipment: electrical boxes Notes from 2022 re-inspection: Present 2x boxes		2			
46258	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cement Troughing	Asbestos	Sampled – Not Detected				Cement troughing Notes from 2022 re-inspection: Concrete		13		N	N
35735	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Ducts	Asbestos	Known	310		LHS	Cement troughing cable ducts Notes from 2022 re-inspection: Bitumen not cement		7			
35736	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Presumed	310		LHS	Woven cable sheath. Route: jh2 1x45mmØ, jh1 1x25mmØ facing fence		3			
35737	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	314		LHS	Trackside equipment: electrical boxes blue Notes from 2022 re-inspection: Removed braid		2			
35739	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	345	370	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment boxes. Numerous amounts					



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35738	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	345	348	LHS	Woven cable sheath and WHB large x3. Entry: trackside equipment boxes, route: 2x5mmØ inbetween trackside equipment boxes					
35742	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	370		LHS	brake signal Notes from 2022 re-inspection: Removed		4			
35741	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	370		LHS	tencore Notes from 2022 re-inspection: Removed		1			
34363	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	370		LHS	Trackside equipment: type 79		1			
35740	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	370		LHS	Woven cable sheath and WHB x5. Route: gain 2x5mmØ jh3					
35743	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	370		LHS	Westinghouse large boxes Notes from 2022 re-inspection: Removed					
35744	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	436		LHS	Trackside equipment: signal a228		1			
35746	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	436		LHS	Westinghouse large		2			
35745	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	436		LHS	Westinghouse small Notes from 2022 re-inspection: Present		1			
35747	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	445		LHS	Trackside equipment: Westinghouse box small Notes from 2022 re-inspection: Removed		2			
34913	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	485		LHS	Trackside equipment: Westinghouse box small		2			
35749	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	493		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Present		1			
35748	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	493		LHS	woven cable sheath. Entry: tencore, route: 2x5mmØ, exit: earth & rail. 0.7m x 2 no Notes from 2022 re-inspection: Removed					
35750	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	493		LHS	Westinghouse large		2			
34588	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	555		LHS	Trackside equipment: Westinghouse large		5			



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35751	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	555		LHS	Woven cable sheath. Entry: earth, route: 2x5mmØ, exit: tencore		2			
34914	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	560		LHS	Trackside equipment: signal a228 Notes from 2022 re-inspection: Removed		1			
35753	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	560		LHS	brake signal Notes from 2022 re-inspection: Removed		1			
35752	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	560		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
46260	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	571		LHS	Woven cable sheath. Entry: whs earth, route: 1x5mmØ, exit: whs Notes from 2022 re-inspection: Removed	5	1			
46259	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	571		LHS	Woven cable sheath. Entry: whs earth, route: 1x5mmØ, exit: whs Notes from 2022 re-inspection: Removed	5	1			
35827	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	596		LHS	Trackside equipment: Westinghouse large		3			
35826	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	596		LHS	Woven cable sheath. Entry: earth jh, route: 1x5mmØ, exit: whs large Notes from 2022 re-inspection: Removed					
35829	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	609		LHS	Trackside equipment: Westinghouse small		1			
35828	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	609		LHS	Woven cable sheath. Route: jh2 lose 1x45mmØ severed					
35830	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	660		LHS	Trackside equipment: Westinghouse small		1			
35831	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	861		LHS	Trackside equipment: signal fog repeater nt230 Notes from 2022 re-inspection: Only 2LWH		1			
35833	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	861		LHS	Trackside equipment: signal fog repeater nt230 Notes from 2022 re-inspection: Removed		1			
35832	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	861		LHS	Westinghouse large		2			
35834	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	861		LHS	Westinghouse large Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35835	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	871		LHS	Trackside equipment: Westinghouse small		2			
35836	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	885		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
35838	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	991		LHS	Trackside equipment: Westinghouse brake signal Notes from 2022 re-inspection: Removed		1			
35837	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	991		LHS	Woven cable sheath. Entry: tencore, route: 5-10mmØ inbetween trackside equipment boxes and signal. Numerous amounts Notes from 2022 re-inspection: Removed					
35839	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	994		LHS	Trackside equipment: signal nt230 Notes from 2022 re-inspection: Removed					
35841	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1013		LHS	Trackside equipment: Westinghouse large		6			
35840	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	1013	1017	LHS	Woven cable sheath. Route: 5mmØ inbetween trackside equipment boxes. Numerous amounts					
35842	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1030		LHS	Trackside equipment: Westinghouse small		2			
35845	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1116		LHS	Westinghouse small		1			
35846	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	1116		LHS	tencore Notes from 2022 re-inspection: Only 1x LWH		1			
35847	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	1116		LHS	brake signal Notes from 2022 re-inspection: Only 1x LWH		1			
35844	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1116		LHS	Westinghouse large		1			
35843	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	1116		LHS	Trackside equipment: fog repeater nt232 Notes from 2022 re-inspection: Only 1x LWH		1			
34993	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1118		LHS	Trackside equipment: Westinghouse large		6			
34364	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	1118		LHS	Woven cable sheath. Entry: tencore, route: 5-10mmØ inbetween trackside equipment boxes, exit: whs large. Numerous amounts					



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34613	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1135		LHS	Trackside equipment: Westinghouse small		2			
35848	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	1195		LHS	Trackside equipment: type 79		1			
35850	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1234		LHS	Trackside equipment: Westinghouse large		5			
35849	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	1234	1237	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5- 10mmØ inbetween trackside equipment boxes. 3m x 1no.					
35851	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	1238		LHS	Trackside equipment: signal nt232 Notes from 2022 re-inspection: Removed		1			
34994	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1242		LHS	Trackside equipment: Westinghouse small		2			
35924	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	1260		LHS	Woven cable sheath. Entry: whs small, route: 3x5mmØ inbetween trackside equipment boxes, exit: whs small Notes from 2022 re-inspection: Removed		3			
35925	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1260		LHS	Trackside equipment: Westinghouse small		2			
35927	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	1270		LHS	tencore Notes from 2022 re-inspection: Only 2LWH		1			
35926	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Presumed	1270		LHS	Trackside equipment: Woven cable sheath & westinghouse large x 2		2			
35928	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	1380		LHS	Woven cable sheath. Entry: tencore, route: 3x5mmØ inbetween trackside equipment boxes		3			
35929	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Known	1385		LHS	Woven cable sheath. Entry: whs small, route: 1x5mmØ earth cable, exit: earth					
34614	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	1391		LHS	Trackside equipment: electrical box x4 WHB		4			
35931	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Presumed	1393		LHS	tencore		1			
35930	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Westinghouse Boxes	Asbestos	Removed	1393		LHS	Trackside equipment: Westinghouse small		1			
35932	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Signal Boxes	Asbestos	Removed	1393		LHS	blue track boxes		2			



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46261	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cement Troughing	Asbestos	Surveyed – Not Detected				Cement troughing. Non-asbestos concrete (13/03/2013) Upon re-inspection surveyor concluded this was still present 20/05/2018		2		N	N
35933	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Ducts	Asbestos	Known	1405		LHS	Cable ducts		2			
46262	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	1407		LHS	Woven cable sheath. Route: 1x45mmØ Notes from 2022 re-inspection: Removed braided	45	1			
46263	ACTIVE	N	N064-N-NBFA	Road NBFA - NOR - Woodside Park to Totteridge & Whetstone	Cable Sheath	Asbestos	Removed	1414		LHS	Woven cable sheath. Top of platform ramp Notes from 2022 re-inspection: Removed braided		1			
46124	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	0			Woven cable sheath. Route: 10 j hangers, no access due to height Notes from 2022 re-inspection: Removed braided					
30890	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	4		LHS	Woven cable sheath. Entry: tencore, route: 1x10mmØ, exit: jh10 Notes from 2022 re-inspection: Removed braided		1			
30891	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Signal Boxes	Asbestos	Removed	4		LHS	Trackside equipment Westinghouse brake signal		1			
35075	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Known	14		LHS	Woven cable sheath. Entry: Westinghouse small, exit: Westinghouse small		2			
30892	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Known	22		LHS	Woven cable sheath. Route: loss 1x10mmØ, exit: tencore Notes from 2022 re-inspection: 2x SWH not 10 core					
30894	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Signal Boxes	Asbestos	Removed	74		LHS	Trackside equipment: 630 volts dc negative 540		2			
30893	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cement Cable Troughing & Debris	Asbestos	Removed	74		LHS	Cement troughing.		3			
30895	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	130		LHS	Woven cable sheath. Entry: tencore, route: 1x10mmØ, exit: earth, 0.5m					
30896	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	295		LHS	Woven cable sheath		1			
30897	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Signal Boxes	Asbestos	Removed	295		LHS	Trackside equipment Tencore		1			
35076	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Signal Boxes	Asbestos	Removed	903		LHS	Trackside equipment Tencore		1			



Hazardous Material Asset Register - Summary



N064-N - NOR Line - Totteridge & Whetstone to Woodside Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30951	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Signal Boxes	Asbestos	Removed	1036		LHS	Trackside equipment Tencore		1			
30952	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	1036		LHS	Woven cable sheath		1			
30953	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	1078		LHS	Woven cable sheath. Entry: tencore, route: 1x10mmØ earth jumper		1			
30954	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cement Cable Troughing & Debris	Asbestos	Removed	1079		LHS	Cement troughing.		1			
30955	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	1120		LHS	Woven cable sheath		1			
30956	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Signal Boxes	Asbestos	Removed	1120		LHS	Trackside equipment Tencore		1			
30957	ACTIVE	N	N064-N-SBFA	Road SBFA - NOR - Totteridge & Whetstone to Woodside Park	Cable Sheath	Asbestos	Removed	1256		LHS	Woven cable sheath		1			

N065-N - NOR Line - Woodside Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35934	ACTIVE	N	N065-N-NBFA	Road NBFA (Plt1) - NOR - Woodside Park Stn	Westinghouse Boxes	Asbestos	Removed	72		LHS	Trackside equipment: Westinghouse small					
35935	ACTIVE	N	N065-N-NBFA	Road NBFA (Plt1) - NOR - Woodside Park Stn	Cable Sheath	Asbestos	Not Found during Inspection	72		LHS	Woven cable sheath. Entry: whs small, route: 5x10mmØ, 1x45mmØ, exit: platform		6			
35937	ACTIVE	N	N065-N-SBFA	Road SBFA (Plt2) - NOR - Woodside Park Stn	Ducts	Asbestos	Known	53			cable duct		1			
35936	ACTIVE	N	N065-N-SBFA	Road SBFA (Plt2) - NOR - Woodside Park Stn	Westinghouse Boxes	Asbestos	Removed	53			Trackside equipment: Westinghouse small					
35938	ACTIVE	N	N065-N-SBFA	Road SBFA (Plt2) - NOR - Woodside Park Stn	Ducts	Asbestos	Removed	58			cable duct		1			

N066-N - NOR Line - Woodside Park to West Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34611	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Route: 1x60mmØ jh6					
35454	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Ducts	Asbestos	Known	6		LHS	Cement cable ducts Notes from 2022 re-inspection: Terrocotta ducts		4			
34906	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Ducts	Asbestos	Known	12		LHS	Cement cable ducts		4			



Hazardous Material Asset Register - Summary



N066-N - NOR Line - Woodside Park to West Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35529	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	12	18	LHS	Trackside equipment 1x10 core woven cable sheath. Entry: trackside equipment, route: 5mmØ in between trackside equipment, exit: earth. Numerous amounts Notes from 2022 re-inspection: Removed					
35530	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	12		LHS	Trackside equipment: Westinghouse large		7			
35531	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	12		LHS	Trackside equipment: Westinghouse small		1			
35455	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cement Cable Troughing & Debris	Asbestos	Known	12			Troughing in sidings		1			
35532	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Removed	18		LHS	Trackside equipment: tencore & 2x EP Valve Notes from 2022 re-inspection: Removed		1			
35533	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	18		LHS	Trackside equipment: Westinghouse brake signal		1			
35534	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Removed	18		LHS	Woven cable sheath. Entry: trackside equipment, route: jh2 1x45mmØ Notes from 2022 re-inspection: Removed		1			
35535	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	26		LHS	Underpass Trackside equipment: tencore		1			
35537	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	110			Trackside equipment: Westinghouse large		5			
35536	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	110	116	LHS	Trackside equipment section cloth. Entry: trackside equipment, route: 5mmØ in between trackside equipment earth cables, exit: earth. Numerous amounts					
34361	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	116		LHS	Woven cable sheath. Route: ~2x5mmØ in between tencore and earth. 1m x ~2 no					
35538	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	116		LHS	Trackside equipment: tencore & EP valve		2			
35540	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	232		LHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: 2x LWH		2			
35539	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	232		LHS	Woven cable sheath. Entry: trackside equipment, route: 5mmØ in between trackside equipment earth cables, exit: earth. Numerous amounts					



Hazardous Material Asset Register - Summary



N066-N - NOR Line - Woodside Park to West Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35541	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	232		LHS	Westinghouse small Notes from 2022 re-inspection: 3x SWH		3			
35542	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	232		LHS	tencore Notes from 2022 re-inspection: 1x 10 core		1			
35543	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	305		LHS	Trackside equipment: fog repeater a200a		1			
35547	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	345		LHS	Westinghouse brake signal		1			
35545	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	345		LHS	Trackside equipment: Westinghouse large		5			
35544	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	345		LHS	Woven cable sheath. 2 no. x 1					
35546	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	345		LHS	tencore & EP valve		1			
34909	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	391	392	LHS	Woven cable sheath. Entry: tencore, route: 5mmØ in between trackside equipment 5x Westinghouse large					
35550	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	423			tencore		1			
35551	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Removed	423			Westinghouse brake signal Notes from 2022 re-inspection: 5x LWH only		1			
35548	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Removed	423	429	LHS	Trackside equipment section cloth. Numerous amounts Notes from 2022 re-inspection: Removed					
35549	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	423			Trackside equipment: Westinghouse large		5			
34586	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	430		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1x SWH		3			
35553	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Removed	510		LHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 5x LWH only		1			
34910	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	510		LHS	Woven cable sheath. Route: cables 5mmØ under ballast in between trackside equipment		1			
35552	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	510		LHS	Trackside equipment: Westinghouse large		5			



Hazardous Material Asset Register - Summary



N066-N - NOR Line - Woodside Park to West Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35555	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Removed	511		LHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
35554	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	511	520	LHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ earth cable. Numerous amounts 1x Westinghouse small					
46257	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	620		LHS	Woven signal fog repeater a220. 2x Westinghouse Large No access to cable frame adjacent to fence					
35628	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	630		LHS	Woven cable sheath & 1x Westinghouse small		1			
35629	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Removed	630		LHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: Removed		2			
35631	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Removed	632			Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
35630	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Removed	632		LHS	Trackside equipment: cable sheath		1			
35632	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	731	743		Woven cable sheath 4x westinghouse large 1x 10 core 1x EP Valve Notes from 2022 re-inspection: No EP		3			
35633	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Signal Boxes	Asbestos	Presumed	744		LHS	Trackside equipment: Westinghouse brake signal Notes from 2022 re-inspection: EP valve		1			
34362	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	754		LHS	Trackside equipment: Westinghouse small		1			
35634	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Removed	765		LHS	Trackside equipment: Westinghouse small		2			
35635	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Westinghouse Boxes	Asbestos	Presumed	835		LHS	Trackside equipment: westinghouse small westinghouse large 1x 10 core 1x EP Valve Notes from 2022 re-inspection: 2x LWH only		2			



Hazardous Material Asset Register - Summary



N066-N - NOR Line - Woodside Park to West Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34587	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Removed	835	840	LHS	Woven cable sheath. Entry: tencore, route: 5mmØ in between trackside equipment. Numerous amounts Notes from 2022 re-inspection: Removed					
35637	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Known	840	841	LHS	Cable frame veers off around ventilation cable sheath					
35636	ACTIVE	N	N066-N-NBFA	Road NBFA - NOR - West Finchley to Woodside Park	Cable Sheath	Asbestos	Removed	840	841	LHS	Cable frame veers off around ventilation cable sheath. Entry: trackside equipment, route: 5-10mmØ in between trackside equipment, exit: tencore. 1.5 x 1 no Notes from 2022 re-inspection: Removed					
35939	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Ducts	Asbestos	Known	3		LHS	Cement cable ducts		6			
35940	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Ducts	Asbestos	Known	9		LHS	Cement cable ducts		4			
35941	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Ducts	Asbestos	Known	17		LHS	Cement cable ducts		6			
35942	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Cable Sheath	Asbestos	Known	24		LHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ, exit: earth		1			
35943	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	365		LHS	Trackside equipment: signal fog repeater 203a					
34995	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	365		LHS	Trackside equipment: tencore		1			
35944	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	516		LHS	Trackside equipment: tencore		1			
35945	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Cable Sheath	Asbestos	Known	516		LHS	Cloth cable sheath. Entry: tencore, route: 1x10mmØ earth cable		1			
34365	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	516		LHS	Trackside equipment: signal pole A203		1			
53600	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	619		LHS	Trackside equipment: Signal fog repeater 203b		1			
35946	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Cable Sheath	Asbestos	Known	619		LHS	Cloth cable sheath		1			
35947	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	619		LHS	Trackside equipment: tencore		1			
34996	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Removed	741		LHS	Trackside equipment: tencore		1			
46021	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Signal Boxes	Asbestos	Presumed	741		LHS	Trackside equipment: tencore x1		1			



Hazardous Material Asset Register - Summary



N066-N - NOR Line - Woodside Park to West Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46020	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Cable Sheath	Asbestos	Removed	741		LHS	Cloth cable sheath 1x1no.		1			
35948	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Ducts	Asbestos	Known	843		LHS	Cement cable ducts		4			
35949	ACTIVE	N	N066-N-SBFA	Road SBFA - NOR - Woodside Park to West Finchley	Ducts	Asbestos	Known	850		LHS	End of passageway cable ducts		4			

N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32819	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Presumed	2	4	LHS	Woven cable sheath. Laid under ballast					
32818	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	2		LHS	Woven cable sheath. Entry: tencore, route: 2x5mmØ, exit: earth okatform		2			
35785	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	14		LHS	Trackside equipment: interrogator		1			
32820	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Removed	14		LHS	Trackside equipment tencore Notes from 2022 re-inspection: No 10 core		1			
35512	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	18		LHS	Woven cable sheath. Route: 2x5mmØ earth cables on tencore		4			
32903	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	31		LHS	tencore		1			
32904	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	33		LHS	Trackside equipment tencore		1			
32905	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Removed	97		LHS	630 volts DC. Route: board lining within Notes from 2022 re-inspection: Removed		2			
32906	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	100		LHS	tencore		1			
32907	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	101		LHS	Woven cable sheath. Entry: whs small, route: 2x5mmØ earth cables	5	2			
32908	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	102		LHS	Woven cable sheath. Entry: whs large, route: 2x5mmØ inbetween trackside equipment		1			
32909	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	118		LHS	Woven cable sheath. Entry: hb41, route: 1x60mmØ off hanger					
32911	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	123		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32910	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	123		LHS	Woven cable sheath Notes from 2022 re-inspection: Removed		1			
32912	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	136		LHS	Electrical box. Entry: otx, route: 1x45mmØ					
32913	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Removed	157		LHS	Yellow electrical box Notes from 2022 re-inspection: Removed					
32914	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	203		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
32916	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	240	265	LHS	Woven cable sheath. Numerous amounts					
32915	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	240		LHS	Trackside equipment: Westinghouse large		5			
34509	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	245		LHS	Trackside equipment Westinghouse small		1			
32917	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	245		LHS	Tencore		1			
32918	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	325	347	LHS	Signal R200A cable sheath. Route: 5mmØ inbetween box. Numerous amounts					
32919	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	330		LHS	Trackside equipment: Westinghouse large		5			
32920	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	334		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
35793	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	334		LHS	Woven. Route: 5mmØ inbetween trackside equipment Notes from 2022 re-inspection: Removed					
32921	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	365		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
32922	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Removed	370		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
32923	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	370	395	LHS	Woven cable sheath. Numerous amounts Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32924	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	375		LHS	Trackside equipment: Westinghouse large		2			
32925	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	375	439	LHS	Woven cable sheath. Route: 5mmØ inbetween trackside equipment. Numerous amounts					
35794	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	402		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
32926	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	412		LHS	Trackside equipment Westinghouse small		1			
32927	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	416		LHS	Trackside equipment Tencore Notes from 2022 re-inspection: 1x 10 core		1			
35513	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	418		LHS	Trackside equipment Westinghouse small		1			
32928	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	420		LHS	Trackside equipment: Westinghouse large		7			
32929	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	425		LHS	Kiosk 600 volts cable sheath					
33014	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Strongly Presumed	432		LHS	Woven. Route: 5mmØ inbetween trackside equipment. 3m2					
33015	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	443		LHS	Trackside equipment: type 79		1			
33017	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	529		LHS	Signal fog repeater 200A cable sheath. Route: board lining within kiosk		4			
33016	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	529		LHS	Trackside equipment: Westinghouse large		2			
33019	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Strongly Presumed	531		LHS	Woven. Entry: tencore, route: 4x5mmØ into tencore, exit: plastic sheath Notes from 2022 re-inspection: SWH not 10 core		1			
33018	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	531		LHS	Trackside equipment Westinghouse small		2			
33020	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	536	569	LHS	Woven cable sheath. numerous amounts Notes from 2022 re-inspection: Removed					
33022	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	549		LHS	Woven cable sheath. Entry: tencore, route: 5mmØ inbetween trackside equipment boxes		2			
33021	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	549		LHS	Trackside equipment tencore Notes from 2022 re-inspection: 3x 10 core		3			



Hazardous Material Asset Register - Summary



N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34512	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	650	673	LHS	Woven cable sheath. Entry: tencore, route: gain 1x5mmØ onto jh4. numerous amounts					
33023	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	650		LHS	Trackside equipment: Westinghouse large		5			
33026	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Strongly Presumed	655		LHS	Woven. Entry: tencore, route: 5mmØ earth		1			
33024	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	655		LHS	Trackside equipment Westinghouse small		1			
33025	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	655		LHS	Signal A200A cable sheath. Entry: trackside equipment, route: 5mmØ inbetween. 1mx 1no					
33027	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	656		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
33028	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	704		LHS	Trackside equipment Westinghouse small		2			
33030	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	725		LHS	Woven cable sheath		1			
33029	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	725		LHS	Trackside equipment tencore		1			
33032	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	726		LHS	Woven cable sheath. Entry: westing house small, route: 5mmØ into plastic sheath. Numerous amounts					
33031	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	726		LHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: 2 x LWH only		2			
33033	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	772	793	LHS	Woven cable sheath - numerous amounts					
35517	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	772		LHS	Trackside equipment: Westinghouse large		2			
33034	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Strongly Presumed	775		LHS	Signal a200b cable sheath. Entry: trackside equipment, route: 5mm inbetween trackside equipment boxes					
35878	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	785		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
33035	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	878		LHS	Trackside equipment Westinghouse small		2			
33037	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	893	917	LHS	Cable trough cable sheath. Numerous amounts					



Hazardous Material Asset Register - Summary



N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33036	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	893		LHS	Trackside equipment: Westinghouse large		5			
33038	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Signal Boxes	Asbestos	Presumed	897		LHS	Trackside equipment tencore		1			
33039	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	898		LHS	Trackside equipment Westinghouse small		1			
35879	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	905		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
33124	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	908		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
33125	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Removed	990		LHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: Removed		2			
33126	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	990		LHS	Woven cable sheath. Clay Notes from 2022 re-inspection: Removed		2			
33127	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	994		LHS	Woven Notes from 2022 re-inspection: Removed					
34541	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Westinghouse Boxes	Asbestos	Presumed	995		LHS	Trackside equipment - Westinghouse large		7			
33129	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	995	1023	LHS	Kiosk cable sheath. Entry: westinghouse small, route: 2x5mmØ into plastic sheath. Numerous amounts					
33128	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Known	995		LHS	Woven cable sheath. Entry: westinghouse small, route: 2x5mmØ into plastic sheath		2			
33130	ACTIVE	N	N068-N-NBFA	Road NBFA - NOR - Finchley Central to West Finchley	Cable Sheath	Asbestos	Removed	1045			Cable exit behind platform cable sheath. Board lining within kiosk Notes from 2022 re-inspection: Removed		1			
35429	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Known	20		LHS	Woven cable sheath. Entry: tencore, route: 5mmØ earth cable		1			
35431	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	20		LHS	tencore		1			
35430	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	20		LHS	Trackside equipment: Westinghouse small		1			
35432	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	21		LHS	Signal NQX.201					



Hazardous Material Asset Register - Summary



N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35433	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Ducts	Asbestos	Known	25		LHS	Cement cable ducts Notes from 2022 re-inspection: 8x		8			
35434	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Ducts	Asbestos	Known	30		LHS	Cement cable ducts Notes from 2022 re-inspection: 4x		4			
35435	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	301		LHS	Signal RNQ.300		1			
35437	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	301			Trackside equipment: tencore		1			
35436	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Known	301		LHS	Woven cable sheath		1			
35441	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Removed	479		LHS	tencore Notes from 2022 re-inspection: 2x LWH only		3			
35440	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	479		LHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: 2x LWH only		2			
35439	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Known	479	483	LHS	Signal section cloth cable sheath. Entry: tencore, route: 5mmØ inbetween trackside equipment boxes. Numerous amounts					
35438	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	485		LHS	Signal NQ.300		1			
35442	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Removed	552		LHS	Yellow electrical boxes		1			
34359	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	607		LHS	Signal RQ.3 NQ30		1			
35443	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	607		LHS	tencore		1			
35445	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	663		LHS	tencore		1			
35444	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	663		LHS	Fog repeater NQ3		1			
35447	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Removed	774		LHS	tencore Notes from 2022 re-inspection: Removed		1			
35446	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Removed	774		LHS	Signal NQ3 Notes from 2022 re-inspection: Removed		1			
35448	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Known	908		OTX	Woven cable sheath. Entry: otx, route: 2x60mmØ jh 1 and 2		2			



Hazardous Material Asset Register - Summary



N068-N - NOR Line - West Finchley to Finchley Central

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34585	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Presumed	908		OTX	Cable run. Exit: right hand side					
34905	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	947	951	LHS	Trackside equipment: Westinghouse small		1			
35449	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Known	962		LHS	Trackside equipment and cloth cable sheath		3			
35450	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Cable Sheath	Asbestos	Presumed	963		LHS	Cable frame. Veers off the hill					
46120	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	980			1x 10 core box by bridge		1			
35451	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	980		LHS	Trackside equipment: Westinghouse small		1			
35452	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	985		LHS	Trackside equipment: Westinghouse small		1			
46022	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central		Asbestos	Presumed				Underpass HB 40				N	N
35453	ACTIVE	N	N068-N-SBFA	Road SBFA - NOR - West Finchley to Finchley Central	Signal Boxes	Asbestos	Removed	1010		LHS	Red stop signal		1			
46481	ACTIVE	N	N068/N/BGE-04	Bridge: Cable and Pipe - HB41 - West Finchley To Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known				Troughing and debris between tracks in cess by HB41 Bridge, WB Roads towards West Finchley & Mill Hill East (at junction where branches split)	10		R663401		

N071-N - NOR Line - Finchley Central Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32578	ACTIVE	N	N071-N-NBFA	Road NBFA (Plt2) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	56		LHS	Trackside equipment Westinghouse small		3			
32579	ACTIVE	N	N071-N-NBFA	Road NBFA (Plt2) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	94		LHS	Trackside equipment Westinghouse small		1			
32580	ACTIVE	N	N071-N-NBFA	Road NBFA (Plt2) - NOR - Finchley Central Stn	Signal Boxes	Asbestos	Presumed	126		LHS	Electrical box		1			
32581	ACTIVE	N	N071-N-NBFA	Road NBFA (Plt2) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	126		LHS	Trackside equipment Westinghouse small		1			
32582	ACTIVE	N	N071-N-NBFA	Road NBFA (Plt2) - NOR - Finchley Central Stn	Cement Cable Troughing & Debris	Asbestos	Presumed	127		LHS	Cement troughing. 1.5m					
34194	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Cable Sheath	Asbestos	Known	0	128	RHS	Woven cable sheath. Route: 2x45mmØ jh2, 1x5mmØ jh3		3			



Hazardous Material Asset Register - Summary



N071-N - NOR Line - Finchley Central Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34195	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment Westinghouse small		1			
34196	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	75		RHS	Trackside equipment Westinghouse small		2			
34706	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Signal Boxes	Asbestos	Presumed	96		RHS	Tencore		1			
34197	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	96		RHS	Trackside equipment Westinghouse small		1			
34198	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Signal Boxes	Asbestos	Presumed	124		RHS	Tencore		1			
34199	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	125		RHS	Trackside equipment Westinghouse small		1			
34315	ACTIVE	N	N071-N-NBMA	Road NBMA (Plt1) - NOR - Finchley Central Stn	Westinghouse Boxes	Asbestos	Presumed	126		RHS	Trackside equipment Westinghouse small		3			
24972	ACTIVE	N	N071-N-SBFA	Road SBFA (Plt3) - NOR - Finchley Central Stn	Cement Troughing	Asbestos	Strongly Presumed				Southbound end - Asbestos Cement Troughing				N	N
32583	ACTIVE	N	N071-N-SBFA	Road SBFA (Plt3) - NOR - Finchley Central Stn	Cable Sheath	Asbestos	Known	66		LHS	Woven cable sheath. Route: 1x10mmØ earth cable to jh4. 0.3m					
32584	ACTIVE	N	N071-N-SBFA	Road SBFA (Plt3) - NOR - Finchley Central Stn	Cable Sheath	Asbestos	Known	66		LHS	Woven cable sheath. Route: 2x10mmØ earth cable		2			
32585	ACTIVE	N	N071-N-SBFA	Road SBFA (Plt3) - NOR - Finchley Central Stn	Cable Sheath	Asbestos	Known	68		LHS	Woven cable sheath. Route: 5-10mmØ cables laid under blast. Numerous amounts					
32586	ACTIVE	N	N071-N-SBFA	Road SBFA (Plt3) - NOR - Finchley Central Stn	Cable Sheath	Asbestos	Known	78	96	LHS	Woven cable sheath. Route: 5-10mmØ cables laid under blast, exit: trackside equipment boxes. Numerous amounts					
35214	ACTIVE	N	N071-N-SBFA	Road SBFA (Plt3) - NOR - Finchley Central Stn	Cable Sheath	Asbestos	Known	96	128	LHS	Woven cable sheath. Numerous amounts					

N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29849	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath, Entry: platform, route: 1x45mmØ JH2		1			
43829	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Embankment behind cable run insulation board panels 3m2 to ceiling inside and outside - Switch Kiosk			R559180	N	N
43836	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				2045 Embankment behind cable run - Junction box plastic composite within non acm to wall 1 - Switch Kiosk			R559180	N	N



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43837	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				2045 Embankment behind cable run - metal framework throughout to structure - Switch Kiosk			R559180	N	N
43832	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Embankment behind cable run - Insulation board debris 1m2 inside to floor - Switch Kiosk			R559180	N	N
43840	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Under stairs Signal Cable Cement panel 1m2 to floor inside understairs			R559180	N	N
43842	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				Understairs Signal Cable Concrete slab to walls			R559180	N	
43838	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				2045 Embankment behind cable run Note 40m off platform 1 towards East Finchley behind cable run - access track via cable run site - Switch Kiosk			R559180	N	
43839	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Under stairs Signal Cable cement panel 2m2 to door			R559180	N	N
43843	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				Understairs Signal Cable Plastic cables and metal conduits to walls			R559180	N	N
43831	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Embankment behind cable run - cement troughing 1 x 2m to floor outside - Switch Kiosk			R559180	N	N
43833	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Embankment behind cable run - insulation board debris 1m2 outside to by adjacent to cable run - Switch Kiosk			R559180	N	N
43841	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				2045 Understairs Signal Cable Brickwork to walls			R559180	N	N
17216	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Strongly Presumed				By 17B points - Relay Boxes x 2		2			
43830	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Embankment behind cable run cement troughing 2 x 0.25m2 to floor inside and outside			R2559180	N	
43828	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Room: Surveyed – Asbestos Known				2045 Embankment behind cable run insulation board panel 18m2 inside and outside to walls 1,2,3,4 and door (damage to wall 1) - Switch Kiosk	18		R5591480	N	N
43834	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				2045 Embankment behind cable run - Plastic cable and metal conduits throughout - Switch Kiosk			R559180	N	
43835	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central		Asbestos	Sampled – Not Detected				2045 Embankment behind cable run - metal panel to bottom of wall 2			R559180	N	
29850	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1		LHS	Woven cable sheath, Entry: Westinghouse small, route: 1x5mmØ earth cable, exit: plastic sheath. 04m x 1					



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29851	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment: Westinghouse small					
29852	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	4		LHS	Trackside equipment: Westinghouse large. Numerous braided cables		4			
29854	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	7		LHS	Trackside equipment: Westinghouse small. Numerous braided cables		1			
29853	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	7		LHS	Trackside equipment: Westinghouse large. Numerous braided cables		3			
29855	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	22		LHS	Woven behind frames, Entry: cable frame, route: 1x45mmØ jh1, 1x25mmØ jh4		2			
35627	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	25		LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ, 1x25mmØ jh1, 4x5mmØ earth jump cable jh5. numerous amounts					
34275	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	30		LHS	Woven cable sheath, Route: 1x15mmØ, 1x25mmØ jh1, exit: into building. Numerous amounts					
29856	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	52		LHS	Woven trackside equipment boxes section, Numerous braided cables					
34669	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	52		LHS	Trackside equipment: Westinghouse small		3			
29857	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	52		LHS	Trackside equipment: Westinghouse large.		7			
29858	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Strongly Presumed	55		LHS	630 DC current		2			
29859	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	55	63	LHS	Cement troughing, 2m parallel, 2m horizontal		4			
29860	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	68		LHS	Fog repeater signal NP.14		1			
29861	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	70		LHS	Woven cable sheath		1			
34670	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	71		LHS	Trackside equipment: Westinghouse small		1			
29862	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	71		LHS	Woven cable sheath, Entry: tencore, route: 1x5mm earth cable. Numerous amounts					
29863	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	82		LHS	Trackside equipment: Westinghouse small		1			
34325	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	82		LHS	Woven cable sheath, Route: jh8-jh9 5mmØ earth jumper cable 1x45mmØ jh1		2			
29942	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	83		LHS	Woven cable sheath, Entry: tencore, route: 1x5mmØ earth cables		1			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29943	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	85		LHS	Woven cable sheath, Entry: Westinghouse small, route: 1x5mmØ earth cables		1			
29944	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	87		LHS	Trackside equipment: Westinghouse small		1			
29945	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	88		LHS	Cement cable sheath, Entry: tencore, route: 1x5mmØ earth cables		2			
29946	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	89	91	LHS	Troughing, Entry: jh11-14, route: 5mmØ, exit: cable trough		2			
29948	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	93		LHS	Trackside equipment: Westinghouse small		2			
29947	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	93	95	RHS	Woven troughing					
29952	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Known	95	107	LHS	Asbestos insulation board, numerous amounts					
29951	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	95		LHS	Tencore		1			
29953	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	95		LHS	Trackside equipment: Westinghouse large		8			
29950	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	95		LHS	Trackside equipment: Westinghouse small		1			
35905	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	95		LHS	Trackside equipment: Westinghouse small		4			
29949	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	95		LHS	Trackside equipment box section woven cable sheath		1			
17217	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	100			by 17B points - Cable Troughing		1			
29954	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	107		LHS	Cement, Entry: trackside equipment boxes, route: 5-45mmØ in between boxes. 0.5m					
29955	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	109		LHS	Cable frame troughing, Debris on Westinghouse large between off ramp wh1. 0.1m2					
29956	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	111	121	LHS	Woven, Limited access due to height					
29957	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	121		LHS	Woven cable sheath		2			
29958	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	131		LHS	Woven cable sheath, Route: 1x45mmØ jh1, 1x45mmØ jh10					
29959	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	133		LHS	Woven Cable Sheath. Entry: otx, route: limited access, exit: righthand side HB26B		1			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34677	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	135		LHS	Woven cable sheath, Entry: tencore, route: 1x5mmØ earth cable		1			
29960	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	165		LHS	Trackside equipment: Westinghouse small		1			
29961	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	170	175	LHS	Trackside equipment box woven cable sheath, Route: 1x45mmØ jh1 after a few metres removed, exit: plastic sheath. Numerous amounts					
29962	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	170		LHS	Trackside equipment: Westinghouse large		4			
29964	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	223		LHS	Woven. Splits on co		1			
29963	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	223		LHS	Trackside equipment: Westinghouse small, Cable frame. Entry: trackside equipment, route: 5mmØ inbetween rackside equipment box		3			
34678	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	236		LHS	Signal NP.14 cable sheath. Entry: earth, route: 1x65mmØ jh4		1			
29967	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	237		LHS	tencore		1			
29965	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	237	243	LHS	Woven. Numerous amounts					
29966	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	237		LHS	Trackside equipment: Westinghouse small		1			
29864	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	243		LHS	Trackside equipment: Westinghouse large		5			
29866	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	250		LHS	Trackside equipment: Westinghouse small		2			
29865	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	250		LHS	Woven cable sheath		2			
35901	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	255		LHS	Woven cable sheath, Entry: Westinghouse small, route: 2x5mmØ, exit: plastic sheath.		2			
29867	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	394		LHS	Trackside equipment: Westinghouse small		2			
29868	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	475		LHS	Woven, Entry: tencore, route: 3x5mmØ in between, exit: tencore		1			
29870	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	477		LHS	Trackside equipment: Westinghouse small		2			
29869	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	477		LHS	Woven cable sheath. Entry: trackside equipment, 1x45mmØ jh1, 1x65mmØ jh4 opposite side		2			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29871	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	478	476	RHS	Signal NP 22 cable sheath, Entry: tencore, route: 2x5mmØ earth cable		3			
29874	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	490		LHS	Tencore		2			
29872	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	490	493	LHS	Woven cable sheath. Numerous amounts					
29873	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	490		LHS	Trackside equipment: Westinghouse small		2			
34452	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	490		LHS	Trackside equipment: Westinghouse large		5			
29875	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	493		LHS	Signal NP 13 cable sheath. Entry: trackside equipment box, route 5mmØ		1			
29876	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	493		LHS	Trackside equipment: Westinghouse small		4			
29877	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	584		LHS	Trackside equipment: tencore		1			
29878	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	586		LHS	Woven. Route: jh3 1x5mmØ earth		1			
29879	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	606		LHS	Signal NP 13 cable sheath		1			
29880	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	608		LHS	Woven. Entry: tencore, route: 1x5mmØ, exit: earth					
34671	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	610		LHS	Trackside equipment: Westinghouse large		1			
29881	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	610		LHS	Woven cable sheath		1			
29882	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	627		LHS	Woven cable sheath. Entry: jh2, route: earth cable 1x5mmØ		1			
29883	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	750		LHS	Trackside equipment: Westinghouse large		6			
29884	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	750		LHS	Tencore		2			
29885	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	772		LHS	Trackside equipment: Westinghouse small		2			
34672	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	945		LHS	Trackside equipment: Westinghouse small		1			
29887	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	965		LHS	Trackside equipment: Westinghouse large		5			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29886	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	965		LHS	Woven cable sheath. Route: 1x5mmØ severed cable		2			
29888	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1400		LHS	Woven Cable Sheath. Entry: Westinghouse small, route: 2x5mmØ, exit: plastic sheath		1			
34276	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1410	1412	LHS	Signal from NQ280, RQ 280A cable sheath, numerous amounts					
35902	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	1414	1474	LHS	Woven					
29889	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	1414		LHS	Woven / cable frame. Entry: trackside equipment box, route: 5mmØ in between trackside equipment box		2			
29890	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1510		LHS	Trackside equipment: Westinghouse small		2			
29891	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1515		LHS	Trackside equipment: Westinghouse large		2			
29892	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1534		LHS	Kiosk cable sheath. Exit into cable trough. Numerous amounts					
29893	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	1538		LHS	Woven Cable		1			
29894	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	1538		LHS	Trackside equipment					
29895	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1540		LHS	Woven Cable Sheath		1			
29896	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1540		LHS	Trackside equipment: Westinghouse small		2			
29898	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1734		LHS	Trackside equipment: Westinghouse large		7			
29897	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1734		LHS	Woven Cable Sheath. Entry: trackside equipment box, route: 1x5mmØ earth		1			
34277	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1753		LHS	Woven cable sheath, Route: 1x5mmØ earth cable. Numerous amounts					
29900	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cement Cable Troughing & Debris	Asbestos	Known	1760		LHS	Signal NQ280A troughing. Entry: trackside equipment boxes, route: 5mmØ earth cable, exit: 0.5m					
29899	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1760		LHS	Cement cable sheath. Entry: trackside equipment box, route: 5mmØ in between trackside equipment boxes. Numerous amounts					
29901	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	1774		LHS	Kiosk		1			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29903	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1817		LHS	Trackside equipment: Westinghouse large		2			
29902	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	1817		LHS	Woven Cable		3			
29905	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1817		LHS	Trackside equipment: Westinghouse large		6			
29904	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1817		LHS	Woven cable sheath		2			
29907	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	1834		LHS	Trackside equipment: tencore		1			
29906	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1834	1838	LHS	Woven cable sheath. Entry: kiosk, route: jh3 1x5mmØ earth cable. Numerous amounts					
29908	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1850	1856	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ in between trackside equipment boxes. Numerous amounts					
29909	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1850		LHS	Trackside equipment: Westinghouse large		5			
29910	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1871		LHS	Signal NQ280A, RNQ28 cable sheath. Entry: trackside equipment boxes, route: 5mmØ in between trackside equipment boxes, exit: tencore		1			
34673	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	1873		LHS	Woven. Entry: tencore, route: 1x5mmØ earth cable		2			
35903	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1878		LHS	Woven cable sheath		1			
29911	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1880		LHS	Trackside equipment: Westinghouse large		2			
29912	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	1970		LHS	Trackside equipment: tencore		1			
29915	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Signal Boxes	Asbestos	Presumed	1995		LHS	Tencore		1			
29913	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	1995		LHS	Woven cable sheath. Entry: Westinghouse small, route: 5mmØ earth cable		1			
29914	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	1995		LHS	Trackside equipment: Westinghouse large		2			
29916	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	2000		RHS	Signal NQ18 cable sheath. Entry: trackside equipment boxes, route: 5mmØ in between, exit: tencore		1			
34324	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Strongly Presumed	2000		RHS	Woven. Entry: tencore, route: 1x5mmØ earth cable					



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29918	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	2044		LHS	Trackside equipment: Westinghouse large		3			
29917	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Cable Sheath	Asbestos	Known	2044		LHS	Cable sheath. Entry: trackside equipment box, route: 5mmØ in between					
29919	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Westinghouse Boxes	Asbestos	Presumed	2150		LHS	Trackside equipment: Westinghouse large		3			
43439	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Boarding: AIB	Asbestos	Known				2250 LHS Embankment behind cable run - Switch Kiosk	10		R559176	N	N
42965	ACTIVE	N	N072-N-NBFA	Road NBFA - NOR - East Finchley to Finchley Central	Debris: Other	Asbestos	Room: Surveyed – Asbestos Known				2260 Embankment behind cable run - Wall of Old Signal Cabin, on ground and Roof			R480481	N	N
33131	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	2		LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment boxes. Numerous amounts					
53566	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	3		LHS	Trackside equipment westinghouse large 1no.		1	R190429		
53571	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Cement Cable Troughing & Debris	Asbestos	Known	40		LHS	Cement troughing debris several bit below 2x LWH <2linm			R190429		
53568	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	40		LHS	Trackside equipment westinghouse large 2no.		2	R190429		
53569	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Other Electrical Boxes	Asbestos	Presumed	40		LHS	Trackside equipment 10 CORE 1no.		1	R190429		
33132	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	133		LHS	Trackside equipment: Westinghouse large		1			
33133	ACTIVE	N	N072-N-RD23	Road 23 - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	133		LHS	Woven cable sheath. Entry: Westinghouse small, route: 5mmØ earth cable, exit: earth		1			
33134	ACTIVE	N	N072-N-RD25	Road 25 - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	116		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: 2x EP valves		1			
33136	ACTIVE	N	N072-N-RD25	Road 25 - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	117		LHS	Woven cable sheath. Entry: tencore, route: 5mmØ earth cable. 1.2 x 1 no.					
33135	ACTIVE	N	N072-N-RD25	Road 25 - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	117		LHS	Tencore		1			
33138	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cement Cable Troughing & Debris	Asbestos	Removed	1			Cement troughing Notes from 2022 re-inspection: All removed		3			
30689	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Strongly Presumed	1		LHS	Signal N.Q.12 cable sheath					



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30691	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment tencore. On platform ramp		1			
30692	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment: Westinghouse large. Platform ramp behind cable run		2			
30690	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment Westinghouse small. On platform ramp					
30688	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1		LHS	Woven cable sheath. Entry: platform, route: 2x10mmØ, exit: signal NQ.12		2			
33139	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Removed	1			Trackside equipment Westinghouse small. Route: @5m (LHS), @ 7m (LHS), @ 12m (LHS), @ 23.6m (x2 RHS), @ 26m (LHS), @ 77m (x2 RHS) Notes from 2022 re-inspection: All removed		7			
33137	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Removed	1			Trackside equipment Westinghouse large Notes from 2022 re-inspection: All removed		1			
33141	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	5	7		Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ inbetween, exit: tencore. Numerous amounts Notes from 2022 re-inspection: All removed					
30693	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	5		LHS	Cement troughing. 1m in 4 foot		1			
33140	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Removed	5			Trackside equipment: Westinghouse large. Route: @ 90m (RHS) Notes from 2022 re-inspection: All removed		2			
33142	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Removed	7		LHS	Tencore. Route: @26m (LHS), @ 90m (LHS), @ 98m (RHS) Notes from 2022 re-inspection: All removed		1			
30694	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	7		LHS	Trackside equipment tencore		1			
34374	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	12		LHS	Trackside equipment Westinghouse small		1			
30695	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	14		LHS	Trackside equipment Westinghouse small		2			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33143	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	24			Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment boxes, exit: cable trough. Numerous amounts Notes from 2022 re-inspection: All removed					
35890	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	26			Woven cable sheath. Numerous amounts Notes from 2022 re-inspection: All removed					
33144	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	26			Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ in between trackside equipment boxes. 1.5 x 1 no. Notes from 2022 re-inspection: All removed					
30696	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	32		LHS	Trackside equipment Westinghouse small		1			
30697	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	32		LHS	Trackside equipment tencore		1			
30699	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	61		LHS	Trackside equipment tencore		2			
30698	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	61		LHS	Trackside equipment Westinghouse small		1			
30700	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Strongly Presumed	65		LHS	630 volts DC Route: board lining box		2			
33145	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cement Cable Troughing & Debris	Asbestos	Removed	77	80		Cement troughing. Entry: tencore, route: 5mmØ inbetween trackside equipment boxes, exit: trackside equipment boxes. 6.5m2 Notes from 2022 re-inspection: All removed					
34516	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	78			Woven cable sheath. Entry: tencore, route: 1x5mmØ earth cable, exit: plastic sheath. Numerous amounts Notes from 2022 re-inspection: All removed					
33147	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	90			Woven cable sheath. Route: @90 (x2 LHS), @ 98m (RHS), @ 100m (LHS) Notes from 2022 re-inspection: All removed		2			
33146	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Removed	90			woven Westinghouse small Notes from 2022 re-inspection: All removed					



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35891	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Removed	98			Cement cable sheath. Entry: tencore, route: 2x5mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2022 re-inspection: All removed					
30701	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	443		LHS	Signal fog repeater FR199		1			
30703	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	443		LHS	Woven cable sheath.1x0.2m					
30702	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	443		LHS	Trackside equipment tencore		1			
30704	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	510		LHS	Under passage HB37. Entry: tencore, route: 1x10mmØ, exit: signal PR199					
30705	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Presumed	526		OTX	Woven cable sheath.numerous amounts					
34978	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	535	837	LHS	Woven cable sheath. Route: no access. 3 no.x 0.2m					
35115	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	570		LHS	Trackside equipment: type 79		2			
30707	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	612		LHS	Trackside equipment: Westinghouse large		6			
30706	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	612	619	LHS	Signal section woven. Route: 3x60mmØ, jh1, jh2 & jh3 cable frame adjacent track, exit: concrete trough. Numerous amounts					
34979	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	618			Trackside equipment Westinghouse small. Entry: trackside equipment, route: 10-15mmØ inbetween trackside equipment		1			
30708	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Presumed	618		LHS	Cable frame 1. Entry: trackside equipment, route: 10- 15mmØ inbetween trackside equipment		2			
30709	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	618		LHS	Trackside equipment tencore. Entry: trackside equipment, route: 10- 15mmØ inbetween trackside equipment		1			
30710	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	630		LHS	Trackside equipment Westinghouse small		2			
30711	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	821		LHS	Trackside equipment Westinghouse small		2			
30712	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	903		LHS	Woven		2			
30713	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	903		LHS	Track box		1			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30714	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1077	1081	LHS	Fog repeater cable sheath. Entry: concrete trough, route: 2x60mmØ jh1 and jh5. numerous amounts					
30715	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1081		LHS	Trackside equipment: Westinghouse large		5			
30717	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1081		LHS	Trackside equipment Westinghouse small		2			
30716	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1081		LHS	Woven cable sheath		3			
30719	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1200		LHS	Trackside equipment Westinghouse small		1			
30718	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1200	1204	LHS	Signal NP1 cable sheath. Entry: trackside equipment, route: facing fence 2x60mmØ jh 1+2, jh2 1x40mmØ track side. Numerous amounts					
35116	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	1200		LHS	Trackside equipment tencore		2			
34483	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1204			Woven. Route: 10-15mmØ in between					
30721	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1204		LHS	Trackside equipment Westinghouse small		2			
30720	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1204		LHS	Trackside equipment: Westinghouse large		5			
30722	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1220		LHS	Trackside equipment Westinghouse small		2			
30723	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1455		LHS	Trackside equipment Westinghouse small		2			
30724	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1539		LHS	Under passage HB30 cable sheath					
30725	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1555		LHS	Woven. Entry: blast, route: gaining 1x35mmØ jh2					
30726	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1707	1713	LHS	Signal fog box cable sheath. Numerous amounts					
30728	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1713		LHS	Trackside equipment: Westinghouse large		5			
30727	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1713		LHS	Woven. Entry: trackside equipment, route: 10- 15mmØ, exit: fog box					
34980	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	1820		LHS	Trackside equipment tencore		1			
30730	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1820		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30729	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1820		LHS	Signal rnp4, n.p.2 cable sheath. Numerous amounts					
30731	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1821		LHS	Trackside equipment Westinghouse small		2			
30732	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	1823		LHS	Trackside equipment: type 79		1			
30733	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1833		LHS	Trackside equipment: Westinghouse large		7			
34375	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Presumed	1833		LHS	Signal n.p.22. Entry: trackside equipment, route: 10- 15mmØ inbetween trackside equipment		2			
30734	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1847		RHS	Under passage hb29 cable sheath. Numerous amounts					
34981	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1847		LHS	Trackside equipment Westinghouse small		1			
30735	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1850		LHS	Woven. Entry: trackside equipment, route: 10- 15mmØ inbetween trackside equipment					
30736	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1866		LHS	Woven cable sheath		1			
30737	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1908		LHS	Points cable sheath. Entry: tencore, route: 1x10mmØ earth cables		1			
34173	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Presumed	1920		LHS	Signal n.p.4. Entry: tencore, route: 1x10mmØ earth cables					
34175	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1992		LHS	Under passage hb25 cable sheath		4			
34174	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1992		LHS	Woven					
34176	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	1996			Trackside equipment south, woven. Entry: tencore, route: 4x5mmØ, exit: signal n.p.4					
34314	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1996		LHS	Trackside equipment: Westinghouse large		6			
34177	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Strongly Presumed	2066		LHS	Under passage hb27					
34178	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2077		LHS	Trackside equipment Westinghouse small		1			
34180	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2156		LHS	Trackside equipment Westinghouse small		4			
34181	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	2156		LHS	Trackside equipment tencore		1			



Hazardous Material Asset Register - Summary



N072-N - NOR Line - Finchley Central to East Finchley

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34179	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	2156		LHS	Signal n.p.4b		1			
34182	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	2184		UTX	Woven cable					
34185	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2210		LHS	Trackside equipment: Westinghouse large		2			
34187	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	2210		LHS	Tencore		1			
34184	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	2210		LHS	Cable. Entry: trackside equipment, route: 10-15mmØ inbetween trackside equipment					
34183	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Known	2210		LHS	Points cable sheath. Numerous amounts					
34186	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2210		LHS	Trackside equipment Westinghouse small		2			
34189	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2215		RHS	Trackside equipment: Westinghouse large		1			
34188	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2215		LHS	Trackside equipment: Westinghouse large		1			
34190	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2215		RHS	Trackside equipment Westinghouse small		2			
34191	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	2215		RHS	Tencore		1			
34192	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	2279		LHS	Trackside equipment: 630 volts DC 522		2			
34705	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Signal Boxes	Asbestos	Presumed	2290		RHS	Tencore		1			
34193	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Cable Sheath	Asbestos	Presumed	2290		RHS	HB26 cable tray					
34597	ACTIVE	N	N072-N-SBFA	Road SBFA - NOR - Finchley Central to East Finchley	Westinghouse Boxes	Asbestos	Presumed	2290		RHS	Trackside equipment Westinghouse small		2			

N073-N - NOR Line - East Finchley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30180	ACTIVE	N	N073-N-NBFA	Road NBFA (Plt1) - NOR - East Finchley Stn	Cable Sheath	Asbestos	Known	0		LHS	Woven cable. Entry: JH1, route: 1x45mmØ, 1x20mmØ, JH1 1x15mmØ		1			
30179	ACTIVE	N	N073-N-NBFA	Road NBFA (Plt1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	0		LHS	Trackside equipment: Westinghouse large		1			



Hazardous Material Asset Register - Summary



N073-N - NOR Line - East Finchley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
17215	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Cable: Sheath	Asbestos	Strongly Presumed				1x 20mm Cable in middle post route 2nd hanger - Track off Platform 1.		1		N	N
30181	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	4		LHS	Trackside equipment: Westinghouse small		1			
30182	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	14		LHS	Trackside equipment: Westinghouse small		1			
30183	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	16		LHS	Trackside equipment: Westinghouse small		1			
34456	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	19			Trackside equipment: Westinghouse small		1			
30184	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	21			Trackside equipment: Westinghouse small		2			
30185	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	123		LHS	Trackside equipment: Westinghouse small		1			
35916	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	128		LHS	Trackside equipment: Westinghouse small		1			
30186	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	136		LHS	Trackside equipment: Westinghouse small		4			
30187	ACTIVE	N	N073-N-NBFA	Road NBFA (Pit1) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	139		LHS	Trackside equipment: Westinghouse small		1			
30189	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment: Westinghouse small		1			
30190	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment: Westinghouse small		1			
30188	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	1		LHS	Trackside equipment: Westinghouse small		1			
30191	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Signal Boxes	Asbestos	Presumed	3		LHS	Tencore		1			
30192	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Cable Sheath	Asbestos	Known	3		LHS	Woven cable thread. Entry: tencore, route: 1x5mmØ earth cable, exit: JH earth. 1m x 1 no.					
30193	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment: Westinghouse small		1			
30194	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	89		LHS	Trackside equipment: Westinghouse small		1			
30195	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	89		LHS	Trackside equipment: Westinghouse small		1			
30196	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	90		LHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N073-N - NOR Line - East Finchley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30197	ACTIVE	N	N073-N-RD22	Road 22 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	134		LHS	Trackside equipment: Westinghouse Large		2			
30198	ACTIVE	N	N073-N-RD23	Road 23 - NOR - East Finchley Sidings	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Trackside equipment: Westinghouse small		6			
30199	ACTIVE	N	N073-N-RD23	Road 23 - NOR - East Finchley Sidings	Cable Sheath	Asbestos	Known	1		RHS	Asbestos Cable		1			
30200	ACTIVE	N	N073-N-RD23	Road 23 - NOR - East Finchley Sidings	Cement Cable Troughing & Debris	Asbestos	Surveyed – Not Detected	148		LHS	Cement troughing HMU/4-Rail concluded this was infact non asbestos. Part of this troughing may have been removed by Econ during weekend possession. 14/05/2016		1			
30201	ACTIVE	N	N073-N-RD23	Road 23 - NOR - East Finchley Sidings	Signal Boxes	Asbestos	Presumed	152		LHS	tencore		1			
34774	ACTIVE	N	N073-N-RD23	Road 23 - NOR - East Finchley Sidings	Ducts	Asbestos	Strongly Presumed	153		LHS	Cable ducts		1			
34334	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Route: 2x20mmØ jh3		2			
30203	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Cable Sheath	Asbestos	Known	0		LHS	Asbestos Cable		2			
30202	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	0		LHS	Trackside equipment: Westinghouse small		1			
30204	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	4		LHS	Trackside equipment: Westinghouse small		1			
34775	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Cable Sheath	Asbestos	Known	12		LHS	Asbestos Cable		2			
30205	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Signal Boxes	Asbestos	Presumed	12		LHS	Tencore		1			
30206	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Signal Boxes	Asbestos	Presumed	16		LHS	Tencore		1			
30207	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Cable Sheath	Asbestos	Known	16		LHS	Asbestos Cable		2			
30208	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Signal Boxes	Asbestos	Presumed	22		LHS	Type 70		1			
30209	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	50		LHS	Trackside equipment: Westinghouse small		3			
30210	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	56		LHS	Trackside equipment: Westinghouse large		2			
30211	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	56		LHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N073-N - NOR Line - East Finchley Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30212	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Cable Sheath	Asbestos	Known	120		LHS	Asbestos Cable		2			
30213	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	122		LHS	Westinghouse box		1			
30214	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	128		LHS	Westinghouse box		1			
30215	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	149		LHS	Trackside equipment: Westinghouse small		1			
35471	ACTIVE	N	N073-N-SBFA	Road SBFA (Plt3) - NOR - East Finchley Stn	Westinghouse Boxes	Asbestos	Presumed	149		LHS	Trackside equipment: Westinghouse small		1			

N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43878	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, left hand side, 700m, S/B road			R402360	N	
35694	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	0	253	RHS	Woven cable thread. Entry: platform wall, route: jh3 2x20mmØ, 1x15mmØ. 253m x 3no.					
43879	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, left hand side, 900m, S/B road.			R402360	N	N
32650	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	0		RHS	Cement troughing. Route: platform wall, Cable ducts		5			
20239	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
43869	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, left hand side, 0001m, N/B road.			R402360	N	N
43876	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, left hand side, 342m, S/B road			R402360	N	N
43877	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, right hand side, 508m, S/B road			R402360	N	N
43871	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, left hand side, 400m, N/B road			R402360	N	N
43870	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Sampled – Not Detected				Dust, to noise shelf, left and right hand side, 200m, N/B road.			R402360	N	N
35216	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1		LHS	Cement troughing. Cable ducts		6			
32651	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Known	2		LHS	Cement troughing. Against wall. 0.5m					



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32652	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	8		LHS	Signal a512 Notes from 2021 re-inspection: Removed		1			
32655	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	10		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
32654	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	10		RHS	Tencore Notes from 2021 re-inspection: LWH no 10 core		1			
35695	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	10		RHS	Tencore Notes from 2021 re-inspection: Removed					
32653	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment: Westinghouse large		1			
32656	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	11		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32657	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	13		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32658	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32659	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	53		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
35696	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	53		RHS	Woven cable thread. Route: 5mmØ x 2 in metal pipe earth to whs Notes from 2021 re-inspection: Removed		2			
32742	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	54		RHS	Woven cable thread. Route: 5mmØ x 2 in metal pipe earth Notes from 2021 re-inspection: Removed		2			
32743	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	54		UTX	Woven cable thread Notes from 2021 re-inspection: Removed		2			
32744	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	57		UTX	Woven cable thread. Route: 2x5mmØ jumper cables on traction rail Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32745	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	70	1036	RHS	Woven cable thread Notes from 2021 re-inspection: Removed		1			
32746	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32747	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	140		RHS	Trackside equipment: Westinghouse small		1			
32749	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	253	265	RHS	Signal section woven cable thread. Numerous amounts Notes from 2021 re-inspection: Removed					
35221	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	253		RHS	tencore Notes from 2021 re-inspection: Removed		1			
32750	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	253		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32748	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	253		RHS	Signal a514 Notes from 2021 re-inspection: Removed		1			
32752	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	265		RHS	Trackside equipment: Westinghouse large		6			
32751	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	265	642	RHS	Woven cable thread. Route: 5-20mmØ inbetween trackside equipment. 377 x 2no. Notes from 2021 re-inspection: Removed					
32753	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	267		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32754	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	270		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32755	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	275		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
32757	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	392		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32756	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	392	395	RHS	Woven cable thread. Entry: trackside equipment, route: jh2 1x15mmØ, 1x20mmØ Notes from 2021 re-inspection: Removed		2			
32758	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	392	395	UTX	Woven cable thread. Route: 2x10mmØ cables from metal pipe. Numerous amounts Notes from 2021 re-inspection: Removed					
42264	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Wrap	Asbestos	Removed	474		LHS	Cable wrap Notes from 2021 re-inspection: Removed					
32759	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	480			Wood caulking to tunnel ring flanges in horizontal shaft VP84c TR					
34481	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	554		LHS	Woven cable thread. <0.1m Notes from 2021 re-inspection: Removed					
43872	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Known				Dust, to noise shelf, right hand side, 600m, N/B road			R402360	N	N
32760	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	642		RHS	Signal a516. Entry: jh1, route: severed cable end Notes from 2021 re-inspection: Removed		1			
32762	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	642		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32761	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	642	653	RHS	Woven cable thread. Numerous amounts					
32764	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	642	749	RHS	Woven cable thread. Route: 1x10mmØ jumper cable on traction Notes from 2021 re-inspection: Removed		1			
32763	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	642		RHS	Trackside equipment: Westinghouse large		6			
35780	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	642		RHS	tencore. Entry: jh1, route: severed cable end Notes from 2021 re-inspection: Removed		1			
35781	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	642		RHS	Woven cable thread. Entry: trackside equipment, route: 10-20mmØ inbetween trackside equipment Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32765	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Strongly Presumed	647		RHS	Cloth in pipe		2			
32766	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	647		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
35222	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	654		RHS	Woven cable thread. Route: 2x5mmØ traction rail jumper cables Notes from 2021 re-inspection: Removed					
32767	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	654		UTX	Woven cable thread Notes from 2021 re-inspection: Removed		2			
32768	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	718	1036	LHS	Woven cable thread to ceramic hanger. Numerous braided cables Notes from 2021 re-inspection: Removed					
32850	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	749		RHS	Spliced woven cable cable thread	1				
32852	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	783		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
32851	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	783	786	UTX	Woven cable thread. Route: jh3 1x20mmØ Notes from 2021 re-inspection: Removed		1			
43873	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Known				Dust, to noise shelf, left and right hand side, 800m, N/B road			R402360	N	N
32853	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	923			Metal caulking to tunnel ring flanges in vertical shaft VP84c					
43874	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Known				Dust, to noise shelf, left hand side, 1000m, N/B road			R402360	N	N
32857	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1021	1036	RHS	Signal section cloth. Numerous amounts Notes from 2021 re-inspection: Removed					
35509	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	1021		RHS	Signal a520 Notes from 2021 re-inspection: Removed		1			
32855	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1021		RHS	Woven cable thread Notes from 2021 re-inspection: Removed		2			
32854	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	1021		RHS	tencore Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32858	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1021		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32856	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1021		RHS	Trackside equipment: Westinghouse large		6			
32859	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Presumed	1030			Cp.05. Entry: trackside equipment, route: 10- 20mmØ inbetween trackside equipment					
32860	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1030		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
43880	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Known				Dust, to noise shelf, left hand side, 1100m, S/B road			R402360	N	N
32862	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1147		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Plus type 79 box		3			
32861	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	1147		RHS	Signal r522. Route: jh2 1x20mmØ Notes from 2021 re-inspection: Removed					
32863	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1155		UTX	Woven cable thread. Notes from 2021 re-inspection: Removed		2			
34508	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1155		RHS	Cloth in metal pipe. Route: 2x10mmØ traction rail jumper cables Notes from 2021 re-inspection: Removed		2			
32864	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1156		RHS	Cloth in metal pipe Notes from 2021 re-inspection: Removed		2			
32866	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1156		RHS	Woven cable thread. Route: jh3 1x20mmØ Notes from 2021 re-inspection: Removed		1			
32865	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1156		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
43875	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Known				Dust, to noise shelf, left and right hand side, 1200m, N/B road			R402360	N	N
32867	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1216		LHS	Woven cable thread. No access due to height		1			
32868	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Presumed	1218		RHS	Entry: trackside equipment, route: jh3 1x20mmØ. End of tunnel section					



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35789	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1218		RHS	Trackside equipment: Westinghouse small		1			
32869	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Presumed	1218	1230	RHS	Cable frame. Entry: otx, route: 1x20mmØ, exit: lhs					
42265	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Wrap	Asbestos	Strongly Presumed	1230		LHS	Cable wrap					
32870	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Strongly Presumed	1230		LHS	Woven cable thread. Route: jh1 x 60mmØ		1			
32872	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1236		LHS	Trackside equipment: Westinghouse large		5			
32871	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1236	1243	LHS	Woven cable thread. Route: limited access on trackside frame jh3 1x20mmØ		2			
35510	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1243		LHS	Trackside equipment: Westinghouse small		1			
35790	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Presumed	1246		LHS	Cable frame. Entry: jh1, route: 1x25mmØ, exit: jh3					
32873	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1250	1454	LHS	Woven cable thread. 202mx2no					
32874	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Known	1251	1454	LHS	Route: limited access due to vegetation growth around boxes. 203m x1					
32875	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Presumed	1257		LHS	Signal fog repeater fr.522. Route: to rear of trackside cable frame 1x60mmØ jh4 Notes from 2021 re-inspection: Covered up		1			
32876	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1274		LHS	Trackside equipment: Westinghouse small		1			
32960	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Presumed	1278		LHS	Trackside equipment: tencore		1			
34510	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1286		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
43881	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Known				Dust, to noise shelf, left and right hand side, 1300m, S/B road Notes from 2021 re-inspection: Outside no NRS			R402360	N	N
32961	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Presumed	1310	1316	LHS	Trackside equipment: tencore. Route: to rear of trackside cable frame 2x45mmØ jh2		1			
32963	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1317		LHS	Trackside equipment: Westinghouse large		5			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32962	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Presumed	1317		LHS	Cable frame. Route: limited access due to vegetation growth					
32964	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1317		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: LWH no SWH		2			
32965	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1330		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32968	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1370		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: LWH no SWH		1			
32967	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1370		LHS	Trackside equipment: Westinghouse large		1			
32966	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Presumed	1370		LHS	Cable frame. Route: trackside cable frame limited access to jh5 & jh6 (vegetation)					
32970	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1378		LHS	Trackside equipment: Westinghouse large		6			
35515	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Removed	1378		LHS	Cement troughing. Entry: tencore, route: 5-10mmØ, exit: ground duct Notes from 2021 re-inspection: Concrete/Removed					
32969	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1378		LHS	Woven cable thread. Route: exit into adjacent building Notes from 2021 re-inspection: Removed		4			
32971	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Presumed	1379		LHS	Signal a522 fog repeater np16.20 Notes from 2021 re-inspection: Covered up		2			
32972	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1379		LHS	Woven cable thread. Numerous amounts					
32974	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1388		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
32973	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1388		UTX	Woven cable thread. Entry: cable trough, route: 10-5mmØ from cable trough in signal, exit: signal lights. 0.3mx1no Notes from 2021 re-inspection: MMMF					
32975	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Presumed	1393		LHS	Blue electrical box. Route: 1x5mmØ traction rail earth					



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32977	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Removed	1396	1397	RHS	Cement troughing. External paneling is of fibre glass construction Notes from 2021 re-inspection: Removed		2			
32976	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	1396		RHS	630 volt dc Notes from 2021 re-inspection: Removed					
32979	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Removed	1400	1401	RHS	Cement troughing. External paneling is of fibre glass construction Notes from 2021 re-inspection: Removed		2			
32978	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	1400		RHS	630 volt dc Notes from 2021 re-inspection: Removed					
32980	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Presumed	1411		LHS	630 volt dc. External paneling is of fibre glass construction					
32981	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Presumed	1445		LHS	Trackside equipment: Westinghouse large		4			
35799	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1445	1447	LHS	Woven cable thread		5			
32983	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1454		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32984	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Signal Boxes	Asbestos	Removed	1454		LHS	Tencore Notes from 2021 re-inspection: Removed		1			
32982	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Known	1454		LHS	Cement. Route: 5-10mmØ inbetween trackside equipment		10			
35800	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cement Cable Troughing & Debris	Asbestos	Known	1460		RHS	Cement troughing. Cable ducts		10			
32985	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Known	1460	1507	RHS	Woven cable thread. 47m x 3no.	47	3			
32986	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1464		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
33068	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1496		LHS	Woven cable thread. Route: jh1 1x60mmØ, jh2 1x60mmØ, jh3 1x40mmØ, exit: platform wall Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33069	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1496		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
33070	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1498		LHS	Signal np16.20. Entry: tencore, route: 1x5mmØ earth cable, exit: jh earth Notes from 2021 re-inspection: Removed		1			
43882	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley		Asbestos	Removed				Dust, to noise shelf, left and right hand side, 1501m, S/B road Notes from 2021 re-inspection: Removed			R402360	N	N
33071	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Cable Sheath	Asbestos	Removed	1503		UTX	Woven cable thread Notes from 2021 re-inspection: Removed		1			
33072	ACTIVE	N	N074-N-NBFA	Road NBFA - NOR - Highgate to East Finchley	Westinghouse Boxes	Asbestos	Removed	1503		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
29920	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath, Entry: platform, route: 1x45mmØ, 1x20mmØ, 1x15mmØ JH2		3			
20240	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
29921	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1		RHS	Woven cable sheath. Route: 4x60mmØ, JH1, 2, 3 & 4 respectively		4			
29922	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment: Westinghouse					
29925	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	6		RHS	Signal NP9		1			
29923	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	6		LHS	Woven cable sheath, Entry: tencore, route: 1x5mmØ earth cable, exit: JH2		1			
29926	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	6		RHS	Trackside equipment: Westinghouse large		1			
29924	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	6		RHS	Woven cable sheath, Entry: tencore, route: 1x5mmØ earth cable, exit: JH1		1			
29927	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	56		RHS	Cement troughing and Cable ducts		6			
29928	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	59	68	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ and inbetween earth cable trackside equipment boxes. Numerous amounts					
29929	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	67		LHS	Trackside equipment: Westinghouse large. Plus numerous woven cables		3			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29930	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	70		LHS	Trackside equipment: Westinghouse large. Plus numerous woven cables		3			
29931	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	71		LHS	Woven cable sheath. Entry: tencore, route: 5mmØ earth cable		2			
35904	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	73		LHS	Integrator box		1			
34674	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cement Cable Troughing & Debris	Asbestos	Known	100		RHS	Cement troughing. RHS of running tunnel					
29932	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cement Cable Troughing & Debris	Asbestos	Known	117		RHS	Cement troughing. Entry: UTX. 4m2					
29933	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	124		RHS	Fibre glass 630VC		1			
29934	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	136		LHS	Woven cable sheath, Entry: tencore, route: earth cable - 2 no. x 5mmØ, exit: JH4. 1.5m x 2no.					
29935	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	144		LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ earth cables & inbetween trackside equipment boxes. Numerous amounts					
29936	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	144		LHS	Trackside equipment: Westinghouse large		5			
34675	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	150		LHS	Signal R521		1			
29937	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	150		LHS	Westinghouse small		1			
29939	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	160		LHS	Woven cable sheath. Route: severed 3 x 65mmØ cables		3			
29938	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cement Cable Troughing & Debris	Asbestos	Known	160		LHS	Cement troughing Cable ducts		15			
29940	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	162		LHS	Woven cable sheath. Route: 2x45mmØ JH1, 1x60mmØ JH6, 1x15mmØ, 1x20mmØ JH3, 1x35mmØ JH7		6			
34676	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	162		LHS	Trackside equipment: Westinghouse small		1			
29941	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Track Section Switches	Asbestos	Presumed	200		RHS	Traction feed switch D488. 4m2					
30129	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	257		LHS	Signal 630m. Route: @267m (LHS)		1			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30130	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	261	273	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment boxes, exit: tencore. Numerous amounts					
35913	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	261		LHS	Trackside equipment: Westinghouse large		9			
30131	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	273		LHS	Signal A521		1			
30133	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	273		LHS	tencore		1			
30132	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	273		LHS	Trackside equipment: Westinghouse small		3			
30134	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	287		LHS	Trackside equipment: Westinghouse small. Braided cable JH1 10mm		1			
30135	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	311		LHS	Cable frames / woven. Entry: OTX, route: 5-65mmØ JH1-4, exit: RHS		1			
30137	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	314		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ, 1x25mmØ JH£		4			
30136	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	314		LHS	Woven cable sheath. Entry: OTX, route: 1x65mm		1			
30138	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	326		RHS	Woven cable sheath. Entry: losses, route: JH4 1x45mmØ, exit: Westinghouse large		3			
30139	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	350		RHS	Woven cable sheath. Route: 1x25mmØ, 1x15mmØ JH2		2			
30140	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	350		RHS	Trackside equipment: Westinghouse small		2			
30142	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	516		RHS	Trackside equipment: Westinghouse small		2			
30141	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	516		RHS	Woven cable sheath. Entry: Westinghouse small, route: 1x10mmØ severed		1			
30143	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	520		LHS	Trackside equipment: Westinghouse small		1			
34332	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	762		RHS	Woven cable sheath, Entry: JH2, route: Westinghouse small 1x15mmØ JH2		1			
30144	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	769		RHS	Woven cable sheath, Entry: JH2, route: Westinghouse small 1x15mmØ JH2		1			
30146	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	843		RHS	Trackside equipment: Westinghouse small		1			
30145	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	843		RHS	Signal A517		1			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34770	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	843		RHS	tencore		1			
30147	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	843		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-15mmØ inbetween, exit: trackside equipment boxes. Numerous amounts					
30148	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	843		RHS	Trackside equipment: Westinghouse large		6			
30149	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1045		RHS	Signal R515AB		1			
30150	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1045		RHS	Westinghouse large		1			
30151	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1051		LHS	CP.04. Westinghouse small in cross passage		1			
34771	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1053		RHS	Trackside equipment: Westinghouse small		1			
30153	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1100	1114	LHS	Woven cable sheath. Route: JH4 1x25mmØ		1			
46008	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Debris: Other	Asbestos	Known				Dust to noise shelf				N	N
30155	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1100		RHS	Tencore		1			
30154	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1100		RHS	Trackside equipment: Westinghouse small		1			
35914	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1100		RHS	Trackside equipment: Westinghouse large		2			
30152	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1100		LHS	Signal A515A, R515		2			
30156	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1110		RHS	Trackside equipment: Westinghouse small		2			
30157	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1188		RHS	Signal A515B, R515CD		2			
30159	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1188		UTX	Trackside equipment: Westinghouse small		1			
30158	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1188		UTX	Woven cable sheath, Entry: Westinghouse train stop, route: 65mmØ x 1, exit: trackside equipment box. 0.4 x 1m					
35915	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1188		UTX	Trackside equipment: Westinghouse large		2			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34455	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1188		UTX	tencore		1			
30160	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1188	1207	UTX	Woven cable sheath. Entry: trackside equipment box, route: 5-25mmØ inbetween trackside equipment box, exit: trackside equipment box. Numerous amounts					
30161	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1207		UTX	Woven cable sheath. Entry: trackside equipment box, route: JH2 1x15mmØ, JH4 1x25mmØ		2			
30162	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1207		UTX	Trackside equipment: Westinghouse small		3			
46009	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Debris: Other	Asbestos	Known				Dust to noise shelf - LHS & RHS				N	N
30164	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1313		UTX	Trackside equipment: Westinghouse small		1			
30163	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1313		UTX	Signal A515C		1			
30167	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1314		UTX	tencore		1			
30166	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1314		UTX	Trackside equipment: Westinghouse large		1			
30165	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1314	1324	UTX	Woven cable sheath. Entry: trackside equipment box, route: 5-25mmØ inbetween trackside equipment box, exit: trackside equipment box. Numerous amounts					
30168	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1324		UTX	Woven cable sheath. Entry: trackside equipment box, route: 1x15mmØ JH2, 1x45mmØ		2			
30169	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1324		UTX	Trackside equipment: Westinghouse small		2			
34333	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1411		UTX	tencore		1			
30170	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Signal Boxes	Asbestos	Presumed	1411		UTX	Signal A515D		1			
30171	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1411		UTX	Trackside equipment: Westinghouse small					
34772	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1411	1422	UTX	Woven cable sheath. Entry: trackside equipment box, route: 5-25mmØ inbetween trackside equipment box, exit: trackside equipment box. Numerous amounts					
30172	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1411		UTX	Trackside equipment: Westinghouse large		1			



Hazardous Material Asset Register - Summary



N074-N - NOR Line - East Finchley to Highgate (incl Highgate Sidings)

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30173	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1412		UTX	Woven cable sheath. Entry: UTX, route: 1x65mmØ, exit: trackside equipment box. 0.4 x 1 no.					
30174	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cable Sheath	Asbestos	Known	1422		RHS	Woven cable sheath. Entry: trackside equipment box, route: 1x5mmØ JH5, 1x25mmØ JH4		2			
30175	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1422		RHS	Trackside equipment: Westinghouse small		2			
46010	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Debris: Other	Asbestos	Known				Dust to noise shelf - LHS & RHS Note: this result clarified as trace				N	N
30176	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1509		RHS	Trackside equipment: Westinghouse small		1			
30178	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1511		LHS	Cement troughing		10			
34773	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1511		RHS	Cement troughing		5			
30177	ACTIVE	N	N074-N-SBFA	Road SBFA - NOR - East Finchley to Highgate	Westinghouse Boxes	Asbestos	Presumed	1511		RHS	Trackside equipment: Westinghouse small		1			

N075-N - NOR Line - Highgate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42834	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
33073	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	0	145	RHS	Trackside equipment: Westinghouse small. Throughout platform grounds under nosing stones no access pwt-eh required Notes from 2022 re-inspection: Removed		6			
34514	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Signal Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: type 79 no access pwt-eh required		1			
33075	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Signal Boxes	Asbestos	Removed	71		RHS	train stop no access pwt-eh required Notes from 2022 re-inspection: Removed		1			
33074	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	71		RHS	Trackside equipment: Westinghouse small No access pwt-eh required Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N075-N - NOR Line - Highgate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33076	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Cable Sheath	Asbestos	Removed	71		RHS	Braided cable no access pwt-eh required Notes from 2022 re-inspection: Removed					
33077	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	79		RHS	Trackside equipment: Westinghouse small no access pwt-eh required Notes from 2022 re-inspection: Removed		1			
33078	ACTIVE	N	N075-N-NBFA	Road NBFA (Plt1) - NOR - Highgate Stn	Signal Boxes	Asbestos	Presumed	80		RHS	Electric box no access pwt-eh required		1			
42835	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
33079	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	63		RHS	Trackside equipment: Westinghouse small no access pwt-eh required Notes from 2022 re-inspection: Removed					
33080	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Cable Sheath	Asbestos	Removed	64		RHS	Woven cable sheath. Entry: trackside equipment, route: 2x10mmØ severed cables no access pwt-eh required Notes from 2022 re-inspection: Removed		2			
33081	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	66		RHS	Track equipment whs/small no access pwt-eh required Notes from 2022 re-inspection: Removed					
33082	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Signal Boxes	Asbestos	Presumed	71		RHS	630 DC volt no access pwt-eh required					
33084	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	130		RHS	Trackside equipment: Westinghouse small no access pwt-eh required Notes from 2022 re-inspection: Removed					
33083	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Cable Sheath	Asbestos	Removed	130	132	RHS	Woven cable thread. Entry: trackside equipment, route: 3x10mmØ 1 cable is severed no access pwt-eh required Notes from 2022 re-inspection: Removed		3			



Hazardous Material Asset Register - Summary



N075-N - NOR Line - Highgate Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35519	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Westinghouse Boxes	Asbestos	Removed	135		RHS	Trackside equipment: Westinghouse small no access pwt-eh required Notes from 2022 re-inspection: Removed					
35883	ACTIVE	N	N075-N-SBFA	Road SBFA (Plt2) - NOR - Highgate Stn	Cement Cable Troughing & Debris	Asbestos	Known	145			Cement troughing no access pwt-eh required		8			

N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43863	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 803			R398885	N	N
43864	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 1001			R398885	N	N
27669	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	0	26	RHS	Woven, Entry: platform wall, route: jh2 1x25mmØ, 1x26m					
27666	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	0		LHS	Cement troughing, Cable duct					
43860	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 205,			R398885	N	N
43867	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 1580			R398885	N	N
27668	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	0		RHS	Cement troughing, Cable duct					
43859	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 68			R398885	N	N
43861	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 401			R398885	N	N
43862	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 583			R398885	N	N
43865	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 1203,			R398885	N	N
43866	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate		Asbestos	Sampled – Not Detected				Dust from noise shelf, Northern line, Northbound, BRS 1406			R398885	N	N
27667	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Strongly Presumed	0		RHS	White braided cable, To j hanger					
20243	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27670	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Ducts	Asbestos	Known	1		RHS	Cement Cable duct, To end of platform wall, departure end		4			
27671	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	2		LHS	Green braided cable, Running cross track to left hand side wall then along j hanger		2			
27673	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	4		LHS	Signal NN4 Notes from 2022 re-inspection: Removed					
27674	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	4		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27672	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	4	10	LHS	Woven cable thread, Route: 1x35mmØ					
27675	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	6		LHS	Signal NN5 Notes from 2022 re-inspection: Removed					
27676	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	6		RHS	Woven cable thread, Route: 60mmØ off train stop Notes from 2022 re-inspection: Removed					
27677	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	7		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27678	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	10		RHS	Woven cable thread, Entry: trackside equipment boxes, route: 10-15mmØ between trackside equipment. Numerous Notes from 2022 re-inspection: Removed					
27679	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment: Westinghouse small x 4 Westinghouse large x 1 tencore x 1 Notes from 2022 re-inspection: 1x LWH		1			
27680	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment: Westinghouse small x 1 tencore with braided cable x 1					
27681	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	26		RHS	Woven cable thread, 1x2m					
27682	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	32		RHS	Trackside equipment: Westinghouse small x 1 Points 8A					
27683	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	67		RHS	Trackside equipment Westinghouse small, tunnel splits		2			
35011	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	70	272	RHS	Woven cable thread, 1x20m					



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45984	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Presumed				Debris / residue to tunnel ring 177 noise shelf <1m ²				N	N
45983	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Presumed				Debris / residue to tunnel ring 176 noise shelf <1m ²				N	N
45982	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Presumed				Debris / residue to tunnel ring 176 noise shelf <1m ²				N	N
45981	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Presumed				Debris / residue to tunnel ring 175 noise shelf <1m ²				N	N
45980	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Presumed				Debris / residue to tunnel ring 175 noise shelf <1m ²				N	N
45985	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Presumed				Debris / residue to tunnel ring 177 noise shelf <1m ²				N	N
35559	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	100		RHS	Trackside equipment: tencore x 1 interrogation x 1 Notes from 2022 re-inspection: Removed					
27684	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	120		RHS	Cp.01, Entry: sidings, route: JH4 1x25mmØ, exit: Westinghouse small Notes from 2022 re-inspection: Removed					
27685	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	272		RHS	Signal A564 cable thread		3			
27686	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	272		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27688	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	365		RHS	Signal lamp A504 Notes from 2022 re-inspection: Removed		1			
35560	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	365		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
27687	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Strongly Presumed	365	368	RHS	Trackside equipment Westinghouse large, to wall		5			
27689	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Presumed	367		RHS	Woven, Entry: Westinghouse small, route: JH3 2x25mmØ		1			
27690	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	367	380	RHS	Woven cable thread. Numerous Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27691	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	368		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
34592	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	372		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27938	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	380		RHS	Cp.03 cable thread, Entry: trackside equipment, route: 10- 25mmØ inbetween trackside equipment Notes from 2022 re-inspection: Removed		1			
35809	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	502		RHS	Trackside equipment Westinghouse small, to wall Notes from 2022 re-inspection: Removed		1			
27939	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	506		RHS	Trackside equipment Westinghouse small, to wall Notes from 2022 re-inspection: Removed		1			
27942	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	762	765	RHS	Tencore, to wall Notes from 2022 re-inspection: Removed		1			
27940	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Strongly Presumed	762	765	RHS	Trackside equipment Westinghouse large, to wall		5			
27941	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	762	765	RHS	Signal lamp A506, to wall Notes from 2022 re-inspection: Removed		1			
27943	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Presumed	770		RHS	Woven cable		1			
34622	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	770	781	RHS	Woven cable thread, numerous Notes from 2022 re-inspection: Removed					
27944	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	771		UTX	Woven cable thread, Entry: JH3, route: 10-25mmØ inbetween trackside equipment, 2 no. x 0.2m Notes from 2022 re-inspection: Removed					
27948	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	781		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27945	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	781		UTX	Woven cable thread, Route: 10mmØ jumper cables on traction rail. 2 no. x 0.2m Notes from 2022 re-inspection: Removed					
27946	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	781		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27947	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	781		RHS	Tunnel widens cable thread, loses, Route: 10mmØ jumper cables on traction rail Notes from 2022 re-inspection: Removed					
27949	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	785		RHS	Rail gap indicator, to wall Notes from 2022 re-inspection: Removed		1			
27951	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Removed	792		UTX	Cement troughing debris Notes from 2022 re-inspection: Removed		1			
27950	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	792		RHS	Cement troughing, cable ducts		2			
27952	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	794		RHS	Fan motor room troughing, cable ducts		2			
27954	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	800		RHS	Woven. no access Notes from 2022 re-inspection: Removed					
27953	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Presumed	800		RHS	Relay box					
27957	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	906		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27955	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Presumed	906		RHS	Cloth in metal pipe, Entry: rail, route: 2x10mmØ jumper cable on traction rail					
35655	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	906		RHS	Woven Notes from 2022 re-inspection: Removed					
27956	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	906		RHS	Electrical relay box cable thread, 0.3m x 200 Notes from 2022 re-inspection: Removed					
35810	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	911		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27958	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	911		UTX	Tunnel widens cable thread Notes from 2022 re-inspection: Removed		2			
45986	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Known				Dust from Noise shelf				N	N
45987	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Known				Debris / residue To noise shelf (underside) <1m ²				N	N
45988	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1148	1151	LHS	Signal lamp A508 to tunnel ring walls Notes from 2022 re-inspection: Removed					
27960	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1148	1151	LHS	Tencore, to tunnel ring walls Notes from 2022 re-inspection: Removed		1			
27959	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Strongly Presumed	1148	1151	LHS	Westinghouse box, to tunnel ring walls		5			
35656	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1149			Woven, Route: 1x60mmØ off train stop Notes from 2022 re-inspection: Removed					
27963	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1153	1164	RHS	Cloth in metal pipe cable thread, Numerous Notes from 2022 re-inspection: Removed					
27961	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Presumed	1153		RHS	Woven		1			
27962	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1153		RHS	Cp.06 cable thread, 1x0.6m Notes from 2022 re-inspection: Removed					
27964	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1154		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27965	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1159		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
45989	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Debris: Other	Asbestos	Known				Dust from Noise shelf				N	N
27967	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1289		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27968	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1289		RHS	Woven cable thread. Route: 2x15mmØ Notes from 2022 re-inspection: Removed		2			
27966	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1289		RHS	Woven, Entry: trackside equipment, route: 10- 25mmØ inbetween trackside equipment Notes from 2022 re-inspection: Removed		2			
27970	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1293		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27969	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1293		RHS	Cp.07 cable thread, Route: 2x10mmØ jumper cable Notes from 2022 re-inspection: Removed		2			
35811	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	1369		RHS	Trackside equipment Westinghouse large		1			
27971	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1369		RHS	Signal R510a. Route: 2x10mmØ jumper cable Notes from 2022 re-inspection: Removed					
27972	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1373		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed					
27980	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1376		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27973	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1489		RHS	Signal section Notes from 2022 re-inspection: Removed		1			
27974	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1491	1395	RHS	Signal lamp A509. To tunnel ring walls Notes from 2022 re-inspection: Removed		2			
27975	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Strongly Presumed	1491	1395	RHS	Westinghouse box. To tunnel ring walls					
27976	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1491	1395	RHS	Tencore to tunnel ring walls Notes from 2022 re-inspection: Removed					
27977	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1496		RHS	Signal section Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27978	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1496	1508	RHS	Signal 510b Notes from 2022 re-inspection: Removed		1			
27979	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1498		RHS	Woven cable thread at train stop. 0.6m Notes from 2022 re-inspection: Removed					
27981	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1506		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27982	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1510		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27985	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1582	1584	RHS	Tencore to tunnel ring walls Notes from 2022 re-inspection: Removed					
27984	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Strongly Presumed	1582	1584	RHS	Westinghouse large x 1 Westinghouse small x 1. To tunnel ring walls					
27983	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Signal Boxes	Asbestos	Removed	1582	1584	RHS	Signal lamp A510B. To tunnel ring walls Notes from 2022 re-inspection: Removed		1			
35657	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Presumed	1586		RHS	Woven. Entry: trackside equipment, route: JH3 1x25mmØ, exit: JH4					
27986	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	1588		RHS	Cp.08 cable thread, Route: 1x60mmØ off train stop Notes from 2022 re-inspection: Removed					
34623	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	1589		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
27987	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Ducts	Asbestos	Presumed	1597		RHS	Bitumen cable duct, To platform wall, arrivals end (Highgate)		6			
27988	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1601		LHS	Woven troughing. Cable ducts		6			
27989	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1602		RHS	Cement troughing, Entry: JH4, route: JH4 1x25mmØ, exit: JH4		6			
35658	ACTIVE	N	N076-N-NBFA	Road NBFA - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	1602		RHS	Cable thread, Entry: JH4, route: JH4 1x25mmØ, exit: platform cable trough		1			
27990	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	0		LHS	Woven cable thread, Entry: LHS/OTX, route: 3x5mmØ above JH1, earth cables on ceramic pods		3			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35812	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	11		LHS	Trackside equipment Westinghouse small. Route: @49.5 (RHS), @ 50 (RHS), @ 52 (RHS), @ 53 (x3 LHS) Notes from 2022 re-inspection: Removed		1			
27991	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	11		LHS	Woven cable thread		2			
27992	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Current Rail Boxes	Asbestos	Strongly Presumed	15		LHS	Positive current rail isolating, Negative current rail isolating x 3 panels. RHS & LHS		1			
27993	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Signal Boxes	Asbestos	Strongly Presumed	25		LHS	630V traction circuit riser, Board lining within. 5m2					
27994	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Signal Boxes	Asbestos	Presumed	44		LHS	Points 8B					
27995	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Strongly Presumed	44		UTX	Trackside equipment Westinghouse large Notes from 2022 re-inspection: To points to floor		2			
27996	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cement Cable Troughing & Debris	Asbestos	Known	46		UTX	Cement troughing		5			
35813	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	46		LHS	Trackside equipment: tencore x 1 Westinghouse small x 1. Route: @ 113.5 (RHS), @ 110.5 (RHS) Notes from 2022 re-inspection: Removed					
27997	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	46		UTX	Woven cable thread, Entry: Westinghouse large, route: 2x45mmØ, exit: cable trough. 0.5 x 2no.					
27998	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	46		LHS	Trackside equipment: Westinghouse small x 2 Tencore x 2 Notes from 2022 re-inspection: 2x 10 core, 1x SWH					
27999	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Presumed	51		LHS	Trackside equipment Westinghouse small		3			
28000	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	52		LHS	Woven cable thread, Entry: Westinghouse train stop, route: 1x45mmØ, exit: trackside equipment boxes. 0.7 x 1 no. Notes from 2022 re-inspection: Removed					
28003	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	53		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		3			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28004	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	53		RHS	Trackside equipment Westinghouse large, Route: @196 (LHS) Notes from 2022 re-inspection: Removed		2			
28001	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	53		LHS	Woven cable thread, Route: severed 1x5mmØ. ~0.6 x 1 no. Notes from 2022 re-inspection: Removed					
28002	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Removed	53		RHS	Woven cable thread, Entry: Westinghouse large, route: 1x45mmØ. 0.3 x 1 no. Notes from 2022 re-inspection: Removed					
28005	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Signal Boxes	Asbestos	Presumed	74		RHS	Orange shunt signal, Appear after 14.5m interval respectively		8			
28006	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	110		LHS	Trackside equipment Westinghouse small, Route: @ 111m (LHS x2), @ 110 (RHS) Notes from 2022 re-inspection: Removed		4			
28007	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	111		RHS	Woven cable thread, Entry: Tencore, route: 1x5mmØ earth cable into JH4. 3m x 1 no.					
28008	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Westinghouse Boxes	Asbestos	Removed	191		LHS	Trackside equipment Westinghouse small, Route: @194.5 (LHS), @ 195.5 (LHS) Notes from 2022 re-inspection: Removed		1			
28009	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Cable Sheath	Asbestos	Known	192		LHS	Woven cable thread, Entry: Westinghouse small & Westinghouse large route: 2x5mmØ, exit: plastic sheath		2			
28010	ACTIVE	N	N076-N-RD01	Road 01 - NOR - Archway to Highgate	Signal Boxes	Asbestos	Presumed	195			Red stop lights		3			
34118	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	0		RHS	Cement troughing. Cable ducts		7			
34119	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	0	1632	RHS	Woven cable thread. Entry: platform wall, route: 1x25mmØ jh4. 1 no. x 1632m					
20241	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
43895	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, within 4ft, to location section to switch 472, 30m			R348777	N	N
44379	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway		Asbestos	Presumed				Dust, throughout, within sleeper void LHS - Sleeper T2 S/B Road Notes from 2022 re-inspection: NA			R617851	N	N



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
44380	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway		Asbestos	Presumed				Dust, throughout, within sleeper void RHS & LHS - Sleeper T3 S/B Road Notes from 2022 re-inspection: NA			R617851	N	N
44378	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway		Asbestos	Presumed				Dust, throughout, within sleeper void RHS - Sleeper T1 S/B Road Notes from 2022 re-inspection: NA			R617851	N	N
43894	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, within 4ft, 446m			R348777	N	N
34120	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Ducts	Asbestos	Strongly Presumed	1		LHS	Bitumen cable duct. To departure wall at platform	4				
34576	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	1		LHS	Cement troughing. Cable ducts	4				
43896	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Troughing	Asbestos	Known				Cement Troughing (<1m), left hand side, 3m			R348777	N	N
34121	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	3		LHS	Cement troughing. 0.5m					
43883	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, left hand side, 3m			R348777	N	N
34122	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	7		RHS	Signal a513. To wall Notes from 2022 re-inspection: Removed	1				
34124	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	7		RHS	Tencore. To wall Notes from 2022 re-inspection: Removed	1				
34123	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	7		RHS	Westinghouse small. To wall Notes from 2022 re-inspection: Removed	1				
34312	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	9		RHS	Cement troughing. 0.1m2 Notes from 2022 re-inspection: Metal plate					
34125	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Removed	11			Dust to floor (throughout) 2 samples of the dust taken - one was found to contain asbestos and one was non asbestos. In cross passage connecting 2 running tunnels. Approximately 11m beyond south end of platform 1 & 2 Highgate Notes from 2022 re-inspection: Removed					
34126	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	14		RHS	Cloth in metal pipes. Route: 2x15mmØ severed cables		2			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34127	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34128	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	15		LHS	Woven Cable cable sheath. To train stop . 0.5m Notes from 2022 re-inspection: Removed					
43899	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	15		LHS	Woven sheath cable (0.5m), to train stop, left hand side, 15m Notes from 2022 re-inspection: Removed			R348777		
34129	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	18		RHS	Cloth in metal pipes. Route: 2x15mmØ severed cables		2			
34130	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34131	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Presumed	44		RHS	Electrical box					
34133	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	52	57	RHS	Woven cable thread. Route: 10-25mmØ, severed jump cables on rail Notes from 2022 re-inspection: Removed		1			
34699	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	52		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34132	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	52		UTX	Woven cable thread. Route: at 338m (RHS), 877 (RHS). Numerous amounts Notes from 2022 re-inspection: Removed					
34134	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	57		RHS	Woven cable thread. Route: 10-25mmØ, severed jump cables on rail. Numerous amounts Notes from 2022 re-inspection: Removed					
34135	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	57		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
43885	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, right hand side, 200m			R348777	N	N
34136	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	200			Dust and debris on both sides					



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43884	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, left hand side, 200m			R348777	N	N
34137	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	300		RHS	Cloth on spliced cable cable thread		2			
43886	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, left hand side, 400m			R348777	N	N
34138	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	400			Dust and debris on both sides					
34700	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	433		UTX	Tunnel widens. Entry: jh4, route: 1x25mmØ jh4 spliced, exit: jh4. 2x1m					
34595	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	446			Dust and debris 4ft					
43888	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, right hand side, 600m			R348777	N	N
43887	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, left hand side, 600m			R348777	N	N
34139	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	600			Dust and debris on both sides					
34140	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	630		RHS	Signal a569 Notes from 2022 re-inspection: Removed		1			
34141	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	630		RHS	Westinghouse small with lamp Notes from 2022 re-inspection: Removed		1			
34142	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	636		RHS	Cloth in metal pipes troughing. Plastic cables. 1m2 Notes from 2022 re-inspection: Removed					
34143	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	638	641	RHS	Westinghouse small. To wall Notes from 2022 re-inspection: Removed		1			
34144	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	638	641	RHS	Trackside equipment: Westinghouse large. To wall		5			
34228	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	638	641	RHS	Trackside equipment: Westinghouse small. To wall		1			
34229	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	638	641	RHS	Tencore. To wall Notes from 2022 re-inspection: Removed		1			
34701	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	638	641	RHS	Signals lamp. To wall Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34230	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	642		RHS	Woven cable sheet. Numerous amounts Notes from 2022 re-inspection: Removed					
34232	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	643	639	RHS	Woven cable thread. Metal pipes Notes from 2022 re-inspection: Removed		2			
34231	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	643		RHS	Woven cable thread Notes from 2022 re-inspection: Removed		1			
34233	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	725		RHS	Woven cable thread. Route: 1x5mmØ, 1x10mmØ jump cables on traction rails Notes from 2022 re-inspection: Removed		2			
34234	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	725		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34235	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	730		RHS	Van shaft cable thread. Route: 5-10mmØ jump cables on traction rails Notes from 2022 re-inspection: Removed		2			
34236	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	730		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34237	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	800		LHS	Dust and debris					
43889	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, left hand side, 800m				N	N
34238	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	816		UTX	Tunnel widens cable thread. Route: no access. 1m x1					
34239	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	818		RHS	Cement troughing. Cable ducts		2			
43897	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway		Asbestos	Known				Damage to render, left and right hand side, 820-835m			R348777	N	N
34241	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Known	820	835		Render. Damage to render on both sides					
34242	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Presumed	820		RHS	Rail gap indicator. To walls		1			
34240	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Presumed	820		RHS	Cement relay troughing. Cable ducts		2			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34243	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	821		RHS	Trackside equipment: Westinghouse small		1			
34317	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Removed	838		LHS	Cement Notes from 2022 re-inspection: Removed		1			
34579	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	890		RHS	Troughing. Against wall		1			
34246	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	900		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34244	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	900		RHS	Signal section 597 Notes from 2022 re-inspection: Removed					
34245	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	900	914	RHS	Woven cable sheet Notes from 2022 re-inspection: Removed					
34247	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	902		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed		1			
34710	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	902		RHS	Woven cable thread. 0.5m Notes from 2022 re-inspection: Removed					
34250	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	903	910	RHS	Westinghouse box. Numerous woven cable sheets		7			
34248	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	903	910	RHS	Signal lamp A507 Notes from 2022 re-inspection: Removed		1			
34249	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	903	910	RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
34711	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	911		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34252	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	914		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34251	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	914		RHS	Cable thread. Route: 1x60mmØ x off train stop Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34598	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	998		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34253	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	1000		RHS	Dust and debris					
43890	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, right hand side, 1000m			R348777	N	N
34254	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1004		RHS	Woven cable thread Notes from 2022 re-inspection: Removed		2			
34789	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1004		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
32522	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1063		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
34255	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1063	1070	RHS	Trackside equipment: Westinghouse large		5			
43898	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway		Asbestos	Known				Damage to render, left and right hand side, 1120m Notes from 2022 re-inspection: NA			R348777	N	N
32523	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Known	1120			Render. Damage to render on both LHS/RHS Notes from 2022 re-inspection: NA					
32525	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1124		LHS	tencore Notes from 2022 re-inspection: Removed		1			
32524	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1124		LHS	Signal lamp RNN14/15A Notes from 2022 re-inspection: Removed		1			
32526	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1124		RHS	Westinghouse box Notes from 2022 re-inspection: Removed		1			
32527	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1124		RHS	tencore Notes from 2022 re-inspection: Removed		1			
32528	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1160		UTX	Signal RNN 14a, 15a, 15b. 1.5m Notes from 2022 re-inspection: Removed					
32529	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Strongly Presumed	1171		RHS	Woven cable sheet		2			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32530	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1171		RHS	Trackside equipment: Westinghouse small		1			
32531	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1171		RHS	Trackside equipment: Westinghouse large		1			
32532	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1173		RHS	Utx cable thread. 0.5m2 Notes from 2022 re-inspection: Removed					
32533	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1173		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32534	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1177		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32536	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	1200		RHS	Dust and debris					
32535	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Strongly Presumed	1200		RHS	Woven spliced cable. Entry: trackside equipment, route: 1x25mmØ jh4, exit: jh4					
43891	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, right hand side, 1200m			R348777	N	N
46046	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2391 - noise shelf <1m² Notes from 2022 re-inspection: NA				N	N
46045	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2391 - noise shelf <1m² Notes from 2022 re-inspection: NA				N	N
32537	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	1232			Debris / residue. To tunnel ring 2393 - to outside / wall - very visible. <1m2 on both sides Notes from 2022 re-inspection: NA					
32538	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	1233			Debris / residue. To tunnel ring 2395 - to outside / wall - very visible. <1m2 on both sides Notes from 2022 re-inspection: NA					
32539	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	1234			Debris / residue. To tunnel ring 2396 - to outside / wall - very visible. <1m2 on both sides Notes from 2022 re-inspection: NA					
32540	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Known	1235			Debris / residue. To tunnel ring 2397 - to outside / wall - very visible. <1m2 on both sides Notes from 2022 re-inspection: NA					



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35684	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1383		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 2x LWH (See Maximo Entry 32541)		2			
35211	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1383		RHS	Woven cable thread. 0.5m Notes from 2022 re-inspection: Removed					
32541	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1383		RHS	Trackside equipment: Westinghouse large		2			
32542	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1386		RHS	Signal nn15d. Entry: trackside equipment, route: 1x25mmØ jh4 Notes from 2022 re-inspection: Removed					
32543	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1388		RHS	Cp.07 cable thread. Route: 1x60mmØ cable off train stop. 0.6m x 1 Notes from 2022 re-inspection: Removed					
32544	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1388	1391	RHS	Westinghouse box small. To walls Notes from 2022 re-inspection: Removed		1			
32545	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	1400		LHS	Dust and debris					
43892	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, left hand side, 1400m			R348777	N	N
35685	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1401		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32546	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1406		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32548	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1475		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32547	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1475		RHS	Woven cable thread. 0.5m Notes from 2022 re-inspection: Removed					
34533	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1479		RHS	Westinghouse box large. To walls		2			
32549	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1479		RHS	Signals lamp NN15C. To walls Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35686	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1484		RHS	Signal NN15d cable thread. Route: 1x60mmØ off train stop Notes from 2022 re-inspection: Removed					
32632	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1486		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32633	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1490		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
46047	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2945 - to noise shelf <1m ² Notes from 2022 re-inspection: NA				N	N
46050	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2948 - to noise shelf <1m ² Notes from 2022 re-inspection: NA				N	N
46048	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2946 - to noise shelf <1m ² Notes from 2022 re-inspection: NA				N	N
46049	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2947 - to noise shelf <1m ² Notes from 2022 re-inspection: NA				N	N
46051	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Known				Debris / residue to tunnel ring 2951 - to noise shelf <1m ² Notes from 2022 re-inspection: NA				N	N
32634	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Removed	1539		RHS	Woven cable thread. 0.5m Notes from 2022 re-inspection: Removed					
32635	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	1541	1542	RHS	Tunnel widens sidings cable thread. Route: 1x60mmØ. 2x4m					
32637	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1544	1550	RHS	Trackside equipment: Westinghouse small. To walls Notes from 2022 re-inspection: 2x LWH (See Maximo Entry 34477)		1			
34477	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1544	1550	RHS	Trackside equipment: Westinghouse large. To walls		2			
32636	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Removed	1544	1550	RHS	Signal lamp NN15D. To walls Notes from 2022 re-inspection: Removed		1			
32639	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1548		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N076-N - NOR Line - Highgate to Archway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32638	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Strongly Presumed	1548		RHS	Woven. Entry: whs large, route: 2x10mmØ in between trackside equipment boxes, exit: relay					
32640	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	1591		RHS	Cement cable thread. 2.5m					
32641	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Presumed	1591		RHS	Trackside equipment: Westinghouse small		2			
32642	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Signal Boxes	Asbestos	Presumed	1595		RHS	Points 9A					
32643	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	1600		LHS	Dust and debris					
43893	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Debris: Other	Asbestos	Sampled – Not Detected				Dust and debris, right hand side, 1600m			R348777	N	N
32644	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	1608		RHS	Woven cable sheet		2			
32645	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Westinghouse Boxes	Asbestos	Removed	1608		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32646	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	1608	1632	RHS	Cement cable thread. Route: 1x25mmØ jh4 spliced		1			
32647	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Strongly Presumed	1609		RHS	Woven troughing. Route: 1x25mmØ jh4		2			
32648	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Cable Sheath	Asbestos	Known	1612		RHS	Cable thread. Route: 1x25mmØ, exit: platform wall		1			
32649	ACTIVE	N	N076-N-SBFA	Road SBFA - NOR - Highgate to Archway	Ducts	Asbestos	Strongly Presumed	1615		RHS	Bitumen cable duct. To platform wall at Archway		3			

N081-N - NOR Line - Archway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42791	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
27937	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Cement Cable Troughing & Debris	Asbestos	Known	1		RHS	Cement troughing and cable duct		2			
45436	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Cement Troughing	Asbestos	Removed				Cement troughing Upon re-inspection surveyor concluded this was not present/ removed		1	RHS	N	N
27934	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Signal Boxes	Asbestos	Presumed	54		RHS	630DC box		1			



Hazardous Material Asset Register - Summary



N081-N - NOR Line - Archway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45437	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Other Electrical Boxes	Asbestos	Removed				630DC box Upon re-inspection surveyor concluded this was not present/removed		1		N	N
27935	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	81		RHS	Trackside equipment Westinghouse small		1			
27936	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	86		RHS	Trackside equipment Westinghouse small		1			
35580	ACTIVE	N	N081-N-NBFA	Road NBFA (Plt1) - NOR - Archway Stn	Cement Cable Troughing & Debris	Asbestos	Known	107		LHS	Cement troughing		6			
42793	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
45438	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Other Electrical Boxes	Asbestos	Removed				630DC box Upon re-inspection surveyor concluded this was not present/removed		1		N	N
27933	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Cement Cable Troughing & Debris	Asbestos	Known	1		RHS	Cement troughing		2			
27828	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Cement Cable Troughing & Debris	Asbestos	Known	3		RHS	Cement troughing and cable duct		1			
27829	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Signal Boxes	Asbestos	Presumed	10			630DC box		1			
27830	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse small		1			
27831	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	27		RHS	Trackside equipment Westinghouse small		1			
27832	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	75		RHS	Trackside equipment Westinghouse small		1			
35803	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	79		RHS	Trackside equipment Westinghouse small		1			
27834	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Westinghouse Boxes	Asbestos	Presumed	107		RHS	Trackside equipment Westinghouse large		1			
27833	ACTIVE	N	N081-N-SBFA	Road SBFA (Plt2) - NOR - Archway Stn	Cement Cable Troughing & Debris	Asbestos	Known	107		LHS	Cement troughing		9			

N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30958	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	0	11		Woven cable thread. Entry: platform cable trough, route: JH3 1x20mmØ, JH4 1x45mmØ		2			



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30959	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cement Cable Troughing & Debris	Asbestos	Known	0		RHS	Cement troughing. 0.5 x 1					
30960	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	0		RHS	Woven cable thread. Entry: platform cable trough, route: 4x5mmØ, exit: Westinghouse small	5	4			
30962	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	11	25	RHS	Woven cable thread. Entry: trackside equipment boxes, route: 5-45mmØ JH1-JH4 inbetween, exit: trackside equipment boxes. Numerous amounts					
30961	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	11		RHS	Signal A318 Notes from 2022 re-inspection: Removed		1			
30963	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30964	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	25		RHS	Woven cable thread. Entry: trackside equipment boxes, route: JH3 1x20mmØ, JH4 1x45mmØ		2			
35411	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30965	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	28		RHS	Woven cable thread Entry: JH4, route: 1x45mmØ spliced cable, exit: JH4	2				
30966	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30967	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	76		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30968	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	206		RHS	Woven cable thread. Entry: JH3, route: 1x20mmØ spliced cable, exit: JH3	1	1			
30969	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	295		RHS	Signal A322 Notes from 2022 re-inspection: Removed		1			
30970	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	298	310	RHS	Woven cable thread. Entry: trackside equipment boxes, route: inbetween trackside equipment boxes. Numerous amounts					
30971	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	305		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35081	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	310		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30972	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	339		RHS	Woven cable thread. Entry: JH3, route: 1x20mmØ spliced cable, exit: JH4	1	1			
30973	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	344		RHS	Woven cable thread. Entry: JH3, route: 1x20mmØ spliced cable, exit: JH4	1	1			
30974	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Presumed	385		RHS	Trackside equipment: type 79		1			
34488	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	394		RHS	Woven cable thread. Entry: JH3, route: 1x20mmØ spliced cable, exit: JH4		1			
30975	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	412		RHS	Woven cable thread. Entry: JH3, route: 1x45mmØ spliced cable, exit: JH4	3	1			
35082	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	422		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30976	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	427		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30977	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	528		RHS	Woven cable thread. Entry: JH4, route: 1x45mmØ spliced cable, exit: JH4	3	1			
30978	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	577		RHS	Signal R326AB Notes from 2022 re-inspection: Removed		1			
30979	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	577	589	RHS	Woven cable thread. Entry: trackside equipment boxes, route: 2x5mmØ inbetween trackside equipment boxes, exit: trackside equipment boxes		2			
34381	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	583		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30980	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	590		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30981	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	633		RHS	Woven cable thread. Entry: JH4, route: 1x20mmØ spliced cable, exit: JH4	1				
30982	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	659		RHS	Signal R326B NN2 Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30983	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	661		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30984	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	666		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30985	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	670		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
35412	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	696	701	RHS	Woven cable thread. Entry: trackside equipment boxes, route: 5mmØ inbetween trackside equipment boxes. Numerous amounts					
30986	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Presumed	696		RHS	Signal A326B, RNN2		2			
30987	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	701		RHS	Woven cable thread. Entry: OTX, exit: southbound left hand side. Numerous amounts					
30989	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	732		RHS	Woven cable thread. Entry: OTX southbound passageway, route: 1x45mmØ, 1x20mmØ JH5, 1x45mm JH4.		3			
30994	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Cable Sheath	Asbestos	Known	773	788	RHS	Woven cable thread. Entry: trackside equipment boxes. Numerous amounts					
30991	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	773		RHS	Westinghouse small Notes from 2022 re-inspection: LWH x1 only		1			
30990	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	773		RHS	Signal NN2 Notes from 2022 re-inspection: LWH x1 only		1			
30993	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	773		RHS	tencore Notes from 2022 re-inspection: LWH x1 only		1			
30992	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Presumed	773		RHS	Westinghouse large		1			
30995	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	778		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30996	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	779		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35083	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Westinghouse Boxes	Asbestos	Removed	781		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
30997	ACTIVE	N	N082-N-NBFA	Road NBFA - NOR - Tufnell Park to Archway	Signal Boxes	Asbestos	Removed	788		RHS	Signal red lights shunt Notes from 2022 re-inspection: Removed		1			
34396	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Ducts	Asbestos	Presumed	0		RHS	Cable Duct Lining		9			
28011	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath, Entry: platform, route: 1x35mmØ 1x65mmØ 1x15mmØ in between JH. Numerous amounts					
28013	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	8	44	RHS	Woven cable sheath, Entry: trackside equipment boxes, route: 5-65mmØ in between trackside equipment boxes and JH. Numerous amounts					
28012	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	8		RHS	Signal N.N. 12		1			
35659	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	8		LHS	Signal N.N. 12		1			
28014	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse small		1			
34624	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	9		RHS	Trackside equipment tencore					
28015	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	10		RHS	Electrical Box 630AC		2			
35660	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	28		RHS	Trackside equipment Tencore					
28016	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	43		RHS	Trackside equipment tencore					
28017	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	44		RHS	Interrogator No1		1			
28018	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	44	49	RHS	Woven cable sheath, Route: jh2,3, and 5		4			
27801	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	49		RHS	Woven cable sheath, Entry: over tracks, route: no access due to cables at high level, exit: LHS		4			
27802	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	54		RHS	Trackside equipment Westinghouse small		1			
27803	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	54		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34619	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	56		LHS	Trackside equipment Westinghouse small		1			
27804	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	80		RHS	Woven Cable Sheath, Entry: over tracks, route: jh4 1x35mmø, 1x25mmø		2			
27805	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	129		RHS	Woven Cable Sheath, Entry: trackside equipment boxes, route: jh4 1x35mmø, 2x25mmø, 3x15mmø		5			
27806	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	129		RHS	Trackside equipment Tencore					
27807	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	153		RHS	Woven Cable Sheath, Route: gaining 1x65mmø onto jh4. spliced cable		6			
27808	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	241		RHS	Trackside equipment Westinghouse large		1			
27809	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	248		RHS	Signal A319		1			
27810	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	248	260	RHS	Signal section woven cable sheath, Entry: trackside equipment boxes, route: 5-65mmø. Numerous					
27811	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	250		RHS	Trackside equipment Westinghouse small		1			
27812	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	250		RHS	trackside equipment tencore					
27813	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	254		RHS	Trackside equipment Westinghouse large		1			
27814	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	255		RHS	Trackside equipment Westinghouse large		1			
27815	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	256		RHS	Trackside equipment Westinghouse small		1			
27816	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	260		RHS	Woven Cable Sheath, Entry: trackside equipment boxes, route: 15-65mmø in between jh1-4					
27817	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	260		RHS	Trackside equipment Westinghouse small		1			
27818	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	318		RHS	Woven Cable Sheath, Entry: Tencore, trackside equipment boxes, route: gaining 1x25mmø onto jh2		7			
27819	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	318		RHS	Trackside equipment tencore					
35098	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	402		RHS	Trackside equipment type 79					
27820	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	420		RHS	Signal R.137 ABC					



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27821	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	421		RHS	Trackside equipment Westinghouse large		1			
27822	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	422		RHS	Trackside equipment Westinghouse small		1			
35570	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	427		RHS	Trackside equipment Westinghouse small		1			
27824	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	516	556	RHS	Signal section woven cable sheath, Entry: trackside equipment boxes, route: 5-65mmØ in between trackside equipment boxes, in between jh1-4. numerous amounts					
27823	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	516		RHS	Signal 317A					
27826	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	518		RHS	Trackside equipment Westinghouse small		1			
27825	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	518		RHS	Trackside equipment Tencore					
27827	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	518		RHS	Trackside equipment Westinghouse small		1			
35571	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	551		RHS	Trackside equipment Westinghouse small		1			
27911	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	556		RHS	Woven Cable Sheath, Entry: tencore, trackside equipment boxes, route: gaining 1x25mmØ onto jh2		5			
27912	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	556		RHS	Trackside equipment Westinghouse small		1			
27913	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	575		RHS	Woven Cable Sheath, Entry: jh4, route: 1x65mmØ spliced cable, exit: jh4		2			
27914	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	598		RHS	Signal A317					
27915	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	598	676	RHS	Signal section woven cable sheath, Entry: trackside equipment boxes, route: 5-65mmØ in between trackside equipment boxes, in between jh1-4. numerous amounts					
27916	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	599		RHS	Trackside equipment Westinghouse small		1			
27918	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	600		RHS	Trackside equipment Westinghouse small		1			
27917	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	600		RHS	trackside equipment Tencore					
27919	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	607		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N082-N - NOR Line - Archway to Tufnell Park

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27920	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	612		RHS	Trackside equipment Westinghouse small		1			
27921	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	658		RHS	Trackside equipment Tencore					
27923	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	675	774	RHS	Signal section woven cable sheath, Entry: trackside equipment boxes, route: 5-65mmØ in between trackside equipment boxes, in between jh1-4. numerous amounts					
27922	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	675		RHS	Signal 317C					
35808	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Signal Boxes	Asbestos	Presumed	676		RHS	Trackside equipment Tencore					
27925	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	676		RHS	Trackside equipment Westinghouse small		1			
27924	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	676		RHS	Trackside equipment Westinghouse large		1			
27926	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	684		RHS	Trackside equipment Westinghouse small		1			
27927	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	689		RHS	Trackside equipment Westinghouse small		1			
27928	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	769		RHS	Trackside equipment Westinghouse small		1			
27929	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	774		RHS	Trackside equipment Westinghouse small		1			
34395	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	774		RHS	Woven Cable Sheath, Entry: trackside equipment boxes, route: 15-65mmØ in between jh1-4		5			
27930	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	782		RHS	Woven Cable Sheath, Entry: jh4, route: 1x25mmØ spliced cable, exit: jh4		2			
27931	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	790		RHS	Woven Cable Sheath, Entry: rhs, route: 15-65mmØ, exit: overtracks, LHS		5			
27932	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Cable Sheath	Asbestos	Known	790		LHS	Woven Cable Sheath, Entry: over tracks, route: 15-65mmØ, exit: platform wall		5			
35579	ACTIVE	N	N082-N-SBFA	Road SBFA - NOR - Archway to Tufnell Park	Ducts	Asbestos	Strongly Presumed	798		RHS	Cable Duct Lining		9			



Hazardous Material Asset Register - Summary



N083-N - NOR Line - Tufnell Park Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42871	ACTIVE	N	N083-N-NBFA	Road NBFA (Plt1) - NOR - Tufnell Park Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
36201	ACTIVE	N	N083-N-NBFA	Road NBFA (Plt1) - NOR - Tufnell Park Stn	Signal Boxes	Asbestos	Presumed	6		RHS	630 DC volt		1			
36202	ACTIVE	N	N083-N-NBFA	Road NBFA (Plt1) - NOR - Tufnell Park Stn	Signal Boxes	Asbestos	Presumed	40		RHS	Type 79		1			
42872	ACTIVE	N	N083-N-SBFA	Road SBFA (Plt2) - NOR - Tufnell Park Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
36203	ACTIVE	N	N083-N-SBFA	Road SBFA (Plt2) - NOR - Tufnell Park Stn	Signal Boxes	Asbestos	Strongly Presumed	36		LHS	Type 79		1			
36204	ACTIVE	N	N083-N-SBFA	Road SBFA (Plt2) - NOR - Tufnell Park Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	51		LHS	Trackside equipment: Westinghouse small		1			
36205	ACTIVE	N	N083-N-SBFA	Road SBFA (Plt2) - NOR - Tufnell Park Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	56		LHS	Trackside equipment: Westinghouse small		1			
36206	ACTIVE	N	N083-N-SBFA	Road SBFA (Plt2) - NOR - Tufnell Park Stn	Signal Boxes	Asbestos	Strongly Presumed	94		LHS	630 DC volt box		1			

N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33666	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	0	10	RHS	Woven cable sheath. Entry: platform, route: 5-45mmØ JH1- JH4 inbetween trackside equipment boxes. Numerous amounts					
33746	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	3		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33747	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment: Westinghouse large					
33748	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	10	24	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ JH1-JH4 inbetween trackside equipment boxes. Numerous amounts					
33749	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	11		RHS	Trackside equipment: Westinghouse large					
33751	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Removed	13		RHS	woven cable Notes from 2022 re-inspection: Removed		1			
33750	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Signal Boxes	Asbestos	Removed	13		RHS	Trackside equipment tencore Entry box Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34297	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33752	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
34549	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33753	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33754	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	74		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33755	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Known	232		RHS	Signal trackside equipment boxes woven cable sheath. Entry: Westinghouse large, route: 2x15mmØ, exit: plastic sheath Notes from 2022 re-inspection: Cables removed LWH remains (1 no)		1			
33756	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	236	242	LHS	Woven cable sheath. Entry: ground, route: 1x45mmØ, exit: ground 4 x small woven cables	6				
33757	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	237		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33758	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	241		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33759	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Removed	242		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH4 1x45mmØ Notes from 2022 re-inspection: Removed		2			
33760	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	266		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ spliced cable, exit: JH4	2				
33761	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Known	307		RHS	Trackside equipment: Westinghouse large					
33762	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	307		RHS	Several woven cables, 1 x entry box		1			



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33764	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	314		RHS	Trackside equipment Westinghouse small Plus number of small woven cables in 4 foot Notes from 2022 re-inspection: Removed					
33763	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	314	320	LHS	Woven cable sheath. Entry: traction rail, route: 5-45mmØ jump cables, exit: left hand side. Numerous amounts					
33765	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	318		RHS	Trackside equipment Westinghouse small Plus number of small woven cables in 4 foot Notes from 2022 re-inspection: Removed					
33766	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	321		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH4 1x45mmØ	2				
36177	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	380		RHS	Woven cable sheath. Entry: Westinghouse small, route: 1x15mmØ JH2, exit: Westinghouse small Notes from 2022 re-inspection: 2x cables	2				
33767	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	380		RHS	Trackside equipment: Westinghouse small	1				
34559	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	432		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33768	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	436		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33769	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	559	567	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes. Numerous amounts					
33852	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	560		RHS	Trackside equipment Westinghouse large Several woven cables exiting box Notes from 2022 re-inspection: Removed					
33851	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	560		RHS	Trackside equipment Westinghouse large Several woven cables exiting box					
33853	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	563		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33854	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	567		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33770	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	600		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33856	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	675	685	RHS	Signal section woven cable sheath. Numerous amounts					
33859	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Signal Boxes	Asbestos	Removed	676		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
33857	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	676		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33858	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Presumed	676		RHS	Trackside equipment Westinghouse large Several woven cables exiting box					
33855	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Removed	678	685	LHS	Woven cable sheath. Entry: utx, route: 1x45mmØ, exit: utx Notes from 2022 re-inspection: Removed		1			
33860	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Removed	679		LHS	6m Entry Ground Exit Ground Notes from 2022 re-inspection: Removed - New cable now		1			
34302	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	679		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33861	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Westinghouse Boxes	Asbestos	Removed	684		RHS	Trackside equipment Westinghouse small Plus number of small woven cables in 4 foot Notes from 2022 re-inspection: Removed					
33862	ACTIVE	N	N084-N-NBFA	Road NBFA - NOR - Kentish Town to Tufnell Park	Cable Sheath	Asbestos	Known	690		RHS	Woven cable sheath. Entry: southbound passageway		1			
30998	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	0		LHS	Cement troughing, Cable ducts		2			
30999	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	0	2	LHS	Woven cable sheath, Cable ducts. Entry: platform wall, route: 2x15mmØ, 1x45mmØ, exit: OTX/RHS		4			



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31000	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	2	13	OTX	Woven cable sheath. Cable sheath, entry: OTX, route: JH2 1x15mmØ, JH4 1x45mmØ, JH3 1x15mmØ. 11m x 4no.					
31001	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	5		LHS	Cement troughing, Cable ducts		4			
35084	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	5		RHS	Cement troughing, Cable ducts		4			
31002	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	6		LHS	Cement troughing. UR box. 1m x 1 no.	1	1			
31004	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	13	30	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ JH1-JH4 inbetween trackside equipment boxes, earth cable. Numerous amounts					
31003	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	13		RHS	Signal A315 Notes from 2022 re-inspection: Removed		1			
31058	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse large					
31057	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31059	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
31060	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31061	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31062	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Removed	30		RHS	Woven cable sheath. Cable sheath, entry: trackside equipment boxes, route: JH2 1x15mmØ, JH4 1x45mmØ, JH3 1x15mmØ Notes from 2022 re-inspection: Removed		3			
31063	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	82		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31065	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	84		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31064	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	84		RHS	Woven cable sheath. Cable sheath, entry: JH2, route: 1x15mmØ into Westinghouse small, exit: JH2					
31066	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	87		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31067	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	195		RHS	Trackside equipment electrical tencore Notes from 2022 re-inspection: Removed					
31068	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	240		RHS	Trackside equipment: Westinghouse small					
31069	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	240		RHS	Woven cable sheath. Cable sheath, entryL JH2, route: 1x15mmØ into Westinghouse small, exit: JH2		1			
31070	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	264		RHS	Signal A311 Notes from 2022 re-inspection: Removed		1			
34384	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	265	266	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, routeL 5-45mmØ inbetween trackside equipment boxes. Numerous amounts					
31071	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	265		RHS	Trackside equipment Westinghouse large					
31072	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	265		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31073	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	265		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
35416	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Removed	266		RHS	Woven cable sheath. Cable sheath, entry: trackside equipment boxes, route: JH2 1x15mmØ, JH4 1x45mmØ, JH3 1x15mmØ Notes from 2022 re-inspection: Removed		3			
31075	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	300	306	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes. Numerous amounts					
31074	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	300		RHS	Signal R309A Notes from 2022 re-inspection: Removed		1			
35089	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	301		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31076	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	302		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31078	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Removed	306		RHS	Woven cable sheath. Cable sheath, entry: trackside equipment boxes, route: gaining 1x20mmØ JH3 Notes from 2022 re-inspection: Removed		4			
31077	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	306		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31079	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Presumed	351		RHS	Type 79					
31080	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	357		RHS	Woven cable sheath. Cable sheath, entry: JH4, route: 1x45mmØ spliced cable, exit: JH4. 2m x 1 no.					
35090	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	370		RHS	Woven cable sheath. Cable sheath, entry JH3, route: 1x15mmØ into Westinghouse small, exit: JH3		1			
31081	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	370		RHS	Trackside equipment: Westinghouse small					
31082	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	384		RHS	Signal R309AB Notes from 2022 re-inspection: Removed		1			
34388	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	384	416	RHS	Signal section woven cable sheath. Entry: trackside equipment box, route: 5- 45mmØ inbetween trackside equipment boxes. Numerous amounts					
31164	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	385			Trackside equipment Westinghouse large					
31165	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	412		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31167	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Removed	416		RHS	Woven cable sheath. Cable sheath, entry: lossing 1x15mmØ JH3, exit: trackside equipment boxes Notes from 2022 re-inspection: Removed		3			
31166	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	416		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31168	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	455		RHS	Signal R309A, R309B Notes from 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31169	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	455	480	RHS	Woven cable sheath. Cable sheath, entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes, exit: trackside equipment boxes. Numerous amounts					
31170	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	456		RHS	Trackside equipment Westinghouse large					
31171	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	457		RHS	Trackside equipment Westinghouse large					
31172	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	458		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					
31173	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	458		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31174	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	466		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31175	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	471		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31176	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	480		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31177	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Removed	480		RHS	Woven cable sheath. Cable sheath, route: JH3 1x20mmØ, JH2 1x15mmØ, JH4 1x45mmØ Notes from 2022 re-inspection: Removed		3			
31178	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	575		RHS	Trackside equipment electrical tencore Notes from 2022 re-inspection: Removed					
31179	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	588	602	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ inbetween trackside equipment boxes, exit: trackside equipment boxes. Numerous amounts					
35421	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	588		RHS	Signal A309B Notes from 2022 re-inspection: Removed		1			
31180	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	590		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N084-N - NOR Line - Tufnell Park to Kentish Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31181	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	590		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31182	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	591		RHS	Trackside equipment Westinghouse large					
31183	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	597		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35176	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	602		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31184	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	602		RHS	Woven cable sheath. Cable sheath, route: JH2 1x15mmØ, JH4 1x45mmØ, JH3 1x15mmØ		3			
31185	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	620		LHS	Rail gap indicator Notes from 2022 re-inspection: Removed					
31186	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Signal Boxes	Asbestos	Removed	637		RHS	Trackside equipment electrical tencore Notes from 2022 re-inspection: Removed					
31187	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	659		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
31188	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Westinghouse Boxes	Asbestos	Removed	665		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35177	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	680		RHS	Woven cable sheath. Cable sheath, entry: JH, exit: OTX/LHS		3			
31189	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cable Sheath	Asbestos	Known	680	682	RHS	Woven cable sheath. Cable sheath, entry: OTX, route: 5- 45mmØ JH1, 2 & 3		3			
36200	ACTIVE	N	N084-N-SBFA	Road SBFA - NOR - Tufnell Park to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	682		LHS	Cement troughing, Cable ducts		5			

N085-N - NOR Line - Kentish Town Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42841	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2006)					



Hazardous Material Asset Register - Summary



N085-N - NOR Line - Kentish Town Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33865	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	1		LHS	Cement troughing - just off platform - Kentish Town to Camden N/B		3			
33864	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Ducts	Asbestos	Known	1		LHS	Cable duct		1			
33863	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Cable Sheath	Asbestos	Known	1		LHS	Cable		1			
33866	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Signal Boxes	Asbestos	Removed	45		LHS	Rail gap Notes from 2022 re-inspection: Removed		1			
33867	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Signal Boxes	Asbestos	Presumed	86		RHS	630 volt DC		7			
34572	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Ducts	Asbestos	Known	106		LHS	Cable duct		1			
33868	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Cable Sheath	Asbestos	Known	106		RHS	Woven cable sheath, asbestos cable		1			
33869	ACTIVE	N	N085-N-NBFA	Road NBFA (Plt1) - NOR - Kentish Town Stn	Ducts	Asbestos	Known	106		LHS	Cable duct		1			
42842	ACTIVE	N	N085-N-SBFA	Road SBFA (Plt2) - NOR - Kentish Town Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2008)					

N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35968	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform, route: JH2 1x80mmØ		1			
28941	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Route: JH3 1x15mmØ, JH4 2x15mmØ, 1x45mmØ		4			
28942	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	3		RHS	Trackside equipment: Westinghouse small					
28943	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	13		RHS	Signal A304 Notes from 2022 re-inspection: Removed		1			
28945	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	13		LHS	Rail gap indicator Notes from 2022 re-inspection: Removed					
28944	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	13	83	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ JH1 - JH6 inbetween trackside equipment boxes. Numerous amounts Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35969	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28946	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment tencore. Braided cable Notes from 2022 re-inspection: Removed					
28947	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment: Westinghouse small					
28948	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	21		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28949	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment: Westinghouse large					
35970	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	25		RHS	Woven cable sheath. Route:JH5 & 6 2x60mmØ. 2 no x 0.5m					
28950	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	26		RHS	Trackside equipment: Westinghouse small					
28951	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	29		RHS	Woven cable sheath. Route: JH5 & 6 2x65mmØ redundant sub station gap jumper cables. 30m x 2 Notes from 2022 re-inspection: 1x cable on LHS disconnected					
28953	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	42		RHS	Interrogator No. 6 Notes from 2022 re-inspection: Removed		1			
28952	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	42		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
28954	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	77		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28956	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	79		RHS	Woven cable sheath. Entry: JH4, route: 1x15mmØ severed cable		1			
28955	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	79		RHS	Trackside equipment: Westinghouse small					
28957	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	83		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH4 2x15mmØ, 1x45mmØ Notes from 2022 re-inspection: Removed		3			



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28958	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	83		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
28959	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	180		RHS	Woven cable sheath. Entry: JH, route: 1x45mmØ spliced cable, exit: JH4. 1x2M	2	1			
34657	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Presumed	224		RHS	Type 79		1			
28961	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	312	339	RHS	signal section Notes from 2022 re-inspection: Removed					
28962	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	312		RHS	Trackside equipment: Westinghouse large. Braided cable		1			
28960	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	312		RHS	Signal R306 Notes from 2022 re-inspection: Removed		1			
28963	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	333		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28964	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	339		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28965	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	339		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH4 1x45mmØ lost 2x15mmØ, exit: into Notes from 2022 re-inspection: Removed		1			
28967	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	481	494	RHS	Signal section woven tencore. Entry: trackside equipment boxes, route: 5-45mmØ JH1 - JH4 inbetween. Numerous amounts Notes from 2022 re-inspection: Removed					
28966	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	481		RHS	Signal A306 Notes from 2022 re-inspection: Removed					
28968	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	482		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35971	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	482		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28969	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	490		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28970	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	494		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH4 1x45mmØ Notes from 2022 re-inspection: Removed		1			
35310	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	495		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
28972	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Ducts	Asbestos	Known	496		LHS	Cable ducts		2			
28971	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	496		LHS	Cement troughing		1			
35972	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	497		LHS	Woven cable sheath. Route: JH6 3x5mmØ		3			
28973	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	497		RHS	Woven cable sheath. Limited access due to height		1			
28974	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	543		LHS	Woven cable sheath. Route: 3x5mmØ, exit: left hand side vent shaft		3			
28975	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	543	604	LHS	Woven cable sheath. Entry: left hand side vent shaft, route: 1x5mmØ, 2x8mmØ, exit: plastic sheath		3			
28976	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	603		LHS	Cement troughing		1			
28977	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Ducts	Asbestos	Known	603		LHS	Cable ducts		2			
35973	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	604		RHS	Woven cable sheath. Entry: disused JH, route: 1x45mmØ		1			
28978	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Presumed	640		RHS	type 79. Route: @ 224m (RHS)					
28979	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	659		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28980	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	660		RHS	Signal R308A Notes from 2022 re-inspection: Removed		1			
28981	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	660	664	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ JH1-JH4 inbetween trackside. Numerous amounts					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28982	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	661		RHS	Trackside equipment: Westinghouse large		1			
34658	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	664			Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
28983	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	666		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ spliced cable, exit: JH4. 2m x 1 no.	2	1			
28984	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	692		RHS	Woven cable sheath. Entry: tunnel ring flange, route: 1x15mmØ severed cable. 2m x 1 no.	2	1			
28985	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Presumed	874		RHS	Signal R308B Notes from 2022 re-inspection: Cables only no signal					
28986	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	875		RHS	Trackside equipment: Westinghouse large		1			
35311	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	901	921	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ JH1-JH4 inbetween trackside. numerous amounts Notes from 2022 re-inspection: Removed					
28987	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	901		RHS	Signal A308A Notes from 2022 re-inspection: Removed		1			
28988	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	902		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Large WHB					
28989	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	902		RHS	Trackside equipment tencore. Entry: trackside equipment boxes, route: 5-45mmØ JH1-JH4 inbetween trackside Notes from 2022 re-inspection: Removed					
28990	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	915		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28991	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	921		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28992	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	921		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH4 1x45mmØ Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28993	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Presumed	1002		RHS	Braided cable, JH4 x 10mm		1			
28994	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	1030		RHS	Signal A308B Notes from 2022 re-inspection: Removed		1			
28995	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Known	1030	1037	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ JH1 - JH4 inbetween trackside equipment boxes. Numerous amounts					
28996	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	1032		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
28997	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Removed	1033		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
35974	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Presumed	1033		RHS	Trackside equipment: Westinghouse large					
28998	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Presumed	1033		RHS	Braided cables					
29000	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Westinghouse Boxes	Asbestos	Removed	1037		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
28999	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	1037		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH4 1x45mmØ Notes from 2022 re-inspection: Removed		1			
29001	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cable Sheath	Asbestos	Removed	1051		RHS	Woven cable sheath. Entry: JH1 & JH2, route: 1x15mmØ severed cable. 2m x 2no. Notes from 2022 re-inspection: Removed					
29002	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Signal Boxes	Asbestos	Presumed	1057		RHS	Type 79		1			
35975	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Cement Cable Troughing & Debris	Asbestos	Known	1058		RHS	Cement troughing		5			
29003	ACTIVE	N	N086-N-NBFA	Road NBFA - NOR - Camden Town to Kentish Town	Ducts	Asbestos	Known	1060		RHS	Cement troughing Notes from 2022 re-inspection: Cement ducts		3			
32794	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	0	1	LHS	Woven cable sheath. Entry: platform, route: 1x15mmØ, 1x30mmØ, 1x45mmØ		3			
34505	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34554	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	1	12	RHS	Woven cable sheath. Entry: OTX, route: JH4 1x15mmØ, 1x45mmØ, JH3 1x30mmØ		3			
33533	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Ducts	Asbestos	Known	1		LHS	Cable ducts. Cable ducts just off platform 4 x 3 x 2 x disused		9			
33534	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	1		LHS	Woven cable sheath. Entry: platform, route: 1x15mmØ, 1x30mmØ, exit: OTX, RHS		3			
33538	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	12	19	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes. Numerous amounts					
33536	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	12	19	UTX	Trackside equipment: Westinghouse Notes from 2022 re-inspection: Removed		1			
33537	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	12	19	UTX	Asbestos cable		1			
33535	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Signal Boxes	Asbestos	Removed	12		UTX	Signal section a307 Notes from 2022 re-inspection: Removed		1			
33539	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment: Westinghouse large. 307 GR					
33540	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment Notes from 2022 re-inspection: Removed					
33541	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33542	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment: Westinghouse large.					
33543	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	41		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ spliced cable, exit: JH4	2				
33544	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33545	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	85		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33546	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	253	262	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ earth cable in between trackside equipment boxes Notes from 2022 re-inspection: 3x cables only		3			
33547	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	253		RHS	Trackside equipment: Westinghouse large					
34288	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	260		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33548	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	264		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33549	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	265		RHS	4 foot asbestos woven cables Notes from 2022 re-inspection: Plastic cables to rail		6			
33550	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	456		RHS	Woven cable sheath					
33551	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	456		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
36083	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	457	473	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes. Numerous amounts					
33552	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	458		RHS	Trackside equipment: Westinghouse large					
33553	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	467		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33554	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	473		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33555	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	473		RHS	Woven cable sheath. Route: 5-45mmØ JH1-JH4 Notes from 2022 re-inspection: 3x cables present		3			
36084	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	486		RHS	Woven cable sheath. Route: limited access					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33557	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cement Cable Troughing & Debris	Asbestos	Removed	487		LHS	Cement Troughing Notes from 2022 re-inspection: Removed		2			
46014	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town		Asbestos	Known				Kentish dis-used				N	N
33556	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Ducts	Asbestos	Known	487		LHS	Cable ducts. (Kentish dis-used at track meterage: 487 to 591)		2			
33558	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	487	532	LHS	Woven cable sheath. Route: JH6 1x15mmØ, exit: duct		1			
33559	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	523		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ spliced, exit: JH4	3				
33642	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Signal Boxes	Asbestos	Known	524		RHS	Traction current box		1			
33643	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	532		RHS	Woven cable sheath. Entry: dis-use, route: JH3 1x15mmØ 1x30mmØ JH4 1x45mmØ		3			
33644	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	669	682	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ earth cable in between trackside equipment boxes. Numerous amounts					
33645	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	677		RHS	Trackside equipment					
33647	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	682		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH3 1x15mmØ 1x30mmØ JH4 1x45mmØ		3			
33646	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	682		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33648	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	847	855	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes. Numerous amounts					
34292	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	848		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33649	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	850		RHS	Trackside equipment: Westinghouse large		2			
34547	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Removed	880		RHS	Asbestos cable in 4-foot Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33650	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	880		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33652	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Removed	885		RHS	Asbestos cable in 4-foot Notes from 2022 re-inspection: Removed					
33651	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	885		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33653	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	892		RHS	Woven cable sheath. Entry: JH3, route: 1x30mmØ spliced cable, exit: JH3		1			
33654	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	951	964	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ earth cables in between trackside equipment boxes. Numerous amounts					
33655	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	952		RHS	Trackside equipment: Westinghouse large					
33656	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	953		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33657	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	959		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33658	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Removed	959		RHS	Asbestos cable in 4-foot Notes from 2022 re-inspection: Removed					
33659	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	964		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33660	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	964		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH3 1x30mmØ 1x15mmØ JH4 1x45mmØ		3			
36092	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Removed	964		RHS	Asbestos cable in 4-foot Notes from 2022 re-inspection: Removed					
33661	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	1001	1062	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between trackside equipment boxes. Numerous amounts					
33662	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Presumed	1002		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N086-N - NOR Line - Kentish Town to Camden Town

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34556	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	1003		RHS	Trackside equipment Westinghouse Notes from 2022 re-inspection: Removed					
36093	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	1011		RHS	Woven cable sheath. Entry: JH4, route: 1x45mmØ spliced, exit: JH4		1			
33663	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Cable Sheath	Asbestos	Known	1037	1043	RHS	Woven cable sheath. Entry: ground UTX, route: 1x45mmØ, exit: ground UTX		1			
33664	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	1042		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
33665	ACTIVE	N	N086-N-SBFA	Road SBFA - NOR - Kentish Town to Camden Town	Westinghouse Boxes	Asbestos	Removed	1062		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					

N091-N - NOR Line - Camden Town Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42803	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
35875	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	0		LHS	Cement troughing		3			
28731	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	1		UTX	Cement troughing		5			
28732	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	2		RHS	Cement troughing		4			
28924	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	3		RHS	Trackside equipment: Westinghouse small		1			
28925	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	36		UTX	Cement troughing		4			
28926	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	43		LHS	Trackside equipment: Westinghouse small		1			
28927	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Signal Boxes	Asbestos	Presumed	99		LHS	Electrical box		1			
34656	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	100		LHS	Cement troughing		1			
28928	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	106		RHS	Cement troughing		2			
28930	ACTIVE	N	N091-N-NBFA	Road NBFA (Pit3) - NOR - Camden Town Stn	Cable Sheath	Asbestos	Known	108		LHS	Woven cable sheath. Cable sheath, route: 2x15mmØ		2			



Hazardous Material Asset Register - Summary



N091-N - NOR Line - Camden Town Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28929	ACTIVE	N	N091-N-NBFA	Road NBFA (Plt3) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	108		LHS	Cement troughing		1			
28715	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Entry: platform wall		1			
28714	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Pit Blocks	Asbestos	Removed	0			Pit Blocks Removed by Forest ES4941 23/07/2013					
28716	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Ducts	Asbestos	Strongly Presumed	1		RHS	Cable duct lining		6			
28721	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	2			Tunnel rings - Wood caulking. Platform 1 South end, 2m off platform					
28717	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Signal Boxes	Asbestos	Presumed	20		RHS	630DC electrical box		1			
36117	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Signal Boxes	Asbestos	Presumed	48		RHS	Electrical box		1			
28718	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	57		UTX	Cement troughing		5			
28719	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	75		RHS	Cement. Right hand cess		1			
28720	ACTIVE	N	N091-N-NBLO	Road NBLO (Plt1) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	95		UTX	Cement troughing. 3.5M					
42804	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28931	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	79		UTX	Cement troughing		4			
28932	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	82		RHS	Trackside equipment: Westinghouse small		1			
28933	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Signal Boxes	Asbestos	Presumed	86		RHS	Electrical box		1			
28934	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	103		RHS	Trackside equipment: Westinghouse large		1			
28935	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	105		RHS	Cement troughing		5			
28936	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	106		RHS	Trackside equipment: Westinghouse small		1			
28938	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	106		LHS	Cement troughing		2			
28937	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Cable Sheath	Asbestos	Known	106		RHS	Woven cable sheath. Cable sheath, entry: Westinghouse small, route: 3x5mmØ		3			



Hazardous Material Asset Register - Summary



N091-N - NOR Line - Camden Town Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28939	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Signal Boxes	Asbestos	Presumed	107		RHS	Trackside equipment tencore		1			
28940	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	107		RHS	Cement troughing		2			
35309	ACTIVE	N	N091-N-SBFA	Road SBFA (Plt4) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Presumed	107		RHS	Cement troughing. 0.5M					
42802	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28722	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Tunnel rings - Wood caulking. Platform 2 South end Ring 20					
28723	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	75		LHS	Cement troughing. 0.5M					
34650	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	77		RHS	Cement troughing. 2M					
35874	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cable Sheath	Asbestos	Known	81		RHS	Woven cable sheath. Entry: Westinghouse small, route: 2x5mmØ, exit: ground		2			
28724	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	81		UTX	Trackside equipment: Westinghouse small		1			
28725	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Westinghouse Boxes	Asbestos	Presumed	85		RHS	Trackside equipment: Westinghouse small		1			
28726	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	89		RHS	Cement troughing. 2M		2			
28727	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Signal Boxes	Asbestos	Presumed	99		RHS	Electrical box		1			
28728	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	104		RHS	Cement troughing. 2M		2			
28729	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cement Cable Troughing & Debris	Asbestos	Known	106		RHS	Cement troughing. 4M		4			
28730	ACTIVE	N	N091-N-SBLO	Road SBLO (Plt2) - NOR - Camden Town Stn	Cable Sheath	Asbestos	Known	106		RHS	Woven cable sheath		7			

N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32511	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment Westinghouse small		2			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32499	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Known	0	16	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-45mmØ, JH1 - JH5 inbetween trackside equipment boxes. Numerous amounts					
32498	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Ducts	Asbestos	Strongly Presumed	0		RHS	Cement		2			
32500	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cement Cable Troughing & Debris	Asbestos	Known	1		RHS	Cement. Troughing, entry: UTX	4				
31114	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	2		RHS	Tunnel rings - Wood caulking. Camden Town Platform 1 South end, 2m off platform. Throughout					
35210	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment: Westinghouse large. Braided cables		2			
32501	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	6		RHS	Trackside equipment: Westinghouse large. Braided cables		3			
32502	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment: Westinghouse large		2			
32503	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	9		LHS	Signal E2 Notes during 2022 re-inspection: Removed		1			
32505	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse small		1			
32504	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment: Westinghouse large		1			
32506	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	10		RHS	tencore Notes from 2022 re-inspection: No 10 core		1			
34532	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	12		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
32507	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	16		RHS	Woven Notes during 2022 re-inspection: Removed					
32508	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
32509	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Tunnel rings - Wood caulking. Mornington Crescent Platform 1 North end Ring 20. throughout					
32512	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	63		RHS	Woven. Cable sheath, limited access due to height					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32510	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	63		RHS	Woven. Cable sheath, entry: OTX southbound. Numerous amounts					
32513	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	93		LHS	Woven. Cable sheath, entry: LHS, exit: OTX/RHS. Numerous amounts					
32514	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	93		LHS	Trackside equipment Westinghouse small		2			
32517	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	96		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed braid		1			
32516	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	96	102	RHS	Woven. Cable sheath, entry: trackside equipment boxes, route: 5-45mmØ earth cable onto JH inbetween trackside equipment boxes. Numerous amounts Notes from 2022 re-inspection: Removed braid					
35682	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	96		RHS	Point N18					
32515	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Sampled – Not Detected	96		UTX	Rail gap indicator Notes from 2022 re-inspection: New RGI		1			
32518	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	98		RHS	Woven. Cable sheath, entry: Westinghouse large, route: 1x45mmØ. 0.2 x 1 no. Notes during 2022 re-inspection: Removed					
32519	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	99		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
35683	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	99		LHS	tencore Notes during 2022 re-inspection: Removed		1			
32520	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	99		LHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
32521	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	102		RHS	Woven Cable sheath, entry: trackside equipment boxes, route: JH4 1x30mmØ Notes during 2022 re-inspection: Removed		1			
34474	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	102		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30898	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	102		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: 1x LWH only		1			
30900	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	179		RHS	Trackside equipment: Westinghouse large		3			
30899	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Known	179	229	RHS	Trackside equipment section cloth. Entry: trackside equipment boxes, route: 2-30mmØ inbetween trackside equipmentboxes earth cable onto JH. Numerous amounts					
30901	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	179		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: 3x LWH only		1			
30902	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	185		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
30904	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	192		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
30903	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	192		RHS	Trackside equipment: Interrogator Notes during 2022 re-inspection: Removed		4			
35408	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	213		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		2			
30905	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	213		RHS	Signal E4, E122, 193 Notes during 2022 re-inspection: Removed		2			
30906	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	213		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
30911	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	215	225	RHS	Trackside equipment Westinghouse small. Braided cables		1			
30908	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	215		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
30909	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	215		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
30907	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	215		RHS	Rail gap indicator Notes during 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30910	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	215	225	RHS	Trackside equipment Westinghouse large. Braided cables		5			
30912	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	227		RHS	Point N19					
34487	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	227			tencore		1			
30913	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	227		RHS	Trackside equipment Westinghouse small		1			
35077	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Known	229	274	RHS	Woven Cable sheath, entry: trackside equipment boxes, route: 5-30mmØ JH1-JH4, exit: northbound high gate tunnel		3			
30914	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	229		RHS	Trackside equipment Westinghouse small		2			
30915	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Track Section Switches	Asbestos	Not Found during Inspection	237		LHS	Positive section switch box 432. Board lining to curent switch. <2.5m Upon re-inspection surveyor concluded this was not present / removed					
30916	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Track Section Switches	Asbestos	Not Found during Inspection	239		LHS	Negative section switch box 432A. Board lining to curent switch. <2.5m Upon re-inspection surveyor concluded this was not present / removed					
41783	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Sampled – Not Detected	270			BRS 270m. - 6 x braided current rail cables to inside of RHS running rail 10mm in 4 foot just after points 19		6	RHS		
41807	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Sampled – Not Detected	270		RHS	6 x Braided cables - current rail cables to inside of RHS running rail, 10mm in 4 foot just after points 19, BRS 270m.	10	6			
30917	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	274		RHS	Woven. Cable sheath, entry: OTX, route: plastic sheathed cables on JH Notes during 2022 re-inspection: Removed					
30918	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Known	298		RHS	Woven. points 19		2			
30919	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	298	385	RHS	Woven. Cable sheath, entry: trackside equipment boxes, route: 5-30mm earth cables in between trackside equipment boxes. Numerous amounts Notes during 2022 re-inspection: Removed					
30920	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	302		RHS	Woven. Cable sheath, entry: Westinghouse small, route: 2x5mmØ, exit: plastic sheath Notes during 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35078	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	370		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
34379	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	373		LHS	Trackside equipment: tencore. Braided cables Notes during 2022 re-inspection: Removed		1			
30921	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	373		LHS	Signal E.122 Notes during 2022 re-inspection: Removed		1			
35413	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	375		RHS	Trackside equipment: tencore		1			
30922	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	375		RHS	Signal RE6 Notes during 2022 re-inspection: Removed		1			
31005	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Known	385		RHS	Woven Cable sheath, entry: trackside equipment boxes, route: 1x30mm inbetween JH1 - JH4		1			
31006	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	385		RHS	Trackside equipment Westinghouse large		7			
31007	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	385		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: No SWH		2			
31009	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	400	430	RHS	Woven Cable sheath, route: 5mm use tie up cable on JH1-JH4 throughout section. Numerous amounts Notes during 2022 re-inspection: Removed					
31008	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Known	400		RHS	Woven Cable sheath, route: 2x5mm severed cables use tie of cable, exit: JH1 - JH3		2			
31010	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled - Not Detected	420			Tunnel rings - Wood caulking. Mid-way between stations Ring 420. throughout					
31012	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	430		LHS	Signal R124 Notes during 2022 re-inspection: Removed		1			
31011	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	430		LHS	Signal E.6 Notes during 2022 re-inspection: Removed		1			
31014	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	431		RHS	Trackside equipment Westinghouse large		2			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31013	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	431	436	RHS	Trackside equipment section cloth. Entry: trackside equipment boxes, route: 5-30mmØ inbetween trackside equipment boxes. Numerous amounts Notes during 2022 re-inspection: Removed					
31016	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	436		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		4			
31017	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	436		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
31015	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	436		RHS	Woven Cable sheath, route: 1x30mm JH1-JH2 Notes during 2022 re-inspection: Removed		1			
31018	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	442		RHS	Woven Cable sheath, route: 5mmØ severed cables used to the upper cables on JH. Numerous amounts Notes during 2022 re-inspection: Removed					
46018	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town		Asbestos	Presumed				Cp.01				N	N
31019	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	446		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
34382	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	446		RHS	Woven. Cables sheath, route: 1x30mm JH1 Notes during 2022 re-inspection: Removed		1			
31020	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	482	487	RHS	Woven Cable sheath, entry: trackside equipment boxes, route: 2-30mmØ JH inbetween trackside equipment boxes. Numerous amounts Notes during 2022 re-inspection: Removed					
31021	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	488		RHS	Woven Plastic sheathed cables, exit: OTX/LHS Notes during 2022 re-inspection: Removed					
31024	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	488		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31023	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	488		RHS	Tencore Notes during 2022 re-inspection: Removed		1			
31022	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	488		RHS	Col relay. Route: @ 528m (1) (RHS) Notes during 2022 re-inspection: Removed		1			
31025	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	489		RHS	Woven Cable sheath, entry: tunnel ring flange, route: 1x5mmØ severed cable. Notes during 2022 re-inspection: Removed		1			
35085	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	489		RHS	Trackside equipment Westinghouse large		4			
31026	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	521		RHS	Woven Cable sheath, route: 5mmØ severed cable Notes during 2022 re-inspection: Removed		1			
31112	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	527	535	RHS	Signal section cloth. Entry: trackside equipment box, route: 5-45mmØ JH1-JH5 inbetween trackside equipment boxes Notes during 2022 re-inspection: Removed					
31111	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	527		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: No 10 core		1			
31028	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	527		RHS	Trackside equipment Westinghouse large		2			
31027	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	527		RHS	Signal A124 tencore		1			
35414	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Sampled – Not Detected	527		RHS	Point N21. numerous amounts Notes from 2022 re-inspection: New points no ACM					
31029	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	527		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: 1x SWH		1			
31113	ACTIVE	N	N092-N-NBLO	Road NBLO - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Removed	535	538	RHS	Woven Cable sheath, entry: trackside equipment boxes, route: 5-30mmØ JH1-JH5, exit: platform wall. Numerous amounts Notes during 2022 re-inspection: Removed					
34386	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. JH5 40mm		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31125	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. JH1 & 2 25mm		2			
31126	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cement Cable Troughing & Debris	Asbestos	Presumed	1		RHS	Troughing, track wall going into 4 foot	3				
31127	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment Westinghouse large		1			
31128	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	6		RHS	Trackside equipment: BTH box		1			
31129	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse large		2			
31130	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment: 104TH box		1			
31131	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment: Westinghouse large. Braided cables		2			
35093	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse small		1			
35419	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	10		LHS	Trackside equipment: signal		1			
31132	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: No 10 core		1			
31133	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	12		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
31134	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31135	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
35094	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31216	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	43		RHS	Trackside equipment: electrical box (East Finchley)		1			
53820	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cement Cable Troughing & Debris	Asbestos	Presumed	50		RHS	Troughing track wall going into 4 foot <1m ²	1				
53821	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cement Cable Troughing & Debris	Asbestos	Presumed	58		RHS	Troughing track wall going into 4 foot <1m ²	1				
31218	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	65		OTX	Braided cables, limited access					
31217	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	65		RHS	Trackside equipment Westinghouse small		2			
31219	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	74		LHS	Trackside equipment: type 79		1			
31220	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	104		RHS	Trackside equipment Westinghouse small		2			
31221	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	104		OTX	Braided cables, limited access					
31222	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	106		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31223	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	107		LHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
31224	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	108		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
31225	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	109		RHS	Trackside equipment: stop signal Notes during 2022 re-inspection: Removed		1			
31228	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	110		RHS	Trackside equipment: electrical box		1			
31227	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	110		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31226	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	110		RHS	Trackside equipment Westinghouse large		1			
31229	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	188		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: No SWH		1			
31230	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	188		RHS	CT Westinghouse		1			
35423	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	188		RHS	Trackside equipment Westinghouse large		1			
31231	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	193		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
35180	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	199		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
31232	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	199		RHS	Trackside equipment: interrogator Notes during 2022 re-inspection: Removed		1			
31233	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	208		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31234	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	210		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
31235	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	213		RHS	Trackside equipment: signal Notes during 2022 re-inspection: Removed		3			
31236	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	213		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
35181	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	214		RHS	Trackside equipment Westinghouse large Notes during 2022 re-inspection: Removed		1			
31237	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	214		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31238	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	215		RHS	Trackside equipment Westinghouse large		1			
34491	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	215		RHS	Trackside equipment Westinghouse small		1			
31239	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	217		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: 4 no		4			
35182	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	224		RHS	Trackside equipment: tencore		1			
31240	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	224		RHS	Trackside equipment Westinghouse small		1			
31241	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	224		RHS	Trackside equipment: RGI		1			
31242	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	227		RHS	Trackside equipment Westinghouse small		2			
31325	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Cable Sheath	Asbestos	Presumed	275		OTX	Braided cables, limited access					
31326	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	300		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31327	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	305		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31328	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	372		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31329	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	375	377	LHS	Trackside equipment: signal Notes during 2022 re-inspection: Removed		2			
31330	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	375		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		2			
31331	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	380	385	RHS	Trackside equipment Westinghouse large. braided cables		2			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35427	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	380	385	RHS	Trackside equipment Westinghouse large. braided cables		7			
34493	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	430		RHS	Trackside equipment Westinghouse small		1			
31332	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	430	433	LHS	Trackside equipment: signal Notes during 2022 re-inspection: Removed		2			
31335	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Presumed	433		RHS	tencore		1			
31334	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	433		RHS	Trackside equipment Westinghouse small		1			
31333	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	433		RHS	Trackside equipment Westinghouse large Notes from 2022 re-inspection: No LWH		1			
31337	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	434		RHS	Trackside equipment Westinghouse small. braided cables Notes from 2022 re-inspection: No SWH		1			
31336	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	434		RHS	Trackside equipment Westinghouse large. braided cables		1			
31338	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	435		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31339	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	445		RHS	Trackside equipment Westinghouse small. Cross passage Notes during 2022 re-inspection: Removed		2			
31340	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Presumed	480		RHS	Trackside equipment Westinghouse large		4			
31341	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	485		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			
31342	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	515		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31343	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	522		RHS	Trackside equipment: signal Notes during 2022 re-inspection: Removed		1			
35191	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	522		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
31344	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	524		RHS	Trackside equipment Westinghouse large Notes during 2022 re-inspection: Removed		1			
31346	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Signal Boxes	Asbestos	Removed	524		RHS	Trackside equipment: tencore Notes during 2022 re-inspection: Removed		1			
31345	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	524		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31347	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	525		RHS	Trackside equipment Westinghouse large Notes during 2022 re-inspection: Removed		1			
35192	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	525		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
31348	ACTIVE	N	N092-N-NBMA	Road NBMA - NOR - Mornington Crescent to Camden Town	Westinghouse Boxes	Asbestos	Removed	528		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed		1			
29005	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Strongly Presumed	0		LHS	Woven cable sheath		7			
29004	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Ducts	Asbestos	Presumed	0		LHS	Duct		4			
29006	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Strongly Presumed	1		RHS	Woven cable sheath. Cable sheath jh8		1			
29007	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Strongly Presumed	2		RHS	Woven cable sheath. Cable exit riser duct		1			
29008	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Strongly Presumed	4		LHS	Woven cable sheath. Jh4 x 20m 1 x 5m 2.30		7			
29009	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Strongly Presumed	4		RHS	Woven cable sheath. Jh4 x 20m 1 x 5m 2.30		7			
29010	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment: Westinghouse large		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29011	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	10		RHS	Trackside equipment: signal		1			
29012	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	11		RHS	Trackside equipment tencore		1			
35312	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment: Westinghouse small		2			
29014	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	12		RHS	Trackside equipment: Box 189 BTH		1			
29013	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment: Westinghouse large		2			
29015	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment: Westinghouse large		2			
29016	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	14		RHS	Trackside equipment: Box 189 BTH		1			
29017	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment: Westinghouse large		1			
29018	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: Westinghouse large		1			
29019	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: Westinghouse small		1			
34439	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	20		RHS	Trackside equipment tencore		1			
29020	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	21		RHS	Trackside equipment: interrogator box		1			
29021	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Current Rail Boxes	Asbestos	Presumed	23		RHS	Trackside equipment: current rail box		1			
29022	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	40		RHS	Trackside equipment: Westinghouse small		1			
29023	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	42		RHS	Type 79		1			
36052	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	60		RHS	Trackside equipment: power box		1			
29024	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cement Cable Troughing & Debris	Asbestos	Removed	66		RHS	Cement troughing. 3.5M Troughing, entry: UTX Removed by Edenbeck ES5298					
29025	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	110		RHS	Trackside equipment: Westinghouse small		1			
29026	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	111		RHS	Trackside equipment: Westinghouse large		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29027	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	112		RHS	Trackside equipment: Westinghouse large		2			
29028	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	112		RHS	Trackside equipment: Westinghouse small					
29029	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	155		RHS	Trackside equipment: Westinghouse large		2			
36053	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	155		RHS	Trackside equipment: Westinghouse small		1			
34659	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	155		RHS	trackside equipment: signal		1			
29030	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	155		RHS	Trackside equipment: tencore		1			
28844	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	157		RHS	Trackside equipment: Westinghouse large		2			
28845	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	158		RHS	Trackside equipment: DDT box		1			
28846	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	158		RHS	Trackside equipment: EET box		1			
28847	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	160		RHS	Trackside equipment: Westinghouse small		1			
28848	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	195		RHS	Trackside equipment: electric box		1			
28849	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Strongly Presumed	210		LHS	troughing. 2LM					
28850	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	220		RHS	Trackside equipment: Westinghouse small		1			
28852	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	225		RHS	Trackside equipment: signal		1			
28851	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	225		RHS	Trackside equipment: 340 GR box		1			
34655	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	225		RHS	Trackside equipment: tencore		1			
28855	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	227		LHS	Trackside equipment: signal		1			
28853	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	227		RHS	Trackside equipment: Westinghouse large		1			
28854	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	227		RHS	Trackside equipment: Westinghouse small		2			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28856	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	230		RHS	Trackside equipment: tencore		1			
28857	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	231		RHS	Trackside equipment: Westinghouse small		2			
28858	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	265		RHS	Trackside equipment: FFT box		1			
28859	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	266		RHS	Trackside equipment: Westinghouse large		2			
28860	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	267		RHS	Trackside equipment: GGT box		1			
28861	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	275		RHS	Trackside equipment: tencore		1			
28862	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Cable Wrap	Asbestos	Presumed	280		LHS	Cable wrapping/bandage. 0.5Lm					
35961	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	280		RHS	Trackside equipment: Westinghouse small		1			
35306	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	286		RHS	Trackside equipment: Westinghouse small		1			
28863	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	299		RHS	Trackside equipment: Westinghouse small		1			
28864	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	320		RHS	Trackside equipment: tencore		1			
28865	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	336		RHS	Trackside equipment: tencore		1			
35962	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	336		RHS	Trackside equipment: Westinghouse small		1			
28866	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	340		RHS	Trackside equipment: Westinghouse small		1			
28870	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	345	350	RHS	Trackside equipment: Westinghouse small		1			
28868	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	345	350	RHS	Trackside equipment: HUTH box		1			
28869	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	345	350	RHS	Trackside equipment: HMT box		1			
28867	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	345	350	RHS	Trackside equipment: Westinghouse large		4			
35963	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	425		RHS	Trackside equipment: tencore		1			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28871	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	425		RHS	Trackside equipment: Westinghouse small		1			
28872	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	425		RHS	trackside equipment: signal		1			
28873	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	430		RHS	Trackside equipment: Westinghouse small		2			
28874	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	430		RHS	Trackside equipment: Westinghouse large		1			
28875	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	440			Tunnel rings - Wood caulking. Mid-way between stations (before cross over) Ring 440. throughout					
28877	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	490		RHS	Trackside equipment: tencore		1			
28876	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	490		RHS	Trackside equipment: Westinghouse small		1			
28879	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	495		RHS	Trackside equipment: Westinghouse small		1			
28878	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	495		RHS	Trackside equipment: Westinghouse large		1			
28880	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	496		RHS	Trackside equipment: electric box		1			
28881	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	500		RHS	Trackside equipment: rail gap indicator		1			
35307	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	515		RHS	Trackside equipment: tencore		1			
28882	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	517	519	RHS	Trackside equipment: Westinghouse small		5			
28884	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	517	519	RHS	Trackside equipment: signal		1			
28883	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	517	519	RHS	Trackside equipment: tencore		1			
28885	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	521		RHS	Trackside equipment: signal		1			
28887	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	523	526	RHS	Trackside equipment: JTT box		1			
28888	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	523	526	RHS	Trackside equipment: KKT box		1			
28886	ACTIVE	N	N092-N-SBLO	Road SBLO - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	523	526	RHS	Trackside equipment: Westinghouse large		4			



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28890	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	0	75	LHS	Woven cable sheath. Entry: over tracks/ platform, route: 15-35mmØ, in between JH & trackside equipment boxes. Numerous amounts					
28889	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Entry: platform wall, route: 15-35mmØ, in between J hangers 1- 4. numerous amounts					
43430	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Sampled – Not Detected				Cable sheath, 0.5m, on Southbound Road - Camden Town to Mornington Crescent (N092-NSBLO)			R563376		
35964	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	3		RHS	Trackside equipment tencore					
28891	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	3		RHS	Woven cable sheath. Entry: RHS/ over tracks, route: ~ 1x 15mmØ					
34437	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment: Westinghouse small					
28892	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	4		LHS	Trackside equipment: Westinghouse large					
28893	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	5	6	RHS	Electrical boxes 630DC. Route: @ 54m (RHS) x1no, @55m (LHS) x1no/ . x2no					
28894	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	5		LHS	Trackside equipment Westinghouse large					
28895	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	6		LHS	Trackside equipment Westinghouse large					
28896	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	6		LHS	Trackside equipment Westinghouse large. Braided cables					
35965	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	6		RHS	Rail gap indicator		1			
28898	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	7		LHS	Trackside equipment: Westinghouse small					
28897	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	7		LHS	Trackside equipment: Westinghouse small					
28899	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment tencore					
28900	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment tencore					
28901	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	9		RHS	Signal E41		1			
28902	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	9	72	RHS	Trackside equipment tencore					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28903	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	11		RHS	Trackside equipment: Westinghouse small					
28905	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	12		RHS	Interrogator no 1					
28904	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	12		RHS	Trackside equipment tencore					
28906	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large. Numerous braided cables					
28907	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse large					
28908	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	17			Trackside equipment Westinghouse large. Numerous braided cables					
28909	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment: Westinghouse small					
35308	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	18		UTX	Points 25N					
28911	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cement Cable Troughing & Debris	Asbestos	Known	20		UTX	Cement troughing					
28910	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment: Westinghouse small					
34438	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment: Westinghouse small					
28912	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cement Cable Troughing & Debris	Asbestos	Known	21		UTX	Cement troughing					
28913	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment: Westinghouse small					
28915	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	30		RHS	Trackside equipment: Westinghouse small					
28914	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	30		RHS	Trackside equipment Tencore electrical box					
28916	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	36		LHS	Trackside equipment: Westinghouse small					
35966	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	36		RHS	Trackside equipment Westinghouse large					
28917	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	41		RHS	Trackside equipment tencore electrical box					
28919	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	42		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28918	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	42		RHS	Trackside equipment: Westinghouse small					
28921	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	43		RHS	Trackside equipment Westinghouse large					
28920	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	43		RHS	Trackside equipment Westinghouse large					
35967	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	44		RHS	Trackside equipment Westinghouse large					
28922	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	54		LHS	Trackside equipment Westinghouse large					
29165	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	72	279	RHS	Woven cable sheath. Route: 5mmØ severed cables. Numerous amounts					
29164	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	72		RHS	Woven cable sheath. Route: 5mmØ severed cables. Numerous amounts					
28923	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	72		RHS	Woven cable sheath. Entry: trackside equipment boxes, exit: RHS. Numerous amounts					
29166	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	80		RHS	Trackside equipment: Westinghouse small					
29167	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	81		RHS	Trackside equipment: Westinghouse small					
29170	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	161		RHS	Trackside equipment Westinghouse large					
29169	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Known	161	169	RHS	Trackside equipment box section switch box. Entry: trackside equipment boxes, route: 15-35mmØ, in between JH1-8. numerous amounts					
29168	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	161		LHS	Signal E233		1			
29172	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	162		RHS	Trackside equipment Westinghouse large					
29171	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	162		RHS	Trackside equipment tencore. Braided cables					
29173	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	164		RHS	Trackside equipment: Westinghouse small					
35318	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	165		RHS	Trackside equipment Westinghouse large					
29175	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	166		RHS	Trackside equipment Westinghouse large					
29174	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	166		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29176	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	167		RHS	Trackside equipment Westinghouse large					
29178	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	168		RHS	Trackside equipment: Westinghouse small					
29177	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	168		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-35mmØ, in between trackside equipment boxes & JH1-7, earth cables. Numerous amounts					
29179	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	169		RHS	Trackside equipment: Westinghouse small					
29180	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	196		RHS	Trackside equipment tencore					
29181	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	200		RHS	Woven cable sheath. Entry: JH2, route: 1x35mmØ, exit: JH2 spliced. 2m					
29182	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	229		RHS	Trackside equipment: Westinghouse small					
29183	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	230		LHS	Trackside equipment tencore					
34442	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	230		RHS	Trackside equipment: Westinghouse small					
36068	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	230		LHS	Signal E39					
29186	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Presumed	231		RHS	braided cables		1			
29185	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Signal Boxes	Asbestos	Presumed	231		RHS	tencore		1			
29184	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	231		RHS	Trackside equipment Westinghouse large		1			
36069	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	232		RHS	Trackside equipment: Westinghouse small					
29187	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Cable Sheath	Asbestos	Known	279		RHS	Woven cable sheath. Entry: JH2, route: 1x35mmØ, exit: JH2 spliced. Numerous amounts					
29188	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	279		RHS	Trackside equipment Westinghouse small					
29189	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	279		RHS	Trackside equipment Westinghouse small					
29190	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	314		RHS	Positive current rail switches 430 & 431 RHS & LHS		1			
35319	ACTIVE	N	N092-N-SBMA	Road SBMA - NOR - Camden Town to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	321			Points going toward Platform 2					



Hazardous Material Asset Register - Summary



N092-N - NOR Line - Camden Town to Mornington Crescent

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
------	--------	-------------	---------------------	----------------------------	------	---------------	-----------------	----------	-----------	-----------------	-------	-------------	------------	-------------	---------------------	-------------------

N093-N - NOR Line - Mornington Crescent Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42852	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
35712	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Westinghouse Boxes	Asbestos	Removed	10		RHS	Trackside equipment Westinghouse small		1			
31566	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment		1			
31567	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Signal Boxes	Asbestos	Removed	50		RHS	Trackside equipment		1			
31568	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Signal Boxes	Asbestos	Removed	56		RHS	Trackside equipment		1			
35293	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Cable Sheath	Asbestos	Removed	56		RHS	Woven cable sheath. Cable sheath, entry: Westinghouse small, route: 2x15mmØ, exit: trackside equipment Not found based on survey reports and summary sheet Notes during 2022 re-inspection: Removed		2			
31650	ACTIVE	N	N093-N-NBLO	Road NBLO (Plt1) - NOR - Mornington Crescent Stn	Signal Boxes	Asbestos	Removed	103		RHS	Trackside equipment tencore Notes during 2022 re-inspection: Removed		1			
42853	ACTIVE	N	N093-N-SBLO	Road SBLO (Plt2) - NOR - Mornington Crescent Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31651	ACTIVE	N	N093-N-SBLO	Road SBLO (Plt2) - NOR - Mornington Crescent Stn	Westinghouse Boxes	Asbestos	Presumed	11		RHS	Trackside equipment Westinghouse small		1			
44293	ACTIVE	N	N093-N-SBLO	Road SBLO (Plt2) - NOR - Mornington Crescent Stn	Signal Boxes	Asbestos	Removed	41		RHS	10 core Notes during 2022 re-inspection: Remove		1			
31652	ACTIVE	N	N093-N-SBLO	Road SBLO (Plt2) - NOR - Mornington Crescent Stn	Westinghouse Boxes	Asbestos	Removed	55		RHS	Trackside equipment Westinghouse small					
31653	ACTIVE	N	N093-N-SBLO	Road SBLO (Plt2) - NOR - Mornington Crescent Stn	Westinghouse Boxes	Asbestos	Removed	62		RHS	Trackside equipment Westinghouse small					

N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30781	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. JH4 1 x45m cable from platform invert					



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30782	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	11	27	RHS	Signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between boxes. Numerous amounts					
34986	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Not Found during Inspection	12			Entry box x 2 15mm cables HMPS upon re-inspection surveyor concluded this was not present/ removed by others					
30786	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment Westinghouse large					
30783	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	12		RHS	Trackside equipment Westinghouse small					
30785	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Removed	12			Entry box x 2 15mm cables					
30784	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Removed	12		RHS	Trackside equipment tencore					
30787	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Tunnel rings - Wood caulking. Euston platform 1 North end Ring 20. throughout					
30788	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment Westinghouse small					
30790	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	27		RHS	Trackside equipment Westinghouse small					
30791	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Presumed	27		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x45mmØ jh4		1			
30789	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Not Found during Inspection	27		RHS	Trackside equipment Westinghouse small HMPS upon re-inspection surveyor concluded this was not present/ removed by others					
30792	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Presumed	29		RHS	Trackside equipment tencore					
30793	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Presumed	37		RHS	Trackside equipment Tencore electrical					
30794	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	74		RHS	Trackside equipment Westinghouse small					
30795	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment Westinghouse small					
30796	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	165		RHS	Woven cable sheath. Entry: jh4, route: 1x45mmØ jh1-jh4 spliced cable, exit: jh4		2			
30797	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	167	179	RHS	Signal section cable sheath. Entry: trackside equipment boxes, 5-45mmØ jh1-jh4 in between boxes. Numerous amounts					



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30798	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	168		RHS	Trackside equipment Westinghouse small. Entry: trackside equipment boxes, route: 2x15mm cable jh3					
30799	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	169		RHS	Trackside equipment Westinghouse large. Entry: trackside equipment boxes, route: 2x15mm cable					
30800	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	170		RHS	Trackside equipment Westinghouse large. Entry: trackside equipment boxes, route: 2x15mm cable jh4					
30801	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Removed	171		RHS	Trackside equipment tencore					
30802	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	175		RHS	Trackside equipment Westinghouse small					
30803	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	179		RHS	Trackside equipment Westinghouse small					
42658	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Shingle	Asbestos	Sampled – Not Detected	210			Ballast / Shingle Sample – Euston to Mornington Crescent N/094/NNBLO BRS 210m			R510776		
42659	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Shingle	Asbestos	Sampled – Not Detected	230			Ballast / Shingle Sample – Euston to Mornington Crescent N/094/NNBLO BRS 230m			R510776		
35119	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Removed	280		RHS	Trackside equipment tencore					
30804	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	324	339	RHS	Signal section cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ jh1-jh4 in between trackside equipment boxes. Numerous amounts					
30805	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	325		RHS	Trackside equipment Westinghouse small					
30807	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Removed	325		RHS	Trackside equipment tencore					
30806	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	325		RHS	Trackside equipment Westinghouse large					
30808	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	334		RHS	Trackside equipment Westinghouse small					
34987	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Presumed	339		RHS	Woven cable sheath. Route: 1x45mmØ jh4		3			
30809	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	339		RHS	Trackside equipment Westinghouse small					
30810	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Presumed	400		RHS	Trackside equipment Tencore electrical					
30811	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	449		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30812	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	454		RHS	Trackside equipment Westinghouse small					
30813	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	570	583	RHS	Woven cable sheath, Entry: trackside equipment boxes, route: 5-45mmø jh1-jh4 in between trackside equipment boxes. Numerous amounts					
34485	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	571		RHS	Trackside equipment Westinghouse small					
30814	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	571		RHS	Trackside equipment Westinghouse large					
34988	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Removed	571		RHS	Trackside equipment tencore					
30815	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	579		RHS	Trackside equipment Westinghouse small					
30816	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	583		RHS	Trackside equipment Westinghouse small					
30817	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	583		RHS	Woven cable 1x45mmø jh4		1			
30818	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	656		RHS	Woven cable sheath. Entry: jh4, route: 1x45mmø spliced cable, exit: jh4		1			
30819	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	695	703	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5mmø earth cables to trackside equipment boxes, numerous amounts					
30820	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Signal Boxes	Asbestos	Removed	696		RHS	Trackside equipment tencore					
30821	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	696		RHS	Trackside equipment Westinghouse small					
30822	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	698		RHS	Trackside equipment Westinghouse small					
30823	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	700		RHS	Trackside equipment Westinghouse large					
30824	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	702		RHS	Trackside equipment Westinghouse small					
30826	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Presumed	703		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: limited access, 1x15 jh2, 1x15 jh3, 1x45 jh4		3			
30825	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Removed	703		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30827	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Cable Sheath	Asbestos	Known	711		RHS	Woven cable sheath. Route: cable drop from jh4 1x45mmø onto jh6 1x45mmø		3			
30828	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Westinghouse Boxes	Asbestos	Presumed	716		RHS	Trackside equipment Westinghouse small					
30829	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	740			Tunnel rings - Wood caulking. Mid-way between station Ring 740					
30830	ACTIVE	N	N094-N-NBLO	Road NBLO - NOR - Euston to Mornington Crescent	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1320			Tunnel rings - Wood caulking. Mornington Crescent platform 1 South end ring 1320					
31349	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	3		RHS	Trackside equipment Westinghouse large					
31350	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	7		RHS	Trackside equipment Westinghouse large					
34416	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse large. 1 X 50mm and 1 x 30mm Braided cables					
31434	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse large - track capacitor removed by econ under ES7773e. Possible that ACM's could remain within the box.					
31438	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	8		RHS	Trackside equipment Westinghouse small					
31437	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	8		RHS	Trackside equipment Westinghouse large - track capacitor removed by econ under ES7773e. Possible that ACMs could remain within the box.					
31439	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	8		RHS	Trackside equipment Westinghouse large					
31436	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	8		RHS	Trackside equipment Westinghouse large					
31435	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	8		RHS	Trackside equipment Westinghouse small Notes during 2022 re-inspection: Removed					
31440	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	9		RHS	Trackside equipment Westinghouse small					
31441	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse large - track capacitor removed by econ under ES7773e. Possible that ACMs could remain within the box.					
31443	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large. braided cable					



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31442	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large					
31444	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse large					
31445	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Removed	24		RHS	Trackside equipment tencore					
35707	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Current Rail Boxes	Asbestos	Known	30	33	RHS	Current Rail Switch. <2mx2					
31447	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	125	126	RHS	Woven Cable Sheath. Entry: Westinghouse Small, Route: 2x15mmo, Exit: Metal Pipes. 2x2 No.					
31446	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	125		RHS	Trackside equipment Westinghouse small					
31448	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	126		RHS	Trackside equipment Westinghouse small					
31449	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	259		RHS	Trackside equipment Westinghouse small					
31450	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Removed	260		RHS	Trackside equipment tencore					
31451	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	260		RHS	Trackside equipment Westinghouse large. braided cable					
35283	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	261	264	RHS	Signal Section. Entry: Trackside Equipment Boxes, Route: 5-45mmo jh1-jh4 in between Trackside Equipment Boxes. Numerous amounts					
34495	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	267		RHS	Trackside equipment Westinghouse small					
35282	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	269		RHS	Trackside equipment Westinghouse large					
31453	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	270		RHS	Trackside equipment Westinghouse large					
31452	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	270		RHS	Trackside equipment Westinghouse large					
31454	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	271		RHS	Woven Cable Sheath. Entry: Tunnel Ring Flange, Route: 2x15mmo, Exit: Metal Pipes. 0.3mx2					
31456	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	272		RHS	Trackside equipment Westinghouse small					
31455	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Known	272		RHS	Woven Cable Sheath. Route: 1x15mmø jh2, 1x15mmø jh3, 1x45mmø jh4, 1x35mm jh5		1			



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31457	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	405		RHS	Trackside equipment Westinghouse small					
31458	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	408		RHS	Woven Cable Sheath. Entry: Tunnel Ring Flange, Route: 2x5m, Exit: Metal Pipes		2			
31459	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	410		RHS	Trackside equipment Westinghouse small					
31460	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Known	440		RHS	Woven cable sheath. Entry: jh4, Route: 1x35m, Spliced Cable. 2m2					
31543	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	468		RHS	Trackside equipment Westinghouse small					
31550	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	550	597	RHS	Woven Cable Sheath. Entry: Trackside Equipment Boxes, Route: 5-45m, jh1-jh4 in between Trackside Equipment Boxes. Numerous amounts					
31544	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Removed	550		LHS	Signal A107A, R101BC		2			
31545	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	550		RHS	Trackside equipment Westinghouse large					
31547	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	551		RHS	Trackside equipment Westinghouse large. Braided cable above					
31546	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Removed	551		RHS	Trackside equipment tencore					
31548	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	552		RHS	Trackside equipment Westinghouse small					
31549	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Known	565		RHS	Woven Cable Sheath. Entry: jh4, Route: 1x45m, Exit: jh4. 1x2m					
31551	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	591		RHS	Trackside equipment Westinghouse small					
31552	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	594		RHS	Trackside equipment Westinghouse small					
31554	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	597		RHS	Trackside equipment Westinghouse small					
31553	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	597		RHS	Woven Cable Sheath. Entry: Trackside Equipment Boxes, Route: 1x15m jh2, 1x15m jh3, 4x45m, 1x35m jh4		4			
31555	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	634		RHS	Trackside equipment Westinghouse large. Braided cable					
31556	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	634	646	LHS	Woven Cable Sheath. Entry: Trackside Equipment Boxes, Route: 5-45m jh1-jh4 in between Trackside Equipment Boxes. Numerous amounts					



Hazardous Material Asset Register - Summary



N094-N - NOR Line - Mornington Crescent to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31557	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Removed	635		RHS	Trackside equipment tencore					
31558	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	635		RHS	Trackside equipment Westinghouse large					
34422	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	636		RHS	Trackside equipment Westinghouse small					
31559	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	645		RHS	Trackside equipment Westinghouse small					
35291	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	646		RHS	Trackside equipment Westinghouse small					
31560	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Presumed	694		RHS	Trackside equipment Westinghouse large					
31561	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Signal Boxes	Asbestos	Removed	694		RHS	Trackside equipment tencore					
31562	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cable Sheath	Asbestos	Removed	694	742	RHS	Signal Section Cable Sheath. Entry: Trackside Equipment Boxes, 5-45mmo jh1-jh4 in between Trackside Equipment Boxes. Numerous amounts					
31563	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	695		RHS	Trackside equipment Westinghouse small					
31564	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	739		RHS	Trackside equipment Westinghouse small					
35292	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	740		RHS	Trackside equipment Westinghouse small					
31565	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Cement Cable Troughing & Debris	Asbestos	Known	748		RHS	Cement Troughing. Cable ducts		4			
44306	ACTIVE	N	N094-N-SBLO	Road SBLO - NOR - Mornington Crescent to Euston	Westinghouse Boxes	Asbestos	Removed	748	748	RHS	Electrical box - LPTB HMPS re-inspection concluded this was not present/removed by others		1			

N095-N - NOR Line - Euston Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42824	ACTIVE	N	N095-N-NBFA	Road NBFA (Pit3) - NOR - Euston Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES3043 2011)					
30683	ACTIVE	N	N095-N-NBFA	Road NBFA (Pit3) - NOR - Euston Stn	Ducts	Asbestos	Known	120		LHS	Cement ducts to UTX					
30680	ACTIVE	N	N095-N-NBLO	Road NBLO (Pit1) - NOR - Euston Stn	Tunnel Ring Caulking	Asbestos	Sampled - Not Detected				Tunnel rings - Wood caulking. North end Ring 20					



Hazardous Material Asset Register - Summary



N095-N - NOR Line - Euston Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42280	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Pit Blocks	Asbestos	Removed				Pitblocks Removed by Forest ES1141 July 2005					
30674	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Ducts	Asbestos	Sampled – Not Detected	0			Bitumen, ducts. Platform 1					
30675	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Cable Wrap	Asbestos	Known	4			Potentially 2x Cable wrap. J hanger No.2 = 1x 50mm - 4 nosing Bottom J-Hanger		1			
30676	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Cable Sheath	Asbestos	Known	10		RHS	From arrival end from invert to departure end. The cable may run below the suicide pit to platform side suicide pit to platform side. 1x100m	100				
34975	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Cable Sheath	Asbestos	Sampled – Not Detected	22		RHS	Earthing cable. 22m from RHS head wall		6			
35114	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Cable Sheath	Asbestos	Known	36		RHS	Bitumen cable duct		1			
30677	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Removed	84		RHS	Trackside equipment Westinghouse small		1			
30678	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Removed	86		RHS	Trackside equipment Westinghouse small		1			
30679	ACTIVE	N	N095-N-NBLO	Road NBLO (Plt1) - NOR - Euston Stn	Ducts	Asbestos	Known	138		RHS	Bitumen cable ducts to Platform wall		4			
30684	ACTIVE	N	N095-N-SBFA	Road SBFA (Plt6) - NOR - Euston Stn	Ducts	Asbestos	Sampled – Not Detected	0			Bitumen nosing, duct to invert					
42829	INACTIVE	N	N095-N-SBFA	Road SBFA (Plt6) - NOR - Euston Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES3044 2011)					
34977	ACTIVE	N	N095-N-SBFA	Road SBFA (Plt6) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Presumed				Trackside equipment Westinghouse small					
30685	ACTIVE	N	N095-N-SBFA	Road SBFA (Plt6) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Presumed	0		LHS	Trackside equipment Westinghouse small					
30687	ACTIVE	N	N095-N-SBFA	Road SBFA (Plt6) - NOR - Euston Stn	Signal Boxes	Asbestos	Presumed	105		LHS	Westinghouse Box - P - Asbestos Components within					
30686	ACTIVE	N	N095-N-SBFA	Road SBFA (Plt6) - NOR - Euston Stn	Cable Sheath	Asbestos	Known	105		LHS	Braided Cable. J hanger No 4 High level, cable from relay room on platform, over tunnel mouth and down track					
42820	ACTIVE	N	N095-N-SBLO	Road SBLO (Plt2) - NOR - Euston Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit block - Non asbestos					
42899	ACTIVE	N	N095-N-SBLO	Road SBLO (Plt2) - NOR - Euston Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit Blocks on platform grounds non asbestos					
34976	INACTIVE	N	N095-N-SBLO	Road SBLO (Plt2) - NOR - Euston Stn	Ducts	Asbestos	Presumed	42		RHS	Bitumen ducts to platform wall		1			



Hazardous Material Asset Register - Summary



N095-N - NOR Line - Euston Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42896	ACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Ducts	Asbestos	Presumed	42		RHS	Bitumen ducts to platform wall					
42821	INACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Ducts	Asbestos	Presumed	42			Bitumen ducts to platform wall					
42822	ACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Removed	78			Trackside equipment: Small Westinghouse box		1			
42897	INACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Presumed	78		RHS	Trackside equipment: Westinghouse small - inactive as duplicate record					
30681	INACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment Westinghouse small - inactivated as duplicate record		1			
30682	ACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Removed	82		RHS	Trackside equipment Westinghouse small		1			
42823	INACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Presumed	82			Trackside equipment: Small Westinghouse box - inactivated as duplicate record		1			
42898	INACTIVE	N	N095-N-SBLO	Road SBLO (Pit2) - NOR - Euston Stn	Westinghouse Boxes	Asbestos	Presumed	82		RHS	Trackside equipment: Westinghouse small - inactive as duplicate record					

N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30547	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	0	348	RHS	Trackside equipment rope ends to shelf as enters Westinghouse/ switch box Notes from 2022 re-inspection: Removed		2			
41965	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Caulking	Asbestos	Known				Asbestos Caulking is sporadic in this entire track section - Speak to the HMU for Guidance if this section is in your work area No access into track section during 2020 re-inspection. Traffic hours.				N	N
30548	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	0		LHS	Woven cable insulation cable (75ml) to 2nd cable shelf tray from top, cable passes into wall on platform Notes from 2022 re-inspection: Removed		1			
34885	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment Westinghouse small - signal box. Materials within Notes from 2022 re-inspection: Removed		1			
30549	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	12		RHS	Trackside equipment Westinghouse large - materials within		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30550	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	12		RHS	Trackside equipment tencore. Materials within Notes from 2022 re-inspection: Removed		1			
30551	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	13		RHS	Trackside equipment tencore. Materials within Notes from 2022 re-inspection: Removed		1			
30552	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	14		RHS	Trackside equipment: Westinghouse small. Materials within		1			
30553	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment: Westinghouse small. Materials within Notes from 2022 re-inspection: Removed		1			
34886	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment: Westinghouse small. Materials within Notes from 2022 re-inspection: Removed		1			
30554	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse small. Materials within Notes from 2022 re-inspection: Removed		1			
30555	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood caulking to tunnel rings, Euston Platform 3 North End Ring 20. throughout					
34370	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	26		RHS	Trackside equipment tencore. Materials within, plastic cables Notes from 2022 re-inspection: Removed		1			
30556	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	26			Trackside equipment interrogator no. 2. materials within Notes from 2022 re-inspection: Removed		1			
30557	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	44			Trackside equipment: Westinghouse small. Rope to bottom cables Notes from 2022 re-inspection: Removed					
30558	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	46			Trackside equipment: Westinghouse small. Materials within Notes from 2022 re-inspection: Removed		1			
30559	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	47			Trackside equipment: Westinghouse small. Materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30560	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	48			Trackside equipment: Westinghouse small. Materials within Notes from 2022 re-inspection: Removed		1			
30561	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	50			Wood caulking. Throughout					
30562	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	95			Trackside equipment rail gap indicator. Materials within Notes from 2022 re-inspection: Covered up		1			
30563	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	100			Wood caulking. Throughout					
30564	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	117			Trackside equipment Westinghouse signal box. Materials within Notes from 2022 re-inspection: Removed		1			
30567	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	118		RHS	Woven cable insulation to tencore Notes from 2022 re-inspection: Removed		1			
35109	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	118		RHS	Woven cable insulation to Westinghouse large Notes from 2022 re-inspection: Removed		1			
30566	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	118			Trackside equipment tencore. Rope Notes from 2022 re-inspection: Removed		1			
30565	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	118			Trackside equipment Westinghouse large. Rope		1			
30569	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	121		RHS	Woven cable insulation to Westinghouse large		1			
30568	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	121		RHS	Trackside equipment Westinghouse large - materials within		1			
30570	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	124		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30571	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	126		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30572	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	126		RHS	Woven cable insulation to Westinghouse small		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30573	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	127		RHS	Trackside equipment small switch box materials within		1			
30575	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	128		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30574	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	128		RHS	Woven cable insulation to Westinghouse small Notes from 2022 re-inspection: Removed		1			
34887	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	128		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30576	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	160			Wood caulking throughout					
30578	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	172		RHS	Trackside equipment Westinghouse relay box - materials within Notes from 2022 re-inspection: Removed		1			
30577	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	172		RHS	Trackside equipment signal box materials within Notes from 2022 re-inspection: Removed		1			
30580	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	173		RHS	Woven cable insulation to Westinghouse large		1			
30581	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	173		RHS	Woven cable insulation to Tencore		1			
30579	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	173		RHS	Trackside equipment tencore. Materials within Notes from 2022 re-inspection: Removed		1			
34888	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	173		RHS	Trackside equipment Westinghouse large - materials within		1			
30582	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	176		RHS	Trackside equipment rail gap indicator - materials within		1			
30583	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	180		RHS	Trackside equipment Westinghouse small - materials within		1			
30584	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	185		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30585	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	215		LHS	Trackside equipment metal RSJ (possible asbestos behind beam) to sealed entrance - bricked up Notes from 2022 re-inspection: Removed					
30587	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	222		RHS	Woven cable insulation (75ml) to Westinghouse small Notes from 2022 re-inspection: Removed		1			
30586	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	222		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30588	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	261		RHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
30589	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	261		RHS	Woven cable Notes from 2022 re-inspection: Removed		1			
35110	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	265		LHS	Trackside equipment signal box Westinghouse - materials within Notes from 2022 re-inspection: Removed		1			
30592	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	266		RHS	Woven cable insulation within plastic sheath passes under track to right hand side Notes from 2022 re-inspection: Removed		2			
30590	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	266		LHS	Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			
30591	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	266		LHS	Trackside equipment rope cable (75ml). Materials within Notes from 2022 re-inspection: Removed		1			
30593	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	271		RHS	Trackside equipment Westinghouse large - materials within		1			
30594	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	271			Trackside equipment switch box - current online relay materials within		1			
30595	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	291		RHS	Woven cable insulation from 2 x Westinghouse large		1			
30596	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	296		RHS	Trackside equipment Westinghouse small. Plastic Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30597	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	300			Wood caulking throughout					
30598	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	300		RHS	Trackside equipment Westinghouse small materials within		1			
34459	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	337		RHS	Trackside equipment Westinghouse small materials within Notes from 2022 re-inspection: Removed		1			
34889	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	337		RHS	Woven cable insulation to Westinghouse small Notes from 2022 re-inspection: Removed		1			
30599	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	344		LHS	Trackside equipment signal box. Plastic cables Notes from 2022 re-inspection: Removed		1			
30601	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	344		RHS	Woven cable insulation to Westinghouse large		1			
30600	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	344		RHS	Trackside equipment Westinghouse large - materials within Notes from 2022 re-inspection: 2 no		2			
30603	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	346		RHS	Trackside equipment Westinghouse large - materials within		1			
30602	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	346		RHS	Trackside equipment Westinghouse relay switch box - materials within Notes from 2022 re-inspection: Removed		1			
34890	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	346		RHS	Woven cable insulation to tencore		1			
30604	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	347		RHS	Trackside equipment Westinghouse medium - materials within		1			
30605	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	347		RHS	Woven cable insulation - materials within		1			
30606	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	348		RHS	Trackside equipment Westinghouse large - materials within Notes from 2022 re-inspection: 2 no		2			
30608	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	360		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30607	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	360		RHS	Wood caulking throughout					
30609	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	368		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30610	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	375			Wood caulking throughout					
30611	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	376			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
35111	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	376			Wood caulking, throughout					
30612	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	377			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30613	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	381			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30614	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	382			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30615	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	384			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30616	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	390			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30617	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	410			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30618	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	450			Caulking - insulation throughout Mitigation: Encapsulated with white paint to flanges. Some grout wood					
30619	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Removed	478			Tunnel ring opens to large area. Storage RHS, old tunnel, tunnel rings may contain asbestos caulking Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30620	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	577		LHS	Trackside equipment signal box S604 - materials within Notes from 2022 re-inspection: Removed		1			
30621	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	577		RHS	Trackside equipment Westinghouse large materials within		1			
30623	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	578		RHS	Woven cable insulation to tencore Notes from 2022 re-inspection: Removed		1			
30625	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Strongly Presumed	578		RHS	Woven cable insulation to Westinghouse large		1			
30622	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	578		RHS	Trackside equipment tencore materials within Notes from 2022 re-inspection: Removed		1			
30624	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	578		RHS	Trackside equipment Westinghouse large materials within		1			
34970	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	579		RHS	Trackside equipment Westinghouse large materials within		1			
34371	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	580		RHS	Trackside equipment Westinghouse relay box materials within Notes from 2022 re-inspection: Removed		1			
30626	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	580		RHS	Trackside equipment Westinghouse medium materials within		1			
30627	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	581		RHS	Trackside equipment Westinghouse large materials within		2			
30628	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	581		RHS	Woven cable insulation to Westinghouse large Notes from 2022 re-inspection: Removed		1			
30629	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	583		RHS	Trackside equipment Westinghouse medium materials within		1			
34971	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	584		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30630	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	588		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30631	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Presumed	642		RHS	Trackside equipment type 79 switch box materials within					



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30632	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	735		RHS	Trackside equipment Westinghouse small materials within Notes from 2022 re-inspection: Removed		1			
35112	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	740		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed					
30453	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	790			Tunnel ring caulking to top of tunnel (ring 421). Ring 421					
30454	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	790		RHS	Tunnel ring caulking (Wood & grout). Ring 421					
30456	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	815		LHS	Tunnel ring caulking (Wood & grout). Ring 422					
30455	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	815			Tunnel ring caulking, to top of tunnel ring (ring 422). Ring 422					
30457	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	820			Tunnel ring caulking, to top of tunnel ring (ring 423). Ring 423					
30458	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	850			Tunnel ring caulking, to top of tunnel ring (ring 424). Ring 424					
30459	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	960			Tunnel ring caulking, to top of tunnel ring (ring 426). Ring 426					
30460	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	990			Tunnel ring caulking, to top of tunnel ring (ring 427). Ring 427					
30461	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Known	1000			Caulking - insulation throughout					
30463	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1030		RHS	Trackside equipment Westinghouse large materials within		1			
30462	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1030		RHS	Trackside equipment signal box materials within Notes from 2022 re-inspection: Removed		1			
30465	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	1031		RHS	Woven cable insulation to Tencore Notes from 2022 re-inspection: Removed		1			
30464	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1031		RHS	Trackside equipment - tencore materials within Notes from 2022 re-inspection: Removed		1			
30466	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1032		RHS	Trackside equipment Westinghouse large - materials within		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30468	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1033		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30467	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1033		RHS	Trackside equipment Westinghouse relay box - materials within Notes from 2022 re-inspection: Removed		1			
30469	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1034		RHS	Trackside equipment Westinghouse medium - materials within		1			
30470	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1035		RHS	Trackside equipment black panel to open switch box. Boxing missing, has poly to protect fuses/switches - possible debris to floor by duct. Quantity: 0.4 Notes from 2022 re-inspection: Removed					
34342	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	1036		RHS	Woven cable insulation to large Westinghouse Notes from 2022 re-inspection: Removed		1			
35105	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1036		RHS	Trackside equipment Westinghouse large - materials within		2			
30471	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Presumed	1037		RHS	Trackside equipment Westinghouse medium - materials within		1			
30472	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1038		RHS	Trackside equipment Westinghouse large - materials within		1			
34878	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1039		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30473	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	1065		RHS	Trackside equipment type 79 switch box. materials within		1			
30474	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1110			Caulking - wood. Throughout					
30475	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1200		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30476	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1205		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30477	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1250			caulking- wood. throughout					
34879	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1410			caulking- wood. throughout					
30478	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1430		LHS	Trackside equipment signal box, materials within Notes from 2022 re-inspection: Removed		1			
30479	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1431		LHS	Trackside equipment signal box, materials within Notes from 2022 re-inspection: Removed		1			
30480	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1431		RHS	Trackside equipment tencore, materials within. Notes from 2022 re-inspection: Removed		1			
30481	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1438		RHS	Trackside equipment Westinghouse large - materials within		1			
30482	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1439		RHS	Trackside equipment Westinghouse relay box. Materials within Notes from 2022 re-inspection: Removed		1			
30483	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1440		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30484	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1444		RHS	Trackside equipment Westinghouse medium - materials within		1			
30485	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1445		RHS	Trackside equipment Westinghouse large - materials within		2			
30487	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1446		RHS	Trackside equipment Westinghouse medium - materials within		1			
30486	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1446		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30488	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	1480		RHS	Trackside equipment type 79 switch box. materials within		1			
30492	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1500		LHS	Trackside equipment signal box. Materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30489	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1500			Caulking - wood. Throughout					
30491	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1500		RHS	Trackside equipment Westinghouse relay box. Materials within Notes from 2022 re-inspection: Removed		1			
30490	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1500		LHS	Trackside equipment signal box. Materials within Notes from 2022 re-inspection: Removed		1			
30493	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	1501		LHS	Trackside equipment rail gap indicator. Materials within Notes from 2022 re-inspection: Covered up		1			
34343	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1501		RHS	Trackside equipment tencore. Materials within Notes from 2022 re-inspection: Removed		1			
30494	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1502		RHS	Trackside equipment Westinghouse large - materials within		1			
30496	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1502		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30495	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	1502		RHS	Woven cable insulation to Westinghouse large. 1m Notes from 2022 re-inspection: Removed		1			
30497	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1503		RHS	Trackside equipment Westinghouse large - materials within		1			
30498	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Cable Sheath	Asbestos	Removed	1503		RHS	Woven cable insulation to Westinghouse large. 1m Notes from 2022 re-inspection: Removed		1			
34880	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1504		RHS	Trackside equipment Westinghouse large - materials within Notes from 2022 re-inspection: 2no		2			
30499	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1505		RHS	Trackside equipment Westinghouse medium - materials within		1			
30500	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1505		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35106	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1506		RHS	Trackside equipment Westinghouse large - materials within		1			
30501	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1508		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30502	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1524		LHS	Trackside equipment Westinghouse relay box. Materials within Notes from 2022 re-inspection: Removed		1			
34881	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	1524		LHS	Trackside equipment switch box - current online relay. Materials within		1			
30503	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1525		LHS	Trackside equipment Westinghouse relay box. Materials within Notes from 2022 re-inspection: Removed		2			
30505	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1534			Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30504	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1534		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30507	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1560		RHS	Trackside equipment cement boxing. TO+VE current rail isolators switch 434. 0.5m2 Removed by Edenbeck ES5298 23/10/2013					
30506	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1560		RHS	Trackside equipment cement boxing. TO-VE current rail isolators switch 434A. 1m2 Removed by Edenbeck ES5298 23/10/2013					
30508	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1561		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30509	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1566		RHS	Trackside equipment Westinghouse relay box. Materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30510	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1567		RHS	Trackside equipment switch box. Materials within Notes from 2022 re-inspection: Removed		1			
30511	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1568		RHS	Trackside equipment Westinghouse small - materials within. Notes from 2022 re-inspection: Removed		1			
34344	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Strongly Presumed	1569		RHS	Trackside equipment tencore. Materials within		1			
30512	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1571		LHS	Trackside equipment Westinghouse medium - materials within Notes from 2022 re-inspection: Removed		1			
30513	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1617		RHS	Trackside equipment Westinghouse medium - materials within Notes from 2022 re-inspection: Removed		1			
30514	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1618		RHS	Trackside equipment Westinghouse large - materials within		1			
30515	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1618		LHS	Trackside equipment signal box. Materials within Notes from 2022 re-inspection: Removed		1			
30517	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1619			Trackside equipment Westinghouse large - materials within		1			
30516	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1619		RHS	Trackside equipment Westinghouse small - materials within		1			
30518	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Strongly Presumed	1620		RHS	Trackside equipment Westinghouse small - materials within		1			
30519	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1621		RHS	Trackside equipment tencore. Materials within Notes from 2022 re-inspection: Removed		1			
35107	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1621		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30521	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1622		LHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30520	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1622		RHS	Trackside equipment Westinghouse large - materials within Notes from 2022 re-inspection: Removed		1			
34882	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1623		LHS	Trackside equipment type 79 switch box. Materials within Notes from 2022 re-inspection: Removed		1			
30522	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1627		RHS	Trackside equipment Westinghouse small - materials within. Notes from 2022 re-inspection: Removed		1			
30523	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1627		RHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30524	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Westinghouse Boxes	Asbestos	Removed	1634		LHS	Trackside equipment Westinghouse small - materials within Notes from 2022 re-inspection: Removed		1			
30525	ACTIVE	N	N096-N-NBFA	Road NBFA - NOR - Euston to Camden Town	Signal Boxes	Asbestos	Removed	1635		RHS	Trackside equipment large 600V box - materials within Notes from 2022 re-inspection: Removed		1			
35867	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Enters tunnel from invert with plastic cables		1			
34647	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	3		RHS	Trackside equipment: Westinghouse small		1			
28651	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	3		RHS	Trackside equipment: Westinghouse large		1			
28733	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	5		LHS	Trackside equipment: Westinghouse electrical box large		1			
28734	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	6		RHS	Trackside equipment rail gap indicator		1			
36118	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	6		LHS	Trackside equipment: Westinghouse large		2			
28736	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Presumed	7		LHS	Braided cables 2 x 10mm onto jh1		1			
28735	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	7		LHS	Trackside equipment: Westinghouse large		1			
28737	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment stop signal E41		1			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28738	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	9		RHS	Trackside equipment tencore box		1			
34651	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	9		LHS	Trackside equipment: Westinghouse small		1			
28739	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	10		LHS	Trackside equipment: Westinghouse small		1			
28742	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	12	21	RHS	Trackside equipment: Westinghouse large		1			
28745	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	12	21	RHS	Trackside equipment current online relay no6		1			
28743	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Presumed	12	21	RHS	Numerous braided cables out of box		1			
28740	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	12	21	RHS	Trackside equipment: Westinghouse small		4			
28744	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	12	21	RHS	trackside equipment tencore		2			
28741	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	12	21	RHS	brake signal		1			
28746	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment: Westinghouse small		1			
28747	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	30		UTX	Trackside equipment: Westinghouse small		1			
28748	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	31		RHS	Trackside equipment double tencore		1			
28749	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	36		RHS	Trackside equipment: Westinghouse electrical box		1			
28750	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	43	45	RHS	Trackside equipment: Westinghouse small		2			
28752	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	43	45	RHS	Trackside equipment: Westinghouse electrical box		1			
28751	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	43	45	RHS	Trackside equipment: Westinghouse large		2			
35876	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	73		RHS	Woven cable sheath 20mm, Leaves tunnel otx to adjacent track					
28753	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	78		RHS	Trackside equipment: Westinghouse small		1			
28754	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	83		RHS	Woven cable sheath 20mm, Enters tunnel from adjacent track		2			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36119	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	83		RHS	Trackside equipment: Westinghouse small		1			
28755	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	83		RHS	Trackside equipment: Westinghouse large		1			
28756	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cement Cable Troughing & Debris	Asbestos	Removed	94		UTX	Cement troughing. 5lm Upon re-inspection surveyor concluded this was not present / removed		5			
35952	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cement Cable Troughing & Debris	Asbestos	Removed	98		UTX	Cement troughing Upon re-inspection surveyor concluded this was not present / removed					
28757	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	120		RHS	Trackside equipment tencore		1			
28758	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	121		RHS	Trackside equipment: Westinghouse small		1			
28759	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	123		RHS	Trackside equipment: Westinghouse large		1			
28760	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cement Cable Troughing & Debris	Asbestos	Removed	124		UTX	Cement troughing 1lm 4-Rail Services Ltd confirmed item was not present / removed 28/08/2015		1			
28652	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	126		RHS	Trackside equipment: Westinghouse small		1			
28653	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	156		RHS	Trackside equipment signal RS601		1			
28654	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	156		RHS	Trackside equipment: Westinghouse small		1			
28658	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	161	169	RHS	Woven sheath earth cable 5mm. Leaves Westinghouse large					
28656	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	161	169	RHS	Trackside equipment: Westinghouse large		5			
28655	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	161	169	RHS	Trackside equipment: Westinghouse small		2			
28657	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	161	169	RHS	Trackside equipment: Westinghouse box electrical		1			
28659	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	210		RHS	Trackside equipment: Westinghouse large		1			
34412	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Known	274	281	RHS	Trackside equipment: Westinghouse small		3			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36115	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	274	281	RHS	Trackside equipment: Westinghouse box electrical		2			
28661	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	274	281	RHS	Trackside equipment: Westinghouse large		4			
28660	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	274		LHS	Trackside equipment signal S601		1			
28662	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	274	281	RHS	Woven sheath earth cable 5mm. exits Westinghouse large					
28663	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Presumed	300	303	RHS	Woven 1x20mm cable, Drops low level to cylinder then back to j.					
28664	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Presumed	307	310	RHS	Woven 1x20mm cable, Drops low level to cylinder then back to j.					
28665	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	350		RHS	Type 79		1			
28668	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	460	463		Trackside equipment tencore box		1			
28666	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	460	463		Trackside equipment: Westinghouse small		1			
35868	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	460	463		Woven sheath earth cable 5mm. Exits Westinghouse large					
28667	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	460	463		Trackside equipment: Westinghouse large		1			
28669	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	475		RHS	Trackside equipment: Westinghouse small		1			
28670	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	478		RHS	Trackside equipment: Westinghouse large		1			
34648	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	570			Tunnel ring caulking					
28671	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	782		RHS	Type 79		1			
28674	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	828	843	RHS	Trackside equipment: Westinghouse small		3			
28675	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	828	843	RHS	Trackside equipment tencore		1			
35869	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	828	843	RHS	Trackside equipment signal Jx604		1			
28672	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	828	843	RHS	Trackside equipment: Westinghouse large		4			



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28673	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	828	843	RHS	Trackside equipment: Westinghouse box electrical		2			
28676	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	975			Wood Caulking to tunnel rings. Throughout North end Ring 975					
35870	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1098		RHS	Trackside equipment signal RJ1A		1			
28678	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	1098		RHS	Woven earth cable sheath 5mm. Exits Westinghouse small					
28677	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1098		RHS	Trackside equipment: Westinghouse large		1			
28679	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1110		RHS	Trackside equipment: Westinghouse small		1			
28680	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1115		RHS	Trackside equipment: Westinghouse small		1			
28681	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1200		RHS	Type 79		1			
28683	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1285	1293	RHS	Trackside equipment signal RJ1		1			
28687	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	1285	1293	RHS	Woven sheath 5mm earth cable. Exits Westinghouse large					
28682	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1285	1293	RHS	Trackside equipment signal J1A		1			
28686	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1285	1293	RHS	Trackside equipment: Westinghouse small		2			
28684	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1285	1293	RHS	Trackside equipment: Westinghouse large		3			
28685	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1285	1293	RHS	Trackside equipment tencore		1			
28688	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1299		RHS	Trackside equipment: Westinghouse small		1			
28689	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1340		RHS	Trackside equipment rail gap indicator		1			
28690	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1367		RHS	Trackside equipment signal		1			
36116	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1371		RHS	Trackside equipment: Westinghouse large		1			
28691	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Presumed	1371			Woven sheath 5mm earth cable. exits Westinghouse large					



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28692	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1391		RHS	Trackside equipment: Westinghouse small		1			
35871	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	1396	1400	RHS	Woven sheath 5mm earth cable. Exits Westinghouse large					
28694	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1396	1400	RHS	Trackside equipment: Westinghouse small		1			
34413	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1396	1400	RHS	Trackside equipment: Westinghouse large		2			
28693	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1396	1400	RHS	Trackside equipment: Westinghouse box electrical		2			
28695	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1409		RHS	Trackside equipment rail gap indicator		1			
28696	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Presumed	1422			Woven asbestos cable x2		2			
28697	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1426		RHS	Trackside equipment: Westinghouse small		1			
28699	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1448		RHS	Trackside equipment signal RJ2		1			
28698	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1448		RHS	Trackside equipment signal J1B		1			
28700	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1450		RHS	Trackside equipment tencore box		1			
35872	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1450		RHS	Trackside equipment: Westinghouse small		1			
34649	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1461		RHS	Trackside equipment: Westinghouse small		1			
28702	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1466	1472	RHS	Trackside equipment: Westinghouse box electrical		2			
28701	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1466	1472	RHS	Trackside equipment: Westinghouse large		3			
28703	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	1466	1472	RHS	Woven sheath 5mm earth cable. Exits Westinghouse large					
35873	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1478		RHS	Trackside equipment: Westinghouse small		1			
28704	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1482		RHS	Trackside equipment: Westinghouse small					
28705	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Cable Sheath	Asbestos	Known	1547	1670	RHS	Woven sheath cable 20mm. Redundant cable runs from where tunnel widens 1576m along j hanger right hand					



Hazardous Material Asset Register - Summary



N096-N - NOR Line - Camden Town to Euston

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28707	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1572	1576	RHS	Trackside equipment: Westinghouse small		3			
28708	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1572	1576	RHS	Trackside equipment tencore		1			
28706	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1572	1576	RHS	Trackside equipment signal J2		1			
28709	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1576		LHS	Trackside equipment stop signal E41		1			
34414	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1576		LHS	Trackside equipment tencore box		1			
28710	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1582		RHS	Trackside equipment: Westinghouse small		1			
28711	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1595		RHS	Trackside equipment: Westinghouse small		1			
28712	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Signal Boxes	Asbestos	Presumed	1600		RHS	Trackside equipment tencore box		1			
28713	ACTIVE	N	N096-N-SBFA	Road SBFA - NOR - Camden Town to Euston	Westinghouse Boxes	Asbestos	Presumed	1602		RHS	Trackside equipment: Westinghouse large		1			

N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36208	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cable Sheath	Asbestos	Known	0		RHS	Braided Cable. 1 x 10mm, 1 x 50mm from ducts to J hanger No 5, 1 x 10mm over OTX to Right Hand side cable run		2			
36209	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Presumed	0		LHS	Trackside equipment: Westinghouse small		1			
36207	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Ducts	Asbestos	Sampled – Not Detected	0		RHS	Bitumen ducts					
36210	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	12		RHS	Flash guards Signal A92		1			
36211	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	14		RHS	Flash guards Relay Box 92GR. 2 x earthing cables per box HMPS upon re-inspection surveyor concluded this was still present		1			
36213	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment: Westinghouse small		1			
36212	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	14		RHS	Trackside equipment tencore. 2 x earthing cables per box		1			



Hazardous Material Asset Register - Summary



N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34369	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment: Westinghouse small		1			
36214	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse small		1			
34726	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	24			Dust/debris throughout floor and at foot of wall at southern end. In cross passage connecting 2 running tunnels 24m off south end of platforms 1&2 at Euston					
34725	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	24			Dust/debris throughout floor and at foot of wall at northern end. In cross passage connecting 2 running tunnels 24m off south end of platforms 1&2 at Euston					
34724	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	24			Caulking, throughout tunnel metal rings. In cross passage connecting 2 running tunnels 24m off south end of platforms 1&2 at Euston					
34727	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cable Sheath	Asbestos	Known	24			Green braided cable. Within top J hanger - 24 from Euston Platform		2			
46077	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	71		RHS	Trackside equipment: westinghouse small Notes from 2022 re-inspection: Removed		1			
36215	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	74		RHS	Trackside equipment: Westinghouse small					
46078	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Presumed	76		RHS	Trackside equipment: westinghouse small		1			
36216	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small					
36217	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	142	145	LHS	Flash guards Signal A9211 & R92 A		2			
36218	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	144	146	RHS	Flash guards Relay Box 96APGR & 9211GR		2			
35004	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	145		RHS	Trackside equipment: Westinghouse small		1			
36219	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	153		RHS	Trackside equipment: Westinghouse small		1			
36220	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	244		LHS	Flash guards Signal R96AB		1			
36221	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	244		RHS	Flash guards Relay Box 96ABPGR. 1 x earth braided cable		1			
36222	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	247		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35005	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	252		RHS	Trackside equipment: Westinghouse small		1			
46079	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	328	330	RHS	tencore x 1		1			
36223	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	328	330	RHS	Flash guards Relay Box 96AGR & 96BCPGR. 3 x braided cables HMPS upon re-inspection surveyor concluded this was still present		2			
36224	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	328	330	RHS	Tencore. 3 x braided cables		1			
34589	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	328	332	LHS	Flash guards Signal A96A & R96BC		2			
36225	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	335		RHS	Trackside equipment: Westinghouse small		1			
36226	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	340		RHS	Trackside equipment: Westinghouse small		1			
46080	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Presumed	345		RHS	Trackside equipment: westinghouse small		1			
35006	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	373		RHS	Trackside equipment tencore		1			
36227	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	381		RHS	Flash guards Junction box. with 1 x 50mm cable passing through		1			
34712	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	421		RHS	Flash guards Signal A96 B & R96C HMPS upon re-inspection surveyor concluded this was not present/ removed by others		2			
34713	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	423	424	RHS	Trackside equipment tencore. 3 x earth braided cables		1			
34318	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	423	424	RHS	Flash guards Relay Box 96BGR & 96CPGR. 3 x earth braided cables HMPS upon re-inspection surveyor concluded this was still present		2			
34714	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	436		RHS	Flash guards Rail Gap Indicator		1			
34715	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cable Sheath	Asbestos	Known	447		RHS	Braided Cable. Cross passage, 2 x 50mm from cross passage to track, 1 No to Warren Street on J hanger 4, 1 to Euston on J hanger 6		2			
34716	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	452		RHS	Flash guards Switch Box		1			
34717	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	457		RHS	Flash guards Signal A96 C		1			



Hazardous Material Asset Register - Summary



N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34718	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Presumed	458		RHS	Flash guards Relay Box 96CGR. 2 x earth braided cables		1			
34719	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Signal Boxes	Asbestos	Removed	458		RHS	Tencore. 2 x earth braided cables		1			
34720	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	460		RHS	Trackside equipment: Westinghouse small		1			
34721	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Removed	465		RHS	Trackside equipment: Westinghouse small		1			
34723	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Westinghouse Boxes	Asbestos	Presumed	470		RHS	Trackside equipment: Westinghouse small		1			
34722	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cable Sheath	Asbestos	Known	470		RHS	Braided Cable. 1 x 50mm from concrete to J hanger 10 running to BRS 466 then back into concrete	50	1			
34728	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Ducts	Asbestos	Sampled – Not Detected	472		RHS	Ducts					
34729	ACTIVE	N	N098-N-NBLO	Road NBLO - NOR - Warren Street to Euston	Cable Sheath	Asbestos	Known	473		RHS	Cable Material Use. 4LM	4				
30832	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Ducts	Asbestos	Known	0		RHS	Bitumen cable ducts		3			
30833	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	0		RHS	Braided Cable. Platform 6 Invert - Trackside Cable Run. Platform 1 Invert - Trackside Cable Run		5			
30831	INACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	0		RHS	Braided Cable. Platform 6 Invert - Trackside Cable Run. Platform 1 Invert - Trackside Cable Run Duplicate of record 30833		5			
30834	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	15		LHS	Braided Cable. 4 x 50mm cable from substation over OTX to right hand side		4			
30835	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	17		RHS	Braided Cable. 4 x 50mm cables, 1 No to Warren street J hanger No4, 2 No through cross passage to Northbound track, and 1 No to invert		4			
30836	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	17		LHS	Flash guards Signal A99		1			
34486	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	19		RHS	Trackside equipment tencore		1			
30837	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	19		RHS	Trackside equipment: rail gap indicator		1			
34989	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Presumed	20		RHS	Flash guards Isolator transformer		1			
30838	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30634	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	24			Green braided cable. Within top J hanger, (As above)		2			
30633	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	24			Dust/debris throughout floor and at foot of wall at southern end. In cross passage connecting 2 running tunnels 24m off south end of platforms 1&2 at Euston					
30841	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	24			Caulking, throughout tunnel metal rings. In cross passage connecting 2 running tunnels 24m off south end of platforms 1&2 at Euston					
34990	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	24			Dust/debris throughout floor and at foot of wall at northern end. In cross passage connecting 2 running tunnels 24m off south end of platforms 1&2 at Euston					
30839	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment Westinghouse small		1			
30840	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	36		RHS	Trackside equipment Westinghouse small		1			
30635	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Presumed	77		RHS	Flash guards Junction box		1			
30636	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	77		RHS	Trackside equipment Westinghouse small		1			
30637	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	81		RHS	Trackside equipment Westinghouse small		1			
30638	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Presumed	190		RHS	Trackside equipment: tencore. 2 x yellow braided cable from box to JH2		1			
30639	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	202		RHS	Flash guards Signal R95abc		1			
30640	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Known	203		RHS	Flash guards Relay 95abcGR		1			
30641	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	231		RHS	Trackside equipment Westinghouse small		1			
30642	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	233		RHS	Trackside equipment Westinghouse small		1			
30643	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	303		RHS	Flash guards Signal A95a and R95bc		2			
30644	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Not Found during Inspection	304	305	RHS	Flash guards Relay 95aGR & 95bcPGR. 3 x braided cables from boxes - earth cable - JH3 HMPS Re-Inspection concluded this was not present / removed by others		1			
30645	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	304	305	RHS	Trackside equipment tencore. 3 x braided cables from boxes - earth cable - JH3		1			



Hazardous Material Asset Register - Summary



N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35113	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	315		RHS	Trackside equipment Westinghouse small		1			
30646	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	321		RHS	Trackside equipment Westinghouse small		1			
30647	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	372		RHS	Flash guards Signal A95b & R95c		2			
30648	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Not Found during Inspection	373		RHS	Flash guards Signal A95b & R95c. 3 x braided cables from boxes - earth cable - JH3 HMPS Re-Inspection concluded this was not present / removed by others					
30649	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	373		RHS	Trackside equipment tencore. 3 x braided cables from boxes - earth cable - JH3					
34972	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Presumed	376	372	RHS	Flash guards Relay 95bGR & 95PGR. 2 x braided cables - earth cable - JH1		2			
30650	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	411		RHS	Trackside equipment Westinghouse small		1			
30651	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	417		RHS	Trackside equipment Westinghouse small		1			
30652	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	428		RHS	Flash guards Signal A95c		1			
30653	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Not Found during Inspection	429		RHS	Flash guards Relay 95cGR. 2 x braided cables - earth cable - JH1 HMPS Re-Inspection concluded this was not present / removed by others		1			
30654	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Signal Boxes	Asbestos	Removed	429		RHS	Trackside equipment tencore. 2 x braided cables - earth cable - JH1		1			
34973	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	444		RHS	Trackside equipment Westinghouse small		1			
30655	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Westinghouse Boxes	Asbestos	Removed	449		RHS	Trackside equipment Westinghouse small		1			
30656	INACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	455		RHS	Braided Cable. 1 x 50mm cable from OTX to J hanger No 2 left hand side to invert. Plus 1 x 10mm cable		1			
30657	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	458		RHS	Braided Cable. 1 x 50mm cable from right hand side over OTX		2			
30658	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Ducts	Asbestos	Known	462		RHS	Cement. Ducts to invert		1			
34974	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Cable Sheath	Asbestos	Known	462		RHS	Bitumen cable. Numerous amounts					



Hazardous Material Asset Register - Summary



N098-N - NOR Line - Euston to Warren Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34482	ACTIVE	N	N098-N-SBLO	Road SBLO - NOR - Euston to Warren Street	Ducts	Asbestos	Known	462		RHS	Bitumen ducts		7			

N101-N - NOR Line - Warren Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42873	ACTIVE	N	N101-N-NBLO	Road NBLO (Plt1) - NOR - Warren Street Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
34828	ACTIVE	N	N101-N-NBLO	Road NBLO (Plt1) - NOR - Warren Street Stn	Ducts	Asbestos	Sampled – Not Detected	0		RHS	Bitumen Ducts to invert					
34829	ACTIVE	N	N101-N-NBLO	Road NBLO (Plt1) - NOR - Warren Street Stn	Ducts	Asbestos	Known	5		LHS	cable ducts to invert		1			
34830	ACTIVE	N	N101-N-NBLO	Road NBLO (Plt1) - NOR - Warren Street Stn	Westinghouse Boxes	Asbestos	Removed	51		LHS	Trackside equipment: Westinghouse small		1			
34831	ACTIVE	N	N101-N-NBLO	Road NBLO (Plt1) - NOR - Warren Street Stn	Westinghouse Boxes	Asbestos	Removed	55		LHS	Trackside equipment: Westinghouse small		1			
42874	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
34832	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Ducts	Asbestos	Known	2		RHS	Cement ducts to invert		1			
34794	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Cable Sheath	Asbestos	Presumed	3		LHS	Braided cable. 1 x 10mm cable from duct to J hanger No 2		1			
34833	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Westinghouse Boxes	Asbestos	Removed	86		LHS	Trackside equipment: Westinghouse small		1			
34834	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Westinghouse Boxes	Asbestos	Removed	95		LHS	Trackside equipment: Westinghouse small		1			
34836	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Cable Sheath	Asbestos	Presumed	126		LHS	Braided cable. 1 x 50mm, 1 x 10mm cable from ducts to OTX to right hand side cable run on J hangers 3 & 4		1			
34835	ACTIVE	N	N101-N-SBLO	Road SBLO (Plt2) - NOR - Warren Street Stn	Ducts	Asbestos	Presumed	126		RHS	Cement ducts to invert		1			

N102-N - NOR Line - Warren Street to Goodge Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33904	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cables. 1x 50mm from low level to J hanger 4, 1x 10mm from low level to J hanger 2-		2			
33905	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Known	0		LHS	Cables cross track to LHS at end of tunnel		1			



Hazardous Material Asset Register - Summary



N102-N - NOR Line - Warren Street to Goodge Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
44310	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed		362	LHS	Westinghouse small Notes from 2022 re-inspection: Removed					
34567	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	9		RHS	Flash guards Relay box 88GR tencore		1			
33985	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Not Found during Inspection	9		RHS	Westinghouse brake signal HMPS upon re-inspection surveyor concluded this was not present/ removed by others		1			
33984	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	9		RHS	Flash guards Signal A88		1			
33986	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Known	9		RHS	Braided cables		1			
33988	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	18			Trackside equipment: Westinghouse small		1			
33987	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Presumed	18	26	RHS	Braided cables. 1x20 mm from pressure unit to J hanger 2 to pressure unit		1			
33989	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment: Westinghouse small		1			
33990	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Presumed	29		RHS	Trackside equipment: Westinghouse small		1			
33991	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment: Westinghouse small		1			
33992	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	76		RHS	Trackside equipment: Westinghouse small		1			
33993	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Presumed	80		RHS	Trackside equipment: type 79		1			
42967	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Sampled – Not Detected	230		RHS	Braided cable sheath, 51m, earth cable running into relay box (90BG - BCR), 230m up N/B road towards Warren Street, RHS.			R504230		
33994	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	242		RHS	Flash guards 2x Signals, A90A & R90 BC		2			
33996	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	244		RHS	tencore		1			
33998	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Known	244		RHS	Braided cables					
33995	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Not Found during Inspection	244		RHS	Flash guards 2x Relay box, 90AGR & 90BCPGR HMPS upon re-inspection surveyor concluded this was not present/ removed by others		2			



Hazardous Material Asset Register - Summary



N102-N - NOR Line - Warren Street to Goodge Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33997	INACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Presumed	244		RHS	Westinghouse brake signal		1			
33999	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	252		RHS	Trackside equipment: Westinghouse small		1			
34307	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	257		RHS	Trackside equipment: Westinghouse small		1			
34000	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	318		RHS	Flash guards Signal A90B		1			
46040	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Presumed	324		RHS	Flash guards Signal A90B x1		1			
34002	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Known	326		RHS	Braided cables					
36198	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Presumed	326		RHS	Westinghouse brake signal HMPS upon re-inspection surveyor concluded this was not present/ removed by others Notes from 2022 re-inspection: Identified		1			
34001	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	326		RHS	Flash guards Relay box 90BGR tencore		1			
34003	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cement Cable Troughing & Debris	Asbestos	Removed	327	337	RHS	Troughing under track		2			
46041	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Other Electrical Boxes	Asbestos	Presumed				Flash guards Signal A90C		1		N	N
53583	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Other Electrical Boxes	Asbestos	Presumed	343			Flash guards Relay box 90CGR tencore x 1 westinghouse break signal x 1					
53584	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Known	343			Braided cables					
34005	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	346		RHS	Flash guards Relay box 90CGR tencore		1			
36199	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Cable Sheath	Asbestos	Known	346		RHS	Braided cables					
34004	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	346		RHS	Flash guards Signal A90C		1			
46042	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	347		RHS	Flash guards Relay box 90CGR tencore x 1 Notes from 2022 re-inspection: Removed		1			
34006	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Signal Boxes	Asbestos	Removed	347		RHS	Westinghouse brake signal Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N102-N - NOR Line - Warren Street to Goodge Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53819	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Presumed	348			Trackside equipment:westinghouse small		1			
34007	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	350		RHS	Trackside equipment: Westinghouse small		1			
34008	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	351		RHS	Trackside equipment: Westinghouse small		1			
46043	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	353		RHS	Trackside equipment: westinghouse small Notes from 2022 re-inspection: Removed		1			
34009	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	357		RHS	Trackside equipment: Westinghouse small		1			
46044	ACTIVE	N	N102-N-NBLO	Road NBLO - NOR - Goodge Street to Warren Street	Westinghouse Boxes	Asbestos	Removed	360		RHS	Trackside equipment: westinghouse small Notes from 2022 re-inspection: Removed		1			
41732	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cement Troughing	Asbestos	Strongly Presumed				BRS 3m - Troughing 1metre - left hand side track wall Troughing LHS Track Wall - Asbestos Cement Current on Line Relay Cable Trough	1			N	N
34790	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cable Sheath	Asbestos	Presumed	5		RHS	Braided cables. 1x 50mm, 1x10mm on j hanger 3 & j hanger 4		2			
34730	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Removed	10		RHS	Flash guards Signal A93A		1			
34599	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	12		RHS	Westinghouse brake signal HMPS upon re-inspection surveyor concluded this was not present/ removed by others		1			
34731	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Presumed	12		RHS	Flash guards Relay box 93GR tencore		1			
34732	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cable Sheath	Asbestos	Known	12		RHS	Braided cables					
34733	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment: Westinghouse small		1			
34791	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment: Westinghouse small		1			
41750	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	72	115	LHS	1m Noise Shelf debris, left hand side, BRS 72- 115m	1				
34734	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment: Westinghouse small		1			
41734	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Noise Reduction Equipment	Asbestos	Sampled - Not Detected	79		RHS	1m Noise shelf debris, right hand side, BRS 79m					



Hazardous Material Asset Register - Summary



N102-N - NOR Line - Warren Street to Goodge Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34735	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small		1			
34736	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Removed	205		RHS	Flash guards Signal A91A		1			
34601	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cable Sheath	Asbestos	Known	207		RHS	Braided cables					
34319	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	207		RHS	Westinghouse brake signal HMPS upon re-inspection surveyor concluded this was not present/ removed by others		1			
34737	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Presumed	207		RHS	Flash guards Relay box 91AGR tencore		1			
34814	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Removed	215		RHS	type 79 HMPS upon re-inspection surveyor concluded this was not present/ removed by others		1			
34813	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	215		RHS	Trackside equipment: Westinghouse small		1			
34815	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	220		RHS	Trackside equipment: Westinghouse small		1			
34816	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Removed	251		RHS	Flash guards Signal A91B		1			
34818	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	253		RHS	Westinghouse brake signal HMPS upon re-inspection surveyor concluded this was not present/ removed by others		1			
34817	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Presumed	253		RHS	Flash guards Relay box 91 BGR tencore		1			
34819	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cable Sheath	Asbestos	Known	253		RHS	Braided cables					
34820	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	263		RHS	Trackside equipment: Westinghouse small		1			
34821	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	269		RHS	Trackside equipment: Westinghouse small		1			
34822	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Removed	320		RHS	Flash guards Signal A91C		1			
34824	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	322		RHS	Westinghouse brake signal HMPS upon re-inspection surveyor concluded this was not present/ removed by others		1			
34825	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cable Sheath	Asbestos	Known	322		RHS	Braided cables					



Hazardous Material Asset Register - Summary



N102-N - NOR Line - Warren Street to Goodge Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34823	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Signal Boxes	Asbestos	Presumed	322		RHS	Flash guards Relay box 91cGR tencore		1			
34322	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	334		RHS	Trackside equipment: Westinghouse small		1			
34826	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Westinghouse Boxes	Asbestos	Removed	342		RHS	Trackside equipment: Westinghouse small		1			
34827	ACTIVE	N	N102-N-SBLO	Road SBLO - NOR - Warren Street to Goodge Street	Cable Sheath	Asbestos	Presumed	353		RHS	Braided cables. 1x 50mm, 1 x10mm from j hangers to invert		2			

N103-N - NOR Line - Goodge Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42830	ACTIVE	N	N103-N-NBLO	Road NBLO (Plt1) - NOR - Goodge Street Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
34010	ACTIVE	N	N103-N-NBLO	Road NBLO (Plt1) - NOR - Goodge Street Stn	Cable Sheath	Asbestos	Known	1		RHS	Woven Sheath Cable going in invert. Cable duct going in invert. Platform 1 South End		1			
34688	ACTIVE	N	N103-N-NBLO	Road NBLO (Plt1) - NOR - Goodge Street Stn	Westinghouse Boxes	Asbestos	Removed	57		RHS	Trackside equipment: Westinghouse small		1			
34011	ACTIVE	N	N103-N-NBLO	Road NBLO (Plt1) - NOR - Goodge Street Stn	Westinghouse Boxes	Asbestos	Removed	62		RHS	Trackside equipment: Westinghouse small		1			
34090	ACTIVE	N	N103-N-NBLO	Road NBLO (Plt1) - NOR - Goodge Street Stn	Cable Sheath	Asbestos	Known	124		RHS	Braided cable x 50mm going into tunnel		1			
42831	ACTIVE	N	N103-N-SBLO	Road SBLO (Plt2) - NOR - Goodge Street Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
34091	ACTIVE	N	N103-N-SBLO	Road SBLO (Plt2) - NOR - Goodge Street Stn	Westinghouse Boxes	Asbestos	Removed	58		RHS	Trackside equipment: Westinghouse small		1			
34092	ACTIVE	N	N103-N-SBLO	Road SBLO (Plt2) - NOR - Goodge Street Stn	Westinghouse Boxes	Asbestos	Removed	64		RHS	Trackside equipment: Westinghouse small		1			

N104-N - NOR Line - Goodge Street to Tottenham Court Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
41741	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	0	45	LHS	1m Noise shelf debris (1m), left hand side, BRS 0 – 45m	1				
41740	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Noise Reduction Equipment	Asbestos	Strongly Presumed	0	10	RHS	1m Noise Shelf debris, right hand side, BRS 0 – 10m, northbound	1				
41743	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Wrap	Asbestos	Known	1	2	LHS	Cable wrap (1 (L)m), loose – moving with air movement. Left hand side at 1.5m	1				



Hazardous Material Asset Register - Summary



N104-N - NOR Line - Goodge Street to Tottenham Court Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32485	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Ducts	Asbestos	Sampled – Not Detected	1		RHS	Bitumen cable ducts - NADIS					
32486	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Small Westinghouse Box (asbestos components) RHS 1m		1			
41742	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Noise Reduction Equipment	Asbestos	Known	1	2	RHS	10 no x 6cm perforated Noise Shelf board attached to wall, right hand side at 1.5m	0	10			
32488	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	3		RHS	Small Westinghouse Boxes (asbestos components) RHS 3m Notes from 2022 re-inspection: Removed		1			
32487	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Sheath	Asbestos	Presumed	3		RHS	Braided Cables. 2 x 10mm, 1 x 20mm cable on J hanger 2 & 1 x 50mm cable on J hanger 4 RHS 3-4m		4			
46084	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Presumed	10			Small Westinghouse Box to tunnel ring		1			
35680	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	11		RHS	Flash Guards Signal A82 (asbestos components) RHS 11m		1			
32490	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Sheath	Asbestos	Removed	13		RHS	Various Asbestos Braided Cables RHS 13m		1			
32489	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	13		RHS	Westinghouse Relay Box 82GR (asbestos components) RHS 13m		1			
46085	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	13		RHS	Westinghouse brake signal x 1		1			
32491	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	13		RHS	Tencore Box (asbestos components) RHS 13m		1			
32492	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	27		RHS	Small Westinghouse Box (asbestos components) RHS 27m		1			
32493	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	31		RHS	Small Westinghouse Box (asbestos components)		1			
35681	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	33		RHS	Westinghouse small (asbestos components) RHS 33m		1			
32494	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	70		RHS	Small Westinghouse (asbestos components)		1			
32495	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	75		RHS	Small Westinghouse Boxes 2no (asbestos components)		2			
41744	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Noise Reduction Equipment	Asbestos	Known	150		LHS	15 x 5cm residual perforated Noise Shelf board still in position in render. TR 305 / 306, BRS 150m, left hand side		15			
32496	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	154		RHS	Large Westinghouse Boxes 2no Relay Boxes (asbestos components) 104a & 104b		2			



Hazardous Material Asset Register - Summary



N104-N - NOR Line - Goodge Street to Tottenham Court Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
41745	INACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Noise Reduction Equipment	Asbestos	Removed	168			3 no x 3cm residual perforated Noise Shelf board, laying on shingle. TR 320, BRS 168m	3	3			
41746	INACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Noise Reduction Equipment	Asbestos	Removed	169			3 no x 3cm residual perforated Noise Shelf board laying on shingle. TR 323, BRS 169m	3	3			
30870	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Presumed	280		RHS	Type 79 RHS 280m		1			
30871	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Presumed	396		RHS	Signal R86BC & A86A (Asbestos Components) RHS 396m		2			
30875	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	397	398	RHS	Westinghouse brake signal (asbestos component) RHS 397-398m		1			
30872	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Presumed	397	398	RHS	Westinghouse Boxes 86AGR & 86BCPGR (asbestos components within) RHS 397-398m		2			
30874	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	397	398	RHS	Trackside equipment: tencore (asbestos components)		1			
30873	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Sheath	Asbestos	Removed	397	398	RHS	Asbestos Braided Cables (Feed Cables to HMI 30872) RHS 397-398		1			
34378	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	410		RHS	Sml Westinghouse Boxes (asbestos components) RHS 410m		1			
30876	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	415		RHS	Trackside equipment Westinghouse small (asbestos components)		1			
30877	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Presumed	462		RHS	Flash Guards Signal A86B (asbestos component)		1			
30878	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	464		RHS	Westinghouse Box 86BGR (asbestos components)		1			
30880	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	464		RHS	Trackside equipment: tencore (asbestos components)		1			
30881	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	464		RHS	Westinghouse brake signal (asbestos components)		1			
30879	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Sheath	Asbestos	Known	464		RHS	Asbestos Braided Cables (Feed Cables to HMI30878)		1			
30882	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	498		RHS	Flash Guards Signal A86C (asbestos components) Notes from 2022 re-inspection: Removed		1			
30886	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Presumed	500		RHS	Westinghouse brake signal (asbestos components) RHS 500m		1			
30884	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Sheath	Asbestos	Known	500		RHS	Asbestos Braided Cables (Feed cables to HMI30883) RHS 500m		1			
30885	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	500		RHS	Trackside equipment: tencore (asbestos components) RHS 500m		1			



Hazardous Material Asset Register - Summary



N104-N - NOR Line - Goodge Street to Tottenham Court Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30883	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Signal Boxes	Asbestos	Removed	500		RHS	Westinghouse Box Relay Box 86CGR (asbestos components)		1			
35407	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	506		RHS	Westinghouse small (asbestos components) RHS 506m		1			
35074	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	511		RHS	Westinghouse small (asbestos components) RHS 511m		1			
46086	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Westinghouse Boxes	Asbestos	Removed	515			Small westinghouse box to Tunnel Ring 1014 Notes from 2022 re-inspection: Removed		1			
41747	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cement Troughing	Asbestos	Known				Buried cement troughing (2 x 1 (L) m), TR 1007 and 1009	1	2		N	N
30887	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Ducts	Asbestos	Known	524		LHS	2no Cable Ducts RHS 524m		2			
30888	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Cable Sheath	Asbestos	Presumed	525		RHS	Braided Cables. 1 x 50mm cable on J hanger 4 and 2 x 10mm on J Hanger 2 to invert; RHS 525		2			
30889	ACTIVE	N	N104-N-NBLO	Road NBLO - NOR - Tottenham Court Road to Goodge Street	Ducts	Asbestos	Known	525		RHS	3no Cable Ducts RHS 525m		3			
36188	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Cable Sheath	Asbestos	Presumed	1		RHS	Braided Cables. 1 x 50mm J hanger 4, 1 x 10mm J hanger 2		2			
42037	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Ducts	Asbestos	Known	1		RHS	Cable Ducts		3			
42968	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Cable Sheath	Asbestos	Sampled – Not Detected	10		RHS	Braided cable sheath, 5lm, earth cable running into relay box (89GR), 10m down S/B road toward Tottenham Court Road, RHS			R504230		
42038	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Caulking	Asbestos	Surveyed – Not Detected				Cross Passage 113 - Wood Caulking - No Asbestos Detected - BRS 11-15m;					
33894	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Removed	11		RHS	Signal Box A89 (asbestos components within) BRS 11m		1			
33895	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Presumed	13		RHS	Relay Box 89GR (asbestos components) BRS 13m		1			
41736	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	136	154	RHS	1m Noise shelf debris, RHS LHS BRS 136 – 154m (132-147m)	20				
41748	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Known	141			Concrete shelf structure (18(L) m) – concrete on both sides. TR 250, BRS 141m	18	2			
41735	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Known	154		RHS	1m Noise Shelf debris - right hand side. BRS 154m	1				
41749	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Known	157			Concrete shelf structure (18(L)m) covered with fibrous material. TR 288, BRS 157m	18				



Hazardous Material Asset Register - Summary



N104-N - NOR Line - Goodge Street to Tottenham Court Road

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33896	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	358		RHS	Signal Box A87A (asbestos components within) BRS 358 HMPS re-inspection surveyor concluded this was not present/ removed by others		1			
33897	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	360		RHS	Relay Box 87AGR (asbestos components within) HMPS re-inspection surveyor concluded this was not present/ removed by others		1			
33898	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Presumed	386		RHS	Signal Box RFNX87BC (asbestos components within)		1			
36189	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	388		RHS	Relay Box 87BCPGR (asbestos components within) HMPS re-inspection surveyor concluded this was not present/ removed by others		1			
33899	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	419		RHS	Signal Box A87B (asbestos components within) BRS 419m HMPS re-inspection surveyor concluded this was not present/ removed by others		1			
41737	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	420	427	RHS	1m Noise Shelf debris, right hand side, southbound BRS 420 – 427m	1				
33900	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	421		RHS	Relay Box 87BGR (asbestos components within) HMPS re-inspection surveyor concluded this was not present/ removed by others		1			
41738	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	436	442	RHS	1m Noise Shelf debris, right hand side, southbound BRS 436 – 442m	1				
41739	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Noise Reduction Equipment	Asbestos	Strongly Presumed	464	498	RHS	1m Noise Shelf debris, right hand side, southbound BRS 464 - 498m		1			
33901	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Removed	483		RHS	Signal Box A87C (asbestos components within)		1			
33902	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Signal Boxes	Asbestos	Removed	484		RHS	Relay Box 87CGR (asbestos components within)		1			
33903	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Ducts	Asbestos	Sampled – Not Detected	527		RHS	Bitumen. Cable ducts					
36190	ACTIVE	N	N104-N-SBLO	Road SBLO - NOR - Goodge Street to Tottenham Court Road	Cable Sheath	Asbestos	Presumed	527			Braided Cables. 1 x 50mm & 1 x 10mm cables from J hangers 2 & 4 into invert		2			



Hazardous Material Asset Register - Summary



N105-N - NOR Line - Tottenham Court Road Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42869	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2006)					
32277	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Cable Sheath	Asbestos	Removed	0	125	RHS	Braided cables Notes from 2022 re-inspection: Removed					
42877	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Signal Boxes	Asbestos	Removed	10			10 Core boxes off platform wall at floodgate on the otherside Notes from 2022 re-inspection: Removed					
42876	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Cable Sheath	Asbestos	Removed	10			Braided cables off platform out of 10 core boxes Notes from 2022 re-inspection: Removed					
42875	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Signal Boxes	Asbestos	Removed	10			10 Core boxes off platform to wall at floodgate Notes from 2022 re-inspection: Removed					
32278	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small		1			
35588	ACTIVE	N	N105-N-NBLO	Road NBLO (Plt3) - NOR - Tottenham Court Road Stn	Westinghouse Boxes	Asbestos	Removed	85		RHS	Trackside equipment: Westinghouse small		1			
42870	ACTIVE	N	N105-N-SBLO	Road SBLO (Plt4) - NOR - Tottenham Court Road Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
32361	ACTIVE	N	N105-N-SBLO	Road SBLO (Plt4) - NOR - Tottenham Court Road Stn	Cable Sheath	Asbestos	Known			RHS	Braided cables going in invert plus cable ducts					
32362	ACTIVE	N	N105-N-SBLO	Road SBLO (Plt4) - NOR - Tottenham Court Road Stn	Signal Boxes	Asbestos	Presumed	63		RHS	Type 79		1			
32363	ACTIVE	N	N105-N-SBLO	Road SBLO (Plt4) - NOR - Tottenham Court Road Stn	Westinghouse Boxes	Asbestos	Removed	74		RHS	Trackside equipment: Westinghouse small		1			
32364	ACTIVE	N	N105-N-SBLO	Road SBLO (Plt4) - NOR - Tottenham Court Road Stn	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment: Westinghouse small		1			

N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32998	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Strongly Presumed	0		RHS	Braided Cables (in J Hanger). Platform 4, North End, Top of Ramp		3			
33000	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Removed	0		RHS	Braided cables. 1 x 40mm cable from ducts to J hanger 6 Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32999	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Not Found during Inspection	0			Woven Sheath Cables (to J Hangers). Platform 3, South End, Top of Ramp					
35516	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Removed	5		RHS	Flash Guards Signal FNX78		1			
33003	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	6		RHS	Westinghouse brake signal HMPS re-inspection surveyor concluded this was not present/ removed by others		1			
35801	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Not Found during Inspection	6		RHS	Braided Cables HMPS re-inspection surveyor concluded this was not present/ removed by others					
33001	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Presumed	6		RHS	Flash Guards Relay Box 78GR		1			
33002	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Removed	6		RHS	Tencore		1			
43818	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 8, right hand side			R399482	N	N
33004	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Removed	13		RHS	Flash Guards Rail Gap Indicator		1			
33005	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Presumed	14		RHS	Flash Guards Isolating transformer		1			
33006	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse small		1			
35802	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cement Cable Troughing & Debris	Asbestos	Known	17		LHS	Cable troughing. Floor - 1/2m still left against tunnel wall. 0.5m Nots from 2022 re-inspection: 2x lengths					
33007	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cement Cable Troughing & Debris	Asbestos	Presumed	19		RHS	Cable troughing. Floor - 1/2m still left against tunnel wall. 0.5m Notes from 2022 re-inspection: 2x lengths					
33008	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment Westinghouse small		1			
33009	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cement Cable Troughing & Debris	Asbestos	Known	38		RHS	Cable troughing. Floor. 2Lm	2				



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43819	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 50, left hand side			R399482	N	N
33010	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Removed	65		RHS	Trackside equipment		1			
43820	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 65, right hand side			R399482	N	N
33011	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Removed	70		RHS	Trackside equipment		1			
43821	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 89, left hand side			R399482	N	N
43822	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 92, left hand side			R399482	N	N
43823	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 97, right hand side			R399482	N	N
43824	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 118, left hand side			R399482	N	N
43825	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 127, left hand side,			R399482	N	N
43826	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 133, right hand side			R399482	N	N
33012	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	168	170	RHS	Flash Guards Relay Box 80AGR		1			
35877	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	185		RHS	Flash Guards Signal FNx80A		1			
33314	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	186	187	RHS	Westinghouse brake signal					
33312	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Not Found during Inspection	186	187	RHS	Braided cables					
33013	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	186	187	RHS	Flash Guards Relay Box 80AGR		1			



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33313	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	186	187	RHS	Tencore		1			
33315	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	193		RHS	Trackside equipment Westinghouse small		1			
43827	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 193, right hand side,			R399482	N	N
33316	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	198		RHS	Trackside equipment Westinghouse small		1			
34523	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	237		RHS	Westinghouse brake signal		1			
33317	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	237		RHS	Flash Guards Signal FNX80B					
33318	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Not Found during Inspection	237		RHS	Braided cables					
33319	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	237		RHS	Tencore		1			
33320	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	238		RHS	Flash Guards Relay Box 80BGR		1			
33321	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	242		RHS	Trackside equipment Westinghouse small		1			
33322	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	248		RHS	Trackside equipment Westinghouse small		1			
33323	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	271		RHS	Type 79		1			
33324	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	281		RHS	Flash Guards A80C		1			
33327	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	283		RHS	Tencore		1			
33328	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	283		RHS	Westinghouse brake signal		1			



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33325	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Signal Boxes	Asbestos	Not Found during Inspection	283		RHS	Flash Guards Relay Box 80CGR					
33326	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Not Found during Inspection	283		RHS	Braided cables					
35984	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	286		RHS	Trackside equipment Westinghouse small		1			
35528	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cement Cable Troughing & Debris	Asbestos	Presumed	288	290	RHS	Cable troughing. Floor	6				
33329	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Ducts	Asbestos	Known	288	293	LHS	Cement ducts around floodgate		18			
33330	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cement Cable Troughing & Debris	Asbestos	Known	290		LHS	Cement debris. Floor	1				
46053	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Removed	290		RHS	3 x Braided Cables out of 10 core boxes Notes from 2022 re-inspection: Removed		3			
46054	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Other Electrical Boxes	Asbestos	Removed				3x 10 Core Boxes Notes from 2022 re-inspection: Removed		3		N	N
33332	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Ducts	Asbestos	Presumed	290	293	RHS	Cement ducts around floodgate		8			
46052	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Other Electrical Boxes	Asbestos	Removed				3X 10 Core Boxes to wall at floodgate Notes from 2022 re-inspection: Removed		3		N	N
46055	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Other Electrical Boxes	Asbestos	Removed				3X 10 core boxes To wall at floodgate - Northbound Floodgates - 10m off Platform 3 TCR Notes from 2022 re-inspection: Removed		3		N	N
46056	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Removed	290			3x Braided cables out of 10 core boxes - Northbound Floodgates - 10m off Platform 3 TCR - 10m off Platform 3 TCR Notes from 2022 re-inspection: Removed		3			
46057	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Other Electrical Boxes	Asbestos	Removed				3x 10 core boxes Northbound Floodgates - 10m off Platform 3 TCR - 10m off Platform 3 TCR Notes from 2022 re-inspection: Removed		3		N	N



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33331	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Presumed	290		RHS	Braided cables. 3 x 30mm from single core boxes to Tottenham court road		3			
35985	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cement Cable Troughing & Debris	Asbestos	Presumed	291	292	RHS	Cable troughing. Floor	4				
33334	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Known	292	296	LHS	Material wrap J hangers. Small amounts					
33333	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Removed	294		RHS	Braided cables. 3 x 10mm cable from BRS290 terminate in 3 single core boxes Notes from 2022 re-inspection: Removed		3			
33335	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Removed	294		RHS	Braided cables. 1 x 40mm cable into junction box and out the other side Notes from 2022 re-inspection: Removed		1			
33336	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	295		RHS	Trackside equipment Westinghouse small		1			
33337	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Westinghouse Boxes	Asbestos	Not Found during Inspection	296		RHS	Trackside equipment: Westinghouse large		1			
35986	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Not Found during Inspection	296		RHS	Braided cable - 50mm jh2					
33338	ACTIVE	N	N106-N-NBLO	Road NBLO - NOR - Leicester Square to Tottenham Court Road	Cable Sheath	Asbestos	Removed	297		RHS	Braided cables. 1 x 40mm cable J hanger to tail wall boxing Notes from 2022 re-inspection: Removed		1			
32163	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	0		RHS	Woven Sheath Cables (to J Hanger 4). Platform 4, South End, Top of Ramp					
35502	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	0		RHS	Braided Cable. 1 x 40mm cable from invert to J hanger 6 Notes from 2022 re-inspection: Removed		1			
32162	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	0		RHS	Braided Cables (in J Hanger 2). Platform 3, North End, Top of Ramp Notes from 2022 re-inspection: Removed					
32164	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Presumed	2		RHS	Trackside equipment: Westinghouse small. Just top of platform ramp		1			
32165	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cement Cable Troughing & Debris	Asbestos	Removed	2		RHS	Cement cable troughing. Floor troughing running from right hand side to under track		1			



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32166	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	6		RHS	Flash Guards Signal FNx85		1			
32167	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	8		RHS	Trackside equipment: brake signal		1			
32168	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	9		RHS	Trackside equipment: tencore		1			
32169	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	9		RHS	Braided Cables					
35503	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	10		RHS	Trackside equipment: Westinghouse small		1			
34529	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	12		RHS	Trackside equipment: Westinghouse small		1			
32252	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	14		RHS	Westinghouse large		1			
32170	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	14		RHS	Braided Cables.1 x 40mm cable to junction box and out the other side		1			
46125	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cement Troughing	Asbestos	Removed				Cement cable troughing. Floor troughing from right hand side to left hand side Notes from 2022 re-inspection: Removed	4			N	N
46126	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cement Cable Troughing & Debris	Asbestos	Presumed	17		RHS	Cement cable troughing. Floor troughing from right hand side to left hand side	4				
32253	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Wrap	Asbestos	Known	17		RHS	Material wrap - packing to ducts x 8					
32254	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Ducts	Asbestos	Known	17	20	LHS	Cement, Ducts around flood gate		8			
32255	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cement Cable Troughing & Debris	Asbestos	Presumed	20	23	RHS	Cement cable troughing. Floor troughing from right hand side to left hand side. 10LM	10				
43797	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 37, left hand side			R399479	N	N
32256	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	65		RHS	Trackside equipment: Westinghouse small		1			
43798	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 66, right hand side			R399479	N	N
32257	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment: Westinghouse small		1			
43799	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 93, right hand side,			R399479	N	N



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43800	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 107,right hand side			R399479	N	N
43801	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 111,right hand side			R399479	N	N
43802	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 140,right hand side			R399479	N	N
43803	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 141,right hand side,			R399479	N	N
43804	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 157, left hand side			R399479	N	N
32258	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	168		RHS	Flash Guards Signal A83A & R83BC		2			
32260	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	169	170	RHS	numerous braided cables Notes from 2022 re-inspection: Cables removed					
32261	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	169	170	RHS	Tencore		1			
32259	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Presumed	169	170	RHS	Flash Guards Relay Box 83AGR &BCPGR Notes from 2022 re-inspection: Large westinghouse box		2			
32262	INACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Presumed	169	170	RHS	Westinghouse brake signal		1			
32263	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	184		RHS	Trackside equipment: Westinghouse small		1			
32264	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	190		RHS	Trackside equipment: Westinghouse small		1			
32265	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	210		RHS	Flash Guards Signal A83 B		1			
32268	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	211		RHS	Tencore		1			
32269	INACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Presumed	211		RHS	Westinghouse brake signal		1			
32267	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	211		RHS	numerous braided cables Notes from 2022 re-inspection: Cables removed					
32266	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Presumed	211		RHS	Flash Guards Relay Box 83BGR Notes from 2022 re-inspection: Large westinghouse box		1			
34466	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	219		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N106-N - NOR Line - Tottenham Court Road to Leicester Square

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43805	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 220,right hand side			R399479	N	N
35586	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	224		RHS	Trackside equipment: Westinghouse small		1			
43806	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 262,right hand side			R399479	N	N
32270	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	270		RHS	Flash Guards Signal A83 C		1			
32272	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Removed	272		RHS	numerous braided cables Notes from 2022 re-inspection: Cables removed					
32271	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Presumed	272		RHS	Flash Guards Relay Box 83CGR Notes from 2022 re-inspection: Large westinghouse box		1			
32274	INACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Presumed	272		RHS	Westinghouse brake signal		1			
32273	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Signal Boxes	Asbestos	Removed	272		RHS	Tencore		1			
35587	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	274		RHS	Trackside equipment: Westinghouse small		1			
32275	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Westinghouse Boxes	Asbestos	Removed	280		RHS	Trackside equipment: Westinghouse small		1			
36020	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Cable Sheath	Asbestos	Presumed	292		RHS	Braided cables. 1 x 40mm cable from J hanger to relay room 4/712 Notes from 2022 re-inspection: 1x cables		1			
32276	ACTIVE	N	N106-N-SBLO	Road SBLO - NOR - Tottenham Court Road to Leicester Square	Ducts	Asbestos	Known	292		RHS	Cable ducts		3			

N107-N - NOR Line - Leicester Square Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42847	ACTIVE	N	N107-N-NBLO	Road NBLO (Plt4) - NOR - Leicester Square Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2006)					
32994	ACTIVE	N	N107-N-NBLO	Road NBLO (Plt4) - NOR - Leicester Square Stn	Cable Sheath	Asbestos	Presumed	1		RHS	Cable duct & braided cables		1			
32995	ACTIVE	N	N107-N-NBLO	Road NBLO (Plt4) - NOR - Leicester Square Stn	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment Westinghouse small		1			
32996	ACTIVE	N	N107-N-NBLO	Road NBLO (Plt4) - NOR - Leicester Square Stn	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N107-N - NOR Line - Leicester Square Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32997	ACTIVE	N	N107-N-NBLO	Road NBLO (Plt4) - NOR - Leicester Square Stn	Ducts	Asbestos	Presumed	120		RHS	Cable ducts Notes from 2022 re-inspection: 6x not 5x		6			
42846	ACTIVE	N	N107-N-SBLO	Road SBLO (Plt3) - NOR - Leicester Square Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2006)					
32989	ACTIVE	N	N107-N-SBLO	Road SBLO (Plt3) - NOR - Leicester Square Stn	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment Westinghouse small		1			
32990	ACTIVE	N	N107-N-SBLO	Road SBLO (Plt3) - NOR - Leicester Square Stn	Westinghouse Boxes	Asbestos	Removed	79		RHS	Trackside equipment Westinghouse small		1			
32991	ACTIVE	N	N107-N-SBLO	Road SBLO (Plt3) - NOR - Leicester Square Stn	Westinghouse Boxes	Asbestos	Presumed	84		RHS	Trackside equipment Westinghouse small		1			
32992	ACTIVE	N	N107-N-SBLO	Road SBLO (Plt3) - NOR - Leicester Square Stn	Signal Boxes	Asbestos	Presumed	91		RHS	Trackside equipment Type 79		1			
32993	ACTIVE	N	N107-N-SBLO	Road SBLO (Plt3) - NOR - Leicester Square Stn	Cable Sheath	Asbestos	Removed	122		RHS	Braided Cables. 1x 10mm cable from invert to J hanger 2 Notes from 2022 re-inspection: Removed		1			

N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29114	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Strongly Presumed	0			Braided Cables (in J Hanger). Platform 4, South End, Top of platform ramp		3			
29115	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	1		RHS	Braided cables, 2 x 10mm cables on J hanger 3		2			
29117	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	2		LHS	Numerous braided cables		1			
29116	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	2		LHS	Tencore		1			
29118	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	6		RHS	Braided cables. 4 x 10mm cables from metal ducts to J hanger 2 & 3		4			
29119	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Ducts	Asbestos	Presumed	7		RHS	Cable ducts		4			
29120	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	11		RHS	Flash Guards Signal C3 Tencore		1			
34441	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	13		RHS	Trackside equipment: Westinghouse brake signal		1			
35316	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	13		RHS	Flash Guards relay Box 3GR		1			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29121	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment Westinghouse small		1			
29122	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment Westinghouse small		1			
46106	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Boarding: Cement	Asbestos	Known				Cement casing to Current Rail Section Switches 424 & 424A	2			N	N
29123	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	38	67	RHS	Braided cables Trackside equipment: Westinghouse brake signal x 1. 6 x 10mm over gantry		6			
29124	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Not Found during Inspection	47		RHS	Trackside equipment Westinghouse small		1			
29125	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Not Found during Inspection	48		LHS	Trackside equipment Westinghouse small		1			
29126	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Not Found during Inspection	53		LHS	Trackside equipment Westinghouse small		1			
36063	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	69		RHS	Braided cable - 6 x 10mm over gantry					
29127	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Presumed	69		RHS	Westinghouse brake signal x 1					
29128	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	71		RHS	tencore		1			
29129	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Presumed	71		RHS	Trackside equipment Westinghouse small		1			
29130	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	89		RHS	Flash Guards Signal R76AB		1			
36064	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	89		RHS	Trackside equipment Westinghouse small		1			
29132	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	91		RHS	Numerous braided cables		1			
29131	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	91		RHS	Flash Guards Relay Box 76ABPGR		1			
29133	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	95		RHS	Flash Guards Isolating transformer		1			
29135	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Not Found during Inspection	97		RHS	Westinghouse brake signal		1			
29134	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	97		RHS	Trackside equipment Westinghouse small		2			
29137	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	102		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29136	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Not Found during Inspection	102		RHS	Westinghouse brake signal		1			
34662	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	102		RHS	Rail gap indicator		1			
36065	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Not Found during Inspection	102		RHS	Flash Guards Red stoplight C8					
29323	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	172		RHS	Flash Guards Signals R76ABC		1			
29325	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	174		RHS	Westinghouse brake signal		1			
29324	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	174		RHS	Flash Guards Relay Box 76ABCPGR		1			
29326	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	179		RHS	Trackside equipment Westinghouse small		1			
29327	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	216		RHS	Flash Guards Signals A76A & R76BC		2			
29329	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	217		RHS	Tencore		1			
29328	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	217	218	RHS	Flash Guards Relay Boxes 76AGR & 76BCPGR					
29330	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	217		RHS	Westinghouse brake signal		1			
29331	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	217		RHS	Numerous braided cables					
29332	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	220		RHS	Trackside equipment Westinghouse small		1			
45997	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Presumed	225		RHS	Trackside equipment: westinghouse small x1		1			
46107	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Boarding: Cement	Asbestos	Presumed				Cement casing to Current Rail Section Switches 426 & 426A	2			N	N
29333	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	236		RHS	Braided cables. 1 x 40mm cable from junction to J hanger 4		1			
29334	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	240		RHS	Trackside equipment tencore		1			
29336	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	275		RHS	Flash Guards Relay Box 76BGR HMPS Re-inspection surveyor concluded this was not present/ removed by others					
29335	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	275		LHS	Flash Guards Signal A76 B		1			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29338	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Not Found during Inspection	275		RHS	Numerous braided cables HMPS Re-inspection surveyor concluded this was not present/ removed by others					
29337	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	275		RHS	Tencore		1			
35325	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Not Found during Inspection	275		RHS	Westinghouse brake signal HMPS Re-inspection surveyor concluded this was not present/ removed by others		1			
29339	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	280		RHS	Trackside equipment Westinghouse small		1			
29340	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	283		RHS	Trackside equipment Westinghouse small		1			
36157	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Removed	329		RHS	Flash Guards Signal A76 C		1			
29344	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Not Found during Inspection	331		RHS	numerous braided cables HMPS Re-inspection surveyor concluded this was not present/ removed by others					
29342	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Not Found during Inspection	331		RHS	tencore HMPS Re-inspection surveyor concluded this was not present/ removed by others		1			
29343	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Not Found during Inspection	331		RHS	Westinghouse brake signal HMPS Re-inspection surveyor concluded this was not present/ removed by others		1			
29341	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Signal Boxes	Asbestos	Presumed	331		RHS	Flash Guards Relay Box 76CGR					
36158	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	345		RHS	Trackside equipment Westinghouse small		1			
29346	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Presumed	350		RHS	Trackside equipment Westinghouse small		1			
29345	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Westinghouse Boxes	Asbestos	Removed	350		RHS	Trackside equipment Westinghouse small		1			
29347	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Ducts	Asbestos	Presumed	356		LHS	Cable ducts		2			
34443	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	359		RHS	Braided cables. 6 x 10mm from j hangers to invert		6			
29348	ACTIVE	N	N108-N-NBLO	Road NBLO - NOR - Charing Cross to Leicester Square	Cable Sheath	Asbestos	Presumed	359		RHS	Braided cables. 1 x 10mm & 1 x 40mm cable high level into ducts to invert		2			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34539	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	0		RHS	Trackside equipment Westinghouse small		1			
32886	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	10		RHS	Flash Guards Signal CX81		1			
32887	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	11		RHS	Flash Guards Relay Box 81GR Tencore Notes from 2022 re-inspection: Removed		1			
46015	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	11		RHS	Tencore x 1 Notes from 2022 re-inspection: No 10 core		1			
32888	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	11		RHS	Numerous braided cables					
32889	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	11		RHS	Westinghouse brake signal		1			
32890	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	14		LHS	Flash Guards Rail Gap Indicator		1			
32891	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Only 1x LWH		2			
32893	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Removed	16		RHS	Braided cable Notes from 2022 re-inspection: Only 1x LWH					
32892	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse large		1			
32894	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	22	26	RHS	Trackside equipment Westinghouse small. 12Lm. Substation gap jumper cables		1			
35791	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	22	26	RHS	Braided cables. 12Lm. Substation gap jumper cables	12				
32899	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	36		RHS	Numerous braided cables					
35792	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	36		RHS	Flash Guards Isolating transformer		1			
32900	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	38	39	RHS	Flash Guards Switch boxes		1			
32901	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	38	39	RHS	Numerous braided cables		1			
32902	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	46		RHS	Flash Guards Traction earth detector		1			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33203	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	55		RHS	Braided cables. 1 x 40mm cable into junction sleeve, PVC out the other side		1			
33204	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment Westinghouse small		1			
33205	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	76		RHS	Trackside equipment Westinghouse small		1			
33206	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	139		RHS	Flash Guards Signal RC10AB		1			
33207	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	140		RHS	Flash Guards Relay Box 10ABPGR		1			
33208	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	151		RHS	Trackside equipment Westinghouse small		1			
33209	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	156		RHS	Trackside equipment Westinghouse small		1			
33210	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	180		RHS	Flash Guards Signals C10 B & RC9		2			
33212	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Removed	182	183	RHS	Numerous braided cables Notes from 2022 re-inspection: No cables					
34519	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	182	183	RHS	Westinghouse brake signal		1			
33211	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	182	183	RHS	Flash Guards Relay Box 10BGR & RC9 Tencore		2			
33213	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	207		RHS	Trackside equipment Westinghouse small		1			
33214	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	211		RHS	Trackside equipment Westinghouse small		1			
33215	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	250		RHS	Flash Guards Signals C10 B & RC9		2			
33218	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	252	253	RHS	Westinghouse brake signal		1			
33216	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	252	253	RHS	Flash Guards Relay Box 10BGR & RC9 Tencore Notes from 2022 re-inspection: No 10 core or cables		2			
33217	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Removed	252	253	RHS	Numerous braided cables Notes from 2022 re-inspection: No 10 core or cables					
33219	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	282		RHS	Trackside equipment Westinghouse small		2			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46140	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Boarding: Cement	Asbestos	Known				Cement casing to Current Rail Section Switches 425 & 425A Removed by EMS ES3452 - Replaced with supalux HMPS re-inspection surveyor concluded this was still present - 04/06/2018 Notes from 2022 re-inspection: Supalux	2			N	N
33221	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cement Cable Troughing & Debris	Asbestos	Removed	310	312	RHS	Cable troughing. Floor. 3Lm Removed by EMS ES3452 01/12/2011					
33220	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	310		RHS	Braided cables. 1 x 10mm cable on gantry cleat No 2		1			
35898	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	340		RHS	Trackside equipment: Tencore		1			
33222	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	340		RHS	Trackside equipment Westinghouse small		1			
33223	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	340		RHS	Westinghouse brake signal		1			
32897	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	350		LHS	Tunnel ring caulking. Platform 6, North end, Top of ramp, LHS, 29m north of reference - EMB Point 5 A (approx 350m)					
32895	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	350		LHS	Tunnel ring caulking - EMB Point 5 A (approx 350m) to 6.2					
32898	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	350		LHS	Tunnel ring caulking - EMB Point 5 A (approx 350m)					
32896	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	350			Tunnel ring caulking. EMB Point 5A Point toe, LHS, 26.1m south of reference					
35524	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	355		RHS	Flash Guards Signal C9 brake signal		1			
33224	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	357		RHS	Flash Guards Relay Box 9GR. Tencore Notes from 2022 re-inspection: No 10 core		2			
46016	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	357		RHS	Tencore x 1 Notes from 2022 re-inspection: No 10 core		1			
33225	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	358		RHS	Flash Guards Transformer Braided cables Notes from 2022 re-inspection: LWH		1			
35899	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	360		RHS	Flash Guards Transformers		2			



Hazardous Material Asset Register - Summary



N108-N - NOR Line - Leicester Square to Charing Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33226	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Other Electrical Boxes	Asbestos	Presumed	363		RHS	Flash Guards isolating Transformer Braided cables Notes from 2022 re-inspection: Cables removed		1			
33228	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Presumed	366		RHS	Westinghouse brake signal HMPS re-inspection surveyor concluded this was not present/ removed by others Notes from 2022 re-inspection: Brake WH x2 only		2			
33227	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	366		RHS	Trackside equipment Westinghouse small		3			
33229	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Cable Sheath	Asbestos	Presumed	368		RHS	Flash Guards Relay Box 4GR. Braided cables		1			
35900	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Removed	371		RHS	Trackside equipment Westinghouse small		3			
34511	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	373		RHS	Flash Guards Signal C4		1			
32987	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Signal Boxes	Asbestos	Removed	373		RHS	Rail Gap Indicator		1			
32988	ACTIVE	N	N108-N-SBLO	Road SBLO - NOR - Leicester Square to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	382		RHS	Trackside equipment Westinghouse small		1			

N109-N - NOR Line - Charing Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36159	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Cable Sheath	Asbestos	Known			RHS	Braided cables. 2 x 10mm cables running along nosing		2			
42807	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Pit Blocks	Asbestos	Removed				Pit block - Non asbestos					
29349	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse small		1			
29350	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	31		RHS	Trackside equipment Westinghouse small		1			
29351	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	39		RHS	Trackside equipment Westinghouse small		1			
29352	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	62		RHS	Trackside equipment Westinghouse small		1			
29353	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	66		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N109-N - NOR Line - Charing Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29354	ACTIVE	N	N109-N-NBLO	Road NBLO (Plt5) - NOR - Charing Cross Stn	Ducts	Asbestos	Sampled – Not Detected	110		LHS	Bitumen Ducts to UTX					
29360	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected				Caulking - platform 4					
42808	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2011)					
29356	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Pit Blocks	Asbestos	Sampled – Not Detected			RHS	Pit blocks packing					
29355	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Cable Sheath	Asbestos	Known			RHS	Braided cables. 4 x 10mm and 1 x 20mm cable running along nosing Runs throughout platform		5			
29357	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	45		RHS	Trackside equipment Westinghouse small		1			
29358	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	50		RHS	Trackside equipment Westinghouse small		1			
29359	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	74		RHS	Trackside equipment Westinghouse small		1			
35605	ACTIVE	N	N109-N-SBLO	Road SBLO (Plt6) - NOR - Charing Cross Stn	Westinghouse Boxes	Asbestos	Presumed	76		RHS	Trackside equipment Westinghouse small		1			

N112-N - NOR Line - Charing Cross to Embankment

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30269	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	2		RHS	Braided cables. 1 x 50mm cable on J hanger 8, 1 x 20mm cable on J hanger 7 and 1 x 10mm cable on J hanger 12					
30272	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Strongly Presumed	5		RHS	Woven cable. Cable on J Hanger 12. 1X15m					
30271	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Strongly Presumed	5		RHS	Woven cable. Cable on J Hanger 8. 1X50m					
30270	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment: Westinghouse small					
30273	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	18		RHS	Flash Guards Signal C1		1			
30274	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	20		RHS	Stop Signal C1		1			
30275	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	21		RHS	Flash Guards Signal		1			
30279	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N112-N - NOR Line - Charing Cross to Embankment

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30278	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	22		RHS	Numerous Braided cables					
30277	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	22		RHS	Tencore					
30276	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	22		RHS	Stop Signal					
35919	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment: Westinghouse small		1			
34781	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Presumed	30		LHS	Rail Gap Indicator		1			
30280	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	35		LHS	Signal FNX72		1			
30281	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Wrap	Asbestos	Sampled – Not Detected	39	45	RHS	Cable wrap J Hangers					
30282	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	80		RHS	Signal FNX72		1			
34782	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	80		RHS	Westinghouse brake signal		1			
30283	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small		1			
30284	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	80		RHS	Numerous Braided cables		1			
30285	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	81		RHS	Tencore		1			
30286	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	85		RHS	Flash Guards Signals FNX72 & RC2		2			
30287	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	90		RHS	Trackside equipment: Westinghouse small		2			
30288	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	105		RHS	Trackside equipment: Westinghouse small		1			
34783	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	136	139	RHS	Braided cables. 6 x 40mm & 4 x 20mm cables from single core boxes to metal ducts		10			
30290	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	138	140	RHS	Woven cable and Tencore boxes, 30m cable from each		6			
35920	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Known	138	140	RHS	Earthing cable, Woven cables to boxes					
30289	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Presumed	138	140	RHS	Tencore		6			



Hazardous Material Asset Register - Summary



N112-N - NOR Line - Charing Cross to Embankment

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30291	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	140		LHS	Flash Guards Signal C2		1			
30292	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Presumed	141		RHS	WHB signal		1			
30293	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Known	142		RHS	Braided cables. 1 x 50mm & 6 x 40mm to ducts		7			
30294	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Ducts	Asbestos	Sampled – Not Detected	142		RHS	Bitumen, ducts					
30295	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	143		RHS	Tencore		1			
30296	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Presumed	146		LHS	Flash Guards Relay Box 2GR		1			
30298	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	150		RHS	Braided cables. 1 x 40mm, 2 x 10mm cables on J hanger 2, 2 x 40mm on J hanger 3 & 1 x 40mm on J hanger 4 from flood gate area to right hand side cable run					
30299	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Presumed	150		RHS	Flash Guards Switch box (flood gate area)		1			
34337	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	150			Trackside equipment: Westinghouse small		1			
30300	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Presumed	150		RHS	Flash Guards Transformers - flood gate tunnel		10			
30301	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	150		RHS	Braided cables, 3 x 10mm cables on ceiling cleats - flood gate tunnel		3			
30297	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Presumed	150		RHS	Trackside equipment Westinghouse brake signal		1			
46108	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cement Troughing	Asbestos	Known				Cement troughing to floor from central track up to current rail section switches	8			N	N
30302	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	151		RHS	Trackside equipment: Westinghouse small		1			
30303	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Current Rail Boxes	Asbestos	Presumed	152	153	RHS	Current rail section switch casing		2			
30304	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	154		RHS	Flash Guards Red light indicators		2			
30307	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Known	158		RHS	Braided cables, 1 x 30mm cable from single core box to J hanger 2		1			
30305	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Current Rail Boxes	Asbestos	Removed	158		LHS	Current rail switch, Box cover 457a Removed by Econ ES9541b		2			
30306	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Westinghouse Boxes	Asbestos	Removed	158		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N112-N - NOR Line - Charing Cross to Embankment

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30309	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Strongly Presumed	159		RHS	Stop Signal		1			
30308	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Strongly Presumed	159		LHS	Tencore		1			
34784	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Known	159		RHS	Braided cables. 4 x 30mm & 4 x 10mm from J hanger 3 to duct		8			
30310	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Known	160		RHS	Redundant panel		1			
30311	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Cable Sheath	Asbestos	Presumed	160		RHS	Braided cables. 1 x 50mm & 2 x 30mm cables on J hangers 1 & 2		3			
30312	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Signal Boxes	Asbestos	Removed	163		RHS	Tencore box					
35921	ACTIVE	N	N112-N-NBLO	Road NBLO - NOR - Embankment to Charing Cross	Ducts	Asbestos	Strongly Presumed	166		LHS	Bitumen Duct		1			
29083	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Presumed	1	3	RHS	Tencore		2			
29084	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Presumed	1	3	RHS	Trackside equipment Westinghouse large		1			
29085	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cable Sheath	Asbestos	Known	2		RHS	braided cables. 2 x 10mm cables into dual core box		4			
29086	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cable Sheath	Asbestos	Known	3		RHS	braided cables. 1 x 30mm & 1 x 10mm cables from single core to J hanger 3		2			
29089	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment Westinghouse small. 2 x 10m woven cable exit box		1			
29088	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cable Sheath	Asbestos	Known	5		RHS	braided cables. 2 x 10mm cables from track disconnection box to platform nosing					
29087	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cable Sheath	Asbestos	Known	5		RHS	braided cables. 1 x 40mm & 1 x 10mm cables to cable passage from j hangers		2			
29091	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Presumed	6	7	RHS	Flash Guards Relay Box 7GR & 77ABPGR		2			
29090	INACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse large		2			
29092	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Presumed	10		LHS	Section Switch Box covers		2			
29093	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	10		RHS	Stop Signal		2			
29094	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Ducts	Asbestos	Sampled – Not Detected	11		RHS	Bitumen Ducts					



Hazardous Material Asset Register - Summary



N112-N - NOR Line - Charing Cross to Embankment

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29095	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	12		RHS	Flash Guards Signals C7 & R77AB		2			
29096	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	12		RHS	Tencore		1			
29097	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Removed	12		RHS	Trackside equipment Westinghouse small		1			
29098	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Current Rail Boxes	Asbestos	Presumed	13	14	RHS	Current rail section switch casing. 2sqm					
35315	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment Westinghouse small		1			
29099	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment Westinghouse small		1			
29100	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Presumed	17		LHS	Trackside equipment Westinghouse small		1			
36060	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse small		1			
29101	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cable Sheath	Asbestos	Presumed	18		RHS	Braided cables. 2 x10mm & 1 x 30mm from metal duct to J hangers 2 & 4		3			
29102	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Presumed	19		RHS	Tencore		1			
29103	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	20		LHS	Boarding Debris. 20m South on the Southbound Rd, within LHS Cess, Charing Cross Station					
29104	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	23		RHS	Tencore (metal)		1			
29105	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Presumed	40		RHS	Tencore		1			
42536	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment		Asbestos	Surveyed – Not Detected				BRS 50m - Tunnel ring caulking, throughout, to bolthole tunnel rings					
42535	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Debris: Other	Asbestos	Sampled – Not Detected				BRS 50m - Dust throughout to bags/ floor in bolthole			R505526	N	N
29106	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	80		RHS	Flash Guards Signals A77A & Relay box 77GR		2			
36061	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	80		RHS	Signal A77D		1			
29107	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Removed	81		RHS	Trackside equipment Westinghouse large					
29108	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	82		RHS	Tencore		1			



Hazardous Material Asset Register - Summary



N112-N - NOR Line - Charing Cross to Embankment

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29109	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Removed	93		RHS	Trackside equipment Westinghouse small		1			
34440	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Removed	98		RHS	Trackside equipment Westinghouse small		1			
36062	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	149		RHS	Flash Guards Signals A77b & Relay box 77bGR		2			
29112	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	149		RHS	Signal A77		1			
29111	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Signal Boxes	Asbestos	Removed	150		RHS	Tencore		1			
46105	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cement Troughing	Asbestos	Presumed				Cable troughing to floor	1			N	N
29110	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Westinghouse Boxes	Asbestos	Removed	150	152	RHS	Trackside equipment Westinghouse large		1			
29113	ACTIVE	N	N112-N-SBLO	Road SBLO - NOR - Charing Cross to Embankment	Cable Sheath	Asbestos	Known	159		RHS	Braided cables. 1 x 10mm & 1 x 20mm cables to metal ducts		2			

N113-N - NOR Line - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42818	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
30537	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Cable Sheath	Asbestos	Known	2		LHS	Woven Cable. 1x50m					
30538	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Westinghouse Boxes	Asbestos	Removed	24		LHS	Trackside equipment: Westinghouse small		1			
30539	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Westinghouse Boxes	Asbestos	Removed	26		LHS	Trackside equipment: Westinghouse small		1			
30540	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Westinghouse Boxes	Asbestos	Removed	30		LHS	Trackside equipment: Westinghouse small		1			
30542	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Cable Sheath	Asbestos	Presumed	102		RHS	Braided cables. 1x 50mm on OTX to cleat 4 & 1 x 20mm to cleat 1		2			
30541	ACTIVE	N	N113-N-NBLO	Road NBLO (Plt3) - NOR - Embankment Stn	Westinghouse Boxes	Asbestos	Removed	102		RHS	Trackside equipment: Westinghouse small		1			
42819	ACTIVE	N	N113-N-SBLO	Road SBLO (Plt4) - NOR - Embankment Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
30543	ACTIVE	N	N113-N-SBLO	Road SBLO (Plt4) - NOR - Embankment Stn	Cable Sheath	Asbestos	Known	0	100	RHS	Woven cable sheath. 1x15					



Hazardous Material Asset Register - Summary



N113-N - NOR Line - Embankment Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30544	ACTIVE	N	N113-N-SBLO	Road SBLO (Pit4) - NOR - Embankment Stn	Ducts	Asbestos	Sampled – Not Detected	2		LHS	Bitumen. Ducts					
30545	ACTIVE	N	N113-N-SBLO	Road SBLO (Pit4) - NOR - Embankment Stn	Cable Sheath	Asbestos	Known	17		LHS	Earthing cable		6			
34884	ACTIVE	N	N113-N-SBLO	Road SBLO (Pit4) - NOR - Embankment Stn	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment: Westinghouse small		1			
30546	ACTIVE	N	N113-N-SBLO	Road SBLO (Pit4) - NOR - Embankment Stn	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small		1			
35108	ACTIVE	N	N113-N-SBLO	Road SBLO (Pit4) - NOR - Embankment Stn	Cable Sheath	Asbestos	Known	19		LHS	Earthing cable		6			

N114-N - NOR Line - Embankment to Waterloo

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34795	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	0			Tunnel ring caulking. Sample taking on track adj to floodgate chamber - Adj 3/762					
34837	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	0			Tunnel ring caulking. Sample taking on track adj to floodgate chamber.- Adj 3/761					
34838	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	1			Braided cables. 2 x 50mm in brake signal 4 foot	50	2			
46123	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	2			Braided cable sleeves By Tunnel Mouth, either side of 4ft LHS & RHS		2			
34839	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment: Westinghouse small		1			
34840	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	5		RHS	Braided cables. 1 x 40mm & 4 x 30mm from ducts to J hanger 2		5			
34915	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	16		RHS	Flash Guards Westinghouse brake signal. Signal FN64		1			
34916	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	17	19	RHS	Braided cables. 4 x 30mm from J hanger 2 to 4 No single core boxes	30	4			
34917	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	17		RHS	Braided cables. 2 x 10mm cables from single core box to embankment	10	2			
34918	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	21		RHS	Flash Guards Relay Box 64GR plus numerous braided cables		1			
34919	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	23		RHS	Trackside equipment: Westinghouse small		1			
34920	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	28		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N114-N - NOR Line - Embankment to Waterloo

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34921	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	38		RHS	Flash Guards Signal R6411		1			
34922	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	40		RHS	Flash Guards Relay Box 6411PGR plus numerous braided cables		1			
34923	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	187		RHS	Braided cables. 1 x 40mm from J hanger 4 to junction box and out the other side	40	1			
34925	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	244		RHS	Westinghouse brake signal		1			
34924	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	244		RHS	Flash Guards Signal A6411 & R68AB		1			
34926	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	246	247	RHS	Numerous braided cables					
34346	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	246	247	RHS	Flash Guards Relay Box 6411GR & 68AGR tencore x 1		1			
34927	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	285		RHS	Trackside equipment: Westinghouse small		1			
34928	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	290		RHS	Trackside equipment: Westinghouse small		1			
34581	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	344		RHS	Braided cables. 1 x 10mm from J hanger 3 to track disconnection box and back onto J hanger 3 Notes from 2022 re-inspection: Small westinghouse box		1			
34929	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	428		RHS	Braided cables. 1 x 40mm cable from J hanger 4 to Junction box and back onto hanger 4	40	1			
34931	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	433		RHS	Westinghouse brake signal		1			
34930	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	433		RHS	Flash Guards Signal A68 A		1			
34932	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	434		RHS	Numerous braided cables					
34799	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	434		RHS	Flash Guards Relay Box 68AGR tencore		1			
34933	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	439		RHS	Trackside equipment: Westinghouse small		1			
34934	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	443		RHS	Trackside equipment: Westinghouse small		1			
34935	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	513		RHS	Braided cables. 1 x 10mm from J hanger 3 to track disconnection box and back onto J hanger 3 1x Westinghouse Small		1			



Hazardous Material Asset Register - Summary



N114-N - NOR Line - Embankment to Waterloo

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34800	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	514		RHS	Flash Guards Signal R68C tencore		1			
34936	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	516		RHS	Flash Guards Signal A68 B		1			
34939	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	518	519	RHS	Numerous braided cables					
34938	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	518	519	RHS	Westinghouse brake signal		1			
34937	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	518	519	RHS	Flash Guards Relay Box 68BGR & 68CPGR		1			
34940	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	530		RHS	Trackside equipment: Westinghouse small		1			
34801	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	535		RHS	Trackside equipment: Westinghouse small		1			
34941	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Presumed	585		RHS	Trackside equipment: type 79		1			
34942	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	595		RHS	Flash Guards Signal A68 C Tencore		1			
35020	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	599		RHS	braided cables					
34604	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	599		RHS	Westinghouse small		1			
35019	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	599		RHS	Westinghouse brake signal		1			
35018	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Signal Boxes	Asbestos	Removed	599		RHS	Flash Guards Relay Box 68CGR		1			
35021	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Westinghouse Boxes	Asbestos	Removed	601		LHS	Trackside equipment: Westinghouse small		1			
35022	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	610			Braided cables. 2 x 10mm cables from J hanger 3 over OTX right hand side to left hand side	10	2			
35023	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	613		RHS	Braided cables. 1 x 10mm, 1 x 40mm from J hanger 4 to OTX from right hand side to left hand side		2			
35024	ACTIVE	N	N114-N-NBLO	Road NBLO - NOR - Waterloo to Embankment	Cable Sheath	Asbestos	Presumed	615		LHS	Braided cables. 3 x 10mm & 1 x 40mm from J hanger behind metal panels Adj. edge of platform		4			
30313	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Known	0		RHS	Braided cable. Cable ducts		4			
42952	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Wrap	Asbestos	Sampled - Not Detected	1	2	LHS	Cable wrap, 1.5m, to tunnel wall on J-Hanger (4th from top) to BRS6 on LHS			R522376		



Hazardous Material Asset Register - Summary



N114-N - NOR Line - Embankment to Waterloo

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42951	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Wrap	Asbestos	Sampled – Not Detected	1	2	LHS	Cable wrap, 1.5m, to tunnel wall on J-Hanger (2nd from top) to BR55 on LHS			R522376		
42953	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Wrap	Asbestos	Sampled – Not Detected	1	2	LHS	Cable wrap, 1.5m, to tunnel wall on J-Hanger (5th from top) to BR56 on LHS			R522376		
30314	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Known	8		RHS	braided cables x 3, 20mm					
34785	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Presumed	8		RHS	Tencore		1			
30315	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	14		RHS	Flash guards Signal FNX75 tencore		1			
30316	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	14		RHS	Westinghouse brake signal		1			
30317	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	15		RHS	Flash guards Relay box 75GR		1			
30318	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Known	15		RHS	Numerous Braided cables					
35922	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment: Westinghouse small		1			
30319	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	17		LHS	Flash guards Rail Gap Indicator, tencore		1			
30320	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Presumed	22		RHS	Trackside equipment: Westinghouse small		2			
30321	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	25		RHS	Flash guards Isolating transformer tencore		1			
34338	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	25			braided cable 10mm					
30322	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	27		RHS	Trackside equipment: Westinghouse small		1			
30323	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Presumed	50		RHS	Trackside equipment: type 79		1			
30324	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	87		RHS	Trackside equipment: Westinghouse small		1			
30325	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	93		RHS	Trackside equipment: Westinghouse small		1			
30326	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	260		LHS	Flash guards Signal RFNX67AB tencore		1			
30328	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	261		RHS	braided cable 10mm					



Hazardous Material Asset Register - Summary



N114-N - NOR Line - Embankment to Waterloo

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30327	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	261		RHS	Flash guards Relay box 76ABPGR tencore					
30329	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	278		RHS	Trackside equipment: Westinghouse small		1			
30330	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	282		RHS	Trackside equipment: Westinghouse small		1			
30332	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	365		LHS	Tencore		1			
30331	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	365		LHS	Flash guards Signals FNX67A & RFX67BC		1			
34786	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	366	367	RHS	Trackside equipment: Westinghouse small		1			
30333	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	366	367	RHS	Flash guards Relay box 67AGR & 67BCPGR tencore		2			
30334	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	366	367	RHS	Numerous Braided cables					
30335	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	368		RHS	Trackside equipment: brake signal		1			
30336	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	375		RHS	Trackside equipment: Westinghouse small		1			
30337	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	380		RHS	Trackside equipment: Westinghouse small		1			
34787	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	453	454		Tencore		1			
30338	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	453	454	LHS	Flash guards Signals FNX67B & RFX67C		1			
30339	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Presumed	455		RHS	Trackside equipment: type 79		1			
35923	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	456		RHS	brake signal		1			
30340	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	456		RHS	Trackside equipment: tencore		1			
30341	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	456		RHS	Trackside equipment: Westinghouse small		1			
34788	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	457	458	RHS	Flash guards Relay boxes 67BGR & 67CPGR tencore		2			
30342	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	457	458	RHS	Numerous Braided cables					



Hazardous Material Asset Register - Summary



N114-N - NOR Line - Embankment to Waterloo

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30343	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	465		RHS	Trackside equipment: Westinghouse small		1			
30344	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	470		RHS	Trackside equipment: brake signal		1			
30346	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	488		RHS	braided cables x 2 20mm					
30345	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Presumed	488		RHS	Tencore		1			
30528	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	530		LHS	Flash guards Signal FNX67C tencore		1			
34345	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	532		RHS	Numerous Braided cables					
30530	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	532		RHS	Westinghouse brake signal		1			
30529	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Signal Boxes	Asbestos	Removed	532		RHS	Flash guards Relay box 67CGR tencore		2			
30532	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Presumed	567	569	RHS	Braided cable. 2 x 10mm & 5 x 30mm cables from 5 No single core boxes onto J hanger		7			
30533	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	570		RHS	Trackside equipment: Westinghouse small		1			
30534	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	572		RHS	Trackside equipment: Westinghouse small		1			
30536	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Removed	576		RHS	Trackside equipment: Westinghouse small					
30535	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Cable Sheath	Asbestos	Known	598		RHS	Braided cable. 1 x 40mm & 5 x 30mm cables entering metal ducts		6			
30531	ACTIVE	N	N114-N-SBLO	Road SBLO - NOR - Embankment to Waterloo	Westinghouse Boxes	Asbestos	Presumed	598		RHS	Trackside equipment: Westinghouse small		1			

N115-N - NOR Line - Waterloo Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42878	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest 2002)					
35348	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Signal Boxes	Asbestos	Removed	10		RHS	tencore		1			
35347	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment: brake signal		1			



Hazardous Material Asset Register - Summary



N115-N - NOR Line - Waterloo Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35349	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment: Westinghouse small		1			
34902	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment: Westinghouse small		1			
35350	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	76		RHS	Trackside equipment: Westinghouse small		1			
35351	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	83		RHS	Trackside equipment: Westinghouse small		1			
35352	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	92		RHS	Trackside equipment: Westinghouse small		1			
35346	ACTIVE	N	N115-N-NBLO	Road NBLO (Plt1) - NOR - Waterloo Stn	Ducts	Asbestos	Sampled – Not Detected	114			bitumen ducts to invert. J hanger 4, 1 x 40mm cable - 114 (platform 1)					
43133	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 109, Platform side, Southbound Road			R517451		
43147	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 115, Trackside wall, Southbound Road			R517451		
43145	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 113, Trackside wall, Southbound Road			R517451		
42879	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
43146	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 114, Trackside wall, Southbound Road			R517451		
43141	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 109, Trackside wall, Southbound Road			R517451		
43139	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 115, Platform side, Southbound Road			R517451		
43132	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 108, Platform Side Southbound Road			R517451		
43144	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 112, Trackside wall, Southbound Road			R517451		
43134	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 110, Platform side, Southbound Road			R517451		
43135	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 111, Platform side, Southbound Road			R517451		
43142	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 110, Trackside wall, Southbound Road			R517451		
43138	ACTIVE	N	N115-N-SBLO	Road SBLO (Plt2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 114, Platform side, Southbound Road			R517451		



Hazardous Material Asset Register - Summary



N115-N - NOR Line - Waterloo Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43137	ACTIVE	N	N115-N-SBLO	Road SBLO (Pit2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 113, Platform side, Southbound Road			R517451		
43140	ACTIVE	N	N115-N-SBLO	Road SBLO (Pit2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 108, Trackside wall, Southbound Road			R517451		
43143	ACTIVE	N	N115-N-SBLO	Road SBLO (Pit2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 111, Trackside wall, Southbound Road			R517451		
43136	ACTIVE	N	N115-N-SBLO	Road SBLO (Pit2) - NOR - Waterloo Stn	Pit Blocks	Asbestos	Sampled – Not Detected				Pitblock number 112, Platform side, Southbound Road			R517451		
35353	ACTIVE	N	N115-N-SBLO	Road SBLO (Pit2) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	60		RHS	Trackside equipment: Westinghouse small		1			
35428	ACTIVE	N	N115-N-SBLO	Road SBLO (Pit2) - NOR - Waterloo Stn	Westinghouse Boxes	Asbestos	Removed	65		RHS	Trackside equipment: Westinghouse small		1			

N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33736	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	0		RHS	Braided Cable. 1 x 40mm cable from invert to J hanger 4		1			
36098	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
33737	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Known	1		RHS	Cement troughing. Cable troughing	1				
33739	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	3	4	RHS	Flash guards Transformer		2			
33738	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Presumed	3		RHS	Cement troughing. Cable troughing	1				
33740	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Wrap	Asbestos	Known	5	8	LHS	Textile wrap - Cable Notes from 2022 re-inspection: MMMF wrapping	8				
34296	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Removed	6	8	RHS	Cement troughing. Cable troughing		3			
36176	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Presumed	8		RHS	Cement troughing. Cable troughing	1				
33741	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Ducts	Asbestos	Known	8	11	RHS	Cement ducts. Ducts to flood gate		18			
33742	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Ducts	Asbestos	Presumed	8	11	RHS	Cement. Ducts to flood gate		18			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33743	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	9		RHS	Flash guards Signal B19		1			
33744	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	9		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		3			
33745	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment: signal control box Notes from 2022 re-inspection: Removed		2			
33823	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Wrap	Asbestos	Removed	12	14	LHS	Textile wrap - cables x 2		6			
33824	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Presumed	14		LHS	Cement troughing - cable troughing	2	2			
33825	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	16		RHS	Flash guards Junction box Notes from 2022 re-inspection: Removed		1			
33826	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	17		RHS	Braided cable & 1 WHB (Small), 3 x 10mm cables from single core box and J hanger 2		3			
33827	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1 box		2			
33828	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	26		RHS	Braided cable. 1 x 50mm cable into junction sleeve and out the other side		1			
33829	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	35		RHS	Flash guards transformer		1			
33830	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	35		RHS	Westinghouse large		1			
33832	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	36		RHS	Westinghouse large		1			
33831	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	36		RHS	Flash guards transformers		1			
33833	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	38		RHS	Flash guards transformer		1			
33834	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	38		RHS	Westinghouse small		1			
33837	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	40	41	RHS	Westinghouse small		1			
33836	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	40	41	RHS	Westinghouse large		2			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33835	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	40	41	RHS	Flash guards Transformers QQTR & PPTR		3			
33838	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	41		RHS	Trackside equipment: Westinghouse small		1			
34301	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	71		RHS	Trackside equipment: Westinghouse small		1			
33839	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Presumed	73		RHS	Flash guards Air work box		1			
33841	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Presumed	74		RHS	Westinghouse small Notes from 2022 re-inspection: Large westinghouse box		1			
33840	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Presumed	74		RHS	Flash guards Switch box Notes from 2022 re-inspection: EP valve		1			
33842	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	190		RHS	Trackside equipment: Westinghouse small		1			
36183	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	196		RHS	Trackside equipment: Westinghouse small		1			
33843	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	197	198	RHS	Flash guards Switch boxes QQTH & PPT		2			
33844	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Removed	198		RHS	Braided cable. 1 x 50mm into junction box and out the other side		1			
33845	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	382		RHS	Flash guards Signal A54		1			
33846	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	383		RHS	Trackside equipment: Westinghouse small		1			
33847	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	384		RHS	Trackside equipment: Westinghouse small		1			
36184	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	384		RHS	Flash guards Relay box 54GR		1			
33850	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	386	389	RHS	Westinghouse small		1			
34571	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	386	389	RHS	Junction box					
33848	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	386	389	RHS	Flash guards Relay box		2			
33849	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	386	389	RHS	Transformer		2			
36185	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Removed	387		RHS	Braided cable. 1 x 50mm into junction box and out the other side		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34562	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	390		RHS	Trackside equipment: Westinghouse small		1			
33929	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	522		RHS	Braided cable. 1 x 50mm into junction box and out the other side		1			
33930	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	623		RHS	Flash guards Signal A56		1			
33931	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	624		RHS	Flash guards Relay box 56GR		1			
33932	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	625		RHS	Trackside equipment: Westinghouse small		1			
33935	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	626	631	RHS	Junction box					
33933	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	626	631	RHS	Flash guards Relay box		2			
33934	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	626	631	RHS	Transformer		3			
33936	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Removed	630		RHS	Braided cable. 1 x 50mm into junction box and out the other side					
33937	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	635		RHS	Trackside equipment: Westinghouse small		1			
33938	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	881		RHS	Trackside equipment: Westinghouse small		1			
33939	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	890		RHS	Trackside equipment: Westinghouse small		1			
33940	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	1012		RHS	Braided cable. 1 x 50mm into junction box and out the other side		1			
33941	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Presumed	1062		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: 1 Type 79 box		1			
33942	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1106		RHS	Flash guards Signal A58		1			
34305	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1107		RHS	Westinghouse small		1			
33943	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1107		RHS	Flash guards Relay box 58GR		2			
33944	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1109	1013	RHS	Flash guards Transformer X 5 AND Junction box		6			
33945	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1109		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33946	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Removed	1112		RHS	Braided cable. 1 x 50mm into junction box and out the other side		1			
33947	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1118		RHS	Trackside equipment: Westinghouse small		1			
36192	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1157		RHS	Flash guards Isolating transformer		1			
33948	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Presumed	1158		RHS	Cement troughing. Cable troughing Removed by Forest ES7419 22/04/2015 Re-inspection carried out 07/06/2018 states item is still present	2				
34573	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Presumed	1159		RHS	Cement troughing. Cable troughing Removed by Forest ES7419 22/04/2015 Re-inspection carried out 07/06/2018 states item is still present	2				
33949	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cement Cable Troughing & Debris	Asbestos	Removed	1165		RHS	Cement troughing. Cable troughing from right hand side to left hand side. 2x3m Removed by Forest 22/04/2015					
33950	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	1168	1171	RHS	Braided Cable. Sub station jumper cables		5			
36193	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1383		RHS	Flash guards Signal R62FNX62BCD		1			
33951	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1384		RHS	Flash guard Relay box 62 ABCDPGR		1			
33952	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1390		RHS	Trackside equipment: Westinghouse small		1			
33953	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1395		RHS	Trackside equipment: Westinghouse small		1			
33954	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	1516		RHS	Braided cable. 1 x 50mm into junction box and out the other side		1			
33955	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1552		RHS	Flash guards Signal A62 A		1			
36194	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1553		RHS	Trackside equipment: Westinghouse small		1			
33956	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1555		RHS	Flash guards Relay box 62AGR		1			
34035	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1563		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34036	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1568		RHS	Trackside equipment: Westinghouse small		1			
34037	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1610		RHS	Flash guards Signal FNX62B		1			
34569	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1612		RHS	Flash guards Relay box 62BGR		1			
34038	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1632		RHS	Trackside equipment: Westinghouse small		1			
34039	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1638		RHS	Trackside equipment: Westinghouse small		1			
34040	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1653		RHS	Flash guards Signal FNX62C		1			
34041	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1653		RHS	Trackside equipment: Westinghouse small		1			
34042	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1655		RHS	Flash guards Relay box 62CGR		1			
34043	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1661		RHS	Trackside equipment: Westinghouse small		1			
34044	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1666		RHS	Trackside equipment: Westinghouse small		1			
34045	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1696		RHS	Trackside equipment: Westinghouse small		1			
34046	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1697		RHS	Flash guards Signal FNX62D		1			
34047	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Signal Boxes	Asbestos	Removed	1699		RHS	Flash guards Relay box 62DGR		1			
34048	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1724		RHS	Trackside equipment: Westinghouse small		1			
34049	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Removed	1727		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34309	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Westinghouse Boxes	Asbestos	Presumed	1738		RHS	Trackside equipment: Westinghouse small		1			
34050	ACTIVE	N	N116-N-NBLO	Road NBLO - NOR - Kennington to Waterloo	Cable Sheath	Asbestos	Presumed	1738		RHS	Braided cable. 1 x 50mm cable from Jhanger 4 to duct No 2 on platform					
43812	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1044-1060, left and right hand side			R399480	N	N
43809	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 433-439, left & right hand side			R399480	N	N



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
20244	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Noise Reduction Equipment	Asbestos	Known				Please see HSE Alert 170A					
35026	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	2	5	RHS	Braided cable. 1 x 30mm & 1 x 10mm cable on J hanger 3		2			
35025	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	2	5	RHS	Cement troughing. Floor, Cable troughing to middle of track Removed by Edenbeck ES8036b - 25/08/2015		6			
35027	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	6		LHS	Cement troughing. Floor, Cable troughing Removed by Edenbeck ES8036b - 25/08/2015		1			
35028	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	9		RHS	Braided cable. 1 x 50mm to junction sleeve and out the other side	50	1			
35029	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	15		RHS	Flash guards Signal FNX65 Notes from 2022 re-inspection: Removed		1			
35030	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	16			Flash guards Relay box 65GR plus numerous braided cables		1			
35031	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	17		RHS	Tencore Notes from 2022 re-inspection: Removed		1			
35032	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	17		RHS	Westinghouse brake signal Notes from 2022 re-inspection: Removed		1			
35033	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
43807	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Removed				Concrete / dust – noise shelf debris. BRS 22, left hand side Notes from 2022 re-inspection: Removed			R399480	N	N
35034	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35035	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	29		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
34349	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	32		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34804	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	71		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35036	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	74		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35037	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35038	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	83		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
35039	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	177		RHS	Trackside equipment: type 79					
34805	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	264		RHS	Flash guards Signal R63		1			
35040	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	265		RHS	Flash guard Relay box 63GR		1			
35041	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	265		RHS	Westinghouse small		1			
35042	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	265		RHS	numerous braided cables					
35043	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	275		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
46122	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	284		RHS	Braided cable. 1 x 50mm to junction sleeve and out the other side Notes from 2022 re-inspection: Removed	50	1			
43808	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 326, right hand side			R399480	N	N
34806	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	408		RHS	Braided cable. 1 x 10mm from J hanger 3 to track disconnection box and back out to J hanger 3	10	1			
35045	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	410		RHS	2 x 20mm braided cables jh3					
35044	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	410		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46121	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	420		RHS	Westinghouse Small Notes from 2022 re-inspection: Removed		1			
35120	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	433		RHS	Flash guards Signal A63		1			
35121	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	434		RHS	Westinghouse brake signal		1			
34605	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	434		RHS	Flash guards Relay box 63GR		1			
35124	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	435		RHS	Braided cable. 1 x 10mm from transformer along tray to single core box at BRS 437		1			
35123	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	435		RHS	Flash guards Transformer 65CTR tencore Notes from 2022 re-inspection: Removed		1			
35122	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	435		RHS	Braided cable. 1 x 10mm from J hanger 3 to transformer 65BTR	10	1			
35125	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	436		RHS	Flash guards Transformer 65CTR tencore x1		1			
35126	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	437		RHS	Braided cable. 1 x 10mm from single core box to J hanger 2		1			
35128	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	440		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
35127	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	440		RHS	Flash guards Transformer 65BT					
35130	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	442		RHS	Braided cable. 1 x 50mm to junction sleeve and out the other side		1			
35129	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	442		RHS	Flash guards 1 x transformer and Junction box		2			
35131	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	443		RHS	Flash guards Transformer		1			
35132	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	443		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		1			
35133	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	464		RHS	Flash guards Isolating Transformer Notes from 2022 re-inspection: Removed		1			
35134	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	466		RHS	Flash guards Rail Gap Indicator		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34351	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	466		LHS	Cement troughing. Floor, Cable troughing Removed by Forest ES7419. 22/04/2015	2				
35135	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	476		RHS	Cement troughing. Floor, Cable troughing from right hand side to left hand side x 2 Removed by Forest ES7419. 22/04/2015	8				
35137	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	476	480	RHS	Cement debris. Unable to quantify, On floor Removed by Forest ES7419 22/04/2015					
35136	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	476		RHS	Braided cable. 1 x 10mm from J hanger 2 to sleeve and back up to J hanger 2	10	1			
34810	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	480		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed	2				
35138	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	485		RHS	Trackside equipment: type 79 Notes from 2022 re-inspection: Removed	1				
35140	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	488	493	RHS	Cement debris. Unable to quantify, On floor Removed by Forest ES7419 22/04/2015					
35139	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	488		RHS	Cement troughing. Floor, Cable troughing x 2 Removed by Forest ES7419 22/04/2015	6				
35141	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	489		RHS	Electrical box	1				
43810	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 638, right hand side			R399480	N	N
34811	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	640		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed	1				
35142	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	645		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed	1				
43811	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 869, left hand side			R399480	N	N
35143	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	882		RHS	Flash guards Signals A61 & R6111	2				



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35144	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	882		RHS	Flash guards Relay box 61GR tencore		1			
35145	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	882		RHS	Westinghouse brake signal		1			
35146	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	884	886	RHS	Flash guards Relay box 63ATR & 63BTR tencore x1		3			
35147	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	889	891	RHS	Westinghouse small		4			
34812	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	889	891	RHS	Flash guards Transformer x 3 and junction box		3			
35223	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	890		RHS	Braided cable. 1 x 50mm to junction sleeve and out the other side		1			
35225	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	936	941		Cement troughing. In 4ft within and on top of ballast. <1m ² Removed by Edenbeck ES8036b - 25/08/2015					
35224	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	936			Cement troughing. Cross track by vent shaft Removed by Edenbeck ES8036b - 25/08/2015		3			
35226	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	960			Cement troughing. Cross track Removed by Edenbeck ES8036b - 25/08/2015		2			
35227	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1005		RHS	Trackside equipment: type 79		1			
34607	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1102		RHS	Flash guards Signal A6111 & RFX55					
35228	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1102		RHS	Westinghouse small Notes from 2022 re-inspection: Removed		2			
35229	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1104	1105	RHS	Flash guards Relay boxes 6111GR & 55PGR tencore		1			
35230	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1104	1105	RHS	Westinghouse brake signal		1			
43813	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1200, right hand side			R399480	N	N
43814	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1200, right hand side			R399480	N	N
35231	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1294		RHS	Flash guards Signals FNX55 & Relay box 51A		2			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35232	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1295		RHS	Flash guards Relay box 55GA		1			
35233	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1295		RHS	Westinghouse brake signal		1			
35234	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1297	1299	RHS	Flash guards Switch boxes tencore Notes from 2022 re-inspection: Removed		1			
35235	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1297	1299	RHS	Westinghouse small Notes from 2022 re-inspection: Removed		2			
35236	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1302	1304	RHS	Flash guards Transformer x 3 & Junction box		3			
35237	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	1302	1304	RHS	Westinghouse small		2			
35238	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	1303		RHS	Braided cable. 1 x 50mm to junction sleeve and out the other side		1			
35239	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	1315		RHS	Trackside equipment: Westinghouse small		1			
43815	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1355, left hand side			R399480	N	N
35240	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1430		RHS	Trackside equipment: type 79		1			
35241	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1439	1490	RHS	Flash guards Relay boxes 51ABPGR		2			
35242	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1490		LHS	Flash guards Signals A5511 & REX51A		1			
34894	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1490		LHS	Westinghouse small with 2 x 20mm cable jh3 Notes from 2022 re-inspection: Removed		1			
35243	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1490		RHS	Flash guards Relay boxes 51ABPGR tencore Notes from 2022 re-inspection: Removed		1			
35244	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	1490		RHS	Numerous braided cables Notes from 2022 re-inspection: Removed					
34354	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1490		RHS	Westinghouse brake signal Notes from 2022 re-inspection: Removed		1			
35245	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	1505		RHS	Trackside equipment: Westinghouse small. 2 x 20mm braided cables jh4		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35246	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1522		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34895	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1530		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
43816	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1631, left hand side			R399480	N	N
35248	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1640	1641	RHS	Flash guards Relay box 51AGR & 51BPGR tencore		1			
35249	INACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	1640	1641	RHS	Westinghouse small		1			
35247	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1640		RHS	Flash guards Signals BX51A & FNX51B		2			
35250	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1677		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34896	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1680		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34583	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1765		RHS	Flash guards Signal FNX51B		1			
35327	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	1766		RHS	Westinghouse small		1			
35328	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1766		RHS	Westinghouse brake signal		1			
35326	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1766		RHS	Flash guards Relay box 51BGR tencore		1			
35329	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1770		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
34357	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1818		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		2			
35330	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Ducts	Asbestos	Known	1821	1824	LHS	cement ducts		18			
35331	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Ducts	Asbestos	Presumed	1821	1824	RHS	cement ducts		8			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35332	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1822		RHS	Trackside equipment: brake signal		2			
35333	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Removed	1825		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
35336	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	1826		RHS	Braided cable. 2 x 10mm from track to J hanger 3 then cut off	10	2			
35334	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Presumed	1826		RHS	Cement troughing. Floor, Cable troughing Removed by Edenbeck ES8036b - 25/08/2015 Re-inspection states item is still present - 07/06/2018		2			
35335	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cement Cable Troughing & Debris	Asbestos	Presumed	1826	1828	LHS	Cement troughing. Floor, Cable troughing Removed by Edenbeck ES8036b - 25/08/2015 Re-inspection states item is still present - 07/06/2018		5			
35337	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	1828		RHS	Braided cable. 2 x 10mm from pump room to J hanger 3	10	2			
35338	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Removed	1835		RHS	Braided cable. 1 x 50mm to junction sleeve and out the other side		1			
35339	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1835		RHS	Flash guards Flash guards		1			
35340	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1839		RHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Removed		1			
35341	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1844		RHS	Trackside equipment: type 79		1			
43817	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington		Asbestos	Sampled – Not Detected				Concrete / dust – noise shelf debris. BRS 1848, right hand side			R399480	N	N
34609	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1851		LHS	Flash guards Signal B2		1			
34900	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Presumed	1852		RHS	Flash guards Relay box 2GR tencore x1		1			
35342	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1856		RHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Removed		1			
35343	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Signal Boxes	Asbestos	Removed	1861		RHS	Flash guards Rail stop		1			



Hazardous Material Asset Register - Summary



N116-N - NOR Line - Waterloo to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35344	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Wrap	Asbestos	Known	1863		RHS	Cable wrap Notes from 2022 re-inspection: MMMF wrap					
35345	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Cable Sheath	Asbestos	Presumed	1867		RHS	Braided cable. 1 x 10mm JH1, 2x 10mm JH2 & 1 x 50mm JH4 to relay room		4			
34901	ACTIVE	N	N116-N-SBLO	Road SBLO - NOR - Waterloo to Kennington	Westinghouse Boxes	Asbestos	Presumed	1867		RHS	Westinghouse small		1			

N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34310	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Entry: platform, route: 1x30mmØ, 1x15mmØ, 1x15mmØ		3			
34082	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Signal Boxes	Asbestos	Presumed	17	483		Trackside equipment tencore. Throughout section					
34083	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Westinghouse Boxes	Asbestos	Removed	17	483		Trackside equipment Westinghouse small. Throughout section Notes from 2022 re-inspection: Only 4x LWH and core box remains no cables					
34081	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Removed	17	25	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-30, JH1-JH4 inbetween trackside equipment box. Numerous amounts Notes from 2022 re-inspection: Removed					
34694	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Westinghouse Boxes	Asbestos	Presumed	17	483		Trackside equipment Westinghouse large. Throughout section		4			
34084	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Signal Boxes	Asbestos	Removed	17	483		Trackside equipment type 79. throughout section Notes from 2022 re-inspection: Only 4x LWH and core box remains no cables					
34085	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	25		RHS	Woven cable sheath		3			
46264	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)		Asbestos	Known				Woven cable sheath and WHB large and Tencore. Entry: trackside equipment boxes, route: 4x5mmØ inbetween trackside equipment boxes		4		N	N
34086	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	114	221	RHS	Woven cable sheath. Route: 5mmØ severed cables JH1-JH4 used to tie up cable. Numerous amounts					
34087	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Westinghouse Boxes	Asbestos	Presumed	126		RHS	Trackside equipment Westinghouse small. Cp. 01		1			



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34088	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	142		RHS	Woven cable sheath and WHB x3. Entry: tencore, route: gain 1x5mmØ		1			
34089	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Signal Boxes	Asbestos	Known	146		RHS	Trackside equipment tencore with cables 4m apart		2			
46265	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Removed				UTX / LHS - Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
34695	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Cable Troughing & Debris	Asbestos	Removed	172			Cement troughing. 6m on UTX;/HS Notes from 2022 re-inspection: Removed					
46266	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Removed				UTX / LHS - Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
46267	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Removed				Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
46268	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Removed				Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
32877	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Track Section Switches	Asbestos	Known	178			487 current rail switch. Route: board lining to current switch. <2m2 x 4 on both sides LHS/RHS Notes from 2022 re-inspection: Removed supalux					
46269	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Removed				Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
46270	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Removed				Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
32878	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	221		RHS	Woven cable sheath. Entry: RHS, route: OTX cables exit siding. Numerous amounts					
32879	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	221		RHS	Woven cable sheath. Entry: interchange, route: 2x15m 1x30mmØ, JH3		3			
35511	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	237	243	RHS	Signal section cloth cable sheath. Route: 5-30mmØ JH1. numerous amounts					
53824	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Ducts	Asbestos	Presumed	237			Cable ducts					
32880	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	243		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH3 3x15mmØ		3			
32881	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	360	376	RHS	Signal section cloth cable sheath. Numerous amounts					



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32882	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	469	483	RHS	Signal section cloth cable sheath. Entry: trackside equipment boxes, route: 5-15mmØ JH1-JH4 inbetween trackside equipment boxes. Numerous amounts					
32883	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	483		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH3 4x15mmØ		4			
46271	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cement Troughing	Asbestos	Known				Cement troughing		6		N	N
32884	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Cable Sheath	Asbestos	Known	493		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH1-JH4 4x15mmØ, exit: platform wall		4			
32885	ACTIVE	N	N122-N-NBFA	Road NBFA - NOR - Kings Cross to Euston (City)	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	940			Wood caulking to tunnel rings. Euston Platform 3 South end Ring 940. throughout					
30738	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath. Route: 2x15mmØ JH3, JH4 - heavily congested Notes from 2022 re-inspection: Removed		4			
34372	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	0	6	RHS	Troughing		6			
30740	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	3		LHS	Trackside equipment Westinghouse large. Braided cables		3			
30741	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	5		RHS	Trackside equipment: type 79		1			
30739	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	9		RHS	Cement troughing. Against wall. 0.5m					
30742	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Presumed	38		LHS	Braided cable going into pit					
30743	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	42		RHS	Trackside equipment Westinghouse small		2			
30744	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	45		RHS	Trackside equipment tencore. Braided cables		1			
30745	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	45		RHS	Trackside equipment Westinghouse small. Braided cables					
30746	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	48			Cement troughing	6				
30747	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	52		LHS	Trackside equipment Westinghouse small. braided cables onto JH6		2			
30748	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Presumed	53		RHS	Celectite sheet cover. Cross passage					



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30749	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	60		LHS	Trackside equipment Westinghouse small. Braided cables Notes from 2022 re-inspection: Removed		2			
30750	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	60		LHS	Tencore. Braided cables Notes from 2022 re-inspection: Removed					
30751	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	70		LHS	Trackside equipment Westinghouse small. Braided cables x 2 JH2 Notes from 2022 re-inspection: Removed					
34376	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	71	86	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-35mmØ. Numerous amounts Notes from 2022 re-inspection: Removed					
30752	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	71		RHS	Signal RT900. Braided cables Notes from 2022 re-inspection: Removed		1			
30753	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	71		RHS	Tencore. Braided cables Notes from 2022 re-inspection: Removed		1			
30754	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	75	280	LHS	Trackside equipment tencore. Throughout section Notes from 2022 re-inspection: Removed		1			
34982	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	78		LHS	Woven cable sheath. Entry: tencore, route: 1x5mmØ earth cable, exit: JH4		1			
30755	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	78		LHS	Trackside equipment: type 79		1			
30756	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	86		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH3 2x15mmØ, 1x30mmØ Notes from 2022 re-inspection: Removed		3			
30757	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	86		RHS	Trackside equipment Westinghouse large		5			
30758	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	86		RHS	Tencore		1			
35117	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	105		LHS	Trackside equipment Westinghouse small. Braided cables Notes from 2022 re-inspection: Removed		2			
34983	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	105		LHS	Tencore. Braided cables Notes from 2022 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30759	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	105		LHS	Woven cable sheath. Route: JH3 2x15mmØ, 1x30mmØ		3			
30760	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	111		LHS	Signal J900 Notes from 2022 re-inspection: Removed		1			
30762	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	175		LHS	Trackside equipment tencore. braided cables JH3 Notes from 2022 re-inspection: Removed		1			
30761	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	175	195	LHS	Signal section cloth. Entry: trackside equipment. Numerous cables Notes from 2022 re-inspection: Removed					
30763	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	178		LHS	Trackside equipment Westinghouse small. Braided cables x2 JH2 Notes from 2022 re-inspection: Removed					
46109	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	195		RHS	5 no. Woven cable sheath Route: JH2 2x15mmØ, heavily congested, JH3 1x15mmØ, 1x20mmØ Notes from 2022 re-inspection: Removed		5			
34984	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	196		LHS	Trackside equipment tencore. braided cables		1			
30659	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	196		LHS	Trackside equipment Westinghouse small. Braided cables		2			
30660	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	196		LHS	Stop signal. Braided cables		1			
46110	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	201		RHS	1 no. Woven cable sheath Entry: tencore, route: 1x5mmØ earth cable	5	1			
30662	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	202		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		2			
30661	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	202		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
34373	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	202			Trackside equipment tencore Notes from 2022 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30663	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	205		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
30664	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Removed	207		LHS	Signal J900 Notes from 2022 re-inspection: Removed		2			
30665	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	211		RHS	Woven cable sheath. EntryL metal pipe, route: 4x5mmØ Notes from 2022 re-inspection: Removed		4			
46111	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cellactite Sheeting	Asbestos	Removed	223		LHS	Corrugated sheets Notes from 2022 re-inspection: Removed	2				
30666	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	224		LHS	Woven cable sheath. Entry: JH7, route: 1x15mmØ, exit: JH7 Notes from 2022 re-inspection: Removed		1			
30667	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	224		LHS	Trackside equipment: Westinghouse large		3			
46112	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Troughing	Asbestos	Removed				Cement troughing Notes from 2022 re-inspection: Removed	5			N	N
30668	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	235		LHS	Trackside equipment type 79		1			
46113	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	240		RHS	Woven cable sheath Entry: JH, route: cable exit into ground Notes from 2022 re-inspection: Removed					
46114	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Troughing	Asbestos	Removed				Cement troughing 0.4m Notes from 2022 re-inspection: Removed				N	N
46115	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Troughing	Asbestos	Removed				Cement troughing 0.5m Notes from 2022 re-inspection: Removed				N	N
30669	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Strongly Presumed	270		LHS	Cement troughing. Against wall. 0.5m					
46116	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Troughing	Asbestos	Removed				Cement troughing Notes from 2022 re-inspection: Removed	6			N	N
46117	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Troughing	Asbestos	Known				Cement troughing	5			N	N
46118	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Troughing	Asbestos	Known				Cement troughing	1			N	N



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46119	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Removed	280		LHS	Jump cable / reel Notes from 2022 re-inspection: Removed					
30670	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Removed	319		LHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
30671	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Removed	326		RHS	Troughing 2m Notes from 2022 re-inspection: Removed		2			
30672	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	339		LHS	Trackside equipment Westinghouse small		2			
30673	ACTIVE	N	N122-N-RD01	Road 01 - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	339		LHS	Trackside equipment tencore		2			
39835	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	60		LHS	Trackside equipment: tencore					
38386	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Known	60		RHS	Trackside equipment: Westinghouse large					
38385	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Cable Sheath	Asbestos	Known	60	63	RHS	Woven cable insulation, Route: 0-10mm. Numerous amounts					
38387	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Removed	61		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed					
38388	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	61		LHS	Trackside equipment: Westinghouse small					
38389	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	62		LHS	Trackside equipment: Signal L22					
39965	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	84		RHS	Trackside equipment: Westinghouse small					
38390	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	85		RHS	Trackside equipment: Westinghouse large					
38391	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	123		RHS	Trackside equipment: Westinghouse small					
38392	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	124		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
38393	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Removed	132		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
38395	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	147		RHS	Trackside equipment: Westinghouse large					
38394	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	147		RHS	Trackside equipment: Signal J.120					
39966	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Cement Cable Troughing & Debris	Asbestos	Presumed	182		UTX	cement troughing					
39647	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	186		RHS	Trackside equipment: Westinghouse small					
38396	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Removed	186		RHS	Trackside equipment: Signal J12 Notes from 2022 re-inspection: Removed					
38397	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	186	188	RHS	Trackside equipment: Signal section, numerous amounts					
38398	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	187		RHS	Trackside equipment: Westinghouse					
38399	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	188		RHS	Trackside equipment: tencore					
38401	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	191		LHS	Trackside equipment: rail gap					
38400	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Cement Cable Troughing & Debris	Asbestos	Presumed	191		UTX	cement troughing					
38402	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Removed	203		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
38403	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	230		RHS	Trackside equipment: Westinghouse small					
38404	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	232		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
38405	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Presumed	236		RHS	Trackside equipment: tencore					
38406	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Removed	237		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed					
39836	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	240		RHS	Trackside equipment: Westinghouse small					
38408	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Signal Boxes	Asbestos	Removed	287		RHS	Trackside equipment: tencore Notes from 2022 re-inspection: Removed					
38407	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	287		RHS	Trackside equipment: Westinghouse small					
46172	ACTIVE	N	N122-N-RD02	Road 02 - NOR - Euston (City) to Kings Cross (Invalid code. Use P052-P-SLLO)	Westinghouse Boxes	Asbestos	Presumed	289		RHS	Trackside equipment: Westinghouse small					
30764	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	0	496		Type 79, throughout section					
30765	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Known	0		LHS	Cement troughing. 0.5m					
30527	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	0	496		Trackside equipment Westinghouse large throughout section					
30526	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Signal Boxes	Asbestos	Presumed	0	496		Trackside equipment tencore throughout section					
30766	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	0			Woven cable sheath - no access due to height					
34883	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	0	496		Trackside equipment Westinghouse small throughout section					
30767	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	1		LHS	Woven cable sheath. Entry: OTX, route: no access due to height, exit: RHS					
30768	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Current Rail Boxes	Asbestos	Known	14		LHS	Current rail switch 2mx2					
30769	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	37		RHS	Woven cable sheath. Entry: floor OTX, route: JH2 2x15mmØ, JH3 2x30mmØ, JH4		4			
35118	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	52		RHS	Woven cable sheath. Entry: westinghouse large, route: 1x5mmØ earth cable		1			
30770	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	130		RHS	Woven cable sheath. Entry: westinghouse small, route: 1x15mmØ JH2, exit: JH2		1			



Hazardous Material Asset Register - Summary



N122-N - NOR Line - Euston to Kings Cross

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30771	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cement Cable Troughing & Debris	Asbestos	Known	135			Cement troughing RHS and UTX		2			
30772	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	184	192	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ JH1-JH4 inbetween trackside equipment boxes. Numerous amounts					
30773	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	192		RHS	Woven cable sheath. Route: JH2 2x15mmØ, JH3 2x30mmØ		4			
30774	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	300	319	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ JH1-JH4 inbetween trackside equipment boxes. Numerous amounts					
30775	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	319		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x20mmØ, JH3 2x30mmØ		3			
30776	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	431		RHS	Woven cable sheath. Entry: JH3, route: 1x30mmØ, exit: JH3		1			
30777	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	435		RHS	Woven cable sheath. Entry: JH3, route: 1x30mmØ, exit: JH3		1			
30778	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	479	496	RHS	Signal section cloth. Route: 5-30mmØ JH1-JH4 inbetween trackside equipment boxes. Numerous amounts					
34484	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	496		RHS	Woven cable sheath. Route: JH2 1x10mmØ, JH3 2x30mmØ, exit: platform wall		3			
30779	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Cable Sheath	Asbestos	Known	500			Woven cable sheath		3			
30780	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	970			Wood caulking to tunnel rings. Euston Platform 6 South end Ring 3070. throughout					
34985	ACTIVE	N	N122-N-SBFA	Road SBFA - NOR - Euston (City) to Kings Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	3070			Wood caulking to tunnel rings. Kings Cross Platform 8 North. end Ring 970. throughout					

N123-N - NOR Line - Kings Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42843	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES2679 2010)					
46141	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Ducts	Asbestos	Known	1		LHS	Cement troughing x6 Notes from 2021 re-inspection: Cable ducts not troughing		6			
46142	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Cable Sheath	Asbestos	Known	2	107	RHS	Woven cable sheath		1			



Hazardous Material Asset Register - Summary



N123-N - NOR Line - Kings Cross Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46143	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Signal Boxes	Asbestos	Presumed	29		RHS	630 DC		1			
46144	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Cement Troughing	Asbestos	Known				Cement troughing 0.5		1		N	N
33870	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Ducts	Asbestos	Known	106		RHS	Bitumen Duct		1			
36186	ACTIVE	N	N123-N-NBFA	Road NBFA (Plt7) - NOR - Kings Cross Stn	Cable Wrap	Asbestos	Known	107		RHS	Wrapping to cable. All cables throughout plastic		1			
42845	ACTIVE	N	N123-N-SBFA	Road SBFA (Plt8) - NOR - Kings Cross Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
46145	ACTIVE	N	N123-N-SBFA	Road SBFA (Plt8) - NOR - Kings Cross Stn	Signal Boxes	Asbestos	Presumed	74		RHS	630 DC		1			
33871	ACTIVE	N	N123-N-SBFA	Road SBFA (Plt8) - NOR - Kings Cross Stn	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
33872	ACTIVE	N	N123-N-SBFA	Road SBFA (Plt8) - NOR - Kings Cross Stn	Ducts	Asbestos	Known	107		LHS	Bitumen Duct		6			
34563	ACTIVE	N	N123-N-SBFA	Road SBFA (Plt8) - NOR - Kings Cross Stn	Cement Cable Troughing & Debris	Asbestos	Known	108			Cement troughing. 0.5m outside platform area	0				

N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27693	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Presumed	1		RHS	Trackside equipment type 79					
27692	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Trackside equipment Westinghouse small					
27694	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Removed	5		RHS	Trackside equipment signal A618		1			
27695	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse small					
27696	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	8		RHS	Trackside equipment Tencore electrical					
45424	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Removed	20			Woven cable sheath - Plastic sheath Upon re-inspection surveyor concluded this was not present / removed					
27697	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	108		RHS	Trackside equipment Tencore electrical					



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45426	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Removed	120	140		Woven cable sheath - No access due to stored items Upon re-inspection surveyor concluded this was not present / removed					
27698	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Presumed	120		RHS	Trackside equipment tunnel lighting junction box		1			
45425	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Removed	120	196		Woven cable sheath - Plastic sheath Upon re-inspection surveyor concluded this was not present / removed					
45427	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Tunnel Ring Caulking	Asbestos	Removed	330			Wood caulking to tunnel rings throughout Angel Platform 1 North end Ring 330 Upon re-inspection surveyor concluded this was not present / removed					
27699	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Known	335		RHS	Woven cable sheath, Entry: tencore electrical, route: JH5, 1x15mmØ		1			
27700	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	335		RHS	Trackside equipment Tencore electrical					
27701	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Not Found during Inspection	337		RHS	Woven cable to J2/box within bolthole, Cp01					
27702	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	378		RHS	type 79					
27707	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Presumed	500		RHS	Trackside equipment tencore electrical					
27704	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Known	500	506	RHS	Woven signal section, Entry: trackside equipment boxes: route: 5-30mmØ, JH1-JH4 in between trackside equipment boxes (numerous)					
27703	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	500		RHS	Trackside equipment signal A616 BRS: 499.5					
27705	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	500		RHS	Trackside equipment Westinghouse small					
27706	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	500		RHS	Trackside equipment Westinghouse large					
35012	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	501		RHS	Trackside equipment Westinghouse large					
27708	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	502		RHS	Trackside equipment Westinghouse small					
27709	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	503		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35561	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	504		RHS	Trackside equipment Westinghouse large					
27710	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	504		RHS	Trackside equipment Westinghouse large					
27711	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	505		RHS	Trackside equipment Westinghouse small					
27712	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	505		RHS	Trackside equipment Westinghouse large					
27713	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Known	506		RHS	Woven cable sheath, Entry: tencore, route: JH4 1x15mmØ		1			
34392	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	506		RHS	Trackside equipment Westinghouse large					
27714	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Not Found during Inspection	717		RHS	Trackside equipment Westinghouse small					
35562	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Not Found during Inspection	723		RHS	Trackside equipment Westinghouse small					
45428	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Other Electrical Boxes	Asbestos	Not Found during Inspection				Type 79				N	N
27716	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	925		RHS	Trackside equipment Westinghouse small					
27715	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Known	925		RHS	Woven cable sheath, Entry: Westinghouse, route: 1x15mmØ loop, exit: Westinghouse signal. Numerous					
27717	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	1034		RHS	Trackside equipment signal A614 RJ11		2			
27718	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Presumed	1034	1055	RHS	Woven signal section, Entry: trackside equipment boxes: route: 5-30mmØ, JH1-JH4 in between trackside equipment boxes (numerous)					
35563	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	1036		RHS	Trackside equipment Westinghouse large					
27720	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	1037		RHS	Trackside equipment Tencore electrical					
27719	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Signal Boxes	Asbestos	Not Found during Inspection	1037		RHS	Trackside equipment Tencore electrical					
27721	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	1038	1041	RHS	Trackside equipment Westinghouse large					
27722	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Removed	1041		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27724	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Removed	1055		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: JH4, 1x15mmØ		1			
27725	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Removed	1055		RHS	Trackside equipment Westinghouse small					
45430	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Removed	1226		RHS	Woven cable sheath - Entry: JH1, entry: 1x60mmØ, severed cable, exit: tunnel ring wall ES2286 SDUK Removed Asbestos Cable Wrap					
27727	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Known	1234	1265	RHS	Woven cable sheath, Entry: trackside equipment boxes, entry: 5-35mmØ, JH1-JH4 in between trackside equipment boxes. Numerous					
27728	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	1236		RHS	Trackside equipment Westinghouse large					
27731	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Presumed	1251	1270	LHS	Woven cable sheath, Entry: vent shaft, entry: JH3, 1x20mmØ, exit: platform					
27734	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Removed	1259		RHS	Trackside equipment Westinghouse small					
27735	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Known	1265		RHS	Woven cable sheath, Entry: trackside equipment boxes, entry: JH3 1x15mmØ		1			
27736	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Westinghouse Boxes	Asbestos	Presumed	1265		RHS	Trackside equipment Westinghouse small					
27737	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Cable Sheath	Asbestos	Known	1270		RHS	Woven cable sheath		1			
35564	ACTIVE	N	N124-N-NBFA	Road NBFA - NOR - Angel to Kings Cross	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	2400			Wood caulking to tunnel rings, Kings Cross Platform 7 South end Ring 2400. throughout					
33873	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Removed	0	44	LHS	Woven cable sheath. Entry: platform cable trough, route: JH3 1x35mmØ Notes from 2021 re-inspection: Removed		1			
33874	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cement Cable Troughing & Debris	Asbestos	Known	1		LHS	Cement troughing	1				
36187	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	1		RHS	Woven cable sheath. Entry: platform wall, route: 15-45mmØ JH1-JH		4			
33875	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	3		RHS	Woven cable sheath. Entry: JH3-JH5, route: 5mmØ earth cable. Numerous amounts					
33876	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	6		RHS	Woven cable sheath. Route: 5mmØ x 1 no. severed cable					
33877	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	6		RHS	Woven cable sheath / cable shaft. 15-45mmØ JH1-JH4, exit: cable shaft		3			



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33957	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	12		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33959	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Removed	13	21	RHS	Signal cloth. Route: 5-45mmØ JH1-JH6 inbetween trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
33958	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	13		RHS	Signal A613		1			
33960	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	15			Trackside equipment Westinghouse small					
33961	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	16			Trackside equipment Westinghouse small		2			
33962	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	21			Trackside equipment Westinghouse small					
46147	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Removed	21	636	RHS	Woven cable sheath. Plastic sheathed cables. Notes from 2021 re-inspection: Removed					
33963	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Removed	44		LHS	Woven cable sheath. Entry: JH3, route: 1x35mmØ drop down onto JH4, exit: JH4 Notes from 2021 re-inspection: Removed		1			
33964	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Presumed	48		RHS	Trackside equipment Tencore electrical					
33967	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Removed	49		RHS	Woven cable sheath. Entry: Westinghouse large, route: 2x5mmØ earth cable inbetween trackside equipment box, exit: tencore Notes from 2021 re-inspection: Removed		2			
33965	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	49		RHS	Trackside equipment Westinghouse large					
33966	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	49		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33968	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	54			Trackside equipment Westinghouse small					
33969	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	59		RHS	Trackside equipment Westinghouse small					
33970	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Presumed	211		RHS	Trackside equipment type 79					



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33971	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Presumed	634		RHS	Trackside equipment type 79					
34306	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	635		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33972	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	636		RHS	Signal A615 Notes from 2021 re-inspection: Removed		1			
33973	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	636	642	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-35mmØ inbetween trackside equipment boxes. Numerous amounts					
33975	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	637		RHS	Trackside equipment Westinghouse large					
33974	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	637		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Large wh					
36195	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	638		RHS	Trackside equipment Westinghouse large					
34574	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	639		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33977	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	640		RHS	Trackside equipment Westinghouse large					
33976	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	640		RHS	Trackside equipment Westinghouse large					
33978	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	641		RHS	Trackside equipment Westinghouse large					
36196	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	641		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed					
46148	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	642		RHS	Woven cable sheath. Now Plastic cables.					
33979	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	642		RHS	Trackside equipment Westinghouse large					
33980	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	778		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33981	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	782		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33982	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Presumed	1067		RHS	Trackside equipment type 79					
33983	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Presumed	1088		RHS	Trackside equipment Tencore electrical					
34566	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	1134		RHS	Woven cable sheath. Entry: Westinghouse small, route: 1x15mmØ relay loop, exit: Westinghouse small. 0.7m					
36197	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	1134		RHS	Trackside equipment Westinghouse small					
34064	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	1137	1144	RHS	Trackside equipment section cloth. Entry: trackside equipment, route: 5- 35mmØ inbetween trackside equipment. Numerous amounts					
34063	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	1137		RHS	Trackside equipment Westinghouse large					
34067	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	1138		LHS	Signal A619A, R619B		2			
34066	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	1138		LHS	Trackside equipment Westinghouse large					
34065	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	1138		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
34069	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1139		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
34068	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	1139		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
34070	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1140		RHS	Trackside equipment Westinghouse small					
34570	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	1144	1244	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH4 1x15mmØ, exit: platform cable trough		1			
34071	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1144		RHS	Trackside equipment Westinghouse small					
34072	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1235		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N124-N - NOR Line - Kings Cross to Angel

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34073	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	1281		LHS	Signal A619B		1			
34074	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Removed	1281		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
34075	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1283		RHS	Trackside equipment Westinghouse small					
34076	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1284		RHS	Trackside equipment Westinghouse small					
34077	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Removed	1287		RHS	Trackside equipment Westinghouse small					
34078	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Signal Boxes	Asbestos	Presumed	1289		RHS	Trackside equipment tencore					
34079	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Westinghouse Boxes	Asbestos	Presumed	1290		RHS	Trackside equipment Westinghouse large					
34080	ACTIVE	N	N124-N-SBFA	Road SBFA - NOR - Kings Cross to Angel	Cable Sheath	Asbestos	Known	1293		LHS	Woven cable sheath. Entry: JH4, route: 1x35mmØ, exit: OTX/RHS		1			

N125-N - NOR Line - Angel Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
45435	ACTIVE	N	N125-N-NBFA	Road NBFA (Pit2) - NOR - Angel Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit Blocks - Non asbestos					
45434	ACTIVE	N	N125-N-NBFA	Road NBFA (Pit2) - NOR - Angel Stn	Cement Troughing	Asbestos	Removed				Cement troughing Upon re-inspection surveyor concluded this was not present / removed		2		N	N
34591	ACTIVE	N	N125-N-NBFA	Road NBFA (Pit2) - NOR - Angel Stn	Signal Boxes	Asbestos	Presumed	4		RHS	630 DC					
42789	ACTIVE	N	N125-N-SBFA	Road SBFA (Pit1) - NOR - Angel Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
35010	ACTIVE	N	N125-N-SBFA	Road SBFA (Pit1) - NOR - Angel Stn	Signal Boxes	Asbestos	Not Found during Inspection	79		RHS	630 DC BOX		1			
45979	ACTIVE	N	N125-N-SBFA	Road SBFA (Pit1) - NOR - Angel Stn	Durasteel	Asbestos	Presumed	119		RHS	Durasteel <0.5m ²	1				



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31654	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath Notes from 2021 re-inspection: Removed					
31655	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	2			Metal flanges within tunnel rings. Angel Platform 1 South end Ring 2. Throughout					
31994	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	12			Westinghouse large Notes from 2021 re-inspection: Removed		1			
31993	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	12			Westinghouse large		1			
31656	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	15	52	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ, JH1-JH4 in between trackside equipment boxes and earth cables. Numerous amounts Notes from 2021 re-inspection: Removed					
31657	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment Westinghouse small					
31658	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse large					
31659	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	17		LHS	Trackside equipment Westinghouse small					
31660	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20		RHS	Wood caulking to tunnel rings. Old street platform 1 North end Ring 20. throughout					
31661	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse large					
31662	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	24		RHS	Woven cable sheath. Entry: JH, route: 1x5mmØ severed cables. 0.7x1 no					
46060	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment: Westinghouse large					
31663	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	25		RHS	Trackside equipment Westinghouse large					
35301	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	26		RHS	Trackside equipment Westinghouse large					
31664	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	26		RHS	Woven cable sheath. Entry: JH, route: 1x5mmØ severed cables. 0.7x1 no					
31666	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	26		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31665	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
34498	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	27		RHS	Trackside equipment Westinghouse large					
31667	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	28		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31668	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	49		LHS	Woven cable sheath. Entry: around porcelain insulator, route: 1x5mmØ severed cables. 1x1no					
31669	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	52		RHS	Trackside equipment Westinghouse small					
35302	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	52		RHS	Trackside equipment Westinghouse small					
31671	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cement Cable Troughing & Debris	Asbestos	Removed	56		RHS	Cement troughing. 0.5m					
31672	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cement Cable Troughing & Debris	Asbestos	Removed	57		RHS	Cement troughing. 0.5m					
31673	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	113		RHS	Woven cable sheath. Entry: JH4, route: 1x5mmØ entering 1 no Westinghouse small existing via JH4, exit: JH4 Notes from 2021 re-inspection: Removed		1			
46132	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	113		RHS	Signal section cloth. Route: 5-35mmØ in between trackside equipment boxes Notes from 2021 re-inspection: Removed	35	5			
31674	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	158		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: and small westinghouse box		2			
31675	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	159		RHS	Trackside equipment Westinghouse large					
35303	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	159		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31676	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	160		RHS	Trackside equipment Westinghouse large					
31758	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	161		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31759	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	161		RHS	Trackside equipment Westinghouse large					
31761	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	167		RHS	Woven cable sheath. Entry: trackside equipment, route: 2x15mmØ		2			
31760	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	167		RHS	Trackside equipment Westinghouse small					
31762	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	168		RHS	Trackside equipment Westinghouse small					
46061	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	210		RHS	numerous woven cable sheath Entry: JH4, route: 2x15mmØ					
31763	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	234		RHS	Trackside equipment Westinghouse large					
31764	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	234		RHS	Trackside equipment Westinghouse large					
31766	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	235		RHS	Trackside equipment Westinghouse large					
31765	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	235		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31769	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	236		RHS	Trackside equipment Westinghouse large					
31768	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	236		RHS	Trackside equipment Westinghouse large					
31767	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	236		RHS	Trackside equipment Westinghouse large					
34428	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	238		RHS	Trackside equipment Westinghouse small					
31770	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	239	248	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-35mmØ, JH1-JH4 in between trackside. Numerous amounts					
31771	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	249		RHS	Trackside equipment Westinghouse small					
31772	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	250		RHS	Trackside equipment Westinghouse small					
32096	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	376		RHS	Westinghouse large Notes from 2021 re-inspection: Removed		1			
31774	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	392		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31773	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	392		RHS	Woven cable sheath. Entry: JH4, route: 1x15mmØ entering & exiting westing house small Notes from 2021 re-inspection: Removed		1			
31775	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	435		RHS	Trackside equipment Westinghouse small					
31776	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	465		RHS	Signal section cloth. Entry: trackside equipment boxes, route 5-35mmØ in between trackside. Numerous amounts					
31777	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	465		RHS	Trackside equipment Westinghouse large					
35389	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	466		RHS	Trackside equipment Westinghouse large					
31778	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	467		RHS	Trackside equipment Westinghouse large					
31779	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	468		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31780	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	469		RHS	Trackside equipment Westinghouse large					
31781	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	470		RHS	Trackside equipment Westinghouse large					
35390	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	470		RHS	Trackside equipment Westinghouse large					
31782	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	480		RHS	Trackside equipment Westinghouse large					
31783	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	481		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH4 Notes from 2021 re-inspection: Removed		1			
31784	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	481			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
32102	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	541		RHS	Westinghouse small Notes from 2021 re-inspection: Removed		1			
34464	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Ducts	Asbestos	Removed	591		LHS	Cable duct lining Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46062	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel		Asbestos	Removed				Type 79				N	N
31868	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	632		RHS	Trackside equipment Westinghouse small					
31869	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	632		RHS	2 x 30mm cable leaving box					
31870	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	636		RHS	Trackside equipment Westinghouse small					
31871	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	640		RHS	Trackside equipment Westinghouse small					
34431	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	752		RHS	Woven cable sheath. Entry: JH4, route: 5x15mmØ into Westinghouse small then back into JH, exit: JH4		1			
31872	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	757		RHS	Trackside equipment Westinghouse small		1			
31873	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	757	796	LHS	Woven cable sheath. Entry: trackside equipment, route: 5-30mmØ, JH1-JH2 in between trackside equipment boxes					
31875	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	788		RHS	2 x 15mm cable					
31874	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	788		RHS	Trackside equipment Westinghouse large					
31876	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	789		RHS	Trackside equipment Westinghouse large					
31877	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	790		RHS	Trackside equipment Westinghouse large					
31878	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	790		RHS	Trackside equipment Westinghouse large					
31879	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	791		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31882	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	792		RHS	1 x 15mm cable					
31880	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	792		RHS	Trackside equipment Westinghouse large					
31881	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	792		RHS	Trackside equipment Westinghouse large					
31883	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	793		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
53858	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Other Electrical Boxes	Asbestos	Presumed	794			Tencore		1			
31884	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	794		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
46133	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	794		RHS	Signal section cloth. Entry: JH4, route: JH4 1x15mmØ Notes from 2021 re-inspection: Removed	15	1			
31885	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	866		RHS	Woven cable sheath. Entry: JH4, route: JH4 1x15mmØ cable, exit: JH4 Notes from 2021 re-inspection: Removed		1			
46063	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	866		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
31886	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	866		RHS	Woven cable sheath. Route: JH4 1x15mmØ trackside equipment Notes from 2021 re-inspection: Removed		1			
35399	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Known	917		LHS	Woven cable sheath. Limited access due to height. Numerous amounts					
46134	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Ducts	Asbestos	Known	919		LHS	Cement troughing x6 Notes from 2021 reinspection: Bitumen cables not troughing		6			
31887	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Ducts	Asbestos	Known	920		RHS	Cement troughing Notes from 2021 re-inspection: Bitumen cables not troughing		2			
31888	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	971		RHS	Woven cable sheath. Entry: disused station, route: 2x15mmØ JH3 Notes from 2021 re-inspection: Removed		2			
31889	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	980		RHS	Trackside equipment Westinghouse small					
31890	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	984		RHS	Trackside equipment Westinghouse small					
32205	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1105			Wood caulking to tunnel rings. Moorgate Platform 8 North end Ring 1105. throughout					
31891	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	1143		RHS	Trackside equipment Westinghouse small					
35400	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	1144		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31894	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	1145		RHS	Trackside equipment Westinghouse large					
31893	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	1145			1 x 15mm cable leaving box Notes from 2021 re-inspection: Removed					
31892	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	1145		RHS	Trackside equipment Westinghouse large					
31895	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	1150		RHS	Trackside equipment Westinghouse small					
35401	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	1154		RHS	Trackside equipment Westinghouse small					
31979	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	1255		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ Notes from 2021 re-inspection: Removed		1			
31980	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Presumed	1311		RHS	Trackside equipment Westinghouse small					
31981	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cement Cable Troughing & Debris	Asbestos	Removed	1364		UTX	Cement troughing. 3LM Notes from 2021 re-inspection: Removed					
31982	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Westinghouse Boxes	Asbestos	Removed	1365		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31983	ACTIVE	N	N126-N-NBFA	Road NBFA - NOR - Old Street to Angel	Cable Sheath	Asbestos	Removed	1366		RHS	Woven cable sheath. Route: 1x15mmØ Notes from 2021 re-inspection: Removed		1			
27738	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath, Entry: platform wall, route: JH1 2x15mmØ, OTX 1x45mmØ		3			
27739	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	3	418	RHS	Woven cable sheath, Entry: OTX, route: 1x45mmØ JH5		1			
27740	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment Westinghouse small					
27741	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse large					
27742	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	10			Wood caulking to tunnel rings, Angel Platform 2 South end Ring 10. throughout					
27744	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	11		RHS	Trackside equipment Westinghouse large					
35565	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Known	11	18	RHS	Signal section cloth, Route: JH2 1x45mmØ in between trackside equipment boxes. Numerous					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27743	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Not Found during Inspection	11		RHS	Signal A621		1			
27745	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	13		RHS	Trackside equipment Westinghouse small					
35014	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment Westinghouse small					
27746	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Removed	18		RHS	Woven cable sheath, Entry: trackside equipment boxes route: 1x15mmØ JH3		1			
27747	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment Westinghouse small					
27748	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	33		RHS	Trackside equipment Westinghouse small					
27749	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	42		RHS	Trackside equipment Westinghouse small					
35015	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	154		RHS	Trackside equipment Westinghouse small					
27750	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	389		RHS	Woven cable sheath, no access due to height					
34617	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	418		RHS	Woven cable sheath, Entry: platform, route:1x80mmØ					
27752	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	450		RHS	Trackside equipment Westinghouse small					
45431	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cement Troughing	Asbestos	Removed				Cement troughing Upon Re-inspection surveyor concluded this was not present / removed		1		N	N
27751	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Ducts	Asbestos	Presumed	450		LHS	Cable Ducts		7			
27753	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	456		RHS	Trackside equipment Westinghouse small					
27754	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Known	610	640	RHS	Signal section cloth, Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes. Numerous					
27755	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	610		RHS	Trackside equipment Westinghouse large 623 GR Tencore x 1					
27756	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	611		RHS	Trackside equipment Westinghouse large					
27757	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	611		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27758	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Presumed	612		RHS	Trackside equipment brake signal					
27759	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	613		RHS	Trackside equipment Westinghouse large					
27760	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	614		RHS	Trackside equipment Westinghouse small					
27762	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	614		RHS	Trackside equipment Westinghouse large					
27761	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	614		RHS	Trackside equipment Westinghouse large					
27763	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	615		RHS	Trackside equipment Westinghouse small					
27764	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	617		RHS	Trackside equipment Westinghouse large					
27765	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	639		RHS	Trackside equipment Westinghouse small					
27766	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Removed	700	1369	LHS	Woven cable sheath, Route: 1x45mmØ					
35566	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Removed	700		LHS	Woven cable sheath, Route: 1x45mmØ JH4 behind red plastic					
27767	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	778		RHS	Trackside equipment Westinghouse small					
27768	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	782		RHS	Trackside equipment Westinghouse small					
35016	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Not Found during Inspection	929		RHS	Trackside equipment type 79					
35567	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Known	1052	1064	RHS	Signal section cloth, Entry: trackside equipmentboxes, route: 5-15mmØ in between trackside equipment boxes					
27769	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1053		RHS	Trackside equipment Westinghouse large					
27770	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1053		RHS	Trackside equipment Westinghouse large					
27771	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1054		RHS	Trackside equipment Westinghouse large					
27772	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1054		RHS	Trackside equipment Westinghouse large					
27773	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1055		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27774	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	1062		RHS	Trackside equipment Westinghouse small					
27775	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Removed	1064		RHS	Woven cable sheath, Entry: trackside equipmentboxes, route: JH4 1x15mmØ		1			
27777	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1124		RHS	Trackside equipment Westinghouse large					
27776	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Known	1124	1311	RHS	Trackside equipment section cloth, Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes.					
27778	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1125		RHS	Trackside equipment Westinghouse large					
27779	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1126		RHS	Trackside equipment Westinghouse large					
27782	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1127		RHS	Trackside equipment Westinghouse large					
27780	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1127		RHS	Trackside equipment Westinghouse small					
27781	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1127		RHS	Trackside equipment Westinghouse small					
34393	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1128		RHS	Trackside equipment Westinghouse small					
27783	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1128		RHS	Trackside equipment Westinghouse large					
35017	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1129		RHS	Trackside equipment Westinghouse large					
27784	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1129		RHS	Trackside equipment Westinghouse large					
27785	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	1310		RHS	Trackside equipment Westinghouse small					
27786	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	1311		RHS	Trackside equipment Westinghouse small					
45432	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cement Troughing	Asbestos	Removed				Cement troughing Upon Re-inspection surveyor concluded this was not present / removed		1		N	N
27787	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	1323		RHS	Woven cable sheath, Entry: service shaft, route: 5-35mmØ. Numerous. LHS & RHS.					
27788	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	1326		RHS	Woven cable sheath, Entry: OTX/ service duct, route: 3x15mmØ between JH3-4, exit: trackside equipment boxes		3			



Hazardous Material Asset Register - Summary



N126-N - NOR Line - Angel to Old Street

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27789	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Known	1328	1331	RHS	Trackside equipment section cloth, Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes & earth mats. Numerous					
27790	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1330		RHS	Trackside equipment Westinghouse large					
27792	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1330		RHS	Trackside equipment Westinghouse large					
27791	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1330		RHS	Trackside equipment Westinghouse large					
27793	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	1331		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: 2x15mmØ, 1x30mmØ between JH3-5		3			
27794	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1331		RHS	Trackside equipment Westinghouse small					
35568	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Signal Boxes	Asbestos	Not Found during Inspection	1348		RHS	Trackside equipment tencore					
27796	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1350		RHS	Trackside equipment Westinghouse small					
27798	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Presumed	1352		RHS	Trackside equipment Westinghouse large					
27797	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	1352		RHS	Woven cable sheath, Entry: tunnel ring flange, route: 1x15mmØ		2			
34618	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	1352		RHS	Woven cable sheath, Entry: Westinghouse large, route: 1x15mmØ earth cables		1			
35569	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Known	1354		RHS	Woven cable sheath, substation gap		5			
27799	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	1355		RHS	Trackside equipment Westinghouse small					
27665	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Westinghouse Boxes	Asbestos	Removed	1356		RHS	Trackside equipment Westinghouse small					
27800	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street	Cable Sheath	Asbestos	Removed	1356		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH3 1x15mmØ, exit: flat form wall		2			
45433	ACTIVE	N	N126-N-SBFA	Road SBFA - NOR - Angel to Old Street		Asbestos	Surveyed – Not Detected				Wood caulking to tunnel rings throughout Old Street Platform 2 North end Ring 2500				N	N



Hazardous Material Asset Register - Summary



N127-N - NOR Line - Old Street Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42854	ACTIVE	N	N127-N-NBFA	Road NBFA (Plt1) - NOR - Old Street Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
32206	ACTIVE	N	N127-N-NBFA	Road NBFA (Plt1) - NOR - Old Street Stn	Signal Boxes	Asbestos	Removed	41		RHS	630 DC electrical box Notes from 2021 re-inspection: Removed		1			
32207	ACTIVE	N	N127-N-NBFA	Road NBFA (Plt1) - NOR - Old Street Stn	Ducts	Asbestos	Known	107		RHS	Cable duct lining		1			
46127	ACTIVE	N	N127-N-NBFA	Road NBFA (Plt1) - NOR - Old Street Stn	Cable Ducts: Cement	Asbestos	Known				9no cable duct lining		9		N	N
42855	ACTIVE	N	N127-N-SBFA	Road SBFA (Plt2) - NOR - Old Street Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES2680 2010)					
42856	ACTIVE	N	N127-N-SBFA	Road SBFA (Plt2) - NOR - Old Street Stn	Cable Ducts: Cement	Asbestos	Known				Cable troughing/ cable ducts still remain buried within the track bed		2			
32208	ACTIVE	N	N127-N-SBFA	Road SBFA (Plt2) - NOR - Old Street Stn	Ducts	Asbestos	Removed	107		RHS	Cable duct lining Notes from 2021 re-inspection: Removed		2			

N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32076	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Known	0	15	RHS	Woven cable sheath. Entry: platform 4, route: limited access, 3x15mmø in between jh1 and jh4		3			
32077	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Ducts	Asbestos	Strongly Presumed	1		LHS	Cable duct lining		2			
32078	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Ducts	Asbestos	Strongly Presumed	2		LHS	Cable duct lining		2			
46135	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	8		RHS	Westinghouse large Notes from 2021 re-inspection: Removed		1			
46136	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Known	15		RHS	Westinghouse large		1			
32081	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Signal Boxes	Asbestos	Removed	15	27	RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed 10 core		1			
35496	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Known	15	27	RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: LWH only x1		1			
32079	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	15	27	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-25mmø jh1-jh4 in between trackside equipment boxes. Numerous amounts					



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32080	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	15	27	RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed SWH		3			
46137	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Known	18		RHS	Westinghouse large		4			
32082	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood caulking to tunnel rings. Moorgate platform 7 north end Ring 20. throughout					
32083	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	27		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: jh3 1x15mmø		1			
32084	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	33		LHS	Woven cable sheath. Entry: jh, route: 2x5mmø severed cable jh1		2			
32193	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	38			Tunnel Ring Caulking. Between Rings 107 & 108					
35497	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Signal Boxes	Asbestos	Presumed	45		RHS	Trackside equipment: type 79		1			
34460	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Known	54	68	RHS	Trackside equipment section woven cable sheath. Entry: trackside equipment boxes, route: 5-25mmø jh1-jh4 in between trackside equipment boxes. Numerous amounts					
32086	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Presumed	54	68	RHS	Trackside equipment: Westinghouse large		1			
32085	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Presumed	54	68	RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: 1 SWH, 2x EP valves, 1 track box, 1x rail gap		5			
32087	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	68		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: jh2 1x15mmø		1			
32088	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	190		RHS	Woven cable sheath. Entry: Westinghouse large, route: 1x5mmø earth cable, exit: jh3 earth Notes from 2021 re-inspection: Removed		1			
32171	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	190	195	RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: 1x SWH removed		1			
36015	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Presumed	190	195	RHS	Trackside equipment: Westinghouse large		4			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32172	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	192		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: jh2 1x15mmø Notes from 2021 re-inspection: Removed		1			
46138	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Known	245	291	RHS	Trackside equipment: westinghouse large		2			
32175	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Signal Boxes	Asbestos	Removed	246		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32174	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	246		RHS	Trackside equipment: Westinghouse box Notes from 2021 re-inspection: Removed		1			
32176	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	250		RHS	Trackside equipment: Westinghouse large, RHS/UTX Notes from 2021 re-inspection: Removed		2			
32177	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	280		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32178	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	285		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32179	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	291			Woven cable sheath. Entry: trackside equipment boxes, route: jh2 1x15mmø RHS/UTX		1			
32180	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	322			Woven cable sheath. Entry: jh2, route: 1x15mmø spliced cable, exit: jh3 RHS/UITX		1			
32181	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Signal Boxes	Asbestos	Presumed	398		RHS	Trackside equipment: type 79		1			
32182	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Known	405	414		Signal section woven cable sheath. Entry: trackside equipment boxes, route: 2-35mmø earth cable in between trackside equipment boxes. Numerous amounts RHS/UTX Notes from 2021 re-inspection: Some removed					
32185	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Signal Boxes	Asbestos	Removed	406	418	RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32183	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	406	418	RHS	Trackside equipment Westinghouse small		3			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32184	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	406	418	RHS	Trackside equipment: Westinghouse large		7			
32186	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Presumed	520		RHS	Trackside equipment: Westinghouse large		7			
32194	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	533			Wood caulking to tunnel rings. Old Street platform 1 South end ring 1050. throughout					
46139	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Known	554		RHS	Westinghouse large Notes from 2021 re-inspection: 1 no LWH present		1			
32187	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Removed	565	572	RHS	Trackside equipment boxes section woven cable sheath. Entry: trackside equipment boxes, route: 2-15mmØ earth cable and in between trackside equipment boxes. Numerous amounts					
34463	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	567		RHS	Trackside equipment: Westinghouse large		1			
32188	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	568		RHS	Trackside equipment Westinghouse small tencore		2			
32189	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	572		RHS	Trackside equipment Westinghouse small					
35504	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Removed	572		RHS	Trackside equipment Westinghouse small					
32190	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Ducts	Asbestos	Known	585		LHS	Cable duct lining		1			
32192	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Known	586		RHS	Woven cable. Jh3		1			
32191	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Asbestos	Known	586		RHS	Woven cable sheath. Entry: platform wall		2			
35505	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Westinghouse Boxes	Asbestos	Presumed	586		RHS	Trackside equipment: Westinghouse large		1			
32173	ACTIVE	N	N128-N-NBFA	Road NBFA - NOR - Moorgate to Old Street	Cable Sheath	Lead Paint/Lead	Known	245	291		LEAD. Signal section woven cable sheath. Entry: trackside equipment boxes, route: 2-15mmØ jh1-jh4 in between trackside equipment boxes. Numerous amounts RHS/UTX					
35950	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	0	9		Cloth. Entry: platform wall, route: 5-25mmØ, inbetween JH (Disconnected)		2			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31984	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	0	9	RHS	Cloth. Entry: platform wall, route: 5-25mmØ, inbetween JH (Disconnected) Notes from 2021 re-inspection: Removed		2			
31985	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cement Cable Troughing & Debris	Asbestos	Removed	1		LHS	cement. 1.5m					
35951	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cement Cable Troughing & Debris	Asbestos	Removed	1			cement. 1.5m					
31986	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Ducts	Asbestos	Strongly Presumed	2		LHS	Cable duct lining		2			
46128	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Ducts: Cement	Asbestos	Strongly Presumed				2no Cable duct lining		2		N	N
34997	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Ducts	Asbestos	Strongly Presumed	2			cable duct lining		2			
36023	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Known	2			braided cables		1			
31987	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Known	2			Braided cables		1			
36024	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	3			630 DC		1			
31988	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	3		RHS	630 DC Notes from 2021 re-inspection: Removed		1			
36025	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	9			Signal MX629		1			
36026	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	9	40		Signal section cloth. Entry: trackside equipment boxes, route: 2-35mmØ earth cable and inbetween trackside equipment boxes, JH1-JH4, numerous amounts					
34504	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	9	40	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-35mmØ earth cable and inbetween trackside equipment boxes, JH1-JH4. numerous amounts					
31989	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	9		RHS	Signal MX629 Notes from 2021 re-inspection: Removed		1			
31991	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	10		RHS	Tencore Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36028	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	10			tencore		1			
31990	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	10		RHS	Westinghouse small		1			
36027	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	10			Westinghouse small		1			
36029	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	11			Westinghouse large		1			
34366	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	11			Westinghouse large Notes from 2021 re-inspection: Removed		1			
31992	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	11		RHS	Westinghouse large Notes from 2021 re-inspection: Removed		1			
36005	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	11		RHS	Westinghouse large		1			
36030	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	12			Westinghouse large		1			
36031	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	12			Westinghouse large		1			
46129	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Westinghouse small		1			
31995	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Westinghouse large		1			
36032	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	13			Westinghouse large		1			
34615	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	15			Westinghouse large		1			
31996	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	15			Westinghouse large		1			
31998	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	16			Westinghouse large		1			
31997	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Westinghouse large Notes from 2021 re-inspection: 2no		1			
36034	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	16			Westinghouse large		1			
36033	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	16			Westinghouse large		1			
36035	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood caulking to tunnel rings. Old Street Platform 2 South end Ring 20					



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31999	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood caulking to tunnel rings. Old Street Platform 2 South end Ring 20					
35717	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed					
36036	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	40			Westinghouse small		2			
35487	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	40		RHS	Westinghouse small		2			
46130	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	128		LHS	Cloth. Route: 1x40mmØ JH2 Notes from 2021 re-inspection: Removed	40	1			
35721	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	210		RHS	Woven cable sheath. Entry: JH4, route: 2x15mmØ. Numerous amounts Notes from 2021 re-inspection: Removed					
32000	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Presumed	295		RHS	Type 79		1			
36037	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Presumed	295			type 79		1			
32001	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	310		LHS	Signal RM.1 Notes from 2021 re-inspection: Removed		1			
36038	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	310			Signal RM.1		1			
32002	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	318		RHS	Westinghouse small					
36039	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	318			Westinghouse small					
32003	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	324		RHS	Westinghouse small					
36040	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	324			Westinghouse small					
35488	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Known	359	369	RHS	Trackside equipment section cloth. Earth cable		2			
32004	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	359		RHS	Westinghouse large		1			
34998	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	359			Westinghouse large		1			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36041	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Known	359	369		Trackside equipment section cloth. Earth cable		2			
36042	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	360			Westinghouse large		1			
32005	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	360		RHS	Westinghouse large		1			
32006	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	361		RHS	Westinghouse large		2			
36043	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	361			Westinghouse large		2			
32007	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	362		RHS	Westinghouse large		1			
36044	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	362			Westinghouse large		1			
32089	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	369	379	RHS	Trackside equipment section cloth. Entry: trackside equipment boxes, route: 2-15mmØ earth cable inbetween trackside equipment boxes		3			
36046	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	369	379		Trackside equipment section cloth. Entry: trackside equipment boxes, route: 2-15mmØ earth cable inbetween trackside equipment boxes		3			
32008	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	369		RHS	Signal M. 1 Notes from 2021 re-inspection: Removed		1			
32091	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	369		RHS	Westinghouse small Notes from 2021 re-inspection: Removed		2			
35489	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	369		RHS	Tencore		1			
34999	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	369			tencore Notes from 2021 re-inspection: Removed		1			
32090	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	369		RHS	Westinghouse large Notes from 2021 re-inspection: 1 no		1			
36048	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	369			Westinghouse small		2			
36045	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	369			Signal M. 1		1			
36047	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	369			Westinghouse large		6			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32093	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	374		RHS	Westinghouse small Notes from 2021 re-inspection: Removed		1			
32092	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	374		RHS	Westinghouse large		1			
35000	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	374			Westinghouse small		1			
34367	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	374			Westinghouse large		1			
36050	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	375			Westinghouse large		2			
36049	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	375			Westinghouse large		1			
32095	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	375		RHS	Westinghouse large		2			
32094	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	375		RHS	Westinghouse large		1			
36051	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	376			Westinghouse large		1			
36123	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	379			Westinghouse small		1			
36010	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	379		RHS	Westinghouse small		1			
36125	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	483			Cloth, Route: spliced cable 1x15mmØ gaining, exit: JH2		2			
32098	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	483		RHS	Cloth, Route: spliced cable 1x15mmØ gaining, exit: JH2 Notes from 2021 re-inspection: Removed		2			
34461	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	539		RHS	Signal M.2 Notes from 2021 re-inspection: Removed		1			
34616	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	539			Trackside equipment section cloth. Entry: trackside equipment boxes, route: 5-15mmØ inbetween trackside equipment boxes. Numerous amounts					
32099	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	539		RHS	Trackside equipment section cloth. Entry: trackside equipment boxes, route: 5-15mmØ inbetween trackside equipment boxes. Numerous amounts					
36127	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	539			Signal M.2		1			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32100	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	539		RHS	Tencore Notes from 2021 re-inspection: Removed		1			
32101	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	539		RHS	Westinghouse small		1			
36128	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	539			Westinghouse small		1			
36126	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	539			Tencore		1			
36129	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	541			Westinghouse small		1			
32103	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	542		RHS	Westinghouse small		1			
36130	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	542			Westinghouse small		1			
36131	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	546			Westinghouse small		1			
32104	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	546		RHS	Westinghouse small Notes from 2021 re-inspection: Removed		1			
36132	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	548			Westinghouse small		1			
32105	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	548		RHS	Westinghouse small Notes from 2021 re-inspection: Removed		1			
36134	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	551			630 DC electric box		1			
35498	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	551		RHS	Cloth. Entry: passageway, OTX, route: 5- 35mmØ inbetween JH1-JH4, exit: RHS, numerous amounts					
36133	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	551			Cloth. Entry: OTX		2			
36135	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	551			Cloth. Entry: passageway, OTX, route: 5- 35mmØ inbetween JH1-JH4, exit: RHS, numerous amounts					
32106	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	551		RHS	Cloth. Entry: OTX Notes from 2021 re-inspection: Removed		2			
32107	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	551		RHS	630 DC electric box Notes from 2021 re-inspection: Removed		1			
32108	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cement Cable Troughing & Debris	Asbestos	Removed	570		LHS	Cement troughing. To cess & 4 foot, 1 x 5m					



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36136	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cement Cable Troughing & Debris	Asbestos	Removed	570			Cement troughing. To cess & 4 foot. 1 x 5m					
36137	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	575			Westinghouse small		1			
32109	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	575		RHS	Westinghouse small		1			
32110	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	580		RHS	Tencore Notes from 2021 re-inspection: Removed		1			
36138	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	580			Tencore		1			
36141	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	581			Westinghouse large		1			
35001	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	581	592		Trackside equipment section cloth. Entry: trackside equipment boxes, route: 2-35mmØ inbetween trackside equipment boxes. Numerous amounts					
32113	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	581		UTX	Westinghouse large Notes from 2021 re-inspection: Standard westinghouse box not large		1			
36139	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	581			Westinghouse small		1			
35499	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	581	592	RHS	Trackside equipment section cloth. Entry: trackside equipment boxes, route: 2-35mmØ inbetween trackside equipment boxes. Numerous amounts					
36140	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	581			Westinghouse large		1			
32111	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	581		RHS	Westinghouse small		1			
32112	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	581		RHS	Westinghouse large		1			
36142	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	582			Westinghouse large		1			
32114	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	582		RHS	Westinghouse large		1			
32115	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	583		RHS	Westinghouse large		1			
34368	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	583			Westinghouse large		1			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32116	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	584		RHS	Westinghouse large		1			
36143	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	584			Westinghouse large		1			
36011	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	586		RHS	Rail gap indicator Notes from 2021 re-inspection: Removed new one installed recently		1			
36144	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	586			Rail gap indicator		1			
32198	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	587		RHS	Westinghouse small		1			
32117	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	587		LHS	Cloth. Entry: tencore, route: 2x5mmØ, exit: OTX/RHS		2			
36147	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	587			Westinghouse small		1			
36145	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	587			Cloth. Entry: tencore, route: 2x5mmØ, exit: OTX/RHS		2			
36146	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Presumed	587			Tencore		1			
32197	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Presumed	587		RHS	Tencore		1			
35002	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	588			Signal M.8		1			
36148	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	588			Westinghouse large		1			
32200	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Presumed	588		RHS	Westinghouse large		3			
32199	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	588		RHS	Signal M.8 Notes from 2021 re-inspection: Removed		1			
36149	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Ducts	Asbestos	Strongly Presumed	591			Cable duct lining		1			
36150	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Ducts	Asbestos	Strongly Presumed	591			Cable duct lining		1			
32202	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	591		LHS	Cloth. Entry: JH2, route: 1x40mmØ, exit: OTX/RHS Notes from 2021 re-inspection: Removed		1			
32201	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Ducts	Asbestos	Strongly Presumed	591		RHS	Cable duct lining		1			



Hazardous Material Asset Register - Summary



N128-N - NOR Line - Old Street to Moorgate

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36151	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cement Cable Troughing & Debris	Asbestos	Removed	591			Cable Troughing. Asbestos cement cable ducts still remain buried within the track bed Notes from 2021 re-inspection: Removed		1			
35003	INACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	591			Cloth. Entry: JH2, route: 1x40mmØ, exit: OTX/RHS		1			
36228	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	592			Westinghouse small		1			
32203	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	592		LHS	Westinghouse small		1			
36229	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	592			Cloth. Entry: platform wall, route: 15-40mmØ JH1-JH4, numerous amounts					
32204	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Asbestos	Removed	592		LHS	Cloth. Entry: platform wall, route: 15-40mmØ JH1-JH4. numerous amounts					
35722	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Signal Boxes	Asbestos	Removed	613		RHS	Type 79 Notes from 2021 re-inspection: Removed					
35726	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Westinghouse Boxes	Asbestos	Removed	866		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34590	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1105			Wood caulking to tunnel rings. Moorgate Platform 8 North end Ring 1105. throughout					
32097	ACTIVE	N	N128-N-SBFA	Road SBFA - NOR - Old Street to Moorgate	Cable Sheath	Lead Paint/Lead	Removed	379		RHS	LEAD. Cloth, Entry: trackside equipment boxes, route: JH2 1x15mmØ		1			

N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28029	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform wall, route: plastic cables					
28030	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath.					
28033	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Known	15	45	RHS	Signal section cloth. Entry: track side equipment boxes, route: 2-5mmØ, earth cables in between trackside equipment boxes. Numerous amounts					
28031	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Ducts	Asbestos	Strongly Presumed	15		RHS	Cable duct lining, Limited access within services shaft		5			
28032	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	15		RHS	Signal FN x 634		2			



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28035	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse large					
28034	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse small					
28036	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Tencore electrical					
28037	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment Westinghouse large					
28039	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment Westinghouse large					
28038	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment Westinghouse large					
35661	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment Westinghouse large					
35815	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment Westinghouse small					
28040	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Known	20		RHS	Transformer insulation panel		21			
28041	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood Caulking to tunnel rings, Bank platform 4 North end ring 20. throughout					
35662	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment Westinghouse small					
28042	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment Westinghouse large					
28044	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	21		RHS	Trackside equipment Westinghouse large					
28043	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	21		RHS	Trackside equipment Westinghouse small					
45990	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	22		RHS	Large westinghouse box 636GR a large amount of lead cables to boxes					
45991	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Large westinghouse box 634, a large amount of lead cables to boxes					
28045	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	40		RHS	Trackside equipment Westinghouse small					
28046	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	41		RHS	Type 79					
28047	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	44		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28049	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	45		RHS	Trackside equipment Westinghouse small					
28048	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Presumed	45		RHS	Woven cable sheath. Plastic cables on JH1-JH4					
28050	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	256		RHS	Trackside equipment Tencore electrical					
28051	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	256		LHS	Signal FN x 6341		1			
28052	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Known	256	268	RHS	Signal section cloth. Entry: track side equipment boxes, route: 2-5mmØ, earth cables in between trackside equipment boxes. Numerous amounts					
28053	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	257		RHS	Trackside equipment Westinghouse small					
28054	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	258		RHS	Trackside equipment Westinghouse large					
28055	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	258		RHS	Trackside equipment Tencore electrical					
28057	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	259		RHS	Trackside equipment Westinghouse small		1			
28056	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	259		RHS	Trackside equipment Westinghouse large		1			
28058	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	260		RHS	Trackside equipment Westinghouse large					
28059	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	261		RHS	Trackside equipment Westinghouse large					
35816	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	261		RHS	Trackside equipment Westinghouse large					
28060	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	264		RHS	Trackside equipment Westinghouse small					
34397	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	268		RHS	Trackside equipment Westinghouse small					
28061	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Known	268		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, limited access into JH2					
28062	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	462		RHS	Trackside equipment Tencore electrical					
28064	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Known	597	608	RHS	Signal section cloth. Entry: track side equipment boxes, route: 2-5mmØ, earth cables in between trackside equipment boxes. Numerous amounts					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28063	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	597		LHS	Signal FN x 632		1			
35663	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	598		RHS	Trackside equipment Westinghouse small					
28066	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	599		RHS	Trackside equipment Westinghouse large					
28065	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	599		RHS	Trackside equipment tencore					
28067	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	600		RHS	Trackside equipment Westinghouse large					
28068	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	603		RHS	Trackside equipment Westinghouse large					
28069	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	604		RHS	Trackside equipment Westinghouse large					
35664	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	604		RHS	Trackside equipment Westinghouse large					
34626	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	606		RHS	Trackside equipment Westinghouse small					
28070	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	606		RHS	Trackside equipment Westinghouse large					
28071	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Known	608		RHS	Woven cable sheath, Entry: trackside equipment boxes, route: 1-5mmØ on either JH2-JH3 limited acces		1			
28072	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	608		RHS	Trackside equipment Westinghouse small					
35665	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	676		RHS	Trackside equipment Westinghouse large					
28073	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Known	677		RHS	Woven cable sheath, Entry: otx, route: 1x5mmØ Westinghouse large		1			
34398	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Ducts	Asbestos	Strongly Presumed	684		LHS	Cable duct lining		11			
28074	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	688		LHS	Pump seed box		2			
28075	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cement Cable Troughing & Debris	Asbestos	Known	689		LHS	Cement troughing. 0.5m					
28076	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Cable Sheath	Asbestos	Presumed	701		RHS	Cloth, Entry: otx, route: 2x15mmØ, limited access JH2-JH4		2			
28077	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/ Monument to Moorgate	Signal Boxes	Asbestos	Presumed	704		RHS	Signal no 11		1			



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28078	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Cable Sheath	Asbestos	Known	704	722	RHS	Signal section cloth. Entry: track side equipment boxes. Numerous amounts					
28079	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Signal Boxes	Asbestos	Presumed	704		RHS	Trackside equipment Tencore electrical					
28080	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	707		RHS	Trackside equipment Westinghouse small					
28082	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	708		RHS	Trackside equipment Westinghouse small					
35817	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	708		RHS	Trackside equipment Westinghouse large					
28081	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	708		RHS	Trackside equipment Westinghouse small					
28083	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Signal Boxes	Asbestos	Presumed	710		LHS	Signal shaft red light		1			
28084	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	710		RHS	Trackside equipment Westinghouse small					
28085	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	712		RHS	Trackside equipment Westinghouse small					
28086	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	716		RHS	Trackside equipment Westinghouse small					
34627	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	717		RHS	Trackside equipment Westinghouse small					
28088	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Westinghouse Boxes	Asbestos	Presumed	722		RHS	Trackside equipment Westinghouse small					
28087	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Cable Sheath	Asbestos	Known	722		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2x15mmØ, limited access JH2-JH4, exit: platform wall		2			
28089	ACTIVE	N	N132-N-NBFA	Road NBFA - NOR - Bank/Monument to Moorgate	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1310			Wood Caulking to tunnel rings. Moorgate platform 7 south end Ring 1310. throughout					
44179	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument		Asbestos	Sampled – Not Detected				Braided cables, 2no, to running rail approx 30m off Moorgate Platform 8 (N132/NSBFA - Moorgate to Bank Southbound Northern Line			R610726	N	N
31851	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	4		RHS	Woven cable sheath. Entry: OTX, route: 2x15mmØ Notes from 2021 re-inspection: Removed		2			
31852	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Presumed	6		RHS	Trackside equipment type 79		1			
31853	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31854	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment: Westinghouse large					
31855	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment: Westinghouse large					
31856	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: 3no in total		3			
31857	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	17		LHS	Signal M.4 Notes from 2021 re-inspection: Removed					
34502	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment: Westinghouse large					
31858	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	17		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed		1			
31859	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	18			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31860	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	18		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH3 limited access, exit: OTX/RHS Notes from 2021 re-inspection: Removed		1			
35397	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood caulking to tunnel rings. Moorgate Platform 8 South end Ring 20. throughout					
31861	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	27			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31862	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Known	34		RHS	Woven cable sheath. Entry: right hand side, route: no access due to height		2			
31863	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Ducts	Asbestos	Strongly Presumed	42		LHS	Cable duct lining		11			
31864	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	45		RHS	Woven cable sheath. Entry: OTX, route: JH2 1x15mmØ Notes from 2021 re-inspection: Removed		1			
31865	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	47		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35398	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	47		RHS	Interceptor box Notes from 2021 re-inspection: Removed					
34430	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	55			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31866	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	60			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31867	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	60		RHS	Woven cable sheath. Plastic sheathed cables Notes from 2021 re-inspection: Removed					
31951	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cement Cable Troughing & Debris	Asbestos	Removed	170		RHS	Cement troughing. 0.5m Notes from 2021 re-inspection: Removed					
31953	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	389	431	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-15mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
31952	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Presumed	389		RHS	Signal A6291, R635A		2			
31954	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	391			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31955	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	392		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Only LWH present not 10 core		1			
36003	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	392		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Only LWH present not 10 core		1			
31956	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	393		RHS	Trackside equipment: Westinghouse large					
31957	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	417			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31958	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	422		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31960	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	423		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
31959	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	423			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31961	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	427		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34434	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Presumed	431		RHS	Trackside equipment type 76					
31963	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	539	552	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-25mmØ JH1-JH4 inbetween trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
31962	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Presumed	539		RHS	Signal A635A, R635B		2			
31964	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	540			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31966	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	541		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
31965	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	541		RHS	Trackside equipment: Westinghouse large					
31967	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	542		RHS	Trackside equipment: Westinghouse large					
35484	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	543			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31968	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	544		RHS	Trackside equipment: Westinghouse large					
31969	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	545		RHS	Trackside equipment: Westinghouse large		2			
31970	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	546		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31971	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	546			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
35485	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	547		RHS	Trackside equipment: Westinghouse large					
31972	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	549		RHS	Trackside equipment: Westinghouse large					
31973	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	552		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ limited access Notes from 2021 re-inspection: Removed		1			
31974	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Presumed	615		RHS	Signal A635B		1			
31975	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	617		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
36004	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	617		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
35486	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	618		RHS	Trackside equipment: Westinghouse large					
31976	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	624			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31977	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	629			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31978	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	685		RHS	Signal FNX 633C Notes from 2021 re-inspection: Removed		1			
36009	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	685	691	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-25mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
32063	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	686		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32065	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Signal Boxes	Asbestos	Removed	687		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
32064	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	687		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32066	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	688		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32068	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	689			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
32067	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	689		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32069	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	690		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32070	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	691		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32071	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	691		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
34528	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	691		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32074	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	699	721	RHS	Woven cable sheath. Entry: trackside equipment, route: JH4 1x15mmØ, exit: platform wall Notes from 2021 re-inspection: Removed		1			
32072	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	713		LHS	Woven cable sheath. Entry: cable shaft Notes from 2021 re-inspection: Removed		1			
32073	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Cable Sheath	Asbestos	Removed	720	734	LHS	Woven cable sheath. Route: JH2 1x40mmØ Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N132-N - NOR Line - Moorgate to Bank

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32075	ACTIVE	N	N132-N-SBFA	Road SBFA - NOR - Moorgate to Bank/Monument	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1289			Wood caulking to tunnel rings. Bank Platform 3 North end Ring 1289. throughout					

N133-N - NOR Line - Bank Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42797	ACTIVE	N	N133-N-NBFA	Road NBFA (Plt4) - NOR - Bank/Monument Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
45440	ACTIVE	N	N133-N-NBFA	Road NBFA (Plt4) - NOR - Bank/Monument Stn	Cable Duct: Other	Asbestos	Removed				Cable duct lining Upon re-inspection surveyor concluded this was not present / removed		1		N	N
28097	ACTIVE	N	N133-N-NBFA	Road NBFA (Plt4) - NOR - Bank/Monument Stn	Signal Boxes	Asbestos	Presumed	103		LHS	630 DC electrical box					
42796	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28090	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Cable Sheath	Asbestos	Known	0	1	RHS	Cloth. Entry: passageway, route: JH3 1x15mmØJH4 1x 15mmØ, exit: metal track		2			
28091	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Ducts	Asbestos	Strongly Presumed	1		LHS	Cable duct lining		1			
28092	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Signal Boxes	Asbestos	Presumed	2		LHS	630 DC electrical box		1			
28093	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Westinghouse Boxes	Asbestos	Presumed	22		LHS	Westinghouse box		1			
35666	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Westinghouse Boxes	Asbestos	Presumed	26		LHS	Westinghouse box		1			
28094	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Westinghouse Boxes	Asbestos	Presumed	62		LHS	Trackside equipment Westinghouse small		1			
28095	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Signal Boxes	Asbestos	Presumed	105		LHS	Trackside equipment box		1			
28096	ACTIVE	N	N133-N-SBFA	Road SBFA (Plt3) - NOR - Bank/Monument Stn	Cable Sheath	Asbestos	Known	107		RHS	Cloth. Entry: otx, route: JH3 1X15mmØ		1			

N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33095	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	0		LHS	Woven cable sheath Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33096	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Presumed	1		LHS	Tencore					
33099	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment: Westinghouse large					
33100	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment: Westinghouse large					
33098	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Presumed	12		RHS	Tencore					
33097	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	12		RHS	Signal x638 Notes from 2021 re-inspection: Removed		1			
33101	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Strongly Presumed	14		RHS	Cable duct lining Notes from 2021 re-inspection: 6x not 14		6			
33102	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Presumed	15		RHS	Tencore					
34515	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		2			
33103	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
46058	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument		Asbestos	Removed				Service shaft Route: flood gates Notes from 2021 re-inspection: Removed				N	N
33105	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33104	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	22		RHS	Trackside equipment: Westinghouse large					
33108	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Strongly Presumed	23		LHS	Cable duct lining. Route: pressure packing with ducts no access,		12			
33106	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Strongly Presumed	23		RHS	Cable duct lining. Route: pressure packing with ducts no access,		6			
33109	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	23		LHS	Woven cable sheath. Route: plastic cable on all JH Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33107	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	23		RHS	Woven cable sheath. Route: plastic cable on all TH Notes from 2021 re-inspection: Removed					
33110	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment Westinghouse small					
33111	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33112	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Removed	30		RHS	Cable duct lining Notes from 2021 re-inspection: Removed		4			
35886	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	34		RHS	Interrogator Notes from 2021 re-inspection: Removed					
33113	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Presumed	34		RHS	Tencore					
33114	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	46		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33115	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	47		RHS	Tencore Notes from 2021 re-inspection: Removed					
33116	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	48		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
35520	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	137		RHS	Electrical box. Route: plastic cable on all JH at 163 rhs x 2 Notes from 2021 re-inspection: Removed					
35887	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	207		RHS	Signal fnx 6381 Notes from 2021 re-inspection: Removed		1			
33118	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	211		RHS	Trackside equipment: Westinghouse large					
33117	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	211		RHS	Trackside equipment: Westinghouse large					
33119	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	220		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35888	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	222		RHS	Tencore Notes from 2021 re-inspection: Removed					
33120	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	224		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33121	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	244		RHS	Woven cable sheath. Route: plastic cables Notes from 2021 re-inspection: Removed					
33122	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	298		RHS	Signal fnx 6381 Notes from 2021 re-inspection: Removed		1			
33123	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	299		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
35889	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	311		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33422	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	313		RHS	Tencore Notes from 2021 re-inspection: Removed					
33423	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	315		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33424	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	350		LHS	Signal rfnx 636a Notes from 2021 re-inspection: Removed		1			
33425	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	351		RHS	Trackside equipment: Westinghouse large					
33426	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	352		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
34281	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	352		RHS	Trackside equipment: Westinghouse large. Braided cables					
33427	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	363		RHS	Trackside equipment: Westinghouse large. Braided cables					
33428	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	363		RHS	Trackside equipment: Westinghouse large					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33429	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	387		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
33431	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	448	558	RHS	Signal section cloth. Route: 2-5 mmØ in between TSE boxes Braided cables. Numerous amounts Notes from 2021 re-inspection: Removed					
33432	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	448		LHS	Signal fnx636a r636b Notes from 2021 re-inspection: Removed		3			
33430	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	448		RHS	Interceptor Notes from 2021 re-inspection: Removed					
33433	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	450		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
34550	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Presumed	451		RHS	Tencore					
33434	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	452		RHS	Trackside equipment: Westinghouse large					
33435	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	453		RHS	Trackside equipment: Westinghouse large					
33436	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	455		RHS	Trackside equipment Westinghouse small					
33438	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	456		RHS	Trackside equipment: Westinghouse large					
33437	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	456		RHS	Trackside equipment: Westinghouse large					
33439	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	456		RHS	Trackside equipment: Westinghouse large					
33440	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	457		RHS	Trackside equipment: Westinghouse large					
33441	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	458		RHS	Trackside equipment: Westinghouse large					
33442	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	459		RHS	Trackside equipment: Westinghouse large					
35996	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	460		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Large westinghouse box					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33443	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	460		RHS	Trackside equipment: Westinghouse large					
33444	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Strongly Presumed	522			Cable duct lining on both sides		9			
33446	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	558		RHS	Trackside equipment Westinghouse small					
33445	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Strongly Presumed	558		RHS	Cable duct lining. Route: packing with duct		6			
35997	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cement Cable Troughing & Debris	Asbestos	Known	558		RHS	Cement troughing. 0.5					
33447	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	560		RHS	Trackside equipment Westinghouse small					
46059	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument		Asbestos	Presumed				Service duct Route: flood gate,				N	N
33448	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	565		RHS	Trackside equipment Westinghouse small					
33449	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Known	568		RHS	Woven cable sheath. Entry: service duct, route: 1x15mmØ limited access		1			
34282	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Ducts	Asbestos	Strongly Presumed	568		RHS	Cable duct lining		8			
31083	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	570		RHS	Trackside equipment: Westinghouse large					
35417	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	570		RHS	Trackside equipment: Westinghouse large. Braided cables					
31084	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	580		RHS	Tencore Notes from 2021 re-inspection: Removed		1			
31085	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Signal Boxes	Asbestos	Removed	580		RHS	Signal A656B Notes from 2021 re-inspection: Removed		1			
31086	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Presumed	581		RHS	Trackside equipment: Westinghouse large. Braided cables					
31087	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	584		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31088	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	585		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31089	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Westinghouse Boxes	Asbestos	Removed	590		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31090	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	604		RHS	Woven cable sheath. Entry: otx, route: 1x15mmØ limited access Notes from 2021 re-inspection: Removed		1			
31091	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Cable Sheath	Asbestos	Removed	605		LHS	Woven cable sheath. Entry: otx, route: 1x15mmØ limited access exit: platform Notes from 2021 re-inspection: Removed		1			
31092	ACTIVE	N	N134-N-NBFA	Road NBFA - NOR - London Bridge to Bank/Monument	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	1130			Caulking wood - tunnel rings. Bank platform 4 south end Ring 1130					
35672	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform wall, route: JH3 1x45mmØ alternates between JH2-JH4		1			
28152	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath					
28153	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cement Cable Troughing & Debris	Asbestos	Known	1		LHS	Troughing. 0.5M					
28154	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cable Sheath	Asbestos	Known	2		LHS	Woven cable sheath, Entry: ceramic insulator, route: 3x5 mmØ severed cables		3			
35821	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment Westinghouse small					
28155	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	5		RHS	Trackside equipment Westinghouse small					
35673	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse small					
28156	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Signal Boxes	Asbestos	Presumed	11		RHS	Tencore					
28157	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Signal Boxes	Asbestos	Presumed	12			Tencore					
28158	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cable Sheath	Asbestos	Known	12		LHS	Woven cable sheath. Entry: ceramic insulator, route: 3x5 mmØ severed cables		3			
28161	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large					
28160	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cable Sheath	Asbestos	Known	13	33	RHS	Signal woven cable sheath. Entry: TSE boxes, route: 5 mmØ each cable in between TSE boxes. Numerous amounts					
28159	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Signal Boxes	Asbestos	Presumed	13		RHS	Signal f.n x637		2			



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28163	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	14			Electrical boxes. To Wall 3 of bolthole TR47-48. floodgate bolthole side		2			
28165	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	14			Trackside equipment Westinghouse large, To floor by Wall 4 (redundant) bolt hole TR47-48. floodgate bolthole side		1			
28164	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Sampled – Not Detected	14			Bitumen cable ducts, To corner of wall 3 & 4 bolt hole TR47-48. floodgate bolthole side		6			
28162	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	14			Trackside equipment Westinghouse large. To Wall 2 of bolthole TR47-48		1			
28166	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Track Section Switches	Asbestos	Presumed	14			switch boxes. Wall 2 bolthole TR47-48		4			
28167	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment Westinghouse large		1			
28168	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	15		RHS	Tencore		1			
28169	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse large					
28170	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment Westinghouse large					
28171	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment Westinghouse small					
35822	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse large					
28172	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse large					
34399	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	19			Trackside equipment Westinghouse large					
28173	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment Westinghouse large					
28174	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	20			Wood caulking to tunnel rings, Bank Platform 3 South End Ring 20. throughout					
28175	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	22		RHS	Trackside equipment Westinghouse large					
28176	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	22		RHS	Trackside equipment Westinghouse large					
28177	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Presumed	27		LHS	Cable ducts		12			
35674	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Strongly Presumed	33		RHS	Cable duct lining		6			



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28179	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Presumed	37		LHS	Woven cable sheet. To ceramic insulator					
28178	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	37		RHS	Trackside equipment Westinghouse large					
28181	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	40		RHS	Trackside equipment Westinghouse small					
28182	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Presumed	40		RHS	Woven cable sheath, Route: 1x15mmΦ on JH2 and 3 limited access					
28180	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	40		RHS	Trackside equipment Westinghouse large					
35675	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Strongly Presumed	40		RHS	Cable duct lining		5			
28183	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Presumed	44		LHS	Cable Ducts		12			
28184	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	54		RHS	Trackside equipment Westinghouse small					
34630	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	54		RHS	Signal fnx 6391		1			
28185	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	55		RHS	Trackside equipment Westinghouse large					
35676	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	55		RHS	Trackside equipment Westinghouse small					
28186	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	57		RHS	Tencore					
28187	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	61		RHS	Trackside equipment Westinghouse small					
28189	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Presumed	62		RHS	Woven cable sheath, Entry: TSE boxes, 1x15mmΦ JHL 4 limited access		1			
28188	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	62		RHS	Trackside equipment Westinghouse small					
45439	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Removed	66		RHS	Trackside equipment westinghouse large Upon re-inspection surveyor concluded this was not present / removed					
28190	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Strongly Presumed	70		RHS	Cable duct lining, Route: presume packing within. RHS & LHS		12			
28191	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	111		RHS	Woven cable sheath, Entry: JH44, route: Westinghouse small, exit: JH		1			



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28192	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	155		LHS	Signal r639		1			
28193	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	155	164	RHS	Woven cable sheath, Entry: TSE boxes, route: 15mmΦ earth cables JH4 in between TSB boxes. Numerous amounts					
28195	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	156		RHS	Trackside equipment Westinghouse large					
28194	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	156		LHS	Tencore					
28196	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	158		RHS	Trackside equipment Westinghouse large					
28198	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	159		RHS	Trackside equipment Westinghouse large					
28197	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	159		RHS	Trackside equipment Westinghouse large					
35823	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	163		RHS	Trackside equipment Westinghouse small					
28199	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	164		LHS	Woven cable sheath, Entry: TSE boxes, route: JH2 1x 15mmΦ presumed JH4 1x15mm confirmed		2			
34400	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	246		LHS	Signal a639 r641a		2			
28201	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	246		RHS	Trackside equipment Westinghouse small					
28200	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	246	254		Woven cable sheath, Entry: TSE box, route: 5-15mmΦ earth cables in between TSE boxes 5mmΦ of Westinghouse large. Numerous amounts					
28204	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	250		RHS	Trackside equipment Westinghouse large					
28203	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	250		RHS	Trackside equipment Westinghouse large					
28202	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	250		RHS	Trackside equipment Westinghouse large					
28205	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	252		RHS	Trackside equipment Westinghouse large					
28206	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	254		RHS	Trackside equipment Westinghouse large					
28207	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	390		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34631	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	390		LHS	Signal a641a r641b		2			
35677	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	390		RHS	Trackside equipment Westinghouse small					
28208	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	393		RHS	Trackside equipment Westinghouse large					
28210	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	394		RHS	Trackside equipment Westinghouse large					
28209	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	394		RHS	Trackside equipment Westinghouse large					
28211	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	395		RHS	Trackside equipment Westinghouse small					
35678	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	396		RHS	Trackside equipment Westinghouse large					
28212	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	397		LHS	Woven cable sheath. Entry: CPO/ OTX, route: plastic cable, exit: RHS					
28020	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Presumed	400		RHS	Woven cable sheath. Entry: TSE boxes, route: 1x45mmΦ severed cable		1			
28019	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	400	400	RHS	Signal/ woven cable sheath. Entry: TSE boxes, route: 2-15mmΦ each cable is interwoven between TSE boxes. Numerous amounts					
35814	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	400		RHS	Trackside equipment Westinghouse small					
28213	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	400			Tencore					
28021	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	435		LHS	Woven cable sheath Entry: JH4, route: 1x45mmΦ severed cable		1			
34625	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Signal Boxes	Asbestos	Presumed	534		LHS	Signal a641b		1			
28022	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	534		RHS	Trackside equipment Westinghouse small					
28023	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	569		RHS	Trackside equipment Westinghouse small					
28024	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	574		RHS	Trackside equipment Westinghouse small					
28025	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Cable Sheath	Asbestos	Known	579		RHS	Woven cable sheath. Route: plastic cables					
28026	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/ Monument to London Bridge	Ducts	Asbestos	Strongly Presumed	593		LHS	Cable duct lining		12			



Hazardous Material Asset Register - Summary



N134-N - NOR Line - Bank to London Bridge

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28027	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Westinghouse Boxes	Asbestos	Presumed	596		RHS	Trackside equipment Westinghouse small					
28028	ACTIVE	N	N134-N-SBFA	Road SBFA - NOR - Bank/Monument to London Bridge	Cable Sheath	Asbestos	Known	598		RHS	Woven cable sheath. Entry: JH, exit: flood					

N135-N - NOR Line - London Bridge Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42848	ACTIVE	N	N135-N-NBFA	Road NBFA (Plt1) - NOR - London Bridge Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31209	ACTIVE	N	N135-N-NBFA	Road NBFA (Plt1) - NOR - London Bridge Stn	Cable Sheath	Asbestos	Known	0	116		woven cable sheath. Limited access					
31210	ACTIVE	N	N135-N-NBFA	Road NBFA (Plt1) - NOR - London Bridge Stn	Westinghouse Boxes	Asbestos	Removed	14		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
31211	ACTIVE	N	N135-N-NBFA	Road NBFA (Plt1) - NOR - London Bridge Stn	Signal Boxes	Asbestos	Strongly Presumed	17		LHS	Trackside equipment Tencore electrical		1			
31212	ACTIVE	N	N135-N-NBFA	Road NBFA (Plt1) - NOR - London Bridge Stn	Westinghouse Boxes	Asbestos	Removed	20		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
42849	ACTIVE	N	N135-N-SBFA	Road SBFA (Plt2) - NOR - London Bridge Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31213	ACTIVE	N	N135-N-SBFA	Road SBFA (Plt2) - NOR - London Bridge Stn	Cable Sheath	Asbestos	Known	0	111		woven cable sheath. Plastic cables					

N136-N - NOR Line - London Bridge to Borough

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28267	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	0		RHS	woven cable sheath		1			
28268	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	12	23	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ earth cable inbetween trackside equipment boxes. Numerous amounts					
35757	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse large					
28269	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N136-N - NOR Line - London Bridge to Borough

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28270	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	63		RHS	Trackside equipment Westinghouse small					
28271	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	68		RHS	Trackside equipment Westinghouse small					
28272	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	130		RHS	Trackside equipment Westinghouse small					
28273	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	132		RHS	Trackside equipment Westinghouse large					
28274	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	133		RHS	Trackside equipment Westinghouse large					
28275	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	133		RHS	Trackside equipment Westinghouse small					
28276	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	135		RHS	Trackside equipment Westinghouse large					
28278	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	144		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH1-JH4		1			
28277	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	144		RHS	Trackside equipment Westinghouse small					
36100	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	321		RHS	Trackside equipment Westinghouse large					
28279	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Signal Boxes	Asbestos	Presumed	321	324	RHS	Trackside equipment signal section cloth, Entry: trackside equipment boxes, route: 5-15mmØ earth cable inbetween trackside equipment boxes. Numerous amounts					
34401	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	324		RHS	Trackside equipment Westinghouse large					
28280	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	324		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH1-JH4		1			
28281	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	390		LHS	Woven cable sheath. Route: 5-15mmØ JH1-JH4		2			
28282	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	395		RHS	Trackside equipment Westinghouse small					
28283	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Signal Boxes	Asbestos	Known	396	414	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ earth cable inbetween trackside equipment boxes. numerous amounts					
28284	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	409		RHS	Trackside equipment Westinghouse small					
28286	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	414		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH		1			



Hazardous Material Asset Register - Summary



N136-N - NOR Line - London Bridge to Borough

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28285	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	414		RHS	Trackside equipment Westinghouse small					
28287	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Signal Boxes	Asbestos	Presumed	501		RHS	Electrical box		1			
28288	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	540		RHS	Trackside equipment Westinghouse small					
35758	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	544		RHS	Trackside equipment Westinghouse small					
28289	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	569		RHS	Trackside equipment Westinghouse small					
28290	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Presumed	573		RHS	Trackside equipment Westinghouse small					
28291	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Westinghouse Boxes	Asbestos	Known	574		RHS	Trackside equipment Westinghouse small					
28292	ACTIVE	N	N136-N-NBFA	Road NBFA - NOR - Borough to London Bridge	Cable Sheath	Asbestos	Known	576		RHS	Woven cable sheath. Entry: RHS, route: 1x15mmØ JH1-JH4, exit: OTX/LHS		1			
31094	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Ducts	Asbestos	Strongly Presumed	1		LHS	Cable duct lining		1			
31093	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Presumed	1		RHS	Trackside equipment Westinghouse small					
31095	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	8		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
34385	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	9		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31096	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
31097	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	78		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
31098	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Presumed	91		RHS	Trackside equipment type 79					
31099	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Ducts	Asbestos	Strongly Presumed	126		RHS	Cable duct lining		1			
31100	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	194		LHS	Signal R6431 Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N136-N - NOR Line - London Bridge to Borough

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31101	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	196		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
35091	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	202		RHS	Trackside equipment tencore electrical Notes from 2021 re-inspection: Removed					
31102	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	222		RHS	Signal a643r 645a Notes from 2021 re-inspection: Removed		2			
31103	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	223		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31104	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	224		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
31105	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	225		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2 Notes from 2021 re-inspection: Removed		1			
35092	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	256		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
35418	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Presumed	256		RHS	Trackside equipment: Westinghouse large					
31106	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	256		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31107	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Presumed	259		RHS	Trackside equipment tencore					
31109	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	260		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31108	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	260		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ J Notes from 2021 re-inspection: Removed		1			
31110	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	289		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N136-N - NOR Line - London Bridge to Borough

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31190	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	290		RHS	Trackside equipment interrogator box Notes from 2021 re-inspection: Removed					
31192	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	407		RHS	Trackside equipment signal section cloth. Entry: trackside equipment boxes, route: 2-15mmØ earth cable inbetween trackside equipment boxes & JH. Numerous amounts Notes from 2021 re-inspection: Removed					
31191	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	407		RHS	Signal r645b a 645a Notes from 2021 re-inspection: Removed		2			
31195	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	408		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
31193	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	408		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
31194	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	408		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31196	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Presumed	409		RHS	Trackside equipment: Westinghouse large		2			
31197	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	413		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31198	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	418		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2 Notes from 2021 re-inspection: Removed		1			
35422	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	418		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31199	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	457		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
31200	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	483	538	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-15mmØ JH1-JH4 ear. Numerous amounts Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N136-N - NOR Line - London Bridge to Borough

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31201	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	483		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2, 1x15mmØ JH3 limited access Notes from 2021 re-inspection: Removed		2			
31202	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Presumed	520		RHS	Trackside equipment type 79					
31203	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	538		RHS	Signal a645b Notes from 2021 re-inspection: Removed		1			
31204	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Signal Boxes	Asbestos	Removed	540		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
34490	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	540		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31205	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Presumed	541		RHS	Trackside equipment: Westinghouse large					
31206	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	544		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31207	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Westinghouse Boxes	Asbestos	Removed	548		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed					
31208	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	560		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2, 1x45mmØ, 1x15mmØ JH3 from platform Notes from 2021 re-inspection: Removed		3			
35178	ACTIVE	N	N136-N-SBFA	Road SBFA - NOR - London Bridge to Borough	Cable Sheath	Asbestos	Removed	562		RHS	Woven cable sheath. Route: 2x15mmØ, 1x45mmØ, exit: platform wall Notes from 2021 re-inspection: Removed		3			

N137-N - NOR Line - Borough Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35759	ACTIVE	N	N137-N-NBFA	Road NBFA (Pit1) - NOR - Borough Stn	Cable Sheath	Asbestos	Strongly Presumed	0	1	RHS	Woven cable sheath. Entry: 4 way, route: 2x15mmØ jh2		2			



Hazardous Material Asset Register - Summary



N137-N - NOR Line - Borough Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28293	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	0		LHS	Trackside equipment Westinghouse large. Route: at low level		1			
28294	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Signal Boxes	Asbestos	Presumed	0		LHS	Route: no access into box		2			
42800	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
34634	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Signal Boxes	Asbestos	Presumed	0		LHS	Polarised circuit box, Route: at high level		1			
28295	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Cable Sheath	Asbestos	Strongly Presumed	1		RHS	Woven cable sheath. Route: no access due to height		2			
28296	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Signal Boxes	Asbestos	Presumed	11		LHS	630 DC Box		1			
28297	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	73		LHS	Trackside equipment Westinghouse small		1			
34402	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Westinghouse Boxes	Asbestos	Strongly Presumed	78		LHS	Trackside equipment Westinghouse small		1			
28298	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Ducts	Asbestos	Presumed	106		RHS	cable duct lining. Route: packing with pipe		1			
28299	ACTIVE	N	N137-N-NBFA	Road NBFA (Plt1) - NOR - Borough Stn	Signal Boxes	Asbestos	Presumed	106		LHS	Electrical box		1			
42801	ACTIVE	N	N137-N-SBFA	Road SBFA (Plt2) - NOR - Borough Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28300	ACTIVE	N	N137-N-SBFA	Road SBFA (Plt2) - NOR - Borough Stn	Ducts	Asbestos	Strongly Presumed	42			Cable duct lining		1			
28301	ACTIVE	N	N137-N-SBFA	Road SBFA (Plt2) - NOR - Borough Stn	Cable Sheath	Asbestos	Presumed	42	107		Woven cable sheath. Route: limited access		1			
28302	ACTIVE	N	N137-N-SBFA	Road SBFA (Plt2) - NOR - Borough Stn	Signal Boxes	Asbestos	Presumed	64			Electric box 630		1			
28303	ACTIVE	N	N137-N-SBFA	Road SBFA (Plt2) - NOR - Borough Stn	Signal Boxes	Asbestos	Presumed	107			Signal		1			

N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30095	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Ducts	Asbestos	Strongly Presumed	0		LHS	Cable duct lining		2			
34765	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	0	1	LHS	Woven cable sheath, Entry: platform wall, route: 1x15mmø, exit: over tracks/RHS		1			



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30097	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	1		RHS	GAR relay box					
30096	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	1		RHS	Woven cable sheath. Entry: over tracks/CP.01, route: 2x15mmø, 1x35mmø		3			
30098	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	2		LHS	Trackside equipment: Westinghouse small					
30099	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	5		RHS	Woven cable sheath. Entry: jh3, route: 1x15mmø into trackside equipment Westinghouse small wall, exit: jh3		1			
30100	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	8		RHS	630 DC Box. Route: @18.5m RHS		1			
30101	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	9		RHS	Woven cable sheath. Route: 1x85mmø sub station jumper cable					
30102	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	14	52	RHS	Signal section. Entry: trackside equipment boxes, route: 5-15mmø in between trackside equipment boxes and earth cables. Numerous amounts					
34766	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	14		RHS	Signal A648		1			
30103	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	15		LHS	Rail gap indicator		1			
34331	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse large					
30104	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment: Westinghouse small					
30105	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	17		RHS	Tencore					
30106	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	17		RHS	Trackside equipment: Westinghouse small					
30107	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	17		LHS	GAR relay box					
30108	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	28		RHS	Tencore					
30109	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	29		RHS	Trackside equipment Westinghouse large					
30110	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	30		RHS	Trackside equipment Westinghouse large					
30111	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	30		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30112	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	31		RHS	Trackside equipment Westinghouse large					
30113	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	32		RHS	Trackside equipment Westinghouse large					
30114	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	47		RHS	Trackside equipment: Westinghouse small					
30115	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	51		RHS	Trackside equipment: Westinghouse small					
30116	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	52		RHS	Trackside equipment: Westinghouse small					
30117	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	52		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmø jh3		1			
35912	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	233		RHS	Trackside equipment: Westinghouse small					
34767	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	234		LHS	Signal A646		1			
30119	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	234		RHS	Trackside equipment Westinghouse large					
30118	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	234		RHS	Trackside equipment: Westinghouse small					
30120	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	235		RHS	Trackside equipment Westinghouse large					
30122	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	236		RHS	Trackside equipment Westinghouse large					
30121	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	236		RHS	Tencore					
30123	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	237		RHS	Trackside equipment Westinghouse large					
30124	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	237		RHS	Trackside equipment: Westinghouse small					
34768	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	237		RHS	Trackside equipment Westinghouse large					
30126	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Presumed	242		RHS	Woven cable sheath. Route: plastic cables					
30125	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	242		RHS	Trackside equipment: Westinghouse small					
30127	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	249		RHS	Type 79					



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34769	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	340		RHS	Trackside equipment Westinghouse large					
30128	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	340	341	RHS	Trackside equipment section cable sheath. Entry: trackside equipment boxes, route: 5-15mmø earth cables in between trackside equipment boxes. Numerous amounts					
30373	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	341		RHS	Trackside equipment Westinghouse large					
30374	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	341		RHS	Woven cable sheath. Route: 1x15mmø jh2		1			
30375	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	342		RHS	Trackside equipment Westinghouse large					
35100	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	398		LHS	Signal A6461		1			
30376	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	399		RHS	Trackside equipment: Westinghouse small					
30378	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	399		RHS	Trackside equipment Westinghouse large					
30377	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Known	399	418	RHS	Trackside equipment section cable sheath. Entry: trackside equipment boxes, route: 5-15mmø earth cables and inbetween trackside equipment boxes. Numerous amounts					
30379	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	400		RHS	Tencore					
30380	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	413		RHS	Trackside equipment: Westinghouse small					
30382	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Known	418		RHS	Woven cable sheath. Route: 1x15mmø jh2		1			
30381	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	418		RHS	Trackside equipment: Westinghouse small					
30383	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	564		LHS	Signal A644A		1			
34340	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Known	565		RHS	Trackside equipment section cable seath. Entry: trackside equipment boxes, route: 5-15mmø earth cables and in between trackside equipment boxes. Numerous amounts					
30384	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	565		RHS	Trackside equipment Westinghouse large					
30385	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	565		RHS	Tencore					



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30386	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	571		RHS	Trackside equipment: Westinghouse small					
30387	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	576		RHS	Trackside equipment: Westinghouse small					
30388	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Known	576		RHS	Woven cable sheath. Route: 1x15mmØ jh2		1			
30389	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	580		RHS	Trackside equipment: Westinghouse small					
30390	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Signal Boxes	Asbestos	Presumed	671		RHS	Tencore					
34872	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	713		RHS	Trackside equipment: Westinghouse small					
30391	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	717		RHS	Trackside equipment: Westinghouse small					
30392	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Westinghouse Boxes	Asbestos	Presumed	721		RHS	Trackside equipment: Westinghouse small					
30393	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Strongly Presumed	721		RHS	Woven cable sheath. Entry: Westinghouse small, route: gaining 2x15mmØ onto jh2, exit: jh2		3			
30394	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Presumed	725		RHS	Woven cable sheath. Entry: jh2, route: 1x15mmØ limited access, exit: over tracks/ LHS		1			
34873	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Presumed	725	728	RHS	Woven cable sheath. Route: 2x15mmØ jh2, exit: platform wall		2			
30395	ACTIVE	N	N138-N-NBFA	Road NBFA - NOR - Elephant & Castle to Borough	Cable Sheath	Asbestos	Presumed	727	728	LHS	Woven cable sheath. Entry: over tracks, route: 1x15mmØ, exit: platform wall		1			
28333	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform wall, route: JH43 JH5 cable a 1x45mmØ		1			
28334	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Ducts	Asbestos	Strongly Presumed	0		LHS	Cable duct lining					
28332	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	0	18	RHS	woven cable sheath. Entry: TSE boxes, route: 1x15mm Ø JH3		1			
36102	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse large					
28335	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	8		RHS	Trackside equipment Westinghouse small		1			
34403	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	8		RHS	tencore		1			
28336	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	9		LHS	Sig a647		1			



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28337	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse small					
28338	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	18			Woven cable sheath. Entry: TSE boxes, route: 1x15mmΦ JH3		1			
28339	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse small					
28340	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	46		RHS	Woven cable sheath. Entry: JH3, route: Westinghouse small ends into small back onto JH3, exit: JH3					
28341	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	47		RHS	Trackside equipment Westinghouse small					
28342	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	53		RHS	Trackside equipment Westinghouse small					
35763	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	61			Trackside equipment Tencore electrical					
34636	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	145			Trackside equipment Westinghouse small					
28343	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	270		RHS	type 79					
28344	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	304		RHS	Trackside equipment Westinghouse small					
28345	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	347		RHS	Sig a6471		1			
35764	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	347	366		Sig woven cable sheath. Entry: TSE boxes, route: 2-15mmΦ earth cable in between TSE, numerous amounts					
28346	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	348		RHS	Trackside equipment Westinghouse small					
28347	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	349		RHS	Trackside equipment tencore					
28348	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	356			Trackside equipment Westinghouse large					
28349	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	357			Trackside equipment Westinghouse large					
28242	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	358		RHS	Trackside equipment Westinghouse large					
28243	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	359		RHS	Trackside equipment Westinghouse large					
28245	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	360		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28244	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	360		RHS	Trackside equipment Westinghouse large					
28246	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	362		RHS	Trackside equipment Westinghouse small					
28248	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	366		RHS	Trackside equipment Westinghouse small					
28247	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	366		RHS	Woven cable sheath. Route; plastic cables					
34633	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	550			Woven cable sheath					
28250	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	552	570	RHS	Sig woven cable sheath, Entry: TSE boxes, route: 2-15mmΦ in between TSE boxes, numerous amounts					
28249	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	552		RHS	Sig a644a		1			
28251	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	552		RHS	Trackside equipment Westinghouse large					
28252	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	553		RHS	Trackside equipment tencore					
28253	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	555		RHS	Trackside equipment Westinghouse small					
28254	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	566		RHS	Trackside equipment Westinghouse small					
28256	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	570		RHS	Trackside equipment Westinghouse small					
28255	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	570		RHS	Woven cable sheath, Route: plastic cables on JH					
28257	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	700		RHS	trackside equipment type 79					
28258	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	719		LHS	Sig a649p		1			
28260	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	719		RHS	Trackside equipment Westinghouse large					
28259	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	719	734	RHS	Trackside equipment signal section cloth. Entry: TSE boxes, route: 5-15mmΦ in between TSE boxes, numerous amounts					
36099	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	720		RHS	Trackside equipment Westinghouse small					
35755	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	720			Trackside equipment tencore					



Hazardous Material Asset Register - Summary



N138-N - NOR Line - Borough to Elephant & Castle

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28261	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	729		RHS	Trackside equipment Westinghouse small					
28262	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	730		RHS	Woven cable sheath, Entry:metal pipes, route: 2x15mmΦ, exit; electrical compound		2			
28263	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	734		RHS	Woven cable sheath, Entry; TSE box, route: 1x15mmΦ		1			
35756	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	734			Trackside equipment Westinghouse small		1			
28264	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Signal Boxes	Asbestos	Presumed	739		RHS	Trackside equipment tencore					
28265	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	747		RHS	woven cable sheath, Entry; cp.o, route: 1x15mmΦ		1			
28266	ACTIVE	N	N138-N-SBFA	Road SBFA - NOR - Borough to Elephant & Castle	Cable Sheath	Asbestos	Known	747	750	RHS	woven cable sheath, Route; 1x45mmΦ 1x15mmΦ		1			

N139-N - NOR Line - Elephant & Castle Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42816	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
30396	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Westinghouse Boxes	Asbestos	Presumed	40		LHS	Trackside equipment: Westinghouse small		1			
35101	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Signal Boxes	Asbestos	Presumed	40		LHS	Trackside equipment: tencore		1			
30397	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Westinghouse Boxes	Asbestos	Presumed	76		LHS	Trackside equipment: Westinghouse small		1			
30398	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Westinghouse Boxes	Asbestos	Presumed	80		LHS	Trackside equipment: Westinghouse small		1			
30399	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Signal Boxes	Asbestos	Presumed	106		LHS	Signal		1			
30400	ACTIVE	N	N139-N-NBFA	Road NBFA (Pit1) - NOR - Elephant & Castle Stn	Cable Sheath	Asbestos	Known	106		LHS	Woven cable sheath. Entry: passageway		1			
30403	ACTIVE	N	N139-N-SBFA	Road SBFA (Pit2) - NOR - Elephant & Castle Stn	Cable Sheath	Asbestos	Known	0	18	LHS	Woven cable sheath					
42817	ACTIVE	N	N139-N-SBFA	Road SBFA (Pit2) - NOR - Elephant & Castle Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
30401	ACTIVE	N	N139-N-SBFA	Road SBFA (Pit2) - NOR - Elephant & Castle Stn	Ducts	Asbestos	Known	0	2	LHS	Cable duct lining		1			



Hazardous Material Asset Register - Summary



N139-N - NOR Line - Elephant & Castle Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30402	ACTIVE	N	N139-N-SBFA	Road SBFA (Plt2) - NOR - Elephant & Castle Stn	Cable Sheath	Asbestos	Known	0	3	RHS	Woven cable sheath. Route: 1x15mmØ		1			
30404	ACTIVE	N	N139-N-SBFA	Road SBFA (Plt2) - NOR - Elephant & Castle Stn	Cable Sheath	Asbestos	Known	3		RHS	Woven cable sheath. Route: no access due to height, exit: OTX high use		1			
30405	ACTIVE	N	N139-N-SBFA	Road SBFA (Plt2) - NOR - Elephant & Castle Stn	Current Rail Boxes	Asbestos	Known	22		LHS	Cable duct lining		2			
30406	ACTIVE	N	N139-N-SBFA	Road SBFA (Plt2) - NOR - Elephant & Castle Stn	Signal Boxes	Asbestos	Presumed	95		LHS	Electrical box		1			
30407	ACTIVE	N	N139-N-SBFA	Road SBFA (Plt2) - NOR - Elephant & Castle Stn	Ducts	Asbestos	Known	117		LHS	Cable duct lining		1			
34341	ACTIVE	N	N139-N-SBFA	Road SBFA (Plt2) - NOR - Elephant & Castle Stn	Signal Boxes	Asbestos	Presumed	118		LHS	Signal. Route: cables at height level associated to safe light		1			

N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33085	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Known	0			Woven cable sheath. Entry: platform wall, route: 2x15mmØ on JH, limited access		2			
33086	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Known	10			Woven cable sheath. Entry: OTX, route: 3x15mmØ on JH, exit: RHS		3			
33087	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Ducts	Asbestos	Strongly Presumed	16			Cable duct lining Notes from 2021 re-inspection: Incorrect meterage was 16 not 76		16			
33088	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Ducts	Asbestos	Strongly Presumed	16			Cable duct lining. Strongly presume cable duct lining to rear of column Notes from 2021 re-inspection: Incorrect meterage was 16 not 76		10			
35884	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Known	20			Woven cable sheath. Entry: OTX, route: 3x15mmØ on JH		3			
33089	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	21			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33093	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	22			Signal B.18 Notes from 2021 re-inspection: Removed		1			
33090	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	22			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33091	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	22			Signal B.18 Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33092	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	22			Signal section cloth. Entry: trackside equipment boxes, route: 5-35mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
35885	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	23			Trackside equipment: Westinghouse large		1			
33094	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	25			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33177	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	26			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33178	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	26			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33179	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	27			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33180	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	30			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33181	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	33			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
35522	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	35			Numerous woven cables Notes from 2021 re-inspection: Removed					
33182	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	35			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33183	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	36			Trackside equipment integrator Notes from 2021 re-inspection: Removed					
33184	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	37			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33186	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Known	75			Woven cable sheath. Entry: JH, route: 2mmØ severed cables used to tie up cables. Numerous amounts					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33187	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Known	75	98		Trackside equipment section cloth. Entry: trackside equipment boxes, route: 2-15mmØ inbetween trackside equipment boxes. Numerous amounts					
33185	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	75			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33189	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Ducts	Asbestos	Strongly Presumed	80			Cable duct lining. Strongly presume cable duct lining to rear of column		10			
33188	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Ducts	Asbestos	Strongly Presumed	80			Cable duct lining		16			
33190	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	83			Trackside equipment: Westinghouse small					
33191	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	86			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: EP valve					
33192	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	86			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: EP valve					
33193	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	87			Trackside equipment: Westinghouse small					
33195	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	89			Trackside equipment: Westinghouse small					
35896	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	89			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
34518	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Known	89			Trackside equipment: Westinghouse small					
33194	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	89			Trackside equipment: Westinghouse small					
33196	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	96			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33197	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	98			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33198	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	98			Woven cable sheath. Entry: trackside equipment boxes, route: 2x15mmØ JH3-JH4 Notes from 2021 re-inspection: Removed		2			
33199	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	162			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
35897	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	163			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33200	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	164			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33201	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	165			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33202	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	166			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
35523	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	167			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33286	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cement Cable Troughing & Debris	Asbestos	Known	211			Troughing. Right to 4-foot	4				
33287	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Presumed	295			Trackside equipment type 79					
33288	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	398			Signal A654, R650A Notes from 2021 re-inspection: Removed		2			
33289	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	398	401		Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ earth cable inbetween trackside equipment boxes JH1-JH4. numerous amounts Notes from 2021 re-inspection: Removed					
33290	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	401			Woven cable sheath Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33291	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	402			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33292	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	403			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33294	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	404			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33293	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	404			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33296	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	405			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33295	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	405			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
35527	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	406			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33297	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	406			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34543	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	407			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33298	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	568	576		Signal section cloth. Entry: trackside equipment boxes, route: 2-15mmØ inbetween trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
33299	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	569			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33301	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	570			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33300	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	570			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33302	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	571			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33303	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	573			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33304	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	576			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
35982	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	576			Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH3 1x15mmØ Notes from 2021 re-inspection: Removed		2			
33305	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Presumed	711			Trackside equipment type 79					
33306	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	728			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33307	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	729			Signal A650B Notes from 2021 re-inspection: Removed		1			
33308	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Signal Boxes	Asbestos	Removed	731			Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33309	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	737			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
35983	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	739	749		Signal section cloth. numerous amounts Notes from 2021 re-inspection: Removed					
33310	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	740			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33311	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	749			Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
34522	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	749			Woven cable sheath. Entry: trackside equipment box, route: JH2 1x15mmØ, JH3 1x15mmØ, exit: OTX/LHS Notes from 2021 re-inspection: Removed		2			
33395	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	751			Woven cable sheath. Entry: metal pipe, route: 2mmØ severed cable. 0.6x1 no. Notes from 2021 re-inspection: Removed					
33396	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Removed	754			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33397	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Westinghouse Boxes	Asbestos	Presumed	755			Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Combination fuse switch box					
34526	ACTIVE	N	N142-N-NBFA	Road NBFA - NOR - Kennington to Elephant & Castle	Cable Sheath	Asbestos	Removed	758			Woven cable sheath. Entry: OTX/LHS, route: 5-15mmØ, exit: platform wall Notes from 2021 re-inspection: Removed		2			
30409	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	0		RHS	Woven Cable Sheath. Entry: platform, route: 1x15mmØ JH3, 1x15mmØ JH4		2			
30408	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform, route: 1x35mmØ JH5, 1x60mmØ JH1, 1x45mmØ JH3		1			
35102	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	12	20	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes JH. Numerous amounts					
30410	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	12		RHS	Signal FN651		2			
30411	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	12		LHS	Rail gap indicator					
30413	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large					
30412	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment: Westinghouse small					
30414	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	13		RHS	Trackside equipment: tencore					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30415	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment: Westinghouse small					
30416	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	15		LHS	Trackside equipment gap relay room					
30417	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment: Westinghouse small					
34874	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	20		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2x15mmØ in between JH1-JH3, limited access		2			
30361	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cement Cable Troughing & Debris	Asbestos	Known	30			Cement troughing. Troughing to floor from cross passage side, across track to other side of flood gate, along & under wall then back across track, Southbound at 30m from Platform 4 towards Elephant & Castle					
30419	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	54	61	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes, earth cables. Numerous amounts					
30418	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	54		RHS	Signal R6511		1			
30420	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	55		RHS	Trackside equipment Westinghouse large					
30421	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	57		RHS	Trackside equipment: Westinghouse small					
30422	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	60		RHS	Trackside equipment: Westinghouse small					
30423	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	61		RHS	Trackside equipment: Westinghouse small					
34875	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	61		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH3, 1x15mmØ JH4		2			
30426	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	187		RHS	Trackside equipment: Westinghouse small					
30424	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	187		LHS	Signal A6511					
30425	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Presumed	187	197	RHS	Trackside equipment boxes signal section cloth. Entry: trackside equipment boxes, route: 2-15mmØ in between trackside equipment boxes, earth cables & JH					
30427	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	188		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35103	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	188		RHS	Trackside equipment: Westinghouse small					
30428	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	188		RHS	Trackside equipment: tencore					
30429	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	189		RHS	Trackside equipment Westinghouse large					
30430	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	190		RHS	Trackside equipment Westinghouse large					
30431	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	191		RHS	Trackside equipment Westinghouse large					
30432	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	191		RHS	Trackside equipment Westinghouse large					
30433	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	192		RHS	Trackside equipment Westinghouse large					
30434	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	195		RHS	Trackside equipment: Westinghouse small					
30436	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	197		RHS	Trackside equipment: Westinghouse small					
30435	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	197		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH3, 1x15mmØ JH4		2			
30437	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	333		RHS	Signal A653		1			
30438	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	333	345	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes, earth cables & JH. Numerous amounts					
30440	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	334		RHS	Trackside equipment: tencore					
30439	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	334		RHS	Trackside equipment: Westinghouse small					
30441	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	335		RHS	Trackside equipment Westinghouse large					
30442	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	336		RHS	Trackside equipment Westinghouse large					
30444	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	338		RHS	Trackside equipment Westinghouse large					
30443	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	338		RHS	Trackside equipment: Westinghouse small					
30445	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	339		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34876	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	339		RHS	Trackside equipment: Westinghouse small					
30446	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	342		RHS	Trackside equipment: Westinghouse small					
30447	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	345		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH4		1			
30448	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	345		RHS	Trackside equipment: Westinghouse small					
30449	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	504		RHS	Trackside equipment: tencore					
34877	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	505		LHS	Sig FNx655A		2			
35104	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	505	512	RHS	Trackside equipment boxes signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes, earth cables & JH. Numerous amounts					
30451	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	506		RHS	Trackside equipment: Westinghouse small		1			
30450	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	506		RHS	Trackside equipment: tencore					
30452	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	507		RHS	Trackside equipment Westinghouse large					
30236	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	508		RHS	Trackside equipment Westinghouse large					
30237	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	511		RHS	Trackside equipment Westinghouse large					
30238	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	512		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2, 1x15mmØ JH4		2			
30239	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	512		RHS	Trackside equipment Westinghouse large					
30241	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	558		RHS	Trackside equipment Westinghouse large					
30240	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	558	561	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes, earth cables & JH, limited access					
30242	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	559		RHS	Trackside equipment Westinghouse large					
30244	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	560		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30243	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	560		RHS	Trackside equipment Westinghouse large					
30245	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	561		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2, 1x15mmØ JH3, 1x15mmØ JH4		3			
35918	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	561		RHS	Trackside equipment Westinghouse large					
30247	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	620	628	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-15mmØ in between trackside equipment boxes, earth cables & JH, limited access. Numerous amounts					
30246	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	620		LHS	Signal FNX 655B		2			
30248	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	620		RHS	Trackside equipment: Westinghouse small					
30249	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	620		RHS	Trackside equipment Westinghouse large					
30251	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	622		RHS	Trackside equipment: tencore					
30250	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	622		RHS	Trackside equipment: Westinghouse small					
30252	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	625		RHS	Trackside equipment: Westinghouse small					
30253	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	628		RHS	Trackside equipment: Westinghouse small					
34458	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	628		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 1x15mmØ JH2, 1x15mmØ JH3, 1x15mmØ JH4		3			
30254	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	650		RHS	Trackside equipment Westinghouse large					
34779	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	670		RHS	Trackside equipment: tencore electrical					
30259	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		LHS	Trackside equipment Westinghouse large					
30347	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment Westinghouse large					
30255	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	693		RHS	Woven cable sheath. At high level 5mmØ		2			
30257	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30258	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		LHS	Trackside equipment Westinghouse large					
34780	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment Westinghouse small					
30256	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	693	700	RHS	Woven cable sheath. Entry: JH4, route: 1x5mmØ severed cable used to tie cable onto JH. 1x0.7m					
30348	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment Westinghouse large					
30261	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment Westinghouse large					
30260	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment: Westinghouse small					
30349	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	694		RHS	Trackside equipment: Westinghouse small					
30350	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cement Cable Troughing & Debris	Asbestos	Known	695		LHS	Cement troughing. Presumed packing within		16			
30351	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	695		RHS	Trackside equipment: Westinghouse small					
30353	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	697		RHS	Trackside equipment Westinghouse large					
30352	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	697		LHS	Braided cable. Going into catch pit		1			
30358	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	700		LHS	Woven cable sheath. Entry: flood gate.; route: JH8 1x15mmØ gaining		1			
30357	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	700		LHS	Woven cable sheath. Entry: insulator porcelain, route: 3x5mmØ severed cables		3			
30356	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	700		RHS	Trackside equipment: Westinghouse small					
30355	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cement Cable Troughing & Debris	Asbestos	Known	700		LHS	Cement troughing. Presumed packing within		18			
30354	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cement Cable Troughing & Debris	Asbestos	Known	700		RHS	Cement troughing. Presumed packing within		8			
30359	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	701		LHS	Woven cable sheath. Entry: OTX, route: 2mmØ severed cable		1			
30360	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	705		RHS	Trackside equipment Westinghouse large					
30362	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	721		RHS	Signal A655C		1			



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30363	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	724		RHS	Trackside equipment tencore					
30364	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	725		RHS	Signal RB860		1			
34869	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	726		RHS	Trackside equipment Westinghouse large					
34339	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	727		RHS	Trackside equipment: Westinghouse small					
30365	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	728		RHS	Trackside equipment type 79					
30366	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	728		RHS	Trackside equipment: Westinghouse small					
30370	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	729		RHS	Trackside equipment Westinghouse large					
30368	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	729		LHS	Trackside equipment tencore					
34870	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	729		RHS	Trackside equipment Westinghouse large					
30367	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	729		RHS	Trackside equipment: Westinghouse small					
30369	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	729		RHS	Trackside equipment Westinghouse large					
30371	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	730		RHS	Trackside equipment Westinghouse large					
30372	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	730		RHS	Trackside equipment Westinghouse large					
35099	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	732		RHS	Trackside equipment Westinghouse large					
30262	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	733	743	LHS	Woven cable sheath. Entry; OTX; route: 5-35mmØ, limited access on JH5, exit: platform. Numerous amounts					
30263	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	733		RHS	Trackside equipment: Westinghouse small					
34871	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Cable Sheath	Asbestos	Known	733		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-35mmØ, limited access on JH5, exit: OTX/LHS. Numerous amounts					
34336	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	734		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N142-N - NOR Line - Elephant & Castle to Kennington

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30264	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Signal Boxes	Asbestos	Presumed	734		RHS	Red shunt signal		1			
30265	ACTIVE	N	N142-N-SBFA	Road SBFA - NOR - Elephant & Castle to Kennington	Westinghouse Boxes	Asbestos	Presumed	736		LHS	Trackside equipment Westinghouse large					

N143-N - NOR Line - Kennington Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32777	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Signal Boxes	Asbestos	Removed	0		LHS	Trackside equipment tencore. Route: @ high level		1			
42839	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
32778	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Cable Sheath	Asbestos	Known	0	107	LHS	Woven cable sheath. Route: limited access		2			
32779	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Ducts	Asbestos	Strongly Presumed	20		LHS	Cable duct lining		1			
32780	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Signal Boxes	Asbestos	Presumed	43		LHS	630 DC electrical volt box Notes during 2021 re-inspection: Box present 2021 RI		1			
32781	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Cable Sheath	Asbestos	Presumed	65		LHS	Chrysotile. Asbestos braided cables run between 2. South of Platform					
32782	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Not Found during Inspection	75		LHS	Chrysotile. Westinghouse boxes, possible asbestos.		2			
34537	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Not Found during Inspection	79		LHS	Trackside equipment: Westinghouse small		1			
32783	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	93		LHS	Trackside equipment DC 630 electrical box		1			
32784	ACTIVE	N	N143-N-NBFA	Road NBFA (Plt3) - NOR - Kennington Stn	Cable Sheath	Asbestos	Removed	115			Chrysotile. Braided Cables Running Up to OTX. South of Platform Notes from 2021 re-inspection: Removed					
32684	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Cable Sheath	Asbestos	Known	0	107	RHS	Woven cable sheath. Route: limited access		2			
42837	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
32685	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Signal Boxes	Asbestos	Presumed	3	5	RHS	DC volt box		1			
32686	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Signal Boxes	Asbestos	Presumed	6		RHS	630 DC volt box		1			



Hazardous Material Asset Register - Summary



N143-N - NOR Line - Kennington Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32687	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	32		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
35699	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	32		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32769	ACTIVE	N	N143-N-NBLO	Road NBLO (Plt1) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	106		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
42840	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
32785	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Cable Sheath	Asbestos	Known	0	107	LHS	Woven cable sheath. Entry: passageway, route: 1x15mmØ limited access		1			
32786	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	29		LHS	Signal box		1			
32787	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	30		LHS	Trackside equipment tencore. Earth cables on trackside equipment boxes		1			
35782	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	31		LHS	brake signal		1			
32788	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Not Found during Inspection	31		LHS	Trackside equipment: Westinghouse small		1			
32789	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Not Found during Inspection	32		LHS	Trackside equipment: Westinghouse small		1			
32790	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	36		LHS	Trackside equipment: Westinghouse small. Route: @ 100.5m left hand side		1			
32791	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	47		LHS	Trackside equipment tencore		1			
35783	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	86		LHS	630 DC		1			
32792	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	86		LHS	Trackside equipment tencore		1			
32793	ACTIVE	N	N143-N-SBFA	Road SBFA (Plt4) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Presumed	100		LHS	Trackside equipment: Westinghouse small		1			
42838	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
32770	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Route: limited access		1			



Hazardous Material Asset Register - Summary



N143-N - NOR Line - Kennington Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32772	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Cable Sheath	Asbestos	Known	2			Woven cables		3			
32771	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Ducts	Asbestos	Strongly Presumed	2		RHS	Cable duct lining		1			
32773	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small		1			
32774	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment: Westinghouse small		1			
32775	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Signal Boxes	Asbestos	Not Found during Inspection	74		RHS	630 DC volt box		1			
32776	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	84		RHS	Trackside equipment: Westinghouse small		1			
35506	ACTIVE	N	N143-N-SBLO	Road SBLO (Plt2) - NOR - Kennington Stn	Westinghouse Boxes	Asbestos	Removed	88		RHS	Trackside equipment: Westinghouse small		1			

N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32210	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	0	45	LHS	Entry: passageway, route: 2x15mmØ Notes from 2021 re-inspection: Removed		1			
32209	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath. Entry: passageway, route: 5-35mmØ in between JH1-8. Numerous amounts Notes from 2021 re-inspection: Removed					
32211	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment Westinghouse small. Route: at 32m (RHS), at 43.5m (RHS), at 45.5m (RHS), at 48m (RHS) Notes from 2021 re-inspection: EP valve					
32212	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	31		RHS	Trackside equipment tencore. Route: at 31m (RHS), at 32.5 m (RHS) Notes from 2021 re-inspection: Removed					
32213	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	31		RHS	Woven cable sheath. Route: 2mmØ severed cable. 1 x 0.5m Notes from 2021 re-inspection: Removed					
32214	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	33		LHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32215	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	33		LHS	Woven cable sheath. Entry: Westinghouse large, route: 1x2mmØ earth cable Notes from 2021 re-inspection: Removed		1			
35581	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	34		LHS	Trackside equipment Westinghouse brake signal Notes from 2021 re-inspection: Removed					
36017	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	43		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32216	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	45		LHS	Cement troughing. Previously noted as 3m, only 0.5m remaining during 2013 re-inspection. 0.5m Notes from 2021 re-inspection: Removed					
32219	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	45		RHS	Woven cable sheath. Entry: OTX/LHS, route: 5-35mmØ in between JH8. numerous amounts Notes from 2021 re-inspection: Removed					
32217	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	45		LHS	Trackside equipment gap relay UR Notes from 2021 re-inspection: Removed		1			
32218	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	45		LHS	Woven cable sheath. Entry: porcelain insulator, route: at high level 2 Notes from 2021 re-inspection: Removed		2			
35582	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	45		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32220	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	47		LHS	Trackside equipment Westinghouse small		1			
32221	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	57		RHS	Braided cables					
32222	ACTIVE	N	N144-N-NBFA	Road NBFA - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	60			Trackside equipment type 79 Notes from 2021 re-inspection: Removed		1			
36230	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	0			Woven cable sheath. Entry: platform, route: 5-65mmØ in between JH		4			
36233	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	8			Woven cable sheath. Route: JH1 1x65mmØ, JH2 1x65mmØ Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36232	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	8			Woven cable sheath. Entry: OTX, route: 2x15mmØ onto JH		2			
32224	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	8		RHS	Woven cable sheath. Entry: OTX, route: 2x15mmØ onto JH		2			
32307	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	8		RHS	Woven cable sheath. Route: JH1 1x65mmØ, JH2 1x65mmØ Notes from 2021 re-inspection: Removed		2			
35583	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	8		LHS	Woven cable sheath. Entry: LHS, route: 2x15mmØ, exit: OTX/RHS		2			
36231	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	8			Woven cable sheath. Entry: LHS, route: 2x15mmØ, exit: OTX/RHS		2			
36234	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	13			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32308	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	13		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
36237	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	15			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36236	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	15	27		Woven signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ in between JH, trackside equipment boxes & earth cables. Numerous amounts Notes from 2021 re-inspection: Removed					
32311	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36235	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	15			Trackside equipment signal box 660 Notes from 2021 re-inspection: Removed					
34391	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	15			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32309	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment signal box 660 Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32310	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	15	27	RHS	Woven signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ in between JH, trackside equipment boxes & earth cables. Numerous amounts Notes from 2021 re-inspection: Removed					
36022	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32312	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	16		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
36239	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	16			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36238	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	16			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32313	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32314	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36240	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	17			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36241	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	18			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34468	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32315	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36243	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	19			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32316	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36242	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	19			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
35007	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	20			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32317	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36244	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	20			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32318	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	23		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36246	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	27			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32319	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	27		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ Notes from 2021 re-inspection: Removed		1			
32320	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	27		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36245	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	27			Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ Notes from 2021 re-inspection: Removed		1			
36247	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	73			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32321	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36248	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	78			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32322	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32323	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	232		RHS	Signal B34 Notes from 2021 re-inspection: Removed		1			
35008	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	232			Signal B34 Notes from 2021 re-inspection: Removed		4			
32325	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	232		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
36249	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	232	241		Woven signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ in between trackside equipment boxes & earth cables. Numerous amounts. Notes from 2021 re-inspection: Removed					
36250	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	232			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32324	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	232	241	RHS	Woven signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ in between trackside equipment boxes & earth cables. Numerous amounts Notes from 2021 re-inspection: Removed					
36251	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	233			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32326	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	233		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
35592	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	234		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34640	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	234			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32327	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	235		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
35009	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	235			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
36252	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	236			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32328	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	236		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36253	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	237			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32329	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	237		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32330	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	238		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
35200	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	238		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
36254	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	238			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34320	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	238			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
35593	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	239		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34738	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	239			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32331	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	241		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ Notes from 2021 re-inspection: Removed		1			
34740	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	241			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34739	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	241			Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ Notes from 2021 re-inspection: Removed		1			
32332	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	241		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32333	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	332		RHS	Trackside equipment type 79 Notes from 2021 re-inspection: Removed		1			
34741	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	332			Trackside equipment type 79 Notes from 2021 re-inspection: Removed		1			
32334	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	404		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34742	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	404			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34743	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	406			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32415	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	406		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32416	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	407		RHS	Signal B33 Notes from 2021 re-inspection: Removed		1			
32417	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	407	446	RHS	Woven signal section cloth. Entry: numerous, route: 2-30mmØ in between JH & trackside equipment boxes, earth cables. Numerous amounts Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32418	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	407		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34600	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	407	446		Woven signal section cloth. Entry: numerous, route: 2-30mmØ in between JH & trackside equipment boxes, earth cables. Numerous amounts Notes from 2021 re-inspection: Removed					
34744	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	407			Signal B33 Notes from 2021 re-inspection: Removed		1			
34745	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	407			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34746	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	408			Woven wooden box cloth. Entry: plastic sheath, route: 2x2mmØ Notes from 2021 re-inspection: Removed		2			
32419	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	408		RHS	Woven wooden box cloth. Entry: plastic sheath, route: 2x2mmØ Notes from 2021 re-inspection: Removed		2			
35205	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	410		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34747	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	410			Trackside equipment Westinghouse small brake signal Notes from 2021 re-inspection: Removed		1			
32420	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	410		RHS	brake signal Notes from 2021 re-inspection: Removed					
32421	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	425			AIB debris. In gully below current rail section switch, points 17A (Burried in concrete). (<1m2) Notes from 2021 re-inspection: Not present					
34748	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	425			AIB debris. In gully below current rail section switch, points 17A (Burried in concrete). (<1m2) Note from 2021 re-inspection: Not present					
34749	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	429			Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32422	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	429		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: EP valve		1			
34750	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	433			Trackside equipment Westinghouse small		1			
32423	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	433		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: EP valve		1			
34751	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	441			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32424	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	441		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34752	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	443			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32425	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	443		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34754	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	444			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32426	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	444		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
32427	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	444		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34753	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	444			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34472	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	445		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34755	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	445			Woven cable sheath. Entry: trackside equipment boxes, route: 2x15mmØ, exit: OTX/adjcent passageway Notes from 2021 re-inspection: Removed		2			
34756	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	445			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		2			
32428	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	445		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2x15mmØ, exit: OTX/adjcent passageway Notes from 2021 re-inspection: Removed		2			
32431	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	446		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32429	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	446		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34792	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	446			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34757	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	446			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
32430	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	446		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34321	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	446			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34758	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	450			Westinghouse box. to wall at end of cross passage Notes from 2021 re-inspection: Removed		3			
32432	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	450			Westinghouse box, to wall at end of cross passage Notes from 2021 re-inspection: Removed		3			
34759	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Track Section Switches	Asbestos	Strongly Presumed	480			Rail section switch. by points 17a					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32433	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Track Section Switches	Asbestos	Strongly Presumed	480			Rail section switch, by points 17a					
34793	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	481			Trackside equipment Westinghouse small		1			
32434	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	481		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: EP valve		1			
35601	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	483		RHS	Trackside equipment Westinghouse small		1			
34760	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	483			Trackside equipment Westinghouse small		1			
34761	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	483			Trackside equipment Westinghouse small		1			
32435	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	483		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: EP valve		1			
34763	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	484			Trackside equipment Westinghouse small. Next to Points 17A		1			
34764	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	484			Trackside equipment Westinghouse small. Next to Points 17A		1			
32438	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	484		RHS	Trackside equipment Westinghouse small. Next to Points 17A		1			
34762	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	484			Woven cable sheath. Entry: OTX, route: 4x15mmØ in between JH5 and trackside equipment box, numerous amounts					
32436	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	484		RHS	Woven cable sheath. Entry: OTX, route: 4x15mmØ in between JH5 and trackside equipment box. Numerous amounts					
32437	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	484		RHS	Trackside equipment Westinghouse small. Next to Points 17A		1			
32439	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	485		RHS	Trackside equipment Westinghouse small. Next to Points 17A		1			
34841	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	485			Trackside equipment tencore. Next to Points 17A		1			
34842	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	485			Trackside equipment Westinghouse small. Next to Points 17A		1			
35602	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	485		RHS	Trackside equipment tencore. Next to points 17A		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34843	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	490			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
35206	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	490		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34845	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	554			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34844	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	554			Signal B32 Notes from 2021 re-inspection: Removed		1			
32441	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	554		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32440	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	554		RHS	Signal B32 Notes from 2021 re-inspection: Removed		1			
30923	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	557		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34846	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	557			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
30925	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	558		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34847	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	558			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
30924	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	558		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34580	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	558			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34848	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	559			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30926	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	559		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34323	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	560			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34849	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	560			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
30927	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	560		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
30928	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	560			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34850	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	561			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
30929	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	561		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
35409	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	562		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34851	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	562			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34852	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	563			Woven spliced cable cloth. Route: below JH5 1x15mmØ spliced cable		1			
30930	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	563		RHS	Woven spliced cable cloth. Route: below JH5 1x15mmØ spliced cable		1			
30932	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	629		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34854	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	629			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30931	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	629		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34853	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	629			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34855	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	630			Signal RB31B Notes from 2021 re-inspection: Removed		1			
30933	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	630		RHS	Signal RB31B Notes from 2021 re-inspection: Removed		1			
34856	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	631			Signal B31A Notes from 2021 re-inspection: Removed		1			
30935	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	631		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34857	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	631			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
30934	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	631		RHS	Signal B31A Notes from 2021 re-inspection: Removed		1			
34858	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	632			Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
30937	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	632		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
30936	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	632		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
34796	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	632			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
30938	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	634		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34859	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	634			Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30939	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	635		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34860	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	635			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
30940	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	639		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34602	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	639			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
30941	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	643		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34861	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	643			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
34797	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	648			Trackside equipment tencore		1			
30942	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	648		RHS	Trackside equipment tencore		1			
34863	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	649			Trackside equipment Westinghouse small		1			
34862	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	649			Trackside equipment Westinghouse small		1			
30943	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	649		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: EP valve		1			
34380	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	649		RHS	Trackside equipment Westinghouse small		1			
34864	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	650			Trackside equipment Westinghouse small		1			
30944	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	650		RHS	Trackside equipment Westinghouse small		1			
30945	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	651		RHS	Troughing. Point 16N from points. 4m Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35079	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	651		RHS	Trackside equipment Westinghouse small		1			
34798	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Removed	651			Troughing. Point 16N from points Notes from 2021 re-inspection: Removed		4			
34865	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	651			Trackside equipment Westinghouse small		1			
34866	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	652			Woven cable sheath. Entry: westinghouse small, route: 4x2mmØ, entry: plastic sheath, 4 x 0.5m Notes from 2021 re-inspection: Removed					
34943	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	652			Trackside equipment Westinghouse small		1			
30948	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	652		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: EP valve		1			
34868	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	652			Trackside equipment Westinghouse small		1			
30949	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	652		LHS	Trackside equipment Westinghouse small Note from 2021 re-inspection: EP valve		1			
34867	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	652			Woven cable sheath. Entry: ground, route: 2x30mmØ Notes from 2021 re-inspection: Removed		4			
30947	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	652		RHS	Woven cable sheath. Entry: ground, route: 2x30mmØ Notes from 2021 re-inspection: Removed		4			
30946	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	652		LHS	Woven cable sheath. Entry: westinghouse small, route: 4x2mmØ, entry: plastic sheath. 4x0.5m Notes from 2021 re-inspection: Removed					
34944	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	666			Rail indicator		1			
35080	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	666		RHS	Rail indicator		1			
30950	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	672		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34945	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	672			Trackside equipment Westinghouse small		1			
35410	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	674		LHS	Trackside equipment intergrator box. Route: and associated cable cloth 2x2mmØ		1			
34946	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	674			Trackside equipment intergrator box. Route: and associated cable cloth 2x2mmØ		1			
34383	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	687		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-35mmØ in between JH exit onto platform passageway, exit:OTX/LHS. Numerous amounts					
34948	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	687			Woven cable sheath. Route: 2mmØ severed cable used to tie up cables		1			
31030	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	687		RHS	Woven cable sheath. Route: 2mmØ severed cable used to tie up cables		1			
34947	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	687			Woven cable sheath. Entry: trackside equipment boxes, route: 5-35mmØ in between JH exit onto platform passageway, exit:OTX/LHS. Numerous amounts					
34949	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	688			Woven cable sheath. Entry: cross link, route: JH2 2x65m		2			
31031	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	688		LHS	Woven cable sheath. Entry: cross link, route: JH2 2x65m		2			
31032	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	727		RHS	Trackside equipment tencore					
34347	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	727			Signal B31/2B		1			
34950	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	727			Trackside equipment tencore					
31033	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	727		RHS	Signal B31/2B		1			
34951	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	729			Trackside equipment Westinghouse large		1			
31034	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	729		RHS	Trackside equipment Westinghouse large		1			
34952	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	730			Trackside equipment Westinghouse small		1			
31035	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	730		RHS	Trackside equipment Westinghouse small		1			
31037	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	764		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34954	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Presumed	764			braided cables		1			
31036	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	764		LHS	Trackside equipment tencore braided cables		1			
34955	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	764			Trackside equipment Westinghouse large		1			
34953	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	764			Trackside equipment tencore		1			
34956	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765			Trackside equipment Westinghouse small		1			
34958	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765			Trackside equipment Westinghouse small		1			
34957	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765			Trackside equipment Westinghouse large		1			
34603	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765			Trackside equipment Westinghouse large		1			
31040	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765		RHS	Trackside equipment Westinghouse large		1			
31038	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765		RHS	Trackside equipment Westinghouse small		1			
31041	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765		RHS	Trackside equipment Westinghouse small		1			
31039	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	765		RHS	Trackside equipment Westinghouse large		1			
31042	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	766	768	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2-5mmØ in between trackside equipment boxes. Numerous amounts					
31044	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	766		LHS	Trackside equipment Westinghouse small		1			
31043	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	766		RHS	Trackside equipment Westinghouse large		1			
34959	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	766	768		Woven cable sheath. Entry: trackside equipment boxes, route: 2-5mmØ in between trackside equipment boxes. Numerous amounts					
34961	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	766			Trackside equipment Westinghouse small		1			
34960	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	766			Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35415	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	767		LHS	Trackside equipment Westinghouse small		1			
34802	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	767			Trackside equipment Westinghouse small		1			
34962	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	768			Trackside equipment Westinghouse large		1			
31045	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	768		RHS	Trackside equipment Westinghouse large		1			
34963	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	770			Trackside equipment Westinghouse small		1			
35086	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	770		RHS	Trackside equipment Westinghouse small		1			
34964	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	775			Trackside equipment type 79		1			
31046	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	775		RHS	Trackside equipment type 79		1			
31047	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	776		RHS	Trackside equipment Westinghouse small		1			
34965	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	776			Trackside equipment Westinghouse small		1			
31048	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Known	778		RHS	Trackside equipment Westinghouse small. Entry: JH, route: 5-35mmØ in between JH, exit: OTX. Numerous					
34966	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Known	778			Trackside equipment Westinghouse small. Entry: JH, route: 5-35mmØ in between JH, exit: OTX. Numerous amounts					
31049	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	778		RHS	Woven cable sheath. Route: 2mmØ severed cable used to tie up cables, exit: OTX/LHS. Numerous amounts					
34803	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	778			Woven cable sheath. Route: 2mmØ severed cable used to tie up cables, exit: OTX/LHS, numerous amounts					
34348	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	780			Trackside equipment Westinghouse small					
35087	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Presumed	780		LHS	Trackside equipment Westinghouse small					
34967	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Presumed	780			Cement troughing. 0.5m					
31050	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cement Cable Troughing & Debris	Asbestos	Presumed	780		LHS	Cement troughing. 0.5m					
34968	INACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	783			Woven cable sheath. Numerous amounts					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31051	ACTIVE	N	N144-N-NBLO	Road NBLO - NOR - Oval to Kennington	Cable Sheath	Asbestos	Known	783		LHS	Woven cable sheath. Numerous amounts					
31053	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	0	233	RHS	Woven cable sheath. Route: limited access ~2x15mmØ in between jh Notes from 2021 re-inspection: Removed		2			
31052	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Other Electrical Boxes	Asbestos	Presumed	0		RHS	Trackside equipment Westinghouse small. Route: 0m(x3) rhs Notes from 2021 re-inspection: EP valves		2			
31054	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	1		RHS	Trackside equipment Westinghouse large. Route: 1m rhs, 119m rhs, 120m (x2) rhs Notes from 2021 re-inspection: Removed		1			
31055	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	1		RHS	Trackside equipment tencore		1			
35088	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	1		RHS	Woven cable sheath. Entry: Westinghouse large, route: 1x60mmØ. 0.3m x 1no Notes from 2021 re-inspection: Removed					
31056	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	1			Kiosk strongly presumed to have asbestos containing materials inside. Unknown Notes from 2021 re-inspection: Removed					
31136	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Cable Sheath	Asbestos	Removed	4		RHS	Woven cable sheath. Entry: tunnel ring flange, route: 2x2mmØ. 0.6m x2 Notes from 2021 re-inspection: Removed					
31137	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	8		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
31138	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	9		RHS	Interrogator box Notes from 2021 re-inspection: Removed		1			
31139	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	22		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		1			
31140	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	37		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		1			
31141	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	52		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31142	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	67		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		1			
31143	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	81		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		1			
31144	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Presumed	96		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		2			
31145	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	111		RHS	Caution light signal orange Notes from 2021 re-inspection: Removed		1			
31146	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Westinghouse Boxes	Asbestos	Removed	118		RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		3			
31147	ACTIVE	N	N144-N-RD02	Road 02 - NOR - Oval to Kennington	Signal Boxes	Asbestos	Removed	233		RHS	Buffer stop & red light signal Notes from 2021 re-inspection: Removed					
33399	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	0	233	RHS	Woven cable sheath. Route: limited access ~2x15mmØ inbetween jh		2			
33398	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Presumed	0		RHS	Trackside equipment: Westinghouse small. Route: 0m(x3) rhs					
33400	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	1		RHS	Trackside equipment: Westinghouse large. Route: 1m rhs, 119m rhs, 120m (x2) rhs Notes from 2021 re-inspection: Removed		1			
33401	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	1		RHS	Woven cable sheath. Entry: Westinghouse large, route: 1x60mmØ. 0.3mx1no Notes from 2021 re-inspection: Removed					
33402	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	4		RHS	Woven cable sheath. Entry: tunnel ring flange, route: 2x2mmØ. 0.6m x2 Notes from 2021 re-inspection: Removed					
33403	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Signal Boxes	Asbestos	Presumed	8		RHS	Trackside equipment tencore					
33404	ACTIVE	N	N144-N-SBFA	Road SBFA - NOR - Kennington to Oval	Signal Boxes	Asbestos	Presumed	9		RHS	Interrogator box		1			
33405	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	0	719	LHS	Woven cable sheath. Entry: platform wall, route: 3x65mmØ 2x15mmØ 1x40mmØ, exit: over tracks/rhs		6			



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32223	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Presumed	0		LHS	Woven cable sheath. Entry: platform, route: 5-65mmØ in between JH		4			
33406	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Ducts	Asbestos	Removed	1			Cable duct lining LHS and UTX Notes from 2021 re-inspection: Removed		2			
33407	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	1		RHS	Woven cable sheath. Route: 15mmØ severed cables, used to tie cables on jh. Numerous amounts Notes from 2021 re-inspection: Removed					
33409	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	2		RHS	Woven cable sheath. Route: 3x5mmØ severed cables on porcelain insulator Notes from 2021 re-inspection: Removed		3			
33408	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	2		RHS	Woven cable sheath. Entry: over tracks, route: 2x15mmØ 2x15mmØ Notes from 2021 re-inspection: Removed		2			
33410	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	3		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33411	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	4		RHS	Trackside equipment: Westinghouse large. R190532 Notes from 2021 re-inspection: Removed					
33412	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	4		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34280	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	6		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
35993	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	7		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33413	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	12		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33414	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	12		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33417	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	13	30	RHS	Signal section woven cable sheath B9. Entry: trackside equipment boxes, route: 5-15mmø earth cables to jh, in between trackside equipment box. Numerous amounts Notes from 2021 re-inspection: Removed					
33415	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	13		RHS	Trackside equipment: Westinghouse large B9 Notes from 2021 re-inspection: Removed					
33416	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	13	16	LHS	630 DC electrical boxes Notes from 2021 re-inspection: Removed		4			
35994	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33419	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33418	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33420	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
35995	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33421	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33506	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33509	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33508	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33507	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33510	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
34553	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	30		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: jh2 ~2x15mmØ, jh3 1x15mmØ limited access Notes from 2021 re-inspection: Removed		3			
33511	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33512	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Presumed	94		RHS	Trackside equipment: Westinghouse small		1			
33513	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Presumed	98		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: EP valve		1			
33514	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	99		RHS	Trackside equipment tencore electrical A Notes from 2021 re-inspection: Removed					
33515	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	100		LHS	Woven cable sheath. Route: 3x5mmØ severed cables on porcelain insulator		3			
33517	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	102		RHS	Woven cable sheath. Entry: lhs, exit: over tracks/along passageway Notes from 2021 re-inspection: Removed		6			
33518	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	102		RHS	Woven cable sheath. Entry: over tracks, route: 5-45mmØ on jh. Numerous amounts					
33519	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	102		LHS	Woven cable sheath. Entry: interchange passageway, route: plastic cables					
33516	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	102		LHS	Trackside equipment: Westinghouse small. Entry: lhs, exit: over tracks/along passageway Notes from 2021 re-inspection: Removed					
33520	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	102	187		Woven cable sheath. Route: 5mmØ severed cables used to tie up cables onto jh, exit: throughout section. Numerous amounts					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33521	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	107		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
33522	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	112		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
33523	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	113		LHS	Woven cable sheath .Entry: ground, route: 1x45mmø, 1x25mmø Notes from 2021 re-inspection: Removed		2			
36080	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	131		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33524	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	131		RHS	Woven cable sheath. Entry: cable service shaft, route: 5-45mmø. Numerous amounts Notes from 2021 re-inspection: Removed					
34287	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	138		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33526	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	139		UTX	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33525	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	139		UTX	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
36081	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	143		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33527	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	143		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33530	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Presumed	147		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 4x12mmø		4			
33528	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Presumed	147		RHS	Trackside equipment: Westinghouse small					
33529	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Presumed	147		RHS	Break signal					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33532	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	150		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33531	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	150		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
36082	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	152		RHS	Asbestos discarded insulating board. Route: limited access. <3m2 Notes from 2021 re-inspection: Removed					
34555	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	165		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
33614	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	172		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33615	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	183		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33617	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	187		RHS	Woven cable sheath. Entry: over tracks, route: 1x65mmø jh1, 1x65mmø jh2, ~3x15mmø in between jh3-5 Notes from 2021 re-inspection: Removed		5			
33616	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	187		RHS	Woven cable sheath. Route: 1x2mmø severed cable used to tie up cables onto jh. 1m x1 Notes from 2021 re-inspection: Removed					
33618	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	187		RHS	Woven cable sheath. Route: 1x65mmø jh1, 1x40mmø jh4, jh3 1x15mmø Notes from 2021 re-inspection: Removed		2			
33619	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	243	247	RHS	Woven cable sheath. Route: 1x65mmø jh1, 1x40mmø below jh1, severely damaged Notes from 2021 re-inspection: Removed		2			
33620	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	256		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34291	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	256	277	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-65mmØ earth cable in between trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
33621	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	257		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33622	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	258		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33623	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	259		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33624	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	260		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		2			
33626	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	261		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		1			
33625	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	261		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
53822	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Other Electrical Boxes	Asbestos	Presumed	270		UTX	Type 79 Found in 2021 re-inspection		1			
33627	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	277		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33628	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	277		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: jh1 1x65mmØ, jh 1x40mmØ, jh3 1x15mmØ Notes from 2021 re-inspection: Removed		3			
33630	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	300		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33629	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	300		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33631	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	301		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
36090	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	301		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33632	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	302		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33633	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	304		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33634	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	304		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33635	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	377		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33636	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	381		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
36091	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	535	550	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-65mmØ earth cables in between trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
33637	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	536		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33638	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	537		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33639	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	546		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33640	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	550		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33641	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	556		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33719	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	608		LHS	Woven cable sheath. Entry: vent shaft, route: 2x25mmØ severed cables Notes from 2021 re-inspection: Removed		2			
33722	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	620		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
34295	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	620		RHS	Break signal Notes from 2021 re-inspection: Removed					
33721	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	620	628	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-65mmØ earth cable in between trackside equipment box. Numerous amounts Notes from 2021 re-inspection: Removed					
33720	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	620		RHS	Signal A659B Notes from 2021 re-inspection: Removed		1			
33723	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	621		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33724	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	621		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
33725	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	624		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33726	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	628		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: jh1 1x65mmØ, jh2 1x40mmØ, jh3 1x15mmØ Notes from 2021 re-inspection: Removed		3			
33727	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	629		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N144-N - NOR Line - Kennington to Oval

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
33729	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	700		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33728	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Removed	700		RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 5-65mmø earth cable at jh and in between trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
33731	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Removed	701		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
33730	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	701		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34558	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	702		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
33732	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Westinghouse Boxes	Asbestos	Removed	707		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
53823	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Other Electrical Boxes	Asbestos	Presumed	709		RHS	Type 79 Found in 2021 re-inspection		1			
33733	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Signal Boxes	Asbestos	Presumed	714		RHS	Trackside equipment tencore electrical A					
33734	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	717		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-65mmø in between jh. Numerous amounts					
33735	ACTIVE	N	N144-N-SBLO	Road SBLO - NOR - Kennington to Oval	Cable Sheath	Asbestos	Known	721		RHS	Woven cable sheath. Entry: platform wall, route: 5-65mmø in between jh. Numerous amounts					

N145-N - NOR Line - Oval Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42857	ACTIVE	N	N145-N-NBLO	Road NBLO (Pit1) - NOR - Oval Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					



Hazardous Material Asset Register - Summary



N145-N - NOR Line - Oval Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31471	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Ducts	Asbestos	Removed				Cement Duct Disturbed. Between Datum Plaque on Wall off set Gauge N145/35 & N145/40 on Track Wall Notes from 2021 re-inspection: Removed					
31472	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Cable Sheath	Asbestos	Known	0	2	LHS	Woven cable sheath. Entry: passageway, route: 2x2mmØ severed cables 1x15mmØ presumed		3			
31473	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Signal Boxes	Asbestos	Presumed	2		LHS	Electical box 1		1			
31474	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Cable Sheath	Asbestos	Known	2		RHS	Woven cable sheath					
31475	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Signal Boxes	Asbestos	Removed	31		LHS	Trackside equipment tencore. Route: at 31.5m (left hand side)		2			
31476	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Removed	34		LHS	Trackside equipment Westinghouse small. Route: at 49m (left hand side), at 54.5m (left hand side), at 102m (left hand side),at 106m (left hand side)		1			
31477	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Removed	50		LHS	Trackside equipment Westinghouse small		1			
35708	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Removed	50		LHS	Trackside equipment Westinghouse small		1			
31478	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Removed	56		LHS	Trackside equipment Westinghouse small		1			
31479	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Removed	102		LHS	Trackside equipment Westinghouse small		1			
31480	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Cable Sheath	Asbestos	Removed	107		LHS	Woven cable sheath. Route: 3x5mmØ, exit: signal Notes from 2021 re-inspection: Removed		3			
35284	ACTIVE	N	N145-N-NBLO	Road NBLO (Plt1) - NOR - Oval Stn	Cable Sheath	Asbestos	Removed	107		LHS	Woven cable sheath. Entry: ground, route: 2x65mmØ, exit: passageway Notes from 2021 re-inspection: Removed/MMMF cable		2			
42859	ACTIVE	N	N145-N-SBLO	Road SBLO (Plt2) - NOR - Oval Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31481	ACTIVE	N	N145-N-SBLO	Road SBLO (Plt2) - NOR - Oval Stn	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath					
31482	ACTIVE	N	N145-N-SBLO	Road SBLO (Plt2) - NOR - Oval Stn	Signal Boxes	Asbestos	Removed	21		RHS	630 DC box		1			
31483	ACTIVE	N	N145-N-SBLO	Road SBLO (Plt2) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N145-N - NOR Line - Oval Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31484	ACTIVE	N	N145-N-SBLO	Road SBLO (Pit2) - NOR - Oval Stn	Westinghouse Boxes	Asbestos	Presumed	75		RHS	Trackside equipment Westinghouse small		1			
31485	ACTIVE	N	N145-N-SBLO	Road SBLO (Pit2) - NOR - Oval Stn	Cable Sheath	Asbestos	Known	107		RHS	Woven cable sheath		3			

N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34969	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	0			Woven cable sheath. Entry: platform wall, route: 2-30mmØ in between JH & on metal conduit at high level		4			
35046	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Removed	0			Woven cable sheath. Entry: platform Notes from 2021 re-inspection: Removed		4			
53860	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval		Asbestos	No Access: Presumed				VP68 access no 1 No access					
32236	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform wall, route: 2-30mmØ in between JH & on metal conduit at high level		4			
32237	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Entry: platform		4			
35047	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Removed	2			Woven cable sheath. Entry: LHS/OTX, route: 15-30mmØ on JH, exit: RHS Notes from 2021 re-inspection: Removed		3			
35048	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	2			Woven cable sheath. Entry: JH2, route: 2x5mmØ. 2 x 0.7m					
32239	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Removed	2		RHS	Woven cable sheath. Entry: JH2, route: 2x5mmØ. 2 x 0.7m Notes from 2021 re-inspection: Removed					
32238	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	2		LHS	Woven cable sheath. Entry: LHS/OTX, route: 15-30mmØ on JH, exit: RHS		3			
35049	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	4			Trackside equipment Westinghouse large					
32240	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment Westinghouse large					
35050	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Presumed	9	24		Woven cable sheath. Entry: trackside equipment boxes, route: 2-30mmØ earth cable & between trackside equipment boxes. Numerous amounts					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32242	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	10		RHS	Trackside equipment tencore		1			
32241	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	10		RHS	Trackside equipment tencore		1			
35051	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	10			Trackside equipment tencore		1			
35052	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	10			Trackside equipment tencore		1			
35053	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	11			Signal U10					
35054	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	11	12	LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
32243	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	11		RHS	Signal U10					
32244	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	11	12	LHS	Trackside equipment tencore		1			
32247	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	13		LHS	Trackside equipment Westinghouse large		1			
35057	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	13			Trackside equipment Westinghouse large		1			
35056	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	13			Trackside equipment Westinghouse large		1			
32246	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large		1			
35055	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large		1			
32245	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	13		RHS	Trackside equipment Westinghouse large		1			
35058	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	14			Woven cable sheath. Route: cloth wrap on JH4 at 25.5(LHS) (OH)		1			
36019	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	14		LHS	Trackside equipment Westinghouse large		1			
35585	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	14		LHS	Woven cable sheath. Route: cloth wrap on JH4 at 25.5(LHS) (OH)	1				
35059	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	14			Trackside equipment Westinghouse large		1			
32248	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	14		LHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35060	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Known	14			Trackside equipment Westinghouse large		1			
32249	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	15		LHS	Trackside equipment Westinghouse small		1			
32250	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	15		LHS	Trackside equipment Westinghouse small		1			
35061	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	15			Trackside equipment Westinghouse small		1			
35062	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	15			Trackside equipment Westinghouse small		1			
32251	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	20		LHS	Trackside equipment Westinghouse large		1			
34350	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	20			Trackside equipment Westinghouse large		1			
34807	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	21			Trackside equipment Westinghouse large		1			
35063	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	21			Trackside equipment Westinghouse large		1			
32335	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	21		LHS	Trackside equipment Westinghouse large		1			
32336	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	21		LHS	Trackside equipment Westinghouse large		1			
32337	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	22		LHS	Trackside equipment Westinghouse small		1			
35064	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	22		LHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Present		1			
35065	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	23			Trackside equipment Westinghouse small		1			
32339	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse small					
35066	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	23		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		2			
32338	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	23		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		2			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34808	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	24			Woven cable sheath. Entry: trackside equipment boxes, route: 5-15mmØ, exit: southbound passageway. Numerous amounts					
35067	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	24			Woven cable sheath. Entry: trackside equipment boxes, route: 5-15mmØ, exit: OTX/RHS. numerous amounts					
32341	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	24		RHS	Woven Cable Sheath. Entry: trackside equipment boxes, route: 5-15mmØ, exit: southbound passageway. Numerous amounts					
32340	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	24		LHS	Woven Cable Sheath. Entry: trackside equipment boxes, route: 5-15mmØ, exit: OTX/RHS. Numerous amounts					
35201	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	25		LHS	Trackside equipment Westinghouse large					
34527	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	25		RHS	Trackside equipment Westinghouse small		1			
35068	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	25			Trackside equipment Westinghouse large					
32343	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	26		RHS	Trackside equipment Westinghouse small. Numerous					
35070	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	26			Woven cable sheath. Entry: LHS/OTX, route: 5-30mmØ, exit: substation		2			
35071	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	26			Trackside equipment Westinghouse small. Numerous amounts					
35069	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	26			Rail gap indicator. Route: at 103.5 (LHS)		1			
34530	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	26		RHS	Rail gap indicator. Route: at 103.5 (LHS) Notes from 2021 re-inspection: Covered up		1			
32342	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Removed	26		LHS	Woven cable sheath. Entry: LHS/OTX, route: 5-30mmØ, exit: substation Notes from 2021 re-inspection: Removed		2			
35072	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	29			Trackside equipment Westinghouse small		1			
32344	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	29		RHS	Trackside equipment Westinghouse small		1			
34582	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	30			Woven cable sheath. Entry: LHS/OTX, route: 5-30mmØ, exit: substation. Numerous amounts					
32345	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	30		RHS	Woven cable sheath. Entry: LHS, route: 5-30mmØ limited access, exit: OTX. Numerous amounts					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32346	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Removed	31		LHS	Woven cable sheath. Route: JH6 1x15mmØ Notes from 2021 re-inspection: Removed		1			
34809	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	31			Woven cable sheath. Route: JH6 1x15mmØ		1			
35073	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	31			Trackside equipment tencore					
32347	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	31		RHS	Trackside equipment tencore					
35148	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	35			Trackside equipment Westinghouse small					
32348	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	35		RHS	Trackside equipment Westinghouse small					
32349	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	41		LHS	Trackside equipment Westinghouse small					
35149	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	41			Trackside equipment Westinghouse small					
32350	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	46		LHS	Trackside equipment Westinghouse small					
35150	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	46			Trackside equipment Westinghouse small					
32351	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	85		RHS	Woven cable sheath. Entry: OTX, route: 4x15mmØ, 1x65mmØ, exit: passageway.					
35151	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	85			Woven cable sheath. Entry: OTX, route: 4x15mmØ, 1x65mmØ, exit: passageway					
35152	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	89			Trackside equipment Westinghouse large					
32354	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	89		RHS	Trackside equipment Westinghouse large					
32352	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	89		RHS	Trackside equipment Westinghouse large					
32353	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	89		RHS	Trackside equipment Westinghouse large					
35153	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	89			Trackside equipment Westinghouse large					
34352	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	89			Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35594	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94		UTX	Trackside equipment Westinghouse large Notes from 2021 re-inspection: EP valves		2			
32356	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94		UTX	Trackside equipment Westinghouse small		1			
34469	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94		LHS	Trackside equipment Westinghouse small		1			
35156	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94			Trackside equipment Westinghouse small Notes from 2021 re-inspection: Present 2021 - EP valve		1			
32355	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	94		RHS	Trackside equipment tencore		1			
46087	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94		UTX	Trackside equipment westinghouse large Notes from 2021 re-inspection: Small WH		1			
35154	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94			Trackside equipment Westinghouse large		1			
35158	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	94			Trackside equipment Westinghouse small		1			
35157	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	94			Trackside equipment Westinghouse small		1			
32357	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	94		LHS	Trackside equipment Westinghouse small		1			
35155	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	94			Trackside equipment tencore		1			
35160	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	97	1186		Woven cable sheath. Entry: OTX, route: 2x65mmØ, exit: JH1 & 2 cable duct lining platform		2			
35159	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	97			Woven cable sheath. Entry: interchange/southbound passageway, route: 5- 5mmØ		2			
32359	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Surveyed – Not Detected	97	1186	LHS	Woven cable sheath. Entry: OTX, route: 2x65mmØ, exit: JH1 & 2 cable duct lining platform Notes from 2021 re-inspection: NAD MMMF		2			
32358	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	97		RHS	Woven cable sheath. Entry: interchange/southbound passageway, route: 5- 5mmØ		2			
35595	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Not Found during Inspection	97		RHS	Electrical box					
34606	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	97			Electrical box					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35207	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Removed	104		LHS	Woven cable sheath. Entry: LHS, route: 1x65mmØ, exit: OTX/CP01 Notes from 2021 re-inspection: Removed					
35162	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	104			Woven cable sheath. Entry: LHS, route: 1x65mmØ, exit: OTX/CP01					
32360	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	104		LHS	Trackside equipment Westinghouse small					
35161	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	104			Trackside equipment Westinghouse small					
35165	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	105			Rail gap indicator		1			
32443	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	105		RHS	Trackside equipment Westinghouse small					
35163	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	105			Trackside equipment Westinghouse small					
35164	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	105			Trackside equipment Westinghouse small					
32442	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	105		RHS	Trackside equipment Westinghouse small					
32444	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	105		LHS	Rail gap indicator		1			
32445	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	107		RHS	Signal U5		1			
34891	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	107			Signal U5		1			
35166	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	134			Trackside equipment					
32446	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Surveyed – Not Detected	134		RHS	Trackside equipment Notes from 2021 re-inspection: Sump pump NAD					
32447	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Not Found during Inspection	136		RHS	Trackside equipment					
35167	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	136			Trackside equipment					
35168	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	220			terminal box		3			
32448	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Surveyed – Not Detected	220		RHS	Terminal box Notes from 2021 re-inspection: New boxes NAD		3			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32449	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Track Section Switches	Asbestos	Removed	246	247	RHS	Positive & negative current rail section switch. Route: barrorlite Removed by Edenbeck ES9541d 25/01/2018		2			
35169	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Track Section Switches	Asbestos	Removed	246	247		Positive & negative current rail section switch. Route: barrorlite 25/01/2018 - Removed by EBK ES9541d		2			
34892	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	325			Signal A666		1			
32451	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	325	358	RHS	Signal section cloth. Entry: trackside equipment boxes, 2-15mmØ in between trackside equipment boxes & JH. Numerous amounts					
32450	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	325		RHS	Signal A666		1			
35170	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	325	358		Signal section cloth. Entry: trackside equipment boxes, 2-15mmØ in between trackside equipment boxes & JH. Numerous amounts					
32452	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	327		RHS	Trackside equipment tencore					
35171	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	327			Trackside equipment tencore					
34473	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	328		RHS	Trackside equipment tencore					
35172	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	328			Trackside equipment tencore					
34893	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	330			Trackside equipment Westinghouse large					
32453	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	330		RHS	Trackside equipment Westinghouse large					
35173	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	332			Trackside equipment Westinghouse small					
32454	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	332		RHS	Trackside equipment Westinghouse small					
34353	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	334			trackside equipment type 79 box					
32455	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	334		RHS	Trackside equipment type 79					
35174	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	338			Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32456	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	338		RHS	Trackside equipment Westinghouse large					
32457	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	339		RHS	Trackside equipment Westinghouse large					
35175	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	339			Trackside equipment Westinghouse large					
32460	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	340		RHS	Trackside equipment Westinghouse large					
35251	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	340			Trackside equipment Westinghouse small					
34355	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	340			Trackside equipment Westinghouse large					
35252	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	340			Trackside equipment Westinghouse large					
32459	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	340		RHS	Trackside equipment Westinghouse large					
32458	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	340		RHS	Trackside equipment Westinghouse small					
35253	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	344			Trackside equipment Westinghouse small					
35603	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	344		RHS	Trackside equipment Westinghouse small					
46088	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	344		RHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Removed					
32461	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	357		RHS	Trackside equipment tencore					
35254	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	357			Trackside equipment tencore					
32462	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	358		RHS	Intergator box					
35255	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	358			Intergator box					
35256	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	539			Trackside equipment tencore		1			
34608	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	539			Signal A664		1			
35258	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	539			Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32463	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	539		RHS	Trackside equipment tencore		1			
32465	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	539		LHS	Signal A664		1			
32464	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	539		RHS	Trackside equipment Westinghouse small		1			
35257	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	539			Trackside equipment Westinghouse small		1			
35604	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	539		RHS	Trackside equipment Westinghouse large		1			
32466	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	540		RHS	Trackside equipment Westinghouse large		1			
35260	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	540			Trackside equipment Westinghouse large		1			
35208	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	540		RHS	Trackside equipment Westinghouse large		1			
35259	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	540			Trackside equipment Westinghouse large		1			
35262	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	541			Trackside equipment Westinghouse large		1			
32468	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	541		RHS	Trackside equipment Westinghouse large		1			
32467	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	541		RHS	Trackside equipment Westinghouse small		1			
35261	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	541			Trackside equipment Westinghouse small		1			
35405	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	543		RHS	Trackside equipment Westinghouse large		1			
32469	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	543		RHS	Trackside equipment Westinghouse small		1			
35263	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	543			Trackside equipment Westinghouse small		1			
35264	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	543			Trackside equipment Westinghouse large		1			
35265	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	543			Trackside equipment Westinghouse large		1			
30842	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	543		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30843	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	544		RHS	Trackside equipment Westinghouse large		1			
35266	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	544			Trackside equipment Westinghouse large		1			
35267	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	546			Trackside equipment Westinghouse small		1			
30844	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	546		RHS	Trackside equipment Westinghouse small		1			
34897	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	776			Trackside equipment Westinghouse small		1			
30845	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	776		RHS	Trackside equipment Westinghouse small		1			
30847	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	780		RHS	Trackside equipment Westinghouse small		1			
35269	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	780			Trackside equipment Westinghouse small		1			
30846	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Not Found during Inspection	780		RHS	Woven cable sheath. Route: 1x15mmØ limited access		1			
46089	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	780		RHS	Woven cable sheath Route: 1x15mmØ limited access	15	1			
35268	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	780			Woven cable sheath. Route: 1x15mmØ limited access		1			
30848	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	817		RHS	Rope (disused). j-hanger to metal grille					
35270	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	817			Rope (disused). j-hanger to metal grille					
35271	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	877			Trackside equipment tencore		1			
46090	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	877		LHS	Trackside equipment tencore Notes from 2021 re-inspection: Covered up		1			
30849	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Not Found during Inspection	877		RHS	Trackside equipment tencore		1			
30850	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Not Found during Inspection	987		RHS	Trackside equipment tencore		1			
35272	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	987			Trackside equipment tencore		1			
34898	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1006			Signal A662A		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30851	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1006		LHS	Signal A662A		1			
34377	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1007		RHS	Trackside equipment Westinghouse small		1			
34356	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1007			Trackside equipment Westinghouse small		1			
35273	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1008			Trackside equipment tencore		1			
30852	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1008		RHS	Trackside equipment tencore		1			
35275	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1009			Trackside equipment tencore		1			
30853	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1009		RHS	Trackside equipment Westinghouse large		1			
35274	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1009			Trackside equipment Westinghouse large		1			
30854	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1009		RHS	Trackside equipment tencore		1			
30855	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1015		RHS	Trackside equipment Westinghouse large		1			
34899	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1015			Trackside equipment Westinghouse large		1			
46091	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1015		RHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
35276	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1020			Trackside equipment Westinghouse large		1			
46092	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1020		RHS	Trackside equipment westinghouse large Notes from 2021 re-inspection: Removed		1			
30858	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1070		RHS	Trackside equipment tencore		1			
30857	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1070		LHS	Signal A662B		1			
30859	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1070		RHS	Trackside equipment Westinghouse small		1			
35279	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1070			Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35277	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1070			Signal A662B		1			
35278	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1070			Trackside equipment tencore		1			
30860	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1071		RHS	Trackside equipment Westinghouse large		1			
35354	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1071			Trackside equipment Westinghouse large		1			
34991	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1077		RHS	Trackside equipment Westinghouse small		1			
35355	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1077			Trackside equipment Westinghouse small		1			
30861	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1082		RHS	Trackside equipment Westinghouse small		1			
35356	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1082			Trackside equipment Westinghouse small		1			
46093	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1114		LHS	Signal A662C Notes from 2021 re-inspection: Removed		1			
35357	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1114			Signal A662C		1			
30863	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1115		RHS	Trackside equipment Westinghouse small		1			
34584	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1115			Trackside equipment Westinghouse small		1			
30864	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1116		RHS	Trackside equipment tencore		1			
35358	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1116			Trackside equipment tencore		1			
35359	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1117			Trackside equipment Westinghouse large		1			
35406	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1117		RHS	Trackside equipment Westinghouse large		1			
34992	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1129		RHS	Trackside equipment Westinghouse small		1			
35360	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1129			Trackside equipment Westinghouse small		1			
30865	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1134		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34358	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1134			Trackside equipment Westinghouse small		1			
35361	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1171			Signal R662E A662D		2			
30866	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Removed	1171		RHS	Signal R662E A662D		2			
30868	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1172		RHS	Trackside equipment Westinghouse small		1			
35363	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1172			Trackside equipment Westinghouse small		1			
35362	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1172			Trackside equipment Westinghouse small		1			
30867	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1172		RHS	Trackside equipment Westinghouse small		1			
30869	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1173		RHS	Trackside equipment Westinghouse large		1			
35364	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1173			Trackside equipment Westinghouse large		1			
31271	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Removed	1175		RHS	Trackside equipment Westinghouse small		1			
35365	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1175			Trackside equipment Westinghouse small		1			
35366	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1180			Trackside equipment Westinghouse small		1			
31272	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1180		RHS	Trackside equipment Westinghouse small		1			
35367	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Presumed	1184			Trackside equipment Westinghouse small		1			
31273	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Westinghouse Boxes	Asbestos	Not Found during Inspection	1184		RHS	Trackside equipment Westinghouse small		1			
35368	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	1185			Woven cable sheath. Entry: OTX/RHS, route: 5-15mmØ limited access in between JH, numerous amounts					
31274	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	1185		RHS	Woven cable sheath. Entry: OTX/RHS, route: 5-15mmØ limited access in between JH. Numerous amounts					
35369	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	1186			Woven cable sheath. Entry: LHS, exit: platform wall					
31275	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Cable Sheath	Asbestos	Known	1186		LHS	Woven cable sheath. Entry: LHS, exit: platform wall					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31276	ACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1447		UTX	Trackside equipment type 79					
35370	INACTIVE	N	N146-N-NBLO	Road NBLO - NOR - Stockwell to Oval	Signal Boxes	Asbestos	Presumed	1447			Trackside equipment type 79					
31149	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	0		LHS	Woven cable sheath. Route: JH1 1x65mmØ, JH4 1x65mmØ Notes from 2021 re-inspection: Removed		2			
31148	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Numerous amounts					
31151	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	2		RHS	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		5			
31150	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	2		LHS	Woven cable sheath. Route: plastic Notes from 2021 re-inspection: Removed					
35420	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	2		RHS	630 dc. Route: 1164 (RHS)		1			
42567	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	13		RHS	Signal box A661		1			
31152	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	13	60	RHS	Signal section cloth. Entry: trackside equipment boxes, 5-65mmØ in between JH1-5. numerous amounts Notes from 2021 re-inspection: Removed					
31153	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	14		RHS	Trackside equipment Westinghouse small					
34489	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	14		RHS	Trackside equipment tencore					
31154	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse large					
42568	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	23		RHS	Electrical box Route: at 215 (RHS), at 438 (RHS), at 1173 (LHS)		1			
35095	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	32		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
31155	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	51		RHS	Trackside equipment Westinghouse small					
31156	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	56		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35096	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	60		RHS	Trackside equipment Westinghouse small					
31157	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	60		RHS	Woven cable sheath. Route: JH1 1x65mmØ, JH2 1x60mmØ, JH3 1x15mmØ, JH4 1x30mmØ, JH5 1x60mmØ Notes from 2021 re-inspection: Removed	5				
34387	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	60		RHS	Trackside equipment Westinghouse small					
42569	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	240		RHS	Trackside equipment westinghouse small		1			
42570	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	300		RHS	Trackside equipment type 79		1			
31158	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	305		RHS	Trackside equipment tencore electrical Notes from 2021 re-inspection: Not 10 core					
42571	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	348		RHS	Signal A663		1			
46074	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	348	448	RHS	Numerous signal section cloth Entry: trackside equipment boxes, route: 5-65mmØ in between trackside equipment boxes & JH, earth cables Notes from 2021 re-inspection: Removed					
31159	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	349		RHS	Trackside equipment Westinghouse large					
31161	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	350		RHS	Trackside equipment tencore					
31160	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	350		RHS	Trackside equipment tencore					
31162	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	350		RHS	Trackside equipment Westinghouse large					
31163	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	351		RHS	Trackside equipment Westinghouse large					
35097	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	351		RHS	Trackside equipment Westinghouse small					
31248	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	352		RHS	Trackside equipment Westinghouse large					
31245	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	352		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31246	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	352		RHS	Trackside equipment Westinghouse small					
31247	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	352		RHS	Trackside equipment Westinghouse large					
31244	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	352		RHS	Trackside equipment tencore					
31243	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	352		RHS	Trackside equipment Westinghouse small					
31249	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	353		RHS	Trackside equipment Westinghouse large					
42572	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	353		RHS	2x 15mm Cables Notes from 2021 re-inspection: Removed		2			
31250	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	353		RHS	Trackside equipment Westinghouse large Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
31251	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	353		RHS	Trackside equipment Westinghouse large					
31252	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	354		RHS	Trackside equipment Westinghouse large Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
34390	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	356		RHS	Trackside equipment Westinghouse small					
31253	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	356		RHS	Trackside equipment Westinghouse large Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
31254	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	454		LHS	Woven cable sheath. Entry: OTX/RHS, route: 1x60mmØ, exit: LHS JH1 Notes from 2021 re-inspection: Removed		1			
46075	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell		Asbestos	Known				Tunnel widens				N	N
42573	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	457		RHS	Cement troughing Notes from 2021 re-inspection: Removed	15				
31255	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	486		RHS	Trackside equipment Tencore electrical					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46076	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell		Asbestos	Presumed				Storage area				N	N
31256	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	510		RHS	Trackside equipment Westinghouse small Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
31257	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	514		RHS	Trackside equipment Westinghouse small					
42574	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	710		RHS	Trackside equipment type 79 Notes from 2021 re-inspection: Removed		1			
31258	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	715	829	RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 5-35mmØ. Numerous amounts Notes from 2021 re-inspection: Removed					
42575	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	715		RHS	Signal A665		1			
31259	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	715		RHS	Trackside equipment Westinghouse large					
42576	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	715		RHS	Tencore electrical box		1			
31261	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	716		RHS	Trackside equipment Westinghouse large					
31260	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	716		RHS	Trackside equipment Westinghouse small					
31262	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	716		RHS	Trackside equipment Westinghouse large					
31263	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	717		RHS	Trackside equipment Westinghouse small					
35183	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	717		RHS	Trackside equipment Westinghouse large					
31264	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	717		RHS	Trackside equipment Westinghouse large					
31265	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	718		RHS	Trackside equipment Westinghouse large					
31266	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	718		RHS	Trackside equipment Westinghouse large					
35424	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	719		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35184	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	719		RHS	Trackside equipment Westinghouse small					
31267	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	720		RHS	Trackside equipment Westinghouse large					
53829	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	829		RHS	Trackside equipment westinghouse small Notes from 2021 re-inspection: Present					
31268	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	837		RHS	Trackside equipment Westinghouse small					
31269	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	874		RHS	Trackside equipment Westinghouse small					
31270	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	878		RHS	Trackside equipment Westinghouse small					
35185	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1019	1036	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 5-30mmØ in between trackside equipment boxes & JH. Numerous amounts					
42577	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1019		RHS	Signal U1A & RU1B Electrical boxes		2			
31351	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1021		RHS	Trackside equipment Westinghouse small					
31352	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	1022		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Covered up					
34417	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	1023		RHS	Trackside equipment Westinghouse large					
31354	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	1024		RHS	Trackside equipment Westinghouse large					
31353	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	1024		RHS	Trackside equipment Westinghouse large					
31355	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1025		RHS	Trackside equipment Westinghouse large					
31356	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1026		RHS	Trackside equipment Westinghouse large					
31357	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1027		RHS	Trackside equipment Westinghouse large					
31358	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1032		RHS	Trackside equipment Westinghouse small					
42578	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1034		LHS	Rail gap indicator Route: at 1159 (LHS), at 1259 (RHS)		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31359	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1036		RHS	Trackside equipment Westinghouse small					
31360	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1086		RHS	Trackside equipment Westinghouse large Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
31361	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Presumed	1150			Shaft CS268B: Various Cables around Pump Equipment, Material in Electrical Box. No Access to inside of Electrical Box					
42579	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Known	1151			Cement troughing 0.5m on left hand side of wall	0				
42580	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1157		RHS	Signal U1B		1			
31362	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Presumed	1157		RHS	Trackside equipment tencore					
31363	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	1158		RHS	Trackside equipment Westinghouse large					
31364	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1159		RHS	Trackside equipment tencore					
31365	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1160		RHS	Trackside equipment Westinghouse small					
35704	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1161		LHS	Woven cable sheath. Entry: substation, route: 5-65mmØ in between JH11. numerous amounts					
31366	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1164		LHS	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		5			
31367	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1166		LHS	Woven cable sheath. Entry: substation, route: 5-65mmØ in between JH. Numerous amounts					
31368	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1168		LHS	Cement troughing. 2 x5m Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
35193	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1168		RHS	Trackside equipment Westinghouse small					
31369	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1172		RHS	Trackside equipment Westinghouse small					
31370	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1175		LHS	Trackside equipment Westinghouse small					
31371	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1178		LHS	Woven cable sheath. Entry: substation tunnel, route: 6-65mmØ in between JH5. numerous amounts					



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31372	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1178		OTX	Woven cable sheath. Numerous amounts					
31373	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1184		UTX	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		4			
35194	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1185		RHS	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		4			
31374	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Presumed	1186		RHS	Trackside equipment Westinghouse large		3			
31375	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1191		OTX	Woven cable sheath. Entry: RHS, route: 5-65mmØ in between JH. Numerous amounts					
31376	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1202		UTX	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		4			
31377	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1219		UTX	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		4			
35195	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1242		RHS	Trackside equipment Westinghouse small					
31378	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1246		UTX	Trackside equipment Westinghouse large Upon re-inspection surveyor concluded this was not present / removed 08/02/2013					
31461	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1247		RHS	Woven cable sheath. Entry: OTX, route: 5-65mmØ, exit: RHS JH. Numerous amounts					
31462	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1251		RHS	Woven cable sheath. Entry: north end passageway, route: 1x35mmØ spliced cable. 0.5					
34419	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1251		RHS	Woven cable sheath. Route: 1x5mmØ severed cables, several throughout tunnel merge section		1			
31463	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Known	1255	1279	LHS	Woven cable sheath. Entry: substation, route: 5-65mmØ in between OTX, exit: cement troughing. Numerous amounts					
31464	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1259		LHS	Trackside equipment tencore					
42581	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1260		RHS	Rail gap indicator Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N146-N - NOR Line - Oval to Stockwell

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31466	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1260		RHS	Trackside equipment Westinghouse small					
31465	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1260		RHS	Trackside equipment Westinghouse small					
31468	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	1263		RHS	Woven cable sheath. Route: 5mmØ severed cables at high level. Numerous amounts Notes from 2021 re-inspection: Removed					
31467	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cable Sheath	Asbestos	Removed	1263		RHS	Woven cable sheath. Entry: RHS/OTX, route: 5-65mmØ in between OTX, exit: LHS. Numerous amounts Notes from 2021 re-inspection: Removed					
31469	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Westinghouse Boxes	Asbestos	Removed	1264		RHS	Trackside equipment Westinghouse small					
42582	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Signal Boxes	Asbestos	Removed	1269		LHS	Signal U9 Notes from 2021 re-inspection: Removed		1			
31470	ACTIVE	N	N146-N-SBLO	Road SBLO - NOR - Oval to Stockwell	Cement Cable Troughing & Debris	Asbestos	Removed	1279		LHS	Cement troughing Upon re-inspection surveyor concluded this was not present / removed 08/02/2013		14			

N147-N - NOR Line - Stockwell Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42788	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Pit Blocks	Asbestos	Known				Asbestos Pit blocks Notes from 2021 re-inspection: Refer to previous historical removals					
31277	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Known	0		LHS	Trackside equipment Westinghouse large		1			
31278	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Ducts	Asbestos	Strongly Presumed	3		LHS	Cable duct lining		2			
31279	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	21		LHS	Trackside equipment Westinghouse small		2			
31280	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	22		LHS	Trackside equipment Westinghouse small		1			
31281	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Signal Boxes	Asbestos	Removed	57		LHS	630 DC electrical Notes from 2021 re-inspection: Removed		1			
31282	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Signal Boxes	Asbestos	Removed	59		LHS	Trackside equipment tencore. At 60m (trackside wall)					



Hazardous Material Asset Register - Summary



N147-N - NOR Line - Stockwell Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31283	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Cable Sheath	Asbestos	Removed	59	60	LHS	Woven cable sheath. Entry: trackside equipment boxes, route: earth cables 2x2mmØ, exit: cable duct lining Notes from 2021 re-inspection: Removed		2			
31284	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Ducts	Asbestos	Strongly Presumed	60		LHS	Cable duct lining		1			
31285	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	60		LHS	Trackside equipment Westinghouse small					
35425	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	71		LHS	Trackside equipment Westinghouse small					
31286	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	74		LHS	Trackside equipment Westinghouse small					
31287	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	94		LHS	Trackside equipment Westinghouse small					
31289	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Cable Sheath	Asbestos	Known	107		LHS	Woven cable sheath. Cable to signal		2			
31288	ACTIVE	N	N147-N-NBLO	Road NBLO (Pit2) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	107		LHS	Trackside equipment Westinghouse small					
42864	ACTIVE	N	N147-N-SBLO	Road SBLO (Pit3) - NOR - Stockwell Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES3989 29/05/2012)					
35186	ACTIVE	N	N147-N-SBLO	Road SBLO (Pit3) - NOR - Stockwell Stn	Westinghouse Boxes	Asbestos	Removed	52		LHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		1			
31290	ACTIVE	N	N147-N-SBLO	Road SBLO (Pit3) - NOR - Stockwell Stn	Cable Sheath	Asbestos	Removed	106		RHS	Woven cable sheath		1			

N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29295	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. 3 x 15m					
29306	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell		Asbestos	Removed				Trackside equipment Westinghouse small					
36154	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	2		RHS	Woven cable sheath. Route JH 1x65mmØ, exit: platform. 3 x 15m					
34260	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	3	38	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 3x15mmØ in between JH2-4, limited access					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46001	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	3	38	RHS	Signal section woven cable sheath Entry: trackside equipment boxes, route: 2-25mmØ in between trackside equipment boxes & earth cables	25	2			
29296	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	4		RHS	Trackside equipment Westinghouse large					
29297	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Signal Boxes	Asbestos	Removed	5		RHS	Trackside equipment tencore					
29298	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	6		RHS	Trackside equipment Westinghouse large					
29299	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment Westinghouse large					
29300	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	8		RHS	Trackside equipment Westinghouse small					
29301	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse large					
29302	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse large					
29303	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse large					
29304	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	11		RHS	Trackside equipment Westinghouse large					
29305	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	33		RHS	Trackside equipment Westinghouse small					
35324	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	38		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 3x15mmØ in between JH2-4 limited access		3			
29307	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	235		RHS	Woven cable sheath. Entry: JH2, route: 1x15mmØ into Westinghouse small, exit: JH2		1			
29308	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	235		RHS	Trackside equipment Westinghouse small					
29309	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Signal Boxes	Asbestos	Presumed	337		RHS	trackside equipment type 79					
29310	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	432		RHS	Trackside equipment Westinghouse small					
29311	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	462		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29312	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	492	501	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 2-25mmØ in between trackside equipment boxes & earth cables					
29314	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	493		RHS	Trackside equipment Westinghouse large					
29313	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Signal Boxes	Asbestos	Removed	493		RHS	Trackside equipment tencore					
36155	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	496		RHS	Trackside equipment Westinghouse small					
29315	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	496		RHS	Trackside equipment Westinghouse small					
29316	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	497		RHS	Trackside equipment Westinghouse large					
29319	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	498		RHS	Trackside equipment Westinghouse large					
29317	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	498		RHS	Trackside equipment Westinghouse small					
29318	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	498		RHS	Trackside equipment Westinghouse large					
29320	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	499		RHS	Trackside equipment Westinghouse large					
36156	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Signal Boxes	Asbestos	Presumed	500		RHS	Trackside equipment brake signal					
29321	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	501		RHS	Woven cable sheath. Route: 3x15mmØ in between JH1-4 limited access		3			
29322	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	501		RHS	Trackside equipment Westinghouse small					
29568	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	568	598	RHS	Signal section woven cable sheath. Entry: trackside equipment boxes, route: 2-25mmØ in between trackside equipment boxes & earth cables. Numerous cables					
29570	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	569		RHS	Trackside equipment Westinghouse large					
29569	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Signal Boxes	Asbestos	Removed	569		RHS	Trackside equipment tencore					
35613	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	572		RHS	Trackside equipment Westinghouse small					
29571	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	573		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29572	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	576		RHS	Trackside equipment Westinghouse small					
29573	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	578		RHS	Trackside equipment Westinghouse small					
29574	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	601		RHS	Woven cable sheath. Entry: plastic sheath, route; 1x45mmØ spliced cable, exit: JH4. 10lm					
29576	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	609		RHS	Trackside equipment Westinghouse small					
29575	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	609		RHS	Trackside equipment woven cable sheath. Entry: trackside equipment boxes, route: 5-45mmØ in between JH1-4, exit: trackside equipment boxes. Numerous amounts					
29577	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	610		RHS	Trackside equipment Westinghouse large					
29579	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	610		RHS	Trackside equipment Westinghouse large					
29578	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	610		RHS	Trackside equipment Westinghouse small					
29580	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	610		RHS	Trackside equipment Westinghouse large					
29581	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	612		RHS	Woven cable sheath. Entry: T1, route: 3x15mmØ in between JH2-4		3			
29582	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	612		RHS	Trackside equipment Westinghouse small					
36260	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	634			Trackside equipment Westinghouse large					
34267	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Signal Boxes	Asbestos	Presumed	658		RHS	Trackside equipment tencore					
29583	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	658	697	RHS	Trackside equipment boxes woven cable sheath. Entry: trackside equipment boxes, route: 2-25mmØ. Numerous amounts					
29584	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	659		RHS	Trackside equipment Westinghouse large					
29585	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	663		RHS	Trackside equipment Westinghouse small					
46002	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	664		RHS	Trackside equipment: westinghouse large					
29587	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	665		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29586	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	665		RHS	Trackside equipment Westinghouse large					
29588	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	666		RHS	Trackside equipment Westinghouse large					
29589	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	681		RHS	Trackside equipment Westinghouse small					
29590	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	689		RHS	Trackside equipment Westinghouse small					
29591	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	690		RHS	Trackside equipment Westinghouse small					
36261	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Removed	690		RHS	Trackside equipment Westinghouse small					
35614	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Westinghouse Boxes	Asbestos	Presumed	695		RHS	Trackside equipment Westinghouse small					
29592	ACTIVE	N	N152-N-NBLO	Road NBLO - NOR - Clapham North to Stockwell	Cable Sheath	Asbestos	Known	704		LHS	Woven cable sheath. Exit: platform		3			
32017	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	0		LHS	Woven cable sheath. Route: JH3 1x35mmØ		1			
32018	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. Route: 5-15mmØ in between JH. Numerous amounts					
42154	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Wrap	Asbestos	Known	0			Cable wrap					
35584	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	9	24		Woven cable sheath. Entry: trackside equipment boxes, route: 2-30mmØ earth cable & between trackside equipment boxes. Numerous amounts, both sides					
36006	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	19		RHS	Trackside equipment Westinghouse large		1			
32019	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Removed	19	77	RHS	Trackside equipment box cloth. Entry: trackside equipment boxes. Numerous amounts Notes from 2021 re-inspection: Removed					
32020	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	21		RHS	Trackside equipment Westinghouse small		1			
32021	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	22		RHS	Trackside equipment Westinghouse large		1			
32022	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse large		1			
32023	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	24		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32024	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	24		RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		1			
46019	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	25		RHS	Trackside equipment: westinghouse small x1		1			
35490	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	28		RHS	Trackside equipment tencore					
32025	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	40		RHS	Trackside equipment tencore		1			
32026	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment Westinghouse small		1			
32028	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	77		RHS	Trackside equipment Westinghouse small		1			
32027	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Removed	77		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: in between JH2-JH3 5-25mmØ limited access Notes from 2021 re-inspection: Removed		3			
35491	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Presumed	289		RHS	Trackside equipment tencore					
32031	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	290		RHS	Trackside equipment Westinghouse large					
32029	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	290	295	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH & trackside equipment boxes. Numerous amounts					
32030	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	290	295	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH & trackside equipment boxes. Numerous amounts					
32032	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	291		RHS	Trackside equipment Westinghouse large					
35492	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	292		RHS	Trackside equipment Westinghouse large					
32033	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	293		RHS	Trackside equipment Westinghouse small					
32034	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	294		RHS	Trackside equipment Westinghouse small					
34435	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	294		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32118	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	294		RHS	Trackside equipment Westinghouse large					
32119	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	295		RHS	Trackside equipment Westinghouse large					
32120	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	298		RHS	Trackside equipment Westinghouse small					
32121	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	433	438	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH & trackside equipment boxes. Numerous amounts					
36012	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	434		RHS	Trackside equipment Westinghouse small					
32122	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	434		RHS	Trackside equipment Westinghouse large					
32123	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	435		RHS	Trackside equipment Westinghouse large					
32124	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	438		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2-25mmØ in between JH & trackside equipment boxes		3			
32125	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	438		RHS	Trackside equipment Westinghouse small					
32126	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	564	576	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH & trackside equipment boxes, earth cables. Numerous amounts					
32128	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	565		RHS	Trackside equipment Westinghouse large					
32127	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	565		RHS	Trackside equipment tencore					
32129	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	566		RHS	Trackside equipment Westinghouse large					
32130	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	567		RHS	Trackside equipment Westinghouse large					
32131	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	569		RHS	Trackside equipment Westinghouse small					
32133	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	570		RHS	Trackside equipment Westinghouse large					
32132	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	570		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34462	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	570		RHS	Trackside equipment Westinghouse large					
32134	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	571		RHS	Trackside equipment Westinghouse small					
32136	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	576		RHS	Trackside equipment Westinghouse small					
32135	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	576		RHS	Woven cable sheath		3			
35500	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	617		RHS	Trackside equipment tencore					
32137	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	618	632	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH & trackside equipment boxes, earth cables. Numerous amounts					
32138	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	619		RHS	Trackside equipment Westinghouse large					
32139	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	620		RHS	Trackside equipment Westinghouse large					
32140	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	620		RHS	Trackside equipment Westinghouse small					
35501	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	623		RHS	Trackside equipment Westinghouse small					
32141	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	627		RHS	Trackside equipment Westinghouse small					
53813	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Other Electrical Boxes	Asbestos	Presumed	632		RHS	Trackside equipment type 79					
32142	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	632		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2-3 3x15mmØ limited access		3			
36013	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	681		RHS	Trackside equipment Tencore electrical Notes from 2021 re-inspection: Removed					
32143	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	684		RHS	Trackside equipment tencore					
32225	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	685		RHS	Trackside equipment Westinghouse small					
36018	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	685		RHS	Trackside equipment Westinghouse large					
32226	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	687		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N152-N - NOR Line - Stockwell to Clapham North

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32227	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	688		RHS	Trackside equipment Westinghouse small					
32228	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	689		RHS	Trackside equipment Westinghouse large					
32229	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	690		RHS	Trackside equipment Westinghouse large					
32230	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	691		RHS	Trackside equipment Westinghouse large					
32233	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	692		RHS	Trackside equipment Westinghouse small					
32232	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	692		RHS	Trackside equipment Westinghouse large					
32231	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	692		RHS	Trackside equipment Westinghouse large					
32234	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Presumed	693		RHS	Trackside equipment Westinghouse large					
34465	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Known	698		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: 2-45mmØ, exit: platform. Numerous amounts					
32235	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Cable Sheath	Asbestos	Removed	698		LHS	Woven cable sheath. Entry: OTX, route; 1x45mmØ, 1x35mmØ, exit: RHS Notes from 2021 re-inspection: Removed		2			
30856	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Westinghouse Boxes	Asbestos	Removed	1020		RHS	Trackside equipment Westinghouse large		1			
30862	ACTIVE	N	N152-N-SBLO	Road SBLO - NOR - Stockwell to Clapham North	Signal Boxes	Asbestos	Removed	1114		LHS	Signal A662C Notes from 2021 re-inspection: Removed		1			

N153-N - NOR Line - Clapham North Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42518	ACTIVE	N	N153-N-NBLO	Road NBLO (Plt1) - NOR - Clapham North Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest E56538 2015)					
29593	ACTIVE	N	N153-N-NBLO	Road NBLO (Plt1) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
34268	ACTIVE	N	N153-N-NBLO	Road NBLO (Plt1) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	23		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N153-N - NOR Line - Clapham North Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29594	ACTIVE	N	N153-N-NBLO	Road NBLO (Plt1) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	79		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29595	ACTIVE	N	N153-N-NBLO	Road NBLO (Plt1) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Not Found during Inspection	84		RHS	Trackside equipment Westinghouse small		1			
41920	ACTIVE	N	N153-N-SBLO	Road SBLO (Plt2) - NOR - Clapham North Stn	Pit Blocks	Asbestos	Removed				Pit blocks non asbestos (Asbestos blocks were removed by Forest ES7480 2015)					
29596	ACTIVE	N	N153-N-SBLO	Road SBLO (Plt2) - NOR - Clapham North Stn	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath. Route: 2x15mmØ limited access Notes from 2022 re-inspection: Removed		2			
29597	ACTIVE	N	N153-N-SBLO	Road SBLO (Plt2) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29598	ACTIVE	N	N153-N-SBLO	Road SBLO (Plt2) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			
29599	ACTIVE	N	N153-N-SBLO	Road SBLO (Plt2) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	86		RHS	Trackside equipment Westinghouse small. Notes from 2022 re-inspection: Removed		1			
29600	ACTIVE	N	N153-N-SBLO	Road SBLO (Plt2) - NOR - Clapham North Stn	Westinghouse Boxes	Asbestos	Removed	91		RHS	Trackside equipment Westinghouse small Notes from 2022 re-inspection: Removed		1			

N154-N - NOR Line - Clapham North to Clapham Common

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
46000	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: westinghouse small					
29373	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Ducts	Asbestos	Known	36		RHS	Cable duct lining		14			
36161	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	38		RHS	Woven cable sheath. Entry: OTX, route: 5-25mmØ in between JH1-JH4 limited access. Numerous amounts					
29374	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Ducts	Asbestos	Known	38		LHS	Cable duct lining		4			
29375	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	72		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N154-N - NOR Line - Clapham North to Clapham Common

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29376	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	72		RHS	Trackside equipment Westinghouse large					
29378	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment Westinghouse small					
29377	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	73		RHS	Trackside equipment Westinghouse large					
29379	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment Westinghouse small					
29380	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Signal Boxes	Asbestos	Presumed	148		RHS	Trackside equipment tencore Type 79 x 1					
29381	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cement Cable Troughing & Debris	Asbestos	Not Found during Inspection	175		RHS	Cement troughing. 0.5m					
29382	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	213		RHS	Woven cable sheath. Entry: JH2, route: 1x15mmØ into Westinghouse small, exit: JH2		1			
29383	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	213		RHS	Trackside equipment Westinghouse small					
29384	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	340	353	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH1-JH4, trackside equipment boxes, earth cables. Numerous amounts					
35606	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	342		RHS	Trackside equipment Westinghouse large					
34445	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Signal Boxes	Asbestos	Removed	343		RHS	Trackside equipment tencore					
29385	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	346		RHS	Trackside equipment Westinghouse large					
29386	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	347		RHS	Trackside equipment Westinghouse large					
29387	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	348		RHS	Trackside equipment Westinghouse large					
29388	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	350		RHS	Trackside equipment Westinghouse small					
29389	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	351		RHS	Trackside equipment Westinghouse small					
29392	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	351		RHS	Trackside equipment Westinghouse large					
29390	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	351		RHS	Trackside equipment Westinghouse large					
29391	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Not Found during Inspection	352		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N154-N - NOR Line - Clapham North to Clapham Common

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29393	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Not Found during Inspection	353		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH3 1x15mmØ limited access		2			
29395	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	432	436	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between JH, trackside equipment boxes, earth cables. Numerous amounts					
36162	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	434		RHS	Trackside equipment Westinghouse small					
29394	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	434		RHS	Trackside equipment Westinghouse small					
29396	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	435		RHS	Trackside equipment Westinghouse large					
29397	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Signal Boxes	Asbestos	Removed	435		RHS	Trackside equipment tencore					
29398	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	436		RHS	Trackside equipment Westinghouse large					
34261	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	436		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: JH2 1x15mmØ, JH3 1x15mmØ limited access		3			
29399	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	439		RHS	Trackside equipment Westinghouse small					
36163	INACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	440			Trackside equipment Westinghouse small					
29401	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Signal Boxes	Asbestos	Presumed	511		RHS	Trackside equipment tencore					
29400	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	511	524	RHS	Signal section cloth. Entry: trackside equipment boxes, route: 2-25mmØ in between trackside equipment boxes, earth cables. Numerous amounts					
29403	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	513		RHS	Trackside equipment Westinghouse small					
29402	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	513		RHS	Trackside equipment Westinghouse small					
29404	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	514		RHS	Trackside equipment Westinghouse small					
29405	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Removed	519		RHS	Trackside equipment Westinghouse small					
29406	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	520		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N154-N - NOR Line - Clapham North to Clapham Common

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29407	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	521		RHS	Trackside equipment Westinghouse large					
29408	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	522		RHS	Trackside equipment Westinghouse large					
29410	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	523		RHS	Trackside equipment Westinghouse large					
29409	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	523		RHS	Trackside equipment Westinghouse large					
29411	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Westinghouse Boxes	Asbestos	Presumed	524		RHS	Trackside equipment Westinghouse large					
35607	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	524		RHS	Woven cable sheath. Route: JH2-3 3x15mmØ		3			
29412	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Ducts	Asbestos	Known	532	532	LHS	Cable duct lining		9			
29413	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Ducts	Asbestos	Known	533		RHS	Cable duct lining. Limited access due to guard rail					
29414	ACTIVE	N	N154-N-NBLO	Road NBLO - NOR - Clapham Common to Clapham North	Cable Sheath	Asbestos	Known	533		LHS	Woven cable sheath. Route: 2-25mmØ on JH, limited access, exit: platform. Numerous amounts					
29601	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath					
29603	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	3		RHS	Woven cable sheath. Entry: ground services duct, route: limited access, several amounts					
29605	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	3	61	RHS	Woven signal section cable sheath. Entry: TSE boxes, route: 2-25mmØ in between JH. Numerous amounts					
29604	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cement Cable Troughing & Debris	Asbestos	Known	3		LHS	cement troughing. Previously recorded as 1 no., small piece left on side track wall. 0.5m					
29602	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Ducts	Asbestos	Known	3		LHS	Cable duct lining		14			
29606	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	4		RHS	Woven cable sheath. Route: 2mmØ severed cable		1			
29607	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	4		RHS	Trackside equipment tencore					
35615	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Not Found during Inspection	7		RHS	Trackside equipment Westinghouse small					
29608	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Trackside equipment Westinghouse large					
29609	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	10		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N154-N - NOR Line - Clapham North to Clapham Common

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36262	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	11		RHS	Trackside equipment Westinghouse large					
29610	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	13		RHS	Trackside equipment Westinghouse large					
29611	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse large					
29613	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment Westinghouse large					
29612	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment Westinghouse large					
29614	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	18		RHS	Woven Cable Sheath, Entry: CP.O, route: 2-25mmΦ on JH, numerous amounts					
36263	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	20		LHS	Woven Cable Sheath. Entry: JH1, route: wrap on 45mmΦ cable on JH1. 0.4		1			
29615	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	46		RHS	Trackside equipment Westinghouse small					
29616	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	47		RHS	Trackside equipment Westinghouse small					
29617	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	273		LHS	Woven Cable Sheath		1			
29618	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Known	273		RHS	Trackside equipment Westinghouse small		2			
29619	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	341		LHS	Signal section cable sheath		1			
36264	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	342		RHS	Signal A673		1			
29621	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	343		RHS	Brake signal					
29620	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	343		RHS	Trackside equipment Westinghouse small					
29622	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	353		RHS	Trackside equipment tencore					
35616	INACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Presumed	353			Trackside equipment tencore					
34269	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	354			Trackside equipment Westinghouse large					
29623	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	354		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N154-N - NOR Line - Clapham North to Clapham Common

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29624	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	356		RHS	Trackside equipment Westinghouse Large					
29625	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	357		RHS	Trackside equipment Westinghouse small					
29626	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	358		RHS	Trackside equipment Westinghouse large					
29627	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	358		RHS	Trackside equipment Westinghouse large					
29628	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	360		RHS	Trackside equipment Westinghouse large					
29629	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	361		RHS	Trackside equipment Westinghouse small					
29630	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Not Found during Inspection	361		RHS	Trackside equipment Westinghouse large					
29631	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	415		RHS	Woven cable sheath. Entry: plastic sheath, route: JH4 1x25mm spaced cable. 0.5mx1no~					
29632	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	443		LHS	Trackside equipment Westinghouse large					
29633	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	444		LHS	Track signal A673B		1			
29634	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	444		RHS	Trackside equipment tencore					
29635	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	447		RHS	Trackside equipment Westinghouse small					
29636	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	448		RHS	Trackside equipment Westinghouse large					
29637	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Signal Boxes	Asbestos	Removed	449		RHS	Trackside equipment tencore					
29638	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Removed	474		RHS	Trackside equipment Westinghouse small					
36265	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	475		RHS	Woven cable sheath. Entry: TSE boxes, route: 0-25mmΦ JH		3			
29639	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Westinghouse Boxes	Asbestos	Not Found during Inspection	475		RHS	Trackside equipment Westinghouse small					
29640	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Cable Sheath	Asbestos	Known	493		RHS	Woven cable sheath. Entry: tunnel ring, route: 2mmΦ severed cable		1			
29641	ACTIVE	N	N154-N-SBLO	Road SBLO - NOR - Clapham North to Clapham Common	Ducts	Asbestos	Known	500		LHS	Cable duct lining					



Hazardous Material Asset Register - Summary



N155-N - NOR Line - Clapham Common Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42809	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
29361	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Cable Sheath	Asbestos	Known	0		RHS	Woven cable sheath. limited access. Numerous amounts					
29362	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse		1			
29363	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse small		1			
29369	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse small		1			
29364	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	83		RHS	Trackside equipment Westinghouse small		1			
34444	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	88		RHS	Trackside equipment Westinghouse small		1			
29365	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Signal Boxes	Asbestos	Removed	100		RHS	Trackside equipment tencore		1			
45998	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Signal Boxes	Asbestos	Presumed	100		RHS	Trackside equipment: tencore x1		1			
29366	ACTIVE	N	N155-N-NBLO	Road NBLO (Plt1) - NOR - Clapham Common Stn	Ducts	Asbestos	Known	108		LHS	Ducts		10			
42810	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES2937 2011)					
29367	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Signal Boxes	Asbestos	Removed	1		RHS	Trackside equipment tencore		1			
29368	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Ducts	Asbestos	Removed	1		LHS	Ducts		1			
45999	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment: westinghouse small x1		1			
36160	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	25		RHS	Trackside equipment Westinghouse small		1			
29370	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Signal Boxes	Asbestos	Removed	78		RHS	Trackside equipment tencore		1			
29371	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	88		RHS	Trackside equipment Westinghouse small		1			
29372	ACTIVE	N	N155-N-SBLO	Road SBLO (Plt2) - NOR - Clapham Common Stn	Westinghouse Boxes	Asbestos	Presumed	93		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29559	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Presumed	0		RHS	Woven cable sheath. 1 x 5mm JH 3 1 x 15mm JH4		2			
46003	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Other Electrical Boxes	Asbestos	Presumed				CP.O				N	N
29560	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	15		LHS	Signal s682		1			
29561	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	15	61	RHS	Woven signal section cable sheath. 1 x 5mm JH 3, 1 x 15mm JH4		2			
36258	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Trackside equipment Westinghouse large					
29562	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	16		RHS	Trackside equipment: tencore					
29563	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	18		RHS	Trackside equipment Westinghouse small					
29564	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	45		RHS	Trackside equipment Westinghouse large		1			
29565	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	56		RHS	Trackside equipment Westinghouse large		1			
29566	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Presumed	154		RHS	Trackside equipment type 79					
36259	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	298		RHS	Woven cable sheath. Entry: JH3, route: 1x25mmΦ		1			
29567	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	445		RHS	Signal a686		1			
29458	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	445	458	RHS	Woven signal section cable sheath. Entry: TSE boxes, route: 2-25mmΦ in between JH 2-3 site boxes earth cables					
34264	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	445		RHS	Trackside equipment: tencore					
29459	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	448		RHS	Trackside equipment Westinghouse small					
29460	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	450		RHS	Trackside equipment Westinghouse large					
29461	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	451		RHS	Trackside equipment Westinghouse large					
29462	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	452		RHS	Trackside equipment Westinghouse large					
29463	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	453		RHS	Trackside equipment Westinghouse large					



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29464	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	453		RHS	Trackside equipment Westinghouse large					
29465	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	453		RHS	Trackside equipment Westinghouse small					
29466	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	454		RHS	Trackside equipment Westinghouse large					
29467	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	455		RHS	Trackside equipment Westinghouse large - BRS 454.5					
29468	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	457		RHS	Trackside equipment Westinghouse small					
29469	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	458		RHS	Woven cable sheath, Route: JH2 1x 15mmΦ, ~1x25mmΦ JH3 1x15mm. TSE boxes					
29470	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	458		RHS	Trackside equipment Westinghouse small					
29471	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	479		LHS	rail gap indicator		1			
29472	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	487		LHS	Woven cable sheath, 2mmΦ earth cable		1			
35609	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Presumed	502		RHS	Gap relay Box, Route: 486m (RHS)		1			
29473	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cement Cable Troughing & Debris	Asbestos	Known	502		LHS	Trackside equipment cement troughing. 2m					
29474	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Presumed	575		RHS	trackside equipment type 79		1			
29475	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	668	775	RHS	Woven signal cable sheath, numerous amounts					
36170	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	668		RHS	Signal r 678		1			
29476	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	669		RHS	Trackside equipment Westinghouse large		1			
29477	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	670		RHS	Trackside equipment Westinghouse large		1			
29478	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	670		RHS	Trackside equipment Westinghouse small		1			
36171	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	671		RHS	Trackside equipment Westinghouse large		1			
29479	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	671		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29480	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	675		RHS	Trackside equipment Westinghouse small		1			
46004	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	700		RHS	Trackside equipment: westinghouse large x1		1			
44545	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common		Asbestos	Presumed				Trackside Equipment Westinghouse small		1			
46005	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	701		RHS	Trackside equipment: westinghouse large x1		1			
46006	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	701		RHS	Trackside equipment: westinghouse large x1		1			
46007	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	705		RHS	Trackside equipment: westinghouse small x1		1			
29481	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	791		RHS	Woven cable sheath. Entry: JH3, route: 1x25mmΦ		1			
29482	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Presumed	829		RHS	Trackside equipment boxes, numerous amounts					
29483	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	830		LHS	Sig a678 r676a		2			
36172	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	831		RHS	Trackside equipment Westinghouse small					
29484	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	831		RHS	Trackside equipment Westinghouse large					
29485	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	832		RHS	Trackside equipment Westinghouse small					
29486	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	833		RHS	Trackside equipment Westinghouse large					
29487	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	834		RHS	Trackside equipment Westinghouse large					
29489	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	835		RHS	Trackside equipment Westinghouse large					
29488	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	835		RHS	Trackside equipment Westinghouse large					
34265	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	836		RHS	Trackside equipment Westinghouse small					
29490	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	841		RHS	Trackside equipment Westinghouse small					
29491	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	936		LHS	Signal a676a		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29492	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Known	936	1022	RHS	Woven signal section cable sheath, Entry: TSE boxes, route: 2-25mmΦ in between JH 1-4 TSE boxes, earth cables. Numerous amounts					
29493	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	936		RHS	Trackside equipment tencore		1			
29494	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	937		RHS	Trackside equipment tencore		1			
29495	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	937		RHS	Trackside equipment tencore		1			
29496	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	938		RHS	Trackside equipment Westinghouse large		1			
29497	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	939		RHS	Trackside equipment Westinghouse large		1			
29501	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	940		RHS	Trackside equipment Westinghouse small		1			
29500	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	940		RHS	Trackside equipment Westinghouse small		1			
29499	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	940		RHS	Trackside equipment Westinghouse small		1			
29498	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	940		RHS	Trackside equipment Westinghouse small		1			
35610	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	941		RHS	Trackside equipment Westinghouse large		1			
29502	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	941		RHS	Trackside equipment Westinghouse large		1			
36173	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	942		RHS	Trackside equipment Westinghouse large		1			
29503	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	943		RHS	Trackside equipment Westinghouse large		1			
29504	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	944		RHS	Trackside equipment Westinghouse small		1			
29505	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Presumed	995		RHS	Trackside equipment type 79					
29506	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1022		RHS	Trackside equipment tencore					
36174	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1024		LHS	Signal a676a		1			
29507	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1027		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29509	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1030		RHS	Trackside equipment Westinghouse large		1			
29508	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1030		RHS	Trackside equipment Westinghouse small		1			
29510	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1031		RHS	Trackside equipment tencore		1			
36175	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1032		RHS	Trackside equipment Westinghouse large		1			
29511	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1033		RHS	Trackside equipment Westinghouse large		1			
29512	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1033		RHS	Trackside equipment Westinghouse large		1			
29513	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1036		RHS	Trackside equipment Westinghouse large		1			
29514	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1107		RHS	Trackside equipment Westinghouse small		1			
29515	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1111		RHS	Trackside equipment Westinghouse small		1			
29516	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1112		LHS	Signal a 676c		1			
35611	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Cable Sheath	Asbestos	Presumed	1113	1159	RHS	Woven TSE boxes set, cable sheath. Entry: TSE boxes, route: 2-25mmΦ in between TSE boxes JH, earth cables. Numerous amounts					
29517	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1113		RHS	Trackside equipment tencore		1			
29518	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1114		RHS	Trackside equipment Westinghouse large		1			
29519	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1114		RHS	Trackside equipment tencore		1			
29520	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1115		RHS	Trackside equipment Westinghouse small		1			
29521	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1139		RHS	Trackside equipment tencore		1			
29522	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1141		RHS	Trackside equipment Westinghouse large		1			
29524	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1142		RHS	Trackside equipment Westinghouse large		1			
29523	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1142		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29525	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1143		RHS	Trackside equipment Westinghouse large		1			
29526	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1144		RHS	Trackside equipment Westinghouse small		1			
29527	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Removed	1149		RHS	Trackside equipment Westinghouse small		1			
29528	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Signal Boxes	Asbestos	Removed	1158		LHS	Trackside equipment tencore		1			
29529	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Westinghouse Boxes	Asbestos	Presumed	1159		RHS	Trackside equipment Westinghouse small					
29530	ACTIVE	N	N162-N-NBLO	Road NBLO - NOR - Clapham South to Clapham Common	Ducts	Asbestos	Known	1160		LHS	Ducts		9			
34446	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	3		LHS	630 DC Electrical box		1			
29416	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	4		RHS	Signal route at high level		1			
29417	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Ducts	Asbestos	Presumed	4		RHS	Cable duct lining		2			
29415	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Ducts	Asbestos	Strongly Presumed	4		LHS	Cable duct lining		10			
29418	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	7		RHS	Trackside equipment tencore		1			
29419	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	9		RHS	Trackside equipment type 79		1			
29420	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	11		RHS	Trackside equipment tencore		1			
36164	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	14		RHS	Signal A675		1			
29421	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	16		RHS	Trackside equipment tencore		1			
29422	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	17		RHS	Trackside equipment tencore		1			
29423	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	18		RHS	Trackside equipment Westinghouse large		1			
29424	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment Westinghouse small		1			
36165	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	20		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29425	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	21		RHS	Trackside equipment Westinghouse large		1			
34262	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	21		RHS	Trackside equipment Westinghouse large		1			
29426	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	23		RHS	Trackside equipment Westinghouse large		1			
29427	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	29		RHS	Trackside equipment Westinghouse large		1			
29428	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	57		RHS	Trackside equipment Westinghouse small		1			
36166	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Known	60		RHS	Braided Cable		2			
29429	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	62		RHS	Trackside equipment Westinghouse small		1			
29430	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	117		RHS	Trackside equipment Tencore electrical		1			
29242	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	330		RHS	Trackside equipment Westinghouse small		1			
29243	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	378		RHS	trackside equipment type 79		1			
29244	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Known	379		RHS	Braided cable joint. jh2, jh3		2			
29245	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	390		RHS	Signal S67		1			
29246	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	391		RHS	Trackside equipment Westinghouse large		1			
29249	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	392		RHS	Trackside equipment Westinghouse large		1			
29247	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	392		RHS	Trackside equipment tencore		1			
29248	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	392		RHS	Trackside equipment Westinghouse small		1			
29250	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	393		RHS	Trackside equipment Westinghouse large		1			
29251	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	394		RHS	Trackside equipment Westinghouse large		1			
29252	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	394		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29253	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	395		RHS	Trackside equipment Westinghouse large		1			
34258	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	395		RHS	Trackside equipment Westinghouse large		1			
29255	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	396		RHS	Trackside equipment Westinghouse large		1			
29254	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	396		RHS	Trackside equipment Westinghouse small		1			
29256	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Known	472		RHS	Woven cable sheath. Entry: plastic spare cable, route: 1x25mmΦ severed		1			
29257	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	548		RHS	Trackside equipment Westinghouse small		1			
29258	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	552		RHS	Trackside equipment Westinghouse small		1			
29259	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Known	678		RHS	Woven cable sheath. Entry: JH2, route: 1x25mmΦ severed cable. 0.7m					
29260	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Known	679	876	RHS	Woven signal section cable sheath. Numerous amounts					
29261	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	679		RHS	Signal S679		1			
36073	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	680		RHS	Trackside equipment tencore		1			
29262	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	681		RHS	Rail Gap Indicator		1			
35322	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Not Found during Inspection	684		LHS	Woven cable sheath. Entry: RSS, route: 1x65mmΦ, 2m x1 n					
29263	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	684		RHS	Trackside equipment Westinghouse small		1			
29264	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	685		RHS	Trackside equipment Westinghouse small		1			
29265	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cement Cable Troughing & Debris	Asbestos	Known	700		LHS	Trackside equipment cement troughing		2			
36074	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	700		LHS	Gap Relay Box		1			
29266	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	714		RHS	Trackside equipment Westinghouse large		1			
29267	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	715		RHS	Trackside equipment Westinghouse large		1			



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29268	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	716		RHS	Trackside equipment Westinghouse large		1			
36075	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	718		RHS	Trackside equipment Westinghouse large		1			
29269	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	719		RHS	Trackside equipment Westinghouse small		1			
29270	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	719		RHS	Trackside equipment Westinghouse large		1			
29271	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	720		RHS	Trackside equipment Westinghouse large		1			
29272	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	720		RHS	Trackside equipment Westinghouse large		1			
29273	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	721		RHS	Trackside equipment Westinghouse large		1			
29274	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	722		RHS	Trackside equipment Westinghouse small		1			
42223	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Wrap	Asbestos	Known	750		LHS	750M - 3 x Cable wrapping/cloth on LHS to HV cables running from track to Sub Station Shaft by N162/0020 sump pit at sub-gap		3			
42224	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South		Asbestos	Sampled – Not Detected				BRS 750m LHS - 1 x Fibreglass/MMMFcloth hose at 750BRS to HV cables running from track to Sub Station Shaft by N162/0020 sump pit at Sub-Gap		1		N	N
29275	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	803		RHS	trackside equipment type 79					
29276	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	872		RHS	Trackside equipment Westinghouse small		1			
29277	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	876		RHS	Trackside equipment Westinghouse small		1			
29278	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Presumed	1042	1081	RHS	Woven TSE box section cable sheath. Entry: TSE boxes, numerous amounts					
34259	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	1043		RHS	Trackside equipment Westinghouse large					
29279	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1045		RHS	Trackside equipment Westinghouse small					
29280	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1054		RHS	Trackside equipment Westinghouse small					
29281	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1059		RHS	Trackside equipment Westinghouse small					



Hazardous Material Asset Register - Summary



N162-N - NOR Line - Clapham Common to Clapham South

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29283	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Presumed	1081		RHS	Trackside equipment Tencore electrical					
29282	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Known	1081		RHS	Woven cable sheath. Entry: TSE boxes		4			
29286	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	1104		LHS	Signal S681B		1			
29284	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Cable Sheath	Asbestos	Presumed	1104		RHS	Woven cable sheath. Entry: TSE boxes		3			
29285	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	1104		RHS	Trackside equipment tencore electrical		1			
29287	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	1106		RHS	Trackside equipment Westinghouse large		1			
36152	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1108		RHS	Trackside equipment Westinghouse small		1			
29288	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1121		RHS	Trackside equipment Westinghouse small		1			
29289	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1125		RHS	Trackside equipment Westinghouse small		1			
35323	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	1143		RHS	Trackside equipment Westinghouse small		1			
29291	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	1156		RHS	Trackside equipment tencore		1			
29290	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Presumed	1156		RHS	Trackside equipment Westinghouse large		1			
36153	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Signal Boxes	Asbestos	Removed	1157		LHS	Signal S681C		1			
29293	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1158		RHS	Trackside equipment Westinghouse small		1			
29292	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1158		RHS	Trackside equipment Westinghouse small		1			
29294	ACTIVE	N	N162-N-SBLO	Road SBLO - NOR - Clapham Common to Clapham South	Westinghouse Boxes	Asbestos	Removed	1166		RHS	Trackside equipment Westinghouse small		1			

N163-N - NOR Line - Clapham South Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42811	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos					



Hazardous Material Asset Register - Summary



N163-N - NOR Line - Clapham South Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29548	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	21		RHS	Trackside equipment Westinghouse small		1			
29549	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment Westinghouse small		1			
29550	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment Westinghouse small		1			
29551	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment Westinghouse small		1			
29552	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Signal Boxes	Asbestos	Presumed	104		RHS	630M		1			
29553	ACTIVE	N	N163-N-NBLO	Road NBLO (Pit1) - NOR - Clapham South Stn	Ducts	Asbestos	Strongly Presumed	107		LHS	Cable Ducts		10			
29554	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Ducts	Asbestos	Strongly Presumed	0	3	LHS	Cable Duct Lining		6			
42812	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos					
29555	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	21		RHS	Trackside equipment Westinghouse small		1			
35612	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment Westinghouse small		1			
29556	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Signal Boxes	Asbestos	Presumed	65		RHS	tencore		1			
36257	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment Westinghouse small		1			
29557	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Westinghouse Boxes	Asbestos	Removed	77		RHS	Trackside equipment Westinghouse small		1			
29558	ACTIVE	N	N163-N-SBLO	Road SBLO (Pit2) - NOR - Clapham South Stn	Signal Boxes	Asbestos	Presumed	100		RHS	630 dc volt		1			

N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27836	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Ducts	Asbestos	Strongly Presumed	0		RHS	Cable Duct Lining		2			
27835	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	0		RHS	Cloth wrapped around cable cable thread. <0.1m2					
27837	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	0		RHS	Woven cable thread. Entry: platform wall, route: jh2 2x20mmØ		2			



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27838	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Ducts	Asbestos	Strongly Presumed	1		LHS	Cable Duct Lining		2			
34620	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cement Cable Troughing & Debris	Asbestos	Known	2		UTX	Cement troughing. 2.5m					
27839	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cement Cable Troughing & Debris	Asbestos	Known	2			Cement troughing found in 4 foot					
27840	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	12		LHS	Sig.692		1			
27841	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	12		RHS	Trackside equipment Westinghouse large		1			
27843	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	16		RHS	Trackside equipment Westinghouse small		1			
27842	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	16		RHS	Woven cable thread. Entry: trackside equipment, route: jh2 2x20mmØ		2			
27844	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	58	65	RHS	Trackside equipment Westinghouse small		2			
27846	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	92		RHS	Trackside equipment Westinghouse small		1			
27845	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	92		RHS	Woven cable thread. Entry: jh2, route: jh2 1x20mmØ, exit: whs		2			
27847	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	157		RHS	Woven cable thread. Entry: jh2, route: jh2 1x20mmØ, exit: whs		1			
35572	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	157		RHS	Trackside equipment Westinghouse small		1			
27848	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	276		RHS	Sig r 6921		1			
27849	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	319		RHS	Sig r 688		2			
27850	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	319		RHS	Trackside equipment Westinghouse small		1			
27851	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	320		RHS	Braided cables, Between Westinghouse box 621GR & 688PGR		1			
27852	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	320		RHS	Trackside equipment Westinghouse large		1			
35573	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	321		RHS	Trackside equipment: Westinghouse large x 1 Westinghouse small x 1					
27853	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	326		RHS	Woven cable thread. JH2		2			



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35804	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	326		RHS	Trackside equipment Westinghouse small		1			
27854	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	351		RHS	Trackside equipment Westinghouse large		1			
27856	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	352	357	RHS	Woven cable thread. Entry: trackside equipment, route: jh1-jh4 between trackside equipment 10-20mmØ. Numerous amounts					
27855	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	352		RHS	Trackside equipment Westinghouse large		1			
27857	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	354		RHS	Trackside equipment Westinghouse large		2			
27858	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	492		RHS	Sig 5.688		1			
27859	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	493		RHS	Trackside equipment Westinghouse large		1			
35805	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	494		RHS	Trackside equipment Westinghouse large		1			
27864	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	494	500	RHS	Braided cables, Connected 6 x Westinghouse boxes		2			
27860	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	495		RHS	Trackside equipment: Westinghouse large x 1 Westinghouse small x 1					
27861	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	497		RHS	Trackside equipment: Westinghouse large x 1 Westinghouse small x 1					
27862	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	499		RHS	Trackside equipment: Westinghouse large x 1 Westinghouse small x 1					
27863	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	500		RHS	Trackside equipment Westinghouse large		1			
27865	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	501		RHS	Woven cable thread, Entry: trackside equipment, route: jh2 2x20mmØ, exit: jh2		1			
27866	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	505		RHS	Trackside equipment Westinghouse small		1			
27867	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	505	515	RHS	Woven cable thread. Entry: Entry: trackside equipment, route: jh1-jh4 between trackside equipment 10-20mmØ. Numerous amounts					
27868	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	515		RHS	Woven cable thread, Entry: trackside equipment, route: jh2 2x20mmØ, exit: jh2		2			
27869	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	600		RHS	Trackside equipment: Westinghouse small x 1 braided cables x 2 With 2 x braided cables connected					



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27870	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	670	676	RHS	Trackside equipment Westinghouse small		2			
27871	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	808		RHS	Sig rs 684a					
27873	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	813		RHS	Trackside equipment: Westinghouse large x 1 Westinghouse small x 1					
27872	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	813	827	RHS	Woven cable thread, Entry: trackside equipment, route: between jh1-jh4 10-20mmØ. Numerous amounts					
35574	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	815		RHS	Trackside equipment Westinghouse large		2			
34621	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	816		RHS	Trackside equipment Westinghouse large		2			
27874	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	817		RHS	Trackside equipment: Westinghouse large x 1 Westinghouse small x 1					
27875	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	880		RHS	Signals s.684a, rs 684bc		2			
27876	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	882		RHS	Trackside equipment: Westinghouse large x 2 Westinghouse small x 1					
27877	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	885	891	RHS	Trackside equipment Westinghouse small		2			
35575	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	894	905	RHS	Cable, Entry: trackside equipment, route: between jh1-jh4 10-20mmØ. Numerous amounts					
27878	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	900		RHS	Woven cable thread, Route: jh2 2x20mmØ		2			
27879	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	958		RHS	Signal 5684b		1			
27880	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Presumed	959		RHS	Trackside equipment Westinghouse large		1			
35806	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	959	976	RHS	Woven cable thread, J3 to Westinghouse box 10mmØ. Numerous amounts					
27881	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	962		RHS	Trackside equipment Westinghouse small		1			
27882	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Strongly Presumed	976		RHS	Cable,Entry: trackside equipment, route: jh2 2x20mmØ		2			
27883	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	985	990	RHS	Trackside equipment Westinghouse small		2			
27885	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Presumed	1035		RHS	Trackside equipment		1			



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27884	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	1035		LHS	Trackside equipment		1			
27886	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Signal Boxes	Asbestos	Removed	1037		RHS	Trackside equipment		1			
27887	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	1037		OTX	Woven severed cable thread, Entry: trackside equipment, route: 2x5mmØ, exit: lhs		2			
27888	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	1045		RHS	Woven cable thread, Route: jh2 2x20mmØ		2			
27889	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Westinghouse Boxes	Asbestos	Removed	1045		RHS	Trackside equipment Westinghouse small		1			
27891	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cable Sheath	Asbestos	Known	1055			Woven/platform ends cable thread, Exit: platform wall		2			
27890	ACTIVE	N	N164-N-NBLO	Road NBLO - NOR - Balham to Clapham South	Cement Cable Troughing & Debris	Asbestos	Known	1150		LHS	Troughing, Covered with concrete. 1 x 0.5m					
35617	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	14		RHS	Sig 5683 x 1 tencore x 1		1			
29642	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	14	17	RHS	Woven cable thread. Entry: trackside equipment, route: between trackside equipment jh1-jh4 10-20mmØ, exit: whs large. Numerous amounts					
36266	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	14		RHS	Trackside equipment Westinghouse large		1			
29644	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	17		RHS	Trackside equipment: Westinghouse brake signal		1			
29643	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	17	82	RHS	Woven cable thread. Entry: whs, route: jh2 1x20mmØ, exit: jh2		1			
29645	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	63		RHS	Trackside equipment Westinghouse small		1			
29646	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	68		RHS	Trackside equipment Westinghouse small		1			
29647	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	82	393	RHS	Woven cable thread. Route: jh3 1x20mmØ		1			
29431	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	190		RHS	Trackside equipment Westinghouse small		1			
29432	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	388		RHS	Trackside equipment: type 79		1			
29435	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	393		RHS	Trackside equipment tencore		1			



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29433	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	393		LHS	Sig 5685					
29436	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Presumed	393		RHS	Trackside equipment: Westinghouse brake signal		1			
29434	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	393	406	RHS	Woven cable thread. Entry: trackside equipment, route: between trackside jh1-jh4 10-20mmØ. Numerous amounts					
29438	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	406		RHS	Trackside equipment Westinghouse large		7			
29437	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	406	611	RHS	Woven cable thread. Entry: trackside equipment, route: jh2 2x20mmØ		2			
29439	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	408		RHS	Trackside equipment Westinghouse small					
29440	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	413		RHS	Trackside equipment Westinghouse small					
29441	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	611		RHS	Woven cable thread, Entry: whs small, route: 1x20mmØ, exit: jh2		2			
29442	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	615		RHS	Trackside equipment Westinghouse small		2			
35608	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	710		RHS	Trackside equipment Westinghouse small		1			
29443	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	710	715	RHS	Sig section. Entry: trackside equipment, route: between jh1-jh4 10-20mmØ. Numerous amounts					
29444	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	710		RHS	Trackside equipment Westinghouse large		5			
29445	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	711		LHS	Sig r.s.689a		1			
29446	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	719		RHS	Trackside equipment Westinghouse small		1			
29447	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	730		RHS	Woven cable thread. Entry: trackside equipment, route: jh2 2x20mmØ		2			
29448	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Presumed	810		RHS	Trackside equipment: type 79		1			
36167	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	829		RHS	Woven Cable thread. Entry: whs small, route: 1x20mmØ, exit: jh2		2			
29449	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	851		LHS	Signals s.689a, s.689c		2			
29451	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	859		RHS	Tencore		1			



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36168	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Presumed	859		RHS	Westinghouse brake signal		1			
29453	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	859		RHS	Trackside equipment Westinghouse small		1			
29450	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	859		RHS	Woven cable thread. Entry: trackside equipment, route: 2x20mmØ, exit: jh2		2			
29452	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	859		RHS	Trackside equipment Westinghouse large		2			
34447	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	940		RHS	Tencore		1			
34263	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	940		RHS	Signal s.689b		1			
29454	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	940	944	RHS	Woven cable thread. Route: between jh1-jh4 10-20mmØ. Numerous amounts					
29455	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	944	1027	RHS	Woven cable thread. Entry: trackside equipment, route: jh2 2x20mmØ		2			
36169	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Presumed	944		RHS	Trackside equipment: Westinghouse brake signal		1			
29456	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	965		RHS	Trackside equipment Westinghouse small		1			
29457	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	970		RHS	Trackside equipment Westinghouse small		1			
29540	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	1027		RHS	Sig s.689c		1			
29542	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Presumed	1027		RHS	Trackside equipment Westinghouse large		1			
29541	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	1027		RHS	Trackside equipment: tencore		1			
34266	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	1027	1039	RHS	Woven cable thread. Entry: Trackside equipment, route: between jh1-jh4 10-20mmØ, exit jh2. numerous amounts					
29544	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Signal Boxes	Asbestos	Removed	1030		RHS	Westinghouse brake signal		1			
29543	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	1030		RHS	Trackside equipment Westinghouse small					
29545	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	1035		RHS	Woven cable thread. Entry: trackside equipment, route: jh2 2x20mmØ		2			
29546	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Westinghouse Boxes	Asbestos	Removed	1035		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N164-N - NOR Line - Clapham South to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29547	ACTIVE	N	N164-N-SBLO	Road SBLO - NOR - Clapham South to Balham	Cable Sheath	Asbestos	Known	1052		RHS	Woven cable thread. Entry: platform wall, exit: platform wall		2			

N165-N - NOR Line - Balham Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42794	ACTIVE	N	N165-N-NBLO	Road NBLO (Pit1) - NOR - Balham Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28144	ACTIVE	N	N165-N-NBLO	Road NBLO (Pit1) - NOR - Balham Stn	Westinghouse Boxes	Asbestos	Removed	80	87	RHS	Trackside equipment Westinghouse small		2			
28146	ACTIVE	N	N165-N-NBLO	Road NBLO (Pit1) - NOR - Balham Stn	Westinghouse Boxes	Asbestos	Presumed	115		RHS	Trackside equipment Westinghouse large		1			
28145	ACTIVE	N	N165-N-NBLO	Road NBLO (Pit1) - NOR - Balham Stn	Cable Sheath	Asbestos	Known	115		RHS	Textile wrap, Material wrap to 3 No cables		3			
42795	ACTIVE	N	N165-N-SBLO	Road SBLO (Pit2) - NOR - Balham Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
28147	ACTIVE	N	N165-N-SBLO	Road SBLO (Pit2) - NOR - Balham Stn	Westinghouse Boxes	Asbestos	Presumed	20	25	RHS	Trackside equipment Westinghouse small		3			
28148	ACTIVE	N	N165-N-SBLO	Road SBLO (Pit2) - NOR - Balham Stn	Westinghouse Boxes	Asbestos	Removed	92		RHS	Trackside equipment Westinghouse small		1			
28149	ACTIVE	N	N165-N-SBLO	Road SBLO (Pit2) - NOR - Balham Stn	Westinghouse Boxes	Asbestos	Removed	96		RHS	Trackside equipment Westinghouse small		1			
28150	ACTIVE	N	N165-N-SBLO	Road SBLO (Pit2) - NOR - Balham Stn	Ducts	Asbestos	Sampled – Not Detected	110		LHS	Bitumen, Ducts to UTX					
28151	ACTIVE	N	N165-N-SBLO	Road SBLO (Pit2) - NOR - Balham Stn	Ducts	Asbestos	Presumed	117		LHS	Bitumen, Duct to invert		1			

N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31292	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Ducts	Asbestos	Sampled – Not Detected	0		LHS	Bitumen Ducts to UTX					
31291	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cable Sheath	Asbestos	Known	0		RHS	Textile wrap. Material wrap to cable on J hanger 7	2				
31293	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	8			Small Westinghouse. C-zang		1			
35187	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	12		RHS	Signal Box. S700		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31294	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	12		RHS	Flash guards Signal S700		1			
31295	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	13			Tencore		1			
31296	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	14			Large Westinghouse, plus numerous braided cables. 700GR Notes from 2022 re-inspection: Cut cables in J hanger		1			
35188	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	15		RHS	Brake Signal		1			
31297	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	15		RHS	Flash guards Relay Box 700GR		1			
31298	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	15			Relay Box		1			
34492	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Presumed	51		RHS	Flash guards Signal 7001 & Relay Box 7001PGR Notes from 2022 re-inspection: 1x LWH not 2 as other removed		1			
31379	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	51		RHS	Signal Box. R7001		1			
31380	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	53			Large Westinghouse		1			
31381	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	54			Small Westinghouse		1			
31382	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	59			Small Westinghouse		1			
31384	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	90			Dust/Debris. To Base of Tunnel Ring (Low Level). 1m2					
31383	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	90			Dust/Debris. To Base of Tunnel Ring (Low Level). 1m2					
31385	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	224	225	RHS	Flash guards Signal A7001 & Relay Box 7001GR		2			
31388	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	226			Wood Caulking, To Tunnel Ring					
31389	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	226			Signal Box		1			
31386	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	226	229	RHS	Flash guards Switch boxes		3			
31387	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	226	229	RHS	Junction box		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31391	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	227			Large Westinghouse. 700GR		1			
31390	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	227			Relay Box		1			
31392	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	228		RHS	Tencore		1			
35705	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	228			Large Westinghouse. 700BTR		1			
31394	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	229			Large Westinghouse. 700T Notes from 2022 re-inspection: 2x LWH not 1x LWH		2			
31393	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	229			Medium Westinghouse. 700ATH		1			
35196	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	239		RHS	Small Westinghouse		1			
31395	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	243		RHS	Small Westinghouse		1			
31396	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Presumed	282		RHS	Type 79		1			
31397	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	404			Tencore. '5696		1			
34494	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	404			Signal Box S696. '5696		1			
31398	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	405		RHS	Relay Box		1			
35197	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	405		RHS	Large Westinghouse. 696GR		1			
31399	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	405		RHS	Large Westinghouse. 7001TR		1			
31400	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	406		RHS	Flash guards Signal S696 & Relay Box 696GR		2			
31401	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	407		RHS	Large Westinghouse. 696ARR		1			
31402	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	407		RHS	Medium Westinghouse. 700BTH		1			
31403	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	407		RHS	Large Westinghouse. 7001T Notes from 2022 re-inspection: 2x LWH not 1x		1			
35198	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	407		RHS	Small Westinghouse		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31406	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Presumed	408		RHS	Medium Westinghouse. 700TH		1			
31405	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	408	412	RHS	Junction box		1			
31404	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	408	412	RHS	Flash guards Switch boxes		5			
35199	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	412		RHS	Small Westinghouse		1			
31407	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Presumed	436		RHS	Earth Terminal Box		2			
31490	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	510			Wood Caulking. To Tunnel Ring Flanges		1			
31489	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	510			Dust/Debris. 1m2					
31488	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	510			Dust/Debris. 1m2					
31491	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	560		RHS	Small Westinghouse		1			
31492	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	565		RHS	Small Westinghouse		1			
34496	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Presumed	580		RHS	Small Westinghouse		1			
31494	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	700	702	RHS	Flash guards Relay Box 694GR & 694BCGR		2			
31495	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	700		LHS	Signal Box. RS5694		1			
31493	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	700		LHS	Flash guards Signal S694A & RS694BC		2			
35709	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Presumed	701		RHS	Large Westinghouse. 694GR		1			
31496	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	701		RHS	Tencore		1			
31497	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cable Sheath	Asbestos	Known	701		RHS	Numerous braided cables					
31498	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Presumed	703		RHS	Large Westinghouse. 694BLGR		1			
31499	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	704		RHS	Brake Signal		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31500	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	704		RHS	Small Westinghouse		1			
31501	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Presumed	705		RHS	Type 79		1			
31502	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	708		RHS	Small Westinghouse		1			
35286	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	776		RHS	Flash guards Relay Box 694GR		1			
31503	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	776		LHS	Flash guards Signal S694A Tencore		1			
31506	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Strongly Presumed	777			Large Westinghouse. 694BGR		1			
31504	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	777		LHS	Signal Box. S698B		1			
31505	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	777		RHS	Tencore		1			
31507	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	782		RHS	Brake Signal		1			
35287	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	805		RHS	Small Westinghouse		1			
31508	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	810		RHS	Small Westinghouse		1			
34420	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	816		RHS	Flash guards Rail Gap Indicator		1			
31509	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	817		RHS	Electric Box		1			
31510	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Removed	819		RHS	Cement troughing. Floor, Troughing right hand side to under track Notes from 2022 re-inspection: Removed		4			
35288	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	820			Electric Box		1			
31511	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	825			Rail Gap Indicator		1			
31512	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	850		RHS	Tencore		1			
31513	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	850		RHS	Signal Box. 694C		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31514	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Presumed	851		RHS	Large Westinghouse		1			
31515	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	854		RHS	Flash guards Signal S694C		1			
31596	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	854		RHS	Relay Box		1			
31516	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	854		RHS	Small Westinghouse		1			
35289	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	854		RHS	Brake Signal		1			
31597	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Signal Boxes	Asbestos	Removed	855		RHS	Flash guards Relay Box 694CGR		1			
31598	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Westinghouse Boxes	Asbestos	Removed	859		RHS	Small Westinghouse		1			
31600	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	870			Dust/Debris. 1m2					
31599	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	870			Dust/Debris. 1m2					
31601	ACTIVE	N	N166-N-NBLO	Road NBLO - NOR - Tooting Bec to Balham	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	870			Wood Caulking. To Tunnel Ring Flange					
27892	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	14		RHS	Tencore		1			
27893	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	14		RHS	Signal Box		1			
27894	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	15		RHS	Westinghouse Large x 1 Brake signal x 1		1			
27895	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	16		LHS	Flash guards Signal S691		1			
27897	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	17		RHS	Flash Guards Relay Box		1			
27896	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	17			Relay Box		1			
27898	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	45		RHS	Westinghouse Large		1			
27899	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	46		RHS	Flash Guards Switch Box		1			
35807	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	53		RHS	Rail Gap Indicator Westinghouse Small		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
27900	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Presumed	56		LHS	Flash guards Rail Gap Indicator		1			
27901	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Known	57			Cement Troughing, Running Under Track		4			
27902	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Known	58			Cement Troughing		1			
27903	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	59			Wood Caulking, to tunnel ring flanges					
35576	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	59			Dust/Debris. 1m2		1			
34394	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Known	60	62	RHS	Cement Troughing, floor, troughing		1			
27905	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	62			Westinghouse Large		1			
27904	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	62			Westinghouse small		1			
27906	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Presumed	63	67	RHS	Flash guards Switch boxes		4			
27907	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	63		RHS	Westinghouse Large/Tencore		1			
35577	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	63		RHS	Westinghouse Small x 1 Type 79 x 1		2			
27908	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Strongly Presumed	64			Westinghouse Large		1			
27909	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Strongly Presumed	65			Westinghouse Large		1			
27910	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	318		RHS	Signal Box S693		1			
35578	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	319		RHS	Tencore		1			
28102	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	320		RHS	Westinghouse Large		1			
28105	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	323			Westinghouse Large, numerous braided cables		1			
28103	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Presumed	323	325	LHS	Flash guards Switch boxes x 2, brake signal x 1		3			
28104	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	323	325	LHS	Westinghouse Small		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28106	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	323			Westinghouse Small		1			
28107	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	324			Relay Box		1			
28108	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	324			Westinghouse Small		1			
28109	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	324			Fuse Box		1			
28110	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	327		RHS	Flash guards Switch box & Junction box		2			
28111	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	328			Westinghouse Large		1			
28112	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	329			Westinghouse Small		1			
35818	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	329			Fuse Box		1			
28114	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	416		RHS	Dust/Debris, To Tunnel Ring Flange (Low Level)		1			
28113	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Sampled – Not Detected	416		LHS	Dust/Debris, To Tunnel Ring Flange (Low Level)		1			
34628	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	416			Wood Caulking					
28115	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Presumed	490		RHS	Type 79		1			
28117	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	540		RHS	Westinghouse Small		1			
28116	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	540		RHS	Signal Box RS695A		1			
35668	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	541		RHS	Westinghouse Large		1			
28119	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	543		RHS	Westinghouse Small		1			
28118	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	543		LHS	Flash guards Signal RS695A		1			
28120	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	544		RHS	Flash Guards Relay Box		1			
28121	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	684		RHS	Tencore		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35669	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	685			Westinghouse Small		1			
28122	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	685		RHS	Westinghouse Large		1			
28123	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	686		LHS	Signal Box		1			
28125	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	688		RHS	Brake signal x 1		1			
28124	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	688		RHS	Westinghouse Small		1			
35670	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	688			Relay Box		1			
28127	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	691		RHS	Flash Guards Relay Box		2			
28126	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	691		LHS	Flash guards Signal S695 & RS695BC		1			
28128	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	692		RHS	Westinghouse Small		1			
28129	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	777		RHS	Tencore		1			
35819	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	778		RHS	Westinghouse Large		1			
35671	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	778		LHS	Signal Box		1			
28132	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	782			Relay Box		1			
28130	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Strongly Presumed	782		RHS	Westinghouse Small		2			
28131	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	782		RHS	Brake signal x 1		2			
28134	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	783		RHS	Flash Guards Relay Box		1			
28135	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	783			Westinghouse Small		1			
28133	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	783		LHS	Flash guards Signal S695B		1			
35820	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	785		RHS	Westinghouse Small		1			



Hazardous Material Asset Register - Summary



N166-N - NOR Line - Tooting Bec to Balham

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
28136	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	853			Tencore		1			
28137	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	854			Signal Box		1			
28138	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Strongly Presumed	858			Westinghouse Large		1			
28140	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	859			Brake signal x 1		1			
28139	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	859			Relay Box		1			
34629	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	859			Westinghouse Small		1			
28141	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Signal Boxes	Asbestos	Removed	861	862	RHS	Flash guards Signal S695C & Relay Box		2			
28142	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	862		RHS	Westinghouse Large numerous braided cables		1			
28143	ACTIVE	N	N166-N-SBLO	Road SBLO - NOR - Balham to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	866			Westinghouse Small		1			

N167-N - NOR Line - Tooting Bec Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42865	ACTIVE	N	N167-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Bec Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31720	ACTIVE	N	N167-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Bec Stn	Ducts	Asbestos	Sampled – Not Detected	1		RHS	Bitumen Ducts to UTX					
31721	ACTIVE	N	N167-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	17		RHS	Trackside equipment: Westinghouse small		1			
35719	ACTIVE	N	N167-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment: Westinghouse small		1			
31722	ACTIVE	N	N167-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	68		RHS	Trackside equipment: Westinghouse small		1			
35384	ACTIVE	N	N167-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	72		RHS	Trackside equipment: Westinghouse small		1			
42866	ACTIVE	N	N167-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Bec Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES2669 2010)					
31723	ACTIVE	N	N167-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N167-N - NOR Line - Tooting Bec Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31724	ACTIVE	N	N167-N-SBLO	Road SBLO (Pit2) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment: Westinghouse small		1			
31725	ACTIVE	N	N167-N-SBLO	Road SBLO (Pit2) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	84		RHS	Trackside equipment: Westinghouse small		1			
31726	ACTIVE	N	N167-N-SBLO	Road SBLO (Pit2) - NOR - Tooting Bec Stn	Westinghouse Boxes	Asbestos	Removed	88		RHS	Trackside equipment: Westinghouse small		1			
35385	ACTIVE	N	N167-N-SBLO	Road SBLO (Pit2) - NOR - Tooting Bec Stn	Ducts	Asbestos	Sampled – Not Detected	110		LHS	Bitumen Ducts to UTX					
31727	ACTIVE	N	N167-N-SBLO	Road SBLO (Pit2) - NOR - Tooting Bec Stn	Cable Sheath	Asbestos	Presumed	110		RHS	Braided, 3 x 10 mm cables on J hanger 3	10	3			

N168-N - NOR Line - Tooting Bec to Tooting Broadway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31728	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Ducts	Asbestos	Sampled – Not Detected			LHS	Bitumen Ducts to UTX					
31729	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Cement Cable Troughing & Debris	Asbestos	Known	3		RHS	Cement troughing, Floor, Troughing		1			
31730	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	10		RHS	Flash guards Switch box Notes from 2022 re-inspection: Present not removed		1			
31731	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	15		LHS	Flash guards Signal W9		1			
31732	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	16		RHS	Tencore		1			
31813	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	17	19	RHS	Junction box		1			
31814	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	17	19	RHS	Tencore		1			
35386	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	17	19	RHS	Flash guards Switch boxes		3			
31815	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	17	19	RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Present not removed - 3x LWH & 1 link box		4			
31817	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	34		RHS	Trackside equipment: Westinghouse large		1			
31816	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	34		RHS	Trackside equipment: tencore		1			



Hazardous Material Asset Register - Summary



N168-N - NOR Line - Tooting Bec to Tooting Broadway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31818	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	56		RHS	Trackside equipment: Westinghouse small		1			
31819	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	59		RHS	Trackside equipment: Westinghouse small		1			
31820	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	109		RHS	Trackside equipment: Westinghouse small		1			
31821	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	180		RHS	Trackside equipment: type 79		1			
31822	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	405		RHS	Flash guards Signal S709		1			
31823	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	406	408	RHS	Flash guards Switch box		3			
31824	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Cable Sheath	Asbestos	Removed	408		RHS	Braided cable, 1 x10mm cable from switch box to J hanger 3 Notes from 2022 re-inspection: Removed		1			
31826	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	409		RHS	Trackside equipment: tencore		1			
31825	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	409		RHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Removed		1			
35724	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	411	413	RHS	Flash guards Switch boxes		3			
31827	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	411	413	RHS	Junction box		1			
31828	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Cable Sheath	Asbestos	Known	412		RHS	Braided cable, 1 x10mm cable from J hanger 3 to switch box		1			
31829	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	413		RHS	Trackside equipment: Westinghouse small		1			
31830	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	581		RHS	Trackside equipment: Westinghouse small		1			
35394	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	588		RHS	Trackside equipment: Westinghouse small		1			
31831	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	623		RHS	Trackside equipment: type 79		1			
31832	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	634		RHS	Trackside equipment: Westinghouse small		1			
34501	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	729		LHS	Flash guards Signal RS702A		1			



Hazardous Material Asset Register - Summary



N168-N - NOR Line - Tooting Bec to Tooting Broadway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31833	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	729		RHS	Trackside equipment: Westinghouse small		1			
31834	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	730	733	RHS	Flash guards Switch boxes		4			
35395	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	730	733	RHS	Junction box		1			
31835	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Cable Sheath	Asbestos	Presumed	731		RHS	Braided cable, 1 x10mm cable from J hanger 2 to switch box and back to J hanger 2		2			
31836	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	902		LHS	Flash guards Signal S702A		1			
31837	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	903		RHS	Flash guards Relay Box		1			
31838	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	904		RHS	Trackside equipment: tencore		1			
35396	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Presumed	905		RHS	Trackside equipment: Westinghouse large		1			
31839	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	906		RHS	Trackside equipment: Westinghouse small		1			
31840	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	911		RHS	Trackside equipment: Westinghouse small		1			
31925	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	953		RHS	Trackside equipment: tencore		1			
31924	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	953		RHS	Flash guards Signal S702B		1			
34503	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	954		RHS	Flash guards Relay Box		1			
31926	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	955		RHS	Trackside equipment: Westinghouse small		1			
31927	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	965		RHS	Trackside equipment: Westinghouse small					
31928	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	972		RHS	Trackside equipment: Westinghouse small					
41919	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Rope Gaskets	Asbestos	Sampled – Not Detected				Rope to Tunnel Ring Bolts throughout approximately 995m from Tooting Broadway Bolt Hole to Tooting Bec				N	N
41918	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	995			Tunnel Ring Caulking to Tunnel Rings throughout, approximately 995m from Tooting Broadway Bolt Hole to Tooting Bec					
36002	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	1000		RHS	Flash guards Signal S702C		1			



Hazardous Material Asset Register - Summary



N168-N - NOR Line - Tooting Bec to Tooting Broadway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31929	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	1002		RHS	Trackside equipment: tencore		1			
31930	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	1003		RHS	flash guards Relay Box		1			
31931	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Removed	1004		RHS	Trackside equipment: brake signal		1			
31932	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	1008		RHS	Trackside equipment: Westinghouse small		1			
31933	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Westinghouse Boxes	Asbestos	Removed	1014		RHS	Trackside equipment: Westinghouse small		1			
31935	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Signal Boxes	Asbestos	Presumed	1015		RHS	Trackside equipment: type 79		1			
31934	ACTIVE	N	N168-N-NBLO	Road NBLO - NOR - Tooting Broadway to Tooting Bec	Cable Sheath	Asbestos	Known	1015		RHS	Braided cable, 2 x 10mm cables on J hanger 2		2			
31602	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	15		LHS	Flash guards Signal S697		1			
31603	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	15		RHS	Flash guards Relay Box Tencore, Plus numerous braided cables Notes from 2022 re-inspection: LWH not 10 core, cables present in JH					
31604	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	17		RHS	Trackside equipment: brake signal		1			
31606	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Cable Sheath	Asbestos	Presumed	41		RHS	Braided cables 20mm jh2		2			
31605	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	41		RHS	Westinghouse small		1			
35715	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	58		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Present not removed		1			
31607	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	62		RHS	Trackside equipment: Westinghouse small		1			
31608	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	230		RHS	Flash guards Signal S699		1			
31609	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	231	232	RHS	Flash guards Switch box		2			
31610	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Cable Sheath	Asbestos	Presumed	234		RHS	Braided Cable. 2 x 10mm from J hanger 2 to switch box		2			



Hazardous Material Asset Register - Summary



N168-N - NOR Line - Tooting Bec to Tooting Broadway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31611	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	235		RHS	Trackside equipment: Westinghouse large Notes from 2022 re-inspection: Removed		1			
34497	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	240		RHS	Trackside equipment: Westinghouse small		1			
31612	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	331		RHS	Flash guards Signal S699		1			
35296	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	333		RHS	Trackside equipment: tencore		1			
31613	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	335	340	RHS	Flash guards Switch box x 6 & Junction box, plus numerous braided cables		7			
31615	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	336		RHS	Brake Signal		1			
31614	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	336		RHS	Trackside equipment: Westinghouse small		1			
31616	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	342		RHS	Trackside equipment: Westinghouse small		1			
35297	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	351		RHS	Trackside equipment: type 79		1			
31618	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	616		RHS	Flash guards Relay Box plus 10mm braided cables coming out of box Notes from 2022 re-inspection: No cables		1			
31617	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	616		LHS	Flash guards Signal R701A		1			
31619	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	645		RHS	Trackside equipment: Westinghouse small		1			
31620	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	670		RHS	Trackside equipment: type 79		1			
31621	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	765		RHS	Trackside equipment: type 79		1			
31622	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	793		LHS	Flash guards Relay Box Tencore, plus numerous braided cables Notes from 2022 re-inspection: LWH not 10 core		1			
35298	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	793		LHS	Flash guards Signal A701A		1			
31705	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	797		RHS	Brake Signal		1			



Hazardous Material Asset Register - Summary



N168-N - NOR Line - Tooting Bec to Tooting Broadway

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31623	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	797		RHS	Trackside equipment: Westinghouse small		1			
31706	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	800		RHS	Trackside equipment: Westinghouse small		1			
31707	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	804		RHS	Trackside equipment: Westinghouse small		1			
34426	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	886		RHS	Flash guards Signals S701B & R701C		2			
31708	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	887		RHS	Trackside equipment: tencore		1			
31709	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	889	890	RHS	Flash guards Relay Boxes Tencore Notes from 2022 re-inspection: 2x LWH not 10 core		2			
31710	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	889	890	RHS	Trackside equipment: Westinghouse small		1			
31711	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	893		RHS	Trackside equipment: Westinghouse small		1			
31712	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	989		RHS	Flash guards Signal A701C		1			
31714	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	992		RHS	Trackside equipment: Westinghouse small		1			
31713	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Presumed	992		RHS	Flash guards Relay Box Tencore Notes from 2022 re-inspection: LWH not 10 core		1			
31715	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	994		RHS	Trackside equipment: brake signal		1			
31717	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	1005		RHS	Brake Signal		1			
31718	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Signal Boxes	Asbestos	Removed	1005		RHS	red signal		1			
31716	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	1005		RHS	Trackside equipment: Westinghouse small		1			
31719	ACTIVE	N	N168-N-SBLO	Road SBLO - NOR - Tooting Bec to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	1006		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N169-N - NOR Line - Tooting Broadway Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31936	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Ducts	Asbestos	Surveyed – Not Detected	0		LHS	Bitumen Ducts to UTX					
42867	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn		Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31937	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	5		RHS	Trackside equipment: Westinghouse small		1			
31938	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	19		RHS	Trackside equipment: Westinghouse small		1			
31939	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	24		RHS	Trackside equipment: Westinghouse small		1			
31940	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	83		RHS	Trackside equipment: Westinghouse small		1			
31941	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	87		RHS	Trackside equipment: Westinghouse small		1			
31942	ACTIVE	N	N169-N-NBLO	Road NBLO (Plt1) - NOR - Tooting Broadway Stn	Cable Sheath	Asbestos	Strongly Presumed	106		RHS	Braided cable					
35482	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Cable Sheath	Asbestos	Sampled – Not Detected	0		RHS	PVC Cables - J hangers 1 -4					
34433	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Cable Sheath	Asbestos	Known	0			Braided cable. 1 no x 10mm	10	1			
31943	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Ducts	Asbestos	Sampled – Not Detected	0		LHS	Bitumen Ducts to UTX					
42868	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31944	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	25		RHS	Trackside equipment: Westinghouse small. Below platform		1			
31945	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment: Westinghouse small. Below platform		1			
31946	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	65		RHS	Trackside equipment: Westinghouse small. Below platform		1			
35483	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Westinghouse Boxes	Asbestos	Removed	67		RHS	Trackside equipment: Westinghouse small. Below platform		1			
31947	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Signal Boxes	Asbestos	Presumed	68		RHS	Trackside equipment: electrical box. Below platform		1			
31948	ACTIVE	N	N169-N-SBLO	Road SBLO (Plt2) - NOR - Tooting Broadway Stn	Cable Sheath	Asbestos	Known	105		RHS	Braided cable. 1 x 10mm cable on J hanger 3	10	1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29996	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable, 2 x10mm cable on J hanger 2 & 3		2			
29997	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Ducts	Asbestos	Sampled – Not Detected	1		LHS	Bitumen Ducts to UTX					
29998	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	15		LHS	Flash guards Signal S710		1			
29999	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	15		RHS	Flash guards Relay Box 710GR		1			
30000	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	15		RHS	Tencore		1			
35907	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Presumed	15		RHS	Numerous braided cables					
30001	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	19		RHS	Trackside equipment: brake signal		1			
30002	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	70		RHS	Trackside equipment: Westinghouse small		1			
34453	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment: Westinghouse small		1			
30003	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	90		RHS	Trackside equipment: Westinghouse small		1			
30004	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed	440		RHS	Trackside equipment: Westinghouse small					
30005	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Known	440		RHS	Braided cables JH2		2			
30006	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	455		RHS	Trackside equipment: type 79		1			
30008	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	483	485	RHS	Flash guards Switch boxes		3			
30009	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	483	485	RHS	Tencore		1			
30010	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Presumed	483	487	RHS	Braided cable, 1 x10mm cable from J hanger 2 to switch box at BRS 487 via low level tray		1			
30007	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	483		LHS	Flash guards Signal A708		1			
30013	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	486	488	RHS	Trackside equipment: Westinghouse small		1			
30012	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	486	488	RHS	Brake Signal		1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34680	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	486	488	RHS	Flash guards Switch boxes		3			
30011	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	486	488	RHS	Junction Box		1			
30014	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Presumed	486	488	RHS	numerous braided cables					
34681	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	491		RHS	Trackside equipment: Westinghouse small		1			
30015	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	633		RHS	Trackside equipment: Westinghouse small		1			
30016	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	638		RHS	Trackside equipment: Westinghouse small		1			
34327	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	795		RHS	Flash guards Rail Gap Indicator		1			
30017	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	795		RHS	Flash guards Signal RW12A		1			
34454	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	796	800	RHS	Junction Box		1			
30019	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Presumed	796	800	RHS	numerous braided cables		1			
30018	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	796	800	RHS	Flash guards Switch boxes		4			
30021	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	806		RHS	Tencore		1			
30020	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	806		RHS	Trackside equipment: Westinghouse small		1			
35908	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	929		RHS	Flash guards Rail Gap Indicator		1			
30022	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	931		RHS	Flash guards Signal W12A		1			
30023	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	931		RHS	Tencore		1			
30024	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	934	935	RHS	Flash guards Switch box		2			
30025	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	936	940	RHS	Flash guards Switch box		4			
30026	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	936	940	RHS	Junction box		1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30027	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	936	940	RHS	Trackside equipment: Westinghouse small		1			
30029	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1018		RHS	Tencore		1			
30028	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1018		RHS	Flash guards Signal W12B		1			
30030	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	1021		RHS	Flash guards Relay Box 12BGR		1			
30031	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	1075		RHS	Trackside equipment: Westinghouse small					
30033	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1093		RHS	Brake Signal		1			
30032	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1093		RHS	Flash guards Switch box		1			
34328	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1097		RHS	Trackside equipment: brake signal		1			
34682	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1097		RHS	Flash guards Signal W11		1			
30034	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1099		RHS	Trackside equipment: brake signal		1			
30035	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1099		RHS	Tencore		2			
30037	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	1100		RHS	Trackside equipment: Westinghouse small		1			
30036	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	1100		RHS	Flash guards Switch box		1			
30038	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1103	1106	RHS	Junction Box		1			
30041	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Presumed	1103	1106	RHS	Numerous braided cables					
30040	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Removed	1103	1106	RHS	Trackside equipment: Westinghouse small		1			
34683	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	1103	1106	RHS	Flash guards Switch boxes		3			
30039	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1103	1106	RHS	Trackside equipment: brake signal		2			
34684	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1105		LHS	Tencore		1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30042	ACTIVE	N	N172-N-NBLO	Road NBLO - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Removed	1107		RHS	Signal W3		1			
29992	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			LHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 116		2			
29982	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse large - Points 5B & 6B sidings 8		1			
29979	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	trackside equipment rail gap indicator - Points 5B & 6B sidings 7		1			
29990	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 105		1			
36271	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Flash guards Rail Gap Indicator - Sidings Road 1 - 16		1			
29721	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	Flash guards Switch box - Sidings Road1 - 22 - 24		3			
29991	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 115		2			
29971	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: brake signal - Points 5B & 6B sidings 3		2			
29983	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			LHS	Trackside equipment: Westinghouse large - Points 5B & 6B sidings 15		5			
29978	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			LHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 8		2			
29723	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Flash guards Switch box - Sidings Road 1 - 128		1			
29726	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - NB AccessRoad to sidings 36		2			
29972	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	Trackside equipment: brake signal - Points 5B & 6B sidings 3		1			
29973	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			LHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 6		2			
29976	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: brake signal - Points 5B & 6B sidings 7		1			
29981	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	brake signal - Points 5B & 6B sidings 8		1			
29719	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Cement Cable Troughing & Debris	Asbestos	Presumed			RHS	Cement Troughing, Floor, troughing left hand side to under trackside - Sidings Road 1 - 6		3			
29722	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	Junction box - Sidings Road1 - 22 - 24		1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29984	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 15		1			
29986	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Tencore - Points 5B & 6B sidings 45		1			
29987	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	brake signal - Points 5B & 6B sidings 45		1			
29995	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse large - Points 5B & 6B sidings 117		1			
34679	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 60		1			
29724	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	Trackside equipment: type 79 - NB AccessRoad to sidings 20		2			
29969	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 1		1			
29975	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	brake signal - Points 5B & 6B sidings 6		1			
29993	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 117		1			
29725	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - SB AccessRoad to sidings 23		1			
29985	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 45		1			
35906	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse large - Points 5B & 6B sidings 9		1			
29988	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 75		1			
29968	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - NB AccessRoad to sidings 54		1			
29977	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Tencore - Points 5B & 6B sidings 7		1			
29970	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	Trackside equipment: brake signal - Points 5B & 6B sidings 2		2			
29989	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 90		1			
29994	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 117		1			
34326	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Trackside equipment: orange signal - Points 5B & 6B sidings 30		1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29720	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			RHS	Flash guards Switch box - Sidings Road 1 - 15		1			
29980	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Westinghouse Boxes	Asbestos	Presumed			RHS	Trackside equipment: Westinghouse small - Points 5B & 6B sidings 8					
29974	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed			LHS	Tencore - Points 5B & 6B sidings 6		1			
29714	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Known	2	5	RHS	Numerous braided cables - SB Access Road - 2					
29713	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	2	5	RHS	Flash guards Switch boxes - SB Access Road - 2		3			
29715	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	10	10	RHS	Flash guards Switch box - SB Access Road - 10		1			
29716	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	10	10	RHS	Type 79 - SB Access Road - 10		1			
29717	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Cable Sheath	Asbestos	Known	33	33	RHS	Braided cable. 1 x10mm cable on J hanger 4 cut off at BRS 61 - SB Access Road - 33		1			
29718	ACTIVE	N	N172-N-RD01	Road 01 - NOR - Colliers Wood to Tooting Broadway	Signal Boxes	Asbestos	Presumed	33	33	RHS	Tencore - SB Access Road - 33		1			
31949	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	2		RHS	Trackside equipment: Tencore		2			
31950	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	3		RHS	Flash guards Signal W2B & Relay Box 2AGR tencore		1			
32037	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Removed	3		LHS	numerous braided cables Notes from 2022 re-inspection: No braided cable					
32036	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	3		RHS	brake signal Notes from 2022 re-inspection: 2x 10 C		2			
32038	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	3		RHS	Flash guards Signal W2A CO -Acting		1			
32035	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	3		RHS	Westinghouse small		1			
32040	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	5		RHS	brake signal		1			
32039	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	5		RHS	Flash guards Switch box & Junction box		1			
36007	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	9		RHS	Flash guards Rail Gap Indicator					
32041	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	9		RHS	Westinghouse small		4			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32044	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Removed	9		RHS	numerous braided cables Notes from 2022 re-inspection: Removed					
32042	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	9		RHS	tencore		1			
32043	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	9		RHS	brake signal		1			
32045	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	15		RHS	Trackside equipment: brake signal Notes from 2022 re-inspection: Present		2			
32046	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	50		RHS	Trackside equipment: Westinghouse small Notes from 2022 re-inspection: Removed		1			
32047	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	55		RHS	Trackside equipment: Westinghouse small		1			
32048	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cement Cable Troughing & Debris	Asbestos	Known	144		RHS	Cement troughing. Floor, Troughing		1			
32049	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	294		LHS	Flash guards Signal RS705		1			
32051	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	295	298	RHS	Junction box		1			
32050	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	295	298	RHS	Flash guards Switch boxes Notes from 2022 re-inspection: 5x LWH		5			
32052	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Removed	295	298	RHS	numerous braided cables Notes from 2022 re-inspection: No cables					
35493	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	295	298	RHS	Westinghouse small		2			
32053	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	300		RHS	Trackside equipment: Type 79		1			
35494	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	465	467	RHS	Flash guards Switch boxes Notes from 2022 re-inspection: Removed					
32056	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	465	467	RHS	Westinghouse small		1			
34436	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	465	467	RHS	tencore		1			
32055	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	465	467	RHS	Flash guards Switch boxes		3			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32054	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	465		LHS	Flash guards Signal S705		1			
32057	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	465	467	RHS	brake signal		1			
32060	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Presumed	468		RHS	Braided cable. 1 x10mm cable from switch box at BRS 470 to J hanger 2		1			
32058	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	468	470	RHS	Flash guards Switch boxes		3			
35495	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Presumed	468	470	RHS	numerous braided cables					
32061	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	468		RHS	Westinghouse small		1			
32059	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	468	470	RHS	Junction box		1			
32062	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	720		RHS	Trackside equipment: Type 79		1			
36008	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	740		RHS	Trackside equipment: Westinghouse small. 2 x 20m cable jh 2	20	2			
32144	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	755		RHS	Trackside equipment: Westinghouse small		1			
32145	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	760		RHS	Trackside equipment: Westinghouse small		1			
32146	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	899		RHS	Flash guards Signal S707A tencore		1			
32148	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Removed	900		RHS	numerous braided cables Notes from 2022 re-inspection: No cables					
32147	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	900		RHS	Flash guards Switch box		1			
32149	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	905		RHS	Trackside equipment: brake signal		1			
32150	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	910		RHS	Trackside equipment: Westinghouse small		1			
32151	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	915		RHS	Trackside equipment: Westinghouse small		1			
32154	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Presumed	1021		RHS	numerous braided cables		1			
32153	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	1021		RHS	Flash guards Switch box tencore		1			



Hazardous Material Asset Register - Summary



N172-N - NOR Line - Tooting Broadway to Colliers Wood

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32152	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	1021		LHS	Flash guards Signal S707B		1			
32156	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	1026		RHS	Trackside equipment: brake signal		1			
32155	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	1026		RHS	Trackside equipment: Westinghouse small		1			
36014	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	1031		RHS	Trackside equipment: Westinghouse small		1			
32158	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Cable Sheath	Asbestos	Presumed	1098		RHS	numerous braided cables					
32157	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Removed	1098		RHS	Flash guards Signal S707C & Relay Box tencore		1			
32159	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Signal Boxes	Asbestos	Presumed	1103		RHS	Flash guards Switch box brake signal		1			
32160	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	1103		RHS	Westinghouse small		2			
32161	ACTIVE	N	N172-N-SBLO	Road SBLO - NOR - Tooting Broadway to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	1105		RHS	Trackside equipment: Westinghouse small		1			

N173-N - NOR Line - Colliers Wood Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42813	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn		Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
30043	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 2 x10mm cable on J hanger 2 & 3		2			
30044	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment: Westinghouse small		1			
29838	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	27		RHS	Trackside equipment: Westinghouse small		1			
29839	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment: Westinghouse small		1			
29840	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	79		RHS	Trackside equipment: Westinghouse small		1			
29841	ACTIVE	N	N173-N-NBLO	Road NBLO (Plt1) - NOR - Colliers Wood Stn	Cable Sheath	Asbestos	Presumed	111		RHS	Braided cable. 2 x10mm cable on J hanger 2 & 3		2			
29842	ACTIVE	N	N173-N-SBLO	Road SBLO (Plt2) - NOR - Colliers Wood Stn	Cable Sheath	Asbestos	Known	0		LHS	Braided cable. 2 x10mm cable on J hanger 2 & 3		2			



Hazardous Material Asset Register - Summary



N173-N - NOR Line - Colliers Wood Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42814	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
29843	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	32		RHS	Trackside equipment: Westinghouse small		1			
29844	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	37		RHS	Trackside equipment: Westinghouse small		1			
29845	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	80		RHS	Trackside equipment: Westinghouse small		1			
29846	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Westinghouse Boxes	Asbestos	Removed	86		RHS	Trackside equipment: Westinghouse small		1			
29848	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Cable Sheath	Asbestos	Known	108		RHS	Braided cable, 5 x10mm cable on J hanger 2		5			
29847	ACTIVE	N	N173-N-SBLO	Road SBLO (PIT2) - NOR - Colliers Wood Stn	Ducts	Asbestos	Sampled – Not Detected	108		LHS	Bitumen Ducts to UTX					

N174-N - NOR Line - Colliers Wood to South Wimbledon

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31579	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 1 x70mm cable low level & 1 x 10mm on J hanger 2		2			
31580	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Presumed	2		RHS	Trackside equipment tencore		2			
31581	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Presumed	13		RHS	Braided cable. 1 x 70mm cable into cross passage then up to sub station		1			
31582	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	16		LHS	Flash guards Signal A718		1			
34423	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Presumed	18	23	RHS	Flash guards Switch boxes x 6 & Junction box Notes from 2021 re-inspection: 7x LWH not 8		7			
31583	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	20		LHS	Flash guards Rail Gap Indicator Notes from 2021 re-inspection: Removed		1			
31584	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Presumed	21		RHS	Braided cable. 1 x10mm cable from switch box to J hanger 2		1			
31585	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	22		RHS	Trackside equipment Westinghouse small		1			
31586	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	27		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N174-N - NOR Line - Colliers Wood to South Wimbledon

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31587	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	42		RHS	Trackside equipment Westinghouse small		1			
35294	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Known	63		RHS	Cable joint J2		1			
31588	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	73		RHS	Trackside equipment Westinghouse small		1			
31589	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	78		RHS	Trackside equipment Westinghouse small		1			
31590	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Presumed	355		RHS	Trackside equipment: type 79		1			
31591	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	488		RHS	Flash guards Signal S714		1			
35295	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	489		RHS	Flash guards Switch box Notes from 2021 re-inspection: Removed		1			
31592	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Presumed	491	494	RHS	Flash guards Switch boxes x 3 & Junction box		4			
31593	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Presumed	491		RHS	Braided cable. 1 x10mm cable from switch box to j hanger 2		1			
31594	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	496		RHS	Trackside equipment Westinghouse small		1			
35714	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Known	560		RHS	Cable joint J2		1			
31595	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	665		RHS	Flash guards Signals A7141 & R712A		2			
34425	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	667		RHS	Flash guards Relay box Notes from 2021 re-inspection: Removed		1			
31677	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	668		RHS	Trackside equipment Westinghouse large		2			
31678	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	710		RHS	Trackside equipment Westinghouse small		1			
31679	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	717		RHS	Trackside equipment Westinghouse small		1			
31680	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Presumed	785		RHS	Trackside equipment: type 79		1			
31681	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	853		RHS	Flash guards Signal S712A & RS712BC		2			
31682	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Presumed	854	855	RHS	Flash guards Relay boxes		2			



Hazardous Material Asset Register - Summary



N174-N - NOR Line - Colliers Wood to South Wimbledon

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31683	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	861		RHS	Trackside equipment Westinghouse small		1			
31684	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	949		RHS	Flash guards Signal S712B & Relay Box		1			
31686	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	949		RHS	tencore		1			
31685	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	949		RHS	Trackside equipment Westinghouse large		1			
31687	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	953		RHS	Trackside equipment Westinghouse small		2			
31688	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	959		RHS	Trackside equipment Westinghouse small		1			
31689	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	969		RHS	Trackside equipment Westinghouse small		1			
31690	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	1027	1032	RHS	Flash guards Signal S712C & Relay Box		1			
31692	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Signal Boxes	Asbestos	Removed	1036		RHS	tencore		1			
35718	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	1036		RHS	Trackside equipment Westinghouse large		1			
31691	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	1036		RHS	Trackside equipment Westinghouse small		2			
53812	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	1040		RHS	Trackside equipment: Westinghouse small		1			
31693	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Cable Sheath	Asbestos	Presumed	1041		RHS	Braided cable. 3 x10mm cable on J hanger 2 & 1 x 10mm		4			
35381	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Removed	1043		RHS	Trackside equipment Westinghouse small		2			
31694	ACTIVE	N	N174-N-NBLO	Road NBLO - NOR - South Wimbledon to Colliers Wood	Westinghouse Boxes	Asbestos	Presumed	1043		RHS	Trackside equipment Westinghouse large		1			
36268	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 4 x10mm cable on J hanger 2		4			
34270	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	16		RHS	Flash guards Relay Box		2			
29673	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	16		RHS	Trackside equipment Westinghouse large					
29672	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	16		LHS	Flash guards Signal A709		1			



Hazardous Material Asset Register - Summary



N174-N - NOR Line - Colliers Wood to South Wimbledon

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29674	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	16		RHS	Tencore					
29675	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	20		RHS	Trackside equipment Westinghouse small		1			
34450	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Tunnel Ring Caulking	Asbestos	Sampled – Not Detected	25			Wood grout caulking within flanges to tunnel rings. (25m towards South Wimbledon) SB bolt hole					
29704	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon		Asbestos	Sampled – Not Detected	25			Screeded bed loose to floor. (25m towards South Wimbledon) SB bolt hole					
29705	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon		Asbestos	Sampled – Not Detected	25			Rope within rubble bag to floor. (25m towards South Wimbledon) SB bolt hole					
42277	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Debris: Other	Asbestos	Known				Cement/grout <1m2, to old pit block at 30m on LHS - grout mixed in rubble				N	N
29676	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	65		RHS	Flash guards Signal R7091 & Relay Box		2			
29677	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	65		RHS	Trackside equipment Westinghouse large					
35619	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	69		RHS	Trackside equipment Westinghouse small		1			
29678	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	75		RHS	Trackside equipment Westinghouse Small		1			
29679	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	265	268	RHS	Flash guards Relay Boxes		2			
29681	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Cable Sheath	Asbestos	Presumed	268		RHS	Braided cable, 1 x10mm cable on J hanger 2 to switch box and 1 x 10mm cable from switch box to J hanger 4		2			
29680	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	268		RHS	Flash guards Signal R711 & A7091		2			
29683	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	268		RHS	Trackside equipment Westinghouse small		1			
29682	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	268		RHS	Trackside equipment Westinghouse large		3			
29684	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	285		RHS	Trackside equipment Westinghouse small		1			
29685	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	310		RHS	Trackside equipment Westinghouse small		1			
29686	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	315			Trackside equipment Westinghouse small		1			
29687	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	341		RHS	Trackside equipment: type 79		1			



Hazardous Material Asset Register - Summary



N174-N - NOR Line - Colliers Wood to South Wimbledon

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29688	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Cable Sheath	Asbestos	Known	372			Trackside equipment: cable joint j2		1			
29689	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	435		LHS	Flash guards Signal A711		1			
29690	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	436	438	RHS	Flash guards Relay Boxes		2			
29691	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	439	441	RHS	Flash guards Switch boxes x 3 & Junction box		4			
34271	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Cable Sheath	Asbestos	Presumed	439		RHS	Braided cable, 2 x10mm cable on J hanger 2 & 4 to switch box		2			
29692	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	443		RHS	Trackside equipment Westinghouse small		1			
29693	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	643		RHS	Trackside equipment Westinghouse small		1			
36269	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	649		RHS	Trackside equipment Westinghouse small		1			
29694	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	782		RHS	Trackside equipment: type 79		1			
29695	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Cable Sheath	Asbestos	Known	869		RHS	Trackside equipment: cable joint j2		1			
29696	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	877		RHS	Flash guards Signal A713A & R713BC		2			
29697	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	880	882	RHS	Flash guards Switch Box		2			
29698	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	890		RHS	Trackside equipment: Westinghouse small		1			
36270	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	896		RHS	Trackside equipment: Westinghouse small		1			
29699	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	956		RHS	Flash guards Signal A713B		1			
29700	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	958		RHS	Trackside equipment Westinghouse large		1			
29701	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	958		RHS	Tencore		1			
35620	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	958		RHS	Trackside equipment: Westinghouse small		1			
29702	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	975		RHS	Trackside equipment: Westinghouse small		1			



Hazardous Material Asset Register - Summary



N174-N - NOR Line - Colliers Wood to South Wimbledon

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
29703	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	980		RHS	Trackside equipment: Westinghouse small		1			
35621	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Presumed	1023		RHS	Flash guards Rail Gap Indicator		1			
29706	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	1029		RHS	Flash guards Signal A713C		1			
29707	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	1030		RHS	Flash guards Relay Box Tencore x 1		1			
29708	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Signal Boxes	Asbestos	Removed	1034		RHS	Flash guards Relay Box		1			
29710	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1035		RHS	Trackside equipment: Westinghouse small		1			
29709	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1035		RHS	Trackside equipment Westinghouse large		1			
29711	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1047		RHS	Trackside equipment: Westinghouse small		3			
29712	ACTIVE	N	N174-N-SBLO	Road SBLO - NOR - Colliers Wood to South Wimbledon	Cable Sheath	Asbestos	Presumed	1054		RHS	Braided cable, 2 x10mm cable on J hanger 2		2			

N175-N - NOR Line - South Wimbledon Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35285	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 2 x10mm cable on J hanger 2 & 1 x 70mm cable on J hanger 7		3			
42862	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Pit Blocks	Asbestos	Removed				Pit blocks - Non asbestos (Removed by Forest ES4487 2012)					
31486	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Removed	33		RHS	Trackside equipment Westinghouse small		1			
31487	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Removed	39		RHS	Trackside equipment Westinghouse small		1			
31569	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Removed	95		RHS	Trackside equipment Westinghouse small		1			
35713	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Removed	101		RHS	Trackside equipment Westinghouse small		1			
31571	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Cable Sheath	Asbestos	Presumed	117		LHS	Braided cable. 1 x70mm cable on Low Level hanger		1			
31570	ACTIVE	N	N175-N-NBLO	Road NBLO (Plt1) - NOR - South Wimbledon Stn	Ducts	Asbestos	Sampled - Not Detected	117		LHS	Bitumen, Ducts to UTX					



Hazardous Material Asset Register - Summary



N175-N - NOR Line - South Wimbledon Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
42863	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Pit Blocks	Asbestos	Surveyed – Not Detected				Pit blocks - Non asbestos					
31572	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Ducts	Asbestos	Sampled – Not Detected	1		LHS	Bitumen, Ducts to UTX					
31573	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Cable Sheath	Asbestos	Presumed	1		RHS	Braided cable. 4 x10mm cable on J hanger 2		4			
31574	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Presumed	35		RHS	Trackside equipment Westinghouse small		1			
31575	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Removed	39		RHS	Trackside equipment Westinghouse small		1			
31576	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Presumed	90		RHS	Trackside equipment Westinghouse small		1			
31577	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Westinghouse Boxes	Asbestos	Removed	95		RHS	Trackside equipment Westinghouse small		1			
31578	ACTIVE	N	N175-N-SBLO	Road SBLO (Pit2) - NOR - South Wimbledon Stn	Ducts	Asbestos	Known	108			Bitumen ducts		4			

N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
36016	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1	5	LHS	Trackside equipment: Westinghouse large. From Platform 3&4 side Notes from 2021 re-inspection: 5x LWH remaining		5			
32195	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1	5	LHS	Trackside equipment Westinghouse small. From Platform 3&4 side		13			
32196	INACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Cement Cable Troughing & Debris	Asbestos	Removed	91			Cement troughing. 1m ² - Troughing has been taken off – Upon re-inspection surveyor concluded item not present / removed 23/04/2014					
32282	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	100		LHS	Trackside equipment tencore. At signal A728		2			
32280	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	100		LHS	Trackside equipment: Westinghouse large. At signal A728		4			
32279	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	100		RHS	Flash guards Signal A728 Notes from 2021 re-inspection: Removed		1			
32281	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	100		LHS	Trackside equipment Westinghouse small. At signal A728		4			
32283	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Presumed	243		LHS	Trackside equipment: type 79		1			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32284	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	247		LHS	Flash guards Signal A726		1			
32285	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Presumed	248	253	LHS	Flash guards Switch boxes x 8 & Junction box		10			
34467	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	250		LHS	Trackside equipment Westinghouse small		3			
32286	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Cable Sheath	Asbestos	Presumed	253		LHS	Braided cable. 2 x10mm cable 1 No from J hanger 2 to switch box and 1No from switch box to J hanger 2		2			
32287	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	480		LHS	Trackside equipment Westinghouse small		2			
32288	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	601		RHS	Flash guards Signals A724 & R722		2			
32289	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	603	608	LHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Not removed 7x LWH only present		7			
32292	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	603	608	LHS	junction box		1			
32290	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	603	608	LHS	Trackside equipment Westinghouse small		2			
32291	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	603	608	LHS	tencore		1			
32293	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	606		RHS	Trackside equipment Westinghouse small Notes from 2021 re-inspection: Removed		2			
32294	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Cable Sheath	Asbestos	Known	650		RHS	Braided cable. JH1 70mm		1			
32295	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	882		LHS	Flash guards Signals R720 & 722A Notes from 2021 re-inspection: Removed		1			
32296	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	883		LHS	Flash guards Relay Box Notes from 2021 re-inspection: 1 LWH		1			
32297	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	919		LHS	Flash guards Signals A722 & R720AB		2			
32298	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Presumed	922	927	LHS	Flash guards Switch boxes x 6 & Junction box		7			
35589	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1002		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32299	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1062		LHS	Flash guards Signal R720BCD		1			
32300	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Presumed	1069		RHS	Trackside equipment: type 79		1			
36021	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1070		LHS	Flash guards Signal A720A		1			
32301	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1074		LHS	Flash guards Switch box		1			
32302	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Presumed	1076	1078	LHS	Flash guards Switch boxes x 3 & Junction box Notes from 2021 re-inspection: 5x LWH		5			
35590	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1081		RHS	Trackside equipment Westinghouse small		1			
32303	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1086		RHS	Trackside equipment Westinghouse small		1			
32304	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1149		LHS	Flash guards Signals A720B & R720CD		2			
32305	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Presumed	1149	1150	LHS	Flash guards Relay Boxes		2			
32306	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1155		RHS	Trackside equipment Westinghouse small		1			
35591	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1161		RHS	Trackside equipment Westinghouse small		1			
35203	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1200		RHS	Trackside equipment Westinghouse small		1			
32387	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1240		LHS	Flash guards Signals A720C & R720D		2			
32389	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1241	1242	LHS	Trackside equipment Westinghouse small		1			
32388	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1241	1242	LHS	Trackside equipment: Westinghouse large		2			
32390	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1241	1242	LHS	tencore		1			
32391	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1246		RHS	Trackside equipment Westinghouse small		1			
32392	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1251		RHS	Trackside equipment Westinghouse small		1			
32393	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1283		RHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32394	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1357		LHS	Flash guards Signal A720		1			
32396	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Removed	1358	1369		Trackside equipment Westinghouse small. LHS/RHS		3			
32395	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Westinghouse Boxes	Asbestos	Presumed	1358	1369		Trackside equipment: Westinghouse large, RHS/LHS		1			
34471	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Signal Boxes	Asbestos	Removed	1358	1369		tencore, RHS/LHS		1			
32397	ACTIVE	N	N176-N-NBLO	Road NBLO - NOR - Morden to South Wimbledon	Cable Sheath	Asbestos	Known	1373		LHS	Braided cable. 1 x70mm cable from joint over ceiling to right hand side		1			
31695	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cable Sheath	Asbestos	Presumed	0		RHS	Braided cable. 4 x10mm cable on J hanger 2		4			
31696	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cement Cable Troughing & Debris	Asbestos	Removed	1		RHS	Floor, Cable troughing. Cement Removed by Edenbeck ES6329		1			
31697	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	14		RHS	Flash guards Signal A715 & Switch box		2			
31698	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	15		RHS	Trackside equipment tencore		1			
31699	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	16		RHS	Flash guards Switch box		1			
35382	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	17		RHS	Trackside equipment: brake signal		1			
31700	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	18		RHS	Trackside equipment: 15 speed signal		1			
31701	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	40		RHS	Trackside equipment: type 79		1			
31702	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Presumed	66		RHS	Trackside equipment Westinghouse small					
31703	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	69		RHS	Trackside equipment Westinghouse small					
35383	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	71		RHS	Trackside equipment Westinghouse small					
31704	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	110		RHS	Flash guards Signal R7151		1			
31785	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	153		RHS	Flash guards Signals A7151 & R717		2			
31786	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	154	158	RHS	Flash guards Switch boxes x 5 & Junction box		6			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31787	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	155		RHS	Trackside equipment: brake signal		1			
31788	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	157		RHS	Trackside equipment tencore		1			
31789	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	160		RHS	Trackside equipment Westinghouse small		1			
31790	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	161		RHS	Trackside equipment Westinghouse small		1			
31791	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	314		RHS	Flash guards Signal A717 & R7171		2			
31792	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	315	320	RHS	Flash guards Switch boxes x 6 & Junction box		7			
31793	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	315		RHS	Trackside equipment tencore		1			
31794	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	319		RHS	Trackside equipment: brake signal		1			
31795	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	325		RHS	Trackside equipment Westinghouse small		1			
31796	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cable Sheath	Asbestos	Known	390		RHS	Braided cable junction		1			
35723	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	448		RHS	Flash guards Signals A7171 & R7172		2			
31797	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	450	451	RHS	Flash guards Switch boxes		2			
34500	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	450		RHS	Trackside equipment: brake signal		1			
31798	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	452		RHS	Trackside equipment tencore		1			
31799	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	453		RHS	Trackside equipment Westinghouse small		2			
31800	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	460		RHS	Trackside equipment Westinghouse small		1			
31801	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	480		RHS	Trackside equipment: type 79		1			
35391	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	592		RHS	Flash guards Signals A7171 & R7172		1			
31802	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	593	599	RHS	"Switch boxes x 6 Junction x 1"		7			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31803	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	594		RHS	Trackside equipment: brake signal		1			
31805	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	595		RHS	Trackside equipment Westinghouse small		1			
31804	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	595		RHS	Trackside equipment tencore		1			
31806	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Presumed	600		RHS	Trackside equipment Westinghouse small		2			
35392	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Presumed	720		RHS	Trackside equipment Westinghouse small Identified in 2021 re-inspection.		1			
34429	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	748		LHS	Trackside equipment: brake signal		1			
31808	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	748		LHS	Flash guards Signals A719		1			
31807	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	748		RHS	Trackside equipment tencore		1			
31809	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	749	756	LHS	Flash guards Switch boxes x 8 & Junction box		9			
31810	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	749		RHS	Trackside equipment Westinghouse small		1			
35393	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	754		RHS	Trackside equipment Westinghouse small		1			
31811	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cable Sheath	Asbestos	Known	761		RHS	Braided cable JH 2 Notes from 2021 re-inspection: 2x cables not 1		2			
31812	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cement Cable Troughing & Debris	Asbestos	Removed	765		RHS	Cement troughing 14/03/2014 - Removed by Edenbeck ES6329		1			
31896	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	880		LHS	Trackside equipment Westinghouse small		1			
36000	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	885		RHS	Trackside equipment Westinghouse small		1			
31897	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	895		LHS	Trackside equipment: type 79		1			
31898	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	990		RHS	Trackside equipment Westinghouse small		1			
31899	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1045		LHS	Trackside equipment Westinghouse small		1			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31900	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1150		RHS	Trackside equipment Westinghouse small		1			
31901	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1150		LHS	Flash guards Signals Y2		1			
31903	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1154		RHS	Trackside equipment: brake signal		1			
31904	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1154		RHS	Trackside equipment: speed signal		1			
31902	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1154		LHS	Flash guards Rail Gap Indicator Notes from 2021 re-inspection: covered up		1			
31905	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1156		RHS	Trackside equipment tencore		1			
31906	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1160		RHS	Trackside equipment Westinghouse small		1			
34432	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1166		RHS	Trackside equipment Westinghouse small		1			
31907	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1183		RHS	Trackside equipment Westinghouse small. Opened - no asbestos cable		1			
31908	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1195		RHS	Trackside equipment tencore Identified in 2021 re-inspection.		1			
31909	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1204	1208	LHS	Flash guards Switch boxes Identified in 2021 re-inspection.		6			
31910	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1204	1208	LHS	Junction boxes x2		2			
31911	INACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cement Cable Troughing & Debris	Asbestos	Removed	1240			Cement troughing. 1m ² - Upon re-inspection surveyor concluded item not present / removed 23/04/2014					
35402	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1261		LHS	Flash guards Switch box		1			
31914	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1262		RHS	Trackside equipment tencore. On central reservation					
31913	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1262		RHS	Trackside equipment: brake signal. On central reservation		1			
31912	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1262		RHS	Trackside equipment Westinghouse small		1			
31915	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1263		LHS	Trackside equipment Westinghouse small		1			
35403	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1265		LHS	Trackside equipment: brake signal Identified in 2021 re-inspection.		1			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
31916	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1267		LHS	Trackside equipment tencore Identified in 2021 re-inspection.		1			
31917	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1268		LHS	Trackside equipment: brake signal Identified in 2021 re-inspection. Notes from 2021 re-inspection: EP valve		2			
31919	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1305		LHS	Trackside equipment tencore Identified in 2021 re-inspection. Notes from 2021 re-inspection: EP valve		1			
31918	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Presumed	1305		LHS	Trackside equipment Westinghouse small Identified in 2021 re-inspection.		2			
36001	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Removed	1306		LHS	Trackside equipment: brake signal		2			
35404	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1308		LHS	Trackside equipment: brake signal Identified in 2021 re-inspection. Notes from 2021 re-inspection: EP valve		1			
31920	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1310		LHS	Trackside equipment tencore Identified in 2021 re-inspection.		1			
31921	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1310		LHS	Trackside equipment: brake signal Identified in 2021 re-inspection. Notes from 2021 re-inspection: EP valve		1			
42156	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cement Troughing	Asbestos	Removed				Approx BRS 1310 Asbestos troughing discovered during projects track reconditioning works. Removed by Edenbeck 30/04/2015					
42157	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cement Troughing	Asbestos	Removed				Duplicate Record					
31922	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1311		LHS	Trackside equipment: type 79		1			
31923	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Presumed	1312		LHS	Trackside equipment Westinghouse small Identified in 2021 re-inspection.		1			
32011	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1315		LHS	Trackside equipment tencore Identified in 2021 re-inspection.		1			
32010	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1315		LHS	Trackside equipment: brake signal Identified in 2021 re-inspection. Notes from 2021 re-inspection: EP valve		2			
32009	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1315		LHS	Trackside equipment Westinghouse small Identified in 2021 re-inspection.		2			



Hazardous Material Asset Register - Summary



N176-N - NOR Line - South Wimbledon to Morden

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32012	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Signal Boxes	Asbestos	Presumed	1326	1328	LHS	Flash guards Switch boxes x 3 & Junction box		4			
32013	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Removed	1328		LHS	Trackside equipment Westinghouse small		2			
32014	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cable Sheath	Asbestos	Known	1340		LHS	Braided cable junction		3			
32015	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Westinghouse Boxes	Asbestos	Presumed	1348		LHS	Trackside equipment Westinghouse small Identified in 2021 re-inspection.		1			
32016	ACTIVE	N	N176-N-SBLO	Road SBLO - NOR - South Wimbledon to Morden	Cable Sheath	Asbestos	Presumed	1354		LHS	Braided cable, 2 x10mm cable on J hanger 2 & 2 x 10mm cable on J hanger 4over OTX to IMR		4			

N177-N - NOR Line - Morden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32407	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Ducts	Asbestos	Known	1		LHS	Ducts		4			
32408	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	8		RHS	Flash guards Signal Y27		3			
32409	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	13	15	RHS	Flash guards Switch boxes		5			
35204	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Cable Sheath	Asbestos	Known	26		LHS	Braided cable. 2 No on J2 from bottom		2			
35600	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	40		LHS	Trackside equipment Westinghouse small		1			
32410	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	40		LHS	tencore		1			
32411	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Cable Sheath	Asbestos	Known	50		LHS	Braided cable. Coming from ceiling to bottom hanger 70mm	70	1			
32412	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	119		RHS	Trackside equipment: Westinghouse large		1			
32413	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	130		RHS	Signal Y27		1			
32414	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	130	140	LHS	Trackside equipment: Westinghouse large		13			
32497	ACTIVE	N	N177-N-NBLO	Road NBLO (Plt5) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	130	140	LHS	Trackside equipment Westinghouse small		13			
32404	ACTIVE	N	N177-N-NBMA	Road NBMA (Plt3/4) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	0			Flash Guards Rail Gap Indicator and Signal		2			



Hazardous Material Asset Register - Summary



N177-N - NOR Line - Morden Stn

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32403	ACTIVE	N	N177-N-NBMA	Road NBMA (Plt3/4) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	0			Flash Guards Rail Gap Indicator and Signal		2			
32406	ACTIVE	N	N177-N-NBMA	Road NBMA (Plt3/4) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	30		RHS	tencore		1			
32405	ACTIVE	N	N177-N-NBMA	Road NBMA (Plt3/4) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	30		RHS	Trackside equipment Westinghouse small		1			
35599	ACTIVE	N	N177-N-NBMA	Road NBMA (Plt3/4) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	119			Signal Y26		1			
32398	ACTIVE	N	N177-N-SBLO	Road SBLO (Plt1/2) - NOR - Morden Stn	Signal Boxes	Asbestos	Presumed	0		RHS	Signal Y25		1			
32399	ACTIVE	N	N177-N-SBLO	Road SBLO (Plt1/2) - NOR - Morden Stn	Signal Boxes	Asbestos	Presumed	0		RHS	Rail Gap Indicator		1			
32401	ACTIVE	N	N177-N-SBLO	Road SBLO (Plt1/2) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	15		RHS	tencore		1			
32400	ACTIVE	N	N177-N-SBLO	Road SBLO (Plt1/2) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	15		RHS	Trackside equipment Westinghouse small		1			
35598	ACTIVE	N	N177-N-SBLO	Road SBLO (Plt1/2) - NOR - Morden Stn	Signal Boxes	Asbestos	Removed	100		RHS	tencore		1			
32402	ACTIVE	N	N177-N-SBLO	Road SBLO (Plt1/2) - NOR - Morden Stn	Westinghouse Boxes	Asbestos	Removed	100		RHS	Trackside equipment Westinghouse small		1			

N191-N - NOR Line - Morden to Morden Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35380	ACTIVE	N	N191-N-NBMA	Road NBMA - NOR - Morden to Morden Depot	Signal Boxes	Asbestos	Presumed	15			Flash Guards Switch boxes x 7 & Junction box x 4		11			
35378	ACTIVE	N	N191-N-SBLO	Road SBLO - NOR - Morden to Morden Depot	Signal Boxes	Asbestos	Presumed	2	5		Flash Guards Rail Gap Indicator Notes from 2021 re-inspection: Covered up		1			
35379	ACTIVE	N	N191-N-SBLO	Road SBLO - NOR - Morden to Morden Depot	Cement Cable Troughing & Debris	Asbestos	Removed	2	5		Cement troughing. Floor, Troughing debris, Small amounts					

N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43674	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled - Not Detected				250m from Platform 1 RHS Caulking (wood and concrete) throughout			R414076	N	N
43675	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled - Not Detected				270m from Platform 1 LHS Caulking (wood and concrete) throughout			R414076	N	N



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43667	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				290m from Platform 1 RHS Caulking (wood and concrete) throughout			R414076	N	N
43680	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152 + 80m from TOR Platform 2 RHS Caulking (wood and concrete) throughout			R414076	N	N
43681	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152 + 100m from TOR Platform 2 LHS Caulking (wood and concrete) throughout			R414076	N	N
34052	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath 15m. Exit invert OTX to j hanger 3 left hand side Removed by Edenbeck ES8164 Sept 2015		1			
43669	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				170m from Platform 1 LHS Caulking (wood and concrete) throughout			R414076	N	N
32666	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed				Woven sheath 10mm jumper cable. Attached to running rail Notes from 2021 re-inspection: Removed					
43672	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				210m from Platform 1 RHS Caulking (wood and concrete) Throughout			R414076	N	N
43678	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152 + 40m from TOR Platform 2 RHS Caulking (wood and concrete) throughout			R414076	N	N
43677	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152 + 20m from TOR Platform 2 LHS Caulking (wood and concrete) throughout			R414076	N	N
34053	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath 15m. Exits invert to j hanger 2 right hand side Removed by Edenbeck ES8164 Setp 2015		1			
43670	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				190m from Platform 1 LHS Caulking (wood and concrete) throughout			R414076	N	N
43673	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				230m from Platform 1 LHS Caulking (wood and concrete) throughout			R414076	N	N
43676	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152m from Platform 2 RHS Caulking (wood and concrete) throughout			R414076	N	
43679	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152+ 60m from TOR Platform 2 LHS Caulking (wood and concrete) throughout			R414076	N	N
43683	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152 + 140m from TOR Platform 2 LHS Caulking (wood and concrete) throughout			R4147076	N	N
34051	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath 15m. Exits invert up tunnel wall to trunking, to head wall Removed by Edenbeck ES8164 Sept 2015		1			



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
43682	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				152 + 120m from TOR Platform 2 RHS Caulking (wood and concrete) throughout			R414076	N	N
43671	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				190m from Platform 1 LHS Caulking (wood and concrete) throughout			R414076	N	N
34691	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	0		RHS	Woven cable sheath. Entry: platform wall. Numerous amounts Removed by Edenbeck ES8164 Sept 2015					
43668	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Caulking	Asbestos	Sampled – Not Detected				175m from Platform 1 RHS Caulking (wood and concrete) throughout			R414076	N	N
34055	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	2	47	RHS	Trackside equipment Notes from 2021 re-inspection: Removed					
34056	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	2	315	LHS	Woven cable sheath. Entry: trackside equipment box, route: ~1x15mmØ Removed by Edenbeck ES8164 Sept 2015		1			
34692	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	2	51	RHS	Woven cable sheath. Entry: trackside equipment box, route: 15-65mmØ inbetween JH, exit: interchange. Numerous amounts Removed by Edenbeck ES8164 Sept 2015					
34054	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	2		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
34057	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Presumed	7		RHS	Trackside equipment: Westinghouse small		1			
34058	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	10		RHS	Woven cable sheath - Wooden Box Removed by Edenbeck ES8164 Sept 2015		4			
34147	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	11	18	LHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		1			
34693	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	11	24	RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		5			
34060	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	11	24	RHS	Break signal Notes from 2021 re-inspection: Removed		1			
34061	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	11	24	RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		5			



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34146	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	11	18	LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		4			
34062	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	11	24	RHS	Woven earth cable sheath 5m. Exit: tencore box Removed by Edenbeck ES8164 Sept 2015		4			
34148	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	11	18	LHS	Woven cable sheet Removed by Edenbeck ES8164 Sept 2015		2			
34145	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	11	18	LHS	Trackside equipment signal B3 Notes from 2021 re-inspection: Removed		1			
34059	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	11	24	RHS	Trackside equipment Westinghouse large Notes from 2021 re-inspection: Removed		6			
34149	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	26		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
34152	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	35			Woven cable j hanger 5. 1x15 Removed by Edenbeck ES8164 Sept 2015					
34153	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	35		LHS	Trackside equipment section switch boxes Notes from 2021 re-inspection: Removed		2			
34150	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	35		LHS	Woven cable j hanger 4 Removed by Edenbeck ES8164 Sept 2015					
34151	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	35			Woven cable j hanger 3. 1x15 Removed by Edenbeck ES8164 Sept 2015					
34154	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	44		RHS	Interrogator box Tencore Notes from 2021 re-inspection: Removed		1			
34156	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	51		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
34155	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	51		LHS	Woven cable j hanger 3 Removed by Edenbeck ES8164 Sept 2015					
34157	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	56		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34313	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	90		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
34158	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	94		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
34159	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Presumed	214		RHS	Trackside equipment: Westinghouse small		1			
34161	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	235	237		Trackside equipment tencore Notes from 2021 re-inspection: Removed		3			
34163	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	235	237		Woven cable sheath 10mm. Exit: Westinghouse box from bottom Removed by Edenbeck ES8164 Sept 2015					
34702	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	235		LHS	Trackside equipment signal A5 Notes from 2021 re-inspection: Removed		1			
34160	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	235	237		Numerous woven cables Removed by Edenbeck ES8164 Sept 2015					
34162	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	235	237		Numerous woven cables Removed by Edenbeck ES8164 Sept 2015					
34577	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	235	237	RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		5			
34164	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	239	252	RHS	Trackside equipment Notes from 2021 re-inspection: Removed					
34165	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	239		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34166	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	241		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34703	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	242		RHS	Break Signal Notes from 2021 re-inspection: Removed		1			
34596	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	242		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34167	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	243		RHS	Woven cable sheath 4x10mm. Exit box Removed by Edenbeck ES8164 Sept 2015					
34169	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	244		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
34168	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	244		RHS	Trackside equipment: Westinghouse small. Notes from 2021 re-inspection: Removed		1			
34170	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	245		RHS	Woven cable sheath. Route: 1-15mmØ in between JH1-3 Removed by Edenbeck ES8164 Sept 2015					
34704	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	251		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
34171	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	309		LHS	20mm woven cable OTX from j hanger 3 to left hand side to j hanger 2 left hand side Removed by Edenbeck ES8164 Sept 2015					
32551	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	365		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
32550	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	365		LHS	Trackside equipment signal R52 Notes from 2021 re-inspection: Removed					
35212	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	365		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32552	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	367		RHS	Woven cable sheath x10mm. Exit box Removed by Edenbeck ES8164 Sept 2015		4			
32553	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	372	373	RHS	Trackside equipment woven cable sheath. Removed by Edenbeck ES8164 Sept 2015					
32555	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	373		RHS	Woven cable sheath. Within wooden boxing Removed by Edenbeck ES8164 Sept 2015		4			
32554	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	373		RHS	Woven cable sheath. Entry: signal R. 52, route: 5mm severed cable Removed by Edenbeck ES8164 Sept 2015		1			



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
34172	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	380	433	RHS	Woven cable sheath. Entry: OTX/RHS, route: gaining ~1x15mmØ, exit: RHS Notes from 2021 re-inspection: Removed		2			
32556	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	422		RHS	J hanger 2 woven cable sheath 20mm. Cut cable redundant Removed by Edenbeck ES8164 Sept 2015					
32557	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	433		RHS	Gasket to flange. No access Notes from 2021 re-inspection: Removed		6			
32558	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	489		LHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		1			
34475	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	490		RHS	Woven cable sheath 10mm. Exit box Notes from 2021 re-inspection: Removed		2			
32559	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	503		LHS	Trackside equipment signal A52 Notes from 2021 re-inspection: Removed					
32562	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	503	509	RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		3			
32561	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	503	509	RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		3			
32560	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	503	509	RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		5			
32563	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	517		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32564	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	518		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32565	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	518		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
32567	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	519		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32566	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	519		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
35687	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	520		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32569	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	520		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
32568	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	520		RHS	Woven cable sheath. Entry: trackside equipment boxes, route: ~1x15mmØ in between JH Notes from 2021 re-inspection: Removed		1			
32570	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	521		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32571	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	595		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
35213	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	604	609	RHS	Trackside equipment woven cable sheath. Route: 2x5mmØ earth cables Notes from 2021 re-inspection: Removed		4			
32572	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	604		LHS	Trackside equipment Signal RB36A Notes from 2021 re-inspection: Removed		1			
32573	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	605		RHS	Woven cable sheath. Within wooden boxing Notes from 2021 re-inspection: Removed		2			
35688	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	605		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed					
32574	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	609		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
32575	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Presumed	610		RHS	Trackside equipment: Westinghouse small					



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32576	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Known	706		RHS	Woven cable sheath. Entry: JH3, route: 5mmØ severed cable Notes from 2021 re-inspection: Small westinghouse box		1			
32664	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	721	731	RHS	Woven earth cable sheath. Exit: tencore box Notes from 2021 re-inspection: Removed					
32665	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	721	731	RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		2			
32662	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	721		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		5			
32661	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	721		LHS	J hanger 2 right hand side 20mm exits bell OTX Notes from 2021 re-inspection: Removed					
32663	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	721	731	RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		2			
32577	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	721		RHS	Trackside equipment signal box RB36B Notes from 2021 re-inspection: Removed		1			
32660	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	721		LHS	Trackside equipment signal box B36A Notes from 2021 re-inspection: Removed		1			
32668	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	733		RHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		1			
32667	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	733		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32672	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	805	810	RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32669	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	805	810	RHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed					
32673	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	805	810	RHS	Trackside equipment signal B56B Notes from 2021 re-inspection: Removed		1			



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32670	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	805	810	RHS	Westinghouse large Notes from 2021 re-inspection: Removed		1			
32671	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	805	810	RHS	Woven earth cable sheath. Exit: tencore box Notes from 2021 re-inspection: Removed					
32674	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	818		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32675	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	819		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed					
35217	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	820		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32676	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	820		RHS	Silluminte pad Notes from 2021 re-inspection: Removed		1			
32678	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	823		RHS	Cable run j hanger no. 6. Possible more cable j hangers heavily congested. 1 x 20 Notes from 2021 re-inspection: Removed					
32677	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	823		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
35697	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	823		RHS	Cable run j hanger no. 7. Possible more cable j hangers heavily congested. 2 x 15 Notes from 2021 re-inspection: Removed					
32679	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cement Cable Troughing & Debris	Asbestos	Removed	847		LHS	Cement troughing Notes from 2021 re-inspection: Removed		2			
32680	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	858		LHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
32681	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cement Cable Troughing & Debris	Asbestos	Removed	860		LHS	Cement troughing. 1/2lm Notes from 2021 re-inspection: Removed					



Hazardous Material Asset Register - Summary



N192-N - NOR Line - Kennington Loop

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
32682	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	860		LHS	Trackside equipment: Westinghouse large Notes from 2021 re-inspection: Removed		2			
32683	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Signal Boxes	Asbestos	Removed	862	865	LHS	Trackside equipment tencore Notes from 2021 re-inspection: Removed		2			
35698	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Cable Sheath	Asbestos	Removed	862	865	LHS	Woven earth cable sheath 10mm. Exit: from Westinghouse large Notes from 2021 re-inspection: Removed					
34478	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	865		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			
34536	ACTIVE	N	N192-N-RD01	Road 01 - NOR - Kennington Loop	Westinghouse Boxes	Asbestos	Removed	869		RHS	Trackside equipment: Westinghouse small Notes from 2021 re-inspection: Removed		1			

ND021-N - NOR Line - Edgware Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
30266	ACTIVE	N	ND021-N-RD04	Road 04 - NOR - Edgware Depot	Cement Cable Troughing & Debris	Asbestos	Known	1			Cement debris. Floor. Small amounts					
30267	ACTIVE	N	ND021-N-RD04	Road 04 - NOR - Edgware Depot	Cement Cable Troughing & Debris	Asbestos	Known	13			Cable troughing. Floor, troughing adjacent to track. 4lm					
30268	ACTIVE	N	ND021-N-RD04	Road 04 - NOR - Edgware Depot	Cement Cable Troughing & Debris	Asbestos	Known	21			Cement debris, Floor, troughing to left hand side of walk way Adj. to track. Small amounts					

ND041-N - NOR Line - Golders Green Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35372	ACTIVE	N	ND041-N-RD24	Road 24 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	3			Flash guards Rail stop G30		1			
35371	ACTIVE	N	ND041-N-RD24	Road 24 - NOR - Golders Green Depot	Cement Cable Troughing & Debris	Asbestos	Presumed	85			Cable troughing. Troughing to left hand side of track		1			
35373	ACTIVE	N	ND041-N-RD25	Road 25 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	3			Flash guards Rail stop G31		1			
34903	ACTIVE	N	ND041-N-RD26	Road 26 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	186	190		Flash guards Relay boxes x 4 & Junction box x 2		6			
34610	ACTIVE	N	ND041-N-RD27	Road 27 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	70			Flash guards Switch box		1			



Hazardous Material Asset Register - Summary



ND041-N - NOR Line - Golders Green Depot

Ref.	Status	Maint. Line	Location/Asset Code	Location/Asset Description	Area	Material Type	Material Status	Start(m)	Finish(m)	Linear Position	Notes	Qty. Metres	Qty. Units	Report Ref.	Above False Ceiling	Below False Floor
35374	ACTIVE	N	ND041-N-RD27	Road 27 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	73	75		Flash guards Switch box		5			
35375	ACTIVE	N	ND041-N-RD27	Road 27 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	79			Flash guards Switch box		1			
35376	ACTIVE	N	ND041-N-RD27	Road 27 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	94			Flash guards Marshalling Kiosk No 1		1			
34904	ACTIVE	N	ND041-N-RD27	Road 27 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	103			Flash guards Switch box		1			
35377	ACTIVE	N	ND041-N-RD27	Road 27 - NOR - Golders Green Depot	Signal Boxes	Asbestos	Presumed	106			Flash guards Switch box		1			